

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 06/Jul/2015 to 12/Jul/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/07/2015	12 Hrs	4541	121	277	4939	5506	2161	3992	144	-1460	15282	39	15321	1221	516	18479	18518	49.95
07/07/2015	12 Hrs	4318	559	267	5144	5480	2174	4414	124	-1464	15872	41	15913	1208	517	19061	19102	49.96
08/07/2015	12 Hrs	4573	768	270	5611	5644	1514	4767	99	-1596	16039	65	16104	1357	255	19247	19312	49.97
09/07/2015	11 Hrs	3868	490	269	4627	5860	1947	4640	65	-1559	15580	43	15623	1345	258	18742	18785	49.99
10/07/2015	9 Hrs	3797	226	270	4293	5618	1960	4784	49	-1326	15378	48	15426	958	258	17920	17968	49.98
11/07/2015	12 Hrs	3620	818	265	4703	6309	1887	3784	94	-1452	15325	43	15368	1208	258	18243	18286	49.92
12/07/2015	12 Hrs	3891	542	271	4704	6166	1473	4485	156	-1154	15830	44	15874	922	258	18164	18208	50.01
Maximum		4573	818	277	5611	6309	2174	4784	156	-1154	16039	65	16104	1357	517	19247	19312	50
Minimum		3620	121	265	4293	5480	1473	3784	49	-1596	15282	39	15321	922	255	17920	17968	50
Average		4087	503	270	4860	5798	1874	4409	104	-1430	15615	39	15661	1174	331	18551	18597	50

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/07/2015	15 Hrs	4334	183	265	4782	5427	2316	3712	128	-1325	15040	29	15069	1325	518	18208	18237	49.90
07/07/2015	16 Hrs	4417	59	269	4745	5381	2034	4478	99	-1398	15339	31	15370	1256	518	18511	18542	49.90
08/07/2015	13 Hrs	4503	680	268	5451	5193	1746	4725	117	-1589	15643	38	15681	1345	258	18835	18873	50.00
09/07/2015	13 Hrs	3857	57	266	4180	6033	2064	4683	99	-1692	15367	41	15408	1237	257	18553	18594	49.99
10/07/2015	15 Hrs	3722	59	277	4058	5676	2028	4686	107	-1646	14909	32	14941	1229	258	18042	18074	49.98
11/07/2015	13 Hrs	3693	1042	265	5000	5726	1922	3777	103	-1502	15026	43	15069	1194	257	17979	18022	49.99
12/07/2015	13 Hrs	3912	795	270	4977	5728	1398	4584	174	-1162	15699	44	15743	920	259	18040	18084	50.02
Maximum		4503	1042	277	5451	6033	2316	4725	174	-1162	15699	44	15743	1345	518	18835	18873	50
Minimum		3693	57	265	4058	5193	1398	3712	99	-1692	14909	29	14941	920	257	17979	18022	50
Average		4063	411	269	4742	5595	1930	4378	118	-1473	15289	29	15326	1215	332	18310	18347	50

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/07/2015	21 Hrs	4047	691	266	5004	4967	1854	3509	0	-1216	14118	29	14147	1045	518	16897	16926	49.94
07/07/2015	21 Hrs	4142	99	269	4510	5101	1835	4374	0	-1161	14659	37	14696	1116	517	17453	17490	49.82
08/07/2015	21 Hrs	4051	358	274	4683	4908	1723	4895	0	-1464	14745	36	14781	1094	259	17562	17598	49.93
09/07/2015	21 Hrs	3604	699	271	4574	4575	1731	4626	0	-1391	14115	36	14151	1161	280	16947	16983	49.98
10/07/2015	21 Hrs	3784	178	265	4227	4396	1748	4702	0	-1387	13686	36	13722	1109	258	16440	16476	49.84
11/07/2015	21 Hrs	3869	840	267	4976	5324	985	4334	0	-1253	14366	37	14403	1167	258	17044	17081	49.95
12/07/2015	22 Hrs	3954	199	273	4426	5220	1154	4437	0	-1277	13960	40	14000	931	259	16427	16467	49.90
Maximum		4142	840	274	5004	5324	1854	4895	0	-1161	14745	40	14781	1167	518	17562	17598	50
Minimum		3604	99	265	4227	4396	985	3509	0	-1464	13686	29	13722	931	258	16427	16467	50
Average		3922	438	269	4629	4927	1576	4411	0	-1307	14236	29	14271	1089	336	16967	17003	50

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
06/07/2015	4 Hrs	4454	68	271	4793	4365	1929	3542	0	-919	13710	39	13749	646	393	15668	15707	50.04
07/07/2015	4 Hrs	3984	53	271	4308	4643	1659	4356	0	-987	13979	37	14016	636	395	15997	16034	49.98
08/07/2015	4 Hrs	4349	53	272	4674	4255	1536	4540	0	-945	14060	38	14098	809	259	16073	16111	50.00
09/07/2015	4 Hrs	3650	43	281	3974	4235	1953	4472	0	-900	13734	37	13771	849	258	15741	15778	49.96
10/07/2015	24 Hrs	3628	224	268	4120	4207	1718	4580	0	-1333	13292	36	13328	956	259	15840	15876	49.97
11/07/2015	5 Hrs	3399	148	269	3816	4420	1519	4348	0	-871	13232	43	13275	858	259	15220	15263	49.96
12/07/2015	4 Hrs	3846	48	267	4161	4604	1443	4573	0	-888	13893	40	13933	889	259	15929	15969	49.98
Maximum		4454	224	281	4793	4643	1953	4580	0	-871	14060	43	14098	956	395	16073	16111	50
Minimum		3399	43	267	3816	4207	1443	3542	0	-1333	13232	36	13275	636	258	15220	15263	50
Average		3901	91	271	4264	4390	1680	4344	0	-978	13700	36	13739	806	297	15781	15820	50

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
06/07/2015	105.806	4.533	6.491	116.830	0.252	117.999	113.957	47.024	90.904	1.156	22.891	11.829	-29.186	344.727	63.907	408.634
07/07/2015	101.987	5.719	6.492	114.198	0.165	119.103	112.411	42.741	106.028	0.925	23.544	12.004	-29.110	353.883	64.659	418.542
08/07/2015	102.279	10.049	6.498	118.826	0.130	115.072	110.786	40.073	112.453	0.820	25.274	6.679	-32.590	354.651	64.541	419.192
09/07/2015	90.407	7.113	6.500	104.020	0.065	117.788	115.270	45.351	111.207	0.828	25.649	6.851	-32.028	347.166	64.528	411.694
10/07/2015	89.155	4.924	6.513	100.592	0.071	113.510	114.091	44.669	111.961	0.807	25.697	7.473	-30.938	340.601	64.108	404.709
11/07/2015	87.116	15.395	6.446	108.957	0.103	126.774	121.424	37.703	100.290	0.845	24.287	6.204	-29.890	344.679	60.387	405.066
12/07/2015	93.541	10.756	6.538	110.835	0.141	124.047	114.178	32.254	109.890	1.214	22.062	6.201	-25.397	352.839	53.659	406.498
Maximum	105.806	15.395	6.538	118.826	0.252	126.774	121.424	105.806	112.453	1.214	25.697	12.004	-25.397	354.651	64.659	419.192
Minimum	87.116	4.533	6.446	100.592	0.065	113.510	110.786	87.116	90.904	0.807	22.062	6.201	-32.590	340.601	53.659	404.709
Average	95.756	8.356	6.497	110.608	0.132	119.185	114.588	95.756	106.105	0.942	22.062	8.177	-29.877	348.364	62.256	410.619

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
06/07/2015	0.078	0.844	62.386
07/07/2015	0.097	0.941	62.289
08/07/2015	0.180	1.121	62.109
09/07/2015	0.123	1.244	61.986
10/07/2015	0.103	1.347	61.883
11/07/2015	0.324	1.671	61.559
12/07/2015	0.200	1.871	61.359

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 06/Jul/2015 to 12/Jul/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
06/07/2015	MONDAY	91.191	4725	22.766	949	113.957	4748	117.999	4917	4.042	168
07/07/2015	TUESDAY	92.187	4664	20.224	843	112.411	4684	119.103	4963	6.692	279
08/07/2015	WEDNESDA	90.555	4596	20.231	843	110.786	4616	115.072	4795	4.286	179
09/07/2015	THURSDAY	91.905	4780	23.365	974	115.270	4803	117.788	4908	2.518	105
10/07/2015	FRIDAY	92.078	4732	22.013	917	114.091	4754	113.510	4730	-0.581	-24
11/07/2015	SATURDAY	90.624	5029	30.800	1283	121.424	5059	126.774	5282	5.350	223
12/07/2015	SUNDAY	88.079	4731	26.099	1087	114.178	4757	124.047	5169	9.869	411
Total		636.618		165.499		802.117		834.293		32.176	

Weekly Unit Outages for Various Generating Stations from 06.07.2015 to 12.07.2015

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage
PLANNED OUTAGE							
CENT.SECTOR	Tarapur 1	160	12/10/2014	22:39		Continued.	Refuelling work
IPP	Adani U-1	660	01/06/2015	01.48	06/07/2015	16.52	Annual Overhaul
MSPGCL	Chandrapur Unit 6	500	09/06/2015	23.58		Continued.	COH
MSPGCL	Khaparkheda Unit 4	210	19/06/2015	23.57		Continued.	Annual Overhaul
MSPGCL	Nasik Unit 5	210	30/06/2015	23.50		Continued.	Annual Overhaul
FORCED OUTAGE							
RGPPL	Dabhol 1B	230	28/05/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol 3A	230	06/06/2013	08.28		Continued.	Gas Shortage
RGPPL	Dabhol 2A	230	06/06/2013	09.10		Continued.	Gas Shortage
RGPPL	Dabhol 1X	290	27/06/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol 1A	230	27/06/2013	21.47		Continued.	Gas Shortage
RGPPL	Dabhol 2X	290	15/07/2013	15.09		Continued.	Gas Shortage
RGPPL	Dabhol 2B	230	08/08/2013	15.03		Continued.	Gas Shortage
RGPPL	Dabhol 3X	290	29/12/2013	05.47		Continued.	Gas Shortage
RGPPL	Dabhol 3B	230	29/12/2013	06.14		Continued.	Gas Shortage
IPP	Dhariwal	300	28/05/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210	28/08/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Bhusawal Unit 2	210	13/09/2014	12.43		Continued.	Economic shutdown
MSPGCL	Koradi Unit 6	210	20/03/2015	01.02		Continued.	Economic shutdown
MSPGCL	Chandrapur Unit-8	500	29/03/2015	18.26		Continued.	Withdrawn
MSPGCL	Koradi Unit-8	660	30/03/2015	20.22		Continued.	BLR Tripped.
MSPGCL	Uran Unit 6	108	01/04/2015	16.35		Continued.	Gas shortage
IPP	RPL(AMT) U-5	270	03/04/2015	14.22		Continued.	turbine Shaft Vibration high.
MSPGCL	Uran Unit 7	108	17/04/2015	00.07		Continued.	Gas turbine problem
TPC-G	Trombay 6	500	05/06/2015	05.59		Continued.	Economic Shutdown.
MSPGCL	Koyna STG- IV Unit - 1	250	09/06/2015	14.22		Continued.	Excitation T/F Burst
MSPGCL	Parli Unit 3	210	14/06/2015	12.58		Continued.	Water Shortage
IPP	WPCL U-2	135	16/06/2015	00.00		Continued.	No Schdule
CPP	WPCL U-1	135	16/06/2015	00.00	11/07/2015	10.54	No Schdule
MSPGCL	Parli Unit 6	250	25/06/2015	15.03		Continued.	Water Shortage
IPP	RPL(AMT) U-4	270	26/06/2015	11.53	06/07/2015	21.47	Turbine bearing Vabration high

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage
IPP	Adani U-3	660	04/07/2015	15:03		Continued.	Super heater drain leakage.
IPP	WPCL U-3	135	04/07/2015	17:45	12/07/2015	06.48	Not schdule.
MSPGCL	Parli Unit 4	210	05/07/2015	18.45		Continued.	Water Shortage
IPP	RPL(AMT) U-1	270	06/07/2015	00.37		Continued.	Furnace Pressure High
MSPGCL	Nasik Unit 4	210	06/07/2015	14.48	08/07/2015	10.45	Boiler Tube Leakage
MSPGCL	Parli Unit 5	210	06/07/2015	14.55		Continued.	Water Shortage.
IPP	RPL(AMT) U-4	270	06/07/2015	22.08	06/07/2015	23.06	BTS Change over Problem.
IPP	RPL(AMT) U-4	270	08/07/2015	00.48	08/07/2015	03.06	Turbine bearing Vabration high
RINFRA-G	REL Unit 1	250	08/07/2015	01.51	09/07/2015	20.45	BTL.
MSPGCL	Parli Unit 7	250	08/07/2015	12.08		Continued.	Water Shortage
MSPGCL	Bhusawal Unit 4	500	08/07/2015	15.15	11/07/2015	07.23	Boiler Tube Leakage
MSPGCL	Koradi Unit 5	200	09/07/2015	19.19		Continued.	ID Fan Problem
RINFRA-G	REL Unit 1	250	10/07/2015	04.57		Continued.	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 4	210	11/07/2015	03.47	11/07/2015	07.58	Turbine tripped
MSPGCL	Chandrapur Unit 5	500	11/07/2015	04.43		Continued.	Boiler Tube Leakage
CPP	WPCL U-4	135	11/07/2015	06.58		Continued.	ID Fan Vibration High
IPP	RPL(AMT) U-3	270	11/07/2015	08.30	11/07/2015	15.38	Turbine Problem.
MSPGCL	Koradi Unit 7	210	11/07/2015	08.50	11/07/2015	11.02	Flame Failure
IPP	RPL(AMT) U-4	270	11/07/2015	09.12	11/07/2015	20.15	Turbine Problem.
CPP	WPCL U-1	135	12/07/2015	10.01		Continued.	NO PPA.
IPP	WPCL U-3	135	12/07/2015	11.15	12/07/2015	12.11	ESP Problem.

Weekly Line outages from 06.07.2015 to 12.07.2015

Voltage Level	Name	Trip Date	Trip Time	Synchronisation Date	Synchronisation Time	Outage Type	Reason
765 KV	Raichur(PG)-Solapur(PG)- II	11/Jul/2015	00.28	11/Jul/2015	21.03	PO	Routine Maintenance Work
765 KV	Wardha PG - Aurangabad PG IV	13/Jul/2015	07.19		Continued.	HT	To Control Padgha-BBLR Line Loading.
400 KV	Karad -kolhapur-I	05/Jul/2015	16.05	06/Jul/2015	09.18	HT	Over Voltage
400 KV	Kolhapur Mapusa II	05/Jul/2015	16.11	06/Jul/2015	06.48	HT	Over Voltage
400 KV	Bhusawal-Aurangabad	05/Jul/2015	16.40	06/Jul/2015	06.46	HT	Over Voltage
400 KV	Dhule Sar'Sarovar II	05/Jul/2015	17.01	06/Jul/2015	06.45	HT	Over Voltage
400 KV	Karad-Jaigad - I	05/Jul/2015	18.08	06/Jul/2015	09.22	HT	Over Voltage
400 KV	Chandrapur-Parali 1	06/Jul/2015	09.17	06/Jul/2015	18.35	PO	Outage Taken on Daily Basis for Fixing Carona Ring,Tighting Nut Bolt,Etc.
400 KV	Karad -kolhapur-I	06/Jul/2015	16.37	07/Jul/2015	08.47	HT	Over Voltage
400 KV	Kolhapur Mapusa I	06/Jul/2015	16.47	07/Jul/2015	09.14	HT	Over Voltage
400 KV	400/220/33 Kv 315 MVA ICT I @Babhleshwar	06/Jul/2015	17.19	06/Jul/2015	22.12	EO	To Attend Oil Leakage.
400 KV	Karad-Jaigad - I	06/Jul/2015	17.48	07/Jul/2015	09.09	HT	Over Voltage
400 KV	Bhusawal-Aurangabad	06/Jul/2015	18.35	07/Jul/2015	05.45	HT	Over Voltage
400 KV	Dhule Sar'Sarovar I	06/Jul/2015	19.04	07/Jul/2015	06.48	HT	Over Voltage
400 KV	Babhleshwar-Taptitanda ckt-I	06/Jul/2015	21.32	09/Jul/2015	16.26	HT	Attending Hot Spot
400 KV	Chandrapur-Parali 1	07/Jul/2015	09.03	07/Jul/2015	15.56	PO	Jumper Tightening and Fixing of Nut Bolts
400 KV	Karad -kolhapur-I	07/Jul/2015	16.34	08/Jul/2015	06.50	HT	Over Voltage
400 KV	Karad-Jaigad - I	07/Jul/2015	16.37	08/Jul/2015	08.50	HT	Over Voltage
400 KV	Kolhapur Mapusa II	07/Jul/2015	17.14	08/Jul/2015	06.53	HT	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	07/Jul/2015	17.47	08/Jul/2015	05.46	HT	Over Voltage
400 KV	Dhule Sar'Sarovar I	07/Jul/2015	18.07	08/Jul/2015	03.32	HT	Over Voltage
400 KV	Dhule Sar'Sarovar II	07/Jul/2015	22.59	08/Jul/2015	08.52	HT	Heavy Sparking of SSP End.
400 KV	Lonikand I - Koyna stage-IV	08/Jul/2015	00.26	08/Jul/2015	14.02	Tripped	Distance Protection
400 KV	Karad -kolhapur-II	08/Jul/2015	03.02	08/Jul/2015	08.45	Tripped	Over Voltage
400 KV	Akola Wardha II	08/Jul/2015	11.30	08/Jul/2015	17.24	PO	Testing Work
400 KV	Main Bus - I @ Deepnagar	08/Jul/2015	16.03	08/Jul/2015	20.17	PO	Annual Maintenance Work
400 KV	Karad-Jaigad - I	08/Jul/2015	16.36	09/Jul/2015	06.44	HT	Over Voltage
400 KV	Kolhapur Mapusa I	08/Jul/2015	16.41	09/Jul/2015	06.30	HT	Over Voltage
400 KV	Jejuri- Koyanastage-IV	08/Jul/2015	17.02	08/Jul/2015	21.57	PO	Annual Maintenance Work
400 KV	Bhusawal-Aurangabad	08/Jul/2015	17.36	09/Jul/2015	05.51	HT	Over Voltage
400 KV	Karad -kolhapur-II	08/Jul/2015	18.05	09/Jul/2015	06.39	HT	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	08/Jul/2015	20.04	08/Jul/2015	21.05	Tripped	Distance Protection
400 KV	Dhule Sar'Sarovar II	09/Jul/2015	01.48	09/Jul/2015	06.40	HT	Over Voltage
400 KV	Girwali - Lonikand I	09/Jul/2015	09.06	09/Jul/2015	17.14	PO	Testing Work
400 KV	Dhule Khandwa I	09/Jul/2015	13.07	09/Jul/2015	17.39	PO	Decapping Inner Insulator end stringing Loc.921
400 KV	Lonikand I - Koyna stage-IV	09/Jul/2015	13.29	09/Jul/2015	19.02	PO	Decapped Insulator string replacement
400 KV	Kolhapur Mapusa I	09/Jul/2015	15.17	09/Jul/2015	19.10	PO	To attend Hot Spot
400 KV	Babhleshwar-Taptitanda ckt-II	09/Jul/2015	16.29	09/Jul/2015	17.29	HT	problem in Line Isolator
400 KV	Karad -kolhapur-II	09/Jul/2015	16.43	10/Jul/2015	07.15	HT	Over Voltage
400 KV	Bhusawal-Aurangabad	09/Jul/2015	17.16	10/Jul/2015	06.50	HT	Over Voltage
400 KV	Babhleshwar-Taptitanda ckt-I	09/Jul/2015	17.30	20/Jul/2015	21.00	HT	To control Line Loading of Padghe -BBLR D/C.
400 KV	Dhule Sar'Sarovar II	09/Jul/2015	17.39	11/Jul/2015	08.39	HT	Over Voltage
400 KV	Kolhapur Mapusa I	09/Jul/2015	19.10	10/Jul/2015	07.26	HT	Over Voltage
400 KV	Deepnagar Taptitanda	10/Jul/2015	09.13	10/Jul/2015	20.21	PO	Line Maintenance work
400 KV	Akola Wardha I	10/Jul/2015	12.42	10/Jul/2015	19.39	PO	Isolator maintenance work
400 KV	Kolhapur Mapusa II	10/Jul/2015	16.35	11/Jul/2015	08.53	HT	Over Voltage
400 KV	Karad -kolhapur-I	10/Jul/2015	16.41	11/Jul/2015	10.55	HT	Over Voltage
400 KV	Karad-Jaigad - I	10/Jul/2015	16.51	11/Jul/2015	08.37	HT	Over Voltage
400 KV	Bhusawal-Aurangabad	10/Jul/2015	20.30	11/Jul/2015	06.47	HT	Over Voltage
400 KV	Dhule- Bableshtar - I	11/Jul/2015	07.28	11/Jul/2015	20.19	PO	A/R Out.
400 KV	Dhule - Bableshtar - II	11/Jul/2015	07.28	11/Jul/2015	20.19	PO	A/R Out.
400 KV	Padghe - Talegaon (PG)	11/Jul/2015	08.12	11/Jul/2015	18.50	PO	A/R Out.
400 KV	Dhule- Bableshtar - I	11/Jul/2015	12.27	11/Jul/2015	14.37	Tripped	Distance Protection B Phase.
400 KV	Karad -kolhapur-I	11/Jul/2015	16.35	12/Jul/2015	07.03	HT	Over Voltage
400 KV	Karad-Jaigad - I	11/Jul/2015	16.38	12/Jul/2015	07.11	HT	Over Voltage
400 KV	Kolhapur Mapusa I	11/Jul/2015	17.05	12/Jul/2015	09.05	HT	Over Voltage
400 KV	Dhule Sar'Sarovar I	11/Jul/2015	17.13	11/Jul/2015	23.07	HT	Over Voltage
400 KV	400/220/33 Kv 315 MVA ICT II @Babhleshwar	11/Jul/2015	17.19	11/Jul/2015	20.35	PO	Maintenance Work @ LV Side.
400 KV	Lonikand I - Koyna stage-IV	11/Jul/2015	21.04	11/Jul/2015	22.36	Tripped	Distance Protection B Ph E/F.
400 KV	Bhusawal-Aurangabad	11/Jul/2015	21.26	12/Jul/2015	05.54	HT	Over Voltage
400 KV	Dhule Sar'Sarovar II	11/Jul/2015	23.07	12/Jul/2015	16.06	HT	Over Voltage
400 KV	400/220 Kv 600 MVA ICT-II @Kalwa	12/Jul/2015	05.29	12/Jul/2015	09.57	PO	Attending Hot Spot on Y Phase LV Bushing.
400 KV	Lonikand I - Koyna stage-IV	12/Jul/2015	10.20	12/Jul/2015	18.56	EO	Decapped B Ph String.
400 KV	Karad -kolhapur-I	12/Jul/2015	16.06	13/Jul/2015	08.24	HT	Over Voltage
400 KV	Karad -Jaigad - II	12/Jul/2015	16.10	13/Jul/2015	08.27	HT	Over Voltage
400 KV	Kolhapur Mapusa II	12/Jul/2015	16.22	13/Jul/2015	06.20	HT	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	12/Jul/2015	18.00	13/Jul/2015	06.21	HT	Over Voltage
400 KV	Bhusawal-Aurangabad	12/Jul/2015	18.00	13/Jul/2015	06.21	HT	Over Voltage
400 KV	Kolhapur Solapur(PG) I	12/Jul/2015	18.19	13/Jul/2015	05.27	HT	Over Voltage
400 KV	Dhule Sar'Sarovar I	12/Jul/2015	21.17	14/Jul/2015	06.58	HT	Over Voltage
220 KV	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2014	09.16		Continued.	Tripped	Internal Fault
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	220/100 Kv 100 MVA ICT I @Vasai-II	05/Jul/2015	18.35	06/Jul/2015	16.05	Tripped	Differential protection
220 KV	Mudshingi-Wathar	06/Jul/2015	09.36	06/Jul/2015	15.55	PO	Line Out for Auto Reclose Scheme & Q.M.Work.
220 KV	K'Kheda- Suryalakshmi	06/Jul/2015	20.28	06/Jul/2015	22.30	Tripped	B Ph Jumper of Wavetrap Opened.
220 KV	Bableshtar- Ranjangaon	07/Jul/2015	05.58	07/Jul/2015	17.02	HT	Over Loading of Bblsr ICT.
220 KV	Kadegaon-Miraj	07/Jul/2015	10.01	07/Jul/2015	15.05	PO	Routine Maintenance Work

Voltage Level	Name	Trip Date	Trip Time	Synchronisation Date	Synchronisation Time	Outage Type	Reason
220 KV	Solapur(Bale) - Tuljapur	07/Jul/2015	10.04	07/Jul/2015	14.48	PO	Routine Maintenance Work
220 KV	Niwali - Pawas Line	07/Jul/2015	10.24	07/Jul/2015	14.03	PO	Routine Maintenance Work
220 KV	220/100 Kv 200 MVA ICT-II @Trombay	07/Jul/2015	12.13	07/Jul/2015	17.31	PO	Attending Oil Leakage
220 KV	Pargaon(Kathapur)-Lonikand	08/Jul/2015	00.13	08/Jul/2015	00.42	Tripped	Distance Protection
220 KV	Ranjangaon-Lonikand	09/Jul/2015	03.32	09/Jul/2015	07.24	Tripped	Distance Protection
220 KV	Kandalgaon - Koyna	09/Jul/2015	11.30	09/Jul/2015	19.25	PO	Testing Work
220 KV	Talandge(400)- Mudshingi 2 Line	09/Jul/2015	11.31	09/Jul/2015	16.59	PO	Pilot string replacement
220 KV	Mudshingi - Chikodi	09/Jul/2015	12.31	09/Jul/2015	16.52	EO	String replacement work
220 KV	Khadka-Chalisgaon-1	09/Jul/2015	14.27	09/Jul/2015	16.45	Tripped	Distance Protection
220 KV	Ghatghar - Jindal	10/Jul/2015	09.46	10/Jul/2015	13.27	PO	Insulator Replacement Work
220 KV	220/100 kv 200 MVA ICT II @Padghe	10/Jul/2015	10.14	10/Jul/2015	19.40	PO	R Phase CT replacement work
220 KV	Talegaon (Ambi)-General Motors	10/Jul/2015	11.30	10/Jul/2015	12.55	Tripped	Bus Bar operated at Talegaon end only
220 KV	Urse - Talegaon (Ambi) Ckt 1	10/Jul/2015	11.30	10/Jul/2015	14.20	Tripped	Bur Bar Prot.operated at Talegaon end
220 KV	Mahape - Tfipl	10/Jul/2015	13.04	10/Jul/2015	13.49	EO	Removing Bird Nest on Bus section bay gantry
220 KV	Parli 3(Old Gcr)-Parli Newtps Ckt 1	10/Jul/2015	13.05	10/Jul/2015	13.07	Tripped	Bus Bar Prot.operated during TBC Trial
220 KV	Parli New Tps - Beed Ckt 2	10/Jul/2015	13.05	10/Jul/2015	13.08	Tripped	Bus Bar Prot.operated during TBC Trial
220 KV	Nanded - Parli Ext. Ckt I	10/Jul/2015	13.05	10/Jul/2015	13.09	Tripped	Bus Bar Prot.operated during TBC Trial
220 KV	REL Borivali TPC Borivali line	10/Jul/2015	16.22		Continued.	Tripped	Distance Protection
220 KV	Borivali - Tarapur	11/Jul/2015	07.00	11/Jul/2015	07.30	PO	Taken on TBC.
220 KV	Nashik-Padgha	11/Jul/2015	07.26	11/Jul/2015	17.43	PO	A/R Out.
220 KV	220/132 Kv 200 Mva Bbl lct 2 @Waghala Nanded	11/Jul/2015	08.19	11/Jul/2015	10.03	PO	Attending Hot Spot on Y Ph CT Clamp.
220 KV	New Koyna - Loteparshuram	11/Jul/2015	09.32	11/Jul/2015	15.13	PO	Hot Spot Attended @ Wavetrap.
220 KV	Aurangabad (Waluj)-Bhenda	11/Jul/2015	10.18	11/Jul/2015	13.30	PO	R.M.Work.
220 KV	Virur - Virur Rly Tss 2	11/Jul/2015	11.15	11/Jul/2015	12.28	PO	To Carry Out Half Yearly Maint.Schedule of DP Isolator @ TSS End.
220 KV	Bableshtar - Alephata	11/Jul/2015	23.34	12/Jul/2015	17.06	HT	Babaleshtar ICT Over Loading.
220 KV	Bableshtar - Ranjangaon	12/Jul/2015	06.02	12/Jul/2015	17.47	HT	Balsr ICT Over Loading.
220 KV	Nasik Navsari I	12/Jul/2015	06.02	12/Jul/2015	15.11	Tripped	Y & B Ph to Earth Fault.
132 KV	Boisar Midc - Dahanu 1	12/Jul/2015	03.48	12/Jul/2015	09.23	Tripped	Distance Protection