

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 09/Aug/2021 to 15/Aug/2021

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding (LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
09-08-2021	11 Hrs	6430	517	137	7084	8635	442	5185	944	-1425	20865	0	20865	994	500	23784	23784	50.04
10-08-2021	11 Hrs	7078	371	149	7598	8446	638	5299	929	-1389	21521	0	21521	1017	501	24428	24428	50.01
11-08-2021	10 Hrs	7046	502	138	7686	8251	749	4735	756	-1140	21037	0	21037	1020	502	23699	23699	50.04
12-08-2021	12 Hrs	7079	608	95	7782	8462	888	4722	895	-1312	21437	0	21437	1054	500	24303	24303	50.04
13-08-2021	12 Hrs	7094	354	15	7463	8592	929	4640	814	-1387	21051	0	21051	1052	500	23990	23990	50.00
14-08-2021	10 Hrs	6703	442	130	7275	8010	1396	5128	716	-1378	21148	0	21148	715	290	23530	23530	50.06
15-08-2021	12 Hrs	5850	741	199	6790	6738	1289	5101	717	-1370	19265	0	19265	432	286	21353	21353	49.99
Maximum		7094	741	199	7782	8635	1396	5299	944	-1140	21521	0	21521	1054	502	24428	24428	50.06
Minimum		5850	354	15	6790	6738	442	4640	716	-1425	19265	0	19265	432	286	21353	21353	49.99
Average		6754	505	123	7383	8162	904	4973	824	-1343	20903	0	20903	898	440	23584	23584	50.03

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding (LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
09-08-2021	13 Hrs	6563	547	135	7245	8471	370	5068	816	-1425	20545	0	20545	1015	501	23486	23486	49.93
10-08-2021	16 Hrs	6691	441	136	7268	8237	1203	5367	588	-1408	21255	0	21255	915	496	24074	24074	50.03
11-08-2021	15 Hrs	6720	528	95	7343	8500	923	4600	733	-1246	20853	0	20853	1026	501	23626	23626	49.95
12-08-2021	13 Hrs	7157	461	105	7723	8470	822	4668	917	-1288	21312	0	21312	1038	501	24139	24139	50.02
13-08-2021	13 Hrs	7030	345	0	7375	8464	1134	4636	793	-1356	21046	0	21046	1029	501	23932	23932	49.99
14-08-2021	13 Hrs	6635	460	130	7225	7867	1488	5066	708	-1419	20934	0	20934	661	502	23516	23516	49.95
15-08-2021	13 Hrs	6126	517	188	6831	6279	1320	5136	637	-1347	18856	0	18856	443	285	20931	20931	49.98
Maximum		7157	547	188	7723	8500	1488	5367	917	-1246	21312	0	21312	1038	502	24139	24139	50.03
Minimum		6126	345	0	6831	6279	370	4600	588	-1425	18856	0	18856	443	285	20931	20931	49.93
Average		6703	471	113	7287	8041	1037	4934	742	-1356	20686	0	20686	875	470	23386	23386	49.98

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding (LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
09-08-2021	20 Hrs	6308	955	137	7400	6053	1018	5191	0	-925	18737	0	18737	1160	501	21323	21323	50.03
10-08-2021	20 Hrs	7119	881	137	8137	5548	1069	5430	0	-978	19206	0	19206	1122	502	21808	21808	50.02
11-08-2021	20 Hrs	6792	1203	105	8100	6848	595	4751	0	-964	19330	0	19330	1104	500	21898	21898	49.84
12-08-2021	20 Hrs	6966	1091	105	8162	6027	868	4751	0	-900	18908	0	18908	1161	502	21471	21471	49.96
13-08-2021	20 Hrs	6581	642	30	7253	6212	1525	4657	0	-1193	18454	0	18454	879	451	20977	20977	50.02
14-08-2021	19 Hrs	6922	452	140	7514	5893	1376	5162	7	-1168	18784	0	18784	786	397	21134	21134	50.03
15-08-2021	20 Hrs	5598	522	221	6341	5207	767	4822	0	-1052	16085	0	16085	760	286	18183	18183	49.97
Maximum		7119	1203	221	8162	6848	1525	5430	7	-900	19330	0	19330	1161	502	21898	21898	50.03
Minimum		5598	452	30	6341	5207	595	4657	0	-1193	16085	0	16085	760	286	18183	18183	49.84
Average		6612	821	125	7558	5970	1031	4966	1	-1026	18500	0	18500	996	448	20971	20971	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding (LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
09-08-2021	4 Hrs	5854	331	140	6325	5777	481	5332	0	-840	17075	0	17075	508	502	18925	18925	50.01
10-08-2021	4 Hrs	6797	413	149	7359	5985	663	5138	0	-827	18318	0	18318	516	502	20163	20163	50.03
11-08-2021	4 Hrs	7059	379	110	7548	5545	939	4968	0	-1072	17928	0	17928	419	363	19782	19782	50.00
12-08-2021	4 Hrs	6652	494	104	7250	6173	837	4709	0	-671	18298	0	18298	692	502	20163	20163	50.00
13-08-2021	4 Hrs	6994	329	95	7418	5865	1203	4683	0	-991	18178	0	18178	474	343	19986	19986	50.01
14-08-2021	4 Hrs	6733	323	130	7186	5434	1404	5141	0	-1075	18090	0	18090	453	284	19902	19902	50.04
15-08-2021	24 Hrs	5619	399	212	6230	4932	659	4935	0	-716	16040	0	16040	770	502	18028	18028	50.01
Maximum		7059	494	212	7548	6173	1404	5332	0	-671	18318	0	18318	770	502	20163	20163	50.04
Minimum		5619	323	95	6230	4932	481	4683	0	-1075	16040	0	16040	419	284	18028	18028	50.00
Average		6530	381	134	7045	5673	884	4987	0	-885	17704	0	17704	547	428	19564	19564	50.01

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus										Mus	Mus	Mus
09-08-2021	149.729	12.057	3.332	165.118	0.587	172.584	167.401	16.288	124.530	7.171	20.908	11.557	-25.982	459.709	58.447	518.156
10-08-2021	165.324	10.121	3.276	178.721	0.526	168.160	164.988	19.628	127.182	7.018	19.990	10.785	-27.425	473.284	58.200	531.484
11-08-2021	163.607	16.718	2.634	182.959	0.594	169.754	163.858	18.846	115.147	6.818	21.922	11.696	-24.449	469.075	58.067	527.142
12-08-2021	166.590	14.572	2.426	183.588	0.580	169.687	163.708	20.855	113.037	6.779	23.133	12.030	-22.408	471.538	57.571	529.109
13-08-2021	167.083	9.837	1.447	178.367	0.560	168.683	165.010	28.549	113.265	6.156	20.129	10.616	-26.486	468.534	57.231	525.765
14-08-2021	160.544	10.713	3.493	174.750	0.576	159.945	156.097	30.551	123.510	6.219	15.539	9.712	-28.106	466.869	53.357	520.226
15-08-2021	143.247	10.873	5.125	159.245	0.585	143.120	138.440	26.341	120.762	5.635	12.535	8.059	-26.014	429.089	46.608	475.697
Maximum	167.083	16.718	5.125	183.588	0.594	172.584	167.401	167.083	127.182	7.171	23.133	12.030	-22.408	473.284	58.447	531.484
Minimum	143.247	9.837	1.447	159.245	0.526	143.120	138.440	143.247	113.037	5.635	12.535	8.059	-28.106	429.089	46.608	475.697
Average	159.446	12.127	3.105	174.678	0.573	164.562	159.929	159.446	119.633	6.542	19.165	10.636	-25.839	462.585	55.640	518.226

**Details of Koyna Water Consumption
(in TMC)**

Date	For the Day	For the Month	Balance
09-08-2021	0.074	0.526	58.709
10-08-2021	0.051	0.578	58.657
11-08-2021	0.163	0.740	58.494
12-08-2021	0.147	0.887	58.348
13-08-2021	0.048	0.935	58.300
14-08-2021	0.041	0.976	58.259
15-08-2021	0.070	1.046	58.188

**State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 09/Aug/2021 to 15/Aug/2021**

Date	DAY	Central Sector Share		Total Interstate		Total Share		Total Drawal		Overdrawal(+) /	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
09-08-2021	MONDAY	108.803	6916	58.598	2442	167.401	6975	172.584	7191	5.183	216
10-08-2021	TUESDAY	109.631	6819	55.357	2307	164.988	6874	168.160	7007	3.172	132
11-08-2021	WEDNESDAY	106.056	6770	57.802	2408	163.858	6827	169.754	7073	5.896	246
12-08-2021	THURSDAY	108.979	6766	54.729	2280	163.708	6821	169.687	7070	5.979	249
13-08-2021	FRIDAY	110.997	6821	54.013	2251	165.010	6875	168.683	7028	3.673	153
14-08-2021	SATURDAY	108.874	6457	47.223	1968	156.097	6504	159.945	6664	3.848	160
15-08-2021	SUNDAY	100.067	5730	38.373	1599	138.440	5768	143.120	5963	4.680	195
Total		753.407		366.095		1119.502		1151.933		32.431	

Generator Unit Outages/Trippings from 09.08.2021 to 15.08.2021						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
RPL(AMT) U-3	15-07-2021	0	29-08-2021	5.52	Annual Overhaul	PLANNED
Chandrapur Unit 9	15-07-2021	2	18-08-2021	9.39	Annual Overhaul	PLANNED
Paras Unit 3	20-07-2021	0.35	30-08-2021	20.12	Annual Overhaul	PLANNED
Trombay 7A	05-08-2021	22.39		Continued.	Gas Shortage(Converted to AOH 00.00Hrs from Dt.09/08/2021)	PLANNED
Trombay 7B	05-08-2021	22.19		Continued.	Gas Shortage(Converted to AOH 00.00Hrs from Dt.09/08/2021)	PLANNED
Koradi Unit-8	08-08-2021	22.53	09-08-2021	3.07	Generator protection of other system.	FORCED
IEPL Unit 1	28-08-2018	21.26		Continued.	No PPA	FORCED
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	FORCED
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	FORCED
Khaparkheda Unit 3	10-08-2021	14.28	10-08-2021	16.51	Flame Failure	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Bhusawal Unit 3	15-08-2021	9	29-08-2021	0.05	Zero Schedule By MSEDCL	FORCED
Nasik Unit 5	07-08-2021	20.45		Continued.	Boiler Tube Leakage	FORCED
JSW (J) U4	16-07-2021	17.44	19-08-2021	8.42	Air Preheater problem.	FORCED
SWPGPL U-1	16-02-2016	17.09		Continued.	No PPA.	FORCED
SWPGPL U-4	05-08-2021	3.04		Continued.	Turbine Vibration High.	FORCED
Adani U-5	11-08-2021	3.46	13-08-2021	20.01	Main Steam Line Leakage	FORCED
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	FORCED
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	FORCED
Uran Unit 5	05-08-2021	20.02	14-08-2021	19.56	Gas shortage	FORCED
Uran Unit 6	29-06-2021	22.18	13-08-2021	17.25	Gas shortage	FORCED
Uran Unit 7	25-05-2020	12.51		Continued.	Turbine Blade Failure	FORCED
Uran Unit A0	05-08-2021	20.02	14-08-2021	0.43	Gas shortage	FORCED

Transmission Line Outages/Trippings from 09.08.2021 to 15.08.2021

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Mudshingi Chikodi	24-09-2019	17.12		Continued.	No Schedule(Charge from Mudshingi end only)	PO	220 KV
Talandage - Chikodi	01-10-2019	17.1		Continued.	No Schedule(Close at Chikodi end only)	PO	220 KV
Balapur-Akola I	22-07-2021	7.48	10-08-2021	19.2	Distance Protection(tower collapse At LOC. No.15.)	T	220 KV
Balapur-Akola li	22-07-2021	7.48	10-08-2021	19.39	Distance Protection(tower collapse At LOC. No.15.)	T	220 KV
Mahad - Pedambe	22-07-2021	19.35	15-08-2021	16.55	Distance Protection	T	220 KV
Kalwa-TIFIL	23-07-2021	11.12		Continued.	For Complete Tower erection work at loc no. 75A & 76 (behind M/s Siemens).	PO	220 KV
Kharghar-Borivali ckt II	23-07-2021	8.43		Continued.	To Carry out bunching work.	PO	220 KV
Kalwa - Siemens	24-07-2021	18.16		Continued.	Tower Erection & Bunching work	PO	220 KV
Kharghar-Borivali ckt I	24-07-2021	8.46		Continued.	Tower Erection & Bunching work	PO	220 KV
Malegaon-Satana	08-08-2021	17.33	09-08-2021	13.22	Distance Protection	T	220 KV
Boisar Versova Line	09-08-2021	1.01	09-08-2021	6.5	MMRDA WORK	PO	220 KV
Dahanu Versova	09-08-2021	1.04	09-08-2021	6.52	MMRDA WORK	PO	220 KV
Gangapur-Valve	09-08-2021	18.02	09-08-2021	18.14	33kv CT burst due to which ckt tripped on jerk	PO	220 KV
Karad-Nerle	09-08-2021	19.27	09-08-2021	19.59	Distance Protection	T	220 KV
Lonand-Baramati	09-08-2021	6.18	09-08-2021	17.41	For load management.	T	220 KV
Lonand-Baramati	09-08-2021	9.4	09-08-2021	15.42	Diagnostic testing and quarterly maintenance work	PO	220 KV
Lonand-Bothe	09-08-2021	13.26	09-08-2021	17.16	Diagnostic testing and quarterly maintenance work	PO	220 KV
Pedambe-Nerle	09-08-2021	7.56	09-08-2021	15.45	Distance Protection	T	220 KV
Pohali-Nerle	09-08-2021	19.27	10-08-2021	16.15	Distance Protection	T	220 KV
Tambati - Adlabs	09-08-2021	12.34	09-08-2021	14.24	Attending Hot Spot	EO	220 KV
Trombay-Salsette II	09-08-2021	9.42	09-08-2021	16.22	OPGW Stringing	PO	220 KV
VSNL - STT 1 GIS	09-08-2021	11.49	09-08-2021	14.05	Removal of summator of check metering	PO	220 KV
VSNL - STT 2 GIS	09-08-2021	15.18	09-08-2021	16.21	Removal of summator of check metering.	PO	220 KV
220/132kv 100MVA ICT II @Satara Midc	10-08-2021	11.19	10-08-2021	16.15	Quarterly Maintenance Work	PO	220 KV
Kolshet-Roma	10-08-2021	10.05	10-08-2021	10.53	Distance Protection	T	220 KV
220/132 Kv 150 MVA ICT @Boisar-II	11-08-2021	11.5	11-08-2021	15.5	DFR test by TCC vashi.	PO	220 KV
220/132 Kv 200 Mva Bbl Ict 2 @Waghala Nanded	11-08-2021	10.2	11-08-2021	17.46	OSR Replacement Work.	PO	220 KV
220/132Kv 200MVA ICT-I @ Chikhali	11-08-2021	11.53	11-08-2021	17.25	In View of Outage On 132KV BUS SECTION 2 At CHIKHALI.	PO	220 KV
220kv Lonand- Phaltan line	11-08-2021	9.32	11-08-2021	15.4	Diagnostic Testing Work. Commissioning of ABB Distance.	PO	220 KV
Adlabs - Pedambe	11-08-2021	13.22	11-08-2021	16.05	Distance Protection	T	220 KV
Aurangabad PG (Chitepimpalgaon)-Chitegaon Ckt-II	11-08-2021	12.22	11-08-2021	14.08	Replacement of TNC switch.	PO	220 KV
Padghe-Kamba II	11-08-2021	15.44	11-08-2021	19.02	Attending hotspot on R&Y CT.	EO	220 KV

Transmission Line Outages/Trippings from 09.08.2021 to 15.08.2021

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Parli 2-(Girwali) -Murud	11-08-2021	11.24	11-08-2021	15.14	Attending Y PH Main BUS Jumper Hot Spot.	EO	220 KV
khaparkheda-Khaparkheda(new)-I	11-08-2021	8.43	12-08-2021	22.43	Reorientation work.	PO	220 KV
220/132 Kv 150 Mva Cgl Ptr No 7 @Chinchwad	12-08-2021	10.11	12-08-2021	11.16	Attending Hot Spot	PO	220 KV
220/132 Kv 200 Mva Bbl Ict 4 @Padegaon	12-08-2021	8.53	12-08-2021	17.45	Replacement of HV R-Ph Bushing & Testing Work.	PO	220 KV
220/132 Kv 200 Mva Ict - 1 @Harangul	12-08-2021	10.34	12-08-2021	15.05	Back Up Relay Retrofitting Work.	PO	220 KV
220/132 Kv 200 Mva Ict - 2 @Harangul	12-08-2021	15.1	12-08-2021	17.34	Back Up Relay Retrofitting Work.	PO	220 KV
220/132 kV 200 MVA ICT- I @ Nanded	12-08-2021	11.22	12-08-2021	18.04	OSR Replacement Work.	PO	220 KV
220/132KV 100MVA - 1@Alephata	12-08-2021	11.07	12-08-2021	22.12	Rectification of problem in Tap Changer mechanism.	PO	220 KV
Kandalgaon - ONGC Panvel	12-08-2021	12.23	12-08-2021	17.35	Repairing of bottom phase damage conductor between Loc.517 and 518	EO	220 KV
Kolhapur-Bidri	12-08-2021	10.06	12-08-2021	13.02	For CB Timing, CRM & Tan delta testing.	PO	220 KV
Pusad-WardhaPG(Deoli)	12-08-2021	7.21	12-08-2021	11.25	Routine Maintenance Work	PO	220 KV
220/132 kV 200 Mva ICT-II @Boisar-Ii	13-08-2021	10.47	13-08-2021	14.42	DFR test by TCC Vashi.	PO	220 KV
220/132kv 100mva Vijai Ptr No 1 @Baramati	13-08-2021	10.29	13-08-2021	18.08	Overhauling of HV CB.	PO	220 KV
220/132kv 115mva Bhel Ptr 3 @Lonand	13-08-2021	9.12	13-08-2021	14.49	1. Quarterly maintenance work 2. Diagnostic testing work.	PO	220 KV
Butibori 3-Butibori 1	13-08-2021	12.51	13-08-2021	14.5	Replacement of RPH bus I isolator to bus ii isolator t jumper.	PO	220 KV
Kalwa - Colourchem	13-08-2021	9.03	13-08-2021	21.26	Carry out complete monopole erection work at tower loc no. 04 (behind RBL premises).	PO	220 KV
Kharepatan -Pawas Line	13-08-2021	14	13-08-2021	19.39	Distance Protection	T	220 KV
Kharghar - Nerul	13-08-2021	14.2	13-08-2021	17.2	Attend hotspot on R&B-ph CT of 220kV Nerul line.	PO	220 KV
Kolshet-Roma	13-08-2021	11.21	17-08-2021	18.13	Outage required for safety purpose for : Pilling work by Rig machine between pilling points no. P117 and P118 near Patlipada flyover under MMRDA project (Reliance Astaldi).	PO	220 KV
Koradi-Ambazari-Ii	13-08-2021	12.29	13-08-2021	15.44	Replacement of faulty distance relay.	PO	220 KV
Lamboti - Pandharpur Ii	13-08-2021	3	13-08-2021	3.2	Distance Protection	T	220 KV
PAL DOMBIVALI - PALAVA	13-08-2021	10.45	13-08-2021	15.09	Replacement of 02 Nos. of damaged conductors of 220kV Padghe line Bay.	PO	220 KV
Sawantwadi-Bidri	13-08-2021	10.25	13-08-2021	14.05	CB timing, CRM & tan delta.	PO	220 KV

Transmission Line Outages/Tripping from 09.08.2021 to 15.08.2021

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Warora - Wardha	13-08-2021	10.21	13-08-2021	14.24	1. Tan delta & cap measurement of cts & ccs. 2. timing, crm & ir measurement of cb 3. routine bay maintenance work.	PO	220 KV
220/132 Kv 200 Mva ICT-I @Girwali	14-08-2021	13.15	14-08-2021	14.23	TO ATTEND HOT SPOT ON R-PH LV SIDE CT	PO	220 KV
220/22 Kv 50 Mva Bhel Ptr 1 @Padghe	14-08-2021	12.04	14-08-2021	22.41	Reroofing Of Master Trip Relay 86A,86B Connection Of Metering CT & PT Cores. BI & BO To BCU.	PO	220 KV
Chikhli-Jalna-I	14-08-2021	15.21	18-08-2021	10.06	Overloading of Akola ICT.	HT	220 KV
Chikhli-Jalna-II	14-08-2021	15.21	18-08-2021	10.06	Overloading of Akola ICT.	HT	220 KV
KORADI 2 - KAULEWADA CKT - II	14-08-2021	12.1	14-08-2021	15.47	Attending Hot Spot	EO	220 KV
Pusad - Hingoli	14-08-2021	10.27	14-08-2021	13.17	REPLACEMENT OF FLASHOVER DISC INSULATOR LOC NO.126R	PO	220 KV
Vita-Hiwarwadi	14-08-2021	10.52	14-08-2021	13.57	R-Phase Flashover Insulator String Replacement At LOC No.56(LILO Portion).	PO	220 KV
220/132 KV 150MVA ICT I @ Boisar	15-08-2021	1.3	20-08-2021	21.03	Oil Filtration work.	PO	220 KV
220KV Chalisagaon-Kopergaon	15-08-2021	12.58	15-08-2021	3.58	Distance Protection	T	220 KV
Karad Solapur (PG)	03-05-2017	11:49		Continued.	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403	PO	400 KV
Khadka-Aurangabad (Waluj)	08-08-2021	18.18	09-08-2021	6.42	Over Voltage	HT	400 KV
400/220kv 315 Mva ICT I @Karad	09-08-2021	9.34	09-08-2021	17.12	Relay testing and routine maintenance work.	PO	400 KV
Akola Aurangabad(PG) II	09-08-2021	15.1	09-08-2021	15.4	For line reactor work.	PO	400 KV
Akola Aurangabad(PG) II	09-08-2021	18.29	09-08-2021	18.49	Taking L/R taking in service at PG end.	HT	400 KV
Khadka-Aurangabad (Waluj)	09-08-2021	20.12	10-08-2021	6.47	Over Voltage	HT	400 KV
New Koyna -Koyna Stage IV-I	09-08-2021	9.04	09-08-2021	12.15	Routine Maintenance Work	PO	400 KV
400/220/33 Kv 315 MVA ICT- 2 @Nagothane	10-08-2021	9.55	10-08-2021	17.4	R-phase LV bushing jumper replacement work.	PO	400 KV
400/220kv 315 Mva ICT II @Karad	10-08-2021	9.23	10-08-2021	18.11	For REF retrofitting & Relay testing work	PO	400 KV
400/220/22 Kv 100 Mva Ict 1 @Koradi	11-08-2021	10.15	11-08-2021	15.23	Bushing & Winding Tan Delta Testing Work.	PO	400 KV
Ektuni-Bableshtar ckt II	11-08-2021	9.52	11-08-2021	18.35	CT,CB Relay Testing Work & 29D & 29C Isolator Repairing Work.	PO	400 KV
Jaigad-Karad Ckt-II	11-08-2021	8.3	11-08-2021	18.04	Restranging of Earth wire.	PO	400 KV

Transmission Line Outages/Trippings from 09.08.2021 to 15.08.2021

Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Padghe - Nagothane - II	11-08-2021	9.35	11-08-2021	20.05	For Attending Hot spot On Y Ph CT Line Side 124 Deg. Replacement Of Y Ph CT To Gantry Jumper If Required. Replacement Of AI TO Copper Cable Of CVT. Replacement Of Isolator.	PO	400 KV
Akola-Nandgaonpeth (RPL)	12-08-2021	11.01	12-08-2021	15.33	Conductor damaged of 400 kv Akola-Nandgaonpeth line in span 32-33 of R phase. Spacers cum vibration damper broken. Immediate work to be done for Healthiness of line.	PO	400 KV
Ektuni-Bableshwar ckt I	12-08-2021	10.5	12-08-2021	18.4	Isolator Modification & Alignment work by OEM.	PO	400 KV
Koradi-RattanIndia	13-08-2021	14.16	13-08-2021	19.4	Distance Protection	T	400 KV
400/220 Kv 500 MVA ICT 3 @KOLHAPUR-III (TALANDGE)	14-08-2021	17.58	16-08-2021	14.42	Out for isolator spring broken , augmentation work in progress. Now charged from LV side	T	400 KV
Dabhol New koyna I	14-08-2021	13.03	18-08-2021	11.41	Distance Protection	T	400 KV
Waluj Aurangabad(PG) II	14-08-2021	10.57	14-08-2021	15.39	For ACPG-2 Line CT AMP Work @ MSETCL Waluj.	PO	400 KV
Babhaleshwar - Padghe-I	15-08-2021	18.45	16-08-2021	4.12	Distance Protection	T	400 KV
Jejuri- Koynastage-IV	15-08-2021	11.04	15-08-2021	20.15	Chemical washing on Disc Insulators	PO	400 KV
Khadka-Aurangabad (Waluj)	15-08-2021	17.55	16-08-2021	6.47	Over Voltage	HT	400 KV
Khadka-Aurangabad (Waluj)	31-12-2020	17.33		Continued.	Over Voltage	HT	400 KV
HVDC Pole-I	11-08-2021	16.59	11-08-2021	19.31	Pole-2 Z-3 Non Base Filter is Available & Will Be In Service As Per Requirement. Both pole Will Be In Service With 1300 MW power Flow & there is no Restriction of Power.	PO	500 KV
Chandrapur - Padghe Hvdc Pole 2	15-08-2021	0.03	15-08-2021	5.14	Attending Hot Spot	EO	500 KV
400 KV Main Bus II @ Aurangabad (Ektuni)	13-08-2021	12.32	13-08-2021	18	160 deg hotspot on 412 89B R ph (bus side) of 400kv main bus 2 also the iso stud along with jump is tilted so the female isolator arm required urgent replacement.	EO	765 KV