

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 07/Sep/2015 to 13/Sep/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/09/2015	12 Hrs	4101	1613	264	5978	5874	193	5204	141	-1418	15972	360	16332	1155	514	19059	19419	49.82
08/09/2015	12 Hrs	4609	1340	260	6209	5757	34	4834	123	-1455	15502	30	15532	1138	518	18613	18643	49.88
09/09/2015	11 Hrs	4673	953	265	5891	5157	125	5295	92	-1448	15112	26	15138	1121	515	18196	18222	49.94
10/09/2015	11 Hrs	4728	356	271	5355	4531	149	5298	121	-1409	14045	25	14070	1125	514	17093	17118	49.96
11/09/2015	11 Hrs	4521	415	264	5200	4629	55	5205	160	-1404	13845	25	13870	1143	517	16909	16934	49.94
12/09/2015	12 Hrs	4827	685	255	5767	4806	290	4572	113	-1269	14279	23	14302	1093	517	17158	17181	49.85
13/09/2015	12 Hrs	4700	679	287	5666	4425	531	3457	159	-1072	13166	19	13185	745	496	15479	15498	49.94
Maximum		4827	1613	287	6209	5874	531	5298	160	-1072	15972	360	16332	1155	518	19059	19419	50
Minimum		4101	356	255	5200	4425	34	3457	92	-1455	13166	19	13185	745	496	15479	15498	50
Average		4594	863	267	5724	5026	197	4838	130	-1354	14560	19	14633	1074	513	17501	17574	50

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/09/2015	13 Hrs	4240	1396	262	5898	5231	167	5188	115	-1425	15174	471	15645	1142	518	18259	18730	49.85
08/09/2015	13 Hrs	4573	1493	257	6323	5215	64	4761	136	-1442	15057	30	15087	1142	518	18159	18189	49.84
09/09/2015	13 Hrs	4609	356	262	5227	5344	125	5327	145	-1434	14734	188	14922	1143	517	17828	18016	49.86
10/09/2015	13 Hrs	4724	155	270	5149	4550	78	5164	168	-1417	13692	25	13717	1141	515	16765	16790	49.89
11/09/2015	13 Hrs	4566	182	262	5010	4435	31	5184	177	-1456	13381	25	13406	1130	517	16484	16509	49.94
12/09/2015	13 Hrs	4863	737	234	5834	5040	277	4505	153	-1340	14469	23	14492	1016	516	17341	17364	49.79
13/09/2015	13 Hrs	4720	587	284	5591	4416	558	3411	151	-1112	13015	19	13034	793	405	15325	15344	49.91
Maximum		4863	1493	284	6323	5344	558	5327	177	-1112	15174	471	15645	1143	518	18259	18730	50
Minimum		4240	155	234	5010	4416	31	3411	115	-1456	13015	19	13034	793	405	15325	15344	50
Average		4614	701	262	5576	4890	186	4791	149	-1375	14217	19	14329	1072	501	17166	17277	50

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/09/2015	20 Hrs	4458	611	264	5333	5393	278	5250	0	-1213	15041	61	15102	1118	518	17890	17951	49.81
08/09/2015	20 Hrs	4707	652	264	5623	5155	171	5231	0	-1317	14863	32	14895	1045	517	17742	17774	49.85
09/09/2015	20 Hrs	4751	225	269	5245	5155	158	5238	0	-1325	14471	26	14497	1073	518	17387	17413	49.88
10/09/2015	20 Hrs	4711	761	270	5742	4740	87	5266	0	-1325	14510	28	14538	1036	516	17387	17415	49.97
11/09/2015	20 Hrs	4732	637	264	5633	4437	335	4987	0	-1335	14057	27	14084	1118	517	17027	17054	49.82
12/09/2015	20 Hrs	5085	308	195	5588	4112	475	4346	0	-1290	13231	25	13256	999	516	16036	16061	49.87
13/09/2015	20 Hrs	4707	536	134	5377	4222	771	4002	0	-984	13388	21	13409	980	398	15750	15771	49.88
Maximum		5085	761	270	5742	5393	771	5266	0	-984	15041	61	15102	1118	518	17890	17951	50
Minimum		4458	225	134	5245	4112	87	4002	0	-1335	13231	21	13256	980	398	15750	15771	50
Average		4736	533	237	5506	4745	325	4903	0	-1256	14223	21	14254	1053	500	17031	17063	50

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/09/2015	4 Hrs	4461	107	271	4839	4072	377	4629	0	-514	13403	22	13425	742	518	15177	15199	49.89
08/09/2015	5 Hrs	4405	127	272	4804	4077	213	5006	0	-711	13389	21	13410	670	396	15166	15187	49.88
09/09/2015	5 Hrs	4592	110	270	4972	4234	81	5032	0	-809	13510	23	13533	664	400	15383	15406	49.86
10/09/2015	5 Hrs	4541	122	272	4935	3598	247	4760	0	-819	12721	25	12746	606	397	14543	14568	49.90
11/09/2015	4 Hrs	4515	121	272	4908	2995	152	5025	0	-760	12320	25	12345	639	396	14115	14140	49.96
12/09/2015	4 Hrs	4715	84	279	5078	3590	364	4076	0	-847	12261	23	12284	633	396	14137	14160	49.87
13/09/2015	5 Hrs	4724	71	303	5098	3619	133	3561	0	-770	11641	19	11660	633	399	13443	13462	49.93
Maximum		4724	127	303	5098	4234	377	5032	0	-514	13510	25	13533	742	518	15383	15406	50
Minimum		4405	71	270	4804	2995	81	3561	0	-847	11641	19	11660	606	396	13443	13462	50
Average		4565	106	277	4948	3741	224	4584	0	-747	12749	19	12772	655	415	14566	14589	50

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
07/09/2015	107.493	12.048	6.392	125.933	0.228	117.906	117.666	6.742	123.230	1.011	23.632	12.419	-24.767	350.055	60.819	410.874
08/09/2015	109.800	14.889	6.389	131.078	0.223	115.170	117.942	4.049	121.204	0.995	23.190	12.101	-26.326	346.170	61.619	407.789
09/09/2015	111.529	6.093	6.412	124.034	0.517	112.312	115.660	3.619	123.159	0.917	22.076	11.854	-28.357	335.684	62.285	397.969
10/09/2015	111.338	5.668	6.501	123.507	0.486	101.721	107.681	4.319	120.789	1.014	21.701	11.782	-27.966	323.385	61.452	384.837
11/09/2015	110.279	7.453	6.329	124.061	0.407	97.451	100.600	3.927	119.329	1.083	22.503	12.084	-27.712	318.141	62.300	380.441
12/09/2015	116.018	5.802	6.109	127.929	0.516	102.206	107.723	9.177	101.703	0.950	20.825	11.336	-26.757	315.208	58.918	374.126
13/09/2015	113.380	5.366	5.487	124.233	0.159	102.255	105.245	11.171	87.817	1.127	17.903	9.657	-23.636	302.967	51.196	354.163
Maximum	116.018	14.889	6.501	131.078	0.517	117.906	117.942	116.018	123.230	1.127	23.632	12.419	-23.636	350.055	62.300	410.874
Minimum	107.493	5.366	5.487	123.507	0.159	97.451	100.600	107.493	87.817	0.917	17.903	9.657	-28.357	302.967	51.196	354.163
Average	111.405	8.188	6.231	125.825	0.362	107.003	110.360	111.405	113.890	1.014	17.903	11.605	-26.503	327.373	59.798	387.171

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
07/09/2015	0.195	1.610	53.861
08/09/2015	0.279	1.889	53.582
09/09/2015	0.061	1.950	53.521
10/09/2015	0.066	2.016	53.455
11/09/2015	0.094	2.110	53.361
12/09/2015	0.077	2.187	53.284
13/09/2015	0.068	2.255	53.216

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 07/Sep/2015 to 13/Sep/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
07/09/2015	MONDAY	106.442	4892	11.224	468	117.666	4903	117.906	4913	0.240	10
08/09/2015	TUESDAY	106.964	4903	10.978	457	117.942	4914	115.170	4799	-2.772	-116
09/09/2015	WEDNESDA	104.484	4808	11.176	466	115.660	4819	112.312	4680	-3.348	-140
10/09/2015	THURSDAY	98.090	4477	9.591	400	107.681	4487	101.721	4238	-5.960	-248
11/09/2015	FRIDAY	97.785	4189	2.815	117	100.600	4192	97.451	4060	-3.149	-131
12/09/2015	SATURDAY	99.694	4480	8.029	335	107.723	4488	102.206	4259	-5.517	-230
13/09/2015	SUNDAY	98.342	4378	6.903	288	105.245	4385	102.255	4261	-2.990	-125
Total		711.800		60.717		772.517		749.021		-23.496	

State Load Despatch Center,Airoli (MSETCL)							
Generating Unit Outages for the Week 07.09.2015 to 13.09.2015							
Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage
PLANNED OUTAGE							
MSPGCL	Koyna STG-IV Unit-2	250	20/08/2015	09.00		Continued.	Realigning of T-G Rotor & Adjusting the Bearing Clearances.(40 Days)
MSPGCL	Chandrapur Unit 4	210	29/08/2015	23.55		Continued.	Annual Overhaul
FORCED OUTAGE							
RGPPPL	Dabhol 1B	230	28/05/2013	22:02		Continued.	Gas Shortage.
RGPPPL	Dabhol 3A	230	06/06/2013	08.28		Continued.	Gas Shortage
RGPPPL	Dabhol 2A	230	06/06/2013	09.10		Continued.	Gas Shortage
RGPPPL	Dabhol 1X	290	27/06/2013	21.46		Continued.	Gas Shortage
RGPPPL	Dabhol 1A	230	27/06/2013	21.47		Continued.	Gas Shortage
RGPPPL	Dabhol 2X	290	15/07/2013	15.09		Continued.	Gas Shortage
RGPPPL	Dabhol 2B	230	08/08/2013	15.03		Continued.	Gas Shortage
RGPPPL	Dabhol 3X	290	29/12/2013	05.47		Continued.	Gas Shortage
RGPPPL	Dabhol 3B	230	29/12/2013	06.14		Continued.	Gas Shortage
IPP	Dhariwal	300	28/05/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210	28/08/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Bhusawal Unit 2	210	13/09/2014	12.43		Continued.	Economic shutdown
MSPGCL	Koradi Unit 6	210	20/03/2015	01.02		Continued.	Economic shutdown
IPP	RPL(AMT) U-5	270	03/04/2015	14.22		Continued.	turbine Shaft Vibration high.
MSPGCL	Uran Unit 7	108	17/04/2015	00.07		Continued.	Gas turbine problem
TPC-G	Bhira PSU	150	09/06/2015	10.53		Continued.	Stator Earth Fault
MSPGCL	Parli Unit 3	210	14/06/2015	12.58		Continued.	Water Shortage
IPP	WPCL U-2	135	16/06/2015	00.00		Continued.	No Schdule
MSPGCL	Parli Unit 6	250	25/06/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210	05/07/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210	06/07/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250	08/07/2015	12.08		Continued.	Water Shortage
TPC-G	Trombay 6	500	15/07/2015	17.08		Continued.	Economic shutdown
MSPGCL	Koradi Unit-8	660	20/08/2015	09.50	09/09/2015	05.38	ESP problem
CPP	WPCL U-1	135	25/08/2015	19.18		Continued.	Maintenance work

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage
MSPGCL	Khaparkheda Unit 1	210	03/09/2015	22.26	08/09/2015	19.30	Boiler Tube Leakage
IPP	Adani U-5	660	06/09/2015	13.03		Continued.	Bottom Ash Problem
MSPGCL	Chandrapur Unit-8	500	06/09/2015	22.14	07/09/2015	02.40	Main Steam Temp.Low
MSPGCL	Chandrapur Unit-8	500	07/09/2015	03.48	07/09/2015	06.09	Main Steam Temp.Low
MSPGCL	Bhusawal Unit 4	500	07/09/2015	10.56	07/09/2015	12.23	Drum level low
MSPGCL	Chandrapur Unit-8	500	07/09/2015	18.00	08/09/2015	02.09	Drum level low
MSPGCL	Chandrapur Unit-8	500	08/09/2015	11.32	09/09/2015	18.10	Drum Level Very High.
MSPGCL	Koradi Unit 7	210	08/09/2015	22.44	11/09/2015	15.25	Boiler Validity Extention.
MSPGCL	Koradi Unit-8	660	09/09/2015	06.19	09/09/2015	12.54	During Change Over from TCS to DCS.
TPC-G	Trombay 7B	60	09/09/2015	16.20	10/09/2015	18.23	Exciator Bearing Vibration problem
MSPGCL	Koradi Unit-8	660	10/09/2015	13.58	11/09/2015	11.58	Tripped on Air Heater Jam.
MSPGCL	Chandrapur Unit-8	500	10/09/2015	21.42	11/09/2015	06.50	Cooling Wather Pump problem.
MSPGCL	Nasik Unit 4	210	11/09/2015	07.53	11/09/2015	10.50	Furnace Pressure High
IPP	RPL(AMT) U-3	270	11/09/2015	17.54	13/09/2015	21.49	Boiler Tube Leakage
IPP	Adani U-4	660	11/09/2015	20.49		Continued.	Abnormal sound in generator bearing
MSPGCL	Uran Unit 8	108	12/09/2015	13.08		Continued.	Gas shortage
MSPGCL	Uran Unit 6	108	13/09/2015	14.02	14/09/2015	01.12	Lube Oil Leakage

Line Outages for the Week 07/Sep/2015-13/Sep/2015

Voltage Level	Name of Line	Trip Date	Trip Time	Synchronisation Date	Synchronisation Time	Reason
400 KV	Babhaleshwar-Taptitanda ckt-I	04/Sep/2015	15.23	10/Sep/2015	13.26	To control padgha-bblr 2 line overloading
400 KV	Akola II - Taptitanda ckt-I	05/Sep/2015	21.56		Continued.	Over Voltage
400 KV	Kolhapur Mapusa I	06/Sep/2015	16.01	07/Sep/2015	06.07	Over Voltage
400 KV	Karad -kolhapur-II	06/Sep/2015	16.14	07/Sep/2015	06.46	Over Voltage
400 KV	Karad - Jaigad - II	06/Sep/2015	16.34	07/Sep/2015	06.50	Over Voltage
400 KV	Bhusawal-Aurangabad	06/Sep/2015	17.10	07/Sep/2015	07.52	Over Voltage
400 KV	Dhule Sar'Sarovar I	06/Sep/2015	17.54	07/Sep/2015	7.13	Over Voltage
400 KV	New Koyna Main Bus 1	07/Sep/2015	12.08	08/Sep/2015	16.05	Replacement of CVT
400 KV	Karad -kolhapur-I	07/Sep/2015	16.37	09/Sep/2015	10.26	Over Voltage
400 KV	Karad-Jaigad - I	07/Sep/2015	17.06	08/Sep/2015	09.45	Over Voltage
400 KV	Bhusawal-Aurangabad	07/Sep/2015	18.10	08/Sep/2015	09.30	Over Voltage
400 KV	Kolhapur Mapusa II	07/Sep/2015	18.30	08/Sep/2015	07.16	Over Voltage
400 KV	Deepnagar - Aurangabad	07/Sep/2015	8.40	07/Sep/2015	19.20	line rectification work
400 KV	Parli (Pg) Wardha (Pg) I	08/Sep/2015	07.48	08/Sep/2015	14.49	To Replace Jumper.
400 KV	Chandrapur-Parali III	08/Sep/2015	09.33	09/Sep/2015	11.43	Shifted on TBC to Replace Trip Coil of Main Breaker.
400 KV	Deepnagar - Aurangabad	08/Sep/2015	09.38	08/Sep/2015	20.17	Line Maintenance work
400 KV	Padghe - Nagothane - I	08/Sep/2015	13.40	08/Sep/2015	20.16	Attending Hot Spot
400 KV	Karad - Jaigad - II	08/Sep/2015	17.07	09/Sep/2015	07.44	Over Voltage
400 KV	Kolhapur Mapusa II	08/Sep/2015	17.36	09/Sep/2015	07.24	Over Voltage
400 KV	Bhusawal-Aurangabad	08/Sep/2015	18.05	09/Sep/2015	07.21	Over Voltage
400 KV	Dhule Sar'Sarovar I	08/Sep/2015	23.08	09/Sep/2015	09.45	Over Voltage
400 KV	Chandrapur - Khaperkheda	09/Sep/2015	07.53	09/Sep/2015	17.37	Vibration Damper Replacement Work.
400 KV	Wardha (PG)-Warora II	09/Sep/2015	09.22	09/Sep/2015	18.16	Diagnostic Testing Work CRM Etc.
400 KV	Lamboti - Solapur (PG)	09/Sep/2015	12.07	09/Sep/2015	15.29	To Replace Flashover Insulator String.
400 KV	Karad -kolhapur-II	09/Sep/2015	16.35	10/Sep/2015	08.28	Over Voltage
400 KV	Karad-Jaigad - I	09/Sep/2015	16.37	10/Sep/2015	08.42	Over Voltage
400 KV	Bhusawal-Aurangabad	09/Sep/2015	17.42	10/Sep/2015	08.33	Over Voltage
400 KV	Kolhapur Mapusa I	09/Sep/2015	18.12	10/Sep/2015	06.57	Over Voltage
400 KV	Lamboti - Solapur (PG)	09/Sep/2015	19.13	10/Sep/2015	18.59	Dist.Prot.Y Ph Earth.
400 KV	Dhule Sar'Sarovar I	09/Sep/2015	22.01	10/Sep/2015	07.28	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	10/Sep/2015	00.01	10/Sep/2015	09.07	Over Voltage
400 KV	Girwali- Lonikand 2	10/Sep/2015	04.16	10/Sep/2015	15.51	Distance Protection
400 KV	400/220 Kv 500 MVA ICT II @Jejuri	10/Sep/2015	09.20	10/Sep/2015	18.17	Annual Diagnostic & Aux Testing.
400 KV	Kolhapur Mapusa II	10/Sep/2015	10.36	10/Sep/2015	12.18	Attending Hot Spot
400 KV	Karad -kolhapur-I	10/Sep/2015	16.07	11/Sep/2015	08.45	Over Voltage
400 KV	Karad - Jaigad - II	10/Sep/2015	16.20	11/Sep/2015	08.55	Over Voltage
400 KV	Kolhapur Mapusa II	10/Sep/2015	16.23	11/Sep/2015	07.36	Over Voltage
400 KV	Babhaleshwar-Taptitanda ckt-I	10/Sep/2015	16.40		Continued.	For Controlling Padgha-BBLR D/C Loading.
400 KV	Bhusawal-Aurangabad	10/Sep/2015	17.41	11/Sep/2015	09.38	Over Voltage
400 KV	Dhule Sar'Sarovar I	10/Sep/2015	22.12	11/Sep/2015	07.21	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	10/Sep/2015	23.09	11/Sep/2015	09.06	Over Voltage
400 KV	Kolhapur Solapur(PG) I	10/Sep/2015	23.30	11/Sep/2015	06.39	Over Voltage
400 KV	Padghe - Nagothane - I	11/Sep/2015	00.06	11/Sep/2015	06.39	Over Voltage
400 KV	Girwali-Solapur (Lamboti)	11/Sep/2015	02.20	11/Sep/2015	15.37	Distance Protection
400 KV	Dabhol Nagothane I	11/Sep/2015	06.42	11/Sep/2015	19.45	Insulator string replacement work
400 KV	Chandrapur-Parali 2	11/Sep/2015	11.54	11/Sep/2015	20.20	Replacement work
400 KV	Babhaleshwar - Padghe-II	11/Sep/2015	15.01	12/Sep/2015	16.30	Insulator string replacement work
400 KV	Karad -kolhapur-II	11/Sep/2015	16.05	12/Sep/2015	06.49	Over Voltage
400 KV	Karad-Jaigad - I	11/Sep/2015	16.34	12/Sep/2015	09.00	Over Voltage
400 KV	Kolhapur Mapusa I	11/Sep/2015	16.37	12/Sep/2015	06.53	Over Voltage
400 KV	Bhusawal-Aurangabad	11/Sep/2015	17.18	12/Sep/2015	09.29	Over Voltage
400 KV	Dhule Sar'Sarovar I	11/Sep/2015	21.38	12/Sep/2015	06.50	Over Voltage
400 KV	Kolhapur Solapur (PG) II	11/Sep/2015	21.38	12/Sep/2015	05.31	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	12/Sep/2015	03.40	12/Sep/2015	07.28	Over Voltage
400 KV	Karad -kolhapur-I	12/Sep/2015	04.35	13/Sep/2015	10.00	Sparking on bus isolator RFC at 12.30 dt.12/09/2015
400 KV	Babhaleshwar-Taptitanda ckt-II	12/Sep/2015	10.02	12/Sep/2015	16.46	control babhaleshwar-padgha line loading
400 KV	Karad-Jaigad - I	12/Sep/2015	16.14		Continued.	Over Voltage
400 KV	Kolhapur Mapusa II	12/Sep/2015	16.21	13/Sep/2015	08.06	Over Voltage
400 KV	Bhusawal-Aurangabad	12/Sep/2015	16.33		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	12/Sep/2015	22.18		Continued.	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	12/Sep/2015	23.50	13/Sep/2015	09.18	Over Voltage
400 KV	Chakan Talegaon(Pg)	13/Sep/2015	09.41	13/Sep/2015	17.17	To attend Hot Spot
400 KV	Dhule Khandwa I	13/Sep/2015	10.26	13/Sep/2015	13.52	Repl.of Insulator work
400 KV	Karad -kolhapur-II	13/Sep/2015	16.07		Continued.	Over Voltage
400 KV	Kolhapur Mapusa I	13/Sep/2015	16.36		Continued.	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	14/Sep/2015	00.27		Continued.	Over Voltage
400 KV	Kalwa - Talegaon(PG)	14/Sep/2015	05.29		Continued.	OPG Maintenance work
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	REL Borivali TPC Borivali line	10/Jul/2015	16.22		Continued.	Distance Protection

220 KV	Padghe - Vasai	15/Aug/2015	08:35		Continued.	Removal of jumper & bunching work at Loc No. 51/1 & 35 (charged up to Loc No. 51/1 from Padghe end only)
220 KV	Kalwa - Borivali	16/Aug/2015	08.00		Continued.	Erection of Loc.No.12 and shifting of conductor on NER M/C Tower
220 KV	Kalwa - Mulund 1	22/Aug/2015	07.35		Continued.	Mumbai Strengthening work
220 KV	Ambazari-Abhijeet	07/Sep/2015	10.34	07/Sep/2015	12.09	Aux.Bus Isolator Maint.work
220 KV	Miraj - Tilwani	07/Sep/2015	1032	07/Sep/2015	17.58	Outage on Talandge-Tilwani II
220 KV	Talandge(400kv)- Ichalkaranji 2	07/Sep/2015	10:36	07/Sep/2015	17.47	Quarterly Maintenance Work
220 KV	Kanhan-Umred 1	07/Sep/2015	11.12	07/Sep/2015	14.04	Signature Analysis of Line
220 KV	Koradi-Butibori Rly Tss	07/Sep/2015	11.21	07/Sep/2015	15.39	Replacement of CT
220 KV	Nanded - Parli Ext. Ckt II	07/Sep/2015	12.22	07/Sep/2015	15.19	Tightening Loose Jumper Nut Bolts
220 KV	Umred-Kanhan 2	07/Sep/2015	14.14	07/Sep/2015	16.52	Signature Analysis of Line
220 KV	Abhijeet-Wardha-Ii	07/Sep/2015	14.49	07/Sep/2015	15.25	LBB operated at Wardha for 220KV Deoli(PG) CKT
220 KV	Badnera - Deoli (PG)	07/Sep/2015	14.49	07/Sep/2015	16.18	CKT Load become Zero at Deoli(PG) due to tripping of ICT
220 KV	Bhugaon- Wardha	07/Sep/2015	14.49	07/Sep/2015	15.38	LBB operated at Wardha for 220KV Deoli(PG) CKT
220 KV	Butibori - Wardha	07/Sep/2015	14.49	07/Sep/2015	15.31	LBB operated at Wardha for 220KV Deoli(PG) CKT
220 KV	Warora - Wardha	07/Sep/2015	14.49	07/Sep/2015	15.26	LBB operated at Wardha for 220KV Deoli(PG) CKT
220 KV	Wardha-Yeotmal	07/Sep/2015	14.49	07/Sep/2015	15.31	LBB operated at Wardha for 220KV Deoli(PG) CKT
220 KV	Wardha-Dhamangaon	07/Sep/2015	14.49	07/Sep/2015	15.32	LBB operated at Wardha for 220KV Deoli(PG) CKT
220 KV	Wardha Deoli (Pg)	07/Sep/2015	14.49	07/Sep/2015	20.24	LBB operated at Wardha for 220KV Deoli(PG) CKT
220 KV	Abhijeet-Wardha-I	07/Sep/2015	14.49	07/Sep/2015	15.22	LBB operated at Wardha for 220KV Deoli(PG) CKT
220 KV	Akola-Paras Ckt No-Ii	07/Sep/2015	22.55	08/Sep/2015	04.05	TCSR Optd,PDR Optd DC Fail Problem @ Paras.
220 KV	Osmanabad - Solapur (Bale)	08/Sep/2015	07.25	08/Sep/2015	20.55	PGCIL Line Crossing Work of Const of 765KV Solapur-A'bad Line.
220 KV	Mururd - Tuljapur	08/Sep/2015	07.26	08/Sep/2015	21.08	PGCIL Outage.
220 KV	Karad - Vita Ckt- I	08/Sep/2015	08.46	08/Sep/2015	18.06	Replacement of Line Disc Insulator.
220 KV	Miraj - Ichalkaranji II	08/Sep/2015	10.05	08/Sep/2015	12.55	Quarterly Maintenance Work
220 KV	Kanhan-Bhandara I	08/Sep/2015	10.28	08/Sep/2015	13.37	Carrying Out Signature Test.
220 KV	Pophli Pedhmbe Line- 2	08/Sep/2015	10.45	08/Sep/2015	18.25	Preventive Maintenance.
220 KV	Jath-Mendhegiri	08/Sep/2015	10:35	08/Sep/2015	18:50	LILo WORK AT 220KV jath s/st/
220 KV	Khadka-Chalisgaon-2	08/Sep/2015	12.15	08/Sep/2015	16.16	To Attend Hot Spot on Y Ph Jumper.
220 KV	Niwali - Pawas Line	08/Sep/2015	14.05	08/Sep/2015	17.04	Distance Protection B Ph.
220 KV	Adlabs - Pedambe	08/Sep/2015	15.24	08/Sep/2015	16.00	Distance Protection
220 KV	Trombay Salsette 1 Backbay	08/Sep/2015	18:33	08/Sep/2015	19:35	Distance Protection
220 KV	Parli New Tps - Beed Ckt 2	08/Sep/2015	19.45	08/Sep/2015	21.24	Distance Protection Operated Zone-I R Phase.
220 KV	Nasik Navsari II	08/Sep/2015	23.19	09/Sep/2015	09.12	Distance Protection
220 KV	Sahara-Urse	09/Sep/2015	02.49	09/Sep/2015	12.19	Distance Protection
220 KV	New Koyna - Pophali-II	09/Sep/2015	08.10	09/Sep/2015	17.05	Preventive Maintenance Work.
220 KV	Karad - Vita Ckt- II	09/Sep/2015	08.42	09/Sep/2015	17.41	Replacement of Disc Insulator String.
220 KV	Kanhan-Suryalakshmi	09/Sep/2015	10.20	09/Sep/2015	17.00	Replacement of R & B Ph CC Due to High Capacitance Value,Measurement of Tan Delta of CT's & CC's.
220 KV	satara MIDC- Malharpeth	09/Sep/2015	10:26	09/Sep/2015	15:45	Testing Work
220 KV	Nanded - Parli Ext. Ckt I	09/Sep/2015	11.12	09/Sep/2015	15.48	Nut Bolt Tighting Work & Attending Red Hot.
220 KV	Karad(400kv) - Wathar	09/Sep/2015	13.03	09/Sep/2015	14.10	Dist.Prot.R Ph to Earth.
220 KV	Wardha- Pgcil(Deoli)	09/Sep/2015	13.11	09/Sep/2015	14.08	Dist.Prot. @ Deoli PG End Only.
220 KV	Kandalgaon - Bhira	09/Sep/2015	14.20	09/Sep/2015	22.55	Distance Protection
220 KV	Parli 3 (Oldgr)-Haranqul Ckt I	09/Sep/2015	16.03	09/Sep/2015	19.41	Attending Hot Spot on Wave Trap Y Ph.
220 KV	Jejuri-Phursungi 1	09/Sep/2015	21.33	10/Sep/2015	09.01	Distance Protection
220 KV	220/132kv 100MVA ICT-1@Jeur	09/Sep/2015	22.32	09/Sep/2015	23.36	OLTC Bucchoz Relay.
220 KV	Kharghar Trombay	09/Sep/2015	22.32	10/Sep/2015	02.12	To Attend Hot Spot @ CC.
220 KV	Kandalgaon - Koyna	10/Sep/2015	08.05	10/Sep/2015	17.30	Line Maintenance work
220 KV	Talandge(400)- Mudshingi 2 Line	10/Sep/2015	10.48	10/Sep/2015	18.20	Attending Red Hot Spot Y & R ph CT clamp.
220 KV	REL Borivali TPC Borivali line	10/Sep/2015	16.22		Continued.	Tripped on B ph Diff Prot. cable damage near reliance sub station.
220 KV	Magar Patta City- Serum	11/Sep/2015	05.22	11/Sep/2015	07.45	Distance Protection
220 KV	Pophali - Kdph	11/Sep/2015	08.10	11/Sep/2015	17.50	P.M.Work
220 KV	New Koyna - Pedambe	11/Sep/2015	08.48	11/Sep/2015	17.32	Annual Maintenance Work
220 KV	Talandge-Mudshingi Ckt-I	11/Sep/2015	10.14	11/Sep/2015	17.53	Attending Hot Spot
220 KV	Pedhambe - Oni	11/Sep/2015	13.10	11/Sep/2015	16.53	Attending Hot Spot
220 KV	Chalisgaon-Malegaon	11/Sep/2015	16.08	11/Sep/2015	17.58	Testing Work
220 KV	Nasik Navsari I	11/Sep/2015	18.01	11/Sep/2015	18.41	Distance Protection
220 KV	Kharghar - Nerul	12/Sep/2015	06.50	12/Sep/2015	10.06	Attending Hot Spot
220 KV	Adlabs - Pedambe	12/Sep/2015	11.48	12/Sep/2015	13.08	Bus sec-2 dead due to Snapping of oni feeder conductor
220 KV	Pophli Pedhmbe Line- 2	12/Sep/2015	11.48	12/Sep/2015	13.30	snapping of oni feeder conductor
220 KV	Pohali-Nerle	12/Sep/2015	11.48	12/Sep/2015	17.10	Annual Maintenance Work
220 KV	Pedhambe - Oni	12/Sep/2015	11.48	13/Sep/2015	00.00	conductor snapping
220 KV	Pedambe-Nerle	12/Sep/2015	11.48	12/Sep/2015	13.18	Bus sec-2 dead due to Snapping of oni feeder conductor
220 KV	Main bus section-II @ Pedambe	12/Sep/2015	11.48	12/Sep/2015	13.03	Bus sec-2 dead due to Snapping of oni feeder conductor
220 KV	Uran - Hoc 1	12/Sep/2015	12.06	12/Sep/2015	19.30	Distance Protection

220 KV	Mahalakshmi Amona	12/Sep/2015	13.50	12/Sep/2015	16.05	Remove earthwaire
220 KV	Tillari Amona	12/Sep/2015	13.55	12/Sep/2015	16.05	Remove earthwaire
220 KV	Nashik-Airoli Knowledge Park	12/Sep/2015	15.07	12/Sep/2015	15.27	Distance Protection
220 KV	Eklahare (Gcr) - Ghatghar	12/Sep/2015	15.18	12/Sep/2015	15.25	Distance Protection
220 KV	Adlabs - Pedambe	12/Sep/2015	17.19	12/Sep/2015	17.38	Distance Protection
220 KV	Nagothane - Posco	12/Sep/2015	17.19	13/Sep/2015	02.43	Distance Protection
220 KV	Temghar - Kalwa	12/Sep/2015	21.40	13/Sep/2015	17.30	Breaker Compressor problem(Ckt on TBC)
220 KV	Khaparkheda-Kaulewada-I	13/Sep/2015	01.38	14/Sep/2015	04.03	Distance Protection
220 KV	Kalwa-TIFIL	13/Sep/2015	06.40	13/Sep/2015	22.53	Strengthening work at Kalwa end
220 KV	Main Bus I @ Kalwa	13/Sep/2015	07.00	13/Sep/2015	19.25	For strengthing of Tifil Bay at 400kV Kalwa end
220 KV	Kalwa - Mulund 2	13/Sep/2015	17.40	13/Sep/2015	20.58	To attend Hot Spot
220 KV	Ghatghar - Jindal	13/Sep/2015	19.50	13/Sep/2015	20.08	Distance Protection
220 KV	Bhugaon-Pusad	13/Sep/2015	23.52		Continued.	Distance Protection
220 KV	Lamboti-Vita	13/Sep/2015	23.53	14/Sep/2015	00.05	Distance Protection
132 KV	Deepnagar (Gcr) - Supreme	07/Sep/2015	06.55	07/Sep/2015	11.32	CB tripped at Supreme end only
132 KV	Akola-Paras Ckt-Ii	07/Sep/2015	17.55	07/Sep/2015	18.25	Distance Protection
132 KV	Mankapur-Uppalwadi	07/Sep/2015	19.20	07/Sep/2015	19.48	Distance Protection
132 KV	Ashti - Mul	07/Sep/2015	19.35	07/Sep/2015	19.50	Distance Protection
132 KV	Kanhan-Uppalwadi	07/Sep/2015	23.25	08/Sep/2015	09.13	CB Tripped on PDR @ Kanhan End
132 KV	Harangul - Nilanga	08/Sep/2015	21.37	08/Sep/2015	21.54	Distance Protection Operated Zone-II R Phase.
132 KV	Harangul - Nilanga	09/Sep/2015	00.24	09/Sep/2015	11.57	Insulator String Decapped.
132 KV	Harangul - Nilanga	09/Sep/2015	00.54	09/Sep/2015	11.54	Distance Protection Operated Zone-II R Phase.
132 KV	Kanhan Pench	10/Sep/2015	16.56	11/Sep/2015	23.50	Distance Protection
132 KV	Nandurbar - Visarwadi	12/Sep/2015	19.40	13/Sep/2015	03.40	Distance Protection
132 KV	Beed(220kv) -Telgaon	13/Sep/2015	18.55	13/Sep/2015	19.50	Backup Protection
132 KV	Telgaon - Majalgaon	13/Sep/2015	18.55	13/Sep/2015	02.05	Distance Protection
132 KV	Khamgaon-Jalamb Tss No-I	13/Sep/2015	21.07	13/Sep/2015	21.32	Distance Protection
132 KV	Khamgaon-Jalamb Tss No-II	13/Sep/2015	21.07	13/Sep/2015	21.31	Distance Protection
132 KV	Kaulewada-Madgi-I	13/Sep/2015	22.37	13/Sep/2015	22.58	Distance Protection
100 KV	Kandalgaon- Roha I	09/Sep/2015	16:35	09/Sep/2015	19:25	Distance Protection
100 KV	Kandalgaon - Roha II	09/Sep/2015	16:35	09/Sep/2015	17:10	Distance Protection