

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 05/Sep/2016 to 11/Sep/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05/09/2016	9 Hrs	4259	504	262	5025	5245	1145	3726	90	-782	14734	0	14734	858	403	16777	16777	49.98
06/09/2016	12 Hrs	4521	1226	260	6007	5798	936	4543	167	-1432	16305	0	16305	1090	507	19334	19334	49.92
07/09/2016	11 Hrs	4505	1155	264	5924	6453	685	4566	107	-1189	16834	0	16834	1278	507	19808	19808	49.93
08/09/2016	10 Hrs	5516	535	270	6321	6079	765	4521	91	-975	17089	0	17089	1301	507	19872	19872	49.96
09/09/2016	10 Hrs	5230	1176	267	6673	5648	617	4766	126	-1022	17095	0	17095	1283	509	19909	19909	49.96
10/09/2016	10 Hrs	6070	340	270	6680	5735	510	5353	102	-1048	17618	0	17618	842	501	20009	20009	50.00
11/09/2016	10 Hrs	5920	287	271	6478	5501	551	4445	106	-1084	16283	0	16283	529	505	18401	18401	50.02
Maximum		6070	1226	271	6680	6453	1145	5353	167	-782	17618	0	17618	1301	509	20009	20009	50.02
Minimum		4259	287	260	5025	5245	510	3726	90	-1432	14734	0	14734	529	403	16777	16777	49.92
Average		5146	746	266	6158	5780	744	4560	113	-1076	16565	0	16565	1026	491	19159	19159	49.97

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05/09/2016	15 Hrs	4174	340	258	4772	4913	1074	3380	147	-755	13815	0	13815	1005	403	15978	15978	49.95
06/09/2016	16 Hrs	4493	979	258	5730	5721	1100	4565	111	-1289	16224	0	16224	1097	506	19116	19116	49.92
07/09/2016	13 Hrs	4538	1016	260	5814	6302	619	4569	142	-1240	16478	0	16478	1290	509	19517	19517	49.96
08/09/2016	16 Hrs	5500	488	258	6246	5763	639	4704	96	-1100	16635	0	16635	1290	509	19534	19534	49.92
09/09/2016	13 Hrs	5230	377	257	5864	6285	414	4897	138	-1256	16628	0	16628	1288	509	19681	19681	49.98
10/09/2016	13 Hrs	5742	163	261	6166	6139	374	5128	130	-1331	16890	0	16890	868	509	19598	19598	49.99
11/09/2016	13 Hrs	5555	119	262	5936	6030	424	4471	162	-1220	15874	0	15874	600	401	18095	18095	49.99
Maximum		5742	1016	262	6246	6302	1100	5128	162	-755	16890	0	16890	1290	509	19681	19681	49.99
Minimum		4174	119	257	4772	4913	374	3380	96	-1331	13815	0	13815	600	401	15978	15978	49.92
Average		5033	497	259	5790	5879	663	4531	132	-1170	16078	0	16078	1063	478	18788	18788	49.96

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05/09/2016	20 Hrs	4395	324	262	4981	4303	1088	3696	0	-874	13481	0	13481	1029	401	15785	15785	49.96
06/09/2016	20 Hrs	4483	895	250	5628	4653	1055	4567	0	-1174	15015	0	15015	1073	493	17755	17755	49.89
07/09/2016	20 Hrs	4331	931	266	5528	4672	1000	4932	0	-1081	15338	0	15338	1210	508	18137	18137	49.89
08/09/2016	20 Hrs	5656	1587	265	7508	4730	669	5135	0	-1010	17319	0	17319	1292	508	20129	20129	49.91
09/09/2016	20 Hrs	5266	1209	284	6759	4920	802	5442	0	-929	17279	0	17279	1288	509	20005	20005	49.98
10/09/2016	20 Hrs	5951	1211	270	7432	4863	854	5614	0	-1271	17778	0	17778	862	506	20417	20417	50.01
11/09/2016	20 Hrs	5854	838	267	6959	5128	661	4538	0	-944	16625	0	16625	877	508	18954	18954	50.00
Maximum		5951	1587	284	7508	5128	1088	5614	0	-874	17778	0	17778	1292	509	20417	20417	50.01
Minimum		4331	324	250	4981	4303	661	3696	0	-1271	13481	0	13481	862	401	15785	15785	49.89
Average		5134	999	266	6399	4753	876	4846	0	-1040	16119	0	16119	1090	490	18740	18740	49.95

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05/09/2016	4 Hrs	4106	83	266	4455	3540	1555	3297	0	-635	12497	0	12497	696	403	14231	14231	49.97
06/09/2016	4 Hrs	3906	91	269	4266	3500	1373	3736	0	-523	12637	0	12637	807	403	14370	14370	49.98
07/09/2016	4 Hrs	4015	82	269	4366	4802	1163	3874	0	-692	13798	0	13798	697	404	15591	15591	49.92
08/09/2016	3 Hrs	4236	175	273	4684	4527	823	4203	0	-755	13770	0	13770	696	403	15624	15624	49.92
09/09/2016	5 Hrs	4791	171	280	5242	4542	592	4253	0	-669	14246	0	14246	718	380	16014	16014	49.91
10/09/2016	3 Hrs	4971	61	275	5307	3951	595	4972	0	-781	14331	0	14331	619	403	16134	16134	49.98
11/09/2016	3 Hrs	5012	58	273	5343	4360	627	3848	0	-1056	13407	0	13407	381	402	15246	15246	49.96
Maximum		5012	175	280	5343	4802	1555	4972	0	-523	14331	0	14331	807	404	16134	16134	49.98
Minimum		3906	58	266	4266	3500	592	3297	0	-1056	12497	0	12497	381	380	14231	14231	49.91
Average		4434	103	272	4809	4175	961	4026	0	-730	13527	0	13527	659	400	15316	15316	49.95

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
05/09/2016	101.211	6.353	6.329	113.893	1.066	103.814	101.259	29.507	83.127	1.228	21.376	9.662	-19.031	319.336	50.069	369.405
06/09/2016	103.087	11.452	6.374	120.913	1.088	117.519	111.142	26.813	103.053	1.223	23.649	10.840	-24.488	351.887	58.977	410.864
07/09/2016	105.684	13.099	6.416	125.199	1.128	129.120	124.850	20.754	107.043	0.982	24.920	11.329	-23.711	366.239	59.961	426.200
08/09/2016	126.687	10.004	6.441	143.132	1.068	126.005	124.914	16.279	110.909	0.989	25.842	11.514	-22.120	382.072	59.476	441.548
09/09/2016	125.504	9.528	6.516	141.548	1.152	127.316	126.750	13.871	116.936	1.066	25.630	10.556	-22.899	384.699	59.085	443.784
10/09/2016	133.956	5.510	6.512	145.978	1.137	123.593	123.399	14.751	123.296	0.996	18.445	11.216	-25.352	390.114	55.013	445.127
11/09/2016	132.213	5.039	6.481	143.733	1.089	125.315	123.815	13.715	103.071	0.978	14.187	10.129	-25.551	366.487	49.868	416.355
Maximum	133.956	13.099	6.516	145.978	1.152	129.120	126.750	133.956	123.296	1.228	25.842	11.514	-19.031	390.114	59.961	445.127
Minimum	101.211	5.039	6.329	113.893	1.066	103.814	101.259	101.211	83.127	0.978	14.187	9.662	-25.551	319.336	49.868	369.405
Average	118.335	8.712	6.438	133.485	1.104	121.812	119.447	118.335	106.776	1.066	22.007	10.749	-23.307	365.833	56.064	421.898

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
05/09/2016	0.088	0.322	57.896
06/09/2016	0.179	0.501	57.717
07/09/2016	0.209	0.710	57.508
08/09/2016	0.152	0.862	57.356
09/09/2016	0.147	1.009	57.209
10/09/2016	0.080	1.089	57.129
11/09/2016	0.059	1.148	57.070

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 05/Sep/2016 to 11/Sep/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
05/09/2016	MONDAY	90.466	4208	10.793	450	101.259	4219	103.814	4326	2.555	106
06/09/2016	TUESDAY	99.148	4619	11.994	500	111.142	4631	117.519	4897	6.377	266
07/09/2016	WEDNESDA	109.656	5187	15.194	633	124.850	5202	129.120	5380	4.270	178
08/09/2016	THURSDAY	109.539	5189	15.375	641	124.914	5205	126.005	5250	1.091	45
09/09/2016	FRIDAY	113.196	5268	13.554	565	126.750	5281	127.316	5305	0.566	24
10/09/2016	SATURDAY	111.836	5130	11.563	482	123.399	5142	123.593	5150	0.194	8
11/09/2016	SUNDAY	110.251	5145	13.564	565	123.815	5159	125.315	5221	1.500	62
Total		744.092		92.037		836.129		852.682		16.553	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 05/09/2016 TO 11/09/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPP	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPP	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPP	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
IPP	RPL(AMT) U-5	270MW	24/May/2016	00.05		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Uran Unit 7	108MW	24/May/2016	17.42		Continued.	Generation Bearing Vibration High.
MSPGCL	Koradi Unit 9	660MW	04/Jun/2016	14.45		Continued.	No concent to operate
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt. 19-6-16)
IPP	RPL(AMT) U-2	270MW	18/Jun/2016	06.54	09/Sep/2016	13.52	Zero Shedule By MSEDCL.
IPP	RPL(AMT) U-3	270MW	29/Jun/2016	03.01		Continued.	Zero Shedule By MSEDCL.
IPP	RPL(AMT) U-4	270MW	30/Jun/2016	10.11	08/Sep/2016	09.52	Zero Schedule By MSEDCL.
IPP	RPL(AMT) U-1	270MW	01/Jul/2016	18.40	09/Sep/2016	10.09	Zero Shedule By MSEDCL.
MSPGCL	Bhusawal Unit 3	210MW	08/Jul/2016	23.57		Continued.	ID Fan Problem (Converted to Zero schedule by MSEDCL from 11-07-2016)
IPP	Adani U-4	660MW	13/Jul/2016	02.22	05/Sep/2016	20.42	Zero Shedule By MSEDCL,Shedule Given On 21/08/2016
MSPGCL	Chandrapur Unit 9	500MW	11/Aug/2016	22.11	06/Sep/2016	15.55	Oil Shortage.
MSPGCL	Uran Unit B0	120MW	14/Aug/2016	07.56		Continued.	Maintenance work
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPP	Dabhol 3A	230MW	16/Aug/2016	17.24		Continued.	Change Over
MSPGCL	Koyna Unit 8	80MW	19/Aug/2016	11.00		Continued.	High Vibration On LGB & UGB.
RGPP	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Nasik Unit 3	210MW	28/Aug/2016	21.45		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Bhusawal Unit 4	500MW	02/Sep/2016	10.35	07/Sep/2016	23.20	Boiler Tube Leakage (Converted to Zero schedule from 20:30 Hrs of 04/09/2016)
MSPGCL	Chandrapur Unit 4	210MW	03/Sep/2016	12.04	07/Sep/2016	22.00	Boiler Tube Leakage
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan Problem
IPP	PGPL U2	126MW	05/Sep/2016	12.00	05/Sep/2016	12.15	malfunction steem control.
MSPGCL	Khaparkheda Unit 1	210MW	05/Sep/2016	03.27	09/Sep/2016	21.01	Boiler Tube Leakage
MSPGCL	Bhusawal Unit 5	500MW	06/Sep/2016	00.00	08/Sep/2016	04.58	Zero shedule by MSEDCL.
MSPGCL	Khaparkheda Unit 4	210MW	07/Sep/2016	18.20	07/Sep/2016	20.30	Control Value Problem.
IPP	REL Unit 2	250MW	08/Sep/2016	23.45	09/Sep/2016	03.34	GT Isolator Hot Spot
MSPGCL	Chandrapur Unit 9	500MW	08/Sep/2016	11.25	08/Sep/2016	14.52	Electrical prot.Operated
MSPGCL	Chandrapur Unit-8	500MW	09/Sep/2016	08.23	10/Sep/2016	03.50	High Drum Level
IPP	Trombay 5	500MW	09/Sep/2016	22.57	12/Sep/2016	00.06	Boiler Tube Leakage
IPP	PGPL U2	126MW	11/Sep/2016	12.15	11/Sep/2016	17.27	Turbine protection.
IPP	PGPL U1	262MW	11/Sep/2016	12.15	11/Sep/2016	15.57	Turbine protection.

LINE OUTAGES FOR THE WEEK FROM 05/09/2016 TO 11/09/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Ektuni-Bableshtar ckt II	01/Aug/2016	09.53		Continued.	To control Padgha-BBLSR L/L
400 KV	karad -kolhapur-I	29/Aug/2016	16.14	06/Sep/2016	06.46	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	31/Aug/2016	16.48	06/Sep/2016	09.44	Over Voltage
400 KV	Karad-Jaigad - I	02/Sep/2016	15.52	06/Sep/2016	09.45	Over Voltage
400 KV	Kolhapur Solapur(PG) I	04/Sep/2016	21.45	05/Sep/2016	06.38	Over Voltage
400 KV	Dhule- Bableshtar - I	05/Sep/2016	14.30	05/Sep/2016	17.34	Tripped on D/P R PH to earth.
400 KV	Kolhapur Solapur(PG) I	05/Sep/2016	16.51	05/Sep/2016	22.40	Over Voltage
400 KV	Kolhapur Solapur (PG) II	05/Sep/2016	17.01	05/Sep/2016	19.21	Over Voltage
400 KV	karad -kolhapur-II	05/Sep/2016	18.00	06/Sep/2016	09.43	Over Voltage
400 KV	Kolhapur Solapur (PG) II	05/Sep/2016	21.53	06/Sep/2016	07.23	Over Voltage
400 KV	N.Koyna-Karad -Ckt I	06/Sep/2016	00.08	07/Sep/2016	09.55	Distance Protection(RFC 20.40Hrs)
400 KV	Kolhapur(M)-Kolhapur(GIS) ckt1	06/Sep/2016	02.32	06/Sep/2016	06.44	Over Voltage
400 KV	Chandrapur-II - Warora - I	06/Sep/2016	10.24	06/Sep/2016	18.43	Routine Maintenance Work
400 KV	karad -kolhapur-I	06/Sep/2016	16.44	08/Sep/2016	06.28	Over Voltage
400 KV	Koradi Satpur	06/Sep/2016	16.59	06/Sep/2016	19.31	DT Received at Koradi end
400 KV	Karad - Jaigad - II	06/Sep/2016	17.25	07/Sep/2016	06.42	Over Voltage
400 KV	Bhusawal-Aurangabad	06/Sep/2016	17.49	07/Sep/2016	06.42	Over Voltage
400 KV	Kolhapur Solapur(PG) I	06/Sep/2016	18.16	07/Sep/2016	07.29	Over Voltage
400 KV	N.Koyna-Karad -Ckt I	07/Sep/2016	11.58	09/Sep/2016	15.29	Distance Protection
400 KV	Kolhapur Solapur (PG) II	07/Sep/2016	17.33	08/Sep/2016	06.16	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	07/Sep/2016	17.37	08/Sep/2016	06.33	Over Voltage
400 KV	Karad - Jaigad - II	07/Sep/2016	21.42	08/Sep/2016	07.41	Over Voltage
400 KV	Chandrapur2-Parali 2 ckt1	08/Sep/2016	10.34	08/Sep/2016	18.24	Maint.work,Reactor Oil Leakage work
400 KV	karad -kolhapur-II	08/Sep/2016	23.26	09/Sep/2016	06.40	Over Voltage
400 KV	Parly(MS)- Nanded	09/Sep/2016	09.17	09/Sep/2016	15.05	Reactor Cold Welding work
400 KV	N.Koyna-Karad -Ckt I	09/Sep/2016	19.07	10/Sep/2016	18.13	Distance Protection
400 KV	Bhusawal-Aurangabad	09/Sep/2016	21.29	10/Sep/2016	06.28	Over Voltage
400 KV	karad -kolhapur-II	09/Sep/2016	22.57	10/Sep/2016	06.41	Over Voltage
400 KV	Talegaon PG-Aurangabad-I	10/Sep/2016	08.55	10/Sep/2016	20.30	Stringing work at crossing PG Line
400 KV	Talegaon PG - Aurangabad - II	10/Sep/2016	09.05	10/Sep/2016	20.50	Stringing work at crossing PG Line
400 KV	Bhusawal-Aurangabad	10/Sep/2016	20.09		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Kalwa-Salsette-IV	28/Jun/2016	18.17		Continued.	Distance Protection
220 KV	Bableshtar- Alephata	28/Aug/2016	20.54		Continued.	Hand tripped.
220 KV	Mudshingi - Chikodi	01/Sep/2016	00.00		Continued.	No schedule from Karnataka(H/T from Chikodi end)
220 KV	Talandage - Chikodi	01/Sep/2016	00.00		Continued.	No schedule from Karnataka(H/T from Talandage end)
220 KV	Ongc Panvel - Tss Panvel	04/Sep/2016	22.50	05/Sep/2016	01.15	CT burst at TSS metering RPH.
220 KV	Kharghar - Tss Panvel	04/Sep/2016	22.50	05/Sep/2016	00.27	CT burst at TSS metering RPH.
220 KV	Badhera-Akola II	05/Sep/2016	13.00	05/Sep/2016	15.31	Carrying out signature test.
220 KV	Mahalakshmi Amona	05/Sep/2016	18.02	06/Sep/2016	08.20	Breaker tripped from Amona end
220 KV	Tillari Amona	05/Sep/2016	18.02	06/Sep/2016	08.22	Breaker tripped from Amona end
220 KV	Ambazari-Amravati	06/Sep/2016	09.20	06/Sep/2016	18.34	Repl.of Disc Insulator
220 KV	Shivajinagar - Satana	06/Sep/2016	23.02	07/Sep/2016	16.20	Distance Protection
220 KV	Adlabs - Pedambe	08/Sep/2016	09.35	08/Sep/2016	12.25	Line Maintenance work
220 KV	Baramati - Kurkumbh	08/Sep/2016	10.03	08/Sep/2016	16.57	Line Maintenance work
220 KV	Dondaicha- Shahada	09/Sep/2016	02.02	09/Sep/2016	03.40	Distance Protection
220 KV	Mudshingi - Chikodi	09/Sep/2016	02.20	09/Sep/2016	23.18	Distance Protection
220 KV	Padghe - Nalasopara	09/Sep/2016	07.40	09/Sep/2016	11.55	Testing Work
220 KV	Kalmeshwar-Kalmeshwar Rly Tss 1	09/Sep/2016	15.25	09/Sep/2016	17.14	Line Maintenance work
220 KV	Nagothane-Wadkhali II	11/Sep/2016	01.00	11/Sep/2016	12.55	Tripped on DP, 5.96 km 14.11 AMP.
220 KV	Nagothane-Wadkhali II	11/Sep/2016	01.50		Continued.	Distance Protection
220 KV	Trombay - Mulund	11/Sep/2016	12.16	11/Sep/2016	20.08	Delay in charging of line due to CB problem at mulund end.
220 KV	Nagothane - Posco	11/Sep/2016	14.24	11/Sep/2016	18.52	jumper broken.
220 KV	Osmanabad - Solapur (Bale)	11/Sep/2016	14.44		Continued.	Control solapur ICT's lowerloading
220 KV	Parli 2-(Girwali)-Murud	11/Sep/2016	14.51		Continued.	Control solapur ICT's lowerloading.
132 KV	Ambazari-Arvi	05/Sep/2016	16.01	05/Sep/2016	16.29	Distance Protection
132 KV	Kaulewada-Gondia-I	05/Sep/2016	20.22	05/Sep/2016	20.42	Distance Protection
132 KV	Jalna (220kv) - Badnapur	08/Sep/2016	02.23	08/Sep/2016	04.08	Distance Protection
132 KV	Jalna Midc -Jalna Old	08/Sep/2016	02.23	08/Sep/2016	02.59	Back Up Prot.operated
132 KV	Shahada-Taloda	09/Sep/2016	02.02	09/Sep/2016	07.02	Backup Protection
132 KV	Dondaicha- Shahada	09/Sep/2016	02.02	09/Sep/2016	04.22	Distance Protection
132 KV	Jalna220- Jalna Midc	09/Sep/2016	04.15	09/Sep/2016	04.30	Distance Protection