

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 11/Sep/2017 to 17/Sep/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
11/09/2017	12 Hrs	4466	1571	409	6446	4988	246	4311	290	-1611	14670	355	15025	1267	500	18048	18403	49.97
12/09/2017	12 Hrs	3713	1890	424	6027	4950	76	4683	238	-1704	14270	628	14898	1226	499	17699	18327	49.96
13/09/2017	12 Hrs	4462	661	423	5546	5158	68	4534	223	-1510	14019	557	14576	1271	495	17295	17852	49.95
14/09/2017	12 Hrs	4234	624	405	5263	4995	98	4573	260	-1489	13699	609	14308	1301	500	16989	17598	49.90
15/09/2017	10 Hrs	4217	158	426	4801	5095	107	4503	213	-1300	13419	361	13780	1105	500	16324	16685	49.97
16/09/2017	12 Hrs	4190	190	369	4749	4913	94	4897	276	-1324	13605	326	13931	1166	500	16595	16921	49.94
17/09/2017	12 Hrs	4344	167	429	4940	5329	277	4053	181	-1280	13500	7	13507	662	372	15814	15821	49.96
Maximum		4466	1890	429	6446	5329	277	4897	290	-1280	14670	628	15025	1301	500	18048	18403	49.97
Minimum		3713	158	369	4749	4913	68	4053	181	-1704	13419	7	13507	662	372	15814	15821	49.90
Average		4232	752	412	5396	5061	138	4508	240	-1460	13883	406	14289	1143	481	16966	17373	49.95

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
11/09/2017	16 Hrs	4194	1697	396	6287	5640	180	4324	203	-1686	14948	246	15194	1280	499	18413	18659	49.94
12/09/2017	16 Hrs	4234	1729	409	6372	5069	162	4662	157	-1778	14644	629	15273	1206	497	18125	18754	49.96
13/09/2017	16 Hrs	4340	957	412	5709	5095	63	4578	186	-1492	14139	686	14825	1246	493	17370	18056	49.99
14/09/2017	16 Hrs	4118	834	413	5365	4908	109	4539	128	-1495	13554	723	14277	1304	498	16851	17574	49.96
15/09/2017	18 Hrs	4295	72	428	4795	4792	470	4636	26	-1492	13227	217	13444	1097	496	16312	16529	49.95
16/09/2017	16 Hrs	4243	59	393	4695	5136	424	4757	132	-1375	13769	123	13892	1104	374	16622	16745	49.96
17/09/2017	13 Hrs	4309	110	424	4843	5085	236	4267	123	-1309	13245	7	13252	644	373	15571	15578	50.01
Maximum		4340	1729	428	6372	5640	470	4757	203	-1309	14948	723	15273	1304	499	18413	18754	50.01
Minimum		4118	59	393	4695	4792	63	4267	26	-1778	13227	7	13252	644	373	15571	15578	49.94
Average		4248	780	411	5438	5104	235	4538	136	-1518	13932	376	14308	1126	461	17038	17414	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
11/09/2017	19 Hrs	4222	1644	411	6277	4943	178	4339	5	-1475	14267	423	14690	1251	500	17493	17916	49.95
12/09/2017	20 Hrs	4295	1598	414	6307	5066	213	4672	0	-1417	14841	632	15473	1268	497	18023	18655	49.93
13/09/2017	20 Hrs	4388	1119	427	5934	4564	545	4577	0	-1231	14389	698	15087	1329	489	17438	18136	50.00
14/09/2017	20 Hrs	3728	1023	415	5166	4952	399	4540	0	-1062	13996	677	14673	1370	498	16926	17603	49.97
15/09/2017	20 Hrs	4257	270	420	4947	4819	296	4605	0	-1156	13511	715	14226	1303	498	16468	17183	49.98
16/09/2017	20 Hrs	4102	182	408	4692	4549	710	4893	0	-997	13847	686	14533	1181	499	16524	17210	50.01
17/09/2017	20 Hrs	4447	215	435	5097	4483	916	4324	0	-638	14182	0	14182	1117	483	16420	16420	50.01
Maximum		4447	1644	435	6307	5066	916	4893	5	-638	14841	715	15473	1370	500	18023	18655	50.01
Minimum		3728	182	408	4692	4483	178	4324	0	-1475	13511	0	14182	1117	483	16420	16420	49.93
Average		4206	864	419	5489	4768	465	4564	1	-1139	14148	547	14695	1260	495	17042	17589	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
11/09/2017	4 Hrs	4330	162	422	4914	3829	563	4301	0	-767	12840	0	12840	820	413	14840	14840	49.94
12/09/2017	4 Hrs	3723	699	422	4844	3965	322	4591	0	-758	12964	0	12964	816	502	15040	15040	49.99
13/09/2017	5 Hrs	4155	221	425	4801	3860	103	4553	0	-721	12596	0	12596	791	397	14505	14505	49.92
14/09/2017	3 Hrs	4059	529	421	5009	3874	61	4621	0	-801	12764	107	12871	836	498	14899	15006	49.95
15/09/2017	4 Hrs	3944	170	422	4536	4041	194	4570	0	-660	12681	0	12681	863	499	14703	14703	49.99
16/09/2017	4 Hrs	4178	129	385	4692	3676	151	4833	0	-977	12375	0	12375	616	374	14342	14342	49.96
17/09/2017	3 Hrs	4036	64	399	4499	4116	463	4203	0	-786	12495	0	12495	783	377	14441	14441	49.98
Maximum		4330	699	425	5009	4116	563	4833	0	-660	12964	107	12964	863	502	15040	15040	49.99
Minimum		3723	64	385	4499	3676	61	4203	0	-977	12375	0	12375	616	374	14342	14342	49.92
Average		4061	282	414	4756	3909	265	4525	0	-781	12674	15	12689	789	437	14682	14697	49.96

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
11/09/2017	103.157	26.785	9.958	139.900	0.000	115.406	113.977	7.967	103.877	2.224	25.778	11.709	-30.296	339.078	67.783	406.861
12/09/2017	94.920	33.685	10.024	138.629	0.000	112.821	110.332	5.405	111.744	1.982	24.945	11.991	-32.271	338.310	69.207	407.517
13/09/2017	103.266	16.659	10.126	130.051	0.000	113.299	111.312	3.897	109.368	1.726	26.282	11.741	-28.449	329.892	66.472	396.364
14/09/2017	97.314	16.268	10.044	123.626	0.220	108.159	107.142	4.300	109.461	1.743	26.611	11.965	-27.573	319.716	66.147	385.863
15/09/2017	100.764	4.716	10.152	115.632	0.000	111.137	114.621	4.844	109.104	2.131	24.843	11.513	-27.697	315.151	64.053	379.204
16/09/2017	99.702	4.136	9.587	113.425	0.000	104.493	106.301	7.413	116.934	1.719	23.283	11.280	-25.945	318.039	60.508	378.547
17/09/2017	102.560	2.627	10.117	115.304	0.000	107.522	110.432	12.437	98.653	1.455	19.116	10.243	-22.408	312.963	51.767	364.730
Maximum	103.266	33.685	10.152	139.900	0.220	115.406	114.621	103.266	116.934	2.224	26.611	11.991	-22.408	339.078	69.207	407.517
Minimum	94.920	2.627	9.587	113.425	0.000	104.493	106.301	94.920	98.653	1.455	19.116	10.243	-32.271	312.963	51.767	364.730
Average	100.240	14.982	10.001	125.224	0.030	110.405	110.588	100.240	108.449	1.854	24.408	11.492	-27.806	324.736	63.705	388.441

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
11/09/2017	0.567	4.501	54.045
12/09/2017	0.716	5.217	53.329
13/09/2017	0.332	5.549	52.997
14/09/2017	0.336	5.885	52.661
15/09/2017	0.066	5.951	52.595
16/09/2017	0.057	6.008	52.538
17/09/2017	0.030	6.038	52.508

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 11/Sep/2017 to 17/Sep/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
11/09/2017	MONDAY	95.028	4730	18.949	790	113.977	4749	115.406	4809	1.429	60
12/09/2017	TUESDAY	97.126	4584	13.206	550	110.332	4597	112.821	4701	2.489	104
13/09/2017	WEDNESDA	90.626	4617	20.686	862	111.312	4638	113.299	4721	1.987	83
14/09/2017	THURSDAY	90.183	4447	16.959	707	107.142	4464	108.159	4507	1.017	42
15/09/2017	FRIDAY	92.877	4754	21.744	906	114.621	4776	111.137	4631	-3.484	-145
16/09/2017	SATURDAY	92.291	4415	14.010	584	106.301	4429	104.493	4354	-1.808	-75
17/09/2017	SUNDAY	95.582	4586	14.850	619	110.432	4601	107.522	4480	-2.910	-121
Total		653.714		120.403		774.117		772.837		-1.280	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 11/09/2017 TO 17/09/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
CS	TARAPUR 4	540MW	23/Apr/2017	19:55		Continued.	Annual Maintenance
CS	Tarapur 1	160MW	04/Jun/2017	19.09		Continued.	3 months outage for refuelling.
CS	TARAPUR-3	540MW	11/Jul/2017	16.30		Continued.	Reactor Inspection Work
MSPGCL	Khaparkheda Unit 4	210MW	13/Jul/2017	03.36		Continued.	Drum level low. on Dated 14.07.2017 converted to zero schedule. Converted into COH from 00:00Hrs of 02.08.2017
MSPGCL	Nasik Unit 3	210MW	10/Aug/2017	00.00		Continued.	Withdrawn for maintenance work Converted to COH from 15.08.2017.
MSPGCL	Chandrapur Unit 4	210MW	22/Aug/2017	23.56		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
IPP	SWPGL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	SWPGL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Parli Unit 4	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPL	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem. Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
IPP	PGPL U1	262MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	PGPL U2	126MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	JSW (J) U2	300MW	31/May/2017	23.58	11/Sep/2017	22.16	NO SCHEDULE.
IPP	Dharwal	300MW	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
IPP	VIPL U-1	300MW	13/Jun/2017	08.30		Continued.	GT WORK
MSPGCL	Parli Unit 8	250MW	17/Jun/2017	00.08		Continued.	Zero Schedule by MSEDCL, scheduled issued on 08.08.2017 but synchronization delayed.
MSPGCL	Ghatghar Unit-2	125MW	28/Jul/2017	00.00		Continued.	due to common pressure shaft with unit 1.
MSPGCL	Ghatghar Unit-1	125MW	28/Jul/2017	00.00		Continued.	RBDV leakage attending work.
IPP	Adani U-2	660MW	11/Aug/2017	16.49	18/Sep/2017	23.41	Furnace Pressure High
IPP	SWPGL U-3	135MW	26/Aug/2017	17.40		Continued.	Boiler Tube Leakage
MSPGCL	Bhusawal Unit 3	210MW	27/Aug/2017	07.43		Continued.	Coal Shortage From 29.08.2017.
MSPGCL	Khaparkheda Unit 5	500MW	01/Sep/2017	18.29	23/Sep/2017	22.37	Due to shaft vibration High.
IPP	Adani U-4	660MW	06/Sep/2017	21.47		Continued.	Changeover from U-4 to U1
MSPGCL	Koradi Unit 9	660MW	07/Sep/2017	00.38		Continued.	Coal shortage form 12.09.2017.
MSPGCL	Khaparkheda Unit 1	210MW	08/Sep/2017	12.23		Continued.	Coal Shortage
IPP	JSW (J) U3	300MW	09/Sep/2017	00.43	14/Sep/2017	23.55	Cooling Water Leakage
MSPGCL	Chandrapur Unit 6	500MW	09/Sep/2017	04.40		Continued.	Coal Shortage form 12.09.2017.
MSPGCL	Khaparkheda Unit 3	210MW	12/Sep/2017	00.00		Continued.	Coal Shortage
MSPGCL	Chandrapur Unit 3	210MW	12/Sep/2017	00.00		Continued.	Coal Shortage
MSPGCL	Parli Unit 6	250MW	12/Sep/2017	08.20	12/Sep/2017	13.25	ID fan and FD fan tripped.
MSPGCL	Koradi Unit 7	210MW	12/Sep/2017	00.12		Continued.	Coal Shortage
MSPGCL	Koyana STG- IV Unit - 1	250MW	13/Sep/2017	14.25	14/Sep/2017	05.25	Governing system problem
MSPGCL	Chandrapur Unit 9	500MW	14/Sep/2017	18.57	15/Sep/2017	00.07	Generator protection
IPP	RPL(AMT) U-5	270MW	17/Sep/2017	02.01		Continued.	Coal Shortage
IPP	RPL(AMT) U-3	270MW	17/Sep/2017	00.02		Continued.	Coal Shortage
IPP	SWPGL U-4	135MW	17/Sep/2017	22.17	18/Sep/2017	00.28	Flame Failure

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 11/09/2017 TO 17/09/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Karad - Solapur (PG)	03/May/2017	11:49		Continued.	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
400 KV	Ektuni-Bableshtar ckt I	09/Sep/2017	06.56	11/Sep/2017	11.35	to control load pdg-bblr.
400 KV	Dhule Khandwa I	10/Sep/2017	09.19	11/Sep/2017	06.08	Work at Khandwa end
400 KV	Dhule Sar'Sarovar II	10/Sep/2017	20.53	15/Sep/2017	14.20	Distance Protection
400 KV	Lonikand I - Koyna stage-IV	11/Sep/2017	02.09	11/Sep/2017	08.22	Over Voltage
400 KV	Dhule Khandwa I	11/Sep/2017	06.11	12/Sep/2017	06.24	Distance Protection
400 KV	Jejuri- Koynastage-IV	11/Sep/2017	11.31	11/Sep/2017	12.05	Distance Protection
400 KV	Bableshtar- Aurangabad (Waluj)	11/Sep/2017	11.54	11/Sep/2017	17.11	Testing Work
400 KV	Dabhol - Nagothane I	11/Sep/2017	13.42	11/Sep/2017	17.50	To attend Hot Spot
400 KV	Bhusawal-Aurangabad	11/Sep/2017	20.58	15/Sep/2017	08.13	Over Voltage
400 KV	Ektuni-Bableshtar ckt II	11/Sep/2017	22.41	15/Sep/2017	19.12	Attending Hot Spot
400 KV	New Koyna - Koyna Stage IV-II	12/Sep/2017	05.34	12/Sep/2017	09.13	Over Voltage
400 KV	Padgha Tarapur II	12/Sep/2017	09.02	15/Sep/2017	14.50	Routine Maintenance Work
400 KV	Dhule Khandwa I	12/Sep/2017	10.20	12/Sep/2017	20.29	Insulator Replacement Work
400 KV	Padgha Tarapur I	13/Sep/2017	05.35	13/Sep/2017	08.50	Over Voltage
400 KV	Dhule Khandwa I	13/Sep/2017	09.18	13/Sep/2017	20.29	Insulator Replacement Work
400 KV	Main Bus-I @ Koradi III	13/Sep/2017	09.47	13/Sep/2017	12.59	Testing Work
400 KV	Koradi-Khaperkheda I	13/Sep/2017	10.49	13/Sep/2017	12.42	Tan Delta Measurement of CTs
400 KV	Dhule Khandwa II	14/Sep/2017	08.10	14/Sep/2017	20.57	Replacement of insulator.
400 KV	Karad - Lonikand 1	14/Sep/2017	09.42	14/Sep/2017	14.32	Line reactor was out since 7/5/2013 at 19.19 hrs due to fault, same is rectified by bhel. Line is to be taken with reactor. Reactor taken in service at 14.43 hrs from LV side.
400 KV	Girwali-Solapur (Lamboti)	14/Sep/2017	12.18	14/Sep/2017	17.19	Line Maintenance work
400 KV	Karad - Lonikand 1	14/Sep/2017	17.11	14/Sep/2017	17.45	Tripped due to R and Y phase tertiary LA Bus at Karad line taken in service without reactor
400 KV	Dhule Khandwa II	15/Sep/2017	08.10	15/Sep/2017	20.04	Line Maintenance work
400 KV	Waluj - Aurangabad(PG) II	15/Sep/2017	09.00	15/Sep/2017	20.18	Routine Maintenance Work
400 KV	Warora-Adani(Tiroda)I	15/Sep/2017	09.17	15/Sep/2017	15.32	Routine Maintenance Work
400 KV	Chandrapur - Khaperkheda	15/Sep/2017	10.14	15/Sep/2017	20.30	replacement of faulty string.
400 KV	Parli(MS)- Nanded ckt II	15/Sep/2017	11.17	16/Sep/2017	15.54	Tan Delta Measurement of CTs
400 KV	Akola - Wardha I	15/Sep/2017	11.28	15/Sep/2017	14.57	Quarterly Maintenance Work
400 KV	New Koyna - Dabhol - II	15/Sep/2017	11.30	15/Sep/2017	17.21	tree cutting.
400 KV	Ektuni-Bableshtar ckt I	15/Sep/2017	19.16		Continued.	Attending Hot Spot
400 KV	Dhule Sar'Sarovar I	15/Sep/2017	19.30	21/Sep/2017	11.20	Over Voltage
400 KV	Chandrapur-II - Nanded ckt II	15/Sep/2017	23.49	17/Sep/2017	11.15	Over Voltage
400 KV	Bhusawal-Aurangabad	16/Sep/2017	01.04	16/Sep/2017	09.48	Over Voltage
400 KV	Dhule Khandwa II	16/Sep/2017	08.06	18/Sep/2017	08.42	Replacement of conventional Insulators with polymer insulators.
400 KV	Aurangabad - Aurangabad(PG) I	16/Sep/2017	09.31	16/Sep/2017	20.02	work at aurangabad end.
400 KV	Bhusawal-Aurangabad	16/Sep/2017	13.05	16/Sep/2017	15.19	for shifting from main bus 1to bus.
400 KV	Bhusawal-Aurangabad	16/Sep/2017	21.42	18/Sep/2017	09.09	Over Voltage
400 KV	Parli(MS)-Parli (PG) I	17/Sep/2017	09.18	17/Sep/2017	20.59	work at parli pg end
400 KV	Chandrapur-II - Nanded ckt II	17/Sep/2017	23.00		Continued.	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	17/Sep/2017	23.37	18/Sep/2017	07.09	Over Voltage
400 KV	Bhusawal-Aurangabad	18/Sep/2017	19.25		Continued.	Over Voltage
400 KV	karad - kolhapur-I	19/Sep/2017	20.43		Continued.	Over Voltage
400 KV	Karad - Jaigad - II	19/Sep/2017	22.58		Continued.	Over Voltage
400 KV	Karad - Solapur (PG)	22/Sep/2017	11.00		Continued.	Replacement Of Earth Wire,RFC 17.05HRS cODE 1885fOR Over Voltage
400 KV	Dhule Sar'Sarovar II	23/Sep/2017	20.41		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Talandage - Chikodi	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
220 KV	Mudshingi - Chikodi	01/Jun/2017	00.06		Continued.	NO SCHEDULE.
220 KV	Ghatghar - Bapgaon	09/Sep/2017	07.03	11/Sep/2017	13.37	765kv padgha-a'bad line crossing work.
220 KV	Nashik-Airoli Knowledge Park	09/Sep/2017	07.17	11/Sep/2017	13.20	765kv padgha-a'bad line crossing work.
220 KV	Vilebagad-Kharghar(MSL & PGPL Tap)	10/Sep/2017	11.22	11/Sep/2017	16.03	Reconnection of Topwork by removing bunching Arrangement
220 KV	Kandalgaon - Koyna	10/Sep/2017	18.40	11/Sep/2017	04.00	Distance Protection
220 KV	Mahalakshmi Amona	11/Sep/2017	07.51	11/Sep/2017	09.45	Tripped from Amona end
220 KV	Tillari Amona	11/Sep/2017	07.51	11/Sep/2017	09.41	Tripped from Amona end
220 KV	New Koyna - Niwali	11/Sep/2017	10.17	11/Sep/2017	18.51	Routine Maintenance Work
220 KV	Dasturi-Kandalgaon Line	11/Sep/2017	10.25	11/Sep/2017	17.20	Nut Bolt Tightening
220 KV	Chandrapur GCR - Cpurtytss1	11/Sep/2017	11.15	11/Sep/2017	23.25	Relay Retrofitting work
220 KV	Uran - Apta III	11/Sep/2017	11.58	11/Sep/2017	15.50	Distance Protection
220 KV	Pusad - Hingoli	11/Sep/2017	20.06		Continued.	Distance Relay Faulty at pusad end
220 KV	Pusad-Ghatodi	11/Sep/2017	20.53	15/Sep/2017	16.45	Distance Relay Faulty at pusad end
220 KV	Mahalakshmi Amona	12/Sep/2017	03.04	12/Sep/2017	08.12	Over Voltage
220 KV	Tillari Amona	12/Sep/2017	03.34	12/Sep/2017	08.21	Over Voltage
220 KV	Mudshingi-Belewadi	12/Sep/2017	10.22	12/Sep/2017	14.13	Maint. work and diagnostic testing.
220 KV	Adlabs - Pedambe	12/Sep/2017	12.35	12/Sep/2017	19.15	Line Maintenance work
220 KV	Sonkhar - Trombay	12/Sep/2017	13.32	12/Sep/2017	16.02	Diagnostic testing work.
220 KV	Kandalgaon - Sona Alloys	12/Sep/2017	13.35	12/Sep/2017	19.55	Distance Protection
220 KV	Shivajinagar-Gangapur	12/Sep/2017	14.29	14/Sep/2017	16.03	Distance Protection
220 KV	Kharghar Trombay	12/Sep/2017	14.47	12/Sep/2017	17.22	Distance Protection
220 KV	Nasik Navsari II	12/Sep/2017	16.45	12/Sep/2017	21.55	For work permit to loc. no. 16 Y Phase Decapped.
220 KV	Uran - Kharghar I	13/Sep/2017	02.44	13/Sep/2017	04.37	Tripped from only uran end.
220 KV	Trombay - Kalwa	13/Sep/2017	03.03	13/Sep/2017	03.36	Distance Protection
220 KV	Trombay - Mulund	13/Sep/2017	03.03	14/Sep/2017	22.56	Distance Protection
220 KV	Trombay MSETCL Tie 1	13/Sep/2017	03.03	13/Sep/2017	07.58	Distance Protection

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Mahalakshmi Amona	13/Sep/2017	03.03	13/Sep/2017	08.00	Tripped from Amona end on O/V
220 KV	Tillari Amona	13/Sep/2017	03.48	13/Sep/2017	08.57	Tripped from Amona end on O/V
220 KV	Khadka-Chalisgaon-1	13/Sep/2017	09.14	13/Sep/2017	11.43	Carrying out Signature test
220 KV	Osmanabad - Barshi	13/Sep/2017	10.20	13/Sep/2017	12.03	Line Maintenance work
220 KV	Gadchandur - Virur-Ii	13/Sep/2017	11.01	13/Sep/2017	14.45	Disc Insulator Replacement Work
220 KV	Nagothane-Wadkhal-I	13/Sep/2017	11.02	13/Sep/2017	17.43	Bay Maint.work
220 KV	Parli 3 (Old Gcr)-Osmanabad	13/Sep/2017	11.28	13/Sep/2017	16.20	Line Signature Test
220 KV	Khadka-Chalisgaon-2	13/Sep/2017	11.50	13/Sep/2017	15.24	Carrying out Signature test
220 KV	Parli New Tps - Beed Ckt 2	13/Sep/2017	12.12	13/Sep/2017	16.06	Replacement of Flashover String
220 KV	Paranda Tap Osmanabad - Barshi	13/Sep/2017	13.15	13/Sep/2017	16.07	Carrying out signature test
220 KV	Pusad-WardhaPG(Deoli)	13/Sep/2017	13.27	13/Sep/2017	22.31	Repl.of Faulty Distance Relay at Pusad
220 KV	Bhigwan-Baramat Iagro	13/Sep/2017	14.05	13/Sep/2017	17.45	Testing Work
220 KV	Versova Aarey Line 1	13/Sep/2017	14.06	13/Sep/2017	15.51	Safety Purpose
220 KV	Talange-Mudshingi Ckt-I	13/Sep/2017	15.10	13/Sep/2017	17.37	Tan Delta Measurment of CTs
220 KV	Khadaka-Chaligaon III	13/Sep/2017	15.37	13/Sep/2017	19.41	Carrying out Signature test
220 KV	Shirsuphal-Kurkumbha	13/Sep/2017	19.20	13/Sep/2017	20.05	Bus Bar Protection Operated
220 KV	Baramati - Kurkumbh	13/Sep/2017	19.20	13/Sep/2017	20.05	Bus Bar Protection Operated
220 KV	Kalwa 52B Interconnector CB	14/Sep/2017	08.29	14/Sep/2017	11.09	Attend B phase city oil leakage.
220 KV	Pedambe-Pophali	14/Sep/2017	09.55	14/Sep/2017	18.20	Line Maintenance work
220 KV	Kandalgaon - ONGC Panvel	14/Sep/2017	10.25	14/Sep/2017	14.57	Attending Hot Spot
220 KV	Trombay - Kalwa	14/Sep/2017	19.32	14/Sep/2017	19.58	Distance Protection
220 KV	Parli 3 (Old Gcr)-Osmanabad	15/Sep/2017	03.35	15/Sep/2017	10.54	Distance Protection
220 KV	Siemens - Mahape	15/Sep/2017	09.34	15/Sep/2017	16.31	Line Maintenance work
220 KV	Nagothane - Posco	15/Sep/2017	11.52	15/Sep/2017	18.00	tree cutting work.
220 KV	Apta - Hoc	15/Sep/2017	12.23	15/Sep/2017	17.28	relay testing work.
220 KV	Vasai Boiser(PG)	15/Sep/2017	12.34	15/Sep/2017	18.30	Taking TBC trill.
220 KV	Padghe - Nalasopara	15/Sep/2017	12.49	15/Sep/2017	18.23	Attending Hot Spot
220 KV	Paras-Chikhali Ckt No-I	15/Sep/2017	15.02	15/Sep/2017	19.39	on balapur malegaon ckt 1.
220 KV	Paras-Chikhali Ckt No-Ii	15/Sep/2017	15.02	15/Sep/2017	19.39	on balapur malegaon ckt 1.
220 KV	Ghatghar - Bapgaon	15/Sep/2017	16.02	15/Sep/2017	16.44	only from ghatghar end.
220 KV	Trombay - Kalwa	16/Sep/2017	10.11	16/Sep/2017	15.34	Routine Maintenance Work
220 KV	Babhaleshwar-Nagar-I	16/Sep/2017	10.36	16/Sep/2017	18.09	for pt water seepage and replace.
220 KV	Uran - Hoc 1	16/Sep/2017	14.15	16/Sep/2017	18.24	Line Maintenance work
220 KV	Mahalakshmi Amona	17/Sep/2017	06.02	17/Sep/2017	08.02	Over Voltage
220 KV	Butibori - Wardha	17/Sep/2017	14.28	18/Sep/2017	18.48	Distance Protection
220 KV	Deoli(Pgcl)-Badnera	17/Sep/2017	17.50	17/Sep/2017	18.09	Distance Protection
220 KV	Pedambe-Nerle	23/Sep/2017	00.50		Continued.	B Phase CT Burst at Pedambe End
132 KV	Kaulewada-Kachewani Rly Tss 2	11/Sep/2017	05.45	11/Sep/2017	06.15	Backup Protection
132 KV	Raimoha - Pathardi	12/Sep/2017	03.45	12/Sep/2017	04.24	Distance Protection
132 KV	Harangul-Latur(Koyana) Ckt-I	12/Sep/2017	10.55	12/Sep/2017	18.02	Distance Protection
132 KV	Gangakhed- Sonpeth Ckt-I	13/Sep/2017	15.33	13/Sep/2017	15.48	Distance Protection
132 KV	Kurkumb - Janai	13/Sep/2017	18.56	13/Sep/2017	19.45	Bus Bar Protection Operated
132 KV	Kurkumbh-Daund	13/Sep/2017	18.56	13/Sep/2017	19.45	Bus Bar Protection Operated
132 KV	Killari Tap On Ujani-Omerga	15/Sep/2017	06.11	15/Sep/2017	06.25	Distance Protection
132 KV	Killari Tap On Ujani-Omerga	15/Sep/2017	07.55	15/Sep/2017	08.05	Distance Protection
132 KV	Chikhali-Khamgaon	15/Sep/2017	18.55	15/Sep/2017	20.40	Distance Protection
132 KV	Chitegaon - Garware	17/Sep/2017	06.36	17/Sep/2017	20.49	Distance Protection
132 KV	Chitegaon - Palthan	17/Sep/2017	06.36	17/Sep/2017	07.28	Distance Protection
132 KV	Chitegaon - RI Steel	17/Sep/2017	06.36	17/Sep/2017	07.09	Distance Protection
132 KV	Shahada-Taloda	17/Sep/2017	13.11	17/Sep/2017	13.30	Distance Protection