

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 10/Oct/2016 to 16/Oct/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/10/2016	10 Hrs	3962	482	440	4884	5599	114	4536	138	-1136	14136	0	14136	1249	507	17028	17028	50.00
11/10/2016	10 Hrs	3542	236	449	4227	5009	106	4199	138	-1168	12512	0	12512	698	386	14764	14764	50.01
12/10/2016	10 Hrs	4437	807	435	5679	4955	85	4304	154	-1202	13975	0	13975	1085	385	16647	16647	49.93
13/10/2016	10 Hrs	4148	817	445	5410	4994	179	4569	149	-1034	14267	0	14267	1272	501	17074	17074	49.94
14/10/2016	10 Hrs	4424	642	436	5502	5004	123	4575	111	-969	14346	0	14346	1330	509	17154	17154	50.00
15/10/2016	10 Hrs	4424	1035	443	5902	5377	72	4517	138	-1021	14985	0	14985	1172	504	17682	17682	49.99
16/10/2016	10 Hrs	4723	756	432	5911	5453	85	4500	85	-824	15210	0	15210	952	504	17490	17490	50.00
Maximum		4723	1035	449	5911	5599	179	4575	154	-824	15210	0	15210	1330	509	17682	17682	50.01
Minimum		3542	236	432	4227	4955	72	4199	85	-1202	12512	0	12512	698	385	14764	14764	49.93
Average		4237	682	440	5359	5199	109	4457	130	-1051	14204	0	14204	1108	471	16834	16834	49.98

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/10/2016	13 Hrs	3765	106	428	4299	5816	130	4217	192	-1559	13096	0	13096	1111	384	16150	16150	50.01
11/10/2016	13 Hrs	3540	96	424	4060	4594	60	3774	176	-1285	11379	0	11379	697	386	13747	13747	49.98
12/10/2016	18 Hrs	4343	348	417	5108	5045	161	4459	14	-1190	13597	0	13597	1170	386	16343	16343	49.97
13/10/2016	18 Hrs	4090	638	407	5135	5261	104	4573	16	-1062	14027	0	14027	1374	508	16971	16971	49.94
14/10/2016	18 Hrs	4202	874	437	5513	4982	138	4526	11	-1246	13925	0	13925	1188	510	16869	16869	49.97
15/10/2016	18 Hrs	4676	819	439	5934	5039	186	4540	10	-1004	14705	0	14705	1307	506	17522	17522	49.96
16/10/2016	18 Hrs	5062	103	420	5585	5210	141	4523	16	-835	14640	0	14640	939	506	16920	16920	49.97
Maximum		5062	874	439	5934	5816	186	4573	192	-835	14705	0	14705	1374	510	17522	17522	50.01
Minimum		3540	96	407	4060	4594	60	3774	10	-1559	11379	0	11379	697	384	13747	13747	49.94
Average		4240	426	425	5091	5135	131	4373	62	-1169	13624	0	13624	1112	455	16360	16360	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/10/2016	20 Hrs	4117	1592	444	6153	5057	206	4553	0	-1141	14828	0	14828	1264	510	17743	17743	50.04
11/10/2016	20 Hrs	4045	316	442	4803	4791	177	4230	0	-1332	12669	0	12669	722	386	15109	15109	50.02
12/10/2016	20 Hrs	4389	1959	433	6781	4868	162	4507	0	-998	15320	0	15320	1289	508	18115	18115	50.00
13/10/2016	20 Hrs	4143	1933	396	6472	5107	142	4554	0	-1024	15251	0	15251	1338	502	18115	18115	50.00
14/10/2016	20 Hrs	4230	1877	433	6540	5562	174	4507	0	-1184	15599	0	15599	1222	508	18513	18513	50.01
15/10/2016	20 Hrs	4891	1824	449	7164	5232	204	4533	0	-1055	16078	0	16078	1312	505	18950	18950	49.98
16/10/2016	20 Hrs	5132	1235	431	6798	5146	208	4510	0	-869	15793	0	15793	1096	502	18260	18260	49.99
Maximum		5132	1959	449	7164	5562	208	4554	0	-869	16078	0	16078	1338	510	18950	18950	50.04
Minimum		4045	316	396	4803	4791	142	4230	0	-1332	12669	0	12669	722	386	15109	15109	49.98
Average		4421	1534	433	6387	5109	182	4485	0	-1086	15077	0	15077	1178	489	17829	17829	50.01

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10/10/2016	4 Hrs	3617	355	457	4429	3822	268	3781	0	-699	11601	0	11601	698	386	13384	13384	50.01
11/10/2016	3 Hrs	3566	103	445	4114	3378	289	4085	0	-862	11004	0	11004	695	387	12948	12948	50.02
12/10/2016	3 Hrs	3915	60	449	4424	2399	233	3684	0	-767	9973	0	9973	694	386	11820	11820	49.99
13/10/2016	4 Hrs	3620	55	450	4125	3875	231	4269	0	-685	11815	0	11815	696	387	13583	13583	49.99
14/10/2016	3 Hrs	3668	116	463	4247	3912	135	4303	0	-727	11871	0	11871	700	386	13684	13684	49.99
15/10/2016	4 Hrs	3739	86	450	4275	4270	135	4244	0	-683	12242	0	12242	699	385	14009	14009	49.98
16/10/2016	4 Hrs	3996	70	428	4494	4407	196	3853	0	-766	12184	0	12184	698	386	14034	14034	49.98
Maximum		3996	355	463	4494	4407	289	4303	0	-683	12242	0	12242	700	387	14034	14034	50.02
Minimum		3566	55	428	4114	2399	135	3684	0	-862	9973	0	9973	694	385	11820	11820	49.98
Average		3732	121	449	4301	3723	212	4031	0	-741	11527	0	11527	697	386	13352	13352	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
10/10/2016	91.364	8.040	10.640	110.044	1.039	122.193	121.519	5.058	102.743	1.264	23.717	10.385	-26.904	314.399	61.006	375.405
11/10/2016	87.307	4.455	10.597	102.359	0.978	105.811	105.591	4.678	96.395	1.286	16.913	9.258	-26.589	283.939	52.761	336.700
12/10/2016	99.745	10.801	10.637	121.183	1.060	105.288	103.955	3.912	99.737	1.339	23.191	9.834	-25.655	305.804	58.680	364.484
13/10/2016	96.442	11.675	10.675	118.792	1.081	115.233	114.581	3.235	107.928	1.366	25.708	11.002	-24.217	322.337	60.927	383.264
14/10/2016	98.607	11.544	10.637	120.788	1.081	117.323	116.827	2.778	107.495	1.345	24.548	10.785	-25.752	323.977	61.085	385.062
15/10/2016	105.155	13.317	10.221	128.693	0.867	117.628	115.847	3.352	107.014	1.345	25.579	11.247	-22.407	335.625	59.233	394.858
16/10/2016	111.462	5.946	10.355	127.763	0.926	121.577	121.698	4.072	104.870	1.144	21.008	10.795	-21.942	337.484	53.745	391.229
Maximum	111.462	13.317	10.675	128.693	1.081	122.193	121.698	111.462	107.928	1.366	25.708	11.247	-21.942	337.484	61.085	394.858
Minimum	87.307	4.455	10.221	102.359	0.867	105.288	103.955	87.307	96.395	1.144	16.913	9.258	-26.904	283.939	52.761	336.700
Average	98.583	9.397	10.537	118.517	1.005	115.007	114.288	98.583	103.740	1.298	22.952	10.472	-24.781	317.652	58.205	375.857

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
10/10/2016	0.116	0.902	53.759
11/10/2016	0.053	0.955	53.706
12/10/2016	0.203	1.158	53.503
13/10/2016	0.231	1.389	53.272
14/10/2016	0.210	1.599	53.062
15/10/2016	0.233	1.832	52.829
16/10/2016	0.092	1.924	52.737

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 10/Oct/2016 to 16/Oct/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
10/10/2016	MONDAY	100.658	5042	20.861	869	121.519	5063	122.193	5091	0.674	28
11/10/2016	TUESDAY	82.418	4376	23.173	966	105.591	4400	105.811	4409	0.220	9
12/10/2016	WEDNESDA	87.211	4315	16.744	698	103.955	4331	105.288	4387	1.333	56
13/10/2016	THURSDAY	91.433	4751	23.148	964	114.581	4774	115.233	4801	0.652	27
14/10/2016	FRIDAY	91.680	4843	25.147	1048	116.827	4868	117.323	4888	0.496	21
15/10/2016	SATURDAY	92.791	4804	23.056	961	115.847	4827	117.628	4901	1.781	74
16/10/2016	SUNDAY	98.597	5048	23.101	963	121.698	5071	121.577	5066	-0.121	-5
Total		644.788		155.230		800.018		805.052		5.034	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 10/10/2016 TO 16/10/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
FORCED OUTAGES							
RGPPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage (Zero Schedule by MSEDCL at 21:51 Hrs on 30.09.2016)
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
IPP	RPL(AMT) U-5	270MW	24/May/2016	00.05		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
IPP	RPL(AMT) U-3	270MW	29/Jun/2016	03.01		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
MSPGCL	Uran Unit B0	120MW	14/Aug/2016	07.56		Continued.	Maintenance work
MSPGCL	Koyna Unit 8	80MW	19/Aug/2016	11.00		Continued.	High Vibration On LGB & UGB.
RGPPPL	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16
IPP	RPL(AMT) U-2	270MW	12/Sep/2016	00.03		Continued.	Zero Schedule by MSEDCL
IPP	PGPL U2	126MW	14/Sep/2016	00.16		Continued.	Due To No Shedule.
IPP	PGPL U1	262MW	14/Sep/2016	00.20		Continued.	Due To No Shedule.
IPP	RPL(AMT) U-1	270MW	14/Sep/2016	23.55		Continued.	Zero Schedule by MSEDCL
MSPGCL	Bhusawal Unit 4	500MW	15/Sep/2016	23.59		Continued.	Zero Schedule by MSEDCL
IPP	RPL(AMT) U-4	270MW	15/Sep/2016	18.09		Continued.	Zero Schedule by MSEDCL
MSPGCL	Koradi Unit 7	210MW	16/Sep/2016	00.06		Continued.	Zero Schedule by MSEDCL
MSPGCL	Bhusawal Unit 3	210MW	16/Sep/2016	00.02		Continued.	Zero Schedule by MSEDCL
MSPGCL	Bhusawal Unit 5	500MW	17/Sep/2016	13.51		Continued.	Zero Schedule by MSEDCL
MSPGCL	Khaparkheda Unit 4	210MW	17/Sep/2016	20.48	15/Oct/2016	10.25	Zero Schedule by MSEDCL
MSPGCL	Khaparkheda Unit 2	210MW	17/Sep/2016	13.43	16/Oct/2016	12.12	Zero Schedule by MSEDCL
MSPGCL	Khaparkheda Unit 1	210MW	17/Sep/2016	13.39	16/Oct/2016	07.23	Zero Schedule by MSEDCL
MSPGCL	Parli Unit 7	250MW	22/Sep/2016	13.47		Continued.	Zero Schedule By MSEDCL
MSPGCL	Koyna Unit 11	80MW	24/Sep/2016	03.20		Continued.	Stator Earth Fault
MSPGCL	Khaparkheda Unit 3	210MW	05/Oct/2016	20.56	15/Oct/2016	07.07	Zero Schedule By MSEDCL
IPP	WPCL U-3	135MW	07/Oct/2016	21.00	10/Oct/2016	03.05	ID Fan Problem
MSPGCL	Nasik Unit 5	210MW	07/Oct/2016	16.30		Continued.	Zero Schedule By MSEDCL
MSPGCL	Chandrapur Unit 9	500MW	09/Oct/2016	10.37	11/Oct/2016	19.56	Coal Shortage
IPP	JSW (J) U4		10/Oct/2016	11.17	10/Oct/2016	15.57	Turbine oil Leakage
MSPGCL	Chandrapur Unit 9	500MW	12/Oct/2016	10.29	12/Oct/2016	13.20	Drum level low
MSPGCL	Chandrapur Unit 3	210MW	12/Oct/2016	21.08	16/Oct/2016	18.18	Boiler Tube Leakage
IPP	JSW (J) U4		14/Oct/2016	11.51	16/Oct/2016	21.59	C.W.Duct Leakage
MSPGCL	Uran Unit 5		15/Oct/2016	12.38	15/Oct/2016	13.51	Boiler prot.operated
MSPGCL	Chandrapur Unit 9	500MW	16/Oct/2016	23.23	17/Oct/2016	01.44	Drum level high.

LINE OUTAGES FOR THE WEEK FROM 10/10/2016 TO 16/10/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	karad -kolhapur-I	17/Sep/2016	03.43	12/Oct/2016	09.00	Over Voltage,B Pole of Breaker Burst.RFC @1905 DT 20.09.2016.
400 KV	Karad - Jaigad - II	08/Oct/2016	17.20	13/Oct/2016	09.28	Over Voltage
400 KV	Bhusawal-Aurangabad	08/Oct/2016	21.30	14/Oct/2016	09.25	Over Voltage
400 KV	Ektuni-Bablesghwar ckt I	09/Oct/2016	12.29		Continued.	Hot Spot on Isolator(RFC from 17.36HrsDt.10-10-2016)
400 KV	Kolhapur Solapur(PG) I	09/Oct/2016	23.58	10/Oct/2016	07.42	Over Voltage
400 KV	Bhusawal-Aurangabad	10/Oct/2016	10.42	10/Oct/2016	15.45	Quarterly Maintenance Work
400 KV	Kolhapur Solapur(PG) I	11/Oct/2016	00.53	12/Oct/2016	06.45	Over Voltage
400 KV	Kolhapur Solapur (PG) II	11/Oct/2016	02.58	11/Oct/2016	06.53	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	11/Oct/2016	03.03	11/Oct/2016	07.25	Over Voltage
400 KV	Jejuri- Koynastage-IV	11/Oct/2016	08.20	11/Oct/2016	17.57	Replacement of Disc Insulators Under LE Scheme.
400 KV	Lonikand I - Koyna stage-IV	11/Oct/2016	22.46	12/Oct/2016	07.16	Over Voltage
400 KV	Kolhapur Solapur (PG) II	11/Oct/2016	23.06	12/Oct/2016	08.07	Over Voltage
400 KV	karad -kolhapur-II	11/Oct/2016	23.37	12/Oct/2016	07.58	Over Voltage
400 KV	Koradi-Khaperkheda li	12/Oct/2016	08.54	12/Oct/2016	14.53	Carrying Out Signature Test.
400 KV	karad -kolhapur-II	12/Oct/2016	17.23	12/Oct/2016	18.28	Over Voltage
400 KV	karad -kolhapur-I	12/Oct/2016	18.29	13/Oct/2016	09.23	Due to Heavy Sparking on 29D Isolator.
400 KV	Kolhapur Solapur(PG) I	12/Oct/2016	20.32	13/Oct/2016	08.17	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	13/Oct/2016	01.05	13/Oct/2016	07.25	Over Voltage
400 KV	Jejuri- Koynastage-IV	13/Oct/2016	11.09	13/Oct/2016	17.59	Insulator Replacement Work
400 KV	Chandrapur-II - Nanded	13/Oct/2016	13.32	13/Oct/2016	16.24	isolator alignment problem work
400 KV	Kolhapur Solapur (PG) II	13/Oct/2016	18.10	14/Oct/2016	07.31	Over Voltage
400 KV	Karad - Jaigad - II	14/Oct/2016	00.09	14/Oct/2016	09.26	Over Voltage
400 KV	Dhule Sar'Sarovar II	14/Oct/2016	00.36	14/Oct/2016	06.53	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	14/Oct/2016	03.32	14/Oct/2016	06.25	Over Voltage
400 KV	Kalwa - Talegaon(PG)	14/Oct/2016	08.15	14/Oct/2016	15.15	Hot spot (Taken on TBC)
400 KV	Dhule Sar'Sarovar I	14/Oct/2016	09.41	14/Oct/2016	16.53	Line Maintenance work
400 KV	Karad-Jaigad - I	14/Oct/2016	21.00	15/Oct/2016	09.01	Over Voltage
400 KV	karad -kolhapur-II	14/Oct/2016	21.05	15/Oct/2016	08.47	Over Voltage
400 KV	Dhule Sar'Sarovar II	14/Oct/2016	21.40	15/Oct/2016	06.33	Over Voltage
400 KV	Bhusawal-Aurangabad	14/Oct/2016	21.43	15/Oct/2016	07.11	Over Voltage
400 KV	Kolhapur Solapur(PG) I	14/Oct/2016	21.45	15/Oct/2016	06.34	Over Voltage
400 KV	Kalwa - Kharghar	15/Oct/2016	09.48	15/Oct/2016	13.50	Hot Spot(Taken on TBC)
400 KV	karad -kolhapur-II	15/Oct/2016	12.07	16/Oct/2016	09.39	Flashover String repl.work(RFC 16.55Hrs)
400 KV	Koradi-India Bulls	15/Oct/2016	12.28	15/Oct/2016	16.49	Routine Maintenance Work
400 KV	Koradi-Bhusawal	15/Oct/2016	12.33	15/Oct/2016	12.59	Over Voltage
400 KV	Karad-Jaigad - I	15/Oct/2016	21.51	16/Oct/2016	08.57	Over Voltage
400 KV	Kolhapur Solapur (PG) II	15/Oct/2016	22.08	16/Oct/2016	07.07	Over Voltage
400 KV	Dhule Khandwa I	16/Oct/2016	01.33	16/Oct/2016	06.19	Over Voltage
400 KV	Dabhol Nagothane I	16/Oct/2016	13.19		Continued.	Distance Protection
400 KV	Karad - Jaigad - II	16/Oct/2016	21.36	17/Oct/2016	06.36	Over Voltage
400 KV	karad -kolhapur-I	16/Oct/2016	23.04		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Bablesghwar- Ranjangaon	06/Jun/2016	07.22		Continued.	Hand Tripped for Ranjangaon End.
220 KV	Bablesghwar- Alephata	26/Aug/2016	20.54		Continued.	Hand tripped.
220 KV	Mudshingi - Chikodi	01/Sep/2016	00.00		Continued.	No schedule from Karnataka(H/T from Chikodi end)
220 KV	Talandage - Chikodi	01/Sep/2016	00.00		Continued.	No schedule from Karnataka(H/T from Talandage end) (QM work done from 13:05Hrs to 17:23Hrs on 5/10/2016)
220 KV	Kalwa - Borivali	28/Sep/2016	08.02		Continued.	Balance tower erection work
220 KV	Badnera - Nandgaonpeth	10/Oct/2016	10.00	10/Oct/2016	17.50	Measurement of CB timing and CRM measurement of TAN delta of CTs and CCs.
220 KV	Abhijeet-Wardha-li	10/Oct/2016	10.55	10/Oct/2016	19.28	Measurement of TAN delta of CTs and CCs Measurement of CB timing and CRM.
220 KV	Tembhumi - Jeur	10/Oct/2016	13.57	10/Oct/2016	19.05	Routine Maintenance Work
220 KV	Bhugaon-WardhaPG (Deoli)	11/Oct/2016	14.34	13/Oct/2016	02.00	B Phase Wave Trap Jumper Opened @ Bhugaon End.
220 KV	Peth- Mudshingi -I	12/Oct/2016	10.10	12/Oct/2016	12.28	Quarterly Maintenance Work
220 KV	Kharghar-PGPL	12/Oct/2016	11.11		Continued.	Bunching work @ Height Raising of Tower for cidco's metro rail bridge near Kharghar.
220 KV	Kharghar - Tss Panvel	12/Oct/2016	13.06		Continued.	Bunching Work & Height Raising of Towers for Cidco's Metro Rail Bridge Near Kharghar.
220 KV	Telco- Chinchwad	13/Oct/2016	09.06		Continued.	Annual Maintenance Work
220 KV	Centuri Enka- Bhosari	13/Oct/2016	10.30	13/Oct/2016	18.53	Testing Work
220 KV	Padghe - Jambhul 2	14/Oct/2016	09.31	14/Oct/2016	14.05	To attend Hot Spot
220 KV	Gadchandur - Grace	14/Oct/2016	10.21	14/Oct/2016	22.23	Testing Work
220 KV	Padghe - Kamba	14/Oct/2016	12.12	14/Oct/2016	12.32	Distance Protection
220 KV	Padghe - Wada	14/Oct/2016	12.12	14/Oct/2016	12.29	Distance Protection
220 KV	Apta - Talaja	14/Oct/2016	13.03	14/Oct/2016	16.14	To attend Hot Spot
220 KV	Aolabs - Pedambe	14/Oct/2016	13.32	14/Oct/2016	14.10	Distance Protection
220 KV	Kalwa - Airoli Knowledge Park	14/Oct/2016	14.24	14/Oct/2016	14.42	Distance Protection
220 KV	Eklahare (Gcr) - Airoli Know Park	14/Oct/2016	14.24	14/Oct/2016	21.43	B Phase LA Burst
220 KV	Eklahare (Gcr) - Ghatghar	15/Oct/2016	03.50	15/Oct/2016	04.23	Distance Protection
220 KV	Khaparkheda-Kalmeshwar	15/Oct/2016	11.05	15/Oct/2016	17.26	Tan Delta Measurement of CTs
220 KV	Butibori - Wardha	15/Oct/2016	11.55	15/Oct/2016	14.28	Oil Leakage of B Phase CT
220 KV	Eklahare (Gcr) - Airoli Know Park	15/Oct/2016	13.00	15/Oct/2016	19.10	LA Burst at AKP end
220 KV	Kalwa Salsette III	16/Oct/2016	08.08	16/Oct/2016	19.52	Outage for shifting of conductor from location no 86 to 26.
220 KV	Trombay Dharavi 5	16/Oct/2016	10.34	16/Oct/2016	17.00	Testing of metering CT and CVT

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Talandage - Chikodi	16/Oct/2016	10.56	16/Oct/2016	19.27	Outage.
220 KV	Nagothane - ACCIL	16/Oct/2016	12.17		Continued.	Distance Protection
132 KV	Malegaon-Washim	09/Oct/2016	17.30	10/Oct/2016	03.30	R Ph CT Burst @ Washim End.
132 KV	Paras-Warwat Bakal	11/Oct/2016	07.58	11/Oct/2016	08.26	Distance Protection
132 KV	Pbn-Ii - Jintoor	11/Oct/2016	12.25	11/Oct/2016	15.49	Distance Protection
132 KV	Padegaon - Sawangi	11/Oct/2016	12.50	11/Oct/2016	13.07	Distance Protection
132 KV	Killari Tap On Ujani-Omerga	12/Oct/2016	12.23	12/Oct/2016	17.21	Distance Protection
132 KV	Harngul - Chakur	12/Oct/2016	14.00	12/Oct/2016	14.09	Distance Protection
132 KV	Mouda-Bhandara	13/Oct/2016	10.57	14/Oct/2016	18.38	Distance Protection
132 KV	Khadka - Savda	15/Oct/2016	12.33	15/Oct/2016	19.46	R Phase Conductor Snapped