

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 09/Oct/2017 to 15/Oct/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
09/10/2017	12 Hrs	4398	171	272	4841	6905	82	3974	318	-1788	14332	0	14332	1187	247	17554	17554	50.01
10/10/2017	12 Hrs	4503	129	285	4917	6263	56	4458	268	-1733	14229	0	14229	1111	375	17448	17448	50.03
11/10/2017	11 Hrs	4470	281	275	5026	5564	106	4460	278	-1888	13547	0	13547	860	377	16672	16672	50.01
12/10/2017	11 Hrs	4275	195	269	4739	6208	54	4500	396	-1866	14030	0	14030	947	375	17218	17218	50.03
13/10/2017	11 Hrs	4466	153	268	4887	5495	63	4664	344	-1837	13616	0	13616	906	500	16859	16859	49.98
14/10/2017	11 Hrs	5043	201	273	5517	6061	37	3820	327	-1655	14107	0	14107	820	373	16955	16955	50.00
15/10/2017	12 Hrs	5173	470	268	5911	5558	42	3757	431	-1562	14137	0	14137	357	498	16554	16554	49.99
Maximum		5173	470	285	5911	6905	106	4664	431	-1562	14332	0	14332	1187	500	17554	17554	50.03
Minimum		4275	129	268	4739	5495	37	3757	268	-1888	13547	0	13547	357	247	16554	16554	49.98
Average		4618	229	273	5120	6008	63	4233	337	-1761	14000	0	14000	884	392	17037	17037	50.01

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
09/10/2017	13 Hrs	4376	126	267	4769	6723	46	3937	327	-1785	14017	0	14017	1176	249	17227	17227	49.98
10/10/2017	18 Hrs	4510	350	271	5131	5576	217	4785	10	-1642	14077	0	14077	994	427	17140	17140	49.90
11/10/2017	18 Hrs	4433	163	272	4868	5266	490	4573	17	-1679	13535	0	13535	888	376	16478	16478	49.93
12/10/2017	17 Hrs	4399	232	278	4909	5693	98	4358	119	-1609	13568	0	13568	1102	448	16727	16727	49.94
13/10/2017	13 Hrs	4371	80	266	4717	5507	105	4486	275	-1987	13103	0	13103	876	398	16364	16364	49.93
14/10/2017	13 Hrs	5003	124	279	5406	5806	50	3836	356	-1735	13719	0	13719	842	375	16671	16671	49.98
15/10/2017	13 Hrs	5176	266	266	5708	5391	61	3775	453	-1559	13829	0	13829	379	498	16265	16265	49.98
Maximum		5176	350	279	5708	6723	490	4785	453	-1559	14077	0	14077	1176	498	17227	17227	49.98
Minimum		4371	80	266	4717	5266	46	3775	10	-1987	13103	0	13103	379	249	16265	16265	49.90
Average		4610	192	271	5073	5709	152	4250	222	-1714	13693	0	13693	894	396	16696	16696	49.95

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
09/10/2017	19 Hrs	4693	446	270	5409	5734	313	4543	0	-1597	14401	0	14401	1181	249	17428	17428	49.93
10/10/2017	19 Hrs	4583	495	272	5350	5611	260	4984	0	-1378	14826	0	14826	1216	442	17862	17862	49.91
11/10/2017	20 Hrs	4684	146	285	5115	5416	373	4992	0	-1276	14621	0	14621	1168	499	17564	17564	49.93
12/10/2017	20 Hrs	4439	735	272	5446	5872	58	5048	0	-1261	15163	0	15163	1282	498	18204	18204	49.96
13/10/2017	20 Hrs	4492	502	276	5270	5620	124	4790	0	-1242	14562	0	14562	1292	502	17598	17598	49.91
14/10/2017	20 Hrs	5476	585	276	6337	5352	115	4346	0	-1088	15062	0	15062	1236	499	17885	17885	49.95
15/10/2017	20 Hrs	5611	378	273	6262	5094	175	4403	0	-1133	14801	0	14801	827	498	17259	17259	50.01
Maximum		5611	735	285	6337	5872	373	5048	0	-1088	15163	0	15163	1292	502	18204	18204	50.01
Minimum		4439	146	270	5115	5094	58	4346	0	-1597	14401	0	14401	827	249	17259	17259	49.91
Average		4854	470	275	5598	5528	203	4729	0	-1282	14777	0	14777	1172	455	17686	17686	49.94

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
09/10/2017	2 Hrs	4494	67	278	4839	4928	169	3879	0	-1379	12436	0	12436	468	191	14474	14474	49.98
10/10/2017	4 Hrs	4454	68	275	4797	4860	62	3759	0	-1047	12431	0	12431	611	280	14369	14369	49.99
11/10/2017	4 Hrs	4071	83	275	4429	4739	99	3784	0	-852	12199	0	12199	617	378	14046	14046	49.98
12/10/2017	4 Hrs	3991	84	287	4362	4462	45	4371	0	-866	12374	0	12374	602	376	14218	14218	49.97
13/10/2017	4 Hrs	4123	91	275	4489	4469	72	4707	0	-940	12797	0	12797	621	377	14735	14735	49.94
14/10/2017	3 Hrs	4374	124	277	4775	4540	113	3866	0	-1016	12278	0	12278	621	375	14290	14290	49.94
15/10/2017	4 Hrs	4980	87	278	5345	4500	39	3954	0	-1213	12625	0	12625	285	374	14497	14497	50.03
Maximum		4980	124	287	5345	4928	169	4707	0	-852	12797	0	12797	621	378	14735	14735	50.03
Minimum		3991	67	275	4362	4462	39	3759	0	-1379	12199	0	12199	285	191	14046	14046	49.94
Average		4355	86	278	4719	4643	86	4046	0	-1045	12449	0	12449	546	336	14376	14376	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
09/10/2017	108.374	4.930	6.571	119.875	0.773	140.766	143.047	3.923	98.838	2.153	20.009	5.172	-37.482	328.073	62.663	390.736
10/10/2017	108.258	3.676	6.628	118.562	0.765	133.131	135.997	3.047	105.120	1.751	20.485	8.844	-34.440	327.171	63.771	390.942
11/10/2017	104.787	3.905	6.682	115.374	0.767	127.192	130.276	4.181	103.769	2.248	19.752	9.366	-33.050	319.715	62.168	381.883
12/10/2017	102.594	4.338	6.593	113.525	0.758	128.195	133.526	1.634	110.965	2.838	21.568	10.379	-31.832	325.325	63.780	389.105
13/10/2017	102.663	4.613	6.591	113.867	0.778	126.785	133.618	2.539	108.932	2.406	20.948	10.594	-33.077	321.452	64.618	386.070
14/10/2017	118.334	4.509	6.630	129.473	0.781	127.349	129.977	2.235	95.091	2.550	19.191	9.951	-31.182	325.516	60.321	385.837
15/10/2017	125.919	4.925	6.618	137.462	0.783	120.504	124.182	2.059	95.123	3.042	10.613	10.311	-32.588	325.602	53.512	379.114
Maximum	125.919	4.930	6.682	137.462	0.783	140.766	143.047	125.919	110.965	3.042	21.568	10.594	-31.182	328.073	64.618	390.942
Minimum	102.594	3.676	6.571	113.525	0.758	120.504	124.182	102.594	95.091	1.751	10.613	5.172	-37.482	319.715	53.512	379.114
Average	110.133	4.414	6.616	121.163	0.772	129.132	132.946	110.133	102.548	2.427	18.938	9.231	-33.379	324.693	61.548	386.241

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
09/10/2017	0.052	2.193	48.784
10/10/2017	0.049	2.242	48.735
11/10/2017	0.044	2.286	48.691
12/10/2017	0.053	2.339	48.638
13/10/2017	0.061	2.400	48.577
14/10/2017	0.047	2.447	48.530
15/10/2017	0.057	2.504	48.473

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 09/Oct/2017 to 15/Oct/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
09/10/2017	MONDAY	102.157	5919	40.890	1704	143.047	5960	140.766	5865	-2.281	-95
10/10/2017	TUESDAY	103.427	5634	32.570	1357	135.997	5667	133.131	5547	-2.866	-119
11/10/2017	WEDNESDA	99.643	5398	30.633	1276	130.276	5428	127.192	5300	-3.084	-128
12/10/2017	THURSDAY	106.263	5536	27.263	1136	133.526	5564	128.195	5341	-5.331	-222
13/10/2017	FRIDAY	103.300	5537	30.318	1263	133.618	5567	126.785	5283	-6.833	-285
14/10/2017	SATURDAY	102.432	5388	27.545	1148	129.977	5416	127.349	5306	-2.628	-109
15/10/2017	SUNDAY	98.765	5149	25.417	1059	124.182	5174	120.504	5021	-3.678	-153
Total		715.989		214.634		930.623		903.923		-26.700	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 09/10/2017 TO 15/10/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
CS	TARAPUR 4	540MW	23/Apr/2017	19.55		Continued.	Annual Maintenance
CS	Tarapur 1	160MW	04/Jun/2017	19.09		Continued.	3 months outage for refuelling.
MSPGCL	Koradi Unit 9	660MW	07/Sep/2017	00.38		Continued.	Coal shortage form 12.09.2017 converted to AOH dt.1.10.2017.
FORCED OUTAGES							
RGPP	Dabhol Dabhol 1B	230MW	28/May/2013	22.02		Continued.	Gas Shortage.
RGPP	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPP	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
IPP	SWPGL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	SWPGL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Parli Unit 4	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPP	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00.00Hrs for Turbine inspection and maintenance work
IPP	PGPL U1	262MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	PGPL U2	126MW	07/Feb/2017	17.30		Continued.	No Schedule
MSPGCL	Ghatghar Unit-2	125MW	28/Jul/2017	00.00		Continued.	due to common pressure shaft with unit 1.
IPP	SWPGL U-3	135MW	26/Aug/2017	17.40		Continued.	Boiler Tube Leakage
MSPGCL	Bhusawal Unit 3	210MW	27/Aug/2017	07.43		Continued.	Coal Shortage From 29.08.2017.
MSPGCL	Khaparkheda Unit 1	210MW	08/Sep/2017	12.23		Continued.	Coal Shortage
MSPGCL	Koradi Unit 7	210MW	12/Sep/2017	00.12		Continued.	Coal Shortage
MSPGCL	Chandrapur Unit 3	210MW	12/Sep/2017	00.00		Continued.	Coal Shortage
MSPGCL	Khaparkheda Unit 3	210MW	12/Sep/2017	00.00		Continued.	Coal Shortage
IPP	RPL(AMT) U-3	270MW	17/Sep/2017	00.02		Continued.	Coal Shortage
IPP	RPL(AMT) U-5	270MW	17/Sep/2017	02.01		Continued.	Coal Shortage
IPP	REL Unit 2	250MW	22/Sep/2017	00.11	10/Oct/2017	02.24	Coal Shortage
MSPGCL	Khaparkheda Unit 2	210MW	25/Sep/2017	06.50	13/Oct/2017	23.48	Coal Shortage
MSPGCL	Parli Unit 8	250MW	03/Oct/2017	17.00	14/Oct/2017	06.30	Coal Shortage
MSPGCL	Nasik Unit 4	210MW	03/Oct/2017	00.08	12/Oct/2017	09.47	Coal Shortage
MSPGCL	Uran Unit 80	120MW	05/Oct/2017	00.11		Continued.	Gas Turbine Work
IPP	Adani U-3	660MW	05/Oct/2017	04.07	11/Oct/2017	17.03	Control Valve Problem
MSPGCL	Uran Unit 7	108MW	05/Oct/2017	00.06		Continued.	Gas Turbine Work
IPP	RPL(AMT) U-1	270MW	06/Oct/2017	00.45		Continued.	Problem in submerged Scrapper chain. (Coal shortage)
MSPGCL	Chandrapur Unit 6	500MW	07/Oct/2017	00.35	13/Oct/2017	23.00	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 4	210MW	08/Oct/2017	22.57	14/Oct/2017	07.04	Coal Shortage
IPP	VIPL U-1	300MW	09/Oct/2017	13.10	09/Oct/2017	13.55	Generator Protection operated
MSPGCL	Nasik Unit 3	210MW	10/Oct/2017	13.35	14/Oct/2017	05.00	Boiler Tube Leakage
IPP	JSW (J) U2	300MW	10/Oct/2017	04.13	10/Oct/2017	07.21	Flame Failure
MSPGCL	Paras Unit 3	250MW	10/Oct/2017	09.55	14/Oct/2017	17.45	Coal Shortage
MSPGCL	Khaparkheda Unit 4	210MW	10/Oct/2017	11.30	10/Oct/2017	16.32	Furnace Pressure High
IPP	VIPL U-1	300MW	11/Oct/2017	19.12	14/Oct/2017	11.39	Boiler Tube Leakage
MSPGCL	Parli Unit 7	250MW	12/Oct/2017	00.00		Continued.	ZERO SCHEDULE
MSPGCL	Koyna Unit 5	80MW	12/Oct/2017	09.20	14/Oct/2017	22.50	Pressure Shaft Work
MSPGCL	Koyna Unit 6	75MW	12/Oct/2017	09.30	14/Oct/2017	22.55	Pressure Shaft Work
IPP	Adani U-5	660MW	13/Oct/2017	21.54	17/Oct/2017	18.28	APHP outlet PA below leakage
MSPGCL	Chandrapur Unit 4	210MW	14/Oct/2017	10.01	14/Oct/2017	13.03	Low Vacuum
MSPGCL	Parli Unit 6	250MW	14/Oct/2017	17.04		Continued.	zero schedule by msedd.
MSPGCL	Bhusawal Unit 5	500MW	14/Oct/2017	09.47	14/Oct/2017	12.08	Loss of fuel
IPP	Trombay 5	500MW	14/Oct/2017	23.30	16/Oct/2017	07.05	Boiler Tube Leakage
MSPGCL	Nasik Unit 5	210MW	14/Oct/2017	21.05		Continued.	zero schedule by msedd.
MSPGCL	Nasik Unit 4	210MW	14/Oct/2017	23.10	17/Oct/2017	03.34	zero schedule given by msedd.

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 09/10/2017 TO 15/10/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Karad Solapur (PG)	03/May/2017	11:49		Continued.	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
400 KV	Karad - Jaigad - II	27/Sep/2017	20.43	09/Oct/2017	10.51	Over Voltage
400 KV	karad -kolhapur-II	05/Oct/2017	23.23	11/Oct/2017	10.29	Over Voltage
400 KV	Ektuni-Bableshtar ckt II	06/Oct/2017	15.03		Continued.	To attend Hot Spot
400 KV	Bhusawal-Aurangabad	06/Oct/2017	21.04	09/Oct/2017	09.27	Over Voltage
400 KV	Dhule Sar'Sarovar I	07/Oct/2017	19.22	10/Oct/2017	06.10	Over Voltage
400 KV	Chandrapur-II - Nanded ckt II	09/Oct/2017	11.32	12/Oct/2017	06.46	Routine Maintenance Work,(RFC 20.58HRS).
400 KV	Ektuni-Bableshtar ckt I	09/Oct/2017	19.14	09/Oct/2017	20.09	tripped at ektuni end.
400 KV	Ektuni-Bableshtar ckt I	09/Oct/2017	19.15	09/Oct/2017	20.09	Bus Bar Protection Operated
400 KV	Babhaleshtar - Padghe-II	09/Oct/2017	19.15	09/Oct/2017	22.14	Bus Bar Protection Operated
400 KV	Dhule - Bableshtar - II	09/Oct/2017	19.15	09/Oct/2017	21.08	Bus Bar Protection Operated
400 KV	Bableshtar- Aurangabad (Waluj)	09/Oct/2017	19.15	09/Oct/2017	20.53	Bus Bar Protection Operated
400 KV	Bhusawal-Aurangabad	09/Oct/2017	21.25	12/Oct/2017	09.46	Over Voltage
400 KV	Jaigad-Karad Ckt-I	09/Oct/2017	22.02	10/Oct/2017	11.05	Over Voltage
400 KV	Koradi-Bhusawal	10/Oct/2017	15.20	10/Oct/2017	18.18	Attending Hot Spot
400 KV	Dhule Sar'Sarovar I	10/Oct/2017	19.14	11/Oct/2017	05.37	Over Voltage
400 KV	Karad-Jaigad - I	10/Oct/2017	22.09	11/Oct/2017	10.54	Over Voltage
400 KV	Koradi III(Adani)-Koradi II Ckt-I	11/Oct/2017	12.27	11/Oct/2017	17.02	MCVT REPLACEMENT WORK
400 KV	Dhule Sar'Sarovar I	11/Oct/2017	19.34	16/Oct/2017	11.35	Over Voltage
400 KV	Lonikand I - Koyana stage-IV	12/Oct/2017	00.26	12/Oct/2017	07.08	Over Voltage
400 KV	karad -kolhapur-I	12/Oct/2017	00.30	16/Oct/2017	09.20	Over Voltage
400 KV	Karad - Jaigad - II	12/Oct/2017	00.33	16/Oct/2017	09.38	Over Voltage
400 KV	Chandrapur - Parli	12/Oct/2017	09.13	13/Oct/2017	21.08	Line Maintenance work
400 KV	Padghe - Kalwa-II	12/Oct/2017	10.51	12/Oct/2017	15.20	Distance Protection
400 KV	New Koyana - Dabhol-I	12/Oct/2017	13.43	13/Oct/2017	10.15	Distance Protection
400 KV	Koradi-Bhusawal	12/Oct/2017	14.41	12/Oct/2017	20.31	To attend Hot Spot
400 KV	Khadka- Deepnagar Ckt 2	12/Oct/2017	15.11	15/Oct/2017	07.14	Sparking in Isolator
400 KV	Akola II - RPL(Rattanindia) Ckt-II	12/Oct/2017	16.12	12/Oct/2017	17.22	Distance Protection
400 KV	Koradi Bhilai	13/Oct/2017	08.50	13/Oct/2017	20.37	Line Maintenance work
400 KV	Girwali - Lonikand 1	13/Oct/2017	10.19	13/Oct/2017	18.36	Signature Analysis
400 KV	New Koyana - Dabhol - II	13/Oct/2017	11.19	14/Oct/2017	10.07	Distance protection(RFC 18.10Hrs)
400 KV	Bhusawal-Aurangabad	13/Oct/2017	20.13	17/Oct/2017	12.21	Over Voltage
400 KV	Koradi-Khaparkheda II	14/Oct/2017	08.59	14/Oct/2017	12.15	Attending Hot Spot
400 KV	Babhaleshtar - Padghe-II	15/Oct/2017	06.16	15/Oct/2017	16.38	string insulator replacement work at loc 92.
400 KV	Padgha Tarapur II	15/Oct/2017	15.34	15/Oct/2017	16.51	Distance Protection
400 KV	Karad-Jaigad - I	16/Oct/2017	18.39		Continued.	Over Voltage
400 KV	karad -kolhapur-I	17/Oct/2017	17.28		Continued.	Over Voltage
400 KV	Chandrapur-II - Nanded ckt I	20/Oct/2017	23.57		Continued.	Distance Protection (RFC from 21/10/17@ 16:18 hrs.)
400 KV	Kolhapur Solapur (PG) II	22/Oct/2017	20.31		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	23/Oct/2017	18.00		Continued.	Over Voltage
400 KV	Lonikand I - Koyana stage-IV	23/Oct/2017	23.05		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Talandage - Chikodi	01/Jun/2017	00.01		Continued.	NO SCHEDULE.
220 KV	Mudshingi - Chikodi	01/Jun/2017	00.06		Continued.	NO SCHEDULE.
220 KV	Pusad - Hingoli	11/Sep/2017	20.06		Continued.	Distance Relay Faulty at pusad end
220 KV	Pedambe-Nerle	23/Sep/2017	00.50		Continued.	B Phase CT Burst at Pedambe End
220 KV	Mahalakshmi Amona	09/Oct/2017	04.00	09/Oct/2017	12.27	Over Voltage
220 KV	Trombay - Kalwa	09/Oct/2017	04.31	09/Oct/2017	06.24	Line Maintenance work
220 KV	Trombay - Mulund	09/Oct/2017	05.41	09/Oct/2017	05.53	Line Maintenance work
220 KV	Nashik-Padgha	09/Oct/2017	08.35	09/Oct/2017	10.55	Attending Hot Spot
220 KV	Ghodbunder - Gorai	09/Oct/2017	09.29	09/Oct/2017	18.24	Routine Maintenance Work
220 KV	Bhugaon-WardhaPG (Deoli)	09/Oct/2017	10.09	09/Oct/2017	17.09	shifted on tbc.
220 KV	Abhijeet-Wardha-I	09/Oct/2017	13.11	09/Oct/2017	17.51	Distance Protection
220 KV	Abhijeet-Wardha-II	09/Oct/2017	13.11	09/Oct/2017	17.53	Distance Protection
220 KV	Nanded-Ghatodi	09/Oct/2017	17.25	10/Oct/2017	12.17	Distance Protection
220 KV	Parli 3(Old Gcr)-Parli Newtps Ckt-2	10/Oct/2017	02.50	10/Oct/2017	04.16	Bus Bar Protection Operated
220 KV	Parli 3(Old Gcr)-Parli Newtps Ckt 1	10/Oct/2017	02.50	10/Oct/2017	03.48	Bus Bar Protection Operated
220 KV	Parli 3(Old Gcr)- Girwali Ckt 4	10/Oct/2017	02.50	10/Oct/2017	04.35	Bus Bar Protection Operated
220 KV	Parli 3 (Oldgcr)-Harangul Ckt I	10/Oct/2017	02.50	10/Oct/2017	04.16	Bus Bar Protection Operated
220 KV	Parli 3 (Oldgcr)-Harangul Ckt 2	10/Oct/2017	02.50	10/Oct/2017	03.50	Bus Bar Protection Operated
220 KV	Parli 3 (Old Gcr)-Osmanabad	10/Oct/2017	02.50	10/Oct/2017	05.30	Bus Bar Protection Operated
220 KV	Parli 3 (Old Gcr)-Girwali Ckt-3	10/Oct/2017	02.50	10/Oct/2017	04.32	Bus Bar Protection Operated
220 KV	Parli 3 (Old Gcr)-Girwali Ckt 2	10/Oct/2017	02.50	10/Oct/2017	06.22	Bus Bar Protection Operated
220 KV	Deepnagar Amalner	10/Oct/2017	07.09	10/Oct/2017	16.41	Distance Protection
220 KV	Uran - Apta III	10/Oct/2017	14.21	10/Oct/2017	18.39	Testing Work
220 KV	Mahalakshmi Amona	11/Oct/2017	02.14	11/Oct/2017	07.42	Tripped at Amona end only
220 KV	Tilari Amona	11/Oct/2017	03.51	11/Oct/2017	07.39	Tripped at Amona end only
220 KV	Lamboti(solapur)-Karkamb	11/Oct/2017	09.45	11/Oct/2017	15.59	Quarterly Maintenance Work
220 KV	Butibori - Khaperkheda	11/Oct/2017	09.45	11/Oct/2017	16.02	Distance Protection
220 KV	Solapur(PG)- Jeur	11/Oct/2017	16.09	11/Oct/2017	17.33	FOR ATTENDING TRIP CKT FAULTY PROBLEM
220 KV	Mahalakshmi Amona	12/Oct/2017	02.14	12/Oct/2017	07.42	Over Voltage(Tripped at Amona end only)
220 KV	Tilari Amona	12/Oct/2017	03.51	12/Oct/2017	07.39	Over Voltage(Tripped at Amona end only)
220 KV	New Koyana - Pedambe	12/Oct/2017	08.35	13/Oct/2017	18.00	Heavy Sparking on Isolator
220 KV	Mahindra Vehicle-Bridgestone	12/Oct/2017	09.14	12/Oct/2017	16.21	Testing Work
220 KV	Vita - Mhaishal	12/Oct/2017	09.30	12/Oct/2017	13.11	Testing Work

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Butibori-Khaperkheda	12/Oct/2017	09.34	12/Oct/2017	19.25	Quarterly Maintainance Work
220 KV	Baramati - Kurkumbh	12/Oct/2017	10.00	12/Oct/2017	17.10	Testing Work
220 KV	Gadchandur - Virur-I	12/Oct/2017	10.50	12/Oct/2017	12.35	Carrying out signature test
220 KV	Bhugaon- Wardha	12/Oct/2017	11.33	12/Oct/2017	15.00	To attend Hot Spot
220 KV	Uran - Kharghar 2	12/Oct/2017	12.25	12/Oct/2017	17.10	To attend Broken Jumper online
220 KV	Nasik Navsari I	12/Oct/2017	12.59	12/Oct/2017	13.29	Distance Protection
220 KV	Chalisgaon - Babhaleshwar	12/Oct/2017	13.21	12/Oct/2017	14.59	Distance Protection
220 KV	Gadchandur - Virur-Ii	12/Oct/2017	13.36	12/Oct/2017	15.57	Carrying out signature test
220 KV	Deepnagar Bambhori	12/Oct/2017	13.37	12/Oct/2017	19.57	Distance Protection
220 KV	Chakan-Chinchwad	12/Oct/2017	15.40	12/Oct/2017	19.47	Line Maintenance work
220 KV	Pophali - New Koyna	12/Oct/2017	17.05	13/Oct/2017	15.50	Wave Trap Conductor Snapped
220 KV	Mahalakshmi Amona	13/Oct/2017	04.31	13/Oct/2017	08.35	Over Voltage(Tripped at Amona end only)
220 KV	Main Bus Section-I@ Pedambe	13/Oct/2017	06.30	13/Oct/2017	14.05	Routine Maintenance Work
220 KV	Nashik-Airoli Knowledge Park	13/Oct/2017	09.18	13/Oct/2017	19.09	Routine Maintenance Work
220 KV	Padghe - Nalasopara	13/Oct/2017	09.35	13/Oct/2017	21.14	Line Insulator String replacement work
220 KV	Malegaon-Sayne	13/Oct/2017	10.08	13/Oct/2017	18.05	Isolator Maint.work
220 KV	Bableshwar- Alephata ckt I	13/Oct/2017	10.40	13/Oct/2017	19.18	NIT Switch replacement work
220 KV	Raymond - Washala	13/Oct/2017	11.05	13/Oct/2017	17.30	Testing Work
220 KV	Trombay - Mulund	13/Oct/2017	12.28	13/Oct/2017	18.49	Line Maintenance work
220 KV	Adlabs - Pedambe	13/Oct/2017	15.44	13/Oct/2017	16.30	Distance Protection
220 KV	Butibori - Wardha	13/Oct/2017	17.15	13/Oct/2017	17.43	Distance Protection
220 KV	Parli 3 (Oldgr)-Harangul Ckt 2	13/Oct/2017	17.24	13/Oct/2017	18.28	Distance Protection
220 KV	Tilari Amona	13/Oct/2017	23.29	14/Oct/2017	08.01	Over Voltage
220 KV	Mahalakshmi Amona	13/Oct/2017	23.29	14/Oct/2017	08.00	Over Voltage
220 KV	Karad(400kv) - Ogalewadi Ckt 1	13/Oct/2017	23.30	14/Oct/2017	00.20	LBB operated
220 KV	Karad(400kv) - Ogalewadi Ckt 2	13/Oct/2017	23.30	14/Oct/2017	00.23	LBB operated
220 KV	Sadawaghapur Karad Ckt 2	13/Oct/2017	23.35	15/Oct/2017	14.15	Burst Ia replaced taken in service.
220 KV	Bus Coupler @ Butibori	14/Oct/2017	03.32	14/Oct/2017	18.30	b-ph string flashover.
220 KV	Butibori 3-Butibori 1	14/Oct/2017	03.32	14/Oct/2017	05.20	Distance Protection
220 KV	Butibori-Khaperkheda	14/Oct/2017	03.32	14/Oct/2017	06.15	on pdr.
220 KV	Butibori-VIPL-IV GIS Bay	14/Oct/2017	03.33	14/Oct/2017	06.00	Distance Protection
220 KV	Trombay - Mulund	14/Oct/2017	08.31	14/Oct/2017	13.48	isolator work.
220 KV	Dahanu Ghodbunder Line 2	14/Oct/2017	09.28	14/Oct/2017	15.21	Line Maintenance work
220 KV	New Koyna - Pedambe	14/Oct/2017	14.04	14/Oct/2017	16.50	rph wave trap conductor replacement.
220 KV	Butibori - Wardha	14/Oct/2017	14.39	14/Oct/2017	19.42	Line Maintenance work
220 KV	Lonikand-VSNL	14/Oct/2017	16.42	14/Oct/2017	18.06	Distance Protection
220 KV	Mahalakshmi Amona	15/Oct/2017	01.40	15/Oct/2017	10.39	Over Voltage
220 KV	Tilari Amona	15/Oct/2017	02.01	15/Oct/2017	07.31	Over Voltage
220 KV	Vasai Boiser(PG)	15/Oct/2017	10.02	16/Oct/2017	18.02	Reorientation work.
220 KV	Karad(400kv) -Mudshingi Ckt 2-Tak	15/Oct/2017	14.23	15/Oct/2017	15.46	Distance Protection
220 KV	Nashik-Airoli Knowledge Park	15/Oct/2017	15.38	15/Oct/2017	16.51	Control Nasik loading.
220 KV	Boisar(MS) - Boisar (PG) - I	15/Oct/2017	16.10	17/Oct/2017	10.41	Distance Protection
220 KV	Boisar Tarapur	15/Oct/2017	16.10	15/Oct/2017	16.38	Tripped only from tarapur end.
220 KV	New Koyna - Pedambe	15/Oct/2017	16.30	16/Oct/2017	15.28	Isolator sparking at pedambe.
220 KV	Padghe - Nalasopara	15/Oct/2017	16.45	15/Oct/2017	19.33	Tap for vasai.
220 KV	Boisar-Viraj	15/Oct/2017	16.56	15/Oct/2017	18.45	Bus Bar Protection Operated
220 KV	Boiser(M)-Boiser(PG) -III	15/Oct/2017	16.56	15/Oct/2017	17.54	Distance Protection
220 KV	Boisar Versova Line	15/Oct/2017	16.56	15/Oct/2017	18.48	Bus Bar Protection Operated
220 KV	Dahanu Versova	15/Oct/2017	17.31	15/Oct/2017	17.35	Distance Protection
220 KV	Osmanabad - Barshi	15/Oct/2017	18.43	15/Oct/2017	19.13	Tripped at barshi end.
220 KV	Paranda Tap Osmanabad - Barshi	15/Oct/2017	18.43	15/Oct/2017	19.13	Distance Protection
220 KV	Parli 3 (Old Gcr)-Osmanabad	15/Oct/2017	18.46	15/Oct/2017	19.13	Distance Protection
220 KV	Mururd - Tuljapur	15/Oct/2017	18.46	15/Oct/2017	19.22	Distance Protection
220 KV	Osmanabad - Solapur (Bale)	15/Oct/2017	18.46	15/Oct/2017	19.19	Distance Protection
220 KV	Shivajinagar-Gangapur	22/Oct/2017	11.17		Continued.	Conductor alarm appears.
220 KV	Nashik-Padghe	23/Oct/2017	07.12		Continued.	765 line crossing work.
220 KV	Padghe - Jindal	23/Oct/2017	07.25		Continued.	766 line crossing work.
220 KV	Tata Borivli MSETCL Borivli 5	23/Oct/2017	15.40		Continued.	Attending Hot Spot
132 KV	Mansar Pench	04/Oct/2017	09.59	10/Oct/2017	18.02	Line Extension Work.
132 KV	Kanhan Pench	04/Oct/2017	10.10	10/Oct/2017	17.53	C B Replacement Work.
132 KV	Mansar Pench	04/Oct/2017	10.10	10/Oct/2017	17.53	Outage at pench end
132 KV	Girwali-Renapur-Ahamadpur	08/Oct/2017	17.36	09/Oct/2017	09.13	Distance Protection
132 KV	Amalner(220kv)-Chopda	09/Oct/2017	03.10	09/Oct/2017	03.47	Distance Protection
132 KV	Kaulewada-Gondia-I	09/Oct/2017	14.10	09/Oct/2017	15.27	Distance Protection
132 KV	Beed(220kv) -Telgaon	09/Oct/2017	15.30	09/Oct/2017	16.06	Distance Protection
132 KV	Kaulewada-Gondia-Ii	09/Oct/2017	17.10	09/Oct/2017	17.27	Distance Protection
132 KV	Bageshwari-Parbhani	09/Oct/2017	21.26	09/Oct/2017	22.00	Distance Protection
132 KV	Gangakhed- Sonpeth Ckt-Ii	09/Oct/2017	21.30	10/Oct/2017	14.40	Distance Protection
132 KV	Gangakhed - Kandhar	10/Oct/2017	00.05	10/Oct/2017	00.25	Distance Protection
132 KV	Malinagar-Bawda	11/Oct/2017	01.56	11/Oct/2017	02.30	Distance Protection
132 KV	Parbhani-Bageshwari	12/Oct/2017	01.17	12/Oct/2017	02.20	Distance Protection
132 KV	Brahmapuri - Aa Energy	12/Oct/2017	13.40	12/Oct/2017	14.05	Distance Protection
132 KV	Padegaon Paithan	13/Oct/2017	01.28	13/Oct/2017	01.46	Distance Protection
132 KV	Narsi - Degloor	13/Oct/2017	14.20	13/Oct/2017	19.28	Distance Protection
132 KV	Beed (220kv) - Georai	14/Oct/2017	01.17	14/Oct/2017	05.50	Distance Protection
132 KV	Harangul - Niwali	14/Oct/2017	03.39	14/Oct/2017	03.52	Distance Protection
132 KV	Boisar Ii - Palghar 1	15/Oct/2017	17.25	15/Oct/2017	18.01	Lbb & Bus Bar Protection Operated .at boiser end.
132 KV	Boisar Ii - Palghar 2	15/Oct/2017	17.25	15/Oct/2017	17.43	Lbb & Bus Bar Protection Operated .at boiser end.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
132 KV	Boisar li - Viraj	15/Oct/2017	17.25	15/Oct/2017	17.43	Lbb & Bus Bar Protection Operated .at boiser end.
132 KV	Lupin -Boiser	15/Oct/2017	17.25	15/Oct/2017	17.50	Lbb & Bus Bar Protection Operated .at boiser end.