

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 10/Oct/2022 to 16/Oct/2022

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10-10-2022	11 Hrs	4662	197	89	4948	8996	99	4497	1028	-2014	17125	0	17125	771	489	20828	20828	50.03
11-10-2022	11 Hrs	4272	1405	89	5766	8801	45	3864	935	-1775	17204	66	17270	1101	498	21010	21076	50.03
12-10-2022	10 Hrs	5011	305	92	5408	8798	43	4638	716	-1954	17224	0	17224	669	486	20758	20758	50.01
13-10-2022	10 Hrs	4595	209	91	4895	8357	237	4751	1074	-1914	16968	0	16968	695	493	20502	20502	50.04
14-10-2022	10 Hrs	4852	225	91	5168	8026	244	4710	831	-1972	16589	0	16589	596	475	20050	20050	50.02
15-10-2022	11 Hrs	4338	219	90	4647	7182	802	3866	1501	-1742	15846	0	15846	635	496	19129	19129	50.04
16-10-2022	11 Hrs	4256	209	89	4554	7170	734	4541	1204	-1577	16233	0	16233	519	421	19143	19143	49.99
Maximum		5011	1405	92	5766	8996	802	4751	1501	-1577	17224	66	17270	1101	498	21010	21076	50.04
Minimum		4256	197	89	4554	7170	43	3864	716	-2014	15846	0	15846	519	421	19129	19129	49.99
Average		4569	396	90	5055	8190	315	4410	1041	-1850	16741	9	16751	712	480	20203	20212	50.02

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10-10-2022	18 Hrs	5465	468	87	6020	7905	160	4740	49	-1881	16585	0	16585	795	461	20130	20130	49.85
11-10-2022	18 Hrs	5231	619	86	5936	8076	105	4850	41	-1972	16626	0	16626	769	409	20186	20186	49.97
12-10-2022	18 Hrs	5253	356	89	5698	8209	47	4760	70	-1931	16446	0	16446	669	476	19929	19929	49.95
13-10-2022	18 Hrs	4840	472	91	5403	7685	239	4982	95	-1861	16119	0	16119	684	491	19579	19579	49.98
14-10-2022	18 Hrs	4949	215	88	5252	7933	231	4566	77	-1889	15743	0	15743	766	346	19171	19171	49.97
15-10-2022	17 Hrs	4469	397	87	4953	7603	522	4131	507	-1174	16112	0	16112	1135	499	19350	19350	50.01
16-10-2022	18 Hrs	5313	388	86	5787	6852	272	4611	60	-1548	15623	0	15623	578	353	18513	18513	50.01
Maximum		5465	619	91	6020	8209	522	4982	507	-1174	16626	0	16626	1135	499	20186	20186	50.01
Minimum		4469	215	86	4953	6852	47	4131	41	-1972	15623	0	15623	578	346	18513	18513	49.85
Average		5074	416	88	5578	7752	225	4663	128	-1751	16179	0	16179	771	434	19551	19551	49.96

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10-10-2022	19 Hrs	5667	1690	87	7444	7213	81	5381	4	-1723	17985	0	17985	953	481	21557	21557	49.96
11-10-2022	19 Hrs	5507	1591	86	7184	7515	206	5330	6	-1781	18030	0	18030	863	491	21595	21595	49.96
12-10-2022	20 Hrs	5218	1688	91	6997	8074	51	5532	0	-1808	18411	0	18411	736	492	21882	21882	50.02
13-10-2022	20 Hrs	5035	1444	90	6569	7445	580	5797	0	-1816	18146	0	18146	699	468	21558	21558	50.02
14-10-2022	20 Hrs	5456	1020	88	6564	7233	364	5488	0	-1526	17707	0	17707	954	422	21025	21025	50.01
15-10-2022	20 Hrs	5239	1722	89	7050	6713	790	5521	0	-1276	18374	0	18374	1007	461	21542	21542	50.02
16-10-2022	19 Hrs	5533	1305	88	6926	6461	353	5478	0	-1429	17381	0	17381	723	469	20410	20410	49.99
Maximum		5667	1722	91	7444	8074	790	5797	6	-1276	18411	0	18411	1007	492	21882	21882	50.02
Minimum		5035	1020	86	6564	6461	51	5330	0	-1816	17381	0	17381	699	422	20410	20410	49.96
Average		5379	1494	88	6962	7236	346	5504	1	-1623	18005	0	18005	848	469	21367	21367	50.00

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
10-10-2022	3 Hrs	4999	152	92	5243	6129	246	4353	0	-1035	14638	0	14638	624	303	16898	16898	49.97
11-10-2022	3 Hrs	4919	170	93	5182	5939	140	4694	0	-1157	14499	0	14499	908	500	17363	17363	50.00
12-10-2022	3 Hrs	4475	192	93	4760	6151	33	4384	0	-913	14107	0	14107	899	500	16727	16727	50.02
13-10-2022	4 Hrs	4633	182	92	4907	6226	221	4660	0	-920	14792	0	14792	638	476	17128	17128	50.00
14-10-2022	3 Hrs	4505	175	92	4772	6216	452	4527	0	-1215	14449	0	14449	452	363	16782	16782	50.01
15-10-2022	3 Hrs	4321	183	92	4596	5695	508	4647	0	-934	14221	0	14221	597	327	16370	16370	50.00
16-10-2022	4 Hrs	4281	174	91	4546	5852	1075	4662	0	-1176	14650	0	14650	514	292	16941	16941	49.99
Maximum		4999	192	93	5243	6226	1075	4694	0	-913	14792	0	14792	908	500	17363	17363	50.02
Minimum		4281	152	91	4546	5695	33	4353	0	-1215	14107	0	14107	452	292	16370	16370	49.97
Average		4590	175	92	4858	6030	382	4561	0	-1050	14479	0	14479	662	394	16887	16887	50.00

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
10-10-2022	122.362	8.065	2.151	132.578	0.593	182.137	186.166	4.285	110.691	8.302	17.815	9.576	-38.063	390.762	65.454	465.384
11-10-2022	118.529	14.819	2.152	135.500	0.593	178.660	182.608	3.508	111.181	7.013	21.014	10.654	-38.291	388.409	69.959	467.530
12-10-2022	118.089	9.715	2.160	129.964	0.582	181.373	181.606	1.768	112.898	7.691	16.744	11.552	-38.299	386.047	66.595	461.990
13-10-2022	112.535	8.412	2.185	123.132	0.593	178.533	178.881	7.773	114.266	9.749	16.113	11.495	-38.059	386.096	65.667	461.061
14-10-2022	114.540	7.118	2.156	123.814	0.597	175.274	175.009	8.627	111.723	8.469	15.423	9.206	-39.963	378.769	64.593	452.537
15-10-2022	111.875	8.439	2.160	122.474	0.597	162.241	162.316	16.455	107.061	11.593	18.106	9.599	-30.632	379.468	58.337	446.932
16-10-2022	112.439	7.147	2.141	121.727	0.594	162.855	161.304	15.251	110.694	9.303	13.780	8.186	-35.016	375.888	56.982	441.796
Maximum	122.362	14.819	2.185	135.500	0.597	182.137	186.166	122.362	114.266	11.593	21.014	11.552	-30.632	390.762	69.959	467.530
Minimum	111.875	7.118	2.141	121.727	0.582	162.241	161.304	111.875	107.061	7.013	13.780	8.186	-39.963	375.888	56.982	441.796
Average	115.767	9.102	2.158	127.027	0.593	174.439	175.413	115.767	111.216	8.874	16.999	10.038	-36.903	383.634	63.941	456.747

Details of Koyna Water Consumption (in TMC)			
Date	For the Day	For the Month	Balance
10-10-2022	0.104	0.859	50.281
11-10-2022	0.229	1.088	50.052
12-10-2022	0.123	1.211	49.929
13-10-2022	0.104	1.314	49.826
14-10-2022	0.068	1.382	49.758
15-10-2022	0.098	1.481	49.659
16-10-2022	0.068	1.549	49.591

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 10/Oct/2022 to 16/Oct/2022

Date	DAY	Central Sector Share		Total Interstate		Total Share		Total Drawal		Overdrawal(+) /	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
10-10-2022	MONDAY	109.979	7681	76.187	3174	186.166	7757	182.137	7589	-4.029	-168
11-10-2022	TUESDAY	128.420	7554	54.188	2258	182.608	7609	178.660	7444	-3.948	-165
12-10-2022	WEDNESDAY	108.206	7494	73.400	3058	181.606	7567	181.373	7557	-0.233	-10
13-10-2022	THURSDAY	100.343	7375	78.538	3272	178.881	7453	178.533	7439	-0.348	-15
14-10-2022	FRIDAY	105.118	7222	69.891	2912	175.009	7292	175.274	7303	0.265	11
15-10-2022	SATURDAY	77.629	6678	84.687	3529	162.316	6763	162.241	6760	-0.075	-3
16-10-2022	SUNDAY	79.905	6640	81.399	3392	161.304	6721	162.855	6786	1.551	65
Total		709.599		518.291		1227.890		1221.072		-6.818	

Generator Unit Outages/Trippings from 10.10.2022 to 16.10.2022						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
Koyna Unit 9	15-06-2022	08:00		Continued.	Capital Overhaul	PLANNED
Chandrapur Unit 8	06-09-2022	00:52	12-10-2022	04:06	COH	PLANNED
Paras Unit 4	21-09-2022	00:08		Continued.	Annual Overhaul	PLANNED
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	FORCED
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	FORCED
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	FORCED
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	FORCED
Tarapur 1	08-01-2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Uran Unit 7	25-05-2020	12.51		Continued.	Turbine Blade Failure	FORCED
Tarapur 2	13-07-2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Ghatghar Unit-1	20-04-2022	00:35		Continued.	Stator Earth Fault	FORCED
SWPGPL U-3	28-08-2022	19:04	15-10-2022	03:37	Boiler SSC chain broken problem.Synchronised	FORCED
Uran Unit A0	07-09-2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Uran Unit 5	27-09-2022	17:11		Continued.	Gas shortage	FORCED
Nasik Unit 5	29-09-2022	21:00	10-10-2022	09:42	Seal Trough Leakage(converted to Critical Coal Stock w.e.f.21.00 Hrs Dt.30-09-2022)	FORCED
Adani U-4	04-10-2022	12:05	10-10-2022	17:49	due to APH-A hot PA bellow leakage.	FORCED
RPL(AMT) U-5	06-10-2022	21:33		Continued.	Furnace Pressure High	FORCED
Nasik Unit 3	08-10-2022	20:05		Continued.	PA FAN 3B motor replacement work Unit # 3 Nashik is under tolling from 08:00 hrs of 10/10/2022 & is available (as PA FAN 3B work is completed)	FORCED
Uran Unit 8	09-10-2022	12:30		Continued.	BOILER PROBLEM	FORCED
Uran Unit B0	09-10-2022	11:53		Continued.	TURBINE PROTECTION OPERATED	FORCED
Ghatghar Unit-2	10-10-2022	02:50	10-10-2022	11:10	Excitation Transformer problem.	FORCED
Koradi Unit 9	10-10-2022	07:43	16-10-2022	13:32	Boiler Tube Leakage	FORCED
Paras Unit 3	10-10-2022	07:35	10-10-2022	09:50	CHP coal feeding problem	FORCED
Parli Unit 8	11-10-2022	00:01	13-10-2022	22:08	Boiler Tube Leakage	FORCED
IEPL Unit 1	11-10-2022	22:09	13-10-2022	02:12	Generator Protection operated	FORCED
IEPL Unit 1	11-10-2022	17:45	11-10-2022	21:52	Furnace Pressure High	FORCED
Koradi Unit 6	11-10-2022	21:20	11-10-2022	23:03	Flame Failure	FORCED
Koradi Unit 6	11-10-2022	09:13	11-10-2022	13:39	Flame Failure	FORCED
Koradi Unit 6	11-10-2022	16:03	11-10-2022	18:02	Due to H2 Gas Pressure High.	FORCED
JSW (J) U1	11-10-2022	02:40		Continued.	No Schedule	FORCED
SWPGPL U-4	11-10-2022	18:39	11-10-2022	23:13	Turbine lube oil pressure low.	FORCED
Koradi Unit 8	12-10-2022	18:53		Continued.	Boiler Tube Leakage	FORCED
Koradi Unit 6	12-10-2022	18:24	12-10-2022	19:59	Flame Failure	FORCED
Trombay 5	12-10-2022	03:34	14-10-2022	07:00	Economizer Tube Leakage.	FORCED
IEPL Unit 1	14-10-2022	11:13	15-10-2022	00:18	tripping on koradi - warora line Synchronised	FORCED
Khaparkheda Unit 3	14-10-2022	10:57	14-10-2022	13:11	Furnace Pressure High	FORCED
Koradi Unit 6	14-10-2022	16:43	14-10-2022	17:47	Flame Failure	FORCED
Koradi Unit 6	14-10-2022	12:10	14-10-2022	16:39	Reheater Problem	FORCED
Parli Unit 7	14-10-2022	04:24	16-10-2022	17:39	Boiler Tube Leakage	FORCED

Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
IEPL Unit 1	15-10-2022	12:36	15-10-2022	20:19	Tripped due to Turbine shaft vibration problem	FORCED
Koyna Unit 5	15-10-2022	07:40		Continued.	NEEDLE REPLACEMENT WORK	FORCED
Koradi Unit 6	15-10-2022	10:32	15-10-2022	12:13	Flame Failure	FORCED
IEPL Unit 1	16-10-2022	11:31	16-10-2022	14:29	Generator Rotor Earth Fault.	FORCED
Chandrapur Unit 7	16-10-2022	20:01	17-10-2022	07:42	TURBINE GLAND SEALING PROBLEM	FORCED
SWPGPL U-3	16-10-2022	13:22	16-10-2022	18:43	AVR Channel Fault.	FORCED
SWPGPL U-4	16-10-2022	14:55		Continued.	Lube oil Pressure Low due to AOP tripping	FORCED

Transmission Line Outages/Trippings from 10.10.2022 to 16.10.2022							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
TIE BAY (702) OF ICT-1 & FUTURE BAY @ KORADI 3	11-10-2022	11:07	11-10-2022	18:48	Annual Maintenance of Bay Equipment	PO	765 KV
Main Bay (706) OF EKTUNI-AKOLA II ckt-1 & LR @ EKTUNI	12-10-2022	12:08	12-10-2022	15:35	Diagnostic Testing of CT & Routine Maintenance	PO	765 KV
BUS REACTOR (240 MVar) @ EKTUNI	15-10-2022	09:14	15-10-2022	15:56	To attend low oil level alarm and Oil Top Up with due filtration, if required; on Bph Unit of 765kV 240Mvar Bus Reactor.To attend low oil level alarm and to Top Up Oil, if required; on Bph Unit of 765kV 240Mvar Bus Reactor.	EO	765 KV
CHANDRAPUR - PADGHE HVDC POLE 1	15-10-2022	20:10			To carry out following test on Pole-1 Y phase Converter transformer as per OEM recommendation 1.Ratio Test 2.Tan Delta of A-B1B2 Winding 3.DFRA Test 4.Winding Resistance 5.Measurement IR & PI of AB1-B2 winding 6.Core Insulation Measurement	PO	500 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	27-09-2022	10:25	11-10-2022	12:44	for load management	HT	400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	09-10-2022	17:54	10-10-2022	17:14	Distance Protection	PO	400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	09-10-2022	16:35	10-10-2022	17:14	TRIPPED ON SOTF AFTER TAKING IN SERVICE AFTER OUTAGE TRIPPED ON DISTANCE PROTECTION	T	400 KV
KARAD - LONIKAND I	10-10-2022	09:28			1. Errection of 315A & 316 in line tower. 2. Loc no. 315 to 315A S/C stringing. 3. Loc no. 315A to 33(D/C LILO tower) stringing. 4. Loc No. 316 to 33(D/C LILO tower) stringing. 5. Dismantling of existing in line tower at loc no 316.	PO	400 KV
NAGOTHANE - DABHOL CKT - 2	10-10-2022	11:10	10-10-2022	11:10	For overhauling of ABB make CB	PO	400 KV
400/220/33 KV 315 MVA ICT - 1 @ PARLI	10-10-2022	10:42	10-10-2022	18:00	(1) C & Tan D measurement of ICT Units. (2) Bay maintenance work.	PO	400 KV
400/220kv 500MVA ICT-1 @ TAPTITANDA	10-10-2022	11:42	10-10-2022	14:25	TRIPPED ON NDR	T	400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	10-10-2022	06:51	10-10-2022	09:54	Disc Insulator string Replacement by Long Rod Porcelain string		400 KV
KORADI - SATPUR	10-10-2022	11:42	10-10-2022	20:57	OUTAGE AVAILED AT SATPURA END FOR APM WORK.	HT	400 KV
MAIN BAY (407) OF RPL CKT-1 @ AKOLA 2	10-10-2022	10:54	10-10-2022	19:42	Annual Maintenance of Bay Equipment	PO	400 KV
MAIN BAY (410) OF FUTURE BAY @ JEJURI	10-10-2022	10:22	11-10-2022	16:29	For shifting of wave trap from R phase to Y phase of 400kv Jejuri- Lonikand-II (Future line) bay	PO	400 KV
MAIN BAY (413) OF FUTURE LINE @ JEJURI	10-10-2022	10:51	11-10-2022	16:33	For connecting jumper to the Isolator	PO	400 KV
PUNE(GIS) - TALEGAON(PG) CKT - 1	10-10-2022	21:15	11-10-2022	10:39	Tripped on Distance protection	T	400 KV
TIE BAY (409) OF FUTURE BAY AND ICT - 3 @ JEJURI	10-10-2022	10:21	11-10-2022	16:28	For shifting of wave trap from R phase to Y phase of 400kv Jejuri- Lonikand-II (Future line) bay	PO	400 KV
TIE BAY (412) OF FUTURE LINE @ JEJURI	10-10-2022	10:52	11-10-2022	16:29	For connecting jumper to the Isolator	PO	400 KV
408 TIE BAY OF EKTUNI CKT 1 AND BUS REACTOR	11-10-2022	12:18	11-10-2022	16:01	CB Diagnostic Testing	PO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	11-10-2022	08:52			H/T FOR LOAD MANAGEMENT	HT	400 KV

Transmission Line Outages/Trippings from 10.10.2022 to 16.10.2022							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
DHARIWAL- CHANDRAPUR 2 CKT I	11-10-2022	12:28	11-10-2022	17:44	Daignostic testing work	PO	400 KV
PUNE(GIS) - TALEGAON(PG) CKT - 2	11-10-2022	04:13	11-10-2022	10:37	For safety purpose to work on Pune GIS ckt 1	HT	400 KV
TIE BAY (408) OF RPL CKT-1 AND AKOLA-1 CKT-1 @ AKOLA 2	11-10-2022	11:18	11-10-2022	15:53	Annual Maintenance of Bay Equipment	PO	400 KV
PADGHE - KALWA CKT - 2	12-10-2022	01:07	12-10-2022	02:40	Attending Red Hot spot on Rph CB Bus side	EO	400 KV
125 MVAR BUS REACTOR @ 400KV KHAPARKHEDA S/S	12-10-2022	11:18	12-10-2022	16:30	Fine tuning of CSD relay by siemens executive. for fine tuning activity requires the maximum 03-04 on/off operations of 125mvar bus reactor breaker and require gap between each operation 30 minutes .	PO	400 KV
400/220/33 KV 315 MVA ICT - 2 @ KORADI	12-10-2022	16:18	12-10-2022	20:09	Attending hot spot (284 Degree Celsius) on 220KV B Phase line isolator Clamp (Line side) ICT-2 bay on 220KV side at 400 / 220KV S/stn. Koradi-1 S/Stn on dt.- 12.10.2022. Photo is attached herewith.	EO	400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	12-10-2022	06:11	12-10-2022	18:10	Replacement of Disc Insulator Strings by Long Rod Porcelain strings	PO	400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	12-10-2022	06:11	12-10-2022	17:43	Disc Insulator string Replacement by Long Rod Porcelain string		400 KV
DHULE - DHULE(BDTCL) CKT - 2	12-10-2022	11:00	12-10-2022	18:38	Emergency outage For replacement of distance protection (Main2) Relay CT/PT card of 400kV Dhule-Songir (BDTCL) 2 line at 400kV Dhule end on 12.10.2022 from 09 Hrs to 14 Hrs.	EO	400 KV
JAIGAD - KARAD CKT - 2	12-10-2022	04:09	13-10-2022	10:11	Overvoltage	HT	400 KV
MAIN BAY (409) of EKTUNI CKT-1 @ TAPTITANDA	12-10-2022	11:49	12-10-2022	15:36	CB Diagnostic Testing	PO	400 KV
PARLI-SOLAPUR (LAMBOTI)	12-10-2022	21:07	13-10-2022	15:14	TRIPPED ON DISTANCE PROTECTION	T	400 KV
PARLI-SOLAPUR (LAMBOTI)	12-10-2022	10:10	12-10-2022	17:22	Hardware Tightening & Fitting Work	PO	400 KV
TIE BAY (429) OF ICT - 1 @ KORADI - 2	12-10-2022	11:08	12-10-2022	17:43	Diagnostic Testing of CT & CB and routine bay maintenance work	PO	400 KV
CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	13-10-2022	11:57	13-10-2022	17:11	Tan-d of 408 & 409 CT's, Routine relay testing & bay maintenance works	PO	400 KV
PADGHE - KALWA CKT - 1	13-10-2022	00:19	13-10-2022	04:21	For 1) Attending Hot spot on Y ph CT lineside Temp 113 deg 2) C bus Bph BPI clamp 158 deg . 3) Rph CB B bus side 104deg 4) Rph B bus PG isolator jaw 134deg 5) C bud Yph PG isolator 89deg	EO	400 KV
400/220/33 KV 500 MVA ICT - 2 @ JEJURI	13-10-2022	10	13-10-2022	19:41	Annual bay Maintenance and Testing Work.	PO	400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	13-10-2022	05:53	13-10-2022	18:52	Disc Insulator string Replacement by Long Rod Porcelain string		400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	13-10-2022	07:20	13-10-2022	16:45	Replacement of Disc Insulator Strings by Long Rod Porcelain strings	PO	400 KV
MAIN BAY (403) OF FUTURE LINE @ KUDUS	13-10-2022	12:32	13-10-2022	17:26	Annual Maintenance of bays equipment & Diagnostics Testing Work	PO	400 KV
MAIN BAY (409) OF AKOLA-1 CKT-1 @ AKOLA 2	13-10-2022	10:08	13-10-2022	18:55	Annual Maintenance of Bay Equipment	PO	400 KV
TIE BAY (402) OF KALA CKT - 2 @ KUDUS	13-10-2022	12:32	13-10-2022	17:24	Annual Maintenance of bays equipment & Diagnostics Testing Work	PO	400 KV

Transmission Line Outages/Trippings from 10.10.2022 to 16.10.2022							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
TIE BREAKER (411) OF KORADI CKT 1 AND STATION TF-2 @ NANDGAONPETH	13-10-2022	11:42			SF6 Gas Replenishment in Tie breaker (411) due to low SF6 Gas Alarm is coming intermittently and Density Monitor level is showing near alarm value.	EO	400 KV
KALWA - KHARGHAR	14-10-2022	23:09	15-10-2022	02:15	Hot spot attending work on jumper between Wave trap & STUB Bus by fire wedge method	EO	400 KV
KORADI II - IEPL	14-10-2022	11:15	14-10-2022	15:17	Tripped on Dist. Prot.	T	400 KV
NAGOTHANE - DABHOL CKT - 2	14-10-2022	14:44	14-10-2022	18:10	AR OPERATED FROM NAGOTHANE, TRIPPED FROM DABHOL END	T	400 KV
WARORA - IEPL	14-10-2022	11:15	14-10-2022	12:44	Tripped on Dist. Prot.	T	400 KV
AKOLA - KHADKA (BHUSAWAL)	14-10-2022	06:01	14-10-2022	10:50	For reconnection of B ph isolator arm after repairing/ brazing and fabrication of its jaw	PO	400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	14-10-2022	12:42	14-10-2022	18:54	Replacement of Disc Insulator Strings by Long Rod Porcelain strings	PO	400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	14-10-2022	13:30	14-10-2022	18:05	Disc Insulator string Replacement by Long Rod Porcelain string		400 KV
JAIGAD - KARAD CKT - 2	14-10-2022	00:23	16-10-2022	10:44	H/T DUE TO O/V	HT	400 KV
KORADI II - KORADI III CKT - 2	14-10-2022	07:04	14-10-2022	20:53	Refixing or tightening of missing/loose nubolts as required on various line hardwares observed during the patrolling	PO	400 KV
MAIN BAY (410) OF RPL CKT-2 @ AKOLA 2	14-10-2022	09:51	14-10-2022	16:37	Annual Maintenance of Bay Equipment	PO	400 KV
MAIN BUS - 1 @ CHANDRAPUR SWICHING SS	14-10-2022	10:56	14-10-2022	17:58	Diagnostic testing & allied bay maintenance work	PO	400 KV
KALWA - TALEGAON (PG)	15-10-2022	07:32	15-10-2022	13:10	Emergency shifting of the 400KV Kalwa-Talegaon Line on TBC at 400KV RS Kalwa for the work of :- 1)A bus , Y ph PG isolator scissor replacement work. Due to alignment issue. 2) Contact rod (R & Yph) of hanger assembly replacement work by hot line unit. "	EO	400 KV
KORADI - KHADKA	15-10-2022	06:02	15-10-2022	08:22	For tightning loose nut bolts of B phase CVT clamp observed	PO	400 KV
400/220/33 KV 500 MVA ICT - 1 @ LAMBOTI	15-10-2022	15:22	15-10-2022	17:36	For attending Fire Detector Trip alarm of Y phase Unit's NIFPS system.	EO	400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	15-10-2022	08:59			Disc Insulator string Replacement by Long Rod Porcelain string		400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	15-10-2022	08:59	16-10-2022	19:38	Replacement of Disc Insulator Strings by Long Rod Porcelain strings	PO	400 KV
DEEPNAGAR - AURANGABAD (WALUJ)	15-10-2022	08:59	16-10-2022	19:38	Replacement of Disc Insulator Strings by Long Rod Porcelain strings	PO	400 KV
KHARGHAR - TALEGAON (PG)	15-10-2022	13:06	15-10-2022	18:17	Distance Protection	T	400 KV
KORADI II - KORADI III CKT - 1	15-10-2022	07:08	15-10-2022	19:08	Refixing or tightening of missing/loose nubolts as required on various line hardwares observed during the patrolling	PO	400 KV
TIE BAY (411) OF RPL CKT - 2 & AKOLA-1 CKT-2 @ AKOLA 2	15-10-2022	09:46	15-10-2022	19:34	Annual Maintenance of Bay Equipment	PO	400 KV
TIRORA - WARORA CKT - 1	15-10-2022	10:48	15-10-2022	14:31	M2 distance relay display not visible, replacement required	EO	400 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	10-10-2022	07:09	10-10-2022	21:44	H/T TO CONTROL NASIK-BABHLESHWAR DC LINE LOADING	HT	220 KV
EKLAHARE (GCR) - GHATGHAR	10-10-2022	18:18	10-10-2022	18:28	TRIPPED ON DISTANCE PROTECTION ONLY FROM GHATGHAR END	T	220 KV

Transmission Line Outages/Trippings from 10.10.2022 to 16.10.2022							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
TALANDAGE - FIVE STAR MIDC 1	10-10-2022	10:23	10-10-2022	17:34	for diagnostic testing work of CB(CRM and timing) and CT(tan delta) and quarterly maintenance work at 220 kV Five Star MIDC S/Stn	PO	220 KV
TALANDGE - BIDRI	10-10-2022	09:25	10-10-2022	16:03	Chemical cleaning of insulator string	PO	220 KV
220/110 KV 100 MVA PTR 3	10-10-2022	11:42	10-10-2022	19:09	HV backup relay replacement work	PO	220 KV
220/33 KV 50 MVA PTR - 1 @ PHALTAN MIDC	10-10-2022	09:10	10-10-2022	16:40	Oil leakage attending work by Powerseal method & SFRA,DFRA testing work.	PO	220 KV
220/33 kV 50 MVA BBL PTR 2 @ MUDSHINGI	10-10-2022	12:50	10-10-2022	18:29	Quarterly maint of TF & bay equipments & Replcement work of Buchholz Relay,Winding resistance measurment of Tf	PO	220 KV
220KV TULJAPUR-BALE CKT	10-10-2022	11:30	10-10-2022	14:10	Outage is required for To confirm physiblity of fixing STN hardware to Suspension tower (Loc no. 37) to form second Bale-PGCIL Ckt.	PO	220 KV
BUS - 1 @ TROMBAY	10-10-2022	00:18	10-10-2022	06:45	For attending Main bus isolator of ST-5 and ST-5 (CT Replacement, Relay replacement work, Transformer device relay replacement work, Bushing testing work)	PO	220 KV
BUS @ LOTE PARSHURAM	10-10-2022	14:10	10-10-2022	17:38	Outage on 220KV bus section II at Lote s/s. 220kV Bus sec-II following bays present, 1.220 KV Lote-Dasturi line. 2.220/33 KV, 50 MVA CGL TF no 2 Work to be carried out, 1)Attending hotspot of Y ph Bus T-joint over 220KV Bus section-II. 2) 220KV Lote-Dasturi line R ph Wavetrap replacement 3) 220KV Lote-Dasturi line Y & B ph CB pole second new trip coil fitting work. 4) 220/33 KV 50 MVA CGL TF no 2 quarterly maintenance work	PO	220 KV
BUS COUPLER @ BABHALESHWAR	10-10-2022	15:09	10-10-2022	17:16	B/u testing	PO	220 KV
KARAD - VITA CKT- 2	10-10-2022	11:10	10-10-2022	16:10	Diagnostic Testing Work	PO	220 KV
MAIN BUS SECTION - 1 @ MUDSHINGI	10-10-2022	12:50	10-10-2022	18:18	Half yearly Main Bus section isolator maintenance work and cold washing of bus insulator strings	PO	220 KV
SATANA - GANGAPUR	10-10-2022	15:57	10-10-2022	16:35	TRIPPED ON DISTANCE PROTECTION	T	220 KV
TALANDAGE - FIVE STAR MIDC 2	10-10-2022	17:46	10-10-2022	19:20	for diagnostic testing and quarterly maintenance work on dt. 10.10.2022 at 220 kV Five Star MIDC S/Stn.	PO	220 KV
TBC @ VERSOVA (AEML)	10-10-2022	09:35	10-10-2022	18:20	Annual maintenance of 220kV Versova-Boisar line.	PO	220 KV
VANKUSWADE - AJINKYATARA	10-10-2022	11:46	10-10-2022	17:00	Relay Testing Work	PO	220 KV
BOISAR II - TARAPUR	11-10-2022	13:02	11-10-2022	19:38	Replacement of Rusted Hardware work under scheme at Loc No.28 To 50	PO	220 KV
CHITEGAON- CHITEPIMPALGAON (PG) CKT - 1	11-10-2022	14:58	11-10-2022	20:37	Diagonestic testing & routine relay testing work	PO	220 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	11-10-2022	14:26	11-10-2022	21:56	system constraint	HT	220 KV
HAMIDWADA - MUMEWADI	11-10-2022	10:54	11-10-2022	15:42	For Point to Point testing for SLDC data confirmation.	PO	220 KV

Transmission Line Outages/Trippings from 10.10.2022 to 16.10.2022							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KALWA - COLOURCHEM	11-10-2022	15:10	11-10-2022	18:04	For Jumpers correction at 220KV CTT Tower & radially charging of Bus at 220KV DCHI S/stn end.After correction in phase sequence of 2000 Sq.mm at 220KC DCHI S/stn.	PO	220 KV
KALWA - SIEMENS	11-10-2022	14:50	11-10-2022	18:19	Hot spot attending work Y ph breaker top pad nut bolt (283 deg.)	EO	220 KV
TALANDGE - HAMIDWADA	11-10-2022	15:54	11-10-2022	21:18	For Point to Point testing for SLDC data confirmation.	PO	220 KV
220/132 KV 200 MVA PTR 4 @ PHURSUNGI	11-10-2022	11:46	11-10-2022	18:20	Replacement of 2 no's of priority tension strings & 4 no's of non priority strings in ICT 4 HV bay. HV & LV CT Tan delta testing work. Installation of Gas collecting device.	PO	220 KV
220/33 KV 50 MVA PTR - 1 @ PHALTAN MIDC	11-10-2022	11:30	11-10-2022	15:55	Oil leakage attending work by Powerseal method & SFRA,DFRA testing work.	PO	220 KV
AJINKYATARA-SATARA MIDC	11-10-2022	10:55	11-10-2022	16:12	Replacement of faulty backup protection relay.	PO	220 KV
CHINCHWAD-2 - TELCO	11-10-2022	12:00	11-10-2022	19:19	Stringing of conductors on newly erected Monopole tower no 17 to 18	PO	220 KV
LAMBOTI - TULJAPUR CKT - 2	11-10-2022	10:45	11-10-2022	13:14	for tightening of Jumper nut bolt at location no. 93 R phase	HT	220 KV
MAIN BUS - 1 @ PHURSUNGI	11-10-2022	11:32	11-10-2022	18:02	Replacement of 2 no's of priority tension strings & 4 no's of non priority strings in ICT 4 HV bay. HV & LV CT Tan delta testing work. Installation of Gas collecting device.	PO	220 KV
TBC @ VERSOVA (AEML)	11-10-2022	11:13	11-10-2022	17:59	Annual maintenance of 220kv Versova-Dahanu line.	PO	220 KV
URAN - APTA CKT - 1	11-10-2022	11:10	11-10-2022	16:16	Attending Hotspot on Y phase jumper	EO	220 KV
VITA - MIRAJ	11-10-2022	14:50	11-10-2022	17:09	Diagnostic Testing Work	PO	220 KV
BAPGAON - KALWA	12-10-2022	19:09	11-10-2022	22:09	To attend hot spot on B ph jumper clamp at loc. No. 407. (200 deg. C)	EO	220 KV
BOISAR II - TARAPUR	12-10-2022	12:41	12-10-2022	18:40	Replacement of Rusted Hardware work under scheme at Loc No.28 To 50	PO	220 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	12-10-2022	09:15	12-10-2022	22:08	H/T FOR LOAD MANAGEMENT OF BBLR CKT	HT	220 KV
HALKARNI-MAHALAXMI LINE	12-10-2022	09:54	12-10-2022	17:45	For cold washing of Bus & Bay equipments, Maintenance & alignments of all isolators, Maintenance of all Bay Equipments.	PO	220 KV
KALMESHWAR-PANDHURNA	12-10-2022	09:54			Routine Maintenance & Dignostic testing work restringing of bottom ph conductor.	PO	220 KV
LONAND-BARAMATI	12-10-2022	11:07	12-10-2022	15:05	Replacement of flashover string at Tower loc. No. 65 (B phase)	PO	220 KV
MAHALAXMI - AMONA	12-10-2022	08:56	12-10-2022	17:45	1) Annual maintenance work. 2) For cold washing of Bus & Bay equipments, Maintenance & alignments of all isolators, Maintenance of all Bay Equipments at Mahalaxmi end.	PO	220 KV
SADAWAGHAPUR KARAD CKT 1	12-10-2022	11:34	12-10-2022	17:42	As per instructions of Hon ED(Operation),Demo is arranged for various testing kits by M/s MKS ,Bangaluru on 12.10.2022 at EHV PO O&M Zone, Karad. Also replacement of R & Y ph jump between 29C&D Isolator due to damages of conductor strands of Jumps.	PO	220 KV

Transmission Line Outages/Trippings from 10.10.2022 to 16.10.2022							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
SOUTH SOLAPUR (KUMBHARI) - SOLAPUR (PG) CKT - 1	12-10-2022	09:53	12-10-2022	21:30	Outage is required for Quarterly Maintenance	PO	220 KV
220/132KV 200MVA ICT 1 @ KURKUMBH	12-10-2022	09:00	12-10-2022	17:30	Attending transformer oil leakage from top plate, inspection windows.	PO	220 KV
220/132KV 200MVA ICT 1 @ JEUR	12-10-2022	10:37	12-10-2022	13:02	Outage is required for Quarterly Maintenance	PO	220 KV
220/33 KV 50MVA PTR NO 1 @ ALEPHATA	12-10-2022	12:13	12-10-2022	18:27	For Annual relay testing work	PO	220 KV
ALKUD - VITA	12-10-2022	10:43	12-10-2022	17:25	Diagnostic Testing Work	PO	220 KV
CHINCHWAD-2 - TELCO	12-10-2022	10:13	12-10-2022	17:13	Stringing of conductors on newly erected Monopole tower no 16A to 17	PO	220 KV
KHARGHAR - TOPWORTH	12-10-2022	13:48	12-10-2022	17:53	Replacement of decapped poliet disc insulator at Loc no. 651 (Bottom phase)	EO	220 KV
ADLABS - PEDAMBE	13-10-2022	08:52	13-10-2022	18:35	for attending red hot spot between Y-phase CT to line side isolator jumper near isolator clamp & bay R/M work.	PO	220 KV
BOISAR II - TARAPUR	13-10-2022	12:48	13-10-2022	17:50	Replacement of Rusted Hardware work under scheme at Loc No.28 To 50	PO	220 KV
BOISAR II - TARAPUR	13-10-2022	12:48	13-10-2022	17:50	Bay Maintenance works.	PO	220 KV
BOMBAY DYEING - SAHARA	13-10-2022	12:14	13-10-2022	17:16	Tripped on distance protection	T	220 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	13-10-2022	08:21	13-10-2022	22:08	H/T FOR LOAD MANAGEMENT	HT	220 KV
MAGAR PATTI CITY- SERUM	13-10-2022	10:17	13-10-2022	20:51	Line differential relay retrofitting work main bus isolator maintenance work.	PO	220 KV
TALANDGE - SAWANTWADI	13-10-2022	09:14			For replacement of B-ph LA (which is found abnormal during LCM testing) at Sawantwadi ss.	PO	220 KV
TALANDGE - SAWANTWADI	13-10-2022	09:14	13-10-2022	17:33	Chemical cleaning of insulator string from loc.No.1-25 & 260-275	PO	220 KV
220/100 KV 200 MVA ICT 1 @ KOLSHET	13-10-2022	10:40	13-10-2022	18:15	1) ICT-1 DM Box replacement work & Diverter mechanism maintenance work. 2) Diagnostic Testing Work 3) CTR Maintenance work 4) Bay maintenance work 5) RMW	PO	220 KV
220/110 kv 200 MVA ICT 2 @ MUDSHINGI	13-10-2022	13:40	13-10-2022	17:55	Tripped on OSR	T	220 KV
220/22 KV 50 MVA PTR 2 @ MAHAD	13-10-2022	10:19	13-10-2022	12:58	Hotspot attending work& diagnostic testing work..	PO	220 KV
220/22 KV 50 MVA PTR 3 @ RANJANGAON	13-10-2022	11:44	13-10-2022	15:11	For Attending Hot spot & General bay maintenance	PO	220 KV
220/22KV 50MVA PTR 2 @ RANJANGAON	13-10-2022	15:45	13-10-2022	17:26	For Attending Hot spot & General bay maintenance	PO	220 KV
220/33KV 50MVA PTR -2 @ KURKUMBH	13-10-2022	09:00	13-10-2022	16:27	Attending transformer oil leakage.	PO	220 KV
220/33KV 50MVA PTR 1 @ KURKUMBH	13-10-2022	16:30	13-10-2022	21:21	Attending transformer oil leakage from inspection windows on top plate.	PO	220 KV
BABHALESHWAR - DEOGAON RANGARI	13-10-2022	12:19	13-10-2022	17:00	Flashover string replacement loc 30 R ph	EO	220 KV
BABLESHWAR -BHENDA	13-10-2022	09:23	13-10-2022	11:52	Flashover string replacement loc 30 R ph	EO	220 KV
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	13-10-2022	10:34	13-10-2022	13:35	Attending red hot of ;29D 29C side B phase (146 deg);Wave trap R phase (105 deg) and (80 deg).	EO	220 KV
HALF MAIN BUS - 1 @ SERUM	13-10-2022	10:18	13-10-2022	17:45	Line differential relay retro fitting work and main bus isolator maintenance work.	PO	220 KV

Transmission Line Outages/Trippings from 10.10.2022 to 16.10.2022							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
METERING BAY (CONSUMER) - 2 @ SERUM	13-10-2022	10:18	13-10-2022	17:45	Line differential relay retrofitting work and Main bus isolator maintenance work	PO	220 KV
NERLE- POPHALI	13-10-2022	16:11	13-10-2022	18:50	Tripped on distance protection	T	220 KV
PT BAY NO.1 @ SERUM	13-10-2022	10:18	13-10-2022	17:45	Line differential relay retrofitting work and Main bus isolator maintenance work	PO	220 KV
BOISAR II - TARAPUR	14-10-2022	08:00	14-10-2022	18:07	Replacement of Rusted Hardware work under scheme at Loc No.28 To 50	PO	220 KV
KALMESHWAR-PANDHURNA	14-10-2022	10:18	14-10-2022	17:48	FOR LINE MAINTENANCE WORK	PO	220 KV
LOTEPARSHURAM- DASTURI LINE	14-10-2022	17:42	14-10-2022	19:40	TRIPPED ON DISTANCE PROTECTION	T	220 KV
POPHLI PEDHMBE LINE- 1	14-10-2022	08:45	14-10-2022	17:58	For Bay R/M work.	PO	220 KV
TALANDGE - SAWANTWADI	14-10-2022	09:03	14-10-2022	16:11	Chemical cleaning of insulator string from loc.No.1-25 & 260-275	PO	220 KV
URAN - APTA 3	14-10-2022	10:15	14-10-2022	13:32	R&M, Diagnostic Testing and Hotspot Attending Work.	PO	220 KV
URAN - APTA 4	14-10-2022	14:55	14-10-2022	22:48	For Shifting of Apta-4 on 220KV TBC For finding D.C Leakage at 220kv Uran s/s	EO	220 KV
URAN - APTA 4	14-10-2022	18:24	14-10-2022	22:48	For finding heavy D.C Leakage	EO	220 KV
220/100 KV 100 MVA ICT 1 @ TALOJA	14-10-2022	10:20	14-10-2022	18:00	Hotspot attending work on CB Y pole and CTR Testing and Maintenance	EO	220 KV
220/132KV 100MVA ICT 1 @ BARAMATI	14-10-2022	11:20	14-10-2022	17:10	DIAGNOSTIC & RELAY TESTING WORK	PO	220 KV
220/33 KV 50 MVA PTR NO 1 @ BHIGWAN	14-10-2022	14:30	15-10-2022	13:21	For taking main bus isolator into service (old isolator replaced) & bay maint work.	PO	220 KV
ANANDNAGAR - PALAVA	14-10-2022	09:31	14-10-2022	15:54	Work of replacement of old conductor between loc no 134A-134-135	PO	220 KV
BABHALESHWAR - UTECH SUGAR	14-10-2022	11:48	14-10-2022	14:28	CB Timing	PO	220 KV
BUS BAR PROTECTION @ URAN	14-10-2022	14:55	14-10-2022	16:00	Keeping Bus bar out of service for finding D.C Leakage at 220kv Uran S/S	EO	220 KV
CHALISGAON - SAYNE	14-10-2022	10:25	14-10-2022	14:44	220 kv Chalisgaon line bay ,Line isolator alignment Work , Dignosis Testing work	PO	220 KV
KOLSHET - ROMA	14-10-2022	09:05	14-10-2022	14:25	Y & B-ph CT Oil leakage Attending work	EO	220 KV
MAIN BUS SECTION - 2 @ KAMBA	14-10-2022	15:18	14-10-2022	18:10	1.All Bus side isolator Maintenance (5 Nos.) 2. PTR-2 Bus side horizontal operating damaged pipe to be replace. 3. Bus coupler Isolator Maintenance by opening Jumper By hot line Team kalwa circle.	PO	220 KV
PAL DOMBIVALI - PALAVA	14-10-2022	09:33	14-10-2022	16:03	Work of replacement of old conductor between loc no 134A-134-135	PO	220 KV
VITA WAIPHALE	14-10-2022	10:30	14-10-2022	14:25	Diagnostic Testing Work	PO	220 KV
HINJAWADI I- CHINCHWAD	15-10-2022	01:43	15-10-2022	05:01	For load management purpose for emergency outage on Talegaon PG - Talegaon Ambi ckt 2	HT	220 KV
IPCL - SPCL	15-10-2022	14:37	15-10-2022	15:43	for emergency tree cutting work	EO	220 KV
LOTEPARSHURAM- DASTURI LINE	15-10-2022	19:30	15-10-2022	22:42	Outage for replacement of Flashover insulator string at STN loc 16B ȳ Yph (Top ph) Lote side.	EO	220 KV
POPHLI PEDHMBE LINE- 2	15-10-2022	08:15	15-10-2022	18:26	For BAY R/M work.	PO	220 KV

Transmission Line Outages/Trippings from 10.10.2022 to 16.10.2022							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
SAHARA-URSE	15-10-2022	02:32	15-10-2022	05:02	For load management purpose for emergency outage on Talegaon PG - Talegaon Ambi ckt 2	HT	220 KV
TALANDGE - SAWANTWADI	15-10-2022	09:14	15-10-2022	12:40	Chemical cleaning of insulator string from loc.No.1-25 & 260-275	PO	220 KV
TALEGAON (AMBI)-TALEGAON (PG) CKT 2	15-10-2022	02:32	15-10-2022	04:53	Replacement of B-Ph LA at Talegaon end	EO	220 KV
220/100 KV 100 MVA ICT 2 @ KANDALGAON	15-10-2022	09:15	15-10-2022	11:20	Tripped due to LV side Y-ph LA burst	T	220 KV
220/132 KV 150 MVA ICT-2 @BHENDA	15-10-2022	11:47	15-10-2022	16:28	For faulty cooling fans dismantling top side and fixing of repaired fans.	PO	220 KV
CHAKAN - CHINCHWAD 2	15-10-2022	11:27	15-10-2022	19:21	Stringing of conductors on newly erected Monopole tower no 16A to 17	PO	220 KV
NALASOPARA - BOISAR PG	15-10-2022	04:55	15-10-2022	11:42	Rectification of Hot Spot & damaged conductor of bunching between Loc no.136-137 & 142-143 by Project Dn, Kalyan	EO	220 KV
NANDED CITY - GIS KONDHWA	15-10-2022	12:00	15-10-2022	18:20	1.Double Jumpering work at Loc No. 66 & B-ph, 73A & Y-ph, 3 & R-ph (1 to 4 Kondhwa tap), 4 & R-ph (1 to 4 Kondhwa tap) 2.Replacement of DTN string at Loc No. 96 & Rph Kondhwa side. 3.Conversion of STN to DTN at Loc No. 67 (M/s. BNC&s work) 4.Fixing of Vibration Dampers at Loc no. 5 & Rph, 63 & R-ph, 64 & R-ph, 65 & R-ph, 78 & R-Ph, 82 & B & Y-ph, 84 & Y-ph, 85 & Y-ph 5.Quarter D-shackle Nut-Bolt tightening at Loc No. 6, 8 & R-ph, 96 & Y-ph 6.Replacement of Arching Horn at Loc No. 5 & RYB-ph, 64 & RYB-ph, 68 & RYB-ph, 72 & RYB-ph, 75 & RYB-ph, 81- RYB-ph, 85 & B&R-ph, 87 & R-ph, 95 & R-ph	PO	220 KV
VITA - GHATNANDRE	15-10-2022	10:52	15-10-2022	17:37	Diagnostic Testing Work	PO	220 KV
PEDHAMBE ONI LINE	16-10-2022	17:44			Distance Protection	T	220 KV
BUS SECTION BREAKER-3 @ TROMBAY	16-10-2022	10:18	16-10-2022	11:03	For SF6 gas top up	EO	220 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	16-10-2022	18:27	16-10-2022	19:06	Distance Protection	T	220 KV
NAGOTHANE - WADKHAL (GIS) CKT-2	16-10-2022	10:49	16-10-2022	13:48	Replacement of flashover polymer insulator at Loc no. 15 (Top phase)	EO	220 KV
NALASOPARA - BOISAR PG	16-10-2022	07:05	16-10-2022	15:35	Rectification of Hot spot and damaged conductor of bunching between loc no.136-137 & 142-143	EO	220 KV
VANKUSWADE - AJINKYATARA	16-10-2022	17:55	16-10-2022	18:25	HT due to sparking on R-ph Isolator	HT	220 KV
DHARANI - NEPANAGAR	10-10-2022	12:08	10-10-2022	17:02	i)Disc replacement work , ii) Diagnostic Testing & Routine Maintenance work.	PO	132 KV
KANHAN-PENCH	14-10-2022	03:44	14-10-2022	04:44	TRIPPED ON DISTANCE PROTECTION	T	132 KV
MANSAR-PENCH	14-10-2022	03:44	15-10-2022	16:26	TRIPPED ON DISTANCE PROTECTION	T	132 KV
DHARANI - NEPANAGAR	14-10-2022	04:35	14-10-2022	05:08	TRIPPED ON DISTANCE PROTECTION	T	132 KV
DHARANI - NEPANAGAR	15-10-2022	04:03	15-10-2022	04:31	Tripped on distance protection	T	132 KV
KALYAN KALWA SALSETTE 1	10-10-2022	09:04	10-10-2022	13:29	PROJECT WORK IN VICINITY-REMOVAL OF CROSS JUMPER	PO	110 KV
KALYAN KALWA SALSETTE 1	12-10-2022	05:57	12-10-2022	07:49	Attending Hot spot at A2 structure of Salsette	EO	110 KV
TATA BORIVLI MSETCL BORIVLI 1	16-10-2022	09:30	16-10-2022	20:01	Project Work-Transfer Bus Isolator Replacement at Kolshet	PO	110 KV