

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 07/Nov/2016 to 13/Nov/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/11/2016	10 Hrs	5599	2073	458	8130	4760	127	4911	154	-794	17288	346	17634	1245	506	19833	20179	49.93
08/11/2016	10 Hrs	5607	1899	457	7963	5034	256	5298	113	-893	17771	0	17771	1175	504	20343	20343	49.97
09/11/2016	10 Hrs	6202	1424	453	8079	5205	206	5317	114	-935	17986	0	17986	1080	505	20506	20506	49.97
10/11/2016	10 Hrs	6497	713	466	7676	5078	181	5359	102	-873	17756	0	17756	1165	506	20300	20300	49.95
11/11/2016	10 Hrs	5858	813	468	7139	5241	160	5291	138	-804	17398	93	17491	1165	510	19877	19970	49.97
12/11/2016	11 Hrs	5946	917	288	7151	5219	155	5248	209	-995	17218	0	17218	1154	324	19690	19690	49.95
13/11/2016	10 Hrs	5607	1324	277	7208	5056	156	5032	115	-493	17074	0	17074	916	507	18990	18990	49.97
Maximum		6497	2073	468	8130	5241	256	5359	209	-493	17986	346	17986	1245	510	20506	20506	49.97
Minimum		5599	713	277	7139	4760	127	4911	102	-995	17074	0	17074	916	324	18990	18990	49.93
Average		5902	1309	410	7621	5085	177	5208	135	-827	17498	63	17561	1129	480	19934	19997	49.96

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/11/2016	18 Hrs	4975	1881	442	7298	5358	140	5202	9	-837	17170	0	17170	1359	507	19873	19873	49.87
08/11/2016	15 Hrs	5594	1579	424	7597	5019	155	5289	121	-932	17249	41	17290	1279	507	19967	20008	49.95
09/11/2016	18 Hrs	6191	878	439	7508	5128	94	5324	4	-826	17417	0	17417	1309	509	20061	20061	50.03
10/11/2016	17 Hrs	6074	631	429	7134	5175	96	4989	38	-870	16793	0	16793	1298	508	19469	19469	49.90
11/11/2016	14 Hrs	5831	871	432	7134	5158	121	4857	170	-1161	16511	0	16511	1035	386	19093	19093	49.98
12/11/2016	18 Hrs	5900	992	270	7162	5072	104	5177	7	-1008	16745	0	16745	1121	252	19126	19126	49.97
13/11/2016	14 Hrs	5805	597	347	6749	5364	21	4823	170	-701	16426	0	16426	916	386	18429	18429	50.03
Maximum		6191	1881	442	7597	5364	155	5324	170	-701	17417	41	17417	1359	509	20061	20061	50.03
Minimum		4975	597	270	6749	5019	21	4823	4	-1161	16426	0	16426	916	252	18429	18429	49.87
Average		5767	1061	398	7226	5182	104	5095	74	-905	16902	6	16908	1188	436	19431	19437	49.96

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/11/2016	19 Hrs	5062	2003	444	7509	5381	148	5177	0	-937	17278	11	17289	1321	509	20045	20056	50.01
08/11/2016	19 Hrs	5952	1790	430	8172	5156	134	5328	0	-934	17856	0	17856	1347	502	20639	20639	49.96
09/11/2016	19 Hrs	6236	1430	444	8110	5219	95	5330	0	-973	17942	0	17942	1271	507	20693	20693	50.03
10/11/2016	19 Hrs	6108	1387	445	7940	5452	177	5278	0	-890	18116	0	18116	1291	508	20805	20805	49.99
11/11/2016	19 Hrs	5733	1388	459	7580	5428	162	5303	0	-1047	17590	0	17590	1117	500	20254	20254	49.99
12/11/2016	19 Hrs	6072	1628	279	7979	4605	174	5359	0	-1107	17219	0	17219	1141	251	19718	19718	49.98
13/11/2016	19 Hrs	6079	837	444	7360	4967	200	5225	0	-746	17006	0	17006	962	470	19184	19184	50.06
Maximum		6236	2003	459	8172	5452	200	5359	0	-746	18116	11	18116	1347	509	20805	20805	50.06
Minimum		5062	837	279	7360	4605	95	5177	0	-1107	17006	0	17006	962	251	19184	19184	49.96
Average		5892	1495	421	7807	5173	156	5286	0	-948	17573	2	17574	1207	464	20191	20193	50.00

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
07/11/2016	4 Hrs	4524	116	474	5114	3987	160	4137	0	-527	12871	0	12871	695	387	14480	14480	49.97
08/11/2016	4 Hrs	4730	116	476	5322	3588	334	4321	0	-498	13067	0	13067	694	387	14646	14646	49.96
09/11/2016	4 Hrs	5210	96	466	5772	2740	417	4440	0	-499	12870	0	12870	699	385	14453	14453	49.95
10/11/2016	3 Hrs	5164	113	476	5753	3209	269	4344	0	-506	13069	0	13069	696	386	14657	14657	50.00
11/11/2016	4 Hrs	5105	141	462	5708	2885	394	4387	0	-427	12947	0	12947	695	388	14457	14457	49.95
12/11/2016	4 Hrs	4555	177	289	5021	3274	273	4384	0	-431	12521	0	12521	697	387	14036	14036	49.99
13/11/2016	3 Hrs	4636	123	304	5063	3263	422	4378	0	-699	12427	0	12427	689	193	14008	14008	49.99
Maximum		5210	177	476	5772	3987	422	4440	0	-427	13069	0	13069	699	388	14657	14657	50.00
Minimum		4524	96	289	5021	2740	160	4137	0	-699	12427	0	12427	689	193	14008	14008	49.95
Average		4846	126	421	5393	3278	324	4342	0	-512	12825	0	12825	695	359	14391	14391	49.97

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
07/11/2016	118.768	24.393	10.725	153.886	0.262	113.620	112.495	4.378	115.851	1.488	25.811	11.009	-18.699	370.524	55.519	426.043
08/11/2016	130.330	18.272	10.883	159.485	0.256	112.218	112.631	6.359	120.054	1.136	25.088	10.858	-19.189	380.063	55.135	435.198
09/11/2016	140.108	12.635	10.890	163.633	0.249	109.807	109.552	5.021	119.628	1.010	24.121	10.829	-19.503	380.253	54.451	434.704
10/11/2016	138.721	8.456	10.925	158.102	0.253	112.893	112.754	4.744	116.393	1.007	24.060	10.680	-19.144	376.712	53.884	430.596
11/11/2016	130.082	12.566	10.897	153.545	0.226	110.014	110.629	5.340	116.140	1.265	22.282	9.735	-21.145	367.913	53.162	421.075
12/11/2016	130.285	14.280	7.012	151.577	0.435	109.771	109.297	4.825	116.206	1.521	22.417	7.317	-20.622	365.993	50.356	416.349
13/11/2016	129.046	10.826	8.637	148.509	0.199	110.037	111.973	5.368	114.175	1.167	19.796	8.183	-17.013	362.245	44.992	407.237
Maximum	140.108	24.393	10.925	163.633	0.435	113.620	112.754	140.108	120.054	1.521	25.811	11.009	-17.013	380.253	55.519	435.198
Minimum	118.768	8.456	7.012	148.509	0.199	109.771	109.297	118.768	114.175	1.007	19.796	7.317	-21.145	362.245	44.992	407.237
Average	131.049	14.490	9.996	155.534	0.269	111.194	111.333	131.049	116.921	1.228	23.368	9.802	-19.331	371.958	52.500	424.457

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
07/11/2016	0.478	1.750	48.089
08/11/2016	0.335	2.085	47.754
09/11/2016	0.202	2.287	47.552
10/11/2016	0.125	2.412	47.427
11/11/2016	0.188	2.600	47.239
12/11/2016	0.225	2.825	47.014
13/11/2016	0.158	2.983	46.856

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 07/Nov/2016 to 13/Nov/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
07/11/2016	MONDAY	94.202	4669	18.293	762	112.495	4687	113.620	4734	1.125	47
08/11/2016	TUESDAY	94.710	4675	17.921	747	112.631	4693	112.218	4676	-0.413	-17
09/11/2016	WEDNESDA	93.916	4549	15.636	652	109.552	4565	109.807	4575	0.255	11
10/11/2016	THURSDAY	98.418	4684	14.336	597	112.754	4698	112.893	4704	0.139	6
11/11/2016	FRIDAY	97.918	4597	12.711	530	110.629	4610	110.014	4584	-0.615	-26
12/11/2016	SATURDAY	95.638	4540	13.659	569	109.297	4554	109.771	4574	0.474	20
13/11/2016	SUNDAY	96.586	4650	15.387	641	111.973	4666	110.037	4585	-1.936	-81
Total		671.387		107.944		779.331		778.360		-0.971	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 07/11/2016 TO 13/11/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
MSPGCL	Paras Unit 3	250MW	25/Oct/2016	08.54		Continued.	Stator Fault, continued under AOH.26/10/2016 00.00hrs
FORCED OUTAGES							
RGPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
IPP	RPL(AMT) U-5	270MW	24/May/2016	00.05	07/Nov/2016	08.19	Zero Shedule By MSEDCL.
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
IPP	RPL(AMT) U-3	270MW	29/Jun/2016	03.01		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPL	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
IPP	RPL(AMT) U-2	270MW	12/Sep/2016	00.03	07/Nov/2016	06.21	Zero Schedule by MSEDCL
IPP	PGPL U2	126MW	14/Sep/2016	00.16	09/Nov/2016	14.39	Due To No Shedule.
IPP	PGPL U1	262MW	14/Sep/2016	00.20	09/Nov/2016	14.27	Due To No Shedule.
MSPGCL	Bhusawal Unit 3	210MW	16/Sep/2016	00.02		Continued.	Zero Schedule by MSEDCL
MSPGCL	Koyna Unit 11	80MW	24/Sep/2016	03.20		Continued.	Stator Earth Fault
MSPGCL	Chandrapur Unit 9	500MW	24/Oct/2016	21.37	11/Nov/2016	17.24	Bearing vibration high
MSPGCL	Koradi Unit 9	660MW	29/Oct/2016	23.37	07/Nov/2016	23.09	Generator Seal Oil Leakage
MSPGCL	Nasik Unit 4	210MW	03/Nov/2016	13.00		Continued.	Interchange With Unit-5 for zero schedule
MSPGCL	Parli Unit 6	250MW	04/Nov/2016	16.43	08/Nov/2016	15.53	Boiler Feed Pump Problem.
IPP	Adani U-1	660MW	06/Nov/2016	11.10		Continued.	Coal Shortage
MSPGCL	Koradi Unit-8	660MW	06/Nov/2016	20.16	10/Nov/2016	04:55	Coal mill problem
MSPGCL	Khaparkheda Unit 5	500MW	07/Nov/2016	10.13	07/Nov/2016	22.30	DCS network problem.
MSPGCL	Uran Unit B0	120MW	07/Nov/2016	11.50	07/Nov/2016	13.18	Control fluid press low.
MSPGCL	Parli Unit 8	250MW	07/Nov/2016	18.18	07/Nov/2016	12.30	BFP tripped
MSPGCL	Parli Unit 8	250MW	08/Nov/2016	10.18	08/Nov/2016	21.06	Turbine Problem.
MSPGCL	Parli Unit 8	250MW	09/Nov/2016	10.45	09/Nov/2016	21.38	Drum level low
IPP	PGPL U2	126MW	09/Nov/2016	19.01	10/Nov/2016	07.06	Due to No Schedule.
IPP	PGPL U1	262MW	09/Nov/2016	19.01	10/Nov/2016	05.06	Due to No Schedule.
IPP	PGPL U2	126MW	10/Nov/2016	14.27	11/Nov/2016	06.39	Due to No Schedule.
MSPGCL	Koradi Unit 9	660MW	10/Nov/2016	11.51		Continued.	Due to reheat NRV problem
IPP	PGPL U1	262MW	10/Nov/2016	14.39	11/Nov/2016	05.11	Due to No Schedule.
IPP	PGPL U2	126MW	11/Nov/2016	19.34	12/Nov/2016	06.38	Due to No Schedule.
IPP	Trombay 7B	60MW	11/Nov/2016	17.00	11/Nov/2016	22.05	Hydraulic Control Value Problem.
IPP	Trombay 7A	120MW	11/Nov/2016	17.00	11/Nov/2016	20.23	Hydraulic Control Value Problem.
MSPGCL	Chandrapur Unit 9	500MW	11/Nov/2016	17.50	12/Nov/2016	04.26	control drain valve leakage
MSPGCL	Parli Unit 6	250MW	11/Nov/2016	07.12	13/Nov/2016	11.12	Gen. Differential Protection.
MSPGCL	Khaparkheda Unit 1	210MW	11/Nov/2016	14.55	13/Nov/2016	01.27	Boiler Tube Leakage
MSPGCL	Khaparkheda Unit 3	210MW	11/Nov/2016	20.29	12/Nov/2016	07.16	Y ph PG clamp temp.high
IPP	PGPL U1	262MW	11/Nov/2016	19.33	12/Nov/2016	05.00	Due to No Schedule.
MSPGCL	Uran Unit 6	108MW	12/Nov/2016	00.40	13/Nov/2016	10.44	Internal inspection work
MSPGCL	Nasik Unit 5	210MW	12/Nov/2016	19.20		Continued.	Economizer Tube Leakage (continued under zero schedule).
MSPGCL	Chandrapur Unit 5	500MW	12/Nov/2016	22.13		Continued.	B T L
MSPGCL	Koyna Unit 8	80MW	12/Nov/2016	17.05	12/Nov/2016	19.50	220kv R ph LA burst of tf no 1 and bus bar operated .load affected nil.
MSPGCL	Koyna Unit 7	80MW	12/Nov/2016	17.05	12/Nov/2016	20.20	220kv R ph LA burst of tf no 1 and bus bar operated .load affected nil.
MSPGCL	Koyna Unit 6	75MW	12/Nov/2016	17.05	12/Nov/2016	19.20	220kv R ph LA burst of tf no 1 and bus bar operated .load affected nil.
MSPGCL	Koyna Unit 5	80MW	12/Nov/2016	17.05	12/Nov/2016	20.15	220kv R ph LA burst of tf no 1 and bus bar operated .load affected nil.
IPP	PGPL U2	126MW	12/Nov/2016	19.30		Continued.	Due to no schedule
IPP	PGPL U1	262MW	12/Nov/2016	19.25		Continued.	Due to no schedule
IPP	REL Unit 1	250MW	12/Nov/2016	10.55	13/Nov/2016	07.16	Turbine balancing work.

LINE OUTAGES FOR THE WEEK FROM 07/11/2016 TO 13/11/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Ektuni-Bableswhar ckt I	09/Oct/2016	12.29		Continued.	Hot Spot on Isolator(RFC from 17.36HrsDt.10-10-2016)
400 KV	Dhule Sar'Sarovar II	06/Nov/2016	17.25	07/Nov/2016	07.30	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	06/Nov/2016	23.44	07/Nov/2016	08.01	Over Voltage
400 KV	karad -kolhapur-II	06/Nov/2016	23.47	07/Nov/2016	09.31	Over Voltage
400 KV	Dhule Sar'Sarovar I	07/Nov/2016	19.07	08/Nov/2016	06.45	Over Voltage
400 KV	Kolhapur Solapur(PG) I	07/Nov/2016	22.01	08/Nov/2016	06.55	Over Voltage
400 KV	Jaigad-Karad Ckt-II	08/Nov/2016	02.06	08/Nov/2016	09.00	Over Voltage
400 KV	400/220kv 315 Mva ICT III @Karad	08/Nov/2016	10.15	08/Nov/2016	13.20	Maintenance Work.
400 KV	N.Koyna-Karad -Ckt I	08/Nov/2016	10.34	08/Nov/2016	16.39	Shifted on TBC To Attend Hot Spot.
400 KV	400/220 KV 315MVA ICT II @ Parli	08/Nov/2016	15.23	08/Nov/2016	17.19	For Verifying Source of Smoke Attending the same on B Ph Unit.
400 KV	Kolhapur Solapur (PG) II	09/Nov/2016	00.11	09/Nov/2016	06.52	Over Voltage
400 KV	karad -kolhapur-I	09/Nov/2016	02.13	10/Nov/2016	08.48	Over Voltage
400 KV	Koradi Satpur	09/Nov/2016	11.34	09/Nov/2016	17.07	Attending Hot Spot
400 KV	Girwali- Lonikand 2	09/Nov/2016	14.09	10/Nov/2016	12.01	Shifted on TBC.
400 KV	Karad - Jaigad - II	09/Nov/2016	18.10	10/Nov/2016	15.32	Over Voltage
400 KV	Dhule Sar'Sarovar II	09/Nov/2016	20.04	10/Nov/2016	07.21	Over Voltage
400 KV	karad -kolhapur-I	10/Nov/2016	08.32	10/Nov/2016	18.56	OPGW Work.
400 KV	400/220kv 315MVA ICT 2 @ Chandrapur	10/Nov/2016	09.17	10/Nov/2016	20.15	Nemariical Relay Replacement Work.
400 KV	Koradi Bhilai	10/Nov/2016	10.25	12/Nov/2016	07.04	RMW & CT Repalacement Work.
400 KV	Dhule Sar'Sarovar I	10/Nov/2016	20.05	11/Nov/2016	07.28	Over Voltage
400 KV	400/220kv 315MVA ICT-I@Parly	10/Nov/2016	23.47	11/Nov/2016	11.32	NDR Operated
400 KV	400/220 Kv 500 MVA ICT 3 @Kolhapur	11/Nov/2016	11.39	11/Nov/2016	18.22	Quarterly Maintenance Work
400 KV	Dhule Sar'Sarovar I	11/Nov/2016	21.24	12/Nov/2016	09.44	Over Voltage
400 KV	karad -kolhapur-II	11/Nov/2016	21.47	12/Nov/2016	09.39	I/S
400 KV	Koradi-Khaperkheda li	12/Nov/2016	11.11	12/Nov/2016	18.00	Attending Hot Spot
400 KV	Chandrapur - Parli	12/Nov/2016	12.27	12/Nov/2016	18.54	Attending Hot Spot
400 KV	Dhule Sar'Sarovar II	12/Nov/2016	19.16	13/Nov/2016	07.48	Over Voltage
400 KV	Karad - Jaigad - II	12/Nov/2016	21.36	13/Nov/2016	08.46	Over Voltage
400 KV	karad -kolhapur-I	12/Nov/2016	23.34	13/Nov/2016	08.43	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	12/Nov/2016	23.51	13/Nov/2016	06.38	Over Voltage
400 KV	Padghe - Kalwa-I	13/Nov/2016	09.02	13/Nov/2016	14.35	Attending Hot Spot On R Phase Wave Trap Jumper.
400 KV	Padghe - Kalwa-II	13/Nov/2016	14.35	13/Nov/2016	21.27	B phase insulator decapping
400 KV	Dhule Sar'Sarovar I	13/Nov/2016	19.26	14/Nov/2016	06.52	Over Voltage
400 KV	karad -kolhapur-II	13/Nov/2016	20.25		Continued.	Over Voltage
400 KV	Jaigad-Karad Ckt-I	13/Nov/2016	21.39		Continued.	Over Voltage
400 KV	Kolhapur Solapur (PG) II	13/Nov/2016	21.48		Continued.	Over Voltage
220 KV	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2014	09.16		Continued.	Failed on internal Fault(Now repaired and ready for commissioning)
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Bableswhar- Ranjangaon	06/Jun/2016	07.22		Continued.	Hand Tripped for Ranjangaon End.
220 KV	Mudshingi - Chikodi	01/Sep/2016	00.00		Continued.	No schedule from Karnataka(H/T from Chikodi end)
220 KV	Talandage - Chikodi	01/Sep/2016	00.00		Continued.	No schedule from Karnataka(H/T from Talandage end) (QM work done from 13:05Hrs to 17:23Hrs on 5/10/2016)
220 KV	Pedambe-Nerle	22/Oct/2016	14.11		Continued.	Distance Protection
220 KV	Bableswhar -Bhenda	24/Oct/2016	06.57		Continued.	Alephata line loading.
220 KV	Kalwa - Borivali	27/Oct/2016	08.32		Continued.	Outage availed on28.10.2016 at 08:09 hrs for construction activity of Mumbai strenghtning work
220 KV	Mulund - GIS Bhandup	27/Oct/2016	08.53		Continued.	outage availed on 28.10.2016 at 09:30hrs for construction activity of mumbai strenghtning work.
220 KV	Kalwa - Mulund 1	06/Nov/2016	10.56		Continued.	Conductor Replacement.
220 KV	220kv Halkarni- Tillary	07/Nov/2016	03.06	07/Nov/2016	04.04	Over Voltage
220 KV	Halkarni-Mahalaxmiline	07/Nov/2016	03.06	07/Nov/2016	04.11	Over Voltage
220 KV	Bableswhar- Alephata	07/Nov/2016	04.03	08/Nov/2016	01.45	CC failed at bableswhar end.
220 KV	Pedhambe - Oni	07/Nov/2016	04.11	08/Nov/2016	14.35	Distance Protection
220 KV	Ghodbunder - Versova	07/Nov/2016	09.11	07/Nov/2016	20.33	Quarterly Maintainance Work
220 KV	Badnera Tss-I	07/Nov/2016	11.28	07/Nov/2016	18.15	Measurement of breaker timings.
220 KV	220/132kv 200MVA ICT-III @ Nanded	07/Nov/2016	11.50	07/Nov/2016	13.50	Attending Oil Leakage
220 KV	Tata Borivli MSETCL Borivli 4	07/Nov/2016	15.35	07/Nov/2016	16.54	Attending Hot Spot
220 KV	220/100 kv 200 MVA ICT-II @Kalwa	08/Nov/2016	05.54	08/Nov/2016	17.54	Routine Maintenance Work
220 KV	220/132 Kv 200 Mva Bbl Ict 3 @Padegaon	08/Nov/2016	09.03	08/Nov/2016	18.03	Diagnostic Testing Work.
220 KV	Uran - Kharghar 2	08/Nov/2016	10.00	08/Nov/2016	19.34	Maintenance Work.
220 KV	Paranda Tap Osmanabad - Barshi	08/Nov/2016	10.40	08/Nov/2016	14.30	Quarterly Maintainance Work
220 KV	Badnera Tss-II	08/Nov/2016	10.47	08/Nov/2016	15.24	Routine Maintenance Work
220 KV	Murud - Tuljapur	08/Nov/2016	10.56	08/Nov/2016	14.17	Quarterly Maintainance Work
220 KV	220/132 Kv 100 Mva Ict 2 @Tuljapur	08/Nov/2016	11.52	08/Nov/2016	17.37	Relay Testing Work.
220 KV	Mumewadi-Belewadi	08/Nov/2016	12.09	08/Nov/2016	13.55	Relay Testing Work.
220 KV	Ambazari-Abhijeet	08/Nov/2016	12.24	08/Nov/2016	17.33	For Replacement of Damaged Jumper Connecting to Line I Isolator of B Ph Breaker Timing IR Value of CT.
220 KV	512 Khadki- Century Enka	08/Nov/2016	12.31	08/Nov/2016	13.52	Attending Hot Spot
220 KV	220/66 Kv 50 Mva Bhel Ptr 1 @Wardha	08/Nov/2016	12.46	08/Nov/2016	16.43	Bushing Replacement Work.
220 KV	Paras-Balapur I	08/Nov/2016	18.29	08/Nov/2016	20.32	To Control Akola ICT O/L.
220 KV	Paras-Balapur Iv	08/Nov/2016	18.34	08/Nov/2016	20.33	To Control Akola ICT O/L.
220 KV	Badnera - Amravati	08/Nov/2016	18.37	08/Nov/2016	19.56	To Control Akola ICT O/L.
220 KV	Mumewadi-Belewadi	08/Nov/2016	19.05	08/Nov/2016	23.12	Snapped Conductor Replacement Work.
220 KV	Purti-Bhugaon	09/Nov/2016	10.19	09/Nov/2016	15.05	Diagnostic Testing Work.
220 KV	New Koyna - Niwali	09/Nov/2016	10.22	09/Nov/2016	14.43	Attending Hot Spot
220 KV	220/132 Kv 200 Mva Bbl Ict 1 @Beed	09/Nov/2016	11.24	09/Nov/2016	17.20	Attending Hot Spot on Bus & Line Isolator.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Kandalgaon - Bhira	09/Nov/2016	11.25	09/Nov/2016	17.20	Attending R Ph CT Hot Spot.
220 KV	Koradi-Khaperkheda	09/Nov/2016	11.46	09/Nov/2016	14.40	Measurment of Tan Delta of CT & CVT.
220 KV	Badnera - Amravati	09/Nov/2016	18.04	09/Nov/2016	19.16	To Control 400KV Akola ICT O/L.
220 KV	Eklahara(Gcr)(Nasik)- Bableshwar-I	09/Nov/2016	21.32	09/Nov/2016	21.45	R Phase to Earth.
220 KV	Apta - Tambati	10/Nov/2016	08.10	10/Nov/2016	10.38	CT Oil Leakage Attending Work.
220 KV	Sahara-Urse	10/Nov/2016	08.18	10/Nov/2016	20.19	Bay Shifting Work.
220 KV	Osmanabad - Solapur (Bale)	10/Nov/2016	08.20	11/Nov/2016	14.10	DP,Zone-1, R-Y-B,Current-5Kamp ,Distance-Normalise From Parali End,Load Affeted 159MW.
220 KV	Urse - Talegaon (Ambi) Ckt 2	10/Nov/2016	08.28	10/Nov/2016	20.17	Bay Shifting Work.
220 KV	220/132 Kv 150 MVA ICT II @ Eklahre-Nashik (Gcr)	10/Nov/2016	09.20	10/Nov/2016	18.52	RMW Work.
220 KV	Kalwa 52B Interconnector CB	10/Nov/2016	09.45	10/Nov/2016	14.14	RMW Work.
220 KV	Flagship-Nandedcity	10/Nov/2016	10.13	10/Nov/2016	15.55	RMW Work.
220 KV	220/132 Kv 200mva Cgl Ptr No 3 @Chinchwad	10/Nov/2016	10.13	10/Nov/2016	14.17	RMW Work.
220 KV	Ghodbunder - Versova	10/Nov/2016	13.34	11/Nov/2016	17.06	Relay Testing Work.
220 KV	Eklahara(Gcr)(Nasik)- Bableshwar-I	10/Nov/2016	14.22	10/Nov/2016	19.33	R Phase Jumper Replacement Work.
220 KV	Chakan-Chinchwad	10/Nov/2016	22.18	11/Nov/2016	01.57	String Work Of Multicicut Tower.
220 KV	Telco- Chinchwad	10/Nov/2016	22.28	11/Nov/2016	02.08	String Work Of Multicicut Tower.
220 KV	Jambhul - Anandnagar	11/Nov/2016	09.20	11/Nov/2016	17.27	R&M Work.
220 KV	220/110KV, 200MVA T/F-III at Mudshingi	11/Nov/2016	10.00	11/Nov/2016	15.52	Daignostic Testing work.
220 KV	Miraj - Ichalkaranji II	11/Nov/2016	11.30	11/Nov/2016	18.36	Hand tripped.
220 KV	Kalwa - Talaja	11/Nov/2016	14.27	11/Nov/2016	17.59	Testing & RMW Work
220 KV	Ghodbunder - Versova	12/Nov/2016	07.19	12/Nov/2016	21.22	Replacement og B P H clam.
220 KV	Nagothane - Spcl	12/Nov/2016	14.42	12/Nov/2016	19.33	Testing Work
220 KV	Bus Section II @ Pophali	12/Nov/2016	17.05	12/Nov/2016	18.55	220kv R ph LA burst of tf no 1 and bus bar operated .load affected nil.
220 KV	Pophali - Nerale	12/Nov/2016	17.05	12/Nov/2016	20.00	220kv R ph LA burst of tf no 1 and bus bar operated .load affected nil.
220 KV	Pophali - New Koyna	12/Nov/2016	17.05	12/Nov/2016	19.25	220kv R ph LA burst of tf no 1 and bus bar operated .load affected nil.
220 KV	Pophali - Pedambe II	12/Nov/2016	17.05	12/Nov/2016	18.55	220kv R ph LA burst of tf no 1 and bus bar operated .load affected nil.
220 KV	Mumewadi -Haikarni II	13/Nov/2016	13.35	13/Nov/2016	19.28	TRIPPED ON D.P.B.PH DECAPPING.
132 KV	Ambazari-Arvi	07/Nov/2016	18.05	07/Nov/2016	18.30	Distance Protection
132 KV	Amravati-Akola	09/Nov/2016	06.16	09/Nov/2016	06.36	Distance Protection
132 KV	Pusad-Jambazar	09/Nov/2016	07.33	09/Nov/2016	07.53	Pusud ICT LTS Operated.
132 KV	Pusad-Gunj	09/Nov/2016	07.33	09/Nov/2016	07.58	Pusud ICT LTS Operated.
132 KV	Boisar II - Palghar 2	11/Nov/2016	09.02	11/Nov/2016	18.22	Line Maintenance work