

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 05/Nov/2018 to 11/Nov/2018

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05/11/2018	12 Hrs	5407	244	275	5926	9176	240	5218	692	-1491	19760	0	19760	1267	501	23019	23019	49.94
06/11/2018	12 Hrs	5456	264	273	5993	8452	256	5227	776	-1623	19081	0	19081	1148	482	22334	22334	49.98
07/11/2018	12 Hrs	5124	211	273	5608	6540	221	4517	866	-1190	16562	0	16562	789	376	18917	18917	49.99
08/11/2018	12 Hrs	5411	223	273	5907	6258	259	4571	795	-1157	16633	0	16633	818	376	18984	18984	49.97
09/11/2018	12 Hrs	5328	226	274	5828	6406	208	5058	837	-1315	17022	0	17022	914	377	19628	19628	49.94
10/11/2018	12 Hrs	5598	274	275	6147	6785	245	5112	857	-1327	17819	0	17819	818	376	20340	20340	49.95
11/11/2018	12 Hrs	5866	239	147	6252	6569	232	5335	854	-1056	18186	0	18186	714	397	20353	20353	49.98
Maximum		5866	274	275	6252	9176	259	5335	866	-1056	19760	0	19760	1267	501	23019	23019	49.99
Minimum		5124	211	147	5608	6258	208	4517	692	-1623	16562	0	16562	714	376	18917	18917	49.94
Average		5456	240	256	5952	7169	237	5005	811	-1308	17866	0	17866	924	412	20511	20511	49.96

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05/11/2018	13 Hrs	5409	210	274	5893	8992	249	5263	602	-1770	19229	0	19229	959	501	22459	22459	49.95
06/11/2018	13 Hrs	5417	264	271	5952	8365	244	5092	827	-1625	18855	0	18855	1233	379	22092	22092	49.99
07/11/2018	13 Hrs	5108	150	273	5531	6387	217	4504	835	-1155	16319	0	16319	799	376	18649	18649	50.01
08/11/2018	13 Hrs	5410	167	272	5849	6188	231	4587	749	-1149	16455	0	16455	829	376	18809	18809	50.00
09/11/2018	13 Hrs	5293	233	271	5797	6438	201	4897	819	-1306	16846	0	16846	888	375	19415	19415	49.98
10/11/2018	13 Hrs	5453	160	272	5885	6966	222	4789	855	-1304	17413	0	17413	851	377	19945	19945	49.93
11/11/2018	13 Hrs	5892	172	144	6208	6473	196	5326	839	-1252	17790	0	17790	707	199	19948	19948	49.98
Maximum		5892	264	274	6208	8992	249	5326	855	-1149	19229	0	19229	1233	501	22459	22459	50.01
Minimum		5108	150	144	5531	6188	196	4504	602	-1770	16319	0	16319	707	199	18649	18649	49.93
Average		5426	194	254	5874	7116	223	4923	789	-1366	17558	0	17558	895	369	20188	20188	49.98

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05/11/2018	19 Hrs	5416	600	277	6293	6657	198	5303	0	-1802	16649	0	16649	854	500	19805	19805	50.01
06/11/2018	19 Hrs	5375	276	275	5926	6049	234	5268	0	-1585	15892	0	15892	1193	270	18940	18940	50.03
07/11/2018	19 Hrs	5151	272	276	5698	4558	179	4477	0	-1269	13643	0	13643	826	376	16114	16114	50.06
08/11/2018	20 Hrs	5465	172	289	5926	4741	152	4349	0	-1324	13844	0	13844	794	375	16337	16337	50.05
09/11/2018	19 Hrs	5252	159	277	5688	4917	287	4369	0	-1428	13833	0	13833	770	376	16407	16407	49.98
10/11/2018	19 Hrs	5439	125	277	5841	5256	205	4785	0	-1368	14719	0	14719	833	376	17296	17296	50.00
11/11/2018	19 Hrs	5590	100	150	5840	5659	209	4845	0	-1429	15124	0	15124	695	194	17442	17442	50.01
Maximum		5590	600	289	6293	6657	287	5303	0	-1269	16649	0	16649	1193	500	19805	19805	50.06
Minimum		5151	100	150	5688	4558	152	4349	0	-1802	13643	0	13643	695	194	16114	16114	49.98
Average		5384	243	260	5887	5405	209	4771	0	-1458	14815	0	14815	852	352	17477	17477	50.02

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
05/11/2018	4 Hrs	4647	94	282	5024	6237	191	5005	0	-762	15694	0	15694	864	502	17822	17822	49.96
06/11/2018	24 Hrs	5360	122	280	5762	5547	311	4987	0	-1577	15030	0	15030	710	381	17698	17698	50.01
07/11/2018	23 Hrs	5221	112	282	5615	4074	119	4343	0	-1293	12858	0	12858	704	375	15230	15230	49.99
08/11/2018	1 Hrs	5131	115	283	5529	3910	184	4371	0	-1227	12767	0	12767	687	375	15056	15056	50.00
09/11/2018	1 Hrs	5224	114	282	5620	4197	167	4334	0	-1226	13092	0	13092	690	376	15384	15384	49.95
10/11/2018	1 Hrs	5227	113	281	5621	4278	193	4382	0	-1195	13279	0	13279	689	377	15540	15540	49.97
11/11/2018	24 Hrs	5134	94	306	5534	4787	385	4433	0	-1379	13760	0	13760	700	195	16034	16034	50.00
Maximum		5360	122	306	5762	6237	385	5005	0	-762	15694	0	15694	864	502	17822	17822	50.01
Minimum		4647	94	280	5024	3910	119	4334	0	-1577	12767	0	12767	687	195	15056	15056	49.95
Average		5135	109	285	5529	4719	221	4551	0	-1237	13783	0	13783	721	369	16109	16109	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
05/11/2018	123.469	4.939	6.691	135.099	0.111	176.934	177.558	4.299	123.650	4.384	21.078	11.705	-33.862	410.504	66.647	477.151
06/11/2018	127.487	4.012	6.665	138.164	0.114	164.257	166.060	5.871	124.572	5.459	23.090	10.341	-33.003	405.206	66.434	471.640
07/11/2018	126.562	3.647	6.676	136.885	0.030	127.569	128.863	6.545	109.755	5.947	17.971	9.014	-27.648	359.053	54.633	413.686
08/11/2018	127.349	3.735	6.734	137.818	0.000	118.635	118.707	5.591	106.915	5.638	17.964	9.019	-26.512	348.085	53.495	401.580
09/11/2018	127.632	4.251	6.712	138.595	0.043	124.286	124.966	4.576	109.239	5.773	18.046	9.025	-28.818	353.651	55.890	409.541
10/11/2018	129.603	3.781	6.703	140.087	0.071	127.989	134.584	4.811	113.589	5.923	18.320	9.021	-27.442	364.957	54.784	419.741
11/11/2018	132.486	4.085	3.902	140.473	0.106	129.537	134.116	6.217	120.320	5.959	16.839	7.239	-26.360	376.146	50.438	426.584
Maximum	132.486	4.939	6.734	140.473	0.114	176.934	177.558	132.486	124.572	5.959	23.090	11.705	-26.360	410.504	66.647	477.151
Minimum	123.469	3.647	3.902	135.099	0.000	118.635	118.707	123.469	106.915	4.384	16.839	7.239	-33.862	348.085	50.438	401.580
Average	127.798	4.064	6.298	138.160	0.068	138.458	140.693	127.798	115.434	5.583	19.044	9.338	-29.092	373.943	57.474	431.418

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
05/11/2018	0.057	0.688	45.631
06/11/2018	0.029	0.717	45.602
07/11/2018	0.029	0.746	45.573
08/11/2018	0.032	0.778	45.541
09/11/2018	0.030	0.808	45.511
10/11/2018	0.032	0.840	45.479
11/11/2018	0.032	0.872	45.447

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 05/Nov/2018 to 11/Nov/2018

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
05/11/2018	MONDAY	115.637	7336	61.921	2580	177.558	7398	176.934	7372	-0.624	-26
06/11/2018	TUESDAY	110.172	6863	55.888	2329	166.060	6919	164.257	6844	-1.803	-75
07/11/2018	WEDNESDA	90.235	5331	38.628	1610	128.863	5369	127.569	5315	-1.294	-54
08/11/2018	THURSDAY	84.744	4912	33.963	1415	118.707	4946	118.635	4943	-0.072	-3
09/11/2018	FRIDAY	92.210	5174	32.756	1365	124.966	5207	124.286	5179	-0.680	-28
10/11/2018	SATURDAY	99.141	5572	35.443	1477	134.584	5608	127.989	5333	-6.595	-275
11/11/2018	SUNDAY	105.920	5560	28.196	1175	134.116	5588	129.537	5397	-4.579	-191
Total		698.058		286.796		984.854		969.208		-15.646	

Generating Unit Outages for the week 05 Nov - 2018 to 11 Nov -2018

Sr No	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
1	PLANNED	SWPGL U-3	01-Nov-18	0.28		Continued.	Annual Overhaul
2	FORCED	Trombay 6	15-Jul-15	17:08		Continued.	Economic shutdown
3	FORCED	SWPGL U-1	16-Feb-16	17.09		Continued.	No PPA.
4	FORCED	Parli Unit 4	01-Apr-16	0		Continued.	Economic shutdown
5	FORCED	Parli Unit 5	01-Apr-16	0		Continued.	Economic shutdown
6	FORCED	PGPL U1	07-Feb-17	17.3		Continued.	No Schedule
7	FORCED	PGPL U2	07-Feb-17	17.3		Continued.	No Schedule
8	FORCED	Bhusawal Unit 3	21-May-18	18.46		Continued.	Coal Swapping IEPL
9	FORCED	Uran Unit 7	20-Jul-18	12.53		Continued.	Compressor & Turbine Blade Failure.
10	FORCED	Koradi Unit 7	03-Aug-18	15.54		Continued.	Poor Coal Receipt.
11	FORCED	Khaparkheda Unit 1	11-Aug-18	23.57		Continued.	Poor coal Receipt
12	FORCED	IEPL Unit 1	28-Aug-18	21.26		Continued.	Poor Coal Receipt
13	FORCED	Uran Unit 8	08-Sep-18	22.08		Continued.	Withdrawn due to B0 & U-7
14	FORCED	Paras Unit 3	15-Sep-18	0.55		Continued.	Stator Earth Fault
15	FORCED	RPL(AMT) U-4	20-Sep-18	0.01		Continued.	Poor Coal Receipt
16	FORCED	RPL(AMT) U-5	21-Sep-18	0.05		Continued.	Poor Coal Receipt
17	FORCED	RPL(AMT) U-1	22-Sep-18	0		Continued.	Poor Coal Receipt
18	FORCED	RPL(AMT) U-3	25-Sep-18	0		Continued.	Poor Coal Receipt
19	FORCED	Chandrapur Unit 3	06-Oct-18	0.45		Continued.	Poor Coal Receipt
20	FORCED	VIPL U-1	17-Oct-18	12.3		Continued.	Poor Coal Receipt
21	FORCED	Parli Unit 7	19-Oct-18	0.23		Continued.	Poor Coal Receipt.
22	FORCED	Koradi Unit 6	20-Oct-18	5.48	10-Nov-18	12.44	Boiler Tube Leakage
23	FORCED	Nasik Unit 5	26-Oct-18	12.15		Continued.	Coal Swapping with DIL.
24	FORCED	Khaparkheda Unit 5	03-Nov-18	21.59	06-Nov-18	21.32	Boiler Tube Leakage
25	FORCED	Chandrapur Unit 4	04-Nov-18	18.45		Continued.	Poor Coal Receipt
26	FORCED	Trombay 5	05-Nov-18	12.29	05-Nov-18	21.53	Problem in Condenser Extraction pump
27	FORCED	REL Unit 2	06-Nov-18	16.59	06-Nov-18	18.45	Control and Instrumentation card Malfunction
28	FORCED	Koradi Unit 6	10-Nov-18	16.52	10-Nov-18	21.04	Loss of fuel
29	FORCED	REL Unit 1	11-Nov-18	11.54		Continued.	Boiler Tube Leakage
30	FORCED	Koradi Unit 6	11-Nov-18	19.58		Continued.	Unit Auxiliary Transformer Bus Trip.
31	FORCED	Uran Unit 5	11-Nov-18	0	11-Nov-18	19.38	Turbine bearing Vibration checking.

List of Transmission line Trippings/Outages for the week 05 Nov 2018 to 11 Nov 2018								
Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
1	132 KV	Tripped	132KV NIwali - Vikassugar	04-Nov-18	17.07	05-Nov-18	4	Y Phase CT Burst
2	220 KV	PO	Chandrapur GCR - Warora - I	05-Apr-15	9.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
3	220 KV	PO	Chandrapur GCR - Wani	05-Apr-15	9.15		Continued.	For Bunching Of Conductor at Loc No.86 Disconnecting Of jumper at Loc No.86 to 107 And Deenergising The Line Between Loc No.86 To 107.
4	220 KV	PO	Talandage - Chikodi	01-Jun-17	0.01		Continued.	No Schedule
5	220 KV	PO	Mudshingi - Chikodi	01-Jun-17	0.06		Continued.	No Schedule.
6	220 KV	HT	BOISAR BORIVALI	24-Jul-18	13.18		Continued.	To control line loading.
7	220 KV	HT	Kalwa 52B Interconnector CB	16-Oct-18	8.28		Continued.	Interconnector open.
8	220 KV	PO	Nerul-Trombay	29-Oct-18	6.32	05-Nov-18	16.4	Stringing of HTLC conductor.
9	220 KV	Tripped	New Koyana - Loteparshuram	04-Nov-18	17.33	05-Nov-18	0.2	Distance Protection
10	220 KV	PO	Miraj - Mhaishal	05-Nov-18	9	05-Nov-18	11	Testing Work
11	220 KV	PO	220/132kv 100mva Vijai Ptr No 1 @Baramati	05-Nov-18	9.2	05-Nov-18	17.29	Testing Work
12	220 KV	PO	Eklahare (Ocr)Nasik - Padghe 2	05-Nov-18	9.29	05-Nov-18	13.46	Jumper Tightening work
13	220 KV	PO	220/33 Kv 100 Mva Bbl Ptr 2 @Valve	05-Nov-18	11.42	05-Nov-18	12.48	Physical measurement of Bushing
14	220 KV	Tripped	Osmanabad - Solapur (Bale)	05-Nov-18	11.54	05-Nov-18	14.52	Distance Protection
15	220 KV	Tripped	Vsnl-512 Khadki	06-Nov-18	2.12	06-Nov-18	2.52	Bus Bar Prot.operated at Khadki due to Y Phase PT Burst
16	220 KV	Tripped	512 Khadki- Century Enka	06-Nov-18	2.12	06-Nov-18	2.52	Bus Bar Prot.operated at Khadki due to Y Phase PT Burst
17	220 KV	Tripped	Nalasopara-Boisar	06-Nov-18	5.45	06-Nov-18	6.3	Distance Protection, B Phase E/F
18	220 KV	PO	220/33kv 125 MVA Transformer 1 @Saki R/S	06-Nov-18	8.51	06-Nov-18	17.15	Cable Termination repair work
19	220 KV	EO	220/100 Kv 100 Mva Emco lct 1 @Tambati	06-Nov-18	11.03	06-Nov-18	17.1	To attend Hot Spot
20	220 KV	Tripped	220/132 kv 200 MVA ICT-III @ Nanded	06-Nov-18	22.01	07-Nov-18	14.09	Bus Bar Protection CT Core Open.
21	220 KV	Tripped	Karad(400kv) - Ogalewadi Ckt 1	07-Nov-18	13	07-Nov-18	15.11	Distance Protection
22	220 KV	PO	TALEGAON - TALEGAON ambi (PG)- I	08-Nov-18	11.42	08-Nov-18	16.42	Annual Maintenance Work
23	220 KV	PO	Talandge(400)- Mudshingi 2 Line	09-Nov-18	11.32	09-Nov-18	13.48	Line Maintenance work
24	220 KV	EO	Chalisingaon-Sayne	09-Nov-18	12.06	09-Nov-18	16.48	Attending Hot Spot
25	220 KV	Tripped	ALEPHATA UTECH SUGAR	10-Nov-18	2.05	10-Nov-18	2.26	Distance Protection
26	220 KV	PO	Waluj- Padegaon li	10-Nov-18	13.05	10-Nov-18	15.3	Routine Maintenance Work & Diagnostic Testing Work.
27	220 KV	PO	220/132 Kv 200 Mva Bbl lct 2 @Waghala Nanded	10-Nov-18	15.4	10-Nov-18	18	Routine Maintenance Work & Diagnostic Testing Work.
28	220 KV	PO	Waluj-Padegaon I	10-Nov-18	15.4	10-Nov-18	18	Routine Maintenance Work & Diagnostic Testing Work.
29	220 KV	EO	Apta - Taloja	11-Nov-18	8.24	11-Nov-18	10.44	R & B Phase CT Hot Spot Attending Work.

List of Transmission line Trippings/Outages for the week 05 Nov 2018 to 11 Nov 2018

Sr. No.	Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
30	220 KV	PO	Chakan I - Chakan II (tap to Volkswagen)	11-Nov-18	8.33	11-Nov-18	18.29	Stringing Work.
31	220 KV	OO	Chakan (400kv)-Volskwagon	11-Nov-18	8.33	11-Nov-18	18.3	For Maintenance Work.
32	220 KV	PO	Kalwa-Salsette-IV	11-Nov-18	10.4	11-Nov-18	14	Tree Trimming Work.
33	400 KV	PO	Karad Solapur (PG)	03-May-17	11:49		Continued.	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
34	400 KV	Tripped	Dhule- Bableshtar - I	01-Jun-18	16.42		Continued.	Distance Protection Y-PH (Tower Collapsed)
35	400 KV	Tripped	Dhule - Bableshtar - II	01-Jun-18	16.42		Continued.	Distance Protection Y-PH (Tower Collapsed)
36	400 KV	HT	Dhule Sar'Sarovar I	04-Nov-18	17.2	05-Nov-18	7.09	Over Voltage
37	400 KV	HT	Khadka-Aurangabad (Waluj)	04-Nov-18	18.04	05-Nov-18	8.27	Over Voltage
38	400 KV	PO	400/220/33 Kv 315 Mva Ict 2 @Koradi	05-Nov-18	10.24	05-Nov-18	15.45	Tan Delta Testing of Bushing
39	400 KV	HT	Dhule Sar'Sarovar II	05-Nov-18	17.16	06-Nov-18	6.51	Over Voltage
40	400 KV	HT	Bhusawal-Aurangabad	05-Nov-18	18.11	06-Nov-18	11.19	Over Voltage
41	400 KV	PO	Khadka- Deepnagar Ckt 1	06-Nov-18	0.57	06-Nov-18	17.4	Replacement of B Phase CVT
42	400 KV	PO	Kala Kudus Ckt-II	06-Nov-18	12.18	06-Nov-18	13.33	Testing Work
43	400 KV	Tripped	400/220/33 Kv 315 MVA ICT-I @Waluj	06-Nov-18	13.28	06-Nov-18	15.13	Main Bus-I Operated due to Wrapping of Plastic
44	400 KV	Tripped	400/220/33 Kv 315 MVA ICT-II @Waluj	06-Nov-18	13.28	06-Nov-18	15.1	Main Bus-I Operated due to Wrapping of Plastic
45	400 KV	Tripped	Bableshtar- Aurangabad (Waluj)	06-Nov-18	13.28	06-Nov-18	15.32	Main Bus-I Operated due to Wrapping of Plastic
46	400 KV	Tripped	Waluj Aurangabad(PG) II	06-Nov-18	13.28	06-Nov-18	15.24	Main Bus-I Operated due to Wrapping of Plastic
47	400 KV	Tripped	Deepnagar - Aurangabad	06-Nov-18	13.28	06-Nov-18	15.06	Main Bus-I Operated due to Wrapping of Plastic
48	400 KV	Tripped	Pune(GIS)-A'bad(Waluj) Ckt 2	06-Nov-18	13.28	06-Nov-18	15.39	Main Bus-I Operated due to Wrapping of Plastic
49	400 KV	HT	Dhule Sar'Sarovar I	06-Nov-18	17.04	11-Nov-18	11.05	Over Voltage
50	400 KV	HT	Bhusawal-Aurangabad	06-Nov-18	17:51	08-Nov-18	10:46	Over Voltage
51	400 KV	HT	Lonikand I - Koyna stage-IV	07-Nov-18	0.01	08-Nov-18	12.17	Over Voltage
52	400 KV	EO	karad -kolhapur-I	07-Nov-18	9.24	07-Nov-18	11.35	Attending Hot Spot
53	400 KV	Tripped	Lonikand I - Koyna stage-IV	08-Nov-18	14.24	09-Nov-18	11.03	Distance Protection Operated
54	400 KV	HT	Khadka-Aurangabad (Waluj)	08-Nov-18	16.39	09-Nov-18	10:37	To Control Voltage
55	400 KV	Tripped	Koradi 2-IEPL	09-Nov-18	6	10-Nov-18	7.08	R-Y Phase to phase Distance Protection
56	400 KV	HT	Khadka-Aurangabad (Waluj)	09-Nov-18	16.53	10-Nov-18	11.12	Over Voltage
57	400 KV	PO	karad -kolhapur-I	10-Nov-18	9.53	10-Nov-18	13.23	PID Testing Work.
58	400 KV	PO	karad -kolhapur-II	10-Nov-18	9.53	10-Nov-18	13.23	PID Testing Work.
59	400 KV	Tripped	Babhaleshtar - Bhusawal II	10-Nov-18	13.38		Continued.	Due To Fire On Reactor At Bhusawal
60	400 KV	Tripped	Akola - Bhusawal	10-Nov-18	13.38		Continued.	Due To Fire On Reactor At Bhusawal
61	400 KV	Tripped	Koradi-Bhusawal	10-Nov-18	13.38		Continued.	Due To Fire On Reactor At Bhusawal.
62	400 KV	Tripped	Khadka-Aurangabad (Waluj)	10-Nov-18	13:38		Continued.	Bus Reactor caught Fire and Control Cable Burnt
63	400 KV	HT	Lonikand I - Koyna stage-IV	10-Nov-18	23.24	11-Nov-18	9.3	Over Voltage
64	400 KV	Tripped	Akola II - RPL(Rattanindia) Ckt I	11-Nov-18	14.1	11-Nov-18	22.56	R-Phase Distance Protection.
65	400 KV	HT	Dhule Sar'Sarovar II	11-Nov-18	17.08		Continued.	Over Voltage
66	400 KV	HT	Lonikand I - Koyna stage-IV	11-Nov-18	22.46		Continued.	Over Voltage
67	765 KV	Tripped	400 KV Main Bus I @ Ektuni	08-Nov-18	7.12	08-Nov-18	15.57	Bus Bar Protection Operated