

MAHARASHTRA STATE ELECTRICITY TRANSMISSION COMPANY LTD.
Maharashtra State Load Despatch Centre, Kalwa

To,
DSS CONTROL ROOM,
Head Office Mumbai.

No. 2232/15.12.14

Sub: Report of the Power System position for the period 8-Dec-14 To 14-Dec-14

Date	Monday 8-Dec-14	Tuesday 9-Dec-14	Wednesday 10-Dec-14	Thursday 11-Dec-14	Friday 12-Dec-14	Saturday 13-Dec-14	Sunday 14-Dec-14
On Line Capacity (MW)							
MSPGCL THM	5156	5214	5024	4821	4827	4805	4982
MSPGCL HY	1339	1351	1351	1351	1385	1382	1382
MSPGCL GAS	460	460	320	310	330	470	470
MSPGCL TOTAL	6955	7025	6695	6482	6542	6657	6834
Cent. Sect.(incl. RGPPL)	5525	6239	5771	6605	6829	5893	5106
MSPGCL + CS	12480	13264	12466	13087	13371	12550	11940
TPCL	1377	1127	1377	1377	1197	1197	1197
REL	250	250	250	250	250	250	250
TPCL + REL	1627	1377	1627	1627	1447	1447	1447
CPP	4353	3629	3854	3737	3623	4285	4229
STATE OLC	18460	18270	17947	18451	18441	18282	17616
Morning Peak Demand (MW)	13 Hrs	11 Hrs	11 Hrs	12 Hrs	12 Hrs	12 Hrs	12 Hrs
MSPGCL THM	5741	5244	4640	4900	4868	4840	5133
MSPGCL HY	849	1337	1906	1952	966	657	543
MSPGCL GAS	441	305	308	308	448	311	457
MSPGCL TOTAL	7031	6886	6854	7160	6282	5808	6133
Cent. Sect.(incl. RGPPL)	5408	6612	6496	6131	6292	5031	4785
Wind	14	79	62	136	98	84	46
CPP	4656	3936	4126	4060	4181	4507	4400
TPCL Asst	-1133	-1316	-1200	-1343	-1535	-1402	-931
MSEDCL Catered	16138	16317	16460	16244	15408	14137	14573
Load Shedding (LS)	137	57	58	64	64	53	59
MSEDCL Demand(Incl LS)	16275	16374	16518	16308	15472	14190	14632
TPCL + REL Dem.	2749	2710	2744	2860	2990	2694	1969
State Demand (Incl LS)	19024	19084	19262	19168	18462	16884	16601
Sys. Freq. (Hz)	49.96	49.92	49.84	50.01	49.93	49.95	50
Evening Peak Demand (MW)	15 Hrs	16 Hrs	16 Hrs	17 Hrs	14 Hrs	15 Hrs	14 Hrs
MSPGCL THM	5739	5077	4521	5062	5118	5245	4818
MSPGCL HY	810	1648	1510	1111	474	420	219
MSPGCL GAS	437	277	308	305	452	150	455
MSPGCL TOTAL	6986	7002	6339	6478	6044	5815	5492
Cent. Sect.(incl. RGPPL)	5896	6485	6584	6549	5782	4563	5161
Wind	13	40	54	114	166	128	72
CPP	4075	3912	4206	4086	4187	4717	4313
TPCL Asst	-1179	-1354	-1179	-1262	-1385	-1215	-1083
MSEDCL Catered	15901	16154	16081	15987	14878	14069	14086
Load Shedding (LS)	64	53	55	66	69	56	60
MSEDCL Demand(Incl LS)	15965	16207	16136	16053	14947	14125	14146
TPCL + REL Dem.	2679	2701	2739	2755	2828	2505	1871
State Demand (Incl LS)	18644	18908	18875	18808	17775	16630	16017
Sys. Freq. (Hz)	49.97	49.93	49.85	49.99	50.07	49.89	49.99

Chief Engineer
MSLDC, Kalwa

SLDC,KALWA

MSPGCL WEEKLY FORCED & PLANNED UNIT OUTAGES

WEEK	8-Dec-14	TO	14-Dec-14
------	----------	----	-----------

A) (UNITWISE PLANNED/FORCED OUTAGE POSITION @ 05:30 HRS. OF THE DAY OF (MSPGCL THERMAL UNITS ONLY)

Sr.No	Date	8-Dec-2014		9-Dec-2014		10-Dec-2014		11-Dec-2014		12-Dec-2014		13-Dec-2014		14-Dec-2014	
	Day	MONDAY		TUESDAY		WEDNESDAY		THURSDAY		FRIDAY		SATURDAY		SUNDAY	
	Outage Type	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED	PLANNED	FORCED
1	NASIK	*	4	*	4	*	4	*	4	*	4	*	4	*	*
2	KORADI	5	*	5	*	5	*	5	*	5	*	5	*	5	*
3	KHAPERKHEDA	*	*	*	*	*	*	*	*	*	5	*	5	*	5
4	PARALI	3	4	3	4	3	4	3	4	3	4	3	4	3	4
5	CHANDRAPUR	1	3	1	3	1	3	1	3	1	3	1	3	1	3
6	BHUSAVAL	2	*	2	*	2	3	2	4	2	*	2	*	2	*
7	PARAS	*	*	*	*	*	*	*	*	*	*	*	*	*	*

REMARKS:- 1)THIS INFORMATION TO BE VERIFIED FROM CGM.(GEN.WORKS) MSPGCL,H.O. MUMBAI REPORT BEFORE SUBMITTING TO THE CABINET COMMITTEE

2) URAN GTPS UNITS ARE KEPT SHUT OR ON STAND BY MODE DUE TO GAS SHORTAGE.

3) Koradi U-1 to 4, Paras U-2, Parli U-1,2, Bhusawal U-1 and Nasik 1,2 are withdrawn being a vintage units.

3) Koradi U-5,Chandrapur U-1 and Bhusawal U-2 declared under Economic Shutdown by MSPGCL

B) WEEKLY CENTRAL SECTOR SHARE/DRAWL(IN MUs)

DATE	DAY	CENT.SECT. SHARE		TOTAL INTER STATE BILATERAL PURCHASE		TOTAL SHARE		TOTAL DRAWL		OVERDRAWL(+) UNDREDRAWL(-)	
		MUs	AVG. MW	MUs	AVG. MW	MUs	AVG. MW	MUs	AVG. MW	MUs	AVG. MW
		1		2		1+2=3		4		3-4=5	
8-Dec-2014	MONDAY	95.281	3970	14.420	601	109.701	4571	111.922	4663	2.221	93
9-Dec-2014	TUESDAY	103.514	4313	22.966	957	126.480	5270	130.474	5436	3.994	166
10-Dec-2014	WEDNESDAY	107.295	4471	22.951	956	130.246	5427	132.684	5529	2.438	102
11-Dec-2014	THURSDAY	101.699	4237	31.018	1292	132.717	5530	136.876	5703	4.159	173
12-Dec-2014	FRIDAY	98.729	4114	32.618	1359	131.347	5473	127.527	5314	-3.820	-159
13-Dec-2014	SATURDAY	81.039	3377	31.290	1304	112.329	4680	102.728	4280	-9.601	-400
14-Dec-2014	SUNDAY	83.528	3480	22.094	921	105.622	4401	102.064	4253	-3.558	-148
	TOTAL	671.085		177.357		848.442		844.275		-4.167	

Details of Koyna Water Consumption (In TMC)

DATE	For the Day	For the Month	Balance
8-Dec-14	0.178	0.746	35.933
9-Dec-14	0.288	1.034	35.645
10-Dec-14	0.384	1.418	35.261
11-Dec-14	0.208	1.626	35.053
12-Dec-14	0.084	1.710	34.969
13-Dec-14	0.041	1.751	34.928
14-Dec-14	0.046	1.797	34.882

Supply Position During Evening Peak (MW)

Date	Time	MSEDCL Generation				Central Sector Receipt	WIND	CPP	TPCL Exch	MSEDCL Catered Demand	Load Shedding (LS).	MSEDCL Demand (Incl LS)	TPCL Gen.	REL Gen.	State demand met	State Demand (Incl LS)	Freq.
		Thermal	Hydro	Gas	Total												
		MW	MW	MW	MW												
8-Dec-14	15	5739	810	437	6986	5896	13	4075	-1179	15901	64	15965	1238	262	18580	18644	49.97
9-Dec-14	16	5077	1648	277	7002	6485	40	3912	-1354	16154	53	16207	1084	263	18855	18908	49.93
10-Dec-14	16	4521	1510	308	6339	6584	54	4206	-1179	16081	55	16136	1297	263	18820	18875	49.85
11-Dec-14	17	5062	1111	305	6478	6549	114	4086	-1262	15987	66	16053	1233	260	18742	18808	49.99
12-Dec-14	14	5118	474	452	6044	5782	166	4187	-1385	14878	69	14947	1181	262	17706	17775	50.07
13-Dec-14	15	5245	420	150	5815	4563	128	4717	-1215	14069	56	14125	1027	263	16574	16630	49.89
14-Dec-14	14	4818	219	455	5492	5161	72	4313	-1083	14086	60	14146	591	197	15957	16017	49.99
Maximum		5739	1648	455	7002	6584	166	4717	-1083	16154	69	16207	1297	263	18855	18908	50.07
Minimum		4521	219	150	5492	4563	13	3912	-1385	14069	53	14125	591	197	15957	16017	49.85
Average		5083	885	341	6308	5860	84	4214	-1237	15308	60	15368	1093	253	17891	17951	49.96

Supply Position During Morning Peak (MW)

Date	Time	MSEDCL Generation				Central Sector Receipt	WIND	CPP	TPCL Exch	MSEDCL Catered Demand	Load Shedding (LS).	MSEDCL Demand (Incl LS)	TPCL Gen.	REL Gen.	State demand met	State Demand (Incl LS)	Freq.
		Thermal	Hydro	Gas	Total												
		MW	MW	MW	MW												
8-Dec-14	13	5741	849	441	7031	5408	14	4656	-1133	16138	137	16275	1355	261	18887	19024	49.96
9-Dec-14	11	5244	1337	305	6886	6612	79	3936	-1316	16317	57	16374	1136	258	19027	19084	49.92
10-Dec-14	11	4640	1906	308	6854	6496	62	4126	-1200	16460	58	16518	1285	259	19204	19262	49.84
11-Dec-14	12	4900	1952	308	7160	6131	136	4060	-1343	16244	64	16308	1260	257	19104	19168	50.01
12-Dec-14	12	4868	966	448	6282	6292	98	4181	-1535	15408	64	15472	1194	261	18398	18462	49.93
13-Dec-14	12	4840	657	311	5808	5031	84	4507	-1402	14137	53	14190	1031	261	16831	16884	49.95
14-Dec-14	12	5133	543	457	6133	4785	46	4400	-931	14573	59	14632	776	262	16542	16601	50.00
Maximum		5741	1952	457	7160	6612	136	4656	-931	16460	137	16518	1355	262	19204	19262	50.01
Minimum		4640	543	305	5808	4785	14	3936	-1535	14137	53	14190	776	257	16542	16601	49.84
Average		5052	1173	368	6593	5822	74	4267	-1266	15611	70	15681	1148	260	18285	18355	49.94

Details of Supply Position (MUs)

Date	MSEDCL Generation					Central Sector Receipt	Central Sector Share	WIND	CPP	TPCL Gen	R-Infra Gen	TPCL Exch	Energy Requirement		
	Thermal	Hydro	Gas	Pench(MS)	Total								MSEDCL	MUMBAI	State
8-Dec-14	124.318	14.912	8.912	0.042	148.184	111.922	109.701	3.333	93.490	24.656	6.051	-22.797	335.221	53.506	388.727
9-Dec-14	122.944	18.760	7.399	0.034	149.137	130.474	126.480	1.700	91.311	20.941	5.967	-27.094	346.392	54.003	400.395
10-Dec-14	111.315	23.502	7.493	0.000	142.310	132.684	130.246	1.926	95.804	22.953	5.954	-25.924	347.720	54.830	402.550
11-Dec-14	113.524	15.341	7.501	0.112	136.478	136.876	132.717	5.989	94.329	23.062	5.793	-26.505	347.799	55.360	403.159
12-Dec-14	111.897	11.179	9.399	0.000	132.475	127.527	131.347	7.142	90.105	22.208	5.917	-29.180	328.542	57.305	385.847
13-Dec-14	113.541	7.353	7.505	0.199	128.598	102.728	112.329	5.398	98.019	18.712	5.498	-28.481	306.810	52.693	359.503
14-Dec-14	115.062	7.618	11.472	0.055	134.207	102.064	105.622	2.973	94.209	14.041	4.996	-23.311	311.065	42.348	353.413
Maximum	124.318	23.502	11.472	0.199	149.137	136.876	132.717	7.142	98.019	24.656	6.051	-22.797	347.799	57.305	403.159
Minimum	111.315	7.353	7.399	0.000	128.598	102.064	105.622	1.700	90.105	14.041	4.996	-29.180	306.810	42.348	353.413
Average	116.086	14.095	8.526	0.063	138.770	120.611	121.206	4.066	93.895	20.939	5.739	-26.185	331.936	52.864	384.799

MAHARASHTRA STATE ELECTRICITY TRANSMISSION COMPANY LTD.

Maharashtra State Load Despatch Centre, Kalwa

Information for Weekly Cabinet Meeting

For the Week

8-Dec-14

to

14-Dec-14

Demand Supply Summary

	Morning Peak (MW)	Evening Peak (MW)
Average Peak Demand	15681	15368
Average Peak Supply	15611	15308
Average Load Relief (LS)	70	60

Average Supply Summary

	Morning Peak (MW)	Evening Peak (MW)	Mus
Thermal	5052	5083	116.09
Gas	368	341	8.53
Hydro	1173	885	14.10
CS Drawal (Total)	5822	5860	120.61
TPCL	-1266	-1237	-26.18

Koyna Water position

	Water in TMC Feet
Average Water Used Per Day	0.176
Balance Left	34.882
Balance Left Last Year Same Week	32.773

MSPGCL Unit Outage Position

Date	MSPGCL (in MW)		
	Planned	Forced	Total
8-Dec-14	830	630	1460
9-Dec-14	830	630	1460
10-Dec-14	830	840	1670
11-Dec-14	830	1130	1960
12-Dec-14	830	1130	1960
13-Dec-14	830	1130	1960
14-Dec-14	830	920	1750

Distressed Load Shedding

Maxm. No. of Hours in a day	0
Number of Days	0

GENERATING UNIT OUTAGES FOR THE WEEK

FROM 8-Dec-14 TO 14-Dec-14

UNIT UNDER PLANNED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reasondes
Parli	Unit 3	210	13-Feb-13	23.50		Continued.	Water Shortage
Koyna	Unit 11	80	23-Sep-14	02.30		Continued.	Stator Earth Fault
Cent_Sect	Tarapur 1	160	12-Oct-14	22.39		Continued.	Refuelling work.(60Days)

UNIT UNDER FORCED OUTAGE

name	unit_no	derat_cap	date_trip	time_trip	date_sync	time_sync	reason
Dabhol	1B	230	28-May-13	22.02		Continued.	Gas shortage.
Dabhol	2A	230	6-Jun-13	09.10		Continued.	Gas Shortage
Dabhol	3A	230	6-Jun-13	08.28		Continued.	Gas Shortage
Dabhol	1A	230	27-Jun-13	21.47		Continued.	Gas Shortage
Dabhol	1X	290	27-Jun-13	21.46		Continued.	Gas Shortage
Dabhol	2X	290	15-Jul-13	15.09		Continued.	Gas Shortage
Dabhol	2B	230	8-Aug-13	15.03		Continued.	Gas Shortage
Dabhol	3X	290	29-Dec-13	05.47		Continued.	Gas Shortage
Dabhol	3B	230	29-Dec-13	06.14		Continued.	Gas Shortage
CPP	WPCL U-2	135	18-Feb-14	00.02		Continued.	Ash Conveying problem
CPP	Dhariwal	300	28-May-14	02.27		Continued.	PA Fan Vibration Problem. (U-1).
Koradi	Unit 5	200	17-Jun-14	11.53		Continued.	economic shutdown
Chandrapur	Unit 1	210	28-Aug-14	07.15		Continued.	economic shutdown
Bhusawal	Unit 2	210	13-Sep-14	12.43		Continued.	Economic shutdown
Parli	Unit 4	210	13-Oct-14	10.49		Continued.	Coal Shortage.
CPP	WPCL U-1	135	30-Oct-14	00.43		Continued.	ESP Bag Filter Damaged
CPP	IPL U-2	270	30-Oct-14	16.16		Continued.	Gen.Diff.Protection operated
CPP	WPCL U-4	135	1-Nov-14	00.19		Continued.	Withdrawn
Chandrapur	Unit 3	210	12-Nov-14	20.58		Continued.	Coal Shortage.
Tata	Trombay 6	500	21-Nov-14	21.11		Continued.	Economic Shut Down
CPP	Adani U-5	660	26-Nov-14	20.12	12-Dec-14	21.48	MS drain line leakage.
Uran	Unit 8	108	26-Nov-14	00.02		Continued.	Gas Shortage
Nasik	Unit 4	210	7-Dec-14	22.00	13-Dec-14	18.28	ID fan problem
REL	2	250	8-Dec-14	00.04	8-Dec-14	01.56	over speed protection
REL	2	250	8-Dec-14	02.43	8-Dec-14	04.31	over speed protection
REL	2	250	8-Dec-14	05.21		Continued.	over speed protection
Koyna	Unit 8	80	8-Dec-14	07.05	8-Dec-14	17.35	Preventire maintance
CPP	JSW (J) U2	300	8-Dec-14	12.41	9-Dec-14	16.42	BTL
CPP	Adani U1	660	8-Dec-14	14.45		Continued.	Uproting of turbine steam chest drain line
Bhusawal	Unit 3	210	9-Dec-14	11.19	11-Dec-14	03.02	Condensor tube Leakage.
Uran	Unit 5	108	9-Dec-14	01.50	12-Dec-14	07.47	Gas shortage
Tata	Trombay 8	250	9-Dec-14	00.00	10-Dec-14	05.21	superheater drain line leak
Bhusawal	Unit 4	500	10-Dec-14	12.02	11-Dec-14	06.47	Air Heater Problem.
Khaparkheda	Unit 5	500	11-Dec-14	18.05	15-Dec-14	02.05	Bunkering Problem.
Tata	Trombay 7A	120	11-Dec-14	21.51		Continued.	Mandatory Gas Path Inspection.
Tata	Trombay 7B	60	11-Dec-14	20.39		Continued.	Mandatory Gas Path Inspection.
Uran	Unit 5	108	13-Dec-14	05.57	13-Dec-14	23.12	Gas Shortage
Uran	Unit 7	108	13-Dec-14	14.27	13-Dec-14	16.24	Gas Shortage
Uran	Unit B0	120	13-Dec-14	14.27	13-Dec-14	18.01	Gas Shortage
Koyna	Unit 4	75	13-Dec-14	07.20	13-Dec-14	17.45	P.M.Work

LINE OUTAGES FOR THE WEEK

FROM 8-Dec-14 TO 14-Dec-14

Voltage	Name	date_trip	time_trip	date_sync	time_sync	Reason
400KV	Dabhol-Nagothane-II	26-Nov-14	03.23	11-Dec-14	11.45	Over Voltage.
400KV	Karad - Kolhapur - I	7-Dec-14	16.40	8-Dec-14	09.03	over voltage
400KV	Karad-Jaigad II	7-Dec-14	17.37	8-Dec-14	09.20	over voltage
400KV	Lonikand- Koyna Stage IV	7-Dec-14	20.40	8-Dec-14	06.27	over voltage
400KV	Kolhapur - Mapusa - I	7-Dec-14	14.16	8-Dec-14	07.40	over voltage
400KV	Dhule-Sar'Sarovar - I	7-Dec-14	17.32	8-Dec-14	07.37	over voltage
400KV	Koradi II-Main Bus II	8-Dec-14	09.31	8-Dec-14	19.20	conneting jumpers of high level stringing over bus-2 on isolator for dia-
400KV	400/220kv 500 MVA ICT-3 @ Talandage	8-Dec-14	15.44	8-Dec-14	20.16	maintenance work
400KV	Khadka - Aurangabad	8-Dec-14	19.09	10-Dec-14	07.55	over voltage
400KV	Karad - Kolhapur - II	8-Dec-14	16.20	9-Dec-14	08.33	over voltage
400KV	Karad-Jaigad I	8-Dec-14	16.38	9-Dec-14	10.16	over voltage
400KV	Lonikand- Koyna Stage IV	8-Dec-14	21.19	9-Dec-14	06.18	over voltage
400KV	Dhule-Sar'Sarovar - II	8-Dec-14	21.57	9-Dec-14	10.35	over voltage
400KV	Bhusawal- Aurangabad	8-Dec-14	19.09	9-Dec-14	09.01	Over Voltage.
400KV	New Koyna - StageIV - I	9-Dec-14	10.18	10-Dec-14	09.01	Relay Retrofitting Work.
400KV	Lonikand- Koyna Stage IV	9-Dec-14	22.00	10-Dec-14	06.50	Over Voltage.
400KV	Karad - Kolhapur - II	9-Dec-14	16.58	10-Dec-14	07.27	Over Voltage.
400KV	Karad-Jaigad I	9-Dec-14	19.43	11-Dec-14	07.25	Over Voltage.
400KV	Chandrapur - Bhadravati - III	9-Dec-14	08.38	9-Dec-14	16.38	A.M.Work.
400KV	Akola - Aurangabad - I	9-Dec-14	10.47	9-Dec-14	11.30	For Tacking Line Reactor In Service.
400KV	Kolhapur - Mapusa - II	9-Dec-14	19.43	10-Dec-14	07.31	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	9-Dec-14	19.40	10-Dec-14	07.08	Over Voltage.
400KV	Karad - Kolhapur - II	10-Dec-14	19.34	11-Dec-14	07.16	over Voltage.
400KV	New Koyna - Koyna Stage IV - II	10-Dec-14	16.49	11-Dec-14	09.37	Relay retrofitting work.
400KV	400/220KV,315MVA ICT-I at Karad	10-Dec-14	16.36	10-Dec-14	19.30	To attend hot spot.
400KV	Bhusawal- Aurangabad	10-Dec-14	17.36	11-Dec-14	11.48	Over Voltage.
400KV	Lonikand- Koyna Stage IV	10-Dec-14	21.56	11-Dec-14	06.12	Over Voltage.
400KV	Kolhapur - Mapusa - I	10-Dec-14	07.37	10-Dec-14	17.54	A/R Non Auto.
400KV	Chandrapur - Bhadravati - IV	10-Dec-14	08.53	10-Dec-14	18.23	A.M.Work
400KV	Dhule-Sar'Sarovar - II	10-Dec-14	19.29	11-Dec-14	08.42	Over Voltage.
400KV	Kolhapur - Mapusa - II	10-Dec-14	20.40	11-Dec-14	09.08	Over Voltage.
400KV	Talegaon PG- Aurangabad - I	10-Dec-14	16.43	10-Dec-14	18.32	O/V,Emergency work at Talegaon PG end.
400KV	TBC at 400KV Aurangabad	10-Dec-14	13.20	10-Dec-14	17.15	Preventive Maint work.
400KV	TBC at 400KV Aurangabad	11-Dec-14	14.04	11-Dec-14	17.00	P.M.Work of CT and CC.
400KV	Talegaon PG - Aurangabad - II	11-Dec-14	09.45	11-Dec-14	11.18	Attending hot spot.
400KV	400/11.5 KV 90 MVA Station T/F -III @ Chandra	11-Dec-14	11.59	11-Dec-14	20.23	Oil leakage attending work.
400KV	Bhusawal- Aurangabad	11-Dec-14	17.16	14-Dec-14	07.24	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	11-Dec-14	19.47	12-Dec-14	05.56	Over Voltage.
400KV	400/220KV,315 MVA ICT-I At Lonikand.	11-Dec-14	09.02	11-Dec-14	17.36	H.Y.Maint & DCRM Measurement.
400KV	Tie CB 405 ICT at Jejuri	11-Dec-14	09.37	11-Dec-14	16.35	Testing work.
400KV	Karad - Kolhapur - I	11-Dec-14	16.35	12-Dec-14	09.15	Over Voltage.
400KV	Karad-Jaigad I	11-Dec-14	20.29	12-Dec-14	11.15	Over Voltage.
400KV	Lonikand- Koyna Stage IV	11-Dec-14	21.24	12-Dec-14	06.37	Over Voltage.
400KV	Padgha - Talegaon (PG)	11-Dec-14	12.14	11-Dec-14	20.15	Q.M.Work.
400KV	Kolhapur - Mapusa - I	11-Dec-14	20.08	12-Dec-14	06.42	Over Voltage.
400KV	Akola - Wardha - II	12-Dec-14	09.37	12-Dec-14	18.32	Q.M.Work
400KV	400/220/33 KV 315 MVA ICT - I @ Akola	12-Dec-14	10.30	12-Dec-14	18.55	Oil Leakage
400KV	Dhule-Sar'Sarovar - II	12-Dec-14	17.41	13-Dec-14	09.51	Over Voltage
400KV	Kolhapur - Mapusa - II	12-Dec-14	16.43		Continued.	Over Voltage
400KV	Karad - Kolhapur - II	12-Dec-14	16.26	13-Dec-14	09.14	Over Voltage
400KV	Karad-Jaigad I	12-Dec-14	19.22	13-Dec-14	09.25	Over Voltage
400KV	Lonikand- Koyna Stage IV	12-Dec-14	20.57	13-Dec-14	06.53	Over Voltage
400KV	400/220KV 315 MVA ICT- II @ Padgha	12-Dec-14	08.19	13-Dec-14	19.06	Repl.of T/F Cooling system
400KV	400/220 KV 315 MVA ICT- I @ Nagothane	12-Dec-14	23.50	13-Dec-14	03.21	Tripped on NDR
400KV	Dabhol-Nagothane-II	13-Dec-14	00.00		Continued.	Over Voltage
400KV	New Koyna - Dabhol - I	13-Dec-14	03.02		Continued.	Over Voltage
400KV	400 KV Main Bus-I @ Akola	13-Dec-14	07.45	13-Dec-14	19.28	Annual Maint.work
400KV	400/220KV 315MVA ICT-II @ BBLSR	13-Dec-14	10.42	13-Dec-14	19.07	Hot Spot
400KV	Karad - Kolhapur - I	13-Dec-14	16.51		Continued.	Over Voltage
400KV	Karad-Jaigad I	13-Dec-14	20.56	14-Dec-14	09.37	Over Voltage
400KV	Dhule-Sar'Sarovar - I	13-Dec-14	20.20		Continued.	Over Voltage
400KV	Kolhapur - Mapusa - I	13-Dec-14	20.39	14-Dec-14	08.20	Over Voltage
400KV	Lonikand- Koyna Stage IV	13-Dec-14	22.12	14-Dec-14	09.38	Over Voltage
400KV	Karad-Jaigad I	14-Dec-14	16.37		Continued.	Over Voltage
400KV	Bhusawal- Aurangabad	14-Dec-14	17.12		Continued.	Over Voltage
400KV	Lonikand- Koyna Stage IV	14-Dec-14	20.23		Continued.	Over Voltage
400KV	Kolhapur - Mapusa - I	14-Dec-14	16.34		Continued.	Over Voltage
400KV	400/220kv 315MVA ICT-2 @ Bhusawal	14-Dec-14	14.47	14-Dec-14	22.32	B-PH LA BRUST AT HV SIDE

400KV	Dhule-Sar'Sarovar - II	14-Dec-14	23.56		Continued.	over voltage
400KV	Karad - Kolhapur - II	14-Dec-14	23.57		Continued.	over voltage
220KV	BLSR-Waluj	8-Dec-14	11.48	8-Dec-14	15.21	Maintance work
220KV	220/132 KV 200 MVA ICT - II @ Theur	8-Dec-14	10.00	8-Dec-14	13.42	y-ph hv bushing oil leakage Attending
220KV	Nivali-N'koyana	8-Dec-14	09.47	8-Dec-14	16.10	R.M.Work
220KV	Pedambe - Adlab	9-Dec-14	08.45	9-Dec-14	18.18	Installation of Vibration Damper.
220KV	Miraj - Kadegaon	9-Dec-14	10.12	9-Dec-14	14.46	Restrting of Broken Earth Wire.
220KV	220/100KV 200 MVA ICT- II @ Padgha	9-Dec-14	09.54	9-Dec-14	18.45	Replacement of T/F Cooling Control System Under Les.
220KV	Pophali - Kandalgaon	10-Dec-14	09.45	10-Dec-14	19.05	Maint.Work.
220KV	Vita - Lamboti	10-Dec-14	10.11	10-Dec-14	17.39	Erection of 220KV tower.
220KV	Dhamangaon-RLY TSS Ckt II	10-Dec-14	11.04	10-Dec-14	17.49	Retrofitting of Dist relay.
220KV	Purti - Bhugaon	10-Dec-14	14.50	10-Dec-14	16.52	Attending hot spot.
220KV	Usmanabad-Barshi	10-Dec-14	08.43	10-Dec-14	16.04	Restrting of line due to low ground clearance bet.loc.130-131.
220KV	Butibori III-Wardha	10-Dec-14	12.50	10-Dec-14	14.23	Attending hot spot.
220KV	Dhamangaon-RLY TSS Ckt II	11-Dec-14	11.00	11-Dec-14	17.40	Retrofitting of dist relay.
220KV	Hinganghat-Bhugaon	11-Dec-14	11.29	11-Dec-14	18.27	Earthing rod attachment and alignment of line isolator by agency.
220KV	Kalmeshwar - Pandurna	11-Dec-14	09.45	11-Dec-14	19.40	Overhead crossing of 765KV Kor-Akola II.
220KV	Khaphakheda - II	11-Dec-14	10.14	11-Dec-14	19.23	Repl of old 80 SQ mm all aluminium E/W by 7/3.15 SQ mm E/W.
220KV	Kurkumb-Bhigwan	11-Dec-14	07.00	11-Dec-14	17.35	Tower Construction.
220KV	Dahanu - Ghodbandar - I	11-Dec-14	09.19	11-Dec-14	16.26	A.M.Work
220KV	Kandalgaon - Dasturi	11-Dec-14	17.30	12-Dec-14	12.50	Dist Prot.
220KV	Apta - Taloja	12-Dec-14	12.36	12-Dec-14	13.26	Hot Spot
220KV	220/100 KV 200 MVA ICT - II @ Taloja	12-Dec-14	08.21	12-Dec-14	17.28	Repl.of B Phase HV CT
220KV	220/100KV,200 MVA ICT-II at Trombay.	13-Dec-14	02.07	13-Dec-14	10.19	Tripped on Diferential
220KV	Aarey-Versova	13-Dec-14	02.17	13-Dec-14	05.45	Distance Protection
220KV	Pedambe-Newkoyana	13-Dec-14	11.12	13-Dec-14	14.40	Red Hot
220KV	Nasik - Airoli - Knowledge Park	13-Dec-14	09.56	13-Dec-14	20.27	CB Mechanism overhauling and Maint.
220KV	220/132 KV 200 MVA ICT-II @ Nagar.	13-Dec-14	09.10	13-Dec-14	15.16	Q.M.Work
220KV	Padegaon - Sawangi	13-Dec-14	02.15	13-Dec-14	02.48	Distance Protection
220KV	Khaperkheda - Koradi	13-Dec-14	05.47	13-Dec-14	14.08	Distance Protection
220KV	220/132KV 200MVA ICT I at Kanhan	13-Dec-14	09.25	13-Dec-14	12.50	DC leakage in DSR PH.
220KV	Khaparkheda-Kawlewada-I	13-Dec-14	09.12	13-Dec-14	16.08	Repl.of E/W
220KV	Dahanu-Bhoisor	14-Dec-14	08.02	14-Dec-14	09.26	Comissioning of New Bus Bar Protection at DTPS
220KV	Dahanu - Ghodbandar - I	14-Dec-14	09.32	14-Dec-14	10.28	Comissioning of New Bus Bar Protection at DTPS
220KV	Dahanu-Versova	14-Dec-14	11.13	14-Dec-14	12.11	Comissioning of New Bus Bar Protection at DTPS
220KV	Dahanu-Ghodbandar-II	14-Dec-14	12.20	14-Dec-14	17.49	Comissioning of New Bus Bar Protection at DTPS
220KV	Bus-Coupler @ Dahanu	14-Dec-14	12.42	14-Dec-14	17.09	Comissioning of New Bus Bar Protection at DTPS
132KV	Dondaicha - Nandurbar	12-Dec-14	16.10	12-Dec-14	16.20	Distance Protection
132KV	Parbhani-Parthur	13-Dec-14	18.28	13-Dec-14	18.34	Distance Protection