

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 11/Dec/2017 to 17/Dec/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
11/12/2017	12 Hrs	5309	934	467	6710	6783	135	4451	423	-1200	17302	0	17302	1116	503	20121	20121	49.94
12/12/2017	12 Hrs	5607	219	487	6313	6549	65	4997	443	-1167	17200	0	17200	1046	503	19916	19916	49.90
13/12/2017	12 Hrs	6023	298	454	6775	6515	89	4994	499	-1255	17617	0	17617	999	376	20247	20247	49.95
14/12/2017	12 Hrs	5717	824	409	6950	5921	81	5073	456	-924	17557	0	17557	1207	504	20192	20192	49.93
15/12/2017	12 Hrs	5491	435	173	6099	6316	325	4917	452	-1064	17045	0	17045	1110	504	19723	19723	49.96
16/12/2017	12 Hrs	5736	322	282	6340	6076	622	5003	448	-1092	17397	0	17397	1032	468	19989	19989	50.00
17/12/2017	12 Hrs	5314	253	297	5864	6080	1147	4858	451	-972	17428	0	17428	724	375	19499	19499	49.98
Maximum		6023	934	487	6950	6783	1147	5073	499	-924	17617	0	17617	1207	504	20247	20247	50.00
Minimum		5309	219	173	5864	5921	65	4451	423	-1255	17045	0	17045	724	375	19499	19499	49.90
Average		5600	469	367	6436	6320	352	4899	453	-1096	17364	0	17364	1033	462	19955	19955	49.95

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
11/12/2017	13 Hrs	5346	847	516	6709	6646	169	4355	415	-1083	17211	0	17211	1106	504	19904	19904	49.94
12/12/2017	13 Hrs	5658	85	433	6176	6538	83	5039	415	-1200	17051	0	17051	979	476	19706	19706	49.92
13/12/2017	13 Hrs	6004	115	402	6521	6490	125	4982	466	-1176	17408	0	17408	993	374	19951	19951	49.90
14/12/2017	13 Hrs	5711	515	421	6647	6322	85	5108	459	-1046	17575	0	17575	1008	504	20133	20133	49.96
15/12/2017	13 Hrs	5471	257	192	5920	6722	212	4844	456	-1075	17079	0	17079	1045	504	19703	19703	49.96
16/12/2017	13 Hrs	5702	224	280	6206	6431	425	4963	466	-1129	17362	0	17362	925	480	19896	19896	49.99
17/12/2017	13 Hrs	5307	291	334	5932	5553	1090	4831	473	-946	16932	0	16932	723	374	18975	18975	49.98
Maximum		6004	847	516	6709	6722	1090	5108	473	-946	17575	0	17575	1106	504	20133	20133	49.99
Minimum		5307	85	192	5920	5553	83	4355	415	-1200	16932	0	16932	723	374	18975	18975	49.90
Average		5600	333	368	6302	6386	313	4875	450	-1094	17231	0	17231	968	459	19753	19753	49.95

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
11/12/2017	19 Hrs	5379	393	440	6212	5521	296	4542	0	-1253	15318	0	15318	938	374	17883	17883	49.99
12/12/2017	19 Hrs	5708	365	426	6499	5359	160	4706	0	-1310	15414	0	15414	908	376	18008	18008	49.94
13/12/2017	19 Hrs	5768	377	409	6554	5257	108	4935	0	-1182	15672	0	15672	941	375	18170	18170	49.93
14/12/2017	19 Hrs	5200	396	436	6032	5614	55	4693	0	-997	15397	0	15397	1133	378	17905	17905	49.97
15/12/2017	19 Hrs	5634	316	277	6227	4976	317	4997	0	-1164	15353	0	15353	1024	393	17934	17934	49.99
16/12/2017	19 Hrs	5479	241	284	6004	5257	414	4873	0	-1165	15383	0	15383	992	373	17913	17913	50.01
17/12/2017	19 Hrs	4909	199	422	5530	5115	880	4388	0	-1021	14892	0	14892	704	374	16991	16991	50.03
Maximum		5768	396	440	6554	5614	880	4997	0	-997	15672	0	15672	1133	393	18170	18170	50.03
Minimum		4909	199	277	5530	4976	55	4388	0	-1310	14892	0	14892	704	373	16991	16991	49.93
Average		5440	327	385	6151	5300	319	4733	0	-1156	15347	0	15347	949	378	17829	17829	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
11/12/2017	2 Hrs	4336	82	444	4862	4421	266	3909	0	-753	12705	0	12705	446	375	14279	14279	50.01
12/12/2017	24 Hrs	4743	78	445	5266	4411	67	3890	0	-864	12770	0	12770	542	376	14552	14552	49.91
13/12/2017	3 Hrs	4611	84	447	5142	4449	155	3902	0	-637	13011	0	13011	444	376	14468	14468	49.91
14/12/2017	24 Hrs	4555	129	458	5142	4094	259	3871	0	-624	12742	0	12742	743	375	14484	14484	50.00
15/12/2017	24 Hrs	4643	116	289	5048	4164	490	3742	0	-723	12721	0	12721	711	378	14533	14533	50.01
16/12/2017	3 Hrs	4488	117	291	4896	4229	390	3783	0	-427	12871	0	12871	631	376	14305	14305	50.02
17/12/2017	24 Hrs	4561	125	423	5109	3094	921	3918	0	-729	12313	0	12313	691	375	14108	14108	50.03
Maximum		4743	129	458	5266	4449	921	3918	0	-427	13011	0	13011	743	378	14552	14552	50.03
Minimum		4336	78	289	4862	3094	67	3742	0	-864	12313	0	12313	444	375	14108	14108	49.91
Average		4562	104	400	5066	4123	364	3859	0	-680	12733	0	12733	601	376	14390	14390	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
11/12/2017	118.310	8.647	10.634	137.591	0.345	133.589	133.586	5.073	105.188	2.723	18.918	10.372	-23.423	360.741	52.714	413.455
12/12/2017	123.858	5.225	10.553	139.636	0.458	135.024	137.220	3.859	107.488	2.827	18.038	9.755	-24.013	364.821	51.806	416.627
13/12/2017	130.807	4.450	10.477	145.734	0.353	127.173	130.445	3.796	110.187	3.027	18.763	9.454	-22.265	367.652	50.484	418.136
14/12/2017	127.451	7.669	9.787	144.907	0.350	125.030	124.683	2.368	110.324	2.941	21.583	10.341	-17.909	367.661	49.833	417.494
15/12/2017	123.153	7.406	6.939	137.498	0.409	128.171	128.888	6.268	107.004	2.818	21.258	10.489	-18.873	362.886	50.620	413.506
16/12/2017	123.448	5.183	6.935	135.566	0.088	128.629	128.511	12.682	104.987	2.990	19.821	9.201	-20.790	364.064	49.812	413.876
17/12/2017	119.122	5.164	8.510	132.796	0.175	117.203	117.800	21.185	101.656	2.998	16.873	9.001	-18.115	357.723	43.989	401.712
Maximum	130.807	8.647	10.634	145.734	0.458	135.024	137.220	130.807	110.324	3.027	21.583	10.489	-17.909	367.661	52.714	418.136
Minimum	118.310	4.450	6.935	132.796	0.088	117.203	117.800	118.310	101.656	2.723	16.873	9.001	-24.013	357.723	43.989	401.712
Average	123.736	6.249	9.119	139.104	0.311	127.831	128.733	123.736	106.691	2.903	19.322	9.802	-20.770	363.650	49.894	413.544

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
11/12/2017	0.125	0.687	42.534
12/12/2017	0.067	0.754	42.467
13/12/2017	0.060	0.814	42.407
14/12/2017	0.073	0.887	42.334
15/12/2017	0.058	0.945	42.276
16/12/2017	0.047	0.992	42.229
17/12/2017	0.042	1.034	42.187

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 11/Dec/2017 to 17/Dec/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
11/12/2017	MONDAY	104.239	5537	29.347	1223	133.586	5566	133.589	5566	0.003	0
12/12/2017	TUESDAY	101.128	5681	36.092	1504	137.220	5718	135.024	5626	-2.196	-91
13/12/2017	WEDNESDA	98.359	5403	32.086	1337	130.445	5435	127.173	5299	-3.272	-136
14/12/2017	THURSDAY	99.092	5170	25.591	1066	124.683	5195	125.030	5210	0.347	14
15/12/2017	FRIDAY	102.963	5344	25.925	1080	128.888	5370	128.171	5340	-0.717	-30
16/12/2017	SATURDAY	106.374	5332	22.137	922	128.511	5355	128.629	5360	0.118	5
17/12/2017	SUNDAY	96.498	4887	21.302	888	117.800	4908	117.203	4883	-0.597	-25
Total		708.653		192.480		901.133		894.819		-6.314	

Generating Unit outages for the week 11 Dec-17 Dec 2017

Sr No	Outage Type	Name	Trip Date	Trip Time	Synchronisation Date	Synchronisation Time	Reason
1	PLANNED	Trombay 6	15-Jul-15	17.08		Continued.	Economic shutdown.
2	PLANNED	Tarapur 1	04-Jun-17	19.09		Continued.	3 months outage for refuelling.
3	PLANNED	Chandrapur Unit 5	01-Nov-17	9.2	13-Dec-17	6.4	Annual Overhaul
4	PLANNED	Trombay 8	18-Nov-17	19.4	13-Dec-17	12.3	Annual Overhaul
5	PLANNED	Chandrapur Unit-8	16-Dec-17	0.16		Continued.	Annual Overhaul
6	FORCED	Dabhol 1B	28-May-13	22.02		Continued.	Gas Shortage.
7	FORCED	Dabhol 1A	27-Jun-13	21.47		Continued.	Gas Shortage
8	FORCED	Dabhol 1X	27-Jun-13	21.46		Continued.	Gas Shortage
9	FORCED	Koradi Unit 6	09-Jul-15	0		Continued.	EE R&M LE Work
10	FORCED	SWPGL U-1	16-Feb-16	17.09		Continued.	No PPA.
11	FORCED	SWPGL U-2	29-Feb-16	21.46		Continued.	No PPA
12	FORCED	Parli Unit 5	01-Apr-16	0		Continued.	Economic shutdown
13	FORCED	Parli Unit 4	01-Apr-16	0		Continued.	Economic shutdown
14	FORCED	Bhusawal Unit 2	14-Jun-16	19.35		Continued.	De-commissioned on dt. 01.04.2017
15	FORCED	Dabhol 2A	24-Aug-16	13.31		Continued.	Change Over.
16	FORCED	Koradi Unit 5	05-Sep-16	0.21		Continued.	De-commissioned on dt.02.03.2017
17	FORCED	PGPL U1	07-Feb-17	17.3		Continued.	No Schedule
18	FORCED	PGPL U2	07-Feb-17	17.3		Continued.	No Schedule
19	FORCED	Ghatghar Unit-2	28-Jul-17	0		Continued.	due to common pressure shaft with unit 1.
20	FORCED	Khaparkheda Unit 3	12-Sep-17	0		Continued.	Coal Shortage
21	FORCED	RPL(AMT) U-3	17-Sep-17	0.02	12-Dec-17	18.54	Coal Shortage
22	FORCED	RPL(AMT) U-5	17-Sep-17	2.01	19-Jan-18	16.51	Coal Shortage
23	FORCED	Dhariwal	27-Oct-17	17.31		Continued.	Drum level Not Maintained
24	FORCED	RPL(AMT) U-2	10-Nov-17	0	17-Dec-17	0.31	Coal Shortage
25	FORCED	Nasik Unit 5	16-Nov-17	4.45	19-Dec-17	15.4	Flame Failure, withdrawn due to coal shortage since 20.11.2017 at 11:00Hrs
26	FORCED	Adani U-3	17-Nov-17	20.59	03-Jan-18	14.29	Tripped on APS Bellow Leakage
27	FORCED	Khaparkheda Unit 1	18-Nov-17	19.19	15-Dec-17	22.49	Coal Shortage
28	FORCED	IEPL Unit 1	21-Nov-17	23.5	20-Dec-17	19.44	Turbine bearing Vibration high
29	FORCED	Khaparkheda Unit 4	25-Nov-17	19.19	15-Dec-17	17.19	CHP coal feeding problem
30	FORCED	Paras Unit 3	29-Nov-17	22.55	09-Jan-18	3.29	bunkering problem, water shortage
31	FORCED	Koradi Unit 10	29-Nov-17	5	12-Dec-17	8.35	Boiler Tube Leakage
32	FORCED	JSW (J) U2	01-Dec-17	24		Continued.	no schedule.
33	FORCED	Chandrapur Unit 3	03-Dec-17	1.35		Continued.	Water Shortage
34	FORCED	Parli Unit 7	03-Dec-17	23.35		Continued.	Poor Coal Receipt.
35	FORCED	Chandrapur Unit 4	03-Dec-17	14.17		Continued.	Water Shortage
36	FORCED	Bhusawal Unit 3	06-Dec-17	23.52	15-Dec-17	15.17	Coal Shortage
37	FORCED	Uran Unit 8	10-Dec-17	20.56	11-Dec-17	11.32	Balancing work
38	FORCED	Uran Unit 8	11-Dec-17	13.03	12-Dec-17	10.1	Due To Heavy Vibration.
39	FORCED	Uran Unit 8	12-Dec-17	16.26	13-Dec-17	7.19	Gas shortage
40	FORCED	RPL(AMT) U-1	12-Dec-17	8.49	13-Jan-18	6.14	switch gear problem (Coal shortage from 17.12.2017 00:00hrs)Converted to zero schedule w.e.f 01.01.2018 00:00hrs
41	FORCED	Koradi Unit 7	13-Dec-17	0.1	29-Dec-17	13.57	poor coal receipt.
42	FORCED	Chandrapur Unit 5	13-Dec-17	6.48	13-Dec-17	9.59	control fid pressure Low.
43	FORCED	Uran Unit 7	13-Dec-17	12.25	15-Dec-17	10.4	Gas shortage
44	FORCED	Uran Unit B0	14-Dec-17	5.14	14-Dec-17	11	Drum level low
45	FORCED	Uran Unit 8	14-Dec-17	5.16	14-Dec-17	7.07	Drum level low
46	FORCED	Koradi Unit-8	14-Dec-17	19.27	24-Dec-17	21.11	Poor Coal Receipt
47	FORCED	Khaparkheda Unit 4	15-Dec-17	22.52	16-Dec-17	5.36	Furnace Pressure High
48	FORCED	Khaparkheda Unit 4	15-Dec-17	17.19	15-Dec-17	22.42	Furnace Pressure High
49	FORCED	Uran Unit 6	15-Dec-17	7.03	20-Dec-17	14.34	Gas shortage
50	FORCED	RPL(AMT) U-4	15-Dec-17	0.01	06-Jan-18	6.24	Coal Shortage (Converted to zero schedule w.e.f 01.01.2018 00:00Hrs)
51	FORCED	Uran Unit B0	15-Dec-17	7.59	15-Dec-17	15.5	Drum level low
52	FORCED	Uran Unit 8	15-Dec-17	8	17-Dec-17	11.22	Drum level low
53	FORCED	Khaparkheda Unit 1	17-Dec-17	19.35	19-Dec-17	12.23	Boiler Tube Leakage

Line Outages for the week 11 Dec- 17 Dec 2017

Voltage Level	Outage Type	Name	Trip Date	Trip Time	Synch Date	Synch Time	Reason
132 KV	Tripped	Amravati-Akola	12-Dec-17	18.55	12-Dec-17	19.04	Distance Protection
132 KV	Tripped	Kaulewada-Gondia-II	14-Dec-17	2.2	14-Dec-17	2.4	Distance Protection
132 KV	Tripped	Umarkhed-Tamsa	14-Dec-17	10.52	14-Dec-17	10.57	Backup Protection
132 KV	Tripped	Amalner(220kv)-Chopda	14-Dec-17	19.51	14-Dec-17	20.02	Distance Protection
132 KV	PO	Ranjangaon-Whirlpool	16-Dec-17	11.43	16-Dec-17	15.43	Diagnostic Testing Work.
220 KV	PO	Chandrapur GCR - Warora - I	05-Apr-15	9.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	PO	Chandrapur GCR - Wani	05-Apr-15	9.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	PO	Talandage - Chikodi	01-Jun-17	0.01		Continued.	NO SCHEDULE.
220 KV	PO	Mudshingi - Chikodi	01-Jun-17	0.06		Continued.	NO SCHEDULE.
220 KV	PO	Mumewadi - Halkarni II	17-Nov-17	10		Continued.	Tower erection work (temporarily line would be Mumewadi-Tillari)
220 KV	PO	Halkarni - Tillari II	17-Nov-17	12.25		Continued.	Tower erection work. (temporarily line would be Mumewadi-Tillari)
220 KV	Tripped	Kharghar-Borivali ckt II	07-Dec-17	12.23		Continued.	Distance Protection
220 KV	PO	New Koyna - Loteparshuram	09-Dec-17	8.31	13-Dec-17	17.51	Insulator Replacement Work
220 KV	PO	Main Bus Section @ Ichalkaranji II	11-Dec-17	11	11-Dec-17	16.25	Routine Maintenance Work
220 KV	Tripped	Mudshingi-Belewadi	11-Dec-17	12.23	11-Dec-17	14.13	Distance Protection
220 KV	PO	Wardha - Wardha Rly Tss 2	11-Dec-17	13.25	11-Dec-17	14.2	Replacement Of ABT Meter.
220 KV	Tripped	Mudshingi-Wathar	12-Dec-17	2.19	12-Dec-17	2.4	Distance Protection
220 KV	PO	Dhamangaon New- Tss -I	12-Dec-17	8.36	12-Dec-17	14.34	Measurement of contact resistances Measurement of breaker timings.
220 KV	PO	Karad - Kadegaon	12-Dec-17	9.08	12-Dec-17	12.15	Testing Work
220 KV	PO	Kharepatan - Pawas Line	12-Dec-17	9.15	12-Dec-17	19.19	cleaning of insulator string.
220 KV	PO	Karad(400kv) -Mudshingi Ckt 2-Tak	12-Dec-17	10.03	12-Dec-17	12.53	Annual Maintenance Work
220 KV	PO	Centuri Enka- Bhosari	12-Dec-17	10.38	12-Dec-17	15	Testing Work
220 KV	PO	Abhijeet-Wardha-I	12-Dec-17	11.16	12-Dec-17	15.28	replacement of Ia.
220 KV	PO	Ranjangaon-Fiat 2	12-Dec-17	12.12	12-Dec-17	14.3	Testing Work
220 KV	PO	Lonikand - Bhosari	14-Dec-17	10.22	14-Dec-17	17.5	Line Maintenance work
220 KV	PO	Karad - Vita Ckt- II	14-Dec-17	10.4	14-Dec-17	18.41	Line Maintenance work
220 KV	PO	Kandalgaon - Pirangut	14-Dec-17	14.5	14-Dec-17	22.37	Bus Outage at kandalgaon
220 KV	PO	Kandalgaon - Sona Alloys	14-Dec-17	14.52	14-Dec-17	22.39	Bus Outage at kandalgaon
220 KV	PO	Kandalgaon - ONGC Panvel	14-Dec-17	14.56	14-Dec-17	22.3	Bus Outage at kandalgaon
220 KV	PO	Dasturi-Kandalgaon Line	14-Dec-17	14.58	18-Dec-17	1.38	Bus Outage At Kandalgaon And CB Work At Dasturi.
220 KV	PO	Vilebagad-Kandalgaon(Inox tap)	14-Dec-17	15	14-Dec-17	22.27	Bus Outage at kandalgaon
220 KV	PO	Kandalgaon - Bhira	14-Dec-17	15.02	14-Dec-17	22.4	Bus Outage at kandalgaon
220 KV	PO	Kandalgaon - Koyna	14-Dec-17	15.08	14-Dec-17	22.3	Bus Outage at kandalgaon
220 KV	PO	Nanded-Ghatodi	14-Dec-17	15.31	14-Dec-17	18.4	Testing Work
220 KV	PO	Parli(U-VIII) GCR CKT	14-Dec-17	19.56	14-Dec-17	21.5	Spacing observed in Line Isolator
220 KV	Tripped	Dahanu Ghodbunder Line 2	15-Dec-17	2.37	15-Dec-17	8.01	Tripped
220 KV	PO	Niwali - Pawas Line	15-Dec-17	9.2	15-Dec-17	18.31	COLD WASHING OF INSULATOR STRING.
220 KV	PO	Maisal-Jath I	15-Dec-17	9.3	15-Dec-17	12.3	Quarterly Maintenance Work
220 KV	PO	Kalwa - Mulund 1	15-Dec-17	10.07	15-Dec-17	17.44	Taken on TBC
220 KV	PO	Kalwa - Taloja	15-Dec-17	10.44	15-Dec-17	18.28	Line Maintenance work
220 KV	EO	Aurangabad - Chitegaon	15-Dec-17	11.56	15-Dec-17	19.38	Attending Hot Spot
220 KV	PO	Kalwa - Borivali	16-Dec-17	8.22	16-Dec-17	17.5	Routine Maintenance Work
220 KV	PO	Niwali - Pawas Line	16-Dec-17	9.12	16-Dec-17	17.1	Line Maintenance work
220 KV	Tripped	Talegaon(PG)-Talegaon(Ambi)-II	16-Dec-17	11.25	16-Dec-17	12.03	Due To Overload. Load Affected Nil.
220 KV	PO	Topworth - Kharghar	16-Dec-17	11.47	16-Dec-17	17	Tree Cutting.
220 KV	PO	Telco- Chinchwad	16-Dec-17	12.41	16-Dec-17	18	Half yearly maintenance work. Through TBC.
220 KV	PO	Nagothane - ACCIL	16-Dec-17	16.57	16-Dec-17	18.5	Attending Oil Leakage
220 KV	Tripped	Bableshtar - Bableshtar-II	17-Dec-17	6.19	17-Dec-17	7.39	Distance Protection
220 KV	PO	Kalwa Salsette III	17-Dec-17	7.5	17-Dec-17	14.31	For Safety Purpose.
220 KV	PO	Trombay Salsette 1 Backbay	17-Dec-17	8.47	17-Dec-17	18	Closer Inspection.
220 KV	PO	Kalwa - Mulund 2	17-Dec-17	9.04	17-Dec-17	16.3	C T Replacement.
220 KV	PO	Nagothane - Ipcl	16-Jan-18	11.42		Continued.	Line Bunching Work For Height Rising For Railway Line.
220 KV	PO	IPCL - SPCL	16-Jan-18	12.07		Continued.	Line Bunching Work Height Rising For Railway Line.
220 KV	HT	Padgha-Temghar-II	21-Jan-18	22.25		Continued.	CT Replacment work
400 KV	PO	Karad Solapur (PG)	03-May-17	11:49		Continued.	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
400 KV	HT	Karad - Jaigad - II	09-Dec-17	17.48	11-Dec-17	9.37	Over Voltage
400 KV	HT	karad -kolhapur-II	09-Dec-17	17.5	11-Dec-17	9.35	Over Voltage
400 KV	HT	Dhule Sar'Sarovar II	09-Dec-17	18.08	11-Dec-17	8.44	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	10-Dec-17	17.39	11-Dec-17	8.39	Over Voltage
400 KV	Tripped	Akola Aurangabad(PG) II	11-Dec-17	4.45	11-Dec-17	7.28	Tripped on PDR at Akola end
400 KV	PO	Akola Aurangabad(PG) II	11-Dec-17	7.24	12-Dec-17	15.38	Due To Y-PH Pole Tripped Only and R and B In Close Position.
400 KV	PO	Pune(GIS) - Parli II	11-Dec-17	10	11-Dec-17	17	air compressor problem.
400 KV	PO	Akola II - Akola I Ckt-II	11-Dec-17	10.08	11-Dec-17	17.48	Routine Maintenance Work
400 KV	PO	Padghe - Nagothane - I	11-Dec-17	13.17	11-Dec-17	13.35	bus normalisation bus b to bus a.
400 KV	PO	Padghe - Kalwa-II	11-Dec-17	16.49	11-Dec-17	17.05	shift a bus to b bus.
400 KV	HT	Dhule Sar'Sarovar I	11-Dec-17	17.21	12-Dec-17	6.3	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	11-Dec-17	17.32	12-Dec-17	6.1	Over Voltage
400 KV	HT	karad -kolhapur-I	11-Dec-17	17.58	12-Dec-17	11.42	Over Voltage
400 KV	HT	Karad-Jaigad - I	11-Dec-17	18.04	12-Dec-17	11.35	Over Voltage
400 KV	HT	Lonikand I - Koyna stage-IV	11-Dec-17	23.29	12-Dec-17	6.09	Over Voltage
400 KV	Tripped	Koradi Satpur	12-Dec-17	2.41	12-Dec-17	3.29	Distance Protection
400 KV	Tripped	Girwali-Solapur (Lamboti)	12-Dec-17	15.2	13-Dec-17	5.07	Distance Protection

400 KV	HT	Dhule Sar'Sarovar II	12-Dec-17	17.3	13-Dec-17	6.38	Over Voltage
400 KV	HT	karad -kolhapur-I	12-Dec-17	17.3	13-Dec-17	11.42	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	12-Dec-17	17.54	13-Dec-17	6.31	Over Voltage
400 KV	HT	Karad - Jaigad - II	12-Dec-17	18.08	13-Dec-17	9.06	Over Voltage
400 KV	HT	karad -kolhapur-I	13-Dec-17	17.12	14-Dec-17	13.36	Over Voltage
400 KV	HT	Karad - Jaigad - II	13-Dec-17	17.16	14-Dec-17	10.32	Over Voltage
400 KV	HT	Dhule Sar'Sarovar I	13-Dec-17	18.02	14-Dec-17	5.39	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	13-Dec-17	18.06	14-Dec-17	6.42	Over Voltage
400 KV	HT	Lonikand I - Koyna stage-IV	13-Dec-17	23.29	14-Dec-17	6.27	Over Voltage
400 KV	PO	Aikud-Solapur(PG)	14-Dec-17	11.03	14-Dec-17	15.36	Annual Maintenance Work
400 KV	HT	Bhusawal-Aurangabad	14-Dec-17	17.32	15-Dec-17	7.02	Over Voltage
400 KV	HT	karad -kolhapur-II	14-Dec-17	17.36	15-Dec-17	10.48	Over Voltage
400 KV	HT	Karad-Jaigad - I	14-Dec-17	17.4	15-Dec-17	10.49	Over Voltage
400 KV	HT	Dhule Sar'Sarovar I	14-Dec-17	18.06	17-Dec-17	11.32	Over Voltage
400 KV	PO	Ektuni - Taptitanda Ckt I	15-Dec-17	9.59	15-Dec-17	16.08	Routine Maintenance Work
400 KV	PO	Chandrapur-Parali III	15-Dec-17	10.1	15-Dec-17	18	PID WORK.
400 KV	PO	Koradi Satpur	15-Dec-17	11.47	15-Dec-17	18.55	OUTAGE BY WRLDC.
400 KV	HT	Khadka-Aurangabad (Waluj)	15-Dec-17	18.56	16-Dec-17	7.37	Over Voltage
400 KV	HT	Karad - Jaigad - II	15-Dec-17	18.59	16-Dec-17	8.46	Over Voltage
400 KV	HT	karad -kolhapur-I	15-Dec-17	19.02	16-Dec-17	8.47	Over Voltage
400 KV	PO	Parly(MS)- Nanded ckt I	16-Dec-17	10.54	16-Dec-17	14.58	Line Signature Test.
400 KV	HT	Khadka-Aurangabad (Waluj)	16-Dec-17	18.01	17-Dec-17	8.42	Over Voltage
400 KV	HT	Karad-Jaigad - I	16-Dec-17	18.09	20-Dec-17	11.04	Over Voltage
400 KV	HT	karad -kolhapur-I	16-Dec-17	18.1	18-Dec-17	6.27	Over Voltage
400 KV	PO	Pune(GIS)-A'bad(Waluj) Ckt 2	17-Dec-17	8.57	17-Dec-17	12.19	Work Down By Powergrid.
400 KV	Tripped	Dabhol Nagothane II	17-Dec-17	9.48	18-Dec-17	8.35	Emergency Work At Dabhol End.
400 KV	PO	Parly(MS)- Nanded ckt II	17-Dec-17	10.05	17-Dec-17	15.54	Line Maintenance work
400 KV	PO	Babhaleshwar - Padghe-II	17-Dec-17	11.34	17-Dec-17	17.5	Emergency Outage For Hot Spot Attending.
400 KV	HT	Dhule Sar'Sarovar II	17-Dec-17	17.12	18-Dec-17	11.3	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	17-Dec-17	17.16	18-Dec-17	7.21	Over Voltage
400 KV	HT	Lonikand I - Koyna stage-IV	17-Dec-17	20.34	18-Dec-17	6.44	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	21-Jan-18	16.51		Continued.	Over Voltage
400 KV	HT	Karad-Jaigad - I	21-Jan-18	18.24		Continued.	Over Voltage
400 KV	HT	karad -kolhapur-II	21-Jan-18	18.28		Continued.	Over Voltage
500 KV	PO	HVDC Pole-I	11-Dec-17	17.32	11-Dec-17	17.51	shift a bus to b bus.
500 KV	Tripped	Chandrapur - Padghe Hvdc Pole 2	15-Dec-17	21.55	15-Dec-17	22.57	REDUCED VOLTAGE MODE.