

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 09/Dec/2024 to 15/Dec/2024

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
09/12/2024	11 Hrs	6013	250	298	6561	9998	279	5748	2766	-2132	22678	0	22678	458	306	26116	26116	49.99
10/12/2024	11 Hrs	6056	453	285	6794	10059	318	6491	2688	-2145	23686	0	23686	443	308	27101	27101	49.99
11/12/2024	11 Hrs	6060	207	282	6549	10148	310	6693	2867	-2262	23761	0	23761	423	321	27311	27311	49.97
12/12/2024	11 Hrs	6242	351	289	6882	9996	109	6693	2890	-2266	23763	0	23763	494	303	27367	27367	50.01
13/12/2024	11 Hrs	6752	127	290	7169	9128	890	6522	2896	-2255	23796	0	23796	453	295	27353	27353	50.00
14/12/2024	11 Hrs	6243	330	286	6859	9403	789	6009	2909	-1953	23464	0	23464	440	324	26733	26733	50.01
15/12/2024	11 Hrs	6109	216	140	6465	9179	291	6578	2979	-1625	23385	0	23385	348	303	26143	26143	49.98
Maximum		6752	453	298	7169	10148	890	6693	2979	-1625	23796	0	23796	494	324	27367	27367	50.01
Minimum		6013	127	140	6465	9128	109	5748	2688	-2266	22678	0	22678	348	295	26116	26116	49.97
Average		6211	276	267	6754	9702	427	6391	2856	-2091	23505	0	23505	437	309	26875	26875	49.99

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
09/12/2024	16 Hrs	6033	174	280	6487	10262	69	6057	1559	-2071	21806	0	21806	460	318	25212	25212	49.98
10/12/2024	16 Hrs	5940	283	278	6501	10257	92	6421	1733	-2117	22339	0	22339	445	351	25800	25800	49.98
11/12/2024	16 Hrs	6129	128	273	6530	10496	62	6672	1818	-2264	22777	0	22777	479	307	26364	26364	50.03
12/12/2024	16 Hrs	5924	146	280	6350	10216	61	6367	1835	-2235	22028	0	22028	468	298	25595	25595	50.02
13/12/2024	13 Hrs	6076	423	283	6782	9516	432	5514	3151	-2327	22527	0	22527	434	287	26116	26116	50.01
14/12/2024	13 Hrs	5784	280	282	6346	9145	467	5620	3313	-2073	22285	0	22285	396	283	25570	25570	50.01
15/12/2024	13 Hrs	5720	158	139	6017	8825	227	5719	3212	-1766	21731	0	21731	297	284	24581	24581	49.91
Maximum		6129	423	283	6782	10496	467	6672	3313	-1766	22777	0	22777	479	351	26364	26364	50.03
Minimum		5720	128	139	6017	8825	61	5514	1559	-2327	21731	0	21731	297	283	24581	24581	49.91
Average		5944	227	259	6430	9817	201	6053	2374	-2122	22213	0	22213	426	304	25605	25605	49.99

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
09/12/2024	19 Hrs	7096	308	288	7692	9570	315	6805	0	-1737	22086	0	22086	696	431	25509	25509	49.98
10/12/2024	19 Hrs	7075	1360	356	8791	9036	183	6794	1	-1646	22594	0	22594	802	500	26107	26107	49.98
11/12/2024	19 Hrs	6437	1716	368	8521	9610	217	6772	4	-1775	22780	0	22780	799	498	26421	26421	49.99
12/12/2024	19 Hrs	6710	1907	358	8975	8464	351	6827	0	-1689	22367	0	22367	820	499	25936	25936	49.99
13/12/2024	19 Hrs	7385	1076	284	8745	8312	453	6778	2	-1708	22013	0	22013	807	474	25571	25571	50.03
14/12/2024	19 Hrs	7036	516	282	7834	8623	795	6770	4	-1524	21932	0	21932	786	496	25308	25308	50.00
15/12/2024	19 Hrs	6782	396	138	7316	8855	583	6248	16	-1600	20868	0	20868	439	367	23824	23824	50.05
Maximum		7385	1907	368	8975	9610	795	6827	16	-1524	22780	0	22780	820	500	26421	26421	50.05
Minimum		6437	308	138	7316	8312	183	6248	0	-1775	20868	0	20868	439	367	23824	23824	49.98
Average		6932	1040	296	8268	8924	414	6713	4	-1668	22091	0	22091	736	466	25525	25525	50.00

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
09/12/2024	3 Hrs	5606	143	298	6047	7562	152	5387	0	-1106	17637	0	17637	353	310	19811	19811	50.10
10/12/2024	3 Hrs	5408	153	302	5863	6973	1094	5369	0	-1047	17835	0	17835	373	307	19979	19979	50.09
11/12/2024	3 Hrs	5835	137	301	6273	6902	773	5694	0	-1107	18110	0	18110	393	309	20344	20344	49.99
12/12/2024	3 Hrs	5161	154	300	5615	7955	673	5514	0	-1242	18088	0	18088	356	295	20408	20408	50.01
13/12/2024	24 Hrs	5820	130	295	6245	7061	1198	5140	0	-1535	17608	0	17608	412	295	20351	20351	49.97
14/12/2024	3 Hrs	5626	119	299	6044	6495	1324	5280	0	-1201	17529	0	17529	360	294	19797	19797	50.01
15/12/2024	24 Hrs	5158	99	304	5561	6889	984	4879	0	-1416	16404	0	16404	379	281	18973	18973	50.02
Maximum		5835	154	304	6273	7955	1324	5694	0	-1047	18110	0	18110	412	310	20408	20408	50.10
Minimum		5158	99	295	5561	6495	152	4879	0	-1535	16404	0	16404	353	281	18973	18973	49.97
Average		5516	134	300	5950	7120	885	5323	0	-1236	17602	0	17602	375	299	19952	19952	50.03

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
09/12/2024	146.059	5.278	7.071	158.408	0.168	211.384	210.580	8.037	141.397	20.217	11.195	7.736	-38.960	488.346	57.891	558.374
10/12/2024	144.964	8.503	7.088	160.555	0.258	205.234	204.015	14.840	147.060	20.464	11.141	7.957	-39.561	496.583	58.659	567.251
11/12/2024	146.079	9.106	7.077	162.262	0.157	211.252	208.088	10.260	153.219	21.306	11.524	8.044	-41.744	504.289	61.308	577.863
12/12/2024	142.968	10.046	7.064	160.078	0.404	209.246	207.492	10.667	150.668	21.669	11.815	8.538	-41.222	498.802	61.575	572.681
13/12/2024	155.610	5.678	6.949	168.237	0.139	196.260	194.808	19.958	145.097	21.233	11.582	7.591	-41.733	496.733	60.906	569.958
14/12/2024	145.686	5.570	6.978	158.234	0.364	193.061	192.035	23.878	142.782	22.275	10.928	7.730	-38.145	489.826	56.803	558.888
15/12/2024	140.927	4.724	4.245	149.896	0.121	188.414	187.367	17.818	142.583	22.865	8.951	7.300	-34.650	475.152	50.901	537.827
Maximum	155.610	10.046	7.088	168.237	0.404	211.384	210.580	155.610	153.219	22.865	11.815	8.538	-34.650	504.289	61.575	577.863
Minimum	140.927	4.724	4.245	149.896	0.121	188.414	187.367	140.927	141.397	20.217	8.951	7.300	-41.744	475.152	50.901	537.827
Average	146.042	6.986	6.639	159.667	0.230	202.122	200.626	146.042	146.115	21.433	11.019	7.842	-39.431	492.819	58.292	563.263

Transmission Line Outages/Trippings from 09.12.2024 to 15.12.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
EKLAHARE (OCR) - NAVASARI CKT - 2	28-11-24	21:37	14-12-24	18:27	load management	HT	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 1	29-11-24	9:02	14-12-24	18:02	H/T for load management.	HT	220 KV
BUS COUPLER @ SAKI (AEML)	03-12-24	12:31	12-12-24	21:16	Tripped due to Suspected Bus fault at 220kV Bus-coupler compartment	T	220 KV
MAIN BUS-2 @ SAKI (AEML)	03-12-24	12:31	12-12-24	21:16	220KV MAIN BUS 2 BUS OPERATED DUE TO GIS INTERNAL FAULT LOAD AFFECTED 48MW FOR 8 MIN. FOLLOWING CKT TRIPPED 1)220KV SAKI (TATA)-SAKI(AEML) CKT 2 2)220KV AAREY- SAKI(AEML) CKT 2 3) 220KV SAKI(TATA)-SAKI(AEML) CKT 1 TRIPPED AT SAKI(TATA)END	T	220 KV
STATION TRANSFORMER - 8A @ CHANDRAPUR SWITCHING SS	06-12-24	10:18	11-12-24	20:37	Degassing and filtration of Station Transformer-8A oil.	PO	400 KV
220/100 KV 100 MVA ICT 1 @ KANDALGAON	07-12-24	17:50	11-12-24	15:34	Heavy leakage from neutral bushing	HT	220 KV
220/132-110KV 100MVA PTR 2 @ WATHAR	07-12-24	14:10	10-12-24	17:45	For attending Sergi fire detector alarm problem	EO	220 KV
KHADKA-AURANGABAD (WALUJ)	07-12-24	22:47	09-12-24	10:06	overvoltage	HT	400 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	08-12-24	22:24	09-12-24	5:08	Handtrip for Load management on 220kV Nashik-Babhaleshwar ckt II. Also planned outage is availed on 220kV Nashik - Babhaleswar ckt-I.	HT	220 KV
AUXILARY BUS @ COLOURCHEM	08-12-24	9:43	11-12-24	12:55	1) Replacement of 220 Kv PT Main bus Isolator and 220 Kv TBC main bus isolator under LE scheme. 2) Removal of existing line differential (M2) Relay by testing team Kalwa.	PO	220 KV
EKLAHARA(GCR)(NASIK)- BABLESHWAR 1	08-12-24	22:43	09-12-24	5:03	Replacement of faulty disc insulator observed in the PID of the disc insulator of the line . Disc insulator to porcelain Long rod replacement under scheme.	PO	220 KV
JAIGAD - KARAD CKT - 1	08-12-24	19:59	09-12-24	10:06	H/T for voltage management.	HT	400 KV
PANVEL TSS - TIMBER MARKET	08-12-24	9:13	09-12-24	16:35	Stringing of conductor on new tower MDN +12Mtr between loc no. 1 to 3.	PO	220 KV
ABHIJEET-WARDHA-II	09-12-24	10:35	09-12-24	18:42	During this outage the line jumper which is now connected to line isolator only, will be directly connected to c isolater .	PO	220 KV
CHANDRAPUR 2 - WARORA CKT-2	09-12-24	9:55	09-12-24	19:18	Conductor & earthwire hardware nut Bolt tightening/fitting work at various tower Location.	PO	400 KV
DASTURI-KANDALGAON LINE	09-12-24	14:35	10-12-24	4:50	Tripped on distance protection.	T	220 KV
MIRAJ - ICHALKARANJI	09-12-24	10:41	09-12-24	16:05	For proper load management at 220kV Tilawani S/S during outage period of 220kV Talandage- Tilawani Ckt 2 , 220kV Miraj- Tilawani line needs to be kept off at 220kV Tilawani S/S end.	PO	220 KV
NAGOTHANE - DABHOL CKT - 1	09-12-24	18:38	09-12-24	19:52	Tripped due to high voltage alarm at Dabhol end.	T	400 KV
NAGOTHANE - DABHOL CKT - 2	09-12-24	18:38	09-12-24	19:32	Tripped due to high voltage alarm at Dabhol end.	T	400 KV
NEW KOYNA-KARAD CKT - 2	09-12-24	2:20	09-12-24	10:32	Hand trip for over voltage management.	HT	400 KV
PADGHE - KALWA CKT - 1	09-12-24	2:13	09-12-24	5:58	Tripped on over voltage at 02:13 Hrs. DT send from Padghe end and received at Kalwa END . Suspected malfunction of relay at Padghe end.	T	400 KV
PADGHE - TARAPUR CKT - 1	09-12-24	12:20	09-12-24	12:42	Closing TBC Breaker at Padghe	T	400 KV
PADGHE - TARAPUR CKT - 2	09-12-24	12:20	09-12-24	13:09	Closing TBC Breaker at Padghe	T	400 KV
TALANDGE - ICHALKARANJI 2	09-12-24	10:50	09-12-24	16:00	For replacement of broken & damaged 06 No tension insulator strings at TL No 02	PO	220 KV
100 MVA 220/132 KV ICT	09-12-24	10:43	09-12-24	15:59	Diagnostic testing work and relay testing work.	PO	220 KV
132 KV GHATODI (220 KV) - PUSAD CKT	09-12-24	12:05	09-12-24	15:40	At 220kv ghatodi s/stn for connecting ct of 132 kv ghatodi pusad line to the sps relay for 72 mw renew solar power park at darwha.	PO	220 KV
220 KV AKOLA - ANJANGAON (VIHIGAON) CKT - I	09-12-24	10:52	09-12-24	15:45	Diagnostic testing work.	PO	220 KV

220 KV CHANDRAPUR GCR (400 KV) - WANI CKT	09-12-24	11:55	09-12-24	15:15	To attend the problem of wavv trap jumper.	PO	400 KV
220/100 KV 100 MVA ICT 1 @ JAMBHUL	09-12-24	10:17	09-12-24	16:19	OLTC Overhauling work by M/s Trafocare	PO	220 KV
220/110 KV 200 MVA ICT - 1 @ ICHALKARANJI - II	09-12-24	9:55	09-12-24	17:18	1) Quarterly bay maintenance work 2) NIFPS cabinet replacement work	PO	220 KV
220/132 KV 100MVA ICT - 1 @ MANMAD	09-12-24	11:38	09-12-24	16:36	Diagnostic Testing work & Quarterly Bay maintenance work.	PO	220 KV
220/132 KV 200 MVA ICT 1 @ AMBAZARI	09-12-24	13:53	09-12-24	16:49	Replacement of faulty lv cb tnc switch on control panel.	PO	220 KV
220/132-110 KV 100MVA ICT 2 @ JATH	09-12-24	14:02	09-12-24	17:44	Oil Leakage Attending Work	PO	220 KV
220kv Koradi-2 - Uppalwadi ckt 1	09-12-24	9:41	09-12-24	17:01	Daily basis outage proposed on 220 kv koradi- upalwadi ckt 1 for safty reason,for cable faulty locating work.	PO	220 KV
400/220 KV 3X105 MVA ICT - 1 @ PADGHE	09-12-24	5:08	09-12-24	13:52	Tripped on Bucholz.	T	400 KV
400/220KV 315 MVA ICT - 1 @ NEW KOYNA	09-12-24	7:38	10-12-24	17:59	Chemical Washing work & Diagnostic testing & Relay testing work , Routine maint. Work Oil Filtration	PO	400 KV
BHALVANI - VARKUTI	09-12-24	10:19	09-12-24	21:48	Outage is required for Cold line washing	PO	220 KV
DABHOL - NEW KOYNA CKT - 2	09-12-24	11:28	12-12-24	7:52	REPLACEMENT OF CT MORE THAN 20 YRS OLD AND EXHIBITING OIL SWEATING	PO	400 KV
JAIGAD - KARAD CKT - 2	09-12-24	20:17	10-12-24	11:25	H/T For voltage management.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	09-12-24	20:15	10-12-24	8:24	H/T For voltage management.	HT	400 KV
MAIN BAY (416) OF CHANDRAPUR ckt-2 @ WARORA	09-12-24	9:55	09-12-24	16:55	CB DCRM/CRM/Timing, CT C & Tan Delta work to be carried out.	PO	400 KV
SALSETTE BORIVLI - 1	09-12-24	7:05	09-12-24	10:05	OPGW STRINING WORK IN VICINITY	PO	220 KV
TATA BHIVPURI MSETCL NERAL	09-12-24	10:20	09-12-24	17:49	R/M of GODs	PO	110 KV
TATA BORIVLI MSETCL BORIVLI - 4	09-12-24	11:58	09-12-24	12:12	Breaker trial operation	PO	220 KV
TATA BORIVLI MSETCL BORIVLI - 5	09-12-24	12:15	09-12-24	12:42	Breaker trial operation.	PO	220 KV
TIE BAY (702) OF ICT-1 & FUTURE BAY @ KORADI 3	09-12-24	9:30	10-12-24	7:05	Bay Outage	PO	765 KV
URAN - SEZ JNPT	09-12-24	10:56	09-12-24	18:00	Replacement of damaged jumeper at Loc no. 21. Repairing of damaged conductor at Loc no. 19,6,17	PO	220 KV
VANKUSWADE - KDPH	09-12-24	11:10	14-12-24	19:00	Erection of 220kv SPND Tower at Loc No.103	PO	220 KV
VANKUSWADE - KDPH	09-12-24	11:10	14-12-24	19:00	Replacement of Earthwire at Loc No.48 to 52 & 91 to 94	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	10-12-24	8:46	10-12-24	20:35	22kv ALEPHATA - BBLSR LINE LOADING	HT	220 KV
DHULE - KHANDWA CKT - 1	10-12-24	9:03	12-12-24	21:43	Work at Dhule end. Retrofitting work of Distance M2 relay by new distance relay GE P443 by MSETCL. In same outage existing LBB relay will be replaced by numerical LBB relay by PGCIL.	PO	400 KV
DHULE - KHANDWA CKT - 2	10-12-24	9:02	10-12-24	21:26	Non auto mode of 400KV-KHANDWA-DHULE-MS-2 is also required for carrying out opportunity works in 400KV-KHANDWA-DHULE-MS-1 by POWERGRID/ The outage is being taken by MSLDC	PO	400 KV
KANDALGAON - ONGC PANVEL	10-12-24	11:02	12-12-24	13:19	For 02 nos. Of tower dismantling work and stringing of conductor on new tower MDN +12 Mtr between loc no. 1 to 3 .	PO	220 KV
MIRAJ - ICHALKARANJI	10-12-24	10:36	10-12-24	16:00	For proper load management at 220kv Tilawani S/S during outage period of 220kv Talandage- Tilawani Ckt 1 , 220kv Miraj- Tilawani line needs to be kept off at 220kv Tilawani S/S end.	PO	220 KV
TALANDGE - ICHALKARANJI 1	10-12-24	10:40	10-12-24	15:55	For replacement of broken & damaged 06 No tension insulator strings at TL No 02 & Conversion from SSN to DSN at TL No 34 - RYB Phases	PO	220 KV
TALANDGE - SAWANTWADI	10-12-24	12:50	10-12-24	18:59	Y-B PH Dist. Protection	T	220 KV

100 MVA 220/132 KV ICT - I @ DEOGAON RANGARI	10-12-24	11:28	10-12-24	18:38	1) DIAGNOSTIC TESTING WORK 2) RELAY TESTING WORK 3) MAINTENANCE WORK OF NIFPS 4) CRM OF CKT.BREAKER 5) REPLACEMENT OF PROBLEMATIC JUMP OF CKT.BREAKER	PO	220 KV
200 MVA 220/132 KV ICT - III @ CHALISGAON	10-12-24	11:52	10-12-24	12:40	TO REMOVE EXCESS OIL FROM OLTC OIL TANK.		220 KV
220 KV ANJANGAON (VIHIGAON) - AKOLA CKT II	10-12-24	10:52	10-12-24	16:43	FOR DIAGNOSTIC TESTING WORK AT 220 KV AKOLA S/S	PO	220 KV
220/110KV 100MVA ICT - 3 @ PETH	10-12-24	10:05	10-12-24	13:20	CT Oil leakage attending Work	PO	220 KV
220/132-110 KV 100MVA ICT 1 @ JATH	10-12-24	12:30	10-12-24	16:00	Oil Leakage Attending Work	PO	220 KV
220/132-110KV 100MVA PTR 1@WATHAR	10-12-24	10:08	10-12-24	17:45	For attending oil leakage from tertiary bushing & Conservator tank oil indicator by agency	PO	220 KV
220/132-110KV 200MVA ICT 2 @ MIRAJ	10-12-24	10:11	10-12-24	19:07	ICT Painting Work	PO	220 KV
220/132KV 200MVA ICT 6 @ EKLAHARE (GCR)	10-12-24	8:56	10-12-24	17:42	CT replacement & diagnostic testing work.	PO	220 KV
220/33 KV 25 MVA T/F 2 @ JATH	10-12-24	9:50	10-12-24	18:33	Diagnostic Testing & Relay testing work	PO	220 KV
220kV Koradi-2 - Uppalwadi ckt 1	10-12-24	9:36	10-12-24	17:48	FOR CABLE FAULT LOCATING WORK OF 220KV KORADI UPPALWADI CKT.2.	PO	220 KV
40 MVA 220/6.6 KV STN TF - 1 @KHAPARKHEDA	10-12-24	10:09	10-12-24	18:55	29C ISOLATOR ALINGMENT WORK IS TO CARRIED OUT BY AGENCY		220 KV
400/220/33 KV 315 MVA ICT - 2 @ KHARGHAR	10-12-24	21:27	11-12-24	5:29	To replace ICT 2 R phase LV Bushing Jumper due to deteriorating conductor strands at 400kV Kharghar	EO	400 KV
AKOLA - KHADKA (BHUSAWAL)	10-12-24	14:12	10-12-24	17:21	"For Attending Red-Hotspot observed on 400 kV Auxilliary PG Isolator of 400 kV Khadka - Akola Ckt.	EO	400 KV
BADNERA TSS-I	10-12-24	10:46	10-12-24	11:16	1. FOR REPLACEMENT OF DAMAGED CTMB TO RP CABLE FOR BACKUP PROTECTION. 2. DIAGNOSTIC TESTING WORK 3. RELAY TESTING WORK.	PO	220 KV
BADNERA TSS-II	10-12-24	11:57	10-12-24	16:48	1. FOR ATTENDING THE CT CIRCUIT PROBLEM I.E SOUND OBSERVED AFTER SHIFTING THE LOAD. 2. CT TESTING WORK BY PROTECTION UNIT		220 KV
BHAMBORI AMALNER	10-12-24	9:30	10-12-24	18:30	FOR TREE CUTTING WORK BETWEEN SPAN 278 TO 279	PO	220 KV
JAIGAD - KARAD CKT - 1	10-12-24	23:03	11-12-24	9:35	H/T for voltage management.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	10-12-24	23:01	11-12-24	9:51	H/T for voltage management.	HT	400 KV
MAIN BAY (405) OF KHADKA CKT - 1 @ DEEPNAGAR	10-12-24	9:32	10-12-24	16:20	For Diagnostic Testing of Bay Equipments and Cold Washing Work	PO	400 KV
ALEPHATA-PARGAON(KATHAPUR)	11-12-24	8:49	11-12-24	20:37	Nasik -BBSLR lone loading control	HT	220 KV
BHOSARI 2 - TELCO	11-12-24	23:37	12-12-24	1:47	Fixing of bird diverter between Loc No. 52-53-54-55	PO	220 KV
BIDRI - SAWANTWADI	11-12-24	11:07	11-12-24	14:47	For quarterly maintenance/washing of bay equipment's.	PO	220 KV
DHULE - KHANDWA CKT - 1	11-12-24	9:57	11-12-24	18:17	Non auto mode of 400KV-KHANDWA-DHULE-MS-1 is also required for carrying out opportunity works in 400KV- KHANDWA-DHULE-MS-2 by POWERGRID/ The outage is being taken by MSLDC	PO	400 KV
HINJAWADI I- CHINCHWAD	11-12-24	7:58	12-12-24	21:36	Chinchwad -Urse loading	HT	220 KV
KHAPARKHEDA- BUTIBORI	11-12-24	12:26			ATTENDING HOT SPOT AT 220 KV BUTIBORI 1 SS.	T	220 KV
TALANDGE - SAWANTWADI	11-12-24	7:17	11-12-24	10:35	For quarterly maintenance/washing of bay equipment's.	PO	220 KV
100 MVA 220/132 KV ICT - II @ DEOGAON RANGARI	11-12-24	11:14	11-12-24	17:57	1) DIAGNOSTIC TESTING WORK 2) RELAY TESTING WORK 3) MAINTENANCE WORK OF NIFPS 4) CRM OF CKT.BREAKER.	HT	220 KV
100 MVA 220/132 KV ICT - II @ JALKOT	11-12-24	11:32	11-12-24	16:16	FOR DIAGNOSTIC TESTING WORK.	HT	220 KV
200 MVA 220/132 KV ICT 3 @ GIRWALI	11-12-24	10:25			OIL FILTRATION WORK.	HT	220 KV
220/132/11 KV 200 MVA ICT 2 @ AMRAVATI	11-12-24	9:53	11-12-24	16:10	FOR REPLACEMENT OF R,Y,B LV SIDE LA.	HT	220 KV

220/132KV 100MVA ICT 2 @ KATHAPUR	11-12-24	11:36	11-12-24	16:31	Diagnostic Testing and routine Maintenance.	PO	220 KV
220/33 KV 50 MVA PTR 1 @ BABHLESHWAR	11-12-24	13:01	11-12-24	16:07	For attending red hot of LV B PHASE CT,IPS TUBE & HV CB.	PO	220 KV
220/33 KV 50 MVA PTR 3 @ BHENDA	11-12-24	12:10	11-12-24	12:10	For replacement of Ashida make relay card of HV LBB Relay	PO	220 KV
220/33 KV 50MVA PTR 1	11-12-24	6:13			Commissining of 100mva duel winding transformer.	HT	220 KV
220/33kv 100 MVA TF 4 @ VERSOVA (AEML)	11-12-24	9:18	11-12-24	19:20	Replacement of 220 kV B-phase LA of 100 MVA TR-4. Annual maintenance of Transformer, NGT and Bay equipments.	PO	220 KV
220/33kv 125 MVA TF 2 @ SAKI (AEML)	11-12-24	20:13	12-12-24	20:26	Restoration of 220kV Bus Coupler i.e. Bay no. 08.	EO	220 KV
220/33kv 125 MVA TF 3 @ SAKI (AEML)	11-12-24	20:43	12-12-24	20:44	Restoration of 220kV Bus Coupler i.e. Bay No. 08.	EO	220 KV
220kV Koradi-2 - Uppalwadi ckt 1	11-12-24	11:40	11-12-24	18:12	LINE MAINTAINANCE WORK.	HT	220 KV
AMBERNATH - KALYAN CKT - 1	11-12-24	7:58	11-12-24	19:42	Closer inspection and insulator replacement	PO	110 KV
BUS COUPLER @ ALKUD	11-12-24	13:02	11-12-24	16:02	Routine Maintenance, diagnostic testing & relay testing work	PO	220 KV
BUS COUPLER @ NAGOTHANE	11-12-24	9:51	11-12-24	16:45	for routine maint work and diagnostic testing work	PO	400 KV
HYBRID PASS BUS SECTIONALIZER @ BHOSARI	11-12-24	21:15	11-12-24	22:34	Tripped due to SF6 lock out.	T	220 KV
JAIGAD - KARAD CKT - 2	11-12-24	23:35	12-12-24	10:00	H/T For voltage management.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	11-12-24	23:28	12-12-24	9:52	H/T For voltage management.	HT	400 KV
MAIN BUS - 1 @ ALKUD	11-12-24	13:02	11-12-24	16:02	Outage on 220KV Bus Coupler is already approved. For taking said outage, load of Main Bus 1 to be shifted on 220KV Main Bus - 2	EO	220 KV
OSMANABAD - PARLY (PG)	11-12-24	10:16	11-12-24	17:08	LINE/ s/s maintenance	PO	220 KV
PUNE(GIS) - TALEGAON(PG) CKT - 3	11-12-24	9:43	11-12-24	16:23	FOR AMP WORK	PO	400 KV
TBC @ VERSOVA (AEML)	11-12-24	9:16	11-12-24	19:21	Safety Purpose during replacement of 220 kV B-phase LA of 100 MVA Tr-4		220 KV
TIE BAY (412) of THAPTITANDA @ DEEPNAGAR	11-12-24	11:31	11-12-24	19:51	For Diagnostic Testing Work of equipment in Tie Bay (412)	PO	400 KV
TIE BAY (418) OF IEPL AND FUTURE LINE-1 @ WARORA	11-12-24	11:38			CB R, Y, B ph pole Overhauling, CB R, Y, B ph pole Mechanism overhauling Work.	PO	400 KV
APTA - TAMBATI	12-12-24	9:46	12-12-24	20:04	"1) Work of strengthening of 220kV Adlab bay from single conductor to twin conductor by agency. 2) SFRA testing work by PAC Circle Vashi. 3) Dianostic testing work. 4) Bus isolator maintenace work. Work carried out under:- R&M Code:- 0007"	PO	220 KV
DHULE - KHANDWA CKT - 2	12-12-24	22:37	14-12-24	17:22	Work at Dhule end. Retrofitting work of Distance M2 relay by new distance relay GE P443 by MSETCL. In same outage existing LBB relay will be replaced by numerical LBB relay by PGCIL.	PO	400 KV
MALINAGAR - TEMBHURNI	12-12-24	9:28	12-12-24	18:08	Outage is required for Cold line washing	PO	220 KV
NAGOTHANE - DABHOL CKT - 1	12-12-24	13:16	12-12-24	22:16	for string replacement work & jumper tightning work	PO	400 KV
SIEMENS - RELIANCE GIS	12-12-24	22:28	13-12-24	3:54	For the installation of saver assembly sets at TL no. 41 & 42.	PO	220 KV
VIRUR - GADCHIROLI	12-12-24	7:10	12-12-24	18:06	REPLACEMENT OF FLASHOVER DISC INSULATORS, VIBRATION DAMPER REFIXING, CORONA RING MISSING NUTBOLT FIXING & JUMPERS.	PO	220 KV
132 KV GHATODI (220 KV) - DIGRAS CKT	12-12-24	9:06	12-12-24	14:35	WORK OF ERECTION OF IN LINE TOWER AT LOC 116, SHIFTING OF SAID LINE ON ERS THEREOF UNDER ORC WORK(RAILWAY DIVERSION).	PO	220 KV
220 KV GIRWALI - MURUD CKT	12-12-24	10:55	12-12-24	16:45	CT testing and distance relay testing work bay maintenance work.	HT	220 KV

220/100 KV 100 MVA ICT 2 @ TAMBATI	12-12-24	9:24	12-12-24	20:09	"1) Work of strengthening of 220kV Adlab bay from single conductor to twin conductor by agency. 2) SFRA testing work by PAC Circle Vashi. 3) Dianostic testing work. 4) Bus isolator maintenace work. Work carried out under:- R&M Code:- 0007"	PO	220 KV
220/100 KV 100 MVA ICT 1 @ KANDALGAON	12-12-24	11:29	12-12-24	13:37	Degassing of ICT	HT	220 KV
220/132 KV 100 MVA ICT - 1 @KALWAN	12-12-24	10:44	12-12-24	16:11	Routine maintenance work	PO	220 KV
220/132-110KV 200MVA ICT 2 @ MIRAJ	12-12-24	9:56	12-12-24	20:05	ICT painting work	EO	220 KV
220/22 KV 50 MVA PTR 3 @ LONIKAND	12-12-24	11:42	12-12-24	17:37	For construction of protection wall between 220/22kv 50 MVA TF no 3 & 4 during erection of New TF-4 Under Civil work	PO	220 KV
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	12-12-24	9:13	12-12-24	21:18	For Implementation of RRS scheme due to ICT-I tripping Y phase unit	EO	400 KV
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	12-12-24	4:19	12-12-24	21:18	Tripped on buchholz.	T	400 KV
400/220/33KV 315MVA ICT - 2 @ LONIKAND	12-12-24	17:46	12-12-24	21:54	For replacement of LV back relay of ICT 2	EO	400 KV
400/220KV SPARE ICT @ JEJURI	12-12-24	14:07			CBġ pole and mechanism overhauling work.	PO	400 KV
400KV-VIKHROLI-TALEGAON(PG) LINE	12-12-24	6:05	12-12-24	12:45	Tripped on distance protection.	T	400 KV
40MVA 220/6.6 KV STN T/F 3 @ KHAPARKHEDA	12-12-24	10:47	12-12-24	19:24	29a bus isolators alignment work with removing / reconnecting 29a bus isolators jumpers by hlu nagpur.	T	220 KV
765/400kv 1500 MVA ICT-2 @ KORADI 3	12-12-24	9:47	12-12-24	20:49	ICT Outage	PO	765 KV
BUS SECTION 2@TAMBATI	12-12-24	10:30	12-12-24	20:04	"1) Work of strengthening of 220kV Adlab bay from single conductor to twin conductor by agency. 2) SFRA testing work by PAC Circle Vashi. 3) Dianostic testing work. 4) Bus isolator maintenace work. Work carried out under:- R&M Code:- 0007"	PO	220 KV
CHAKAN-BHOSARI 1	12-12-24	2:10	12-12-24	4:38	Fixing of bird diverter between Loc No. 52-53-54-55	PO	220 KV
JAIGAD - KARAD CKT - 1	12-12-24	20:33	13-12-24	10:08	overvoltage	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	12-12-24	21:55	13-12-24	9:45	Overvoltage	HT	400 KV
KHARGHAR - BORIVALI CKT - 2	12-12-24	22:34	13-12-24	2:24	For the installation of saver assembly sets at TL no. 41 & 42.	PO	220 KV
LONIDEOKAR TAP ON WALCHANDNAGAR-BHIGWAN CKT	12-12-24	14:55	12-12-24	17:56	Outage on 220 kV Main Bus Section II for attending hot spot & maintenance activity.	PO	220 KV
MAIN BAY (406) OF FUTURE CKT @ KUDUS	12-12-24	11:50	12-12-24	18:22	Annual Maintenance of bays equipment & Diagnostics Testing Work	PO	400 KV
MAIN BUS - 1 @ LONIKAND 2	12-12-24	12:57	12-12-24	18:20	Diagnostic testing and Half Yearly Maintenance	PO	400 KV
MAIN BUS - 1 @ TALEGAON (PG)	12-12-24	13:56	13-12-24	20:26	FOR AMP WORK	PO	220 KV
MAIN BUS SECTION - 1 @ TIFIL	12-12-24	11:12			Siemens make bus bar relay replacement work by PAC division Kalwa.	PO	220 KV
NIWALI - PAWAS LINE	12-12-24	9:14	12-12-24	14:24	220KV Bus to 220KV Pawas bay Y ph jump nut-bolt replacement.	PO	220 KV
TIE BAY (405) OF ICT -2 AND STG-4 @ JEJURI	12-12-24	10:11	12-12-24	18:21	For Maintenance & Testing work	PO	400 KV
TIE BAY (405) OF KALA CKT - 1 @ KUDUS	12-12-24	11:50	12-12-24	18:22	Annual Maintenance of bays equipment & Diagnostics Testing Work	PO	400 KV
BELEWADI - MUMEWADI LINE	13-12-24	7:27	13-12-24	10:50	Replacement of Y ph Jump at location.137	PO	220 KV
GIS BHANDUP - BORIVALI	13-12-24	7:01	14-12-24	16:11	For stringing of conductor on Twin Monopole at Loc No. 22-23 for MMRDA Metro work.	PO	220 KV
MALINAGAR - TEMBHURNI	13-12-24	15:06	13-12-24	18:50	Outage is required for Cold line washing	PO	220 KV
MIRAJ - MHAISHAL	13-12-24	14:58	13-12-24	19:40	distance protection	T	220 KV
NAGOTHANE - DABHOL CKT - 2	13-12-24	11:44	13-12-24	20:16	for string replacement & jumper tightning work	PO	400 KV
NEW KOYNA-KARAD CKT - 2	13-12-24	0:05	13-12-24	9:30	Over voltage.	HT	400 KV

PADGHE - WADA	13-12-24	10:14	13-12-24	17:23	Replacement of Insulator identified in PID, damaged Conductor replacement Work & Hot Spot attending Work.	PO	220 KV
100 MVA 220/132 KV ICT - I @ JALKOT	13-12-24	12:17	13-12-24	17:40	replacement of LV 132kV y-ph bushing.	PO	220 KV
125 MVAR BUS REACTOR @ 400KV KHAPARKHEDA S/S	13-12-24	12:30	13-12-24	17:57	Relay Testing work	PO	400 KV
220/100 KV 100 MVA ICT 1 @ KANDALGAON	13-12-24	13:25	13-12-24	17:20	Attaining Oil Leakage from OLTC Valve	EO	220 KV
220/110 kV 200 MVA ICT 3 @ MUDSHINGI	13-12-24	10:16	13-12-24	19:46	For Fixing of repaired radiator.	PO	220 KV
220/132 100MVA ICT-2 @ AMRAPUR	13-12-24	10:46	15-12-24	18:17	ICT II Internal inspection work of ICT II Carry out by M/s.Kanohar electrical (Manufacturer) due to abnormal DGA result.	PO	220 KV
220/132 KV 150 MVA ICT 2 @ EKLAHRE (GCR)	13-12-24	9:04	13-12-24	17:41	diagnostic testing work & RCC to lattice structure of LA and BPI Hotline work involved for removal of jumps	PO	220 KV
220/132-110/11KV 200MVA VID ICT 1 @ MIRAJ	13-12-24	10:03	13-12-24	14:00	Realy Testing Work & Diagnostic Testing Work	PO	220 KV
220/132KV 100MVA ICT-1 @ WALCHANDNAGAR	13-12-24	10:02	13-12-24	16:30	OLTC Overhauling of ICT-01	PO	220 KV
220/22kV 50MVA TF-1 @ JAMBHUL	13-12-24	9:21	13-12-24	16:41	For HV CB SF6 Gas Leakage attending work by Siemens representative and other Diagnostic Testing and RM works.	PO	220 KV
220/33kV 125 MVA TF 5 @ VERSOVA (AEML)	13-12-24	9:43	15-12-24	20:59	Annual Maintenance of 125 MVA Tr-5	PO	220 KV
220KV AMRAPUR CKT II	13-12-24	18:32	13-12-24	22:43	Work at amarapur end.	PO	400 KV
220KV BADNERA -NER CKT	13-12-24	18:32	13-12-24	20:40	Annual diagnostic testing work & bay maintenance work.	PO	220 KV
220kV Koradi-2 - Uppalwadi ckt 1	13-12-24	9:49			In view of work on ckt-2.	HT	220 KV
400/220/33 KV 501MVA ICT - 4 @ BABHALESHWAR	13-12-24	23:04	14-12-24	3:32	For oil top up on R & B phase of ICT-IV	EO	400 KV
400/220/33 KV 600 MVA ICT - 4 @ PADGHE	13-12-24	12:51	14-12-24	5:38	1) Attending oil leakage from radiator of Y Phase ICT unit .Oil draining required for same and after attending oil leakage Oil top up along with filtration required. 2) Hospot attending work of R ph IV Bushing Temp 103 Deg	EO	400 KV
400/220/33KV ICT - 167 MVA SPARE ICT @LAMBOTI	13-12-24	10:40	13-12-24	13:38	For carrying out Diagnostic Testing on spare ICT and bay equipment	PO	400 KV
400/220kv 500MVA ICT-1 @ TAPTITANDA	13-12-24	11:21	13-12-24	18:23	Routine diagnostic testing work and routine maintenance work. CTR make NIFPS planned maintenance through representative	PO	400 KV
BHIVPURI - AMBERNATH CKT - 1	13-12-24	9:07	13-12-24	18:07	R/M of GODs	PO	110 KV
HYBRID PASS BUS SECTIONALIZER @ BHOSARI	13-12-24	12:29	13-12-24	13:59	Attending SF6 gas leakage from equilizing pipe of isolator chamber of bus sectionalizer by replacing same with new pipe.	EO	220 KV
JAIGAD - KARAD CKT - 2	13-12-24	21:01	14-12-24	10:06	Overvoltage	HT	400 KV
KARAD - KADEGAON	13-12-24	16:01	13-12-24	17:29	Distance protection	T	220 KV
KHADKA-AURANGABAD (WALUJ)	13-12-24	22:52	14-12-24	9:27	Overvoltage	HT	400 KV
KHARGHAR - BORIVALI CKT - 2	13-12-24	6:50	14-12-24	13:35	For stringing of conductor on Twin Monopole at Loc No. 22-23 for MMRDA Metro work	PO	220 KV
KOLSHET - BMC - BORIVALI (T) - BORIVALI (M)	13-12-24	10:06	13-12-24	11:29	INSULATOR REPLACEMENT	PO	110 KV
MALEGAON - SAYNE	13-12-24	12:12	13-12-24	13:48	For replacement of existing B-PH CT jump Coper Palm Clamp (Concoming line to CT) to attend the hot spot observed on incoming jump having Copper Clamp connected to B-Ph Ct stud (Existing jump having Copper Clamp connected to B-Ph Ct stud (Existing Coper Palm Clamp of incoming line jump to be replaced by AL Clamp).	PO	220 KV
NEW KOYNA - LOTEPARSHURAM	13-12-24	12:19	13-12-24	18:39	1) Auto-reclosure testing of 220KV Newkoyna line CB at Lote S/s. 2) Quarterly Bay Maintenance of 220KV Lote-Newkoyna line.	PO	220 KV
220 KV VALVE-JAMDE CKT I	14-12-24	8:27	14-12-24	11:53	CB CRM & timing ,CT & CC tan delta during annual diagnostic testing.	HT	220 KV
ALEPHATA-PARGAON(KATHAPUR)	14-12-24	9:54	14-12-24	19:14	Load management.	HT	220 KV

BORIVALI - TARAPUR	14-12-24	16:40	15-12-24	19:10	Shifting of 220 KV Tarapur-Borivali Line on ERS tower (06 Nos.) from loc.no. 46 to 48 for erection of 05 Nos of Monopole with one side X-arm & stringing between Loc. No. 46 to 46A & 47 to 47B Mumbai-Ahmadabad Bullet Train (NHSRCL) crossing under ORC scheme.	PO	220 KV
HINJAWADI I- CHINCHWAD	14-12-24	9:38	14-12-24	20:28	Load management.	HT	220 KV
KALWA - SIEMENS	14-12-24	14:09	14-12-24	16:39	Post Mansoon Bay maintenance work.	PO	220 KV
KANDALGAON - KOYNA (POPHALI)	14-12-24	10:25	14-12-24	15:30	Outage for replacement of flashover insulator string at loc no- 95 top ph and replacement of rusted hardware of R, Y, B ph at loc no 95, 102.	PO	220 KV
NEW KOYNA-KARAD CKT - 1	14-12-24	0:08	14-12-24	9:50	Overvoltage	HT	400 KV
220 KV KAULEWADA-KORADI 2 CKT - I	14-12-24	11:13	14-12-24	15:57	Fixing of jumper pilot string LOC 50 rep of damaged jumper at LOC 11 and attending hotspot at LOC no 54.	HT	220 KV
220/100 KV 200 MVA ICT 1 @ PAL-DOMBIVALI	14-12-24	7:10	14-12-24	16:15	Annual diagnostic, OLTC Overhauling & RM work.	PO	220 KV
220/22KV 50MVA PTR - 1 @ PALAVA	14-12-24	13:10	14-12-24	16:10	LV R ph bushing hot spot attending work and Diagnostic testing work	PO	220 KV
220/33 KV 25 MVA PTR @ RAYMOND	14-12-24	13:32	14-12-24	14:42	Checking oil leakage from OLTC top plate & top up oil in OLTC Tank	PO	220 KV
220KV AMRAPUR CKT II	14-12-24	11:37	14-12-24	18:53	Line isolator and TBC isolator overhauling work through external agency.	PO	400 KV
220kv Koradi-2 - Uppalwadi ckt 1	14-12-24	9:48	14-12-24	17:56	Safety reason for work on ckt 2.	HT	220 KV
400/220kv 500MVA ICT-2 @ TAPTITANDA	14-12-24	9:41	14-12-24	17:54	Routine diagnostic testing work, CTR NIFPS Planned maintenance through representative, routine maintenance activity	PO	400 KV
400KV MAIN BUS - 2 @ KORADI 2	14-12-24	12:34	14-12-24	20:07	1)Tan delta measurement of 400kv Bus-II CVT, 2) Nut Bolt tightening of Main Bus-II	PO	400 KV
BABLESHWAR- BABLESHWAR(400KV)-II	14-12-24	11:51	16-12-24	19:00	Emergency Shifting of the 220KV Babhaleshwar- Babhaleshwar -2 from 220kv Main Bus-II to 220kv Main Bus - I is required to avoid overloading of 220kv BBLR-BBL-I and to balance the load on both 220kv Buses. The Original Bus configuration of 220kv BBLR-BBLR-II will be restored after the 220 KV bus Coupler is taken in service.	EO	220 KV
BADNERA - NANDGAON PETH	14-12-24	11:10	14-12-24	14:40	Replacement of Y PH LA (Higher LCM value).	HT	220 KV
BUS COUPLER @ BABHALESHWAR	14-12-24	12:30	16-12-24	17:48	"For Replacement of Old 29 A and 29 B Center Break Isolator by Double break isolator "	PO	220 KV
DHULE- - BABLESHWAR CKT - 1	14-12-24	17:48	17-12-24	1:04	Retrofitting work of Distance M2 relay by new distance relay GE P443. Relay retrofitting agency will be available at site for outage work.	PO	400 KV
INTERCONNECTOR @ KALWA	14-12-24	15:01	15-12-24	14:22	Disconnection & Removal of 220kv 52 A CTs having oil leakage (for replacement) , BUS-1 CB / BAY OF INTERCONNECTOR (Normally kept Off) (Above activities are to be done in respect of Installation & commissioning of 220kV Outdoor GIS bays in place existing 220kV Interconnector 52 A / B & shifting of 220kV Kalwa Salsette 5 line on outdoor GIS)	PO	220 KV
JAIGAD - KARAD CKT - 1	14-12-24	22:11	15-12-24	9:51	Over voltage.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	14-12-24	21:36	15-12-24	8:21	Over voltage.	HT	400 KV
MANMAD - MALEGAON CKT - 1	14-12-24	10:50	14-12-24	13:42	For attending defects observed like disc flashover, broken NB Missing during monkey patrolling at various locations i.e. 01,15,59, 64	PO	220 KV

MANMAD - MALEGAON CKT - 2	14-12-24	13:52	14-12-24	20:40	For attending defects observed like disc flashover, broken, NB Missing during monkey patrolling at various location i.e. 08, 61, 62, 77, 91	PO	220 KV
NANDED CITY-FLAGSHIP	14-12-24	23:49	15-12-24	1:38	Bird Diverter fixing work.	PO	220 KV
PARLI - KARJAT CKT - 1	14-12-24	22:11	15-12-24	4:40	(1) CB testing & Reactor Backup relay testing. (2) Bay maintenance work. (3) Hardware tightening & fitting work	PO	400 KV
TIRORA - KORADI 3 CKT - 1	14-12-24	8:10	14-12-24	19:08	Annual Maintenance of line	PO	765 KV
132 KV BHANDARA- MAUDA CKT	15-12-24	7:02	15-12-24	18:24	For de stringing restringing of loos span couductor between loc no 227-243.	PO	220 KV
220kV Koradi-2 - Uppalwadi ckt 1	15-12-24	11:31	15-12-24	18:41	For safty reson for restoration of damage power cable of ckt.	PO	220 KV
250 MVA ICT-4 @ TROMBAY	15-12-24	9:33	15-12-24	19:33	Attending Hot spot on 110kV ICT 4 Main Bus side GOD	PO	220 KV
BHIRA (T) - DAVDI	15-12-24	10:47			HOISTING JOINT BOX	PO	110 KV
BHIRA (T) - DAVDI	15-12-24	10:47	15-12-24	11:41	LOWERING OF JOINT	PO	110 KV
BUS SECTION 1 @ FLAGSHIP	15-12-24	9:24	15-12-24	14:24	1) Bird Diverter fixing work. 2) Bus isolators alignment work.	PO	220 KV
BUS SECTION 2 @ FLAGSHIP	15-12-24	15:10	15-12-24	17:53	1) Bird Diverter fixing work.2) Bus isolators alignment work.	PO	220 KV
CHINCHWAD 2 - FLAGSHIP	15-12-24	8:57	15-12-24	14:24	1) Bird Diverter fixing work. 2) Bus isolators alignment work.	PO	220 KV
INTERCONNECTOR @ KALWA	15-12-24	6:21	15-12-24	14:22	OUTAGE IS ON BUS-2 CB / BAY OF INTERCONNECTOR AND COMMON CB /BAY OF INTERCONNECTOR 1) 220kV 52 B CTs shifting to 52 A section. 2) Disconnection & removal of interconnected stub bus between main bus 1 &2. (Above activities are to be done in respect of Installation & commissioning of 220kV Outdoor GIS bays in place existing 220kV Interconnector 52 A / B & shifting of 220kV Kalwa Salsette 5 line on outdoor GIS)	PO	220 KV
JAIGAD - KARAD CKT - 2	15-12-24	20:03	16-12-24	10:26	For voltage management	HT	400 KV
JEJURI- KOYNA STAGE-IV	15-12-24	10:27	15-12-24	19:09	Insulator Replacement Work against Scheme	PO	400 KV
KHADKA-AURANGABAD (WALUJ)	15-12-24	20:54	16-12-24	9:30	For voltage management	HT	400 KV
MAIN BUS SECTION - 2 @ PEDAMBE	15-12-24	6:44	15-12-24	18:12	for attending replacement of Oni, Nerle , Unit #11 ,Adlab ,50MVA Xmer No 1 bay CT to Overhead bus conductor replacement work and attending Oni bay Main Bus Isolators alignment problem. And all bays main bus isolators PM work	PO	220 KV
MURUD - TULJAPUR	15-12-24	13:32	15-12-24	15:40	Quarterly maintenance work.	PO	220 KV
PALGHAR - NALASOPARA	15-12-24	9:10	15-12-24	18:12	Replacement of damaged Insulator identified during partolling and Hot Spot attending Work.	PO	220 KV
PARLI - KARJAT CKT - 2	15-12-24	22:03	16-12-24	4:04	(1) CB testing & Reactor Backup relay testing. (2) Bay maintenance work. (3) Hardware tightening & fitting work	PO	400 KV
PARLI - KARJAT CKT - 2	15-12-24	22:03	16-12-24	4:04	Cold washing	PO	400 KV
TIRODA - KORADI 3 CKT - 2	15-12-24	8:49	15-12-24	19:28	Annual Maintenance of line	PO	765 KV

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
09/12/2024	0.053	0.871	45.555
10/12/2024	0.110	0.982	45.445
11/12/2024	0.135	1.117	45.309
12/12/2024	0.151	1.268	45.158
13/12/2024	0.065	1.333	45.094
14/12/2024	0.067	1.400	45.027
15/12/2024	0.051	1.451	44.976

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 09/Dec/2024 to 15/Dec/2024

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
09/12/2024	MONDAY	113.206	8677	97.374	4057	210.580	8774	211.384	8808	0.804	34
10/12/2024	TUESDAY	105.360	8402	98.655	4111	204.015	8501	205.234	8551	1.219	51
11/12/2024	WEDNESDA	112.106	8574	95.982	3999	208.088	8670	211.252	8802	3.164	132
12/12/2024	THURSDAY	110.648	8549	96.844	4035	207.492	8646	209.246	8719	1.754	73
13/12/2024	FRIDAY	90.081	8012	104.727	4364	194.808	8117	196.260	8178	1.452	60
14/12/2024	SATURDAY	87.613	7897	104.422	4351	192.035	8001	193.061	8044	1.026	43
15/12/2024	SUNDAY	93.805	7713	93.562	3898	187.367	7807	188.414	7851	1.047	44
Total		712.818		691.567		1404.385		1414.851		10.466	

Generator Unit Outages/Trippings from 09.12.2024 to 15.12.2024						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U2	07-02-17	17:3		Continued.	No Schedule.(NO PPA)	NOPPA
PGPL U1	07-02-17	17:3		Continued.	No Schedule (NO PPA)	NOPPA
VIPL U-1	29-12-18	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-19	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-20	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-20	4:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-21	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-22	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Ghatghar Unit-2	26-05-24	13:17		Continued.	Stator Earth Fault	FORCED
RPL(AMT) U-3	23-07-24	0:47		Continued.	Turbine Vibration High	FORCED
Trombay 5	22-09-24	16:14		Continued.	Emergency withdrwan due to fire in cable vault.	FORCED
Uran Unit 6	12-11-24	19:20	09-12-24	11:14	Due to no schedule from MSEDCL.	ZEROSCH/RSD
Khaparkheda Unit 3	21-11-24	0:32		Continued.	Annual Overhaul	PLANNED
JPL Unit 2	21-11-24	1:30		Continued.	Unit Out due to Non-avaialbility of Schedule.	ZEROSCH/RSD
Adani U-5	01-12-24	0:00		Continued.	Annual Overhaul	PLANNED
SWPGPL U-1	01-12-24	0:00		Continued.	Annual Overhaul	PLANNED
Chandrapur Unit 5	06-12-24	8:37	09-12-24	13:18	Furnace Pressure High	FORCED
JSW (J) U1	06-12-24	23:53		Continued.	Boiler Validity Renevoation	PLANNED
Uran Unit 5	07-12-24	19:00	10-12-24	18:12	Zero Schedule given by MSEDCL.	ZEROSCH/RSD
Khaparkheda Unit 4	09-12-24	9:00	11-12-24	1:49	Boiler Tube Leakage	FORCED
Uran Unit 6	09-12-24	11:15	11-12-24	8:30	Internal inspection Work.	FORCED
Chandrapur Unit 9	10-12-24	0:28	12-12-24	6:20	Boiler Tube Leakage	FORCED
Uran Unit 5	10-12-24	19:00	11-12-24	17:40	No schedule from MSEDCL.	ZEROSCH/RSD
Bhusawal Unit 4	11-12-24	7:43	12-12-24	23:08	Boiler Tube Leakage	FORCED
Uran Unit 6	11-12-24	8:30		Continued.	Due to zero schedule by MSEDCL	ZEROSCH/RSD
Chandrapur Unit 7	11-12-24	14:30	13-12-24	18:13	Boiler Tube Leakage	FORCED
Uran Unit 5	11-12-24	19:00	12-12-24	17:54	No schedule From MSEDCL	ZEROSCH/RSD
Bhusawal Unit 5	11-12-24	22:20	12-12-24	1:45	Furnace Pressure High	FORCED
Nasik Unit 5	12-12-24	2:28	13-12-24	4:30	Drum level not maintaining	FORCED
Uran Unit 5	12-12-24	19:00	16-12-24	17:45	Utilised as per requirement.now withdrwan on zero schedule.	ZEROSCH/RSD
Bhusawal Unit 3	13-12-24	15:23	13-12-24	19:27	Bus Bar Protection operated	FORCED
Bhusawal Unit 5	14-12-24	0:03	15-12-24	18:51	Boiler Tube Leakage	FORCED
Chandrapur Unit 7	14-12-24	11:48	14-12-24	17:21	Boiler Feed Pump Problem.	FORCED
Chandrapur Unit 6	14-12-24	19:45		Continued.	Capital overhaul	PLANNED
IEPL Unit 1	15-12-24	17:21	18-12-24	4:48	Boiler Tube Leakage	FORCED
Nasik Unit 3	15-12-24	17:48		Continued.	Boiler Tube Leakage	FORCED
Nasik Unit 5	15-12-24	22:25	16-12-24	2:29	Furnace Pressure High	FORCED