

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 16/Jan/2017 to 22/Jan/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/01/2017	12 Hrs	5617	1963	320	7900	7531	52	3028	145	-1214	17442	142	17584	865	499	20020	20162	49.96
17/01/2017	12 Hrs	5750	2164	311	8225	7172	56	3027	173	-1249	17404	195	17599	800	503	19956	20151	49.98
18/01/2017	9 Hrs	5987	1514	330	7831	7100	380	2929	37	-958	17319	12	17331	621	509	19407	19419	49.96
19/01/2017	12 Hrs	6230	883	275	7388	7595	348	2948	160	-1301	17138	0	17138	777	507	19723	19723	50.00
20/01/2017	9 Hrs	5890	1912	301	8103	6849	488	2984	43	-958	17509	20	17529	753	509	19729	19749	49.97
21/01/2017	12 Hrs	6379	1830	201	8410	6734	416	2866	183	-1266	17343	0	17343	737	503	19849	19849	49.99
22/01/2017	12 Hrs	6189	1928	286	8403	7021	218	2893	182	-947	17770	14	17784	577	508	19802	19816	49.98
Maximum		6379	2164	330	8410	7595	488	3028	183	-947	17770	195	17784	865	509	20020	20162	50.00
Minimum		5617	883	201	7388	6734	52	2866	37	-1301	17138	0	17138	577	499	19407	19419	49.96
Average		6006	1742	289	8037	7143	280	2953	132	-1128	17418	55	17472	733	505	19784	19838	49.98

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/01/2017	13 Hrs	5577	1887	296	7760	6894	31	3059	164	-1184	16724	561	17285	856	508	19272	19833	49.93
17/01/2017	13 Hrs	5686	2063	298	8047	6830	33	3031	166	-1204	16903	254	17157	789	507	19403	19657	49.95
18/01/2017	13 Hrs	6028	597	274	6899	7924	242	2850	159	-1174	16900	0	16900	774	506	19354	19354	49.97
19/01/2017	13 Hrs	6267	697	280	7244	7455	490	2982	182	-1281	17072	0	17072	763	509	19625	19625	49.99
20/01/2017	13 Hrs	5917	1616	281	7814	6547	448	3004	184	-1286	16711	0	16711	772	510	19279	19279	49.93
21/01/2017	13 Hrs	6439	1777	270	8486	6546	435	2868	174	-1220	17289	0	17289	745	508	19762	19762	49.96
22/01/2017	13 Hrs	6249	1620	268	8137	6643	144	2907	175	-1020	16986	239	17225	519	509	19034	19273	49.98
Maximum		6439	2063	298	8486	7924	490	3059	184	-1020	17289	561	17289	856	510	19762	19833	49.99
Minimum		5577	597	268	6899	6546	31	2850	159	-1286	16711	0	16711	519	506	19034	19273	49.93
Average		6023	1465	281	7770	6977	260	2957	172	-1196	16940	151	17091	745	508	19390	19540	49.96

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/01/2017	19 Hrs	5710	908	301	6919	6375	123	3000	0	-1104	15313	0	15313	841	509	17767	17767	49.99
17/01/2017	19 Hrs	5531	1173	303	7007	6531	131	3034	0	-1271	15432	0	15432	768	386	17857	17857	49.95
18/01/2017	19 Hrs	6064	574	290	6928	6423	315	2946	0	-1335	15277	0	15277	694	394	17700	17700	49.97
19/01/2017	19 Hrs	5847	542	272	6661	6455	464	2973	0	-1349	15204	0	15204	731	421	17705	17705	49.93
20/01/2017	19 Hrs	5783	594	284	6661	6309	228	2964	0	-1389	14773	0	14773	708	402	17272	17272	49.98
21/01/2017	19 Hrs	6021	854	289	7164	6395	145	2871	0	-1244	15331	0	15331	708	396	17679	17679	49.97
22/01/2017	19 Hrs	6115	416	287	6818	5877	263	2889	0	-1179	14668	0	14668	440	385	16672	16672	49.95
Maximum		6115	1173	303	7164	6531	464	3034	0	-1104	15432	0	15432	841	509	17857	17857	49.99
Minimum		5531	416	272	6661	5877	123	2871	0	-1389	14668	0	14668	440	385	16672	16672	49.93
Average		5867	723	289	6880	6338	238	2954	0	-1267	15143	0	15143	699	413	17522	17522	49.96

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/01/2017	3 Hrs	4520	146	464	5130	4898	46	2908	0	-583	12399	0	12399	385	385	13752	13752	50.03
17/01/2017	2 Hrs	4625	138	322	5085	5333	49	2919	0	-727	12659	0	12659	318	387	14091	14091	50.00
18/01/2017	3 Hrs	4766	115	301	5182	5063	125	2906	0	-630	12646	0	12646	294	386	13956	13956	49.99
19/01/2017	3 Hrs	4749	117	294	5160	4520	708	2887	0	-659	12616	0	12616	296	386	13957	13957	50.00
20/01/2017	3 Hrs	4920	109	295	5324	4590	468	2902	0	-682	12602	0	12602	295	386	13965	13965	49.97
21/01/2017	3 Hrs	4906	102	299	5307	4499	493	2876	0	-721	12454	0	12454	295	387	13857	13857	49.98
22/01/2017	3 Hrs	4748	103	309	5160	4836	484	2916	0	-929	12467	0	12467	295	386	14077	14077	50.02
Maximum		4920	146	464	5324	5333	708	2919	0	-583	12659	0	12659	385	387	14091	14091	50.03
Minimum		4520	102	294	5085	4499	46	2876	0	-929	12399	0	12399	294	385	13752	13752	49.97
Average		4748	119	326	5193	4820	339	2902	0	-704	12549	0	12549	311	386	13951	13951	50.00

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
16/01/2017	125.788	23.794	8.518	158.100	0.330	147.731	142.510	1.778	71.379	0.968	15.381	10.879	-23.003	356.953	49.263	406.216
17/01/2017	127.026	25.914	7.429	160.369	0.221	149.931	146.339	2.055	71.604	1.111	13.940	10.600	-24.371	360.481	48.911	409.392
18/01/2017	132.405	14.315	7.122	153.842	0.155	152.350	152.981	6.654	69.738	1.032	12.785	10.717	-24.966	358.652	48.468	407.120
19/01/2017	136.158	10.944	6.969	154.071	0.241	146.235	145.968	12.839	70.426	1.140	13.523	10.704	-25.643	359.068	49.872	408.940
20/01/2017	132.486	19.661	6.975	159.122	0.165	140.036	137.471	9.676	70.562	1.099	13.466	10.719	-25.895	354.600	50.080	404.680
21/01/2017	137.838	19.269	6.551	163.658	0.241	140.943	141.753	8.367	69.400	1.201	13.244	10.423	-24.903	358.666	48.571	407.237
22/01/2017	135.447	16.849	7.069	159.365	0.310	141.558	142.312	7.055	69.285	1.211	10.235	10.523	-23.702	354.772	44.460	399.232
Maximum	137.838	25.914	8.518	163.658	0.330	152.350	152.981	137.838	71.604	1.211	15.381	10.879	-23.003	360.481	50.080	409.392
Minimum	125.788	10.944	6.551	153.842	0.155	140.036	137.471	125.788	69.285	0.968	10.235	10.423	-25.895	354.600	44.460	399.232
Average	132.450	18.678	7.233	158.361	0.238	145.541	144.191	132.450	70.342	1.109	13.225	10.652	-24.640	357.599	48.518	406.117

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
16/01/2017	0.393	4.066	26.884
17/01/2017	0.453	4.519	26.431
18/01/2017	0.210	4.729	26.221
19/01/2017	0.128	4.857	26.093
20/01/2017	0.312	5.169	25.781
21/01/2017	0.314	5.483	25.467
22/01/2017	0.252	5.735	25.215

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 16/Jan/2017 to 22/Jan/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
16/01/2017	MONDAY	111.140	5907	31.370	1307	142.510	5938	147.731	6155	5.221	218
17/01/2017	TUESDAY	114.777	6066	31.562	1315	146.339	6097	149.931	6247	3.592	150
18/01/2017	WEDNESDA	116.130	6337	36.851	1535	152.981	6374	152.350	6348	-0.631	-26
19/01/2017	THURSDAY	109.785	6046	36.183	1508	145.968	6082	146.235	6093	0.267	11
20/01/2017	FRIDAY	106.387	5697	31.084	1295	137.471	5728	140.036	5835	2.565	107
21/01/2017	SATURDAY	107.808	5872	33.945	1414	141.753	5906	140.943	5873	-0.810	-34
22/01/2017	SUNDAY	110.852	5898	31.460	1311	142.312	5930	141.558	5898	-0.754	-31
Total		776.878		232.456		1009.334		1018.784		9.450	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 16/01/2017 TO 22/01/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
MSPGCL	Paras Unit 3	250MW	25/Oct/2016	08.54		Continued.	Stator Fault, continued under AOH.26/10/2016 00.00hrs
MSPGCL	Koradi Unit-8	660MW	12/Dec/2016	23.59		Continued.	Annual Overhaul
IPP	Trombay 5	500MW	03/Jan/2017	21.49		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPP	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPP	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPP	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Economic shutdown
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
IPP	RPL(AMT) U-3	270MW	29/Jun/2016	03.01		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPP	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
MSPGCL	Bhusawal Unit 3	210MW	16/Sep/2016	00.02		Continued.	Zero Schedule by MSEDCL
IPP	Adani U-1	660MW	06/Nov/2016	11.10		Continued.	Coal Shortage
IPP	RPL(AMT) U-5	270MW	15/Nov/2016	20.00		Continued.	Zero schedule
IPP	RPL(AMT) U-2	270MW	16/Nov/2016	22.36		Continued.	Zero Schedule By MSEDCL.
IPP	RPL(AMT) U-4	270MW	16/Nov/2016	21.03		Continued.	Zero Schedule By MSEDCL.
IPP	JSW (J) U1		16/Nov/2016	14.38		Continued.	Due To CW Duct Leakage.
IPP	RPL(AMT) U-1	270MW	17/Nov/2016	17.23		Continued.	Zero Schedule.
MSPGCL	Parli Unit 8	250MW	18/Nov/2016	16.23		Continued.	w/dn for balance work.
IPP	JSW (J) U2	300MW	01/Dec/2016	00.00		Continued.	No Schedule.
MSPGCL	Nasik Unit 3	210MW	11/Dec/2016	16.50		Continued.	Boiler Tube Leakage
IPP	VIPL U-1		03/Jan/2017	00.45		Continued.	Turbine bearing temprature high.
MSPGCL	Khaparkheda Unit 4	210MW	09/Jan/2017	21.56	19/Jan/2017	01.54	POSITIVE SIDE ROTER TRIPPED.
MSPGCL	Chandrapur Unit 7	500MW	12/Jan/2017	22.10	18/Jan/2017	00.12	Boiler validity work
IPP	PGPL U2	126MW	13/Jan/2017	19.15		Continued.	No schedule.
IPP	PGPL U1	126mw	13/Jan/2017	19.15		Continued.	No schedule.
MSPGCL	Koyna Unit 6	210MW	15/Jan/2017	05.25	16/Jan/2017	20.20	Filter chockup problem.
MSPGCL	Koradi Unit 10	660MW	15/Jan/2017	04.10	22/Jan/2017	05.09	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 9	500MW	15/Jan/2017	09.31	16/Jan/2017	05.52	Drum level high
MSPGCL	Uran Unit 5	108MW	16/Jan/2017	0730	18/Jan/2017	06.15	Gas shortage
MSPGCL	Uran Unit 6	108MW	18/Jan/2017	09.55	21/Jan/2017	04.56	Gas shortage
MSPGCL	Parli Unit 7	250MW	18/Jan/2017	23.40	19/Jan/2017	04.09	Furnace Pressure High
MSPGCL	Koyna Unit 4	75MW	19/Jan/2017	14.25	19/Jan/2017	15.30	Oil Leakage.
MSPGCL	Koyna STG- IV Unit - 1	250MW	19/Jan/2017	17.00		Continued.	GV Bolt Replacement.
MSPGCL	Koradi Unit 9	660MW	20/Jan/2017	05.09	20/Jan/2017	18.42	Boiler Feed Pump.
MSPGCL	Koradi Unit 9	660MW	20/Jan/2017	01.08	20/Jan/2017	04.59	Condenser Level High.
MSPGCL	Parli Unit 6	250MW	20/Jan/2017	05.30	23/Jan/2017	02.50	Drum level low
MSPGCL	Chandrapur Unit 6	500MW	21/Jan/2017	20.45		Continued.	Boiler Tube Leakage
IPP	WPCL U-4	135MW	21/Jan/2017	06.01		Continued.	Drag chain conveyer problem.
MSPGCL	Uran Unit 7	108MW	21/Jan/2017	07.20		Continued.	Gas shortage
MSPGCL	Chandrapur Unit-8	500MW	21/Jan/2017	02.39	21/Jan/2017	06.33	Drum level low
MSPGCL	Uran Unit 6	108MW	21/Jan/2017	07.35	21/Jan/2017	09.50	Bearing vibration high
MSPGCL	Uran Unit B0	120MW	21/Jan/2017	07.22		Continued.	Gas shortage
MSPGCL	Koradi Unit 7	210MW	22/Jan/2017	01.47		Continued.	Water Valve leakage

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 26/12/2016 TO 01/01/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	karad -kolhapur-II	25/Dec/2016	16.32	26/Dec/2016	10.14	Over Voltage
400 KV	karad -kolhapur-II	14/Jan/2017	09.57	17/Jan/2017	14.41	Cold Washing Of Insulator String.(RFC 18.26)
400 KV	Dhule Sar'Sarovar II	14/Jan/2017	14.16	16/Jan/2017	06.48	Testing Work
400 KV	Karad-Jaigad - I	14/Jan/2017	19.47	16/Jan/2017	08.52	Over Voltage
400 KV	Bhusawal-Aurangabad	15/Jan/2017	19.06	16/Jan/2017	06.56	Over Voltage
400 KV	Main Bus-II @ Koradi	16/Jan/2017	12.12	17/Jan/2017	22.08	DROPPER CONNECTION FROM BUS 2 TO DIA 2.
400 KV	Dhule Sar'Sarovar II	16/Jan/2017	16.44	17/Jan/2017	07.33	Over Voltage
400 KV	Bhusawal-Aurangabad	16/Jan/2017	19.34	17/Jan/2017	07.02	Over Voltage
400 KV	Karad Solapur (PG)	17/Jan/2017	09.12	18/Jan/2017	11.27	Maintenance work(RFC 17.52Hrs)
400 KV	Girwali- Lonikand 2	17/Jan/2017	11.36	17/Jan/2017	18.17	Testing Work
400 KV	karad -kolhapur-I	17/Jan/2017	16.39	21/Jan/2017	09.48	Opportunity Outage availed on 19.01.2017 at 09.45Hrs for Cold Washing of I
400 KV	Dhule Sar'Sarovar II	17/Jan/2017	19.19	18/Jan/2017	06.51	Over Voltage
400 KV	Karad - Jaigad - II	17/Jan/2017	19.44	18/Jan/2017	08.50	Over Voltage
400 KV	Bhusawal-Aurangabad	17/Jan/2017	20.16	18/Jan/2017	06.48	Over Voltage
400 KV	Main Bus-I @ Koradi-II	18/Jan/2017	08.58	19/Jan/2017	20.52	For Dropper Connection from Bus-I TO Dia2
400 KV	Padghe - Nagothane - II	18/Jan/2017	10.14	18/Jan/2017	17.05	Testing Work
400 KV	Waluj Aurangabad(PG) II	18/Jan/2017	11.40	18/Jan/2017	12.38	DT Received @ A'bad End.
400 KV	Kalwa - Kharghar	18/Jan/2017	14.30	18/Jan/2017	15.18	Shifted on TBC AR Kharghar End.
400 KV	TBC @ Babhaleshwar	18/Jan/2017	16.50	21/Jan/2017	20.00	Repairing,Retrofitting & AlignmentWork of 400KV PG Isolator.
400 KV	Dhule Sar'Sarovar I	18/Jan/2017	17.26	19/Jan/2017	06.22	Over Voltage
400 KV	Bhusawal-Aurangabad	18/Jan/2017	19.38	19/Jan/2017	06.42	Over Voltage
400 KV	Karad - Jaigad - II	18/Jan/2017	21.36	19/Jan/2017	09.24	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	18/Jan/2017	22.03	19/Jan/2017	06.35	Over Voltage
400 KV	Karad - Jaigad - II	19/Jan/2017	16.44	20/Jan/2017	09.19	Over Voltage
400 KV	Dhule Sar'Sarovar II	19/Jan/2017	18.07	20/Jan/2017	05.49	Over Voltage
400 KV	Bhusawal-Aurangabad	19/Jan/2017	18.12	20/Jan/2017	07.10	Over Voltage
400 KV	Main Bus-II @ Akola	20/Jan/2017	08.24	20/Jan/2017	18.23	Work by MEGPTCL.
400 KV	Bus Coupler @ Kharghar	20/Jan/2017	11.46	20/Jan/2017	16.14	Diagnostic testing.
400 KV	403 Tie Bay @ Akola	20/Jan/2017	11.58	20/Jan/2017	16.40	Quarterly Maintainance Work
400 KV	Karad-Jaigad - I	20/Jan/2017	16.36	21/Jan/2017	09.45	Over Voltage
400 KV	Bhusawal-Aurangabad	20/Jan/2017	19.08	21/Jan/2017	07.16	Over Voltage
400 KV	Dhule Sar'Sarovar II	20/Jan/2017	19.15	21/Jan/2017	07.21	Over Voltage
400 KV	karad -kolhapur-II	21/Jan/2017	16.37	22/Jan/2017	10.05	Over Voltage
400 KV	Karad-Jaigad - I	21/Jan/2017	16.42	22/Jan/2017	10.08	Over Voltage
400 KV	Dhule Sar'Sarovar I	21/Jan/2017	17.42	21/Jan/2017	07.21	Over Voltage
400 KV	Bhusawal-Aurangabad	21/Jan/2017	19.58	22/Jan/2017	07.15	Over Voltage
400 KV	koaradi II - Wardha(PG)	22/Jan/2017	09.45	22/Jan/2017	18.43	Testing Work
400 KV	karad -kolhapur-I	22/Jan/2017	16.03		Continued.	Over Voltage
400 KV	Karad - Jaigad - II	22/Jan/2017	16.04	23/Jan/2017	07.05	Over Voltage
400 KV	New Koyna - Koyna Stage IV-II	22/Jan/2017	16.30		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	22/Jan/2017	18.05	23/Jan/2017	06.39	Over Voltage
400 KV	Bhusawal-Aurangabad	22/Jan/2017	19.39	23/Jan/2017	06.37	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107
220 KV	Main bus section-II @ Pedambe	16/Jan/2017	07.00	16/Jan/2017	10.40	Routine Maintenance Work
220 KV	Pedhambe - Oni	16/Jan/2017	07.33	16/Jan/2017	17.30	Line Maintenance work
220 KV	Waluj-Padegaon I	17/Jan/2017	07.55	17/Jan/2017	12.59	Y Phase Jumper opened
220 KV	Kandalgaon - ONGC Panvel	17/Jan/2017	09.55	17/Jan/2017	18.30	Testing Work
220 KV	Nasik Navsari I	17/Jan/2017	10.04	17/Jan/2017	18.45	Line Maintenance work
220 KV	Vita - Mhaishal	17/Jan/2017	11.00	17/Jan/2017	15.50	Testing Work
220 KV	Karad(400kv) - Wathar	17/Jan/2017	11.00	17/Jan/2017	13.15	Line Maintenance work
220 KV	Paranda Tap Osmanabad - Barshi	17/Jan/2017	11.15	17/Jan/2017	14.30	Quarterly Maintainance Work
220 KV	Babhaleshwar - Degaoan Rangari	17/Jan/2017	11.48	17/Jan/2017	17.55	To attend Hot Spot
220 KV	Akola-Paras Ckt No-II	17/Jan/2017	12.15	17/Jan/2017	15.19	Compressor problem Breaker O/H
220 KV	220KV Sawangi- Bhokardan	17/Jan/2017	13.20	18/Jan/2017	16.55	Distance Protection
220 KV	Eklahara(Gcr)(Nasik)- Bableswhar-I	17/Jan/2017	13.53	17/Jan/2017	16.13	To attend Hot Spot
220 KV	Boisar-Viraj	19/Jan/2017	06.29	19/Jan/2017	13.40	Construction Work.
220 KV	Nanded-Parbhani	19/Jan/2017	10.41	19/Jan/2017	14.05	Attending Hot Spot on R Ph Isolator Clamp & R.M.Work.
220 KV	TALEGAON - TALEGAON ambi (PG)-I	19/Jan/2017	10.59	19/Jan/2017	19.55	For CT Repcemen.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Balapur-Akola I	19/Jan/2017	11.10	19/Jan/2017	16.26	Routine Maintenance Work
220 KV	Koradi II - Kandlewada	19/Jan/2017	11.42	19/Jan/2017	13.36	Carrying Out Signature Test.
220 KV	Paras-Chikhali Ckt No-II	19/Jan/2017	12.32	19/Jan/2017	17.26	Measurement of Breaker Timings Carrying out Signature Test.
220 KV	Ghodbunder - Gorai	20/Jan/2017	08.15	20/Jan/2017	14.30	Replacement of LA jumper.
220 KV	Taloja II - OCIL-II	20/Jan/2017	10.10	20/Jan/2017	18.20	Diagnostic testing.
220 KV	Koradi-Butibori Rly Tss	20/Jan/2017	10.23	20/Jan/2017	15.29	Measurement of Tan Delta of CT
220 KV	Boisar(MS) - Boisar (PG) II	20/Jan/2017	10.47	20/Jan/2017	17.33	Work by WR-2.
220 KV	Chikhli-Jaina-II	20/Jan/2017	11.00	20/Jan/2017	15.20	Measurement of Tan Delta of CT
220 KV	Wadkhali - Ndil 2	20/Jan/2017	11.30	20/Jan/2017	12.55	To attend Hot Spot
220 KV	Borivali - Ghodbunder	20/Jan/2017	12.56	20/Jan/2017	17.34	Attending Hot Spot
220 KV	Mudshingi Chikhodi	20/Jan/2017	14.54	20/Jan/2017	19.00	Attending Hot Spot
220 KV	Pedambe-Pophali	20/Jan/2017	15.00	20/Jan/2017	15.50	CT oil top of work.
220 KV	Wani-Warora	21/Jan/2017	07.00	21/Jan/2017	18.26	Erection Of New Line Tower At Loc 29 Due To Damaged Leg.
220 KV	Mahape - TIFIL	21/Jan/2017	08.42	21/Jan/2017	22.28	LA REplacement Work.
220 KV	Tata Borivli MSETCL Borivli 5	21/Jan/2017	09.30	21/Jan/2017	12.20	Attending Hot Spot
220 KV	Nagar-Bose I	21/Jan/2017	10.05	21/Jan/2017	14.04	Line Maintenance work
220 KV	Infosys - Hinjawadi 1	21/Jan/2017	10.05	21/Jan/2017	16.41	To Increase Voltage At Solhapur & Control Line Loading Of Above Two Lines
220 KV	Trombay Carnac 5	21/Jan/2017	10.30	21/Jan/2017	19.38	Routine Maintenance Work
220 KV	Nasik - Raymond	21/Jan/2017	16.23	21/Jan/2017	18.06	Testing Work
220 KV	Alephata-Pargaon(Kathapur)	21/Jan/2017	22.37	21/Jan/2017	23.00	Distance Protection
220 KV	Wani-Warora	22/Jan/2017	10.03	22/Jan/2017	12.58	Damaged Leg Of Tower.
220 KV	Trombay Carnac 5	22/Jan/2017	10.30	22/Jan/2017	14.30	Annual Maintenance Work
220 KV	Bhira Dharavi 8	22/Jan/2017	22.25	23/Jan/2017	02.56	Attending Hot Spot
220 KV	Trombay Salsette 1 Backbay	22/Jan/2017	23.25	23/Jan/2017	03.30	Attending Hot Spot
132 KV	Hingoli-II - Hingoli-I Ckt 2	17/Jan/2017	15.12	17/Jan/2017	15.56	Distance Protection
132 KV	Kopergaon - Vajapur	19/Jan/2017	18.15	19/Jan/2017	18.46	Distance Protection
132 KV	Chitegaon - Paithan	20/Jan/2017	18.05	20/Jan/2017	20.37	attending chattering sound on WT.
132 KV	Chitegaon - Paithan	21/Jan/2017	00.00	22/Jan/2017	06.34	CKT Under Breakdown Y Phase Conductor Snapped AT Loc 99.
132 KV	Waghala (Nanded2) - Umri 1	21/Jan/2017	03.43	21/Jan/2017	04.39	Distance Protection