

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 16/Feb/2015 to 22/Feb/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/02/2015	12 Hrs	5491	1607	451	7549	5393	63	3734	189	-1081	15847	844	16691	1090	516	18534	19378	49.96
17/02/2015	11 Hrs	5692	1857	443	7992	5095	81	3738	137	-845	16198	718	16916	1155	516	18714	19432	49.91
18/02/2015	12 Hrs	5808	1063	470	7341	5916	71	3666	167	-1274	15887	879	16766	998	511	18670	19549	50.01
19/02/2015	12 Hrs	6125	984	271	7380	5925	78	3649	157	-1149	16040	830	16870	992	510	18691	19521	49.95
20/02/2015	12 Hrs	5891	1461	152	7504	5719	110	3663	180	-1220	15956	915	16871	989	516	18681	19596	50.00
21/02/2015	11 Hrs	5470	716	152	6338	6342	230	4093	152	-1060	16095	10	16105	1030	501	18686	18696	49.93
22/02/2015	11 Hrs	5306	993	148	6447	5952	165	4039	159	-734	16028	611	16639	760	512	18034	18645	49.95
Maximum		6125	1857	470	7992	6342	230	4093	189	-734	16198	915	16916	1155	516	18714	19596	50
Minimum		5306	716	148	6338	5095	63	3649	137	-1274	15847	10	16105	760	501	18034	18645	50
Average		5683	1240	298	7222	5763	114	3797	163	-1052	16007	10	16694	1002	512	18573	19260	50

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/02/2015	13 Hrs	5652	1097	445	7194	4993	39	3783	179	-1039	15149	1006	16155	1125	517	17830	18836	49.92
17/02/2015	13 Hrs	5783	1072	436	7291	5020	59	3739	154	-941	15322	1050	16372	1054	519	17836	18886	50.00
18/02/2015	13 Hrs	6028	742	314	7084	5584	99	3741	143	-1303	15348	1060	16408	936	515	18102	19162	50.02
19/02/2015	13 Hrs	6025	1133	271	7429	5750	25	3718	166	-1064	16024	1011	17035	1059	517	18664	19675	49.94
20/02/2015	13 Hrs	5942	981	152	7075	5098	43	3772	180	-1204	14964	1078	16042	988	518	17674	18752	50.00
21/02/2015	13 Hrs	5676	734	147	6557	6178	161	4150	189	-1106	16129	254	16383	985	511	18731	18985	50.00
22/02/2015	13 Hrs	5095	805	191	6091	5145	178	4141	195	-792	14958	915	15873	798	518	17066	17981	49.90
Maximum		6028	1133	445	7429	6178	178	4150	195	-792	16129	1078	17035	1125	519	18731	19675	50
Minimum		5095	734	147	6091	4993	25	3718	143	-1303	14958	254	15873	798	511	17066	17981	50
Average		5743	938	279	6960	5395	86	3863	172	-1064	15413	254	16324	992	516	17986	18897	50

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/02/2015	20 Hrs	5462	373	454	6289	4527	267	3669	0	-1151	13601	138	13739	862	506	16120	16258	49.94
17/02/2015	20 Hrs	5454	215	450	6119	4899	461	3547	0	-843	14183	102	14285	1112	519	16657	16759	50.03
18/02/2015	20 Hrs	5787	490	279	6556	4603	306	3533	0	-1233	13765	94	13859	903	514	16415	16509	50.03
19/02/2015	20 Hrs	5728	399	288	6415	5008	206	3628	0	-1072	14185	106	14291	960	515	16732	16838	50.00
20/02/2015	20 Hrs	5569	236	154	5959	4337	155	3851	0	-1025	13277	103	13380	1025	514	15841	15944	50.00
21/02/2015	20 Hrs	5355	342	152	5849	4581	143	3920	0	-903	13590	4	13594	1098	517	16108	16112	49.94
22/02/2015	22 Hrs	5149	154	375	5678	5201	92	4016	0	-1065	13922	60	13982	589	478	16054	16114	49.93
Maximum		5787	490	454	6556	5201	461	4016	0	-843	14185	138	14291	1112	519	16732	16838	50
Minimum		5149	154	152	5678	4337	92	3533	0	-1233	13277	4	13380	589	478	15841	15944	50
Average		5501	316	307	6124	4737	233	3738	0	-1042	13789	4	13876	936	509	16275	16362	50

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/02/2015	4 Hrs	4830	131	456	5417	3472	317	3310	0	-427	12089	74	12163	551	388	13455	13529	50.02
17/02/2015	4 Hrs	4825	153	465	5443	4012	293	3329	0	-478	12599	87	12686	554	386	14017	14104	49.98
18/02/2015	4 Hrs	5172	163	481	5816	4277	299	2957	0	-570	12779	62	12841	526	385	14260	14322	49.99
19/02/2015	5 Hrs	5305	164	315	5784	3803	353	2998	0	-584	12354	76	12430	527	386	13851	13927	50.01
20/02/2015	4 Hrs	5030	136	316	5482	4571	381	3226	0	-506	13154	64	13218	518	391	14569	14633	49.98
21/02/2015	4 Hrs	5144	127	160	5431	4116	400	3234	0	-531	12650	0	12650	517	390	14088	14088	49.99
22/02/2015	3 Hrs	5070	150	147	5367	4443	260	3509	0	-683	12896	60	12956	516	388	14483	14543	49.99
Maximum		5305	164	481	5816	4571	400	3509	0	-427	13154	87	13218	554	391	14569	14633	50
Minimum		4825	127	147	5367	3472	260	2957	0	-683	12089	0	12163	516	385	13455	13529	50
Average		5054	146	334	5534	4099	329	3223	0	-540	12646	0	12706	530	388	14103	14164	50

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
16/02/2015	126.821	12.211	10.915	149.947	0.578	109.404	113.250	4.451	86.322	1.390	19.686	11.273	-20.090	332.006	51.047	383.053
17/02/2015	129.403	14.314	10.751	154.468	0.528	109.626	110.274	5.998	85.535	1.168	20.220	11.386	-18.467	338.856	50.073	388.929
18/02/2015	134.370	9.058	9.210	152.638	0.341	116.705	117.288	6.346	83.053	1.122	18.702	11.420	-23.082	337.125	53.205	390.330
19/02/2015	136.326	11.635	7.010	154.971	0.176	118.555	119.372	5.455	84.569	1.038	18.907	11.590	-20.899	344.165	51.395	395.560
20/02/2015	131.731	10.400	4.972	147.103	0.100	117.269	113.365	5.031	88.076	1.316	19.096	11.477	-21.676	337.219	52.250	389.469
21/02/2015	128.730	7.208	3.720	139.658	0.034	123.412	123.538	5.779	91.510	1.346	18.203	11.344	-21.444	340.295	50.991	391.286
22/02/2015	124.280	6.786	5.718	136.784	0.011	120.591	121.979	4.218	93.474	1.364	15.913	11.214	-18.513	337.929	45.638	383.567
Maximum	136.326	14.314	10.915	154.971	0.578	123.412	123.538	136.326	93.474	1.390	20.220	11.590	-18.467	344.165	53.205	395.560
Minimum	124.280	6.786	3.720	136.784	0.011	109.404	110.274	124.280	83.053	1.038	15.913	11.214	-23.082	332.006	45.638	383.053
Average	130.237	10.230	7.471	147.938	0.253	116.509	117.009	130.237	87.506	1.249	15.913	11.386	-20.596	338.228	50.657	388.885

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
16/02/2015	0.189	1.862	31.597
17/02/2015	0.211	2.073	31.386
18/02/2015	0.106	2.179	31.280
19/02/2015	0.157	2.336	31.123
20/02/2015	0.136	2.472	30.987
21/02/2015	0.084	2.556	30.903
22/02/2015	0.083	2.639	30.820

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 16/Feb/2015 to 22/Feb/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
16/02/2015	MONDAY	95.194	4701	18.056	752	113.250	4719	109.404	4558	-3.846	-160
17/02/2015	TUESDAY	96.648	4581	13.626	568	110.274	4595	109.626	4568	-0.648	-27
18/02/2015	WEDNESDA	97.417	4867	19.871	828	117.288	4887	116.705	4863	-0.583	-24
19/02/2015	THURSDAY	101.652	4956	17.720	738	119.372	4974	118.555	4940	-0.817	-34
20/02/2015	FRIDAY	97.522	4708	15.843	660	113.365	4724	117.269	4886	3.904	163
21/02/2015	SATURDAY	101.213	5125	22.325	930	123.538	5147	123.412	5142	-0.126	-5
22/02/2015	SUNDAY	101.496	5062	20.483	853	121.979	5082	120.591	5025	-1.388	-58
Total		691.141		127.925		819.066		815.562		-3.504	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 16/02/2015 TO 22/02/2015

Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	1:02		Continued.	Renovation and Modification work
FORCED OUTAGES							
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	PA Fan Vibration Problem
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Bhusawal Unit 2	210MW	13/Sep/2014	12.43		Continued.	Economic shutdown
IPP	WPCL U-4	135MW	25/Jan/2015	22.27	20/Feb/2015	18.48	ID Fan Problem
MSPGCL	Bhusawal Unit 5	500MW	07/Feb/2015	13.57	17/Feb/2015	05.09	Clinker Formation.
MSPGCL	Chandrapur Unit 2	210MW	14/Feb/2015	04.14	18/Feb/2015	02.31	Air Pressure Low
IPP	Tata Trombay 5	500MW	16/Feb/2015	17.35	16/Feb/2015	21.43	Master Protection Operated.
IPP	Tata Trombay 6	500MW	17/Feb/2015	21.50	18/Mar/2015	18.00	Economic shutdown
IPP	Adani U-5	660MW	17/Feb/2015	13.33	20/Feb/2015	08.59	Drain Valve leakage
MSPGCL	Parli Unit 4	210MW	18/Feb/2015	15.25	19/Feb/2015	07.40	Turbine vibration
MSPGCL	Khaparkheda Unit 2	210MW	18/Feb/2015	14.39	18/Feb/2015	18.17	Flame Failure
MSPGCL	Khaparkheda Unit 4	210MW	19/Feb/2015	12.10	20/Feb/2015	03.28	Drum level low
MSPGCL	Bhusawal Unit 5	500MW	20/Feb/2015	04.51	20/Feb/2015	08.15	reverse power
MSPGCL	Khaparkheda Unit 4	210MW	20/Feb/2015	08.16	21/Feb/2015	21.27	Boiler Tube Leakage
MSPGCL	Koradi Unit 6	210MW	21/Feb/2015	15.07	23/Feb/2015	10.27	Boiler Tube Leakage
IPP	WPCL U-3	135MW	21/Feb/2015	00.34	05/Mar/2015	22.00	ID Fan Problem
IPP	RPL(AMT)U2	270MW	21/Feb/2015	18.44	21/Feb/2015	21.37	PA Header Pressurre Low.
MSPGCL	Chandrapur Unit 5	500MW	22/Feb/2015	11.36	25/Feb/2015	18.44	Condenser Parameter Abnormal
IPP	RPL(AMT)U1	270MW	21/Mar/2015	23.28		Continued.	Turbine vibration high.
IPP	Tata Trombay 6	500MW	06/Apr/2015	16.27		Continued.	Economic shut down.
MSPGCL	Parli Unit 4	210MW	13/Apr/2015	11.27		Continued.	Turbine vibration high.
MSPGCL	Bhusawal Unit 3	210MW	20/Apr/2015	00.00		Continued.	no buyer as per msdcl reqirment
MSPGCL	Chandrapur Unit 2	210MW	27/Apr/2015	01.17		Continued.	ID Fan Problem
IPP	Adani U-2	660MW	28/Apr/2015	06.02		Continued.	Leakage in turbine steam chest.
IPP	VIPL U-2	300MW	28/Apr/2015	17.47		Continued.	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 5	500MW	01/May/2015	04.30		Continued.	Air heater problem

LINE OUTAGES FOR THE WEEK FROM 16/02/2015 TO 22/02/2015

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
765 KV	Main Bus-II @ Akola-II	19/Feb/2015	10.06	19/Feb/2015	21.13	Annual Maintenance Work
765 KV	Wardha PG -Aurangabad PG III	21/Apr/2015	00.07		Continued.	To Control Line Loading of Waluj-A'Bad PG
765 KV	Wardha PG - Aurangabad PG IV	21/Apr/2015	10.33		Continued.	Line Rectification work
765 KV	Pune(PG)-Solapur(PG)	26/Apr/2015	09.35		Continued.	Line Maintenance work
400 KV	Babhaleshwar-Taptitanda ckt-I	12/Feb/2015	18:49	21/Feb/2015	23.25	Over Voltage
400 KV	karad -kolhapur-II	15/Feb/2015	16.08	16/Feb/2015	07.21	Over Voltage
400 KV	Kolhapur Mapusa I	15/Feb/2015	16.38	16/Feb/2015	09.24	Over Voltage
400 KV	Bhusawal-Aurangabad	15/Feb/2015	17.18	16/Feb/2015	07.17	Over Voltage
400 KV	Dhule Sar'Sarovar I	15/Feb/2015	17.18	16/Feb/2015	09.17	Over Voltage
400 KV	Karad - Jaigad - II	15/Feb/2015	18.04	16/Feb/2015	07.29	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	16/Feb/2015	00.31	16/Feb/2015	07.00	Over Voltage
400 KV	400/220 Kv 315 MVA ICT -I @New Koy	16/Feb/2015	09.14	17/Feb/2015	12.17	Replacement work
400 KV	400/220 KV 500 MVA ICT- II @Warora	16/Feb/2015	10:43	24/Mar/2015	17.50	Attending CTR Fire System Nitrogen Leakage
400 KV	karad -kolhapur-II	16/Feb/2015	16.36	17/Feb/2015	07.30	Over Voltage
400 KV	Kolhapur Mapusa I	16/Feb/2015	16.45	17/Feb/2015	07.27	Over Voltage
400 KV	Karad - Jaigad - II	16/Feb/2015	17.08	17/Feb/2015	09.45	Over Voltage
400 KV	Dhule Sar'Sarovar II	16/Feb/2015	18.10	17/Feb/2015	08.20	Over Voltage
400 KV	400/220 KV 500 MVA ICT- I @Warora	16/Feb/2015	18.56	24/Mar/2015	17.48	Attending Oil Leakage
400 KV	Bhusawal-Aurangabad	16/Feb/2015	20.40	17/Feb/2015	07.15	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	17/Feb/2015	03.07	17/Feb/2015	06.46	Over Voltage
400 KV	karad -kolhapur-II	18/Feb/2015	16:14	19/Feb/2015	07:31	Over Voltage
400 KV	Kolhapur Mapusa I	18/Feb/2015	16:34	19/Feb/2015	07:05	Over Voltage
400 KV	Jaigad-Karad Ckt-I	18/Feb/2015	16:35	19/Feb/2015	08:19	Over Voltage
400 KV	Dhule Sar'Sarovar I	18/Feb/2015	20:34	19/Feb/2015	06:19	Over Voltage
400 KV	Bhusawal-Aurangabad	18/Feb/2015	20:35	19/Feb/2015	06:08	Over Voltage
400 KV	karad -kolhapur-II	19/Feb/2015	16.10	20/Feb/2015	08.16	Over Voltage
400 KV	Karad-Jaigad - I	19/Feb/2015	17.08	20/Feb/2015	08.42	Over Voltage
400 KV	Bhusawal-Aurangabad	19/Feb/2015	17.12	20/Feb/2015	06.22	Over Voltage
400 KV	220/33 Kv 315 MVA ICT II @Babhlesh	19/Feb/2015	17.30	19/Feb/2015	17.59	Routine Maintenance Work
400 KV	Karad-Jaigad - I	19/Feb/2015	17:08	20/Feb/2015	08:42	Over Voltage
400 KV	Dhule Sar'Sarovar II	19/Feb/2015	18.01	20/Feb/2015	06.55	Over Voltage
400 KV	Parli (PG) - Talegaon(PG)- I	19/Feb/2015	20.14	24/Feb/2015	19.52	For LILO of Both line at Pune GIS
400 KV	Parli (PG) - Talegaon(PG)- II	19/Feb/2015	20.27	24/Feb/2015	20.25	For Lilo of both Line at pune GIS.
400 KV	Kolhapur Mapusa I	20/Feb/2015	08.55	21/Feb/2015	06.58	Insulator cleaning,RFC 17.54 Hrs.
400 KV	TBC @ Bhusawal-II	20/Feb/2015	09.50	20/Feb/2015	13.38	Quarterly Maintainance Work
400 KV	Tie Bay ICT-I @ Khaparkheda	20/Feb/2015	10.33	20/Feb/2015	14.11	Measurement of Contact Resistance
400 KV	Bhusawal-Aurangabad	20/Feb/2015	13.00	20/Feb/2015	13.29	Distance Protection
400 KV	karad -kolhapur-II	20/Feb/2015	16.40	21/Feb/2015	07.06	Over Voltage
400 KV	Karad-Jaigad - I	20/Feb/2015	17.45	21/Feb/2015	07.12	Over Voltage
400 KV	Bhusawal-Aurangabad	20/Feb/2015	18.01	21/Feb/2015	06.07	Over Voltage
400 KV	Dhule Sar'Sarovar I	20/Feb/2015	18.45	21/Feb/2015	06.06	Over Voltage
400 KV	karad -kolhapur-II	21/Feb/2015	16.44	22/Feb/2015	07.02	Over Voltage
400 KV	Bhusawal-Aurangabad	21/Feb/2015	18.06	22/Feb/2015	08.31	Over Voltage
400 KV	Karad-Jaigad - I	21/Feb/2015	18.18	22/Feb/2015	07.04	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	21/Feb/2015	22.06	21/Feb/2015	22.36	Distance Protection
400 KV	Babhleshwar- Aurangabad (Waluj)	21/Feb/2015	22.58	21/Feb/2015	23.37	Distance Protection
400 KV	Babhaleshwar-Taptitanda ckt-I	22/Feb/2015	05.43	26/Feb/2015	14.18	To control ICT loading
400 KV	Kolhapur Mapusa I	22/Feb/2015	09.07	25/Feb/2015	08.12	Insulator Replacement Work
400 KV	400/220 Kv 500 MVA ICT-I @Kalwa	22/Feb/2015	09.36	22/Feb/2015	16.12	Measurment of Tan Delta and SFRA of ICT
400 KV	karad -kolhapur-II	22/Feb/2015	16.35	23/Feb/2015	06.49	Over Voltage
400 KV	Karad Solapur (PG)	22/Feb/2015	17.02	23/Feb/2015	06.55	Over Voltage
400 KV	Dabhol Nagothane I	22/Feb/2015	17.04	22/Feb/2015	19.06	Over Voltage
400 KV	Bhusawal-Aurangabad	22/Feb/2015	17.04	23/Feb/2015	06.47	Over Voltage
400 KV	Karad-Jaigad - I	22/Feb/2015	18.05	23/Feb/2015	06.57	Over Voltage
400 KV	Akola II - RPL(Rattanindia) Ckt I	07/Apr/2015	00.27		Continued.	Over Current Protection
400 KV	Babhaleshwar-Taptitanda ckt-I	26/Apr/2015	18.01		Continued.	Over Voltage
400 KV	N.Koyna-Karad -Ckt I	30/Apr/2015	14.17		Continued.	A/R Configuration Work.
220 KV	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2014	09.16		Continued.	Monkey Fault
220 KV	Borivali - Tarapur	21/Nov/2014	14.51	22/Feb/2015	18.47	Mumbai Strengthening work
220 KV	Boisar(M) - Ghodbunder	25/Nov/2014	11.36	22/Feb/2015	18.52	Annual Overhaul

220 KV	Bableshtar - Bhenda	16/Feb/2015	08.38	16/Feb/2015	17.07	Over Voltage
220 KV	Niwali - Pawas Line	16/Feb/2015	09.40	16/Feb/2015	17.00	Routine Maintenance Work
220 KV	Goregaon Aarey Line 2	16/Feb/2015	09.46	16/Feb/2015	10.49	Routine Maintenance Work
220 KV	Uran - Apta IV	16/Feb/2015	09.57	16/Feb/2015	16.04	Painting Work.
220 KV	Gorai MSETCL Borivali Line-2	16/Feb/2015	11.10	16/Feb/2015	18.44	Routine Maintenance Work
220 KV	Bableshtar - Alephata	17/Feb/2015	06.30	17/Feb/2015	17.18	ICT Over Loading
220 KV	Bableshtar - Bhenda	17/Feb/2015	15:58	18/Feb/2015	17.12	For ICT Loading.
220 KV	Bableshtar - Alephata	18/Feb/2015	07:10	19/Feb/2015	18.12	To Control ICT Loading.
220 KV	Uran - Apta 2	18/Feb/2015	09:29	19/Feb/2015	15:32	Taken on TBC at Apta end.
220 KV	Butibori-Butibori Rly Tss	18/Feb/2015	09:56	21/Feb/2015	00.50	Erection of CB and CC, Dismantling of CB, Alignment of Line Isolator.
220 KV	Apta - Hoc	18/Feb/2015	10:00	19/Feb/2015	15:25	Gatry Beam Replacement.
220 KV	Padgha-Temghar-II	19/Feb/2015	06:30	19/Feb/2015	11:24	Testing Work
220 KV	Versova Aarey Line 1	19/Feb/2015	07:14	19/Feb/2015	10:12	Replacement of Y-Ph Insulator.
220 KV	Mumewadi - Halkarni II	19/Feb/2015	09.06	19/Feb/2015	18.20	Insulator Replacement Work
220 KV	Mumewadi - Halkarni II	19/Feb/2015	09.06	19/Feb/2015	18:20	Cleaning of Insulator.
220 KV	Wadkhal - Ndil3	19/Feb/2015	10:35	19/Feb/2015	12:50	Tan Delta Measurement of CTs
220 KV	Nashik-Airoli Knowledge Park	19/Feb/2015	12.15	19/Feb/2015	19.12	Replacement work
220 KV	Kalwa-Salsette-VI	19/Feb/2015	12:55	19/Feb/2015	17:50	Attending Hot Spot
220 KV	Wadkhal - Ndil 2	19/Feb/2015	13:13	19/Feb/2015	15:50	Tan Delta Measurement of CTs
220 KV	Apta - Kalwa	19/Feb/2015	19.45	19/Feb/2015	19.51	Due to Sparking on Y-ph Line Isol.
220 KV	Kv 200 Mva Emco Ict 2 @Raymond (	20/Feb/2015	00.14	20/Feb/2015	12.03	Attending Hot Spot
220 KV	Mudshingi - Chikodi	20/Feb/2015	06.40	20/Feb/2015	07.30	Distance Protection
220 KV	20/132 Kv 200 Mva Vijai Ict 2 @Boisar	20/Feb/2015	08.55	20/Feb/2015	15.18	Diagnostic Testing
220 KV	Main Bus Section-II @ Hinganghat	20/Feb/2015	08.58	20/Feb/2015	19.00	Erection of Gantry and beam
220 KV	Mumewadi - Halkarni II	20/Feb/2015	09.05	20/Feb/2015	17.28	Cleaning of insulator string.
220 KV	Bableshtar - Ranjangaon	20/Feb/2015	09.06	20/Feb/2015	18.33	BBLR ICT Over Load.
220 KV	220/100 Kv 200 MVA ICT I @Kolshet	20/Feb/2015	09.13	20/Feb/2015	17.53	CT Bushing, winding, tan delta measurement.
220 KV	Apta - Talaja	20/Feb/2015	09.57	20/Feb/2015	18.46	Removing and restraining of broken conductor.
220 KV	Padghe - Jambhul 1	20/Feb/2015	10.04	20/Feb/2015	18.34	Repl. of Dist. Relay.
220 KV	Eklahare (Gcr) - Ghatghar	20/Feb/2015	10.35	20/Feb/2015	14.02	Attending Hot Spot
220 KV	220/6.6kv 40MVA STN T/F-III	20/Feb/2015	10.58	20/Feb/2015	13.33	Measurement of contact resistance
220 KV	220/132 Kv 200 MVA ICT-I @Malegaon	20/Feb/2015	11.42	20/Feb/2015	15.24	Attending OLTC Oil Leakage.
220 KV	Wadkhal - Ndil 1	20/Feb/2015	11.48	20/Feb/2015	14.45	Tan Delta Measurement of CTs
220 KV	Bus Coupler @ Abhijeet	20/Feb/2015	11.54	20/Feb/2015	15.21	Tan Delta Measurement of CTs
220 KV	Aurangabad-Babhaleshtar	20/Feb/2015	12.12	20/Feb/2015	18.10	Diagnostic Testing.
220 KV	Gadchandur - Grace	20/Feb/2015	12.58	20/Feb/2015	17.58	Distance Relay Testing Work
220 KV	Wadkhal - Ndil 2	20/Feb/2015	14.50	20/Feb/2015	16.25	Tan Delta Measurement of CTs
220 KV	220/6.6kv 40MVA STN T/F-IV	20/Feb/2015	15.51	20/Feb/2015	17.46	Measurement of contact resistance
220 KV	Harangul-Parly	20/Feb/2015	18.01	20/Feb/2015	20.45	Routine Maintenance Work
220 KV	Kalwa-Tifil	21/Feb/2015	08.40	21/Feb/2015	12.14	To attend Hot Spot
220 KV	Chandrapur Gcr - Cpur Rly Tss 2	21/Feb/2015	09.24	21/Feb/2015	18.37	Measurement of CB Timing and CRM Measurement of tan delta of CT.
220 KV	132 Kv 200 Mva Cgl Ict 1 @Eklahare (C	21/Feb/2015	09.43	21/Feb/2015	10.51	Attending Hot Spot
220 KV	Mumewadi - Halkarni II	21/Feb/2015	09.44	21/Feb/2015	17.23	Insulator Replacement Work
220 KV	Infosys - Hinjawadi 1	21/Feb/2015	10.10	21/Feb/2015	16.49	Half yearly maintenance work
220 KV	132 Kv 200 Mva Alstom Ict 1 @Kaule	21/Feb/2015	11.40	21/Feb/2015	18.00	Attending Oil Leakage
220 KV	Mahape - Tfipl	21/Feb/2015	12.31	21/Feb/2015	15.41	CB CRM and timing.
220 KV	Eklahara (Ocr)-Navasari I	21/Feb/2015	18.23	22/Feb/2015	10.52	Control Bus Sec Load.
220 KV	Gis Bhandup - Borivali	22/Feb/2015	09.11	22/Feb/2015	16.36	Line Maintenance work
220 KV	Trombay MSETCL Tie 2	22/Feb/2015	13.23	22/Feb/2015	16.07	To attend Hot Spot
220 KV	Sahara-Urse	03/Mar/2015	11.06		Continued.	Tower erection work (90Days)
220 KV	Chandrapur Gcr - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Chandrapur Gcr - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Karad(400kv) -Mudshingi Ckt 2-Tak	27/Apr/2015	18.21		Continued.	Distance Protection
220 KV	220/100 kv 200 MVA ICT III @Apta	30/Apr/2015	11.07		Continued.	Shifted on TBC for Pole Overhauling Work.
220 KV	Kalwa - Borivali	01/May/2015	05.22		Continued.	Attending Hot Spot
132 KV	Chinchwad - Chakan	16/Feb/2015	16.45	16/Feb/2015	16.49	Distance Protection
100 KV	Kalwa - Vashi 1	20/Feb/2015	06.01	20/Feb/2015	14.05	LA Jumper Replacement.