

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 15/Feb/2016 to 21/Feb/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
15/02/2016	10 Hrs	5398	437	292	6127	5156	28	5864	103	-807	16471	7	16478	963	516	18757	18764	49.96
16/02/2016	9 Hrs	5162	677	456	6295	5534	115	5327	52	-744	16579	6	16585	862	516	18701	18707	49.95
17/02/2016	10 Hrs	5227	124	445	5796	5395	440	5703	103	-1043	16394	4	16398	987	514	18938	18942	49.96
18/02/2016	11 Hrs	4832	128	448	5408	5121	696	5781	156	-1108	16054	4	16058	1058	508	18728	18732	49.95
19/02/2016	11 Hrs	5135	330	447	5912	5016	185	5979	139	-1102	16129	5	16134	1055	517	18803	18808	49.90
20/02/2016	12 Hrs	4932	710	422	6064	5102	70	6046	164	-1170	16276	5	16281	945	512	18903	18908	49.97
21/02/2016	11 Hrs	5268	380	441	6089	4732	34	5895	132	-777	16105	4	16109	747	517	18146	18150	49.94
Maximum		5398	710	456	6295	5534	696	6046	164	-744	16579	7	16585	1058	517	18938	18942	49.97
Minimum		4832	124	292	5408	4732	28	5327	52	-1170	16054	4	16058	747	508	18146	18150	49.90
Average		5136	398	422	5956	5151	224	5799	121	-964	16287	5	16292	945	514	18711	18716	49.95

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
15/02/2016	16 Hrs	4889	496	278	5663	5425	100	4865	107	-963	15197	5	15202	979	402	17541	17546	49.94
16/02/2016	13 Hrs	4811	141	431	5383	5140	227	5148	173	-1022	15049	6	15055	1027	518	17616	17622	49.95
17/02/2016		4560	239	442	5241	5373	449	5302	139	-1109	15395	4	15399	1054	518	18076	18080	49.92
18/02/2016		4281	123	447	4851	5325	581	5565	161	-1277	15206	4	15210	915	476	17874	17878	49.99
19/02/2016		5018	223	441	5682	4657	82	5895	165	-1146	15335	5	15340	1055	519	18055	18060	49.91
20/02/2016		4576	850	432	5858	4942	78	6059	167	-1142	15962	5	15967	952	517	18573	18578	49.97
21/02/2016		5237	141	430	5808	4652	92	5866	173	-845	15746	4	15750	675	517	17783	17787	49.98
Maximum		5237	850	447	5858	5425	581	6059	173	-845	15962	6	15967	1055	519	18573	18578	49.99
Minimum		4281	123	278	4851	4652	78	4865	107	-1277	15049	4	15055	675	402	17541	17546	49.91
Average		4767	316	414	5498	5073	230	5529	155	-1072	15413	5	15418	951	495	17931	17936	49.95

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
15/02/2016	20 Hrs	4663	115	359	5137	5343	192	5014	0	-1014	14672	5	14677	938	403	17027	17032	49.98
16/02/2016	20 Hrs	4669	246	454	5369	5360	157	5272	0	-1264	14894	5	14899	853	403	17414	17419	49.98
17/02/2016	20 Hrs	4496	498	448	5442	4852	345	5526	0	-1350	14815	5	14820	818	402	17385	17390	49.99
18/02/2016	20 Hrs	4298	401	450	5149	5204	236	5516	0	-1470	14635	4	14639	660	403	17168	17172	50.00
19/02/2016	20 Hrs	4271	142	450	4863	5189	451	5450	0	-1513	14440	6	14446	600	405	16958	16964	49.95
20/02/2016	20 Hrs	4700	318	438	5456	4622	290	5688	0	-1209	14847	5	14852	737	489	17282	17287	49.98
21/02/2016	20 Hrs	4244	288	427	4959	4861	523	5335	0	-1146	14532	5	14537	498	403	16579	16584	49.96
Maximum		4700	498	454	5456	5360	523	5688	0	-1014	14894	6	14899	938	489	17414	17419	50.00
Minimum		4244	115	359	4863	4622	157	5014	0	-1513	14440	4	14446	498	402	16579	16584	49.95
Average		4477	287	432	5196	5062	313	5400	0	-1281	14691	5	14696	729	415	17116	17121	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
15/02/2016	4 Hrs	4593	121	324	5038	3089	103	4633	0	-426	12437	4	12441	435	403	13701	13705	50.00
16/02/2016	3 Hrs	4553	83	466	5102	3987	79	4340	0	-463	13045	4	13049	497	404	14409	14413	49.98
17/02/2016	5 Hrs	4412	99	463	4974	3817	240	4720	0	-575	13176	4	13180	456	403	14610	14614	49.96
18/02/2016	4 Hrs	4040	82	461	4583	3505	688	4941	0	-622	13095	4	13099	456	404	14577	14581	50.00
19/02/2016	3 Hrs	4343	90	456	4889	3234	372	4946	0	-622	12819	5	12824	461	405	14307	14312	49.98
20/02/2016	4 Hrs	4150	196	454	4800	3679	300	4952	0	-657	13074	5	13079	424	404	14559	14564	50.00
21/02/2016	4 Hrs	4526	98	452	5076	3642	388	4884	0	-650	13340	4	13344	465	404	14859	14863	49.97
Maximum		4593	196	466	5102	3987	688	4952	0	-426	13340	5	13344	497	405	14859	14863	50.00
Minimum		4040	82	324	4583	3089	79	4340	0	-657	12437	4	12441	424	403	13701	13705	49.96
Average		4374	110	439	4923	3565	310	4774	0	-574	12998	4	13002	456	404	14432	14436	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
15/02/2016	116.816	5.539	8.031	130.386	0.569	106.896	102.773	3.010	120.390	1.113	17.672	10.171	-19.920	341.875	47.763	389.638
16/02/2016	113.815	5.995	10.732	130.542	0.374	112.849	108.300	3.948	120.288	1.191	17.439	10.891	-21.605	347.214	49.937	397.151
17/02/2016	108.983	5.300	10.831	125.114	0.625	113.301	111.520	8.919	125.617	1.136	17.118	10.424	-24.255	349.833	51.797	401.630
18/02/2016	102.967	4.095	10.779	117.841	0.646	110.289	106.585	13.140	127.257	1.324	15.994	10.280	-25.788	344.063	52.062	396.125
19/02/2016	108.469	5.350	10.577	124.396	0.666	107.001	107.885	6.265	129.687	1.147	15.894	10.908	-25.021	343.475	51.820	395.295
20/02/2016	108.965	7.294	10.588	126.847	0.698	107.766	111.989	5.608	134.172	1.095	15.800	11.147	-23.708	351.777	50.654	402.431
21/02/2016	111.698	4.027	10.539	126.264	0.489	104.407	107.546	6.904	130.023	1.123	12.895	10.476	-20.425	348.296	43.796	392.092
Maximum	116.816	7.294	10.831	130.542	0.698	113.301	111.989	116.816	134.172	1.324	17.672	11.147	-19.920	351.777	52.062	402.431
Minimum	102.967	4.027	8.031	117.841	0.374	104.407	102.773	102.967	120.288	1.095	12.895	10.171	-25.788	341.875	43.796	389.638
Average	110.245	5.371	10.297	125.913	0.581	108.930	108.085	110.245	126.776	1.161	16.116	10.614	-22.960	346.648	49.690	396.337

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
15/02/2016	0.092	0.972	32.732
16/02/2016	0.102	1.074	32.630
17/02/2016	0.086	1.160	32.544
18/02/2016	0.073	1.233	32.471
19/02/2016	0.092	1.325	32.379
20/02/2016	0.128	1.453	32.251
21/02/2016	0.065	1.518	32.186

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 15/Feb/2016 to 21/Feb/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
15/02/2016	MONDAY	86.007	4265	16.766	699	102.773	4282	106.896	4454	4.123	172
16/02/2016	TUESDAY	91.880	4496	16.420	684	108.300	4512	112.849	4702	4.549	190
17/02/2016	WEDNESDA	95.830	4631	15.690	654	111.520	4647	113.301	4721	1.781	74
18/02/2016	THURSDAY	91.146	4426	15.439	643	106.585	4441	110.289	4595	3.704	154
19/02/2016	FRIDAY	91.973	4479	15.912	663	107.885	4495	107.001	4458	-0.884	-37
20/02/2016	SATURDAY	96.191	4650	15.798	658	111.989	4666	107.766	4490	-4.223	-176
21/02/2016	SUNDAY	93.727	4467	13.819	576	107.546	4481	104.407	4350	-3.139	-131
Total		646.754		109.844		756.598		762.509		5.911	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 15/02/2016 TO 21/02/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 3A	230MW	06/Jun/2013	08.28		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
IPP	WPCL U-2	135MW	16/Jun/2015	00.00		Continued.	No Schdule
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
RGPPL	Dabhol 3B	230MW	07/Jan/2016	17:51		Continued.	Change Over.
MSPGCL	Chandrapur Unit 2	210MW	12/Jan/2016	04.47		Continued.	Boiler Tube Leakage
MSPGCL	Uran Unit 5	108MW	19/Jan/2016	14.34		Continued.	Overhauling
MSPGCL	Koradi Unit 7	210MW	30/Jan/2016	00.12		Continued.	MSEDCL Zero Shedule.
RGPPL	Dabhol 3X	230MW	03/Feb/2016	15:36		Continued.	Change Over
MSPGCL	Koyna Unit 4	75MW	05/Feb/2016	08.00	17/Feb/2016	20.50	injector shaft work
IPP	Trombay 8	250MW	07/Feb/2016	17.40		Continued.	Boiler Maintenance Work,Bearing Inspection.
MSPGCL	Ghatghar Unit-2	125MW	09/Feb/2016	18.00		Continued.	oil filtration work.
IPP	WPCL U-4	135MW	10/Feb/2016	21.46	16/Feb/2016	14.26	ESP Maintenance Work.
IPP	Adani U-2	660MW	13/Feb/2016	15.47	16/Feb/2016	13.24	P A Outlet Duct Leakage Bellow.
IPP	VIPL U-2	300MW	13/Feb/2016	04:59	17/Feb/2016	17.55	Boiler Tube Leakage
MSPGCL	Uran Unit 8	108MW	14/Feb/2016	18.34	15/Feb/2016	18.17	Gas shortage
MSPGCL	Bhusawal Unit 4	500MW	14/Feb/2016	12.10		Continued.	Zero Schedule Given by MSEDCL.
MSPGCL	Ghatghar Unit-1	125MW	15/Feb/2016	00.00		Continued.	Attending Water valve Leakage.
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
MSPGCL	Bhusawal Unit 2	210MW	16/Feb/2016	04.53	16/Feb/2016	13.33	Switch Board Supply Tripped.
IPP	RPL(AMT) U-3	270MW	16/Feb/2016	01.17		Continued.	Due to Zero Schedule Given by MSEDCL.
IPP	RPL(AMT) U-2	270MW	16/Feb/2016	01.14		Continued.	Due to Zero Schedule Given by MSEDCL.
MSPGCL	Chandrapur Unit 3	210MW	17/Feb/2016	00.16	20/Feb/2016	15:04	BTL.
MSPGCL	Khaparkheda Unit 3	210MW	17/Feb/2016	14.44	18/Feb/2016	04.24	Air heater jum
MSPGCL	Nasik Unit 3	210MW	17/Feb/2016	20.15	20/Feb/2016	17:45	ID Fan Problem
MSPGCL	Khaparkheda Unit 3	210MW	18/Feb/2016	05.08	18/Feb/2016	06.46	Drum level low
RGPPL	Dabhol Dabhol 2X	230MW	18/Feb/2016	04.21	18/Feb/2016	06.59	STG problem
RGPPL	Dabhol Dabhol 2B	230MW	18/Feb/2016	04.25	18/Feb/2016	06.00	STG problem
MSPGCL	Koradi Unit 5	200MW	18/Feb/2016	11.21		Continued.	MSEDCL Zero Shedule.
RGPPL	Dabhol Dabhol 2A	230MW	18/Feb/2016	04.27	18/Feb/2016	11.51	STG problem
MSPGCL	Koradi Unit-8	660MW	20/Feb/2016	11:29	20/Feb/2016	17:09	TRIPPED PA FAN TRIPPED.
MSPGCL	Chandrapur Unit 6	500MW	21/Feb/2016	15.19		Continued.	Boiler Tube Leakage

LINE OUTAGES FOR THE WEEK FROM 15/02/2016 TO 21/02/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
500 KV	Chandrapur - Padghe HvdC Pole 1	17/Feb/2016	13.10	17/Feb/2016	14.55	due to jumper open(only base filter tripped)
400 KV	Akola II - Taplitanda ckt-II	31/Dec/2015	18.16		Continued.	Change over
400 KV	Chandrapur II - Chandrapur ckt 2	09/Feb/2016	15.30	15/Feb/2016	16.42	CKT on TBC.Main Breaker o/h work.
400 KV	Bhusawal-Aurangabad	11/Feb/2016	14.05		Continued.	Over Voltage
400 KV	Babhaleshwar-Taplitanda ckt-II	11/Feb/2016	18.40		Continued.	CHANGE OVER
400 KV	Karad - Jaigad - II	13/Feb/2016	16.24	15/Feb/2016	09.40	Over Voltage
400 KV	Padghe - Talegaon (PG)	14/Feb/2016	09.10	15/Feb/2016	06.43	OPGW Work.
400 KV	Chandrapur-II - Nanded	14/Feb/2016	10.39	15/Feb/2016	07.14	E/W Stringing Work.
400 KV	Dhule Sar'Sarovar I	14/Feb/2016	13.17	15/Feb/2016	06.26	Over Voltage
400 KV	karad - kolhapur-II	14/Feb/2016	13.22	16/Feb/2016	10.20	Over Voltage
400 KV	Kolhapur Solapur (PG) II	14/Feb/2016	16.44	15/Feb/2016	07.40	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	14/Feb/2016	16.49	15/Feb/2016	07.37	Over Voltage
400 KV	Dhule Sar'Sarovar II	15/Feb/2016	08.21	15/Feb/2016	10.44	To Attend Main Breaker Problem.
400 KV	Dhule Sar'Sarovar I	15/Feb/2016	1328	16/Feb/2016	06.23	Over Voltage
400 KV	Karad-Jaigad - I	15/Feb/2016	16.55	16/Feb/2016	10.22	Over Voltage
400 KV	Kolhapur Solapur (PG) II	15/Feb/2016	17.40	16/Feb/2016	06.31	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	15/Feb/2016	21.37	16/Feb/2016	08.24	Over Voltage
400 KV	Chandrapur2-Parali 2 ckt1	16/Feb/2016	09.12	16/Feb/2016	17.25	Line Maintenance work
400 KV	New Koyna - Koyna Stage IV-II	16/Feb/2016	11.25	17/Feb/2016	17.06	Shifted on TBC for Breaker Testing Work.
400 KV	Dhule Sar'Sarovar I	16/Feb/2016	13.19	17/Feb/2016	06.42	Over Voltage
400 KV	karad - kolhapur-I	16/Feb/2016	16.31	17/Feb/2016	09.24	Over Voltage
400 KV	Karad - Jaigad - II	16/Feb/2016	16.35	17/Feb/2016	09.26	Over Voltage
400 KV	Kolhapur(M)-Kolhapur(GIS) ckt1	16/Feb/2016	16.36	16/Feb/2016	17.02	Tripped at PG End DT Received.
400 KV	Kolhapur Solapur(PG) I	16/Feb/2016	18.06	17/Feb/2016	06.54	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	16/Feb/2016	21.49	17/Feb/2016	09.42	Over Voltage
400 KV	Koradi-India Bulls	17/Feb/2016	07.19	17/Feb/2016	21.14	Restrting of span of lines
400 KV	Karad - Lonikand 1	17/Feb/2016	10.29	18/Feb/2016	09.16	Attending Hot Spot RFC 17.05
400 KV	Main Bus-II @ Akola	17/Feb/2016	11.40	17/Feb/2016	14.00	PID work by hot line method
400 KV	Nagothane - Dabhol I	17/Feb/2016	12.30	18/Feb/2016	08.02	CVT Replacement work RFC 22.58
400 KV	Karad-Jaigad - I	17/Feb/2016	16.11	18/Feb/2016	09.46	Over Voltage
400 KV	karad - kolhapur-II	17/Feb/2016	16.16	18/Feb/2016	09.42	Over Voltage
400 KV	Kolhapur Solapur (PG) II	17/Feb/2016	17.35	18/Feb/2016	07.11	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	17/Feb/2016	17.44	17/Feb/2016	18.04	Distance Protection
400 KV	Dhule Sar'Sarovar I	17/Feb/2016	18.01	18/Feb/2016	06.33	Over Voltage
400 KV	Padghe - Kalwa - I	18/Feb/2016	06.20	18/Feb/2016	09.15	Attending Hot Spot
400 KV	Akola Aurangabad(PG) II	18/Feb/2016	08.23	18/Feb/2016	21.41	testing work & insulator replacement work
400 KV	Koradi-Khaperkheda I	18/Feb/2016	09.52	18/Feb/2016	17.22	Testing Work
400 KV	Chandrapur2-Parali 2 ckt1	18/Feb/2016	10.00	18/Feb/2016	17.20	Routine Maintenance Work
400 KV	Lonikand I - Koyna stage-IV	18/Feb/2016	12.37	18/Feb/2016	20.17	insulator string decapping work
400 KV	Aurangabad - Aurangabad(PG) I	18/Feb/2016	13.19	18/Feb/2016	21.34	Insulator Replacement Work
400 KV	karad - kolhapur-II	18/Feb/2016	16.11	19/Feb/2016	10.40	Over Voltage
400 KV	Karad-Jaigad - I	18/Feb/2016	16.34	19/Feb/2016	10.48	Over Voltage
400 KV	Kolhapur Solapur (PG) II	18/Feb/2016	17.16	19/Feb/2016	07.02	Over Voltage
400 KV	Dhule Sar'Sarovar I	18/Feb/2016	17.17	19/Feb/2016	06.51	Over Voltage
400 KV	Chandrapur-II - Nanded	18/Feb/2016	19.01	18/Feb/2016	20.10	Over Voltage
400 KV	Parly(MS)- Nanded	18/Feb/2016	19.01	18/Feb/2016	19.46	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	18/Feb/2016	22.21	19/Feb/2016	09.00	Over Voltage
400 KV	Talegaon PG - Aurangabad - II	19/Feb/2016	09.51	21/Feb/2016	22.07	TBC Isolator problem at Waluj end
400 KV	400/220/33 Kv 315 MVA ICT-I @Waluj	19/Feb/2016	15.16	19/Feb/2016	18.28	Relay Retrofitting Work by Testing
400 KV	karad - kolhapur-I	19/Feb/2016	16.40	20/Feb/2016	09.00	Over Voltage
400 KV	Karad - Jaigad - II	19/Feb/2016	16.42	20/Feb/2016	07.59	Over Voltage
400 KV	Dhule Sar'Sarovar I	19/Feb/2016	17.11	20/Feb/2016	06.56	Over Voltage
400 KV	Kolhapur Solapur(PG) I	19/Feb/2016	17.15	20/Feb/2016	06.36	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	19/Feb/2016	21.52	20/Feb/2016	08.53	Over Voltage
400 KV	Jaigad-New Koyna Ckt-I	20/Feb/2016	08.50	21/Feb/2016	09.03	R&M WORK RFC:20:50
400 KV	Bus Coupler @ Kalwa	20/Feb/2016	09:43	20/Feb/2016	16:43	DIAGNOSTIC TESTING WORK AND R&M WORK.
400 KV	400/220 KV 315 MVA ICT-I @ Nagothane	20/Feb/2016	09:49	20/Feb/2016	19:43	DIAGANOSTIC TESTING AND R&M WORK.
400 KV	Akola Aurangabad(PG) I	20/Feb/2016	10.12	20/Feb/2016	21.57	PGCIL Work.
400 KV	karad - kolhapur-II	20/Feb/2016	16.37	14/Feb/2016	09.20	Over Voltage
400 KV	Kolhapur Solapur (PG) II	20/Feb/2016	17.12	21/Feb/2016	07.27	Over Voltage
400 KV	Dhule Sar'Sarovar I	20/Feb/2016	17.20	21/Feb/2016	07.34	Over Voltage
400 KV	Akola Aurangabad(PG) I	21/Feb/2016	08.18	21/Feb/2016	19.23	PGCIL Work.
400 KV	Chandrapur-II - Nanded	21/Feb/2016	10.05	21/Feb/2016	18.54	Fixing & Replacement of Broken Spacer.
400 KV	Padghe - Kalwa - I	21/Feb/2016	10.32	21/Feb/2016	16.44	Wave Trap Replacement @ Padgha End.
400 KV	karad -kolhapur-I	21/Feb/2016	16.03		Continued.	Over Voltage

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Karad - Jaigad - II	21/Feb/2016	16.39		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	21/Feb/2016	17.20	22/Feb/2016	06.41	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	21/Feb/2016	17.25		Continued.	Over Voltage
400 KV	Kolhapur Solapur(PG) I	21/Feb/2016	17.33	22/Feb/2016	06.36	Over Voltage
220 KV	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2014	09.16		Continued.	Failed on internal Fault(Now repaired and ready for commissioning)
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Kalwa - Borivali	10/Jan/2016	09:15		Continued.	Tower Erection Work.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	For Formation of Temp. Padgha-Borivali (Charge upto 51/1).
220 KV	Bableshtar - Alephata	03/Feb/2016	06.28		Continued.	controlling bblsr ICT Overloading
220 KV	Bableshtar - Ranjangaon	03/Feb/2016	07.12		Continued.	controlling bblsr ICT Overloading
220 KV	Hingoli- Girawali	14/Feb/2016	12.37		Continued.	To Improve Voltage @ Hingoli.
220 KV	Nerle - Dasgaon	15/Feb/2016	10.58	15/Feb/2016	19.09	Relay Retrofitting Work.
220 KV	karad - Dasgaon	15/Feb/2016	10.58	15/Feb/2016	19.21	Electrofitting of Backup Relay
220 KV	Halkarni-Mahalaxmiline	15/Feb/2016	11.42	15/Feb/2016	14.03	Testing Work
220 KV	220/132 Kv 200 Mva Ict - 2 @Harangul	15/Feb/2016	13.04		Continued.	Work of Oil Filtration of ICT.
220 KV	Maiharpath - Karad(400kv)	15/Feb/2016	16.05	15/Feb/2016	20.45	Electrofitting Work.
220 KV	Mahad - Pedambe	16/Feb/2016	08.40	16/Feb/2016	14.40	E/W Replacement work.
220 KV	220/100KV 200MVA ICT @ Ogalewadi	16/Feb/2016	11.01	16/Feb/2016	14.10	To Attend Oil Leakage.
220 KV	Karad(400kv) - Ogalewadi Ckt 2	16/Feb/2016	11.21	16/Feb/2016	16.56	Retrofitting Work.
220 KV	TBC @ Magarpatta	16/Feb/2016	12.00	17/Feb/2016	16.40	For Breaker Overhauling work.
220 KV	REL Borivali Aarey Line	17/Feb/2016	02.19	17/Feb/2016	02.51	Distance Protection
220 KV	Boisar-Viraj	17/Feb/2016	02.28	17/Feb/2016	04.09	HT consumer PT Flashed.
220 KV	Dahanu Boisar Line	17/Feb/2016	02.28	17/Feb/2016	04.18	HT consumer PT Flashed.
220 KV	Ongc Panvel - Tss Panvel	17/Feb/2016	10.33	17/Feb/2016	18.28	Attending Hot Spot
220 KV	Karad-Nerle	17/Feb/2016	11.05	17/Feb/2016	14.21	Retrofitting work
220 KV	Main Bus-I @ Gorai	17/Feb/2016	11.21	17/Feb/2016	16.34	Annual Maintenance Work
220 KV	Tembhurni - Jeur	17/Feb/2016	12.00	17/Feb/2016	17.40	Testing Work
220 KV	Karad(400kv) - Ogalewadi Ckt 1	17/Feb/2016	14.43	17/Feb/2016	19.17	Retrofitting work
220 KV	Ambazari-Amravati	18/Feb/2016	08.40	19/Feb/2016	20.41	Erection of New Cut Point Tower and Dismantle broken suspension Tower
220 KV	Kandalgaon - Pirangut	18/Feb/2016	10.10	18/Feb/2016	17.50	Relay Testing Work
220 KV	Mahalakshmi - Amona	18/Feb/2016	11.19	18/Feb/2016	14.07	signature analysis work
220 KV	Talandge-Hamidwada	18/Feb/2016	17.39	18/Feb/2016	17.53	Distance Protection
220 KV	Kamba - Kolshet	19/Feb/2016	09.57	19/Feb/2016	18.12	LILO work at Kamba end
220 KV	Padghe - Jambhul 2	19/Feb/2016	10.07	19/Feb/2016	13.58	Jumping work on C Bus in S/stn.
220 KV	Wardha - Wardharytss1	19/Feb/2016	11.09	19/Feb/2016	14.04	Measurement of CRM and CB Timing
220 KV	Anandnagar - Pal	19/Feb/2016	12.02	19/Feb/2016	12.07	100MVA T/F commissioning work
220 KV	Padghe - Jambhul 1	19/Feb/2016	15.10		Continued.	Strengthening of A and B Bus structure(For 8 Days),Taken on TBC.
220 KV	Hinjawadi I- Chinchwad	19/Feb/2016	21.34	20/Feb/2016	06.23	To Control Overloading of Urse-C'wad Line.