

**State Load Despatch Center,Airoli (MSETCL)**  
**Power System Position from 13/Feb/2017 to 19/Feb/2017**

**Supply Position During Morning Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind        | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|-------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |             |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW          | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 13/02/2017     | 12 Hrs | 6343        | 993         | 424        | 7760        | 7618                   | 341         | 2968        | 177        | -887         | 17977                 | 0                  | 17977                    | 1276        | 500          | 20640            | 20640                   | 50.01        |
| 14/02/2017     | 12 Hrs | 6649        | 509         | 423        | 7581        | 7760                   | 605         | 2955        | 177        | -924         | 18154                 | 0                  | 18154                    | 1378        | 498          | 20954            | 20954                   | 49.99        |
| 15/02/2017     | 12 Hrs | 6736        | 527         | 278        | 7541        | 7652                   | 634         | 2951        | 191        | -1029        | 17940                 | 0                  | 17940                    | 1307        | 493          | 20769            | 20769                   | 50.02        |
| 16/02/2017     | 9 Hrs  | 6492        | 1900        | 451        | 8843        | 6975                   | 483         | 3003        | 64         | -706         | 18662                 | 0                  | 18662                    | 1088        | 510          | 20966            | 20966                   | 50.03        |
| 17/02/2017     | 9 Hrs  | 6644        | 666         | 449        | 7759        | 7183                   | 785         | 3032        | 81         | -629         | 18211                 | 0                  | 18211                    | 1181        | 505          | 20526            | 20526                   | 50.02        |
| 18/02/2017     | 12 Hrs | 6668        | 662         | 414        | 7744        | 7029                   | 1000        | 3600        | 192        | -1323        | 18242                 | 0                  | 18242                    | 1062        | 386          | 21013            | 21013                   | 49.98        |
| 19/02/2017     | 12 Hrs | 6648        | 1120        | 432        | 8200        | 6890                   | 251         | 3543        | 190        | -740         | 18334                 | 0                  | 18334                    | 984         | 503          | 20561            | 20561                   | 49.99        |
| <b>Maximum</b> |        | <b>6736</b> | <b>1900</b> | <b>451</b> | <b>8843</b> | <b>7760</b>            | <b>1000</b> | <b>3600</b> | <b>192</b> | <b>-629</b>  | <b>18662</b>          | <b>0</b>           | <b>18662</b>             | <b>1378</b> | <b>510</b>   | <b>21013</b>     | <b>21013</b>            | <b>50.03</b> |
| <b>Minimum</b> |        | <b>6343</b> | <b>509</b>  | <b>278</b> | <b>7541</b> | <b>6890</b>            | <b>251</b>  | <b>2951</b> | <b>64</b>  | <b>-1323</b> | <b>17940</b>          | <b>0</b>           | <b>17940</b>             | <b>984</b>  | <b>386</b>   | <b>20526</b>     | <b>20526</b>            | <b>49.98</b> |
| <b>Average</b> |        | <b>6597</b> | <b>911</b>  | <b>410</b> | <b>7918</b> | <b>7301</b>            | <b>586</b>  | <b>3150</b> | <b>153</b> | <b>-891</b>  | <b>18217</b>          | <b>0</b>           | <b>18217</b>             | <b>1182</b> | <b>485</b>   | <b>20775</b>     | <b>20775</b>            | <b>50.01</b> |

**Supply Position During Day Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind        | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|-------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |             |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW          | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 13/02/2017     | 13 Hrs | 6379        | 1079        | 420        | 7878        | 7469                   | 269         | 2910        | 177        | -827         | 17876                 | 0                  | 17876                    | 1296        | 505          | 20504            | 20504                   | 49.99        |
| 14/02/2017     | 13 Hrs | 6647        | 381         | 416        | 7444        | 7715                   | 652         | 2941        | 182        | -897         | 18037                 | 0                  | 18037                    | 1343        | 504          | 20781            | 20781                   | 50.03        |
| 15/02/2017     | 16 Hrs | 6748        | 1079        | 284        | 8111        | 7627                   | 256         | 2950        | 126        | -1075        | 17995                 | 0                  | 17995                    | 1216        | 502          | 20788            | 20788                   | 49.99        |
| 16/02/2017     | 13 Hrs | 6380        | 875         | 430        | 7685        | 7029                   | 812         | 2950        | 195        | -1029        | 17642                 | 0                  | 17642                    | 1314        | 510          | 20495            | 20495                   | 50.01        |
| 17/02/2017     | 13 Hrs | 5809        | 402         | 406        | 6617        | 6985                   | 1346        | 3266        | 205        | -1439        | 16980                 | 0                  | 16980                    | 1083        | 387          | 19889            | 19889                   | 50.06        |
| 18/02/2017     | 13 Hrs | 6643        | 492         | 413        | 7548        | 6972                   | 1032        | 3604        | 204        | -1394        | 17966                 | 0                  | 17966                    | 983         | 386          | 20729            | 20729                   | 49.97        |
| 19/02/2017     | 13 Hrs | 6672        | 864         | 392        | 7928        | 6766                   | 239         | 3450        | 210        | -728         | 17865                 | 0                  | 17865                    | 982         | 508          | 20083            | 20083                   | 49.98        |
| <b>Maximum</b> |        | <b>6748</b> | <b>1079</b> | <b>430</b> | <b>8111</b> | <b>7715</b>            | <b>1346</b> | <b>3604</b> | <b>210</b> | <b>-728</b>  | <b>18037</b>          | <b>0</b>           | <b>18037</b>             | <b>1343</b> | <b>510</b>   | <b>20788</b>     | <b>20788</b>            | <b>50.06</b> |
| <b>Minimum</b> |        | <b>5809</b> | <b>381</b>  | <b>284</b> | <b>6617</b> | <b>6766</b>            | <b>239</b>  | <b>2910</b> | <b>126</b> | <b>-1439</b> | <b>16980</b>          | <b>0</b>           | <b>16980</b>             | <b>982</b>  | <b>386</b>   | <b>19889</b>     | <b>19889</b>            | <b>49.97</b> |
| <b>Average</b> |        | <b>6468</b> | <b>739</b>  | <b>394</b> | <b>7602</b> | <b>7223</b>            | <b>658</b>  | <b>3153</b> | <b>186</b> | <b>-1056</b> | <b>17766</b>          | <b>0</b>           | <b>17766</b>             | <b>1174</b> | <b>472</b>   | <b>20467</b>     | <b>20467</b>            | <b>50.00</b> |

## Supply Position During Evening Peak (MW)

| Date           | Time   | MSGENCO     |            |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR    | TPCL Exch.   | MSEDCL Cateder Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|------------|------------|-------------|------------------------|------------|-------------|----------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO      | GAS        | Total       |                        |            |             |          |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW         | MW         | MW          | MW                     | MW         | MW          | MW       | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 13/02/2017     | 19 Hrs | 6026        | 495        | 423        | 6944        | 6406                   | 557        | 3009        | 0        | -1190        | 15726                 | 0                  | 15726                    | 892         | 387          | 18195            | 18195                   | 49.98        |
| 14/02/2017     | 19 Hrs | 6133        | 497        | 433        | 7063        | 6686                   | 389        | 2890        | 0        | -1141        | 15887                 | 0                  | 15887                    | 1069        | 387          | 18484            | 18484                   | 49.99        |
| 15/02/2017     | 19 Hrs | 6560        | 641        | 363        | 7564        | 6288                   | 263        | 2948        | 1        | -1179        | 15885                 | 0                  | 15885                    | 1095        | 419          | 18578            | 18578                   | 49.99        |
| 16/02/2017     | 19 Hrs | 6220        | 297        | 431        | 6948        | 6637                   | 341        | 2957        | 0        | -1094        | 15789                 | 0                  | 15789                    | 1154        | 439          | 18476            | 18476                   | 49.99        |
| 17/02/2017     | 20 Hrs | 5573        | 580        | 441        | 6594        | 6387                   | 484        | 3289        | 0        | -1405        | 15349                 | 0                  | 15349                    | 950         | 386          | 18090            | 18090                   | 50.01        |
| 18/02/2017     | 20 Hrs | 5839        | 439        | 427        | 6705        | 6567                   | 454        | 3519        | 0        | -1353        | 15892                 | 0                  | 15892                    | 864         | 387          | 18496            | 18496                   | 50.02        |
| 19/02/2017     | 20 Hrs | 5524        | 660        | 436        | 6620        | 6627                   | 57         | 3261        | 0        | -1100        | 15465                 | 0                  | 15465                    | 772         | 387          | 17724            | 17724                   | 50.04        |
| <b>Maximum</b> |        | <b>6560</b> | <b>660</b> | <b>441</b> | <b>7564</b> | <b>6686</b>            | <b>557</b> | <b>3519</b> | <b>1</b> | <b>-1094</b> | <b>15892</b>          | <b>0</b>           | <b>15892</b>             | <b>1154</b> | <b>439</b>   | <b>18578</b>     | <b>18578</b>            | <b>50.04</b> |
| <b>Minimum</b> |        | <b>5524</b> | <b>297</b> | <b>363</b> | <b>6594</b> | <b>6288</b>            | <b>57</b>  | <b>2890</b> | <b>0</b> | <b>-1405</b> | <b>15349</b>          | <b>0</b>           | <b>15349</b>             | <b>772</b>  | <b>386</b>   | <b>17724</b>     | <b>17724</b>            | <b>49.98</b> |
| <b>Average</b> |        | <b>5982</b> | <b>516</b> | <b>422</b> | <b>6920</b> | <b>6514</b>            | <b>364</b> | <b>3125</b> | <b>0</b> | <b>-1209</b> | <b>15713</b>          | <b>0</b>           | <b>15713</b>             | <b>971</b>  | <b>399</b>   | <b>18292</b>     | <b>18292</b>            | <b>50.00</b> |

## Supply Position During Night Off Peak (MW)

| Date           | Time  | MSGENCO     |            |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR    | TPCL Exch.  | MSEDCL Cateder Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.  | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|-------|-------------|------------|------------|-------------|------------------------|------------|-------------|----------|-------------|-----------------------|--------------------|--------------------------|------------|--------------|------------------|-------------------------|--------------|
|                |       | THM         | HYDRO      | GAS        | Total       |                        |            |             |          |             |                       |                    |                          |            |              |                  |                         |              |
|                |       | MW          | MW         | MW         | MW          | MW                     | MW         | MW          | MW       | MW          | MW                    | MW                 | MW                       | MW         | MW           | MW               | MW                      | Hzs          |
| 13/02/2017     | 2 Hrs | 4933        | 160        | 465        | 5558        | 5133                   | 429        | 2770        | 0        | -434        | 13456                 | 0                  | 13456                    | 626        | 388          | 14904            | 14904                   | 49.98        |
| 14/02/2017     | 4 Hrs | 5646        | 145        | 459        | 6250        | 5020                   | 781        | 2471        | 0        | -381        | 14141                 | 0                  | 14141                    | 662        | 387          | 15571            | 15571                   | 49.97        |
| 15/02/2017     | 3 Hrs | 5924        | 174        | 469        | 6567        | 5032                   | 547        | 2865        | 0        | -518        | 14493                 | 0                  | 14493                    | 663        | 387          | 16061            | 16061                   | 50.01        |
| 16/02/2017     | 3 Hrs | 5711        | 136        | 457        | 6304        | 4947                   | 504        | 3162        | 0        | -618        | 14299                 | 0                  | 14299                    | 656        | 388          | 15961            | 15961                   | 50.03        |
| 17/02/2017     | 3 Hrs | 5778        | 140        | 457        | 6375        | 5215                   | 602        | 2950        | 0        | -650        | 14492                 | 0                  | 14492                    | 641        | 388          | 16171            | 16171                   | 50.03        |
| 18/02/2017     | 4 Hrs | 5621        | 125        | 457        | 6203        | 5292                   | 479        | 3288        | 0        | -699        | 14563                 | 0                  | 14563                    | 569        | 387          | 16218            | 16218                   | 49.98        |
| 19/02/2017     | 5 Hrs | 5643        | 147        | 456        | 6246        | 5668                   | 283        | 3483        | 0        | -674        | 15006                 | 0                  | 15006                    | 633        | 386          | 16699            | 16699                   | 49.97        |
| <b>Maximum</b> |       | <b>5924</b> | <b>174</b> | <b>469</b> | <b>6567</b> | <b>5668</b>            | <b>781</b> | <b>3483</b> | <b>0</b> | <b>-381</b> | <b>15006</b>          | <b>0</b>           | <b>15006</b>             | <b>663</b> | <b>388</b>   | <b>16699</b>     | <b>16699</b>            | <b>50.03</b> |
| <b>Minimum</b> |       | <b>4933</b> | <b>125</b> | <b>456</b> | <b>5558</b> | <b>4947</b>            | <b>283</b> | <b>2471</b> | <b>0</b> | <b>-699</b> | <b>13456</b>          | <b>0</b>           | <b>13456</b>             | <b>569</b> | <b>386</b>   | <b>14904</b>     | <b>14904</b>            | <b>49.97</b> |
| <b>Average</b> |       | <b>5608</b> | <b>147</b> | <b>460</b> | <b>6215</b> | <b>5187</b>            | <b>518</b> | <b>2999</b> | <b>0</b> | <b>-568</b> | <b>14350</b>          | <b>0</b>           | <b>14350</b>             | <b>636</b> | <b>387</b>   | <b>15941</b>     | <b>15941</b>            | <b>50.00</b> |

## Details of Supply Position (MUs)

| Date           | MSGENCO        |               |               |                | Pench (MS)   | Central Sector Receipt | Central Sector Share | WIND           | CPP           | SOLAR        | TPCL Gen.     | R-INFRA Gen.  | TPCL Exch.     | Energy Requirement |               |                |
|----------------|----------------|---------------|---------------|----------------|--------------|------------------------|----------------------|----------------|---------------|--------------|---------------|---------------|----------------|--------------------|---------------|----------------|
|                | THM            | HYDRO         | GAS           | Total          |              |                        |                      |                |               |              |               |               |                | MSEDCL             | MUMBAI        | STATE          |
|                | Mus            | Mus           | Mus           | Mus            | Mus          | Mus                    | Mus                  | Mus            | Mus           | Mus          | Mus           | Mus           | Mus            | Mus                | Mus           | Mus            |
| 13/02/2017     | 139.769        | 12.481        | 10.784        | 163.034        | 0.270        | 155.364                | 155.910              | 10.627         | 69.166        | 1.241        | 21.946        | 10.464        | -18.453        | 380.979            | 50.863        | 431.842        |
| 14/02/2017     | 149.478        | 7.787         | 10.627        | 167.892        | 0.189        | 158.362                | 158.447              | 12.590         | 67.851        | 1.218        | 23.263        | 10.163        | -20.027        | 387.886            | 53.453        | 441.339        |
| 15/02/2017     | 152.229        | 13.439        | 9.273         | 174.941        | 0.360        | 155.235                | 156.449              | 11.457         | 70.297        | 1.219        | 23.351        | 10.664        | -21.353        | 391.796            | 55.368        | 447.164        |
| 16/02/2017     | 148.847        | 13.267        | 10.553        | 172.667        | 0.204        | 151.836                | 152.846              | 12.607         | 73.534        | 1.291        | 23.074        | 10.753        | -22.518        | 389.417            | 56.343        | 445.760        |
| 17/02/2017     | 141.245        | 8.511         | 10.559        | 160.315        | 0.272        | 151.320                | 152.832              | 19.663         | 74.778        | 1.398        | 20.850        | 9.627         | -26.730        | 380.744            | 57.202        | 437.946        |
| 18/02/2017     | 146.776        | 8.654         | 10.477        | 165.907        | 0.244        | 150.994                | 153.274              | 14.789         | 83.212        | 1.432        | 19.430        | 9.744         | -25.914        | 390.420            | 55.088        | 445.508        |
| 19/02/2017     | 147.467        | 11.878        | 10.507        | 169.852        | 0.084        | 150.969                | 150.209              | 5.244          | 82.448        | 1.409        | 19.042        | 10.463        | -19.468        | 390.454            | 48.973        | 439.427        |
| <b>Maximum</b> | <b>152.229</b> | <b>13.439</b> | <b>10.784</b> | <b>174.941</b> | <b>0.360</b> | <b>158.362</b>         | <b>158.447</b>       | <b>152.229</b> | <b>83.212</b> | <b>1.432</b> | <b>23.351</b> | <b>10.753</b> | <b>-18.453</b> | <b>391.796</b>     | <b>57.202</b> | <b>447.164</b> |
| <b>Minimum</b> | <b>139.769</b> | <b>7.787</b>  | <b>9.273</b>  | <b>160.315</b> | <b>0.084</b> | <b>150.969</b>         | <b>150.209</b>       | <b>139.769</b> | <b>67.851</b> | <b>1.218</b> | <b>19.042</b> | <b>9.627</b>  | <b>-26.730</b> | <b>380.744</b>     | <b>48.973</b> | <b>431.842</b> |
| <b>Average</b> | <b>146.544</b> | <b>10.860</b> | <b>10.397</b> | <b>167.801</b> | <b>0.232</b> | <b>153.440</b>         | <b>154.281</b>       | <b>146.544</b> | <b>74.469</b> | <b>1.315</b> | <b>21.565</b> | <b>10.268</b> | <b>-22.066</b> | <b>387.385</b>     | <b>53.899</b> | <b>441.284</b> |

## Details of Koyna Water Consumption (in TMC)

---

| Date       | For the Day | For the Month | Balance |
|------------|-------------|---------------|---------|
| 13/02/2017 | 0.179       | 2.974         | 20.186  |
| 14/02/2017 | 0.071       | 3.045         | 20.115  |
| 15/02/2017 | 0.160       | 3.205         | 19.955  |
| 16/02/2017 | 0.172       | 3.377         | 19.783  |
| 17/02/2017 | 0.088       | 3.465         | 19.695  |
| 18/02/2017 | 0.076       | 3.541         | 19.619  |
| 19/02/2017 | 0.148       | 3.689         | 19.471  |

**State Load Despatch Center, Airoli (MSETCL)**  
**Central Sector Share/Drawal from 13/Feb/2017 to 19/Feb/2017**

| Date         | DAY      | Central Sector Share |         | Total Interstate Bilateral Purchase |         | Total Share     |         | Total Drawal    |         | Overdrawal(+) / UnderDrawal(-) |         |
|--------------|----------|----------------------|---------|-------------------------------------|---------|-----------------|---------|-----------------|---------|--------------------------------|---------|
|              |          | MUs                  | Avg. MW | MUs                                 | Avg. MW | MUs             | Avg. MW | MUs             | Avg. MW | MUs                            | Avg. MW |
|              |          | <b>1</b>             |         | <b>2</b>                            |         | <b>1+2=3</b>    |         | <b>4</b>        |         | <b>3-4=5</b>                   |         |
| 13/02/2017   | MONDAY   | 111.312              | 6452    | 44.598                              | 1858    | 155.910         | 6496    | 155.364         | 6474    | -0.546                         | -23     |
| 14/02/2017   | TUESDAY  | 112.536              | 6556    | 45.911                              | 1913    | 158.447         | 6602    | 158.362         | 6598    | -0.085                         | -4      |
| 15/02/2017   | WEDNESDA | 110.508              | 6473    | 45.941                              | 1914    | 156.449         | 6519    | 155.235         | 6468    | -1.214                         | -51     |
| 16/02/2017   | THURSDAY | 111.392              | 6327    | 41.454                              | 1727    | 152.846         | 6369    | 151.836         | 6326    | -1.010                         | -42     |
| 17/02/2017   | FRIDAY   | 106.705              | 6322    | 46.127                              | 1922    | 152.832         | 6368    | 151.320         | 6305    | -1.512                         | -63     |
| 18/02/2017   | SATURDAY | 112.178              | 6345    | 41.096                              | 1712    | 153.274         | 6386    | 150.994         | 6291    | -2.280                         | -95     |
| 19/02/2017   | SUNDAY   | 113.104              | 6222    | 37.105                              | 1546    | 150.209         | 6259    | 150.969         | 6290    | 0.760                          | 32      |
| <b>Total</b> |          | <b>777.736</b>       |         | <b>302.231</b>                      |         | <b>1079.967</b> |         | <b>1074.080</b> |         | <b>-5.887</b>                  |         |

| GENERATING UNITS OUTAGES FOR THE WEEK FROM 13/02/2017 TO 19/02/2017 |                        |          |              |              |             |            |                                                                                                                                                                  |
|---------------------------------------------------------------------|------------------------|----------|--------------|--------------|-------------|------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Generator                                                           | Generating Unit        | Capacity | Tripped Date | Tripped Time | Synch. Date | Synch Time | Reason                                                                                                                                                           |
| PLANNED OUTAGES                                                     |                        |          |              |              |             |            |                                                                                                                                                                  |
| IPP                                                                 | Tata Trombay 6         | 500MW    | 15/Jul/2015  | 17.08        |             | Continued. | Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)                                                                                         |
| MSPGCL                                                              | Paras Unit 3           | 250MW    | 25/Oct/2016  | 08.54        |             | Continued. | Stator Fault, continued under AOH.26/10/2016 00.00hrs                                                                                                            |
| MSPGCL                                                              | Chandrapur Unit 7      | 500MW    | 25/Jan/2017  | 19.32        |             | Continued. | Capital Overhaul                                                                                                                                                 |
| MSPGCL                                                              | Koyna Unit 7           | 80MW     | 10/Feb/2017  | 11.20        |             | Continued. | Maintenance Work.                                                                                                                                                |
| MSPGCL                                                              | Koyna STG-IV Unit-4    | 250MW    | 17/Feb/2017  | 09.00        | 17/Feb/2017 | 21.00      | Maintenance Work.                                                                                                                                                |
| FORCED OUTAGES                                                      |                        |          |              |              |             |            |                                                                                                                                                                  |
| RGPL                                                                | Dabhol Dabhol 1B       | 230MW    | 28/May/2013  | 22.02        |             | Continued. | Gas Shortage.                                                                                                                                                    |
| RGPL                                                                | Dabhol Dabhol 1X       | 230MW    | 27/Jun/2013  | 21.46        |             | Continued. | Gas Shortage                                                                                                                                                     |
| RGPL                                                                | Dabhol Dabhol 1A       | 230MW    | 27/Jun/2013  | 21.47        |             | Continued. | Gas Shortage                                                                                                                                                     |
| IPP                                                                 | Dhariwal               | 300MW    | 28/May/2014  | 02.27        |             | Continued. | No schedule                                                                                                                                                      |
| MSPGCL                                                              | Koradi Unit 6          | 210MW    | 20/Mar/2015  | 01.02        |             | Continued. | EE R&M LE Work                                                                                                                                                   |
| IPP                                                                 | SWPGL U-1<br>SWPGL U-2 | 135MW    | 16/Feb/2016  | 17.09        |             | Continued. | Change Over , No Schedule                                                                                                                                        |
| IPP                                                                 |                        | 135MW    | 29/Feb/2016  | 21.46        |             | Continued. | Change over against Unit III                                                                                                                                     |
| MSPGCL                                                              | Parli Unit 4           | 210MW    | 01/Apr/2016  | 00.00        |             | Continued. | Economic shutdown                                                                                                                                                |
| MSPGCL                                                              | Parli Unit 5           | 210MW    | 01/Apr/2016  | 00.00        |             | Continued. | Economic shutdown                                                                                                                                                |
| MSPGCL                                                              | Bhusawal Unit 2        | 210MW    | 14/Jun/2016  | 19.35        |             | Continued. | Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)                                                                               |
| IPP                                                                 | RPL(AMT) U-3           | 270MW    | 29/Jun/2016  | 03.01        |             | Continued. | Zero Shedule By MSEDCL.                                                                                                                                          |
| MSPGCL                                                              | Uran Unit 8            | 108MW    | 14/Aug/2016  | 07.56        |             | Continued. | Maintenance work                                                                                                                                                 |
| RGPL                                                                | Dabhol 2A              | 230MW    | 24/Aug/2016  | 13.31        |             | Continued. | Change Over.                                                                                                                                                     |
| MSPGCL                                                              | Koradi Unit 5          | 200MW    | 05/Sep/2016  | 00.21        |             | Continued. | ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work |
| MSPGCL                                                              | Bhusawal Unit 3        | 210MW    | 16/Sep/2016  | 00.02        | 15/Feb/2017 | 09.30      | Zero Schedule by MSEDCL ( Synchronized for generation support during upgradation work of 132 kV Deepnagar-Khadka Ckt I & II                                      |
| IPP                                                                 | Adani U-1              | 660MW    | 06/Nov/2016  | 11.10        | 15/Feb/2017 | 19.04      | Coal Shortage                                                                                                                                                    |
| IPP                                                                 | RPL(AMT) U-5           | 270MW    | 15/Nov/2016  | 20.00        |             | Continued. | Zero schedule                                                                                                                                                    |
| IPP                                                                 | RPL(AMT) U-4           | 270MW    | 16/Nov/2016  | 21.03        |             | Continued. | Zero Schedule By MSEDCL.                                                                                                                                         |
| IPP                                                                 | JSW (J) U1             |          | 16/Nov/2016  | 14.38        |             | Continued. | Due To CW Duct Leakage.                                                                                                                                          |
| IPP                                                                 | RPL(AMT) U-2           | 270MW    | 16/Nov/2016  | 22.36        |             | Continued. | Zero Schedule By MSEDCL.                                                                                                                                         |
| IPP                                                                 | RPL(AMT) U-1           | 270MW    | 17/Nov/2016  | 17.23        |             | Continued. | Zero Schedule.                                                                                                                                                   |
| MSPGCL                                                              | Parli Unit 8           | 250MW    | 18/Nov/2016  | 16.23        |             | Continued. | w/dn for balance work.                                                                                                                                           |
| IPP                                                                 | JSW (J) U2             | 300MW    | 01/Dec/2016  | 00.00        |             | Continued. | No Schedule.                                                                                                                                                     |
| IPP                                                                 | VIPL U-1               | 300MW    | 03/Jan/2017  | 00.45        |             | Continued. | Turbine bearing temprature high.                                                                                                                                 |
| IPP                                                                 | Adani U-4              | 660MW    | 31/Jan/2017  | 23.57        | 17/Feb/2017 | 10.29      | COAL PROBLEM.                                                                                                                                                    |
| MSPGCL                                                              | Nasik Unit 4           | 210MW    | 31/Jan/2017  | 02.55        |             | Continued. | WITHDRAW UNDER ZERO SCHEDULE.                                                                                                                                    |
| MSPGCL                                                              | Koradi Unit 10         | 660MW    | 07/Feb/2017  | 00.10        |             | Continued. | Work Of PG Test.                                                                                                                                                 |
| IPP                                                                 | PGPL U1                | 262MW    | 07/Feb/2017  | 17.30        |             | Continued. | No Schedule                                                                                                                                                      |
| IPP                                                                 | PGPL U2                | 126MW    | 07/Feb/2017  | 17.30        |             | Continued. | No Schedule                                                                                                                                                      |
| MSPGCL                                                              | Chandrapur Unit 6      | 500MW    | 11/Feb/2017  | 15.36        | 13/Feb/2017 | 08.50      | Control Oil Pressure Low                                                                                                                                         |
| MSPGCL                                                              | Chandrapur Unit 9      | 500MW    | 12/Feb/2017  | 19.55        | 13/Feb/2017 | 00.40      | PA Fan problem                                                                                                                                                   |
| MSPGCL                                                              | Koyna Unit 9           | 80MW     | 14/Feb/2017  | 11.00        |             | Continued. | Emergency Outage for Maintenance.                                                                                                                                |
| MSPGCL                                                              | Bhusawal Unit 3        | 210MW    | 15/Feb/2017  | 09.35        | 15/Feb/2017 | 10.18      | Low Vacuum                                                                                                                                                       |
| MSPGCL                                                              | Uran Unit 6            | 108MW    | 15/Feb/2017  | 09.44        | 15/Feb/2017 | 15.58      | Gas shortage                                                                                                                                                     |
| MSPGCL                                                              | Koradi Unit 7          | 210MW    | 15/Feb/2017  | 14.18        |             | Continued. | Zero Schedule by MSEDCL                                                                                                                                          |
| IPP                                                                 | Adani U-1              | 660MW    | 16/Feb/2017  | 07.38        |             | Continued. | Main Steam Line Drain Leakage.                                                                                                                                   |
| MSPGCL                                                              | Koyna Unit 8           | 80MW     | 16/Feb/2017  | 17.25        | 16/Feb/2017 | 18.36      | Bus Bar Protection operated                                                                                                                                      |
| MSPGCL                                                              | Koyna Unit 6           | 80MW     | 16/Feb/2017  | 17.25        | 16/Feb/2017 | 18.36      | Bus Bar Protection operated                                                                                                                                      |
| MSPGCL                                                              | Koyna Unit 5           | 80MW     | 16/Feb/2017  | 17.25        | 16/Feb/2017 | 18.35      | Bus Bar Protection operated                                                                                                                                      |

**LINE OUTAGES AND RIPPING FOR THE WEEK FROM 13/02/2017 TO 19/02/2017**

| Voltage | Name of Line                       | Tripping Date | Tripping Time | Synch Date  | Synch Time | Reason                                                                                                              |
|---------|------------------------------------|---------------|---------------|-------------|------------|---------------------------------------------------------------------------------------------------------------------|
| 400 KV  | karad -kolhapur-II                 | 12/Feb/2017   | 16.07         | 13/Feb/2017 | 10.02      | Over Voltage                                                                                                        |
| 400 KV  | Karad - Jaigad - II                | 12/Feb/2017   | 16.08         | 13/Feb/2017 | 10.13      | Over Voltage                                                                                                        |
| 400 KV  | Dhule Sar'Sarovar II               | 12/Feb/2017   | 17.36         | 13/Feb/2017 | 06.21      | Over Voltage                                                                                                        |
| 400 KV  | Bhusawal-Aurangabad                | 12/Feb/2017   | 20.00         | 13/Feb/2017 | 06.40      | Over Voltage                                                                                                        |
| 400 KV  | karad -kolhapur-I                  | 13/Feb/2017   | 17.05         | 14/Feb/2017 | 09.21      | Over Voltage                                                                                                        |
| 400 KV  | Karad - Jaigad - II                | 13/Feb/2017   | 17.06         | 14/Feb/2017 | 08.20      | Over Voltage                                                                                                        |
| 400 KV  | Bhusawal-Aurangabad                | 13/Feb/2017   | 18.06         | 14/Feb/2017 | 06.47      | Over Voltage                                                                                                        |
| 400 KV  | Kalwa - Talegaon(PG)               | 13/Feb/2017   | 21.56         | 14/Feb/2017 | 06.20      | A Bus Conductor Replacement Work.                                                                                   |
| 400 KV  | Kalwa - Kharghar                   | 13/Feb/2017   | 22.27         | 14/Feb/2017 | 05.37      | A Bus Conductor Replacement Work.                                                                                   |
| 400 KV  | Dhule Sar'Sarovar I                | 14/Feb/2017   | 09.35         | 14/Feb/2017 | 14.24      | On Line PID.                                                                                                        |
| 400 KV  | Dhule Sar'Sarovar II               | 14/Feb/2017   | 09.35         | 14/Feb/2017 | 14.24      | On Line PID.                                                                                                        |
| 400 KV  | Chandrapur2-Parali 2 ckt1          | 14/Feb/2017   | 12.54         | 14/Feb/2017 | 16.08      | Attending Hot Spot                                                                                                  |
| 400 KV  | Karad-Jaigad - I                   | 14/Feb/2017   | 16.36         | 15/Feb/2017 | 08.31      | Over Voltage                                                                                                        |
| 400 KV  | karad -kolhapur-II                 | 14/Feb/2017   | 16.40         | 15/Feb/2017 | 08.29      | Over Voltage                                                                                                        |
| 400 KV  | Bhusawal-Aurangabad                | 14/Feb/2017   | 17.38         | 15/Feb/2017 | 07.04      | Over Voltage                                                                                                        |
| 400 KV  | Dhule Sar'Sarovar I                | 14/Feb/2017   | 17.41         | 15/Feb/2017 | 06.59      | Over Voltage                                                                                                        |
| 400 KV  | Kalwa - Talegaon(PG)               | 14/Feb/2017   | 17.46         | 14/Feb/2017 | 20.51      | A Bus Conductor Replacement Work.                                                                                   |
| 400 KV  | Chandrapur II - Chandrapur ckt 2   | 15/Feb/2017   | 08.07         | 15/Feb/2017 | 19.40      | CB Maint.work                                                                                                       |
| 400 KV  | Bhusawal-Aurangabad                | 15/Feb/2017   | 17.50         | 16/Feb/2017 | 06.13      | Over Voltage                                                                                                        |
| 400 KV  | Dhule Sar'Sarovar II               | 15/Feb/2017   | 18.04         | 16/Feb/2017 | 07.09      | Over Voltage                                                                                                        |
| 400 KV  | karad -kolhapur-I                  | 15/Feb/2017   | 20.16         | 16/Feb/2017 | 08.51      | Over Voltage                                                                                                        |
| 400 KV  | Karad - Jaigad - II                | 15/Feb/2017   | 20.18         | 16/Feb/2017 | 08.44      | Over Voltage                                                                                                        |
| 400 KV  | Padghe - Kalwa-I                   | 16/Feb/2017   | 06.08         | 16/Feb/2017 | 10.42      | Isolator Maint. Work.                                                                                               |
| 400 KV  | Jaigad-New Koyna Ckt-I             | 16/Feb/2017   | 09.09         | 17/Feb/2017 | 08.23      | RMW & Diagnostic Testing.                                                                                           |
| 400 KV  | karad -kolhapur-I                  | 16/Feb/2017   | 16.49         | 18/Feb/2017 | 08.24      | Over Voltage (RFC at 15:10hrs)                                                                                      |
| 400 KV  | Bhusawal-Aurangabad                | 16/Feb/2017   | 17.52         | 18/Feb/2017 | 06.50      | Over Voltage                                                                                                        |
| 400 KV  | Dhule Sar'Sarovar I                | 16/Feb/2017   | 20.23         | 17/Feb/2017 | 07.10      | Over Voltage                                                                                                        |
| 400 KV  | Padghe - Kalwa-II                  | 17/Feb/2017   | 09.50         | 19/Feb/2017 | 10.39      | Taken on TBC                                                                                                        |
| 400 KV  | Parly(MS)- Nanded                  | 17/Feb/2017   | 09.51         | 17/Feb/2017 | 18.31      | Routine Maintenance Work                                                                                            |
| 400 KV  | N.Koyna-Karad -Ckt I               | 17/Feb/2017   | 11.05         |             | Continued. | Taken on TBC                                                                                                        |
| 400 KV  | Jaigad-Karad Ckt-I                 | 17/Feb/2017   | 16.41         | 18/Feb/2017 | 08.26      | Over Voltage                                                                                                        |
| 400 KV  | Bhusawal-Aurangabad                | 17/Feb/2017   | 17.50         | 17/Feb/2017 | 07.12      | Over Voltage                                                                                                        |
| 400 KV  | Dhule Sar'Sarovar II               | 17/Feb/2017   | 17.55         | 18/Feb/2017 | 06.56      | Over Voltage                                                                                                        |
| 400 KV  | Koradi-India Bulls                 | 17/Feb/2017   | 19.59         | 17/Feb/2017 | 21.19      | Distance Protection                                                                                                 |
| 400 KV  | Dabhol Nagothane II                | 18/Feb/2017   | 15.21         | 18/Feb/2017 | 18.37      | Distance Protection                                                                                                 |
| 400 KV  | Girwali-Solapur (Lamboti)          | 18/Feb/2017   | 15.37         | 18/Feb/2017 | 19.34      | Maintenance Work.                                                                                                   |
| 400 KV  | karad -kolhapur-II                 | 18/Feb/2017   | 16.38         | 19/Feb/2017 | 08.27      | Over Voltage                                                                                                        |
| 400 KV  | Karad-Jaigad - I                   | 18/Feb/2017   | 17.07         | 19/Feb/2017 | 08.28      | Over Voltage                                                                                                        |
| 400 KV  | Dhule Sar'Sarovar II               | 18/Feb/2017   | 17.52         | 19/Feb/2017 | 06.58      | Over Voltage                                                                                                        |
| 400 KV  | Bhusawal-Aurangabad                | 18/Feb/2017   | 18.00         | 19/Feb/2017 | 06.18      | Over Voltage                                                                                                        |
| 400 KV  | Padghe - Bolisar (PG)              | 19/Feb/2017   | 13.38         | 19/Feb/2017 | 14.06      | Distance Protection                                                                                                 |
| 400 KV  | Nagothane - Dabhol-II              | 19/Feb/2017   | 13.46         | 19/Feb/2017 | 17.46      | Distance Protection                                                                                                 |
| 400 KV  | karad -kolhapur-I                  | 19/Feb/2017   | 17.29         | 20/Feb/2017 | 07.37      | Over Voltage                                                                                                        |
| 400 KV  | Karad - Jaigad - II                | 19/Feb/2017   | 17.30         | 20/Feb/2017 | 06.07      | Over Voltage                                                                                                        |
| 400 KV  | Dhule Sar'Sarovar II               | 19/Feb/2017   | 17.48         | 20/Feb/2017 | 05.42      | Over Voltage                                                                                                        |
| 400 KV  | Bhusawal-Aurangabad                | 19/Feb/2017   | 17.57         | 20/Feb/2017 | 06.07      | Over Voltage                                                                                                        |
| 400 KV  | karad -kolhapur-I                  | 21/Feb/2017   | 16.36         |             | Continued. | Over Voltage                                                                                                        |
| 400 KV  | Karad - Jaigad - II                | 21/Feb/2017   | 16.38         |             | Continued. | Over Voltage                                                                                                        |
| 220 KV  | Chandrapur GCR - Warora - I        | 05/Apr/2015   | 09.13         |             | Continued. | Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107. |
| 220 KV  | Chandrapur GCR - Wani              | 05/Apr/2015   | 09.15         |             | Continued. | Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107. |
| 220 KV  | Chandrapur MIDC - GEPL Ckt I       | 20/Dec/2016   | 18.36         |             | Continued. | Energy Bill Ending At GEPL End.                                                                                     |
| 220 KV  | Chinchwad- Parvati                 | 08/Feb/2017   | 11.55         | 13/Feb/2017 | 19.45      | Construction Work                                                                                                   |
| 220 KV  | TPC Borivali Aarey Line 1          | 12/Feb/2017   | 07.32         | 13/Feb/2017 | 00.51      | Maintenance Work.                                                                                                   |
| 220 KV  | Eklahara(Gcr)(Nasik)- Bableshtar 2 | 13/Feb/2017   | 01.47         | 13/Feb/2017 | 02.08      | Distance Protection                                                                                                 |
| 220 KV  | Pophli Pedhmbe Line- 2             | 13/Feb/2017   | 03.40         |             | Continued. | Distance Protection at pedhmbe end                                                                                  |
| 220 KV  | Bableshtar- Bableshtar-II          | 13/Feb/2017   | 09.10         | 13/Feb/2017 | 10.10      | Attending Hot Spot                                                                                                  |
| 220 KV  | mudshingi Bus section no.1         | 13/Feb/2017   | 11.15         | 13/Feb/2017 | 13.40      | Attending Red Hot Spot Work                                                                                         |
| 220 KV  | Nagothane-Wadkhali II              | 13/Feb/2017   | 13.55         | 14/Feb/2017 | 15.05      | Distance Protection                                                                                                 |
| 220 KV  | Hamidwada-Mumewadi                 | 13/Feb/2017   | 15.05         | 13/Feb/2017 | 17.04      | Attending Oil Leakage                                                                                               |
| 220 KV  | Mahad - Pedambe                    | 14/Feb/2017   | 03.56         | 14/Feb/2017 | 06.45      | Distance Protection. 25 mva HV side C.T.bust at pedambe                                                             |
| 220 KV  | Main Bus Section-I@ Pedambe        | 14/Feb/2017   | 03.56         | 14/Feb/2017 | 06.20      | Bus Bar Protection Operated. 25 mva HV side C.T.bust                                                                |
| 220 KV  | Pedambe-Nerle                      | 14/Feb/2017   | 03.56         | 14/Feb/2017 | 05.54      | Distance Protection.Tripped at Nerle end                                                                            |
| 220 KV  | New Koyna - Pedambe                | 14/Feb/2017   | 03.56         | 14/Feb/2017 | 06.50      | Distance Protection. 25 mva HV side C.T.bust at pedambe                                                             |
| 220 KV  | Pophli Pedhmbe Line- 1             | 14/Feb/2017   | 03.56         | 14/Feb/2017 | 07.00      | Distance Protection. 25 mva HV side C.T.bust at pedambe                                                             |
| 220 KV  | Kharghar-Panvel TSS                | 14/Feb/2017   | 08.05         | 18/Feb/2017 | 18.15      | Bunching Work of TSS-Kharghar & Kharghar-MSL-PGPL Ckt & Jumper Remove.                                              |
| 220 KV  | Kharghar-PGPL                      | 14/Feb/2017   | 08.35         | 18/Feb/2017 | 18.45      | Bunching Work of TSS Kharghar & Kharghar-MSL-PGPL Ckt & Jumper Remove.                                              |
| 220 KV  | Niwali - Pawas Line                | 14/Feb/2017   | 09.11         | 14/Feb/2017 | 18.20      | Maintenance Work.                                                                                                   |
| 220 KV  | Kanhan-Urnred 1                    | 14/Feb/2017   | 10.37         | 14/Feb/2017 | 12.22      | line Signature Test.                                                                                                |
| 220 KV  | Karad - Vita Ckt- II               | 14/Feb/2017   | 12.01         | 14/Feb/2017 | 17.02      | Maintenance Work.                                                                                                   |
| 220 KV  | Kanhan-Bhandara I                  | 14/Feb/2017   | 12.34         | 14/Feb/2017 | 13.31      | line Signature Test.                                                                                                |
| 220 KV  | Urnred-Kanhan 2                    | 14/Feb/2017   | 14.08         | 14/Feb/2017 | 15.40      | line Signature Test.                                                                                                |
| 220 KV  | GIS Bhandup - Borivali             | 15/Feb/2017   | 08.36         | 15/Feb/2017 | 19.24      | Spacer work                                                                                                         |
| 220 KV  | Butibori - Khaperkheda             | 15/Feb/2017   | 09.42         | 15/Feb/2017 | 18.26      | Replacement of B Phase CT                                                                                           |
| 220 KV  | Beed-Manjarjumba                   | 15/Feb/2017   | 10.05         | 15/Feb/2017 | 12.37      | Quarterly Maintenance Work                                                                                          |
| 220 KV  | Uran - Apta III                    | 15/Feb/2017   | 10.22         | 15/Feb/2017 | 13.00      | Routine Maintenance Work                                                                                            |

| Voltage | Name of Line                    | Tripping Date | Tripping Time | Synch Date  | Synch Time | Reason                              |
|---------|---------------------------------|---------------|---------------|-------------|------------|-------------------------------------|
| 220 KV  | Butibori-Sunvijay               | 15/Feb/2017   | 11.02         | 15/Feb/2017 | 16.50      | Tan Delta Measurment of CTs         |
| 220 KV  | Dahanu Ghodbunder Line 1        | 15/Feb/2017   | 11.33         | 15/Feb/2017 | 12.44      | Bus Bar Prot.operated at Ghodbunder |
| 220 KV  | Ghodbunder - Gorai              | 15/Feb/2017   | 11.33         | 15/Feb/2017 | 12.10      | Bus Bar Protection Operated         |
| 220 KV  | Dahanu Ghodbunder Line 2        | 15/Feb/2017   | 11.51         | 15/Feb/2017 | 12.12      | Bus Bar Prot.operated at Ghodbunder |
| 220 KV  | Ghodbunder - Versova            | 15/Feb/2017   | 11.51         | 15/Feb/2017 | 12.03      | Bus Bar Protection Operated         |
| 220 KV  | Khaparkheda-Kalmeshwar          | 15/Feb/2017   | 12.29         | 15/Feb/2017 | 16.30      | Tan Delta Measurment of CTs         |
| 220 KV  | Uran - Aptla IV                 | 15/Feb/2017   | 13.40         | 15/Feb/2017 | 15.54      | Routine Maintenance Work            |
| 220 KV  | karad - Dasgaon                 | 15/Feb/2017   | 13.50         | 15/Feb/2017 | 17.53      | line Signature Analysis             |
| 220 KV  | Ghatghar - Bapgaon              | 15/Feb/2017   | 14.43         | 15/Feb/2017 | 15.50      | Distance Protection                 |
| 220 KV  | karad - Dasgaon                 | 15/Feb/2017   | 18.08         | 15/Feb/2017 | 20.00      | Bunching removed and make it normal |
| 220 KV  | Hingoli- Girawali               | 16/Feb/2017   | 01.50         | 16/Feb/2017 | 02.59      | Distance Protection                 |
| 220 KV  | Nagothane - Ipcl                | 16/Feb/2017   | 09.55         | 16/Feb/2017 | 19.40      | C B Testing.                        |
| 220 KV  | Bhosari 2 - Telco               | 16/Feb/2017   | 10.31         | 16/Feb/2017 | 19.30      | Routine Maintenance Work            |
| 220 KV  | Apta - Bombay Dyeing            | 16/Feb/2017   | 11.02         | 16/Feb/2017 | 17.23      | Maintenance Work.                   |
| 220 KV  | Pohali-Nerle                    | 16/Feb/2017   | 17.25         | 16/Feb/2017 | 18.20      | Bus Bar Protection Operated         |
| 220 KV  | Pophali - New Koyna             | 16/Feb/2017   | 17.25         | 16/Feb/2017 | 17.49      | Bus Bar Protection Operated         |
| 220 KV  | Satana-Gangapur                 | 17/Feb/2017   | 09.15         | 17/Feb/2017 | 11.20      | Routine Maintenance Work            |
| 220 KV  | Temghar - Kalwa                 | 17/Feb/2017   | 09.55         | 17/Feb/2017 | 12.01      | Taken on TBC                        |
| 220 KV  | Vsnl-512 Khadki                 | 17/Feb/2017   | 10.22         | 17/Feb/2017 | 16.17      | Testing Work                        |
| 220 KV  | Dasturi-Kandalgaon Line         | 17/Feb/2017   | 10.40         | 17/Feb/2017 | 20.17      | overhauling of CB.                  |
| 220 KV  | New Koyna - Niwali              | 17/Feb/2017   | 10.58         |             | Continued. | Taken on TBC                        |
| 220 KV  | Apta - Kalwa                    | 17/Feb/2017   | 11.15         | 17/Feb/2017 | 12.11      | Distance Protection                 |
| 220 KV  | Nerul - Sonkhar                 | 17/Feb/2017   | 13.10         | 17/Feb/2017 | 19.40      | Attending Hot Spot                  |
| 220 KV  | Vilebagad-PGPL                  | 17/Feb/2017   | 13.20         | 17/Feb/2017 | 16.05      | SCADA work.                         |
| 220 KV  | Orni Kharepatan Line            | 18/Feb/2017   | 09.13         | 18/Feb/2017 | 21.10      | Maintenance Work.                   |
| 220 KV  | Temghar - Kalwa                 | 18/Feb/2017   | 12.24         | 18/Feb/2017 | 16.11      | Attending Hot Spot                  |
| 220 KV  | Kalwa-Salsette-IV               | 18/Feb/2017   | 14.00         | 18/Feb/2017 | 14.38      | Distance Protection                 |
| 220 KV  | Tilari - Amona2                 | 18/Feb/2017   | 14.30         | 18/Feb/2017 | 18.02      | Distance Protection                 |
| 220 KV  | Mururd - Tuljapur               | 18/Feb/2017   | 16.50         | 18/Feb/2017 | 15.09      | For Parly-Solapur Outage.           |
| 220 KV  | Nasik Navsari I                 | 19/Feb/2017   | 08.04         | 19/Feb/2017 | 15.13      | Line Maintenance work               |
| 220 KV  | Salsette Borivli 1              | 19/Feb/2017   | 10.39         | 19/Feb/2017 | 15.50      | Closer inspection & tree trimming.  |
| 220 KV  | Padghe - Nalasopara             | 19/Feb/2017   | 12.07         | 19/Feb/2017 | 12.33      | Distance Protection                 |
| 220 KV  | Talandge(400kv)- Ichalkaranji 2 | 19/Feb/2017   | 22.45         | 20/Feb/2017 | 01.28      | Attending Hot Spot                  |
| 220 KV  | Mahad - Pedambe                 | 22/Feb/2017   | 04.54         |             | Continued. | Distance Protection                 |
| 220 KV  | New Koyna - Loteparshuram       | 22/Feb/2017   | 05.48         |             | Continued. | Backup Protection                   |
| 220 KV  | Loteparshuram- Dasturi Line     | 22/Feb/2017   | 05.48         |             | Continued. | Distance Protection                 |
| 220 KV  | Adlabs - Pedambe                | 22/Feb/2017   | 06.09         |             | Continued. | Distance Protection                 |
| 132 KV  | Pusad-Jambazar                  | 16/Feb/2017   | 15.20         | 16/Feb/2017 | 15.30      | Distance Protection                 |
| 132 KV  | Harangul - Niwali               | 18/Feb/2017   | 03.30         | 18/Feb/2017 | 03.50      | Distance Protection                 |