

**State Load Despatch Center,Airoli (MSETCL)**  
**Power System Position from 12/Feb/2018 to 18/Feb/2018**

**Supply Position During Morning Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 12/02/2018     | 12 Hrs | 5302        | 855         | 341        | 6498        | 6047                   | 147        | 4893        | 478        | -1065        | 16998                 | 0                  | 16998                    | 1078        | 503          | 19644            | 19644                   | 50.00        |
| 13/02/2018     | 12 Hrs | 5474        | 1065        | 287        | 6826        | 6071                   | 102        | 4733        | 446        | -903         | 17275                 | 0                  | 17275                    | 1123        | 502          | 19803            | 19803                   | 50.03        |
| 14/02/2018     | 12 Hrs | 5474        | 218         | 276        | 5968        | 5994                   | 496        | 4765        | 511        | -1226        | 16508                 | 0                  | 16508                    | 1033        | 459          | 19226            | 19226                   | 50.01        |
| 15/02/2018     | 12 Hrs | 5516        | 901         | 277        | 6694        | 5678                   | 445        | 4829        | 523        | -1140        | 17029                 | 0                  | 17029                    | 1211        | 503          | 19883            | 19883                   | 50.00        |
| 16/02/2018     | 12 Hrs | 5245        | 1723        | 388        | 7356        | 5580                   | 153        | 4696        | 504        | -1234        | 17055                 | 0                  | 17055                    | 1200        | 501          | 19990            | 19990                   | 49.98        |
| 17/02/2018     | 12 Hrs | 5594        | 1332        | 408        | 7334        | 5918                   | 129        | 4757        | 511        | -1100        | 17549                 | 0                  | 17549                    | 1095        | 504          | 20248            | 20248                   | 49.97        |
| 18/02/2018     | 12 Hrs | 5620        | 1548        | 274        | 7442        | 5825                   | 123        | 4641        | 541        | -707         | 17865                 | 0                  | 17865                    | 866         | 503          | 19941            | 19941                   | 49.98        |
| <b>Maximum</b> |        | <b>5620</b> | <b>1723</b> | <b>408</b> | <b>7442</b> | <b>6071</b>            | <b>496</b> | <b>4893</b> | <b>541</b> | <b>-707</b>  | <b>17865</b>          | <b>0</b>           | <b>17865</b>             | <b>1211</b> | <b>504</b>   | <b>20248</b>     | <b>20248</b>            | <b>50.03</b> |
| <b>Minimum</b> |        | <b>5245</b> | <b>218</b>  | <b>274</b> | <b>5968</b> | <b>5580</b>            | <b>102</b> | <b>4641</b> | <b>446</b> | <b>-1234</b> | <b>16508</b>          | <b>0</b>           | <b>16508</b>             | <b>866</b>  | <b>459</b>   | <b>19226</b>     | <b>19226</b>            | <b>49.97</b> |
| <b>Average</b> |        | <b>5461</b> | <b>1092</b> | <b>322</b> | <b>6874</b> | <b>5873</b>            | <b>228</b> | <b>4759</b> | <b>502</b> | <b>-1054</b> | <b>17183</b>          | <b>0</b>           | <b>17183</b>             | <b>1087</b> | <b>496</b>   | <b>19819</b>     | <b>19819</b>            | <b>50.00</b> |

**Supply Position During Day Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 12/02/2018     | 13 Hrs | 5398        | 570         | 390        | 6358        | 5715                   | 174        | 4870        | 471        | -1049        | 16539                 | 0                  | 16539                    | 1039        | 502          | 19129            | 19129                   | 49.99        |
| 13/02/2018     | 13 Hrs | 5484        | 870         | 284        | 6638        | 5740                   | 103        | 4727        | 477        | -882         | 16803                 | 0                  | 16803                    | 1092        | 503          | 19280            | 19280                   | 49.98        |
| 14/02/2018     | 13 Hrs | 5458        | 148         | 266        | 5872        | 5661                   | 518        | 4700        | 518        | -1227        | 16042                 | 0                  | 16042                    | 1070        | 376          | 18715            | 18715                   | 49.99        |
| 15/02/2018     | 15 Hrs | 5609        | 747         | 281        | 6637        | 5812                   | 110        | 4769        | 423        | -1043        | 16708                 | 0                  | 16708                    | 1212        | 504          | 19467            | 19467                   | 49.96        |
| 16/02/2018     | 13 Hrs | 5514        | 1176        | 404        | 7094        | 5678                   | 82         | 4692        | 459        | -1248        | 16757                 | 0                  | 16757                    | 1182        | 503          | 19690            | 19690                   | 50.00        |
| 17/02/2018     | 13 Hrs | 5537        | 1540        | 396        | 7473        | 5796                   | 120        | 4797        | 547        | -1077        | 17656                 | 0                  | 17656                    | 1111        | 503          | 20347            | 20347                   | 49.99        |
| 18/02/2018     | 13 Hrs | 5606        | 1250        | 272        | 7128        | 5551                   | 125        | 4628        | 537        | -816         | 17153                 | 0                  | 17153                    | 803         | 503          | 19275            | 19275                   | 49.99        |
| <b>Maximum</b> |        | <b>5609</b> | <b>1540</b> | <b>404</b> | <b>7473</b> | <b>5812</b>            | <b>518</b> | <b>4870</b> | <b>547</b> | <b>-816</b>  | <b>17656</b>          | <b>0</b>           | <b>17656</b>             | <b>1212</b> | <b>504</b>   | <b>20347</b>     | <b>20347</b>            | <b>50.00</b> |
| <b>Minimum</b> |        | <b>5398</b> | <b>148</b>  | <b>266</b> | <b>5872</b> | <b>5551</b>            | <b>82</b>  | <b>4628</b> | <b>423</b> | <b>-1248</b> | <b>16042</b>          | <b>0</b>           | <b>16042</b>             | <b>803</b>  | <b>376</b>   | <b>18715</b>     | <b>18715</b>            | <b>49.96</b> |
| <b>Average</b> |        | <b>5515</b> | <b>900</b>  | <b>328</b> | <b>6743</b> | <b>5708</b>            | <b>176</b> | <b>4741</b> | <b>490</b> | <b>-1049</b> | <b>16808</b>          | <b>0</b>           | <b>16808</b>             | <b>1073</b> | <b>485</b>   | <b>19415</b>     | <b>19415</b>            | <b>49.99</b> |

## Supply Position During Evening Peak (MW)

| Date           | Time   | MSGENCO     |            |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR    | TPCL Exch.   | MSEDCL Cateder Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|------------|------------|-------------|------------------------|------------|-------------|----------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO      | GAS        | Total       |                        |            |             |          |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW         | MW         | MW          | MW                     | MW         | MW          | MW       | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 12/02/2018     | 20 Hrs | 4976        | 177        | 286        | 5439        | 5390                   | 402        | 4015        | 0        | -1030        | 14216                 | 0                  | 14216                    | 1000        | 373          | 16619            | 16619                   | 49.99        |
| 13/02/2018     | 20 Hrs | 5033        | 391        | 274        | 5698        | 5113                   | 65         | 4282        | 0        | -1050        | 14108                 | 0                  | 14108                    | 960         | 375          | 16493            | 16493                   | 49.98        |
| 14/02/2018     | 20 Hrs | 5093        | 487        | 370        | 5950        | 5686                   | 558        | 4049        | 0        | -1234        | 15009                 | 0                  | 15009                    | 1007        | 375          | 17625            | 17625                   | 49.96        |
| 15/02/2018     | 20 Hrs | 5224        | 613        | 339        | 6176        | 5476                   | 270        | 4310        | 0        | -1177        | 15055                 | 0                  | 15055                    | 1068        | 373          | 17673            | 17673                   | 50.01        |
| 16/02/2018     | 20 Hrs | 5187        | 522        | 404        | 6113        | 5727                   | 243        | 4145        | 0        | -1210        | 15018                 | 0                  | 15018                    | 1049        | 378          | 17655            | 17655                   | 50.01        |
| 17/02/2018     | 20 Hrs | 5302        | 196        | 412        | 5910        | 5545                   | 382        | 4387        | 0        | -1057        | 15167                 | 0                  | 15167                    | 984         | 377          | 17585            | 17585                   | 49.94        |
| 18/02/2018     | 20 Hrs | 5009        | 792        | 322        | 6123        | 5192                   | 267        | 3884        | 0        | -1065        | 14401                 | 0                  | 14401                    | 690         | 377          | 16533            | 16533                   | 49.99        |
| <b>Maximum</b> |        | <b>5302</b> | <b>792</b> | <b>412</b> | <b>6176</b> | <b>5727</b>            | <b>558</b> | <b>4387</b> | <b>0</b> | <b>-1030</b> | <b>15167</b>          | <b>0</b>           | <b>15167</b>             | <b>1068</b> | <b>378</b>   | <b>17673</b>     | <b>17673</b>            | <b>50.01</b> |
| <b>Minimum</b> |        | <b>4976</b> | <b>177</b> | <b>274</b> | <b>5439</b> | <b>5113</b>            | <b>65</b>  | <b>3884</b> | <b>0</b> | <b>-1234</b> | <b>14108</b>          | <b>0</b>           | <b>14108</b>             | <b>690</b>  | <b>373</b>   | <b>16493</b>     | <b>16493</b>            | <b>49.94</b> |
| <b>Average</b> |        | <b>5118</b> | <b>454</b> | <b>344</b> | <b>5916</b> | <b>5447</b>            | <b>312</b> | <b>4153</b> | <b>0</b> | <b>-1118</b> | <b>14711</b>          | <b>0</b>           | <b>14711</b>             | <b>965</b>  | <b>375</b>   | <b>17169</b>     | <b>17169</b>            | <b>49.98</b> |

## Supply Position During Night Off Peak (MW)

| Date           | Time  | MSGENCO     |            |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR    | TPCL Exch.  | MSEDCL Cateder Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.  | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|-------|-------------|------------|------------|-------------|------------------------|------------|-------------|----------|-------------|-----------------------|--------------------|--------------------------|------------|--------------|------------------|-------------------------|--------------|
|                |       | THM         | HYDRO      | GAS        | Total       |                        |            |             |          |             |                       |                    |                          |            |              |                  |                         |              |
|                |       | MW          | MW         | MW         | MW          | MW                     | MW         | MW          | MW       | MW          | MW                    | MW                 | MW                       | MW         | MW           | MW               | MW                      | Hzs          |
| 12/02/2018     | 3 Hrs | 4077        | 159        | 149        | 4385        | 3547                   | 289        | 4080        | 0        | -411        | 11890                 | 0                  | 11890                    | 628        | 374          | 13303            | 13303                   | 50.04        |
| 13/02/2018     | 3 Hrs | 4400        | 158        | 298        | 4856        | 3937                   | 241        | 3663        | 0        | -359        | 12338                 | 0                  | 12338                    | 685        | 377          | 13759            | 13759                   | 49.99        |
| 14/02/2018     | 3 Hrs | 4549        | 174        | 297        | 5020        | 3405                   | 545        | 3667        | 0        | -387        | 12250                 | 0                  | 12250                    | 683        | 373          | 13693            | 13693                   | 50.04        |
| 15/02/2018     | 4 Hrs | 4480        | 179        | 379        | 5038        | 3481                   | 826        | 3695        | 0        | -451        | 12589                 | 0                  | 12589                    | 683        | 376          | 14099            | 14099                   | 50.01        |
| 16/02/2018     | 4 Hrs | 4880        | 117        | 421        | 5418        | 3703                   | 485        | 4030        | 0        | -522        | 13114                 | 0                  | 13114                    | 688        | 376          | 14700            | 14700                   | 50.01        |
| 17/02/2018     | 4 Hrs | 4472        | 191        | 421        | 5084        | 4668                   | 115        | 3845        | 0        | -563        | 13149                 | 0                  | 13149                    | 677        | 377          | 14766            | 14766                   | 49.98        |
| 18/02/2018     | 4 Hrs | 5180        | 177        | 282        | 5639        | 4114                   | 239        | 3937        | 0        | -487        | 13442                 | 0                  | 13442                    | 682        | 377          | 14988            | 14988                   | 49.96        |
| <b>Maximum</b> |       | <b>5180</b> | <b>191</b> | <b>421</b> | <b>5639</b> | <b>4668</b>            | <b>826</b> | <b>4080</b> | <b>0</b> | <b>-359</b> | <b>13442</b>          | <b>0</b>           | <b>13442</b>             | <b>688</b> | <b>377</b>   | <b>14988</b>     | <b>14988</b>            | <b>50.04</b> |
| <b>Minimum</b> |       | <b>4077</b> | <b>117</b> | <b>149</b> | <b>4385</b> | <b>3405</b>            | <b>115</b> | <b>3663</b> | <b>0</b> | <b>-563</b> | <b>11890</b>          | <b>0</b>           | <b>11890</b>             | <b>628</b> | <b>373</b>   | <b>13303</b>     | <b>13303</b>            | <b>49.96</b> |
| <b>Average</b> |       | <b>4577</b> | <b>165</b> | <b>321</b> | <b>5063</b> | <b>3836</b>            | <b>391</b> | <b>3845</b> | <b>0</b> | <b>-454</b> | <b>12682</b>          | <b>0</b>           | <b>12682</b>             | <b>675</b> | <b>376</b>   | <b>14187</b>     | <b>14187</b>            | <b>50.00</b> |

## Details of Supply Position (MUs)

| Date           | MSGENCO        |               |              |                | Pench (MS)   | Central Sector Receipt | Central Sector Share | WIND           | CPP            | SOLAR        | TPCL Gen.     | R-INFRA Gen.  | TPCL Exch.     | Energy Requirement |               |                |
|----------------|----------------|---------------|--------------|----------------|--------------|------------------------|----------------------|----------------|----------------|--------------|---------------|---------------|----------------|--------------------|---------------|----------------|
|                | THM            | HYDRO         | GAS          | Total          |              |                        |                      |                |                |              |               |               |                | MSEDCL             | MUMBAI        | STATE          |
|                | Mus            | Mus           | Mus          | Mus            | Mus          | Mus                    | Mus                  | Mus            | Mus            | Mus          | Mus           | Mus           | Mus            | Mus                | Mus           | Mus            |
| 12/02/2018     | 115.174        | 9.737         | 6.580        | 131.491        | 0.109        | 118.107                | 118.767              | 6.817          | 105.389        | 3.192        | 20.111        | 10.076        | -19.828        | 345.168            | 50.023        | 395.191        |
| 13/02/2018     | 120.509        | 10.487        | 7.231        | 138.227        | 0.063        | 122.589                | 122.092              | 4.068          | 102.047        | 3.197        | 21.093        | 10.214        | -17.682        | 352.439            | 48.990        | 401.429        |
| 14/02/2018     | 121.687        | 5.709         | 6.907        | 134.303        | 0.000        | 121.892                | 122.902              | 12.058         | 101.613        | 3.357        | 21.574        | 9.612         | -21.433        | 351.790            | 52.619        | 404.409        |
| 15/02/2018     | 124.594        | 12.505        | 7.605        | 144.704        | 0.121        | 120.230                | 117.863              | 9.838          | 104.905        | 3.535        | 22.613        | 10.379        | -22.186        | 361.026            | 55.177        | 416.203        |
| 16/02/2018     | 126.494        | 12.953        | 9.829        | 149.276        | 0.084        | 120.788                | 119.164              | 5.808          | 105.678        | 3.534        | 22.704        | 10.349        | -23.127        | 361.957            | 56.180        | 418.137        |
| 17/02/2018     | 126.105        | 16.131        | 9.620        | 151.856        | 0.101        | 124.431                | 121.820              | 3.969          | 105.868        | 3.890        | 21.868        | 10.471        | -20.227        | 369.787            | 52.566        | 422.353        |
| 18/02/2018     | 128.233        | 13.882        | 6.953        | 149.068        | 0.107        | 120.591                | 119.093              | 4.600          | 103.789        | 3.827        | 17.620        | 10.416        | -17.472        | 364.403            | 45.508        | 409.911        |
| <b>Maximum</b> | <b>128.233</b> | <b>16.131</b> | <b>9.829</b> | <b>151.856</b> | <b>0.121</b> | <b>124.431</b>         | <b>122.902</b>       | <b>128.233</b> | <b>105.868</b> | <b>3.890</b> | <b>22.704</b> | <b>10.471</b> | <b>-17.472</b> | <b>369.787</b>     | <b>56.180</b> | <b>422.353</b> |
| <b>Minimum</b> | <b>115.174</b> | <b>5.709</b>  | <b>6.580</b> | <b>131.491</b> | <b>0.000</b> | <b>118.107</b>         | <b>117.863</b>       | <b>115.174</b> | <b>101.613</b> | <b>3.192</b> | <b>17.620</b> | <b>9.612</b>  | <b>-23.127</b> | <b>345.168</b>     | <b>45.508</b> | <b>395.191</b> |
| <b>Average</b> | <b>123.257</b> | <b>11.629</b> | <b>7.818</b> | <b>142.704</b> | <b>0.084</b> | <b>121.233</b>         | <b>120.243</b>       | <b>123.257</b> | <b>104.184</b> | <b>3.505</b> | <b>21.083</b> | <b>10.217</b> | <b>-20.279</b> | <b>358.081</b>     | <b>51.580</b> | <b>409.662</b> |

## Details of Koyna Water Consumption (in TMC)

---

| Date       | For the Day | For the Month | Balance |
|------------|-------------|---------------|---------|
| 12/02/2018 | 0.130       | 1.527         | 35.658  |
| 13/02/2018 | 0.148       | 1.675         | 35.510  |
| 14/02/2018 | 0.053       | 1.728         | 35.457  |
| 15/02/2018 | 0.176       | 1.904         | 35.281  |
| 16/02/2018 | 0.189       | 2.093         | 35.092  |
| 17/02/2018 | 0.251       | 2.344         | 34.841  |
| 18/02/2018 | 0.215       | 2.559         | 34.626  |

**State Load Despatch Center,Airoli (MSETCL)**  
**Central Sector Share/Drawal from 12/Feb/2018 to 18/Feb/2018**

| Date         | DAY      | Central Sector Share |         | Total Interstate Bilateral Purchase |         | Total Share    |         | Total Drawal   |         | Overdrawal(+) / UnderDrawal(-) |         |
|--------------|----------|----------------------|---------|-------------------------------------|---------|----------------|---------|----------------|---------|--------------------------------|---------|
|              |          | MUs                  | Avg. MW | MUs                                 | Avg. MW | MUs            | Avg. MW | MUs            | Avg. MW | MUs                            | Avg. MW |
|              |          | 1                    |         | 2                                   |         | 1+2=3          |         | 4              |         | 3-4=5                          |         |
| 12/02/2018   | MONDAY   | 103.384              | 4933    | 15.383                              | 641     | 118.767        | 4949    | 118.107        | 4921    | -0.660                         | -28     |
| 13/02/2018   | TUESDAY  | 104.233              | 5069    | 17.859                              | 744     | 122.092        | 5087    | 122.589        | 5108    | 0.497                          | 21      |
| 14/02/2018   | WEDNESDA | 104.401              | 5102    | 18.501                              | 771     | 122.902        | 5121    | 121.892        | 5079    | -1.010                         | -42     |
| 15/02/2018   | THURSDAY | 100.648              | 4894    | 17.215                              | 717     | 117.863        | 4911    | 120.230        | 5010    | 2.367                          | 99      |
| 16/02/2018   | FRIDAY   | 101.381              | 4947    | 17.783                              | 741     | 119.164        | 4965    | 120.788        | 5033    | 1.624                          | 68      |
| 17/02/2018   | SATURDAY | 102.662              | 5057    | 19.158                              | 798     | 121.820        | 5076    | 124.431        | 5185    | 2.611                          | 109     |
| 18/02/2018   | SUNDAY   | 100.306              | 4943    | 18.787                              | 783     | 119.093        | 4962    | 120.591        | 5025    | 1.498                          | 62      |
| <b>Total</b> |          | <b>717.014</b>       |         | <b>124.687</b>                      |         | <b>841.701</b> |         | <b>848.628</b> |         | <b>6.927</b>                   |         |

**Generating Unit Outages for the week 12/02/2018 to 18/02/2018**

| Outage Type | Name               | Trip Date | Trip Time | Synchronisation Date | Synchronisation Time | Reason                                                                             |
|-------------|--------------------|-----------|-----------|----------------------|----------------------|------------------------------------------------------------------------------------|
| PLANNED     | Trombay 6          | 15-Jul-15 | 17.08     |                      | Continued.           | Economic shutdown.                                                                 |
| PLANNED     | Tarapur 1          | 04-Jun-17 | 19.09     |                      | Continued.           | 3 months outage for refuelling.                                                    |
| PLANNED     | Tarapur 2          | 26-Dec-17 | 10.51     |                      | Continued.           | AOH                                                                                |
| PLANNED     | Chandrapur Unit 6  | 04-Jan-18 | 13.3      |                      | Continued.           | Water Shortage, converted to AOH w.e.f 01.02.2018 00:00Hrs                         |
| PLANNED     | Koyna Unit 4       | 20-Jan-18 | 8.5       |                      | Continued.           | Thrust Bearing Temperature Problem, converted to COH w.e.f 25.01.2018              |
| PLANNED     | Uran Unit 6        | 11-Feb-18 | 23.43     |                      | Continued.           | Annual Overhaul                                                                    |
| FORCED      | Dabhol 1B          | 28-May-13 | 22.02     |                      | Continued.           | Gas Shortage.                                                                      |
| FORCED      | Dabhol 1A          | 27-Jun-13 | 21.47     |                      | Continued.           | Gas Shortage                                                                       |
| FORCED      | Dabhol 1X          | 27-Jun-13 | 21.46     |                      | Continued.           | Gas Shortage                                                                       |
| FORCED      | Koradi Unit 6      | 09-Jul-15 | 0         |                      | Continued.           | EE R&M LE Work                                                                     |
| FORCED      | SWPGL U-1          | 16-Feb-16 | 17.09     |                      | Continued.           | No PPA.                                                                            |
| FORCED      | SWPGL U-2          | 29-Feb-16 | 21.46     |                      | Continued.           | No PPA                                                                             |
| FORCED      | Parli Unit 4       | 01-Apr-16 | 0         |                      | Continued.           | Economic shutdown                                                                  |
| FORCED      | Parli Unit 5       | 01-Apr-16 | 0         |                      | Continued.           | Economic shutdown                                                                  |
| FORCED      | Bhusawal Unit 2    | 14-Jun-16 | 19.35     |                      | Continued.           | De-commissioned on dt. 01.04.2017                                                  |
| FORCED      | Dabhol 2A          | 24-Aug-16 | 13.31     |                      | Continued.           | Change Over.                                                                       |
| FORCED      | Koradi Unit 5      | 05-Sep-16 | 0.21      |                      | Continued.           | De-commissioned on dt.02.03.2017                                                   |
| FORCED      | PGPL U1            | 07-Feb-17 | 17.3      |                      | Continued.           | No Schedule                                                                        |
| FORCED      | PGPL U2            | 07-Feb-17 | 17.3      |                      | Continued.           | No Schedule                                                                        |
| FORCED      | Ghatghar Unit-2    | 28-Jul-17 | 0         |                      | Continued.           | due to common pressure shaft with unit 1.                                          |
| FORCED      | Khaparkheda Unit 3 | 12-Sep-17 | 0         | 22-Feb-18            | 10.56                | Coal Shortage                                                                      |
| FORCED      | Dhariwal           | 27-Oct-17 | 17.31     |                      | Continued.           | Drum level Not Maintained                                                          |
| FORCED      | JSW (J) U2         | 01-Dec-17 | 24        | 28-Feb-18            | 21.36                | no schedule.                                                                       |
| FORCED      | Chandrapur Unit 4  | 03-Dec-17 | 14.17     |                      | Continued.           | Water Shortage                                                                     |
| FORCED      | Chandrapur Unit 3  | 03-Dec-17 | 1.35      |                      | Continued.           | Water Shortage                                                                     |
| FORCED      | Parli Unit 7       | 03-Dec-17 | 23.35     | 19-Feb-18            | 7.56                 | Poor Coal Receipt.                                                                 |
| FORCED      | IEPL Unit 1        | 30-Dec-17 | 23.58     |                      | Continued.           | No Schedule                                                                        |
| FORCED      | Adani U-2          | 02-Jan-18 | 15.26     |                      | Continued.           | HPBP Bonnet leakage                                                                |
| FORCED      | Nasik Unit 5       | 06-Jan-18 | 6.3       | 03-Mar-18            | 0.12                 | PA Fan Problem (Not available due to Coal shortage from 07.01.2018 14:00Hrs)       |
| FORCED      | Koradi Unit 7      | 07-Jan-18 | 17        |                      | Continued.           | Poor Coal Receipt.                                                                 |
| FORCED      | Paras Unit 3       | 21-Jan-18 | 6.45      | 12-Feb-18            | 10.58                | Boiler Tube Leakage                                                                |
| FORCED      | VIPL U-1           | 30-Jan-18 | 22.55     | 09-Mar-18            | 22.26                | Coal Shortage                                                                      |
| FORCED      | Koradi Unit 9      | 31-Jan-18 | 14.31     | 03-Mar-18            | 8.1                  | poor coal receipt.                                                                 |
| FORCED      | Khaparkheda Unit 2 | 02-Feb-18 | 23.57     | 12-Feb-18            | 8.22                 | poor coal receipt.                                                                 |
| FORCED      | Uran Unit 7        | 08-Feb-18 | 11.07     | 12-Feb-18            | 2.35                 | Gas shortage                                                                       |
| FORCED      | RPL(AMT) U-4       | 10-Feb-18 | 16.36     |                      | Continued.           | Generator Exciter Bearing oil Leakage (Out due to coal shortage w.e.f 15.02.2018)  |
| FORCED      | Khaparkheda Unit 5 | 11-Feb-18 | 4.14      | 13-Feb-18            | 14.37                | Boiler Tube Leakage                                                                |
| FORCED      | Chandrapur Unit-8  | 11-Feb-18 | 22.16     | 17-Feb-18            | 19.27                | Boiler Tube Leakage                                                                |
| FORCED      | Uran Unit 8        | 12-Feb-18 | 13.3      | 12-Feb-18            | 16.12                | Bearing vibration high                                                             |
| FORCED      | Adani U-4          | 12-Feb-18 | 7.24      |                      | Continued.           | Governing valve abnormal sound(Out due to coal shortage w.e.f 20.02.2018 18:00hrs) |
| FORCED      | Uran Unit 7        | 12-Feb-18 | 3.03      | 12-Feb-18            | 3.16                 | Damper Discrepancy                                                                 |
| FORCED      | Uran Unit 8        | 12-Feb-18 | 22.26     | 13-Feb-18            | 21.21                | Generator Protection operated                                                      |
| FORCED      | Uran Unit 8        | 12-Feb-18 | 17.36     | 12-Feb-18            | 21.33                | Generator Protection operated                                                      |
| FORCED      | Uran Unit 8        | 12-Feb-18 | 1.24      | 12-Feb-18            | 10.24                | Generator Protection operated                                                      |
| FORCED      | Uran Unit 8        | 12-Feb-18 | 1.24      | 12-Feb-18            | 6.14                 | Generator Protection operated                                                      |
| FORCED      | Khaparkheda Unit 1 | 13-Feb-18 | 15.52     | 20-Feb-18            | 10.4                 | Poor Coal Receipt                                                                  |
| FORCED      | Chandrapur Unit 7  | 13-Feb-18 | 17.28     | 13-Feb-18            | 21.04                | On Pre Air Heater Pressure Low & Syn At 21.04 Hrs.                                 |
| FORCED      | Uran Unit 8        | 14-Feb-18 | 20.33     | 15-Feb-18            | 1.19                 | Due To Bearing Vibration High.                                                     |
| FORCED      | Bhusawal Unit 3    | 14-Feb-18 | 2.45      |                      | Continued.           | Poor Coal Receipt.                                                                 |
| FORCED      | Uran Unit 8        | 14-Feb-18 | 0.04      | 14-Feb-18            | 13.51                | Tripped On Bearing Vibration High.                                                 |
| FORCED      | Uran Unit 8        | 15-Feb-18 | 5.08      | 15-Feb-18            | 17.54                | Bearing Vibration High                                                             |
| FORCED      | Koyna Unit 2       | 17-Feb-18 | 11.55     | 17-Feb-18            | 24                   | Outage on main bus-1                                                               |
| FORCED      | Uran Unit A0       | 17-Feb-18 | 22.3      | 18-Feb-18            | 23.45                | Boiler Validity Renevoation                                                        |
| FORCED      | Uran Unit 5        | 17-Feb-18 | 22.3      | 18-Feb-18            | 17.57                | Boiler Validity Renevoation                                                        |
| FORCED      | Koyna Unit 3       | 17-Feb-18 | 11.35     | 17-Feb-18            | 21.25                | Outage on main bus-1                                                               |
| FORCED      | Koyna Unit 1       | 17-Feb-18 | 11.4      | 17-Feb-18            | 21.4                 | Outage on main bus-1                                                               |
| FORCED      | Chandrapur Unit 5  | 18-Feb-18 | 4         | 22-Feb-18            | 3.36                 | Water Shortage                                                                     |

| Transmission Line Outages for the Week 12/02/2018 to 18/02/2018 |             |                                       |           |           |                      |                      |                                                                                                                      |
|-----------------------------------------------------------------|-------------|---------------------------------------|-----------|-----------|----------------------|----------------------|----------------------------------------------------------------------------------------------------------------------|
| Voltage Level                                                   | Outage Type | Name                                  | Trip Date | Trip Time | Synchronisation Date | Synchronisation Time | Reason                                                                                                               |
| 132 KV                                                          | Tripped     | Yavatmal-Ghatanji                     | 13-Feb-18 | 2.14      | 13-Feb-18            | 2.26                 | Backup Protection Operated O/C & E/F.                                                                                |
| 132 KV                                                          | Tripped     | Amgaon- Amgaon Rly Tss 2              | 13-Feb-18 | 18.55     | 13-Feb-18            | 19.05                | Backup Protection                                                                                                    |
| 132 KV                                                          | Tripped     | Amgaon- Amgaon Rly Tss 2              | 13-Feb-18 | 20.1      | 13-Feb-18            | 20.35                | Backup Protection Operated O/C & E/F.                                                                                |
| 132 KV                                                          | Tripped     | Sakoli-Asgaon                         | 15-Feb-18 | 5.15      | 15-Feb-18            | 5.35                 | Distance Protection                                                                                                  |
| 132 KV                                                          | Tripped     | Amravati - Tiwasa                     | 16-Feb-18 | 10.51     | 16-Feb-18            | 11.01                | Distance Protection                                                                                                  |
| 220 KV                                                          | PO          | Chandrapur GCR - Warora - I           | 05-Apr-15 | 9.13      |                      | Continued.           | Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107. |
| 220 KV                                                          | PO          | Chandrapur GCR - Wani                 | 05-Apr-15 | 9.15      |                      | Continued.           | Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107. |
| 220 KV                                                          | PO          | Talandage - Chikodi                   | 01-Jun-17 | 0.01      |                      | Continued.           | NO SCHEDULE.                                                                                                         |
| 220 KV                                                          | PO          | Mudshingi - Chikodi                   | 01-Jun-17 | 0.06      |                      | Continued.           | No Schedule.                                                                                                         |
| 220 KV                                                          | Tripped     | Kharghar-Borivali ckt II              | 07-Jun-17 | 12:23     |                      | Continued.           | Distance Protection                                                                                                  |
| 220 KV                                                          | Tripped     | Pedambe-Nerle                         | 23-Sep-17 | 0.5       |                      | Continued.           | B'Phase CT Burst                                                                                                     |
| 220 KV                                                          | PO          | Mumewadi - Halkarni II                | 17-Nov-17 | 10        |                      | Continued.           | Tower erection work (temporarily line would be Mumewadi-Tillari)                                                     |
| 220 KV                                                          | PO          | Halkarni - Tillari II                 | 17-Nov-17 | 12.25     |                      | Continued.           | Tower erection work. (temporarily line would be Mumewadi-Tillari)                                                    |
| 220 KV                                                          | PO          | Nerul - Sonkhar                       | 11-Feb-18 | 6.34      | 12-Feb-18            | 10.46                | Reorientation work (Reoriented as Nerul - Trombay on 12/02/2018 at 10:46hrs)                                         |
| 220 KV                                                          | PO          | Kharghar Trombay                      | 11-Feb-18 | 7.38      | 12-Feb-18            | 10.46                | Reorientation work (Reoriented as Kharghar-Sonkhar and Sonkhar-Trombay)                                              |
| 220 KV                                                          | Tripped     | Pusad - Hingoli                       | 11-Feb-18 | 15.43     | 12-Feb-18            | 6.06                 | Distance Protection                                                                                                  |
| 220 KV                                                          | Tripped     | Nanded-Ghatodi                        | 11-Feb-18 | 15.53     | 12-Feb-18            | 12.55                | Distance Protection                                                                                                  |
| 220 KV                                                          | Tripped     | Jejuri- Ismt- Lonand                  | 12-Feb-18 | 3.21      | 12-Feb-18            | 3.53                 | Distance Protection                                                                                                  |
| 220 KV                                                          | EO          | Apta - Tambati                        | 12-Feb-18 | 6.25      | 12-Feb-18            | 10.38                | CT Oil Leakage                                                                                                       |
| 220 KV                                                          | PO          | Sonkhar - Trombay                     | 12-Feb-18 | 7.45      | 12-Feb-18            | 15.59                | Reorientation work                                                                                                   |
| 220 KV                                                          | EO          | Dasturi-Kandalgaon Line               | 12-Feb-18 | 9.25      | 12-Feb-18            | 19.35                | To attend Hot Spot                                                                                                   |
| 220 KV                                                          | PO          | Kadegaon-Miraj                        | 12-Feb-18 | 10.25     | 12-Feb-18            | 14.02                | Testing Work                                                                                                         |
| 220 KV                                                          | PO          | Mudshingi - Chikodi                   | 12-Feb-18 | 10.33     | 12-Feb-18            | 18.48                | Quarterly Maintenance Work                                                                                           |
| 220 KV                                                          | PO          | Chikhli-Jalna-II                      | 12-Feb-18 | 10.33     | 12-Feb-18            | 17.56                | Stringing of 220KV Partur - Nagewadi line                                                                            |
| 220 KV                                                          | PO          | Chikhli-Jalna-I                       | 12-Feb-18 | 10.33     | 12-Feb-18            | 17.55                | Stringing of 220KV Partur - Nagewadi line                                                                            |
| 220 KV                                                          | PO          | Waluj - Chitgaon li                   | 12-Feb-18 | 13.47     | 12-Feb-18            | 17.32                | Tan Delta Measurement of CTS                                                                                         |
| 220 KV                                                          | PO          | Kalwa - Siemens                       | 12-Feb-18 | 14.51     | 12-Feb-18            | 22.5                 | Siemens Bay Strengthening work at Kalwa                                                                              |
| 220 KV                                                          | Tripped     | Warora - Wardha                       | 12-Feb-18 | 18.35     | 12-Feb-18            | 19.3                 | Tripped at Warora end only                                                                                           |
| 220 KV                                                          | PO          | Taloja II - OCIL-I                    | 13-Feb-18 | 7.03      | 13-Feb-18            | 17.15                | Routine Maintenance Work                                                                                             |
| 220 KV                                                          | HT          | Osmanabad - Solapur (Bale)            | 13-Feb-18 | 7.5       | 14-Feb-18            | 9.49                 | To Control Old GCR To Bale ckt Over Loading.                                                                         |
| 220 KV                                                          | PO          | Khadka-Chalisgaon-1                   | 13-Feb-18 | 8.24      | 13-Feb-18            | 18.34                | Conductor Restraining Work Due To Low Ground Clearance.                                                              |
| 220 KV                                                          | PO          | Uran - Apta III                       | 13-Feb-18 | 10.05     | 13-Feb-18            | 14.14                | CT Tan Delta Testing.                                                                                                |
| 220 KV                                                          | PO          | Parli(U-VIII) GCR CKT                 | 13-Feb-18 | 10.08     | 13-Feb-18            | 14.43                | Diagnostic Testing Work.                                                                                             |
| 220 KV                                                          | PO          | Talandage(400kv) - Five Star Midc     | 13-Feb-18 | 10.37     | 13-Feb-18            | 20.13                | Routine Maintenance Work                                                                                             |
| 220 KV                                                          | PO          | Karad-Nerle                           | 13-Feb-18 | 10.38     | 13-Feb-18            | 17.09                | Routine Maintenance Work                                                                                             |
| 220 KV                                                          | PO          | Adlabs - Pedambe                      | 13-Feb-18 | 12.15     | 13-Feb-18            | 18.33                | Insulator String Replacement.                                                                                        |
| 220 KV                                                          | PO          | Khadka-Chalisgaon-1                   | 14-Feb-18 | 7.04      | 14-Feb-18            | 19.42                | Restraining Work Due To Low Clearance.                                                                               |
| 220 KV                                                          | PO          | Deepnagar Bambhori                    | 14-Feb-18 | 8.29      | 14-Feb-18            | 18.19                | Replacement of Line Isolator                                                                                         |
| 220 KV                                                          | PO          | Butibori - Wardha                     | 14-Feb-18 | 8.57      | 14-Feb-18            | 17.31                | Replacement of Line Insulators At LOC. No. 304                                                                       |
| 220 KV                                                          | PO          | Nasik Navsari I                       | 14-Feb-18 | 9.22      | 14-Feb-18            | 18.12                | Routine Maintenance Work                                                                                             |
| 220 KV                                                          | PO          | Ambazari-Kalmeshwar                   | 14-Feb-18 | 10.2      | 14-Feb-18            | 17.25                | Diagnostic Testing Work.                                                                                             |
| 220 KV                                                          | PO          | Peth- Mudshingi -I                    | 14-Feb-18 | 10.35     | 14-Feb-18            | 17.07                | Cold Line Washing.                                                                                                   |
| 220 KV                                                          | PO          | Tuljapur-Lamboti(Tap to Vairag s/st.) | 14-Feb-18 | 10.52     | 14-Feb-18            | 13.49                | Quarterly Maintenance Work                                                                                           |
| 220 KV                                                          | PO          | Parli 3 (Old Gcr)-Osmanabad           | 14-Feb-18 | 10.57     | 15-Feb-18            | 15.26                | for commissioning of new relay and control panel.                                                                    |
| 220 KV                                                          | PO          | Khadka-Chalisgaon-1                   | 14-Feb-18 | 10.57     | 15-Feb-18            | 15.26                | conductor restringing work.                                                                                          |
| 220 KV                                                          | PO          | Malinagar - Tembhurni                 | 14-Feb-18 | 11.3      | 14-Feb-18            | 15.45                | Routine Maintenance Work                                                                                             |
| 220 KV                                                          | Tripped     | Trombay MSETCL Tie 2                  | 15-Feb-18 | 3.33      | 15-Feb-18            | 11.51                | Distance Protection                                                                                                  |
| 220 KV                                                          | PO          | Nasik Navsari II                      | 15-Feb-18 | 9.36      | 15-Feb-18            | 18.25                | Routine Maintenance Work                                                                                             |
| 220 KV                                                          | PO          | Chalisgaon -Bahaleshwar               | 15-Feb-18 | 9.36      | 15-Feb-18            | 17.37                | Testing Work                                                                                                         |
| 220 KV                                                          | PO          | Purti-Bhugaon                         | 15-Feb-18 | 9.5       | 15-Feb-18            | 13.49                | Line Maintenance work                                                                                                |
| 220 KV                                                          | PO          | Hamidwada-Mumewadi                    | 15-Feb-18 | 11.02     | 15-Feb-18            | 13.48                | arresting Oil Leakage y ph ct.                                                                                       |
| 220 KV                                                          | PO          | Lonand-Baramati                       | 15-Feb-18 | 11.1      | 15-Feb-18            | 15.13                | Testing Work                                                                                                         |
| 220 KV                                                          | PO          | Wardha-Yeotmal                        | 15-Feb-18 | 11.18     | 15-Feb-18            | 14.5                 | erection of dlr.                                                                                                     |
| 220 KV                                                          | PO          | Wardha-Dhamangaon                     | 15-Feb-18 | 12        | 15-Feb-18            | 13.46                | Testing Work                                                                                                         |
| 220 KV                                                          | Tripped     | Topworth - Kharghar                   | 15-Feb-18 | 14.5      | 15-Feb-18            | 17.26                | Distance Protection                                                                                                  |
| 220 KV                                                          | Tripped     | Karad - Vita Ckt- II                  | 15-Feb-18 | 15.19     | 16-Feb-18            | 11.04                | Distance Protection                                                                                                  |
| 220 KV                                                          | PO          | Wani-Warora                           | 16-Feb-18 | 8.18      | 16-Feb-18            | 12                   | due to higher lcm values replacement of Ia.                                                                          |
| 220 KV                                                          | PO          | Khadka-Chalisgaon-2                   | 16-Feb-18 | 8.35      | 16-Feb-18            | 19.01                | conductor re- stringing work due to low ground clearance.                                                            |
| 220 KV                                                          | PO          | Talandage(400kv) - Five Star Midc     | 16-Feb-18 | 9.11      | 16-Feb-18            | 19.15                | ct Replacement work.                                                                                                 |
| 220 KV                                                          | PO          | Butibori - Wardha                     | 16-Feb-18 | 9.36      | 16-Feb-18            | 17.39                | Line Maintenance work                                                                                                |
| 220 KV                                                          | PO          | Parly-Parly Extn-I                    | 16-Feb-18 | 9.49      | 16-Feb-18            | 12.35                | Tan Delta Measurement of CTS                                                                                         |
| 220 KV                                                          | PO          | Padghe - Wada                         | 16-Feb-18 | 10.47     | 16-Feb-18            | 17.41                | Testing Work                                                                                                         |
| 220 KV                                                          | PO          | Uran - Ongc Uran                      | 16-Feb-18 | 10.53     | 16-Feb-18            | 17.32                | Testing Work                                                                                                         |
| 220 KV                                                          | PO          | Kolhapur-Bidri                        | 16-Feb-18 | 11.28     | 16-Feb-18            | 17.39                | Quarterly Maintenance Work                                                                                           |
| 220 KV                                                          | PO          | Boisar-Viraj                          | 16-Feb-18 | 11.31     | 16-Feb-18            | 17.34                | Testing Work                                                                                                         |
| 220 KV                                                          | PO          | Vita - Miraj                          | 16-Feb-18 | 12.23     | 16-Feb-18            | 15.58                | Testing Work                                                                                                         |
| 220 KV                                                          | Tripped     | Nashik-Airoli Knowledge Park          | 16-Feb-18 | 15.39     | 16-Feb-18            | 15.44                | Distance Protection                                                                                                  |
| 220 KV                                                          | PO          | Kandalgaon - Koyna                    | 17-Feb-18 | 11.3      | 17-Feb-18            | 21.35                | Outage on main bus-1                                                                                                 |
| 220 KV                                                          | PO          | Pophli Pedhmbe Line- 1                | 17-Feb-18 | 11.45     | 17-Feb-18            | 21.1                 | Outage on main bus-1                                                                                                 |
| 220 KV                                                          | PO          | Pophali - Kdph                        | 17-Feb-18 | 11.5      | 17-Feb-18            | 22                   | Outage on main bus-1                                                                                                 |
| 220 KV                                                          | EO          | Main Bus Section-I @ Pophali          | 17-Feb-18 | 12        | 17-Feb-18            | 21.1                 | Replacement work                                                                                                     |
| 220 KV                                                          | EO          | Karad - Sadawagpur I                  | 17-Feb-18 | 15.4      | 17-Feb-18            | 17                   | Heavy sparking                                                                                                       |
| 220 KV                                                          | PO          | Bus Section II @ Pophali              | 18-Feb-18 | 13.15     | 18-Feb-18            | 21.5                 | Earthwire work                                                                                                       |
| 400 KV                                                          | PO          | Karad Solapur (PG)                    | 03-May-17 | 11.49     |                      | Continued.           | Line converted as 220 kV Solapur (PG)- Jeur from LOC 403                                                             |
| 400 KV                                                          | OO          | Dhule Sar'Sarovar II                  | 09-Feb-18 | 10.06     | 15-Feb-18            | 7.13                 | Line Maintenance work                                                                                                |
| 400 KV                                                          | HT          | Karad-Jaigad - I                      | 10-Feb-18 | 21.35     | 12-Feb-18            | 9.35                 | Over Voltage                                                                                                         |
| 400 KV                                                          | HT          | Bhusawal-Aurangabad                   | 11-Feb-18 | 16.39     | 12-Feb-18            | 10.53                | Over Voltage                                                                                                         |
| 400 KV                                                          | HT          | Karad -Kolhapur-II                    | 11-Feb-18 | 18.23     | 13-Feb-18            | 9.37                 | Over Voltage                                                                                                         |
| 400 KV                                                          | HT          | Karad-Jaigad - I                      | 12-Feb-18 | 18.02     | 13-Feb-18            | 9.34                 | Over Voltage                                                                                                         |
| 400 KV                                                          | HT          | Bhusawal-Aurangabad                   | 12-Feb-18 | 18.21     | 13-Feb-18            | 9.36                 | Over Voltage                                                                                                         |
| 400 KV                                                          | Tripped     | Chandrapur-II - Nanded ckt I          | 12-Feb-18 | 20.1      | 13-Feb-18            | 7.57                 | Distance Protection                                                                                                  |
| 400 KV                                                          | HT          | Karad -Kolhapur-II                    | 13-Feb-18 | 15.13     | 15-Feb-18            | 9.39                 | Over Voltage                                                                                                         |
| 400 KV                                                          | HT          | Khadka-Aurangabad (Waluj)             | 13-Feb-18 | 17.14     | 15-Feb-18            | 7.1                  | Over Voltage                                                                                                         |
| 400 KV                                                          | Tripped     | Dhule Khandwa I                       | 13-Feb-18 | 17.58     | 13-Feb-18            | 18.42                | Bus Bar OPTD At Khandwa                                                                                              |
| 400 KV                                                          | Tripped     | Dhule Khandwa II                      | 13-Feb-18 | 17.58     | 13-Feb-18            | 18.32                | Bus Bar OPTD At Khandwa                                                                                              |
| 400 KV                                                          | HT          | Karad - Jaigad - II                   | 13-Feb-18 | 17.58     | 14-Feb-18            | 9.37                 | Over Voltage                                                                                                         |
| 400 KV                                                          | Tripped     | Padgha Tarapur I                      | 14-Feb-18 | 3.52      | 14-Feb-18            | 8.33                 | Over Voltage                                                                                                         |
| 400 KV                                                          | HT          | Karad - Jaigad - II                   | 14-Feb-18 | 17.08     | 15-Feb-18            | 9.42                 | Over Voltage                                                                                                         |
| 400 KV                                                          | Tripped     | Akola II - RPL(Rattaniindia) Ckt I    | 15-Feb-18 | 3.31      | 15-Feb-18            | 8.11                 | Over Voltage                                                                                                         |

|        |         |                           |           |       |           |            |                                           |
|--------|---------|---------------------------|-----------|-------|-----------|------------|-------------------------------------------|
| 400 KV | PO      | Dhule Sar'Sarovar I       | 15-Feb-18 | 8.25  | 19-Feb-18 | 11.52      | Work at Gujrat end.                       |
| 400 KV | HT      | Karad - Jaigad - II       | 15-Feb-18 | 18.05 | 16-Feb-18 | 9.42       | Over Voltage                              |
| 400 KV | Tripped | karad - kolhapur-II       | 15-Feb-18 | 18.07 | 17-Feb-18 | 9.43       | Over Voltage                              |
| 400 KV | HT      | Khadka-Aurangabad (Waluj) | 15-Feb-18 | 18.21 | 16-Feb-18 | 9.49       | Over Voltage                              |
| 400 KV | PO      | Akola - Wardha I          | 16-Feb-18 | 11.25 | 16-Feb-18 | 14.19      | Routine Maintenance Work                  |
| 400 KV | PO      | Dhule Khandwa II          | 16-Feb-18 | 11.45 | 16-Feb-18 | 22.43      | testing or r ph cvt.                      |
| 400 KV | PO      | Taptitanda Waluj          | 16-Feb-18 | 12.22 | 16-Feb-18 | 17.47      | auxiliary bus isolator problem.           |
| 400 KV | PO      | Lonikand 1 - Chakan       | 16-Feb-18 | 12.34 | 16-Feb-18 | 14.3       | emergency shifted on tbc due to sparking. |
| 400 KV | PO      | Chakan Talegaon (Pg)      | 16-Feb-18 | 15.39 | 16-Feb-18 | 15.44      | due to sparking on tbc.                   |
| 400 KV | HT      | Karad-Jaigad - I          | 16-Feb-18 | 17.25 | 17-Feb-18 | 9.46       | Over Voltage                              |
| 400 KV | HT      | Khadka-Aurangabad (Waluj) | 16-Feb-18 | 17.51 | 17-Feb-18 | 7.02       | Over Voltage                              |
| 400 KV | HT      | Koradi-Bhusawal           | 17-Feb-18 | 9.58  | 17-Feb-18 | 10.11      | Bus Shifting                              |
| 400 KV | PO      | Girwali- Lonikand 2       | 17-Feb-18 | 11.18 | 17-Feb-18 | 13.31      | Attending Hot Spot                        |
| 400 KV | HT      | Khadka-Aurangabad (Waluj) | 17-Feb-18 | 18.27 | 18-Feb-18 | 10.29      | Over Voltage                              |
| 400 KV | HT      | Khadka-Aurangabad (Waluj) | 18-Feb-18 | 17.28 | 19-Feb-18 | 9.41       | Over Voltage                              |
| 400 KV | HT      | Karad - Jaigad - II       | 18-Feb-18 | 18.13 | 19-Feb-18 | 9.31       | Over Voltage                              |
| 400 KV | HT      | karad - kolhapur-I        | 18-Feb-18 | 18.14 | 19-Feb-18 | 9.34       | Over Voltage                              |
| 400 KV | HT      | Dhule Sar'Sarovar II      | 10-Mar-18 | 17.41 |           | Continued. | Over Voltage                              |
| 400 KV | Tripped | N.Koyna-Karad - Ckt I     | 12-Mar-18 | 6.13  |           | Continued. | Distance Protection                       |