

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 17/Feb/2025 to 23/Feb/2025

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
17/02/2025	11 Hrs	6084	931	288	7303	10159	254	7492	3087	-2166	25601	0	25601	565	418	29278	29278	50.02
18/02/2025	11 Hrs	6276	1399	284	7959	10050	231	7346	3034	-2136	25907	0	25907	551	498	29669	29669	49.99
19/02/2025	11 Hrs	6250	1651	287	8188	10072	249	7273	3049	-2072	26176	0	26176	599	474	29904	29904	50.05
20/02/2025	11 Hrs	5673	945	288	6906	10968	593	6618	3055	-2063	25522	0	25522	639	499	29278	29278	50.03
21/02/2025	11 Hrs	6295	1256	281	7832	9935	477	6834	3159	-2163	25494	0	25494	560	501	29298	29298	49.97
22/02/2025	11 Hrs	6628	1076	277	7981	9909	253	7494	3091	-1956	26213	0	26213	561	483	29772	29772	49.98
23/02/2025	11 Hrs	6295	1256	281	7832	9935	477	6834	3159	-2163	25494	0	25494	560	501	29298	29298	49.97
Maximum		6628	1651	288	8188	10968	593	7494	3159	-1956	26213	0	26213	639	501	29904	29904	50.05
Minimum		5673	931	277	6906	9909	231	6618	3034	-2166	25494	0	25494	551	418	29278	29278	49.97
Average		6214	1216	284	7714	10147	362	7127	3091	-2103	25772	0	25772	576	482	29500	29500	50.00

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
17/02/2025	13 Hrs	5899	604	272	6775	10413	118	6330	3536	-2322	24301	0	24301	569	285	28026	28026	49.96
18/02/2025	13 Hrs	6088	1187	268	7543	9942	159	6208	3556	-2380	24507	0	24507	549	283	28240	28240	50.05
19/02/2025	13 Hrs	5745	1591	274	7610	9947	147	6461	3431	-2271	24763	0	24763	592	288	28476	28476	49.71
20/02/2025	13 Hrs	5783	277	269	6329	10857	262	5958	3488	-2304	24024	0	24024	569	365	27828	27828	49.98
21/02/2025	13 Hrs	5539	999	267	6805	10310	334	5990	3600	-2308	24173	0	24173	555	439	28033	28033	49.96
22/02/2025	16 Hrs	6783	846	262	7891	10005	214	6663	2551	-2062	24683	0	24683	562	414	28300	28300	49.99
23/02/2025	13 Hrs	5539	999	267	6805	10310	334	5990	3600	-2308	24173	0	24173	555	439	28033	28033	49.96
Maximum		6783	1591	274	7891	10857	334	6663	3600	-2062	24763	0	24763	592	439	28476	28476	50.05
Minimum		5539	277	262	6329	9942	118	5958	2551	-2380	24024	0	24024	549	283	27828	27828	49.71
Average		5911	929	268	7108	10255	224	6229	3395	-2279	24375	0	24375	564	359	28134	28134	49.94

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
17/02/2025	20 Hrs	7255	1759	325	9339	8191	202	8084	0	-1319	23933	0	23933	1156	501	27473	27473	50.02
18/02/2025	20 Hrs	6458	2274	359	9091	8984	272	7649	0	-1404	24026	0	24026	1101	501	27598	27598	49.99
19/02/2025	20 Hrs	6688	2125	373	9186	8488	359	7709	0	-1329	23863	0	23863	1171	501	27414	27414	50.01
20/02/2025	20 Hrs	6930	1611	322	8863	8415	403	7877	0	-1353	23625	0	23625	1188	501	27247	27247	49.94
21/02/2025	20 Hrs	7383	1736	342	9461	7726	330	7884	0	-1362	23448	0	23448	1224	501	27126	27126	49.93
22/02/2025	20 Hrs	7478	2092	347	9917	8331	332	7825	0	-1290	24549	0	24549	1162	501	28068	28068	49.95
23/02/2025	20 Hrs	7383	1736	342	9461	7726	330	7884	0	-1362	23448	0	23448	1224	501	27126	27126	49.93
Maximum		7478	2274	373	9917	8984	403	8084	0	-1290	24549	0	24549	1224	501	28068	28068	50.02
Minimum		6458	1611	322	8863	7726	202	7649	0	-1404	23448	0	23448	1101	501	27126	27126	49.93
Average		7082	1905	344	9331	8266	318	7845	0	-1346	23842	0	23842	1175	501	27436	27436	49.97

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
17/02/2025	4 Hrs	5532	241	307	6080	7857	627	7335	0	-899	20593	0	20593	493	497	22889	22889	49.98
18/02/2025	4 Hrs	6017	247	302	6566	9227	262	6944	0	-898	21691	0	21691	565	451	24015	24015	49.95
19/02/2025	4 Hrs	5799	228	302	6329	8907	429	7331	0	-827	21747	0	21747	640	500	24136	24136	50.00
20/02/2025	4 Hrs	5672	234	302	6208	9442	604	6744	0	-833	21762	0	21762	625	496	24119	24119	50.02
21/02/2025	4 Hrs	5951	217	298	6466	9120	728	6808	0	-1001	21716	0	21716	598	362	24082	24082	49.97
22/02/2025	3 Hrs	6444	209	294	6947	8770	763	7393	0	-1229	22225	0	22225	593	298	24764	24764	50.03
23/02/2025	4 Hrs	5951	217	298	6466	9120	728	6808	0	-1001	21716	0	21716	598	362	24082	24082	49.97
Maximum		6444	247	307	6947	9442	763	7393	0	-827	22225	0	22225	640	500	24764	24764	50.03
Minimum		5532	209	294	6080	7857	262	6744	0	-1229	20593	0	20593	493	298	22889	22889	49.95
Average		5909	228	300	6437	8920	592	7052	0	-955	21636	0	21636	587	424	24012	24012	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
17/02/2025	150.254	15.108	7.150	172.512	0.205	215.033	220.312	6.706	179.020	25.613	16.316	10.918	-36.422	550.034	63.656	626.118
18/02/2025	150.681	22.724	7.106	180.511	0.147	223.537	224.080	5.909	172.939	24.894	16.646	10.949	-36.874	558.278	64.469	635.385
19/02/2025	149.852	22.982	7.297	180.131	0.270	219.947	222.302	7.696	176.177	24.835	18.150	11.456	-34.403	561.789	64.009	638.392
20/02/2025	145.965	13.617	7.129	166.711	0.058	231.371	231.524	11.019	171.308	25.013	17.440	11.180	-36.529	556.276	65.149	634.042
21/02/2025	153.432	18.310	7.127	178.869	0.099	216.676	218.543	10.697	172.339	25.300	18.264	10.871	-36.961	554.181	66.096	633.016
22/02/2025	165.319	19.717	7.124	192.160	0.112	215.953	215.736	10.094	175.984	25.774	17.790	10.213	-35.506	571.864	63.509	647.968
23/02/2025	161.429	13.978	6.944	182.351	0.076	213.351	214.476	7.939	174.166	25.862	15.284	9.155	-34.149	557.264	58.588	628.108
Maximum	165.319	22.982	7.297	192.160	0.270	231.371	231.524	165.319	179.020	25.862	18.264	11.456	-34.149	571.864	66.096	647.968
Minimum	145.965	13.617	6.944	166.711	0.058	213.351	214.476	145.965	171.308	24.835	15.284	9.155	-36.961	550.034	58.588	626.118
Average	153.847	18.062	7.125	179.035	0.138	219.410	220.996	153.847	174.562	25.327	17.127	10.677	-35.835	558.527	63.639	634.718

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
17/02/2025	0.204	3.082	34.935
18/02/2025	0.366	3.448	34.569
19/02/2025	0.377	3.824	34.193
20/02/2025	0.165	3.990	34.027
21/02/2025	0.295	4.285	33.732
22/02/2025	0.324	4.609	33.408
23/02/2025	0.208	4.817	33.200

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 17/Feb/2025 to 23/Feb/2025

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
17/02/2025	MONDAY	117.235	9077	103.077	4295	220.312	9180	215.033	8960	-5.279	-220
18/02/2025	TUESDAY	119.347	9232	104.733	4364	224.080	9337	223.537	9314	-0.543	-23
19/02/2025	WEDNESDA	117.313	9158	104.989	4375	222.302	9263	219.947	9164	-2.355	-98
20/02/2025	THURSDAY	114.847	9530	116.677	4862	231.524	9647	231.371	9640	-0.153	-6
21/02/2025	FRIDAY	110.569	8998	107.974	4499	218.543	9106	216.676	9028	-1.867	-78
22/02/2025	SATURDAY	106.649	8880	109.087	4545	215.736	8989	215.953	8998	0.217	9
23/02/2025	SUNDAY	110.225	8832	104.251	4344	214.476	8936	213.351	8890	-1.125	-47
Total		796.186		750.787		1546.973		1535.868		-11.105	

Generator Unit Outages/Trippings from 17.02.2025 to 23.02.2025						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U1	07-02-17	17.3		Continued.	No Schedule (NO PPA)	NOPPA
PGPL U2	07-02-17	17.3		Continued.	No Schedule.(NO PPA)	NOPPA
VIPL U-1	29-12-18	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-19	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-20	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-20	4:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-21	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-22	16:30		Continued.	Turbine Tripped on High Vibrations	FORCED
Ghatghar Unit-2	26-05-24	13:17		Continued.	Stator Earth Fault	FORCED
JPL Unit 2	21-11-24	1:30	28-02-25	20:58	Unit Out due to Non-avaialbility of Schedule.	ZEROSCH/RSD
Chandrapur Unit	14-12-24	19:45	19-02-25	8:50	Capital overhaul	PLANNED
Tarapur 4	21-12-24	21:50	24-02-25	15:53	Annual Overhaul	PLANNED
Chandrapur Unit	11-01-25	18:55		Continued.	Generator Protection operated	FORCED
Koyna Unit 9	24-01-25	8:00	18-02-25	17:00	for upgradation of existing protection system to numerical protection system and H.S. Lubrication system work.	PLANNED
Uran Unit 5	13-02-25	9:10	17-02-25	17:57	No schedule from MSEDCL	ZEROSCH/RSD
Trombay 7B	14-02-25	23:40	17-02-25	7:38	For attending diverter damper hydraulic oil pressure issue.	PLANNED
Trombay 7A	14-02-25	23:54	17-02-25	3:04	For attending diverter damper hydraulic oil pressure issue.	PLANNED
Uran Unit 6	15-02-25	19:27	19-02-25	16:50	No schedule from MSEDCL	ZEROSCH/RSD
Khaparkheda Unit	16-02-25	2:59	17-02-25	4:48	Boiler Tube Leakage	FORCED
Uran Unit 5	17-02-25	19:30	18-02-25	18:20	No schedule from MSEDCL	ZEROSCH/RSD
JSW (J) U1	17-02-25	21:11	20-02-25	13:17	CW line heavy leakage.	FORCED
Khaparkheda Unit	18-02-25	1:28	19-02-25	0:35	Boiler Tube Leakage	FORCED
Koradi Unit-10	18-02-25	16:27	21-02-25	6:14	LOW vacuum/BTL	FORCED
SWPGPL U-2	18-02-25	20:57	19-02-25	9:55	ID Fan Problem	FORCED
Chandrapur Unit	19-02-25	9.59	19-02-25	18:34	Drum level low	FORCED
Uran Unit 6	19-02-25	20:00	20-02-25	18:30	No Schedule from MSEDCL	ZEROSCH/RSD
Uran Unit 5	19-02-25	7:29	20-02-25	10:30	Compressor and turbine bearing vibrations.	FORCED
Uran Unit 5	20-02-25	10:30	01-03-25	18:25	No schedule from MSEDCL	ZEROSCH/RSD
Uran Unit 6	20-02-25	19:28	21-02-25	18:45	No schedule from MSEDCL	ZEROSCH/RSD
Ghatghar Unit-1	21-02-25	5:00	04-03-25	22:05	main PLC heavy fault.	FORCED
Uran Unit 6	21-02-25	7:56	28-02-25	11:12	Due to Zero Schedule given by MSEDCL.	ZEROSCH/RSD
Uran Unit 6	21-02-25	19:45	22-02-25	6:11	No schedule from MSEDCL	ZEROSCH/RSD
Khaparkheda Unit	21-02-25	21:13	23-02-25	12:14	Boiler Tube Leakage	FORCED
Khaparkheda Unit	22-02-25	1:32	24-02-25	7:22	ESP Outlet Duct Leakage	FORCED
Bhusawal Unit 6	23-02-25	0:08	23-02-25	5:29	Separator level high.	FORCED
Koradi Unit 8	23-02-25	20:57	28-02-25	23:14	DUE TO RAPH-A TRIPPED.	FORCED
JPL Unit 2	28-02-25	22:28	22-02-25	23:37	Low Vaccum	FORCED

Transmission Line Outages/Trippings from 17.02.2025 to 23.02.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
408 TIE BAY OF EKTUNI CKT 1 AND BUS REACTOR	09-02-25	10:54	21-02-25	22:15	Cable termination and testing work and IPS tube connection work	PO	400 KV
Tie bay (408) of Ektuni line 1 @ Taptitanda	09-02-25	10:54	21-02-25	22:15	Cable termination and testing work and ips tube connection work.	HT	400 KV
BORIVALI - TARAPUR	11-02-25	16:34	17-02-25	18:48	1) TAPS 1&2, 220kv Zone-II main bus outages to carry out annual maintenance of main bus and bay's equipments. 2) Remarks: During outage period BS#1between 220 KV Zone-1 & Zone-II will remain open from 0800 hrs of 10/02/2025 to 1800 hrs of 15/02/2025.	PO	220 KV
132 KV KANHAN (220 KV) - PARDI CKT	12-02-25	11:15	18-02-25	13:14	Tripped on LMS (275 AMP)	T	132 KV
ALEPHATA-PARGAON(KATHAPUR)	17-02-25	7:25	17-02-25	21:35	Load management.	HT	220 KV
CHANDRAPUR - BHADRAVATI CKT - 3	17-02-25	10:42	17-02-25	21:09	LBB ABB/RAICA Model relay will be upgraded to Numerical relay under under technology upgradation AT MSETCL END	PO	400 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	17-02-25	10:43	17-02-25	19:34	H/T for load management.	HT	220 KV
HINJAWADI I- CHINCHWAD	17-02-25	6:57	17-02-25	23:40	Load management.	HT	220 KV
KANDALGAON - PIRANGUT	17-02-25	11:50	17-02-25	12:15	Tripped on distance protection.	T	220 KV
KORADI - KHAPERKHEDA CKT - 2	17-02-25	12:44	17-02-25	17:50	Diagnostic Testing of CB & Routine Maintenance Work	PO	400 KV
MALEGAON-SATANA	17-02-25	10:14	17-02-25	18:15	Load management.	HT	220 KV
MIRAJ - ICHALKARANJI	17-02-25	16:54	17-02-25	18:52	For cold line cleaning of line insulatots & replacement of insulators at TL No 74	PO	220 KV
MUDSHINGI - CHIKODI	17-02-25	9:49	17-02-25	19:48	Maintenance work	PO	220 KV
TALANDGE - ICHALKARANJI 2	17-02-25	16:59	17-02-25	8:52	For attending hotspot at TL No 45 Bph	PO	220 KV
TALANDGE - MUDSHINGI CKT - 1	17-02-25	10:31	17-02-25	18:23	For bottom phase (R ph) insulator string cleaning by cold line method at multi circuit tower loc no. 3 to 22.	PO	220 KV
132KV HIMAYATNAGAR(132KV)-BHOKAR(220KV) CKT	17-02-25	21:55	18-02-25	0:26	Attained hot spot on y ph cb pole at bhokar end.	HT	220 KV
132KV OLD JALNA -UTWAD LINE	17-02-25	21:54	17-02-25	23:50	At loc no 161 sparking observed change nutbolt by line maint. unit.	T	132 KV
220/132-110KV 100MVA PTR 2 @ WATHAR	17-02-25	15:16	17-02-25	18:12	For Quarterly Maintenance work	PO	220 KV
400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	17-02-25	12:11	18-02-25	21:21	Test charge of Rapid Restoration System (RRS) scheme.	PO	400 KV
400/220/33 KV 315 MVA ICT - 1 @ CHANDRAPUR	17-02-25	18:00	17-02-25	22:10	To attend oil leakage near buchholz relay.	HT	400 KV
400/220KV 315MVA ICT - 1 @ BOISAR PG	17-02-25	23:55	18-02-25	7:12	Simultaneous outage of 220KV Bus-2 and ICT-1 for busbar relay retrofitting and testing	PO	400 KV
ALKUD - MENDHEGIRI CKT - 2	17-02-25	10:34	17-02-25	17:19	Attending Y-Ph CT oil leakage at 220 kv Mendhegiri S/S	PO	220 KV
BUS - 2 @ AKOLA 2	17-02-25	13:06	17-02-25	22:07	Annual Maintenance of Bus Equipment at Akola-II SS.	PO	765 KV
BUS - 2 @ BOISAR (PG)	17-02-25	23:41	22-02-25	19:28	Continuous outage of 220kv Bus-2 for Bus-bar relay retrofitting & testing	PO	220 KV
DABHOL - NEW KOYNA CKT - 2	17-02-25	13:08	17-02-25	22:32	Chemical Washing work, Cold washing work & Diagnostic testing & Relay testing work , Routine maint. Work	PO	400 KV
DHARANI - NEPANAGAR	17-02-25	8:02	17-02-25	9:02	Tripped due to monkey fault at Nepanagar end.	T	132 KV
DHARANI - NEPANAGAR	17-02-25	8:05	17-02-25	9:02	D/P OPERATED Z3 92.4KM TOTAL LENGTH 61 KM R PH 97.5 A Y PH 145.3A B PH 191.3A NEPANAGAR - MONKEY FAULT.	T	132 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	17-02-25	9:49	18-02-25	11:17	H/T for load management.	HT	220 KV
GOREGAON - VERSOVA CKT - 1	17-02-25	9:34	17-02-25	22:04	Annual maintenance work at Versova - Goregaon bay along with TBC at Versova end.	PO	220 KV
LBB PROTECTION @ EKLAHARE (GCR)	17-02-25	15:05	17-02-25	16:53	220kv LBB protection panel		220 KV
WAGHIVALI - DHARAVI 7 - ANTOP HILL - 1	17-02-25	7:50	17-02-25	11:22	Attending hotspot at loc. 93	EO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	18-02-25	7:05	18-02-25	21:26	Load management	HT	220 KV
BABHALESHWAR - PADGHE CKT- 1	18-02-25	15:04	18-02-25	17:38	Tripped on distance protection.	T	400 KV
CHANDRAPUR - PADGHE HVDC POLE 1	18-02-25	21:07	19-02-25	0:02	For inspecting & attending B-Ph, Converter Transformer , B1 Bushing , Buchholz Alarm.	EO	500 KV
DASTURI-KANDALGAON LINE	18-02-25	15:20	18-02-25	17:55	Tripped on distance protection.	T	220 KV
HINJAWADI I- CHINCHWAD	18-02-25	5:41	18-02-25	23:20	Load management	HT	220 KV
KANDALGAON - KOYNA (POPHALI)	18-02-25	15:20	18-02-25	17:42	Tripped on distance protection.	T	220 KV
KORADI - KHADKA	18-02-25	13:26	18-02-25	14:11	Tripped on distance protection from Koradi end only.	T	400 KV
MALEGAON-SATANA	18-02-25	6:04	18-02-25	17:36	Load management	HT	220 KV
PETH- MUDSHINGI 1 LINE	18-02-25	13:51	18-02-25	18:08	For line insulator strings cleaning by cold line method.	PO	220 KV
PUSAD - HINGOLI	18-02-25	14:53	18-02-25	18:29	HV back up relay retrofitting work by testing unit Nanded	PO	220 KV
TEMGHAR - KALWA	18-02-25	16:29	18-02-25	18:06	CT Tan Delta Testing in own Bay after shifting the line on TBC.	EO	220 KV
200 MVA 220/132 KV ICT 3 @ GIRWALI	18-02-25	13:51	18-02-25	14:39	Round chattering noise observed near LV isolator		220 KV
220 KV KORADI - II (400 KV) - KAULEWADA CKT - I	18-02-25	11:48	18-02-25	17:13	Earth bond tightening work	PO	400 KV
220 KV KORADI II (400 KV) - KAULEWADA CKT - II	18-02-25	11:48	18-02-25	17:13	Earth bond tightening work	PO	400 KV
220/110kv 100MVA ICT - 3 @ PETH	18-02-25	15:26	18-02-25	17:40	1. Quarterly maintenance work 2. CT leakage attending work	PO	220 KV
220/132 KV 100 MVA ICT 1 @ PADEGAON	18-02-25	10:33	18-02-25	19:32	For Attending oil leakages	PO	220 KV
220/132 KV 200 MVA PTR NO 6 @ PARVATI	18-02-25	14:40	18-02-25	15:38	CB CRM and Timing test	PO	220 KV
220/132kv 100MVA ICT -1 @ LONI DEOKAR	18-02-25	10:00	18-02-25	13:30	Outage on ICT-01 for diagnostic testing work	PO	220 KV
220/132kv 100MVA ICT -2 @ LONI DEOKAR	18-02-25	13:50	18-02-25	15:20	Outage on ICT-02 for diagnostic testing work	PO	220 KV
220/22-22 KV 100 MVA PTR 2 @ PARVATI	18-02-25	16:35	18-02-25	18:05	CB CRM and Tining Test	EO	220 KV

Transmission Line Outages/Trippings from 17.02.2025 to 23.02.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/33 KV 25 MVA PTR 3 @ BIDRI	18-02-25	6:05	18-02-25	21:15	OLTC overhauling work & selector switch inspection work	PO	220 KV
400/132 KV 200 MVA ICT - 1 @ KHADKA	18-02-25	12:23	18-02-25	16:38	Outage availed to avoid severe problem sire Hotspot observed during thermovision.		400 KV
400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	18-02-25	21:41	19-02-25	23:00	315 MVA ICT 2 charge at 21:21 hrs on RRS scheme however due to some chattering observed on 1 no of IPS tube hv side¿ clamp. So for safety point of view ICT 2¿ will be emergency hand tripped at 21:41 hrs. Now restoration work is in progress after that ICT 2 will be charged on its original position¿	HT	400 KV
400/220/33 KV 315MVA ICT - 3 @ KARAD	18-02-25	17:14	18-02-25	21:05	Outage for diagnostic testing, relay testing and Q.M work	PO	400 KV
400KV CHANDRAPUR 1-CHANDRAUR 2 CKT 2 (CHPR 1 1END)	18-02-25	12:53	18-02-25	18:24	To attend hotspot near Bph clamp of 400KV CB connecting IPS tube to PG Isolator.	EO	400 KV
400KV-VIKHROLI-TALEGAON(PG) LINE	18-02-25	12:41	18-02-25	15:11	Distance Protection	T	400 KV
BADNERA TSS-II	18-02-25	13:10	18-02-25	15:46	Attending the oil leakage of R-ph CT from secondary terminal.		220 KV
BORIVALI - BOISAR (PG)	18-02-25	0:08	18-02-25	8:07	Simultaneous outage of 220KV Bus-2 and line for busbar relay retrofitting and testing	PO	220 KV
BUS COUPLER @ PHURSUNGI	18-02-25	7:46	18-02-25	22:17	Load management	HT	220 KV
DAHANU - GHODBUNDER CKT - 1	18-02-25	9:43	18-02-25	14:01	Annual maintenance of CB	PO	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	18-02-25	17:55	21-02-25	10:17	H/T for load management	HT	220 KV
MAIN BAY (404) OF ICT - 2 @ JEJURI	18-02-25	12:52	18-02-25	13:14	For SF6 gas filling work of 404 CB.	EO	400 KV
MALHARPETH SATARA MIDC	18-02-25	15:07	18-02-25	16:57	Diagnostic Testing Work & Quarterly Maintenance Work	PO	220 KV
NEW KOYNA - DABHOL CKT - 1	18-02-25	14:07	18-02-25	22:02	Heavy sparking was observed on Bus & Line Isolators during evening peak hours (17.02.2025 @ 18:33 hrs.) at New Koyna end. For the same isolator maintenance work, line is to be shifted on 400kv TBC. And, also bus isolator maintenance will be done by Hotline team @ NK end.	EO	400 KV
TBC @ PARVATI	18-02-25	11:26	18-02-25	13:11	CB CRM, Timing	PO	220 KV
WARORA-PG - 400KV - BUS 1	18-02-25	11:12	18-02-25	18:18	For AMP works.	PO	400 KV
ALEPHATA-PARGAON(KATHAPUR)	19-02-25	7:30	19-02-25	21:28	Load management	HT	220 KV
BIDRI - SAWANTWADI	19-02-25	4:15	19-02-25	10:35	Distance Protection	T	220 KV
BOISAR II - BOISAR (PG) CKT - 1	19-02-25	23:30	20-02-25	10:25	Simultaneous outage of 220KV Bus-2 and line for busbar relay retrofitting and testing	PO	220 KV
GADCHANDUR - GRACE	19-02-25	7:58	19-02-25	9:19	Diagnostic testing work	PO	220 KV
GCR CHANDRAPUR - GRACE LTD	19-02-25	10:33	19-02-25	22:44	Diagnostic testing work	PO	220 KV
HINJAWADI I- CHINCHWAD	19-02-25	7:11	19-02-25	23:37	Load management	HT	220 KV
KALWA - MULUND 1	19-02-25	12:52	19-02-25	15:10	Emergency online shifting of line through 220kv central breaker for attending hot spot of Own CB (Outage not required)	EO	220 KV
MALEGAON-SATANA	19-02-25	4:29	19-02-25	17:28	Load management	HT	220 KV
MANSAR-PENCH	19-02-25	9:08	19-02-25	16:59	For routine maintenance work	PO	132 KV
MANSAR-PENCH	19-02-25	9:08	19-02-25	16:59	Jumper replacement work and Routine bay maintenance.		132 KV
MIRAJ - ICHALKARANJI	19-02-25	22:20	20-02-25	0:46	For proper load management at 220kv Tilawani S/S during outage period of 220kv Talandage- Tilawani-II, 220kv Miraj- Ichalkaranji line needs to be kept off at 220kv Tilawani end.	EO	220 KV
MUDSHINGI - CHIKODI	19-02-25	17:02	19-02-25	20:40	For flashover R ph DSN disc insulator string replacement at tower location no. 286 road cross tower.	EO	220 KV
TALANDAGE - CHIKODI	19-02-25	6:20	19-02-25	15:22	Tripped on distance protection.	T	220 KV
TALANDGE - BIDRI	19-02-25	4:15	19-02-25	10:10	Distance Protection	T	220 KV
TALANDGE - ICHALKARANJI 2	19-02-25	22:24	20-02-25	0:42	For replacement of flashover insulator string at TL No 34 Yph DSN , found during aerial patrolling on dt. 19.02.2025	EO	220 KV
220/132 KV 80 MVA ICT 1 @ HINGANGHAT	19-02-25	12:45			H/T Due to end of expected life of paper insulation of ICT	HT	220 KV
400/220/33 KV 500 MVA ICT - 1 @ JEJURI	19-02-25	20:29	20-02-25	19:44	For Maintenance & Testing work	PO	400 KV
400/220kv 500 MVA ICT - 3 @ BOISAR (PG)	19-02-25	23:31	20-02-25	10:42	Simultaneous outage of 220KV Bus-2 and ICT-3 for busbar relay retrofitting and testing	PO	400 KV
400/220kv 500 MVA ICT - 4 @ BOISAR (PG)	19-02-25	0:42	19-02-25	5:21	For busbar relay retrofitting work at Boisar PG ss	HT	400 KV
AMBERNATH - KALYAN CKT - 2	19-02-25	15:00	19-02-25	16:37	LINE PT TESTING	PO	110 KV
BUS COUPLER @ PHURSUNGI	19-02-25	10:02	19-02-25	19:28	Load management	HT	220 KV
BUS SECTION BREAKER @ AMBERNATH	19-02-25	10:30	19-02-25	12:15	FOR R/M AND TESTING	PO	110 KV
GOREGAON - VERSOVA CKT - 2	19-02-25	9:52	19-02-25	20:19	Annual Maintenance of 220 kV Line bay equipments	PO	220 KV
KOLSHET - KHARBAO	19-02-25	12:27	19-02-25	13:40	Distance Protection	T	220 KV
KOLSHET - ROMA	19-02-25	12:27	19-02-25	13:45	Distance Protection	T	220 KV
LONIKAND 2 - VSNL	19-02-25	16:39	19-02-25	19:04	Tripped on distance protection.	T	220 KV
MAIN BAY (401) OF ICT - 1 @ KORADI 3	19-02-25	9:24	19-02-25	17:04	Annual Maintenance of Bay Equipment at Koradi-III SS.	PO	400 KV
PANCHALI TSS - BOISAR (PG)	19-02-25	0:45	19-02-25	5:51	Simultaneous outage of 220KV Bus-2 and line for busbar relay retrofitting and testing	PO	220 KV
ABHIJEET-WARDHA-1	20-02-25	14:38	20-02-25	17:53	FOR REMOVING HANGING MOTOR ON EXISTING 48 F OPGW CABLE IN SPAN FROM LOC NO 119-120 ,		220 KV
ABHIJEET-WARDHA-II	20-02-25	14:40	20-02-25	17:56	FOR REMOVING HANGING MOTOR ON EXISTING 48 F OPGW CABLE IN SPAN FROM LOC NO 119-120 ,		220 KV

Transmission Line Outages/Trippings from 17.02.2025 to 23.02.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
ALEPHATA-PARGAON(KATHAPUR)	20-02-25	6:38	20-02-25	20:11	For load management	HT	220 KV
BARAMATI - KURKUMBH	20-02-25	16:05	20-02-25	18:30	To attend oil Leakage from CT stud.	PO	220 KV
BIDRI - SAWANTWADI	20-02-25	10:47	20-02-25	17:55	For chemical washing of line insulators.	PO	220 KV
BOISAR II - BOISAR (PG) CKT - 3	20-02-25	23:17	21-02-25	5:39	Simultaneous outage of 220KV Bus-2 and line for busbar relay retrofitting and testing	PO	220 KV
MALEGAON-SATANA	20-02-25	4:05	20-02-25	17:40	For load management	HT	220 KV
PADGHE - JINDAL	20-02-25	15:40	20-02-25	22:27	Back up Relay retrofitting work under Scheme and diagnostic testing work	PO	220 KV
132 KV AMBAZARI-KARANJA CKT - II	20-02-25	10:50	20-02-25	16:05	DISMENTALING OF OLD RCC BPI & CT STRUCTURE AND ERECTION OF GI LATICE STRUCTURE FOR BPI AT 220KV AMBAZARI.	PO	220 KV
132 KV HINGANGHAT (220 KV) -JAM CKT - II	20-02-25	14:06	20-02-25	17:50	DISMENTALING OF OLD RCC BPI & CT STRUCTURE AND ERECTION OF GI LATICE STRUCTURE FOR BPI AT 220KV AMBAZARI.	PO	220 KV
220/100 KV 200 MVA ICT 4 @ APTA	20-02-25	11:08	20-02-25	18:04	1) Annual relay testing work 2) Diagnostic testing work 3) Routine maintenance work	PO	220 KV
220/132 KV 200 MVA ICT 4 @ PADEGAON	20-02-25	9:00	20-02-25	19:28	TO ATTEND OIL LEAKAGE.	PO	220 KV
220/33 KV 50 MVA PTR 2 @ MALEGAON	20-02-25	15:51	20-02-25	22:25	For TF painting work and bay maintenance work	PO	220 KV
220/33 KV 100 MVA PTF 1	20-02-25	11:55	20-02-25	18:25	FOR REPLACEMENT OF CU CLAMP JUMP	PO	220 KV
220/33KV 100MVA TF No.1 @ BOTHE	20-02-25	11:42	20-02-25	16:42	Diagnostic Testing Work	PO	220 KV
220KV WALUJ(400KV) CKT	20-02-25	10:19	20-02-25	17:40	CONVERSION OF SINGLE STRING TO DOUBLE STRING AT LOC. NO. 86 AND 87	PO	220 KV
400/220KV 315 MVA ICT - 2 @ BOISAR PG	20-02-25	23:26	21-02-25	4:42	Simultaneous outage of 220KV Bus-2 and ICT-4 for busbar relay retrofitting and testing	PO	400 KV
400KV TBC @ KHADKA	20-02-25	8:55	20-02-25	14:15	FOR CT TANDELTA AND BAY MAINTENANCE WORK	PO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	20-02-25	21:50	20-02-25	23:49	TO REMOVE TARPULIN HANGING IN SPAN 111-112		400 KV
BUS COUPLER @ LAMBOTI	20-02-25	10:43	21-02-25	17:03	Outage on TBC is required to carry out the circuit breaker overhauling work.	PO	220 KV
CHINCHWAD 2 - HINJEWADI 1	20-02-25	6:03	20-02-25	21:41	For load management	HT	220 KV
DAHANU - GHODBUNDER CKT - 2	20-02-25	11:59	20-02-25	17:06	Annual Maintenance of CB	PO	220 KV
JAIGAD - KARAD CKT - 1	20-02-25	11:42	20-02-25	20:03	For diagnostic testing & relay testing	PO	400 KV
KORADI - BHILAI	20-02-25	11:00	23-02-25	22:06	For Construction Work of 400 KV D/C (QUAD) RAIPUR POOL - DHAMTARI TRANSMISSION LINE	PO	400 KV
KORADI - BHILAI	20-02-25	11:00	23-02-25	22:06	Y PH CVT Replacement & to attend oil Leakages in LR.	PO	400 KV
LONIKAND 2 - VSNL	20-02-25	12:03	20-02-25	15:51	Attending Damaged conductor repairing work due to kite threads of R phase & Y phase between Location No. 15_16 by using repair sleeves.	EO	220 KV
MAIN BAY (402) OF C'PUR 2 CKT - 2 @ NANDED	20-02-25	20:01	20-02-25	21:50	Replacement of Faulty keypads of P141 Relays for 402 Bay.	PO	400 KV
MAIN BAY - 405 OF PARLI (GIRWALI) CKT-2 @ NANDED	20-02-25	22:00	20-02-25	23:06	P141 relay keypad replacement work only	PO	400 KV
PARLI (OLD GCR) - PARLI (PG) CKT 2	20-02-25	11:23	20-02-25	19:53	LINE MAINTENANCE WORK	PO	220 KV
PARLI (OLD GCR) - PARLI (PG) CKT 2	20-02-25	11:08	20-02-25	19:53	LINE/ s/s maintenance	PO	220 KV
PEDAMBE-KALAMBANI(TSS)	20-02-25	11:38	20-02-25	14:50	To attending unwound conductor strands of R phase between breaker to main bus isolator.	PO	220 KV
PT - 2 @ PARVATI	20-02-25	13:00	20-02-25	15:13	Half Yearly Maintenance and PT Tan delta work.	PO	220 KV
STATION TRANSFORMER - 8A @ CHANDRAPUR SWITCHING SS	20-02-25	12:09	26-02-25	18:21	Station T/F 8A RATING-80MVA, VOLTAGE LV1-11.5KV,LV2-6.9KV (Main Bay 410 & Tie Bay 411)	EO	400 KV
STATION TRANSFORMER - 8A @ CHANDRAPUR SWITCHING SS	20-02-25	12:09	26-02-25	18:21	degassing/filtration of transformer oil and for checking and testing of STATION TRANSFORMER 8A	PO	400 KV
TIE BAY 423 GT -5 @ NANDGAONPETH	20-02-25	10:40	20-02-25	17:07	Required Generating Transformer-5 Tie bay-423 outage to attend hot spot at 42389B R phase at Isolator clamp Bus-2 dropper side hot spot temp range from 130 degree to 170 degree. Bus-2 dropper will be opened by hot line team then hot spot point will be rectified and jumper will be connected again.	EO	400 KV
VANKUSWADE - AJINKYATARA	20-02-25	10:22	20-02-25	20:56	Replacement of cross arm at Loc No.66 on R Ph	PO	220 KV
132KV HIMAYATNAGAR -KINWAT CKT I	21-02-25	3:10	21-02-25	4:08	H- R PH, Z2, 63 KM, 1 KA. K - Z2, 1 KA, 69 KM	T	132 KV
ALEPHATA-PARGAON(KATHAPUR)	21-02-25	7:23	21-02-25	20:46	For Load management	HT	220 KV
BIDRI - SAWANTWADI	21-02-25	11:17	21-02-25	17:22	For chemical washing line insulator strings.	PO	220 KV
BOISAR II - BOISAR (PG) CKT - 2	21-02-25	22:32	22-02-25	5:18	Simultaneous outage of 220KV Bus-2 and line for busbar relay retrofitting and testing	PO	220 KV
BORIVALI - TARAPUR	21-02-25	6:13	22-02-25	19:37	Outage is required for annual maintenance of feeder equipments.	PO	220 KV

Transmission Line Outages/Trippings from 17.02.2025 to 23.02.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
CHALISGAON - BABHALESHWAR	21-02-25	15:25	21-02-25	17:39	for cut point jumpers tower nut bolt tightening due to sparking observed at the jumpers at night at the cut point location as per the local residing farmers of the area .	EO	220 KV
CHANDRAPUR - BHADRAVATI CKT - 4	21-02-25	10:05	21-02-25	21:05	LBB ABB/RAICA Model relay will be upgraded to Numerical relay under under technology upgradation AT MSETCL END	PO	400 KV
EKLAHARE (GCR) - AIROLI KNOW PARK	21-02-25	10:01	22-02-25	0:28	For Load management	HT	220 KV
GHATGHAR - BAGGAON	21-02-25	11:35	21-02-25	15:59	For Replacement of flashover & damage polymer at loc no.218,222,225,228.	PO	220 KV
HINJAWADI I- CHINCHWAD	21-02-25	7:13	21-02-25	23:16	For Load management	HT	220 KV
KANDHAR - MUKHED	21-02-25	12:40	21-02-25	21:55	132KVNANDED -KANDHAR CKT UNDER BREAKDOWN	HT	132 KV
LONAND-BOTHE	21-02-25	11:17	21-02-25	13:15	Diagnostic Testing Work	PO	220 KV
MALEGAON-SATANA	21-02-25	4:09	21-02-25	17:31	For load management	HT	220 KV
MIRAJ - ICHALKARANJII	21-02-25	18:37	21-02-25	21:14	For proper load management at 220kV Tilawani S/S during outage period of 220kV Talandage- Tilawani-II, 220kV Miraj- Ichalkaranji line needs to be kept off at 220kV Tilawani end.	EO	220 KV
ONGC URAN - JNPT	21-02-25	11:15	21-02-25	16:30	For repair of conductor at L. no. 9	PO	220 KV
POPHLI PEDHMBE LINE- 2	21-02-25	16:25	21-02-25	18:05	R phase permanent earthing isolator alignment work.	PO	220 KV
TALANDGE - ICHALKARANJII 1	21-02-25	18:43	21-02-25	21:04	For attending hotspot at TL No 9 Yph (Temp-84C)	EO	220 KV
132 KV AMBAZARI-KARANJA CKT - I	21-02-25	9:36	21-02-25	17:59	DISMENTALING OF OLD RCC BPI & CT STRUCTURE AND ERECTION OF GI LATICE STRUCTURE FOR BPI AT 220KV AMBAZARI.	PO	220 KV
220 KV KHADKA (400 KV) -BHADLI TSS CKT-1	21-02-25	16:13	21-02-25	20:48	B PH LA BURST AT TSS END	T	220 KV
220 KV KHADKA (400 KV) -BHADLI TSS CKT-1	21-02-25	9:00	21-02-25	14:48	FOR CT TAN DELTA AND ROUTINE BAY MAINATAINCE WORK	PO	220 KV
220/100 KV 100 MVA ICT 1 @ BORIVALI	21-02-25	22:34	21-02-25	23:24	For taking protection trials of newly erected 245 kV Circuit Breaker through Relay by Testing Team	EO	220 KV
220/132 100MVA ICT-1 @ AMRAPUR	21-02-25	15:23	21-02-25	19:35	Bus section 100 MVA 220/132 kv ICT I tripped on back protection from both HV and LV side.	T	220 KV
220/132 100MVA ICT-2 @ AMRAPUR	21-02-25	15:23	21-02-25	19:35	Bus section 100 MVA 220/132 kv ICT I tripped on back protection from both HV and LV side.	T	220 KV
220/132 KV 100 MVA ICT 1 @ GHATODI	21-02-25	13:30	21-02-25	14:14	OIL SAMPLE COLLECTING WORK	PO	220 KV
220/132 KV 100 MVA ICT 2 @ CHITEGAON	21-02-25	13:45	21-02-25	19:45	DIAGNOSTIC TESTING	PO	220 KV
220/132 KV 100 MVA ICT 2 @ GHATODI	21-02-25	14:32	21-02-25	15:20	OIL SAMPLE COLLECTING WORK	PO	220 KV
220/33 KV 50 MVA PTR 2 @ MALEGAON	21-02-25	13:03	21-02-25	18:49	For TF painting work and bay maintenance work.	PO	220 KV
220/33 KV 50 MVA 1 PTR @ SHIRSUPHAL	21-02-25	14:40	21-02-25	17:59	Outage is proposed to carry out, OLTC Overhauling, diagnostic testing of equipment & Quarterly maintenance work.	PO	220 KV
220/33 KV 50 MVA 2 PTR @ SHIRSUPHAL	21-02-25	10:00	21-02-25	14:16	Outage is proposed to carry out OLTC Overhauling, diagnostic testing of equivalent & quarterly maintenance work.	PO	220 KV
220/33 KV 50 MVA PTR 1 @ BHENDA	21-02-25	16:40	21-02-25	18:45	Yearly Diagnostic testing activities with the help of Testing Unit Nasik and Quarterly maint. work	PO	220 KV
220/33 KV 50 MVA PTR 2 @ BHENDA	21-02-25	18:55	21-02-25	21:40	Yearly Diagnostic testing activities with the help of Testing Unit Nasik and Quarterly maint. work	PO	220 KV
400/220/33 KV 315 MVA ICT - 3 @ PADGHE	21-02-25	12:01	22-02-25	3:42	1) Oil filtration due to increase in key gases C2H6 . 2) Diagnostic Testing work. 3) Bay Maintenance work. 4) Replacement B Phase IV Bushing if Tand value found beyond permissible limit. 5) Replacement of B Bus PG Isolator under LES Scheme.	PO	400 KV
400/220/33 KV 500 MVA ICT - 3 @ PARLI	21-02-25	11:32	21-02-25	19:58	1) LV Back up , REF & NDR relay testing work.2) Bay Maintenance work.	PO	400 KV
BABLESHWAR- AURANGABAD (WALUJ)	21-02-25	14:23	21-02-25	18:13	Replacement of faulty Insulator string at Loc. 459 observed in line patrolling (AR Successful operation dtd 20.02.2025@21:04hrs)	EO	400 KV
BUS COUPLER @ JEJURI	21-02-25	14:47	21-02-25	17:13	Routine testing and maintenance work of 220kV Bus Coupler Bay.	PO	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	21-02-25	17:39			Load management	HT	220 KV
JAIGAD - KARAD CKT - 2	21-02-25	11:46	21-02-25	19:12	1. Diagnostic Testing Work 2 .Relay Testing Work 3.Quarterly Maintenance Work	PO	400 KV
KHOPOLI - BHOKARPAD	21-02-25	9:55	21-02-25	19:14	Guard wire replacement.	PO	110 KV
KOLSHET - ROMA	21-02-25	5:06	21-02-25	22:22	100KV Vasai- Kolshet de- stringing and restringing between loc no. 133 (new monopole) to 135 and gantry.	PO	220 KV
MAIN BAY (401) OF KALA CKT - 2 @ KUDUS	21-02-25	13:32	21-02-25	18:12	AMP of Bay Equipment	PO	400 KV
MAIN BAY - 408 OF CHANDRAPUR 2 CKT - 1 @ NANDED-KUMBHARGAON	21-02-25	19:14	21-02-25	20:15	P141 relay keypad replacement work only.	PO	400 KV
MAIN BAY - 410 OF PARLI (GIRWALI) CKT-1 @ NANDED	21-02-25	21:22	21-02-25	22:33	P141 RELAY keypad replacement only	PO	400 KV
MALHARPETH SATARA MIDC	21-02-25	11:40	21-02-25	17:45	Insulator Replacement Work at Loc No.83 to 93	PO	220 KV

Transmission Line Outages/Trippings from 17.02.2025 to 23.02.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
TATA BORIVLI MSETCL BORIVLI 2	21-02-25	22:33	21-02-25	23:21	On dtd. 20.02.2025, the new 245 kV Siemens make Circuit Breaker is being erected. The ICT 1 has been shifted on TBC for availability. Now, after complete erection the protection trials needs to be taken by Testing Team and for that the complete outage of ICT 1 is required. On ICT 1 only 100 kV Tata 2 load is connected hence, outage on 100 kV Tata 2 also required.	EO	110 KV
TIE BAY - 409 OF CHANDRAPUR 2 CKT - 1 @ NANDED-KUMBHARGAON	21-02-25	20:33	21-02-25	21:20	P141 relay keypad replacement works only.	PO	400 KV
TIE BAY - 411 OF PARLI (GIRWALI) CKT-1 @ NANDED	21-02-25	23:01	21-02-25	23:52	P141 RELAY keypad replacement only	PO	400 KV
WAGHALA - KANDHAR	21-02-25	21:20	21-02-25	21:38	W END Z1 Y PH 3.60 KA 18.7 KM K END SOTF	T	132 KV
ZONE - 2 @ KALYAN	21-02-25	14:05	21-02-25	15:12	test charging of 110KV Capacitor bank unit after replacement	PO	110 KV
ALEPHATA-PARGAON(KATHAPUR)	22-02-25	7:20	22-02-25	20:48	Load management.	HT	220 KV
BIDRI - SAWANTWADI	22-02-25	11:42	22-02-25	18:06	distance protection	T	220 KV
BOMBAY DYEING - SAHARA	22-02-25	17:21	22-02-25	19:18	distance protection	T	220 KV
HINJAWADI I- CHINCHWAD	22-02-25	7:25	22-02-25	23:42	Load management.	HT	220 KV
KALMESHWAR-PANDHURNA	22-02-25	10:39	22-02-25	18:08	FOR LINE MAINTENANCE WORK	PO	220 KV
MALEGAON-SATANA	22-02-25	10:16	22-02-25	17:30	Load management.	HT	220 KV
MIRAJ - ICHALKARANJI	22-02-25	11:47	22-02-25	12:25	For load management	HT	220 KV
ONI KHAREPATAN LINE	22-02-25	11:52	22-02-25	16:10	For chemical washing of insulator strings.	PO	220 KV
RAYMOND - WASHALA	22-02-25	10:35	22-02-25	16:51	replacement of Polymer Flashover string Loc no.12 & damage conductor repair at loc no.13-14 & Emergency Tree cutting .	PO	220 KV
SOLAPUR 2(BALE)-NALDURG	22-02-25	6:01	22-02-25	8:12	H/T DUE TO LOAD MANAGEMENT OF 132KV NALDURG - TULJAPUR CKT.	HT	132 KV
SOLAPUR 2(BALE)-NALDURG	22-02-25	22:28	23-02-25	11:47	CONTROL OVERLOADING OF 132KV TULJAPUR NALDURGA LINE.	HT	132 KV
TALANDAGE - FIVE STAR MIDC 1	22-02-25	11:42	22-02-25	12:21	220 kV Bus 1 operated	T	220 KV
TALANDGE - BIDRI	22-02-25	11:42	22-02-25	23:40	220 kV Bus 1 operated	T	220 KV
TALANDGE - HAMIDWADA	22-02-25	11:42	22-02-25	12:14	220 kV Bus 1 operated	T	220 KV
TALANDGE - ICHALKARANJI 1	22-02-25	11:42	22-02-25	12:13	220 kV Bus 1 operated	T	220 KV
TALANDGE - MUDSHINGI CKT - 1	22-02-25	11:42	22-02-25	12:16	220 kV Bus 1 operated	T	220 KV
132 KV NALDURG - TULJAPUR (220KV) CKT	22-02-25	5:40	22-02-25	6:00	O/C E/F TRIPPED AT TULJAPUR END ONLY.	T	132 KV
132 KV NALDURG - TULJAPUR (220KV) CKT	22-02-25	5:13	22-02-25	5:35	O/C E/F TRIPPED AT TULJAPUR END ONLY.	T	132 KV
220 KV KHADKA (400 KV) -BHADLI TSS CKT-2	22-02-25	9:00	22-02-25	13:26	FOR CT TAN-DELTA AND ROUTINE BAY MAINATAINCE WORK.	PO	220 KV
220 KV SURYALAXMI - KHAPARKHEDA	22-02-25	23:28	23-02-25	5:05	FOR MAKING HORIZONTAL JUMPER ARRANGEMENT AT LOC NO. 4 D/C TOWER AND AT LOC NO. 40 FOR STRINGING OF HTLS CONDUCTOR OF 220KV KHAPERKHEDA-SURYALAXMI CKT FROM LOC NO. 4 TO 39.	PO	220 KV
220/33 KV 50 MVA TF - 1@BELWANDI	22-02-25	14:37	22-02-25	19:06	Upgradation of BCU, Replacement of 64R relay, Upgradation of IEDs N.A.	PO	220 KV
220/33KV 25MVA PTR - 1 @ ONI	22-02-25	15:20	22-02-25	16:58	Quarterly maintenance work	PO	220 KV
400/220/33 KV 315 MVA ICT - 2 @ KOLHAPUR	22-02-25	11:42	22-02-25	12:11	220 kV Bus 1 operated	T	400 KV
400/220/33 KV 500 MVA ICT - 1 @ KOLHAPUR	22-02-25	11:42	22-02-25	12:15	220 kV Bus 1 operated	T	400 KV
BUS COUPLER @ TALANDGE	22-02-25	11:42	22-02-25	12:09	220 kV Bus 1 operated	T	220 KV
DHARAVI VIKHROLI CKT - 1	22-02-25	13:12			METRO-4 PROJECT WORK	PO	110 KV
TROMBAY - VIKHROLI (GIS) CKT - 2	22-02-25	8:53	23-02-25	7:43	METRO-4 PROJECT WORK	PO	220 KV
TROMBAY - VIKHROLI (GIS) CKT - 3	22-02-25	22:55	23-02-25	2:07	METRO-4 PROJECT WORK	PO	220 KV
VANKUSWADE - AJINKYATARA	22-02-25	11:10	22-02-25	17:10	Insulator Replacement Work at Loc No.83 to 93	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	23-02-25	7:47	23-02-25	19:11	Load management.	HT	220 KV
KANDALGAON - PIRANGUT	23-02-25	10:51	23-02-25	10:51	1) For Cold washing of insulator strings. 2) For Arching horn replacement work at various locations.	PO	220 KV
LONIKAND I - TALEGAON (PGCIL)	23-02-25	10:09	23-02-25	11:51	Tripped on distance protection	T	400 KV
MALEGAON-SATANA	23-02-25	4:18	23-02-25	18:10	Load management.	HT	220 KV
SOLAPUR 2(BALE)-NALDURG	23-02-25	21:33	24-02-25	8:18	DUE TO OVER LOADING OF NULDURG TULJAPUR CKT.	HT	132 KV
220KV SOLAPUR(PG) OSMANABAD(Temporary Arrangement)	23-02-25	7:24	23-02-25	14:44	Stringing from DC loc no. 1 to MC loc no 41A of Bale- PGCIL line.	PO	220 KV
CHINCHWAD 2 - HINJEWADI 1	23-02-25	11:24	23-02-25	22:07	Load management.	HT	220 KV
DHARAVI - VIKHROLI CKT - 2	23-02-25	11:16			METRO-4 PROJECT WORK	PO	110 KV
KHAPERKHEDA - KALMESHWAR CKT	23-02-25	0:20	23-02-25	5:32	FOR MAKING HORIZONTAL JUMPER ARRANGEMENT AT LOC NO. 4 D/C TOWER AND AT LOC NO. 40 FOR STRINGING OF HTLS CONDUCTOR OF 220KV KHAPERKHEDA-SURYALAXMI CKT FROM LOC NO. 4 TO 39.	PO	220 KV
KHARGHAR - TALEGAON (PG)	23-02-25	15:44	23-02-25	18:36	Dist Protect. B-PH 1.75 KA ZONE 1	T	400 KV
KHARGHAR - WAGHIVALI (MSETCL) CKT - 2	23-02-25	12:30	23-02-25	19:20	For Twin Jumpering Work	EO	220 KV
MAIN BUS SECTION - 1 @ POPHALI	23-02-25	9:20	23-02-25	18:10	Next scheduled 220KV Phopali KDPH line outage is for damaged conductor/jump replacement on line side. So, it is requested to propose main bus outage on same date.	PO	220 KV
PALGHAR - PANCHALI TSS	23-02-25	9:56	23-02-25	16:09	Bus Maintenance and Diagnostic Testing.	PO	220 KV
PANCHALI TSS - BOISAR (PG)	23-02-25	9:50	23-02-25	14:38	Bus Maintenance and Diagnostic Testing.	PO	220 KV
TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	23-02-25	10:13	23-02-25	13:56	METRO-4 PROJECT WORK	PO	220 KV
TROMBAY - VIKHROLI (GIS) CKT - 4	23-02-25	2:13	23-02-25	5:54	METRO-4 PROJECT WORK	PO	220 KV