

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 16/Mar/2015 to 22/Mar/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/03/2015	11 Hrs	5258	456	437	6151	5780	49	3635	159	-1354	14420	46	14466	969	508	17251	17297	49.94
17/03/2015	12 Hrs	5129	601	426	6156	5417	56	3871	173	-1222	14451	42	14493	1064	507	17244	17286	49.99
18/03/2015	12 Hrs	5044	1226	418	6688	5629	100	4006	165	-1132	15456	47	15503	1192	507	18287	18334	49.98
19/03/2015	12 Hrs	5122	1364	432	6918	5669	297	4255	148	-1412	15875	49	15924	1039	510	18836	18885	49.87
20/03/2015	12 Hrs	5167	1534	424	7125	4891	220	4184	155	-1097	15478	47	15525	1410	518	18503	18550	49.84
21/03/2015	11 Hrs	4874	1552	455	6881	5044	198	4244	133	-909	15591	48	15639	1090	517	18107	18155	49.90
22/03/2015	12 Hrs	5201	1965	338	7504	4697	34	4504	133	-805	16067	55	16122	923	513	18338	18393	49.92
Maximum		5258	1965	455	7504	5780	297	4504	173	-805	16067	55	16122	1410	518	18836	18885	50
Minimum		4874	456	338	6151	4697	34	3635	133	-1412	14420	42	14466	923	507	17244	17286	50
Average		5114	1243	419	6775	5304	136	4100	152	-1133	15334	42	15382	1098	511	18081	18129	50

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/03/2015	13 Hrs	5312	544	437	6293	5622	53	3696	156	-1267	14553	51	14604	1082	517	17419	17470	49.97
17/03/2015	13 Hrs	5107	511	420	6038	5485	29	3886	157	-1193	14402	43	14445	1056	516	17167	17210	50.01
18/03/2015	15 Hrs	4996	814	415	6225	5575	66	3993	146	-1214	14791	33	14824	1069	516	17590	17623	49.96
19/03/2015	13 Hrs	5302	1588	429	7319	5213	133	4295	173	-1563	15570	51	15621	881	516	18530	18581	49.92
20/03/2015	13 Hrs	4922	1614	428	6964	4997	134	4157	156	-1133	15275	47	15322	1369	519	18296	18343	49.94
21/03/2015	14 Hrs	4928	1409	360	6697	5055	102	4398	151	-910	15493	42	15535	1051	519	17983	18025	49.87
22/03/2015	16 Hrs	4766	1698	338	6802	5058	124	4415	99	-734	15764	37	15801	903	514	17915	17952	49.91
Maximum		5312	1698	437	7319	5622	134	4415	173	-734	15764	51	15801	1369	519	18530	18581	50
Minimum		4766	511	338	6038	4997	29	3696	99	-1563	14402	33	14445	881	514	17167	17210	50
Average		5048	1168	404	6620	5286	92	4120	148	-1145	15121	33	15165	1059	517	17843	17886	50

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/03/2015	20 Hrs	5232	553	440	6225	4729	276	3645	0	-1016	13859	27	13886	1090	518	16497	16524	49.91
17/03/2015	20 Hrs	5103	607	435	6145	4576	194	4098	0	-1090	13923	27	13950	1050	517	16580	16607	49.93
18/03/2015	20 Hrs	5019	807	430	6256	4633	233	4043	0	-1081	14084	32	14116	1131	517	16813	16845	49.95
19/03/2015	20 Hrs	5150	718	444	6312	4761	224	4260	0	-1249	14308	33	14341	975	517	17101	17134	49.93
20/03/2015	20 Hrs	4741	955	446	6142	4325	204	4052	0	-982	13741	37	13778	1281	519	16573	16610	49.84
21/03/2015	20 Hrs	4631	791	150	5572	4169	140	4543	0	-916	13508	38	13546	1124	518	16092	16130	49.81
22/03/2015	20 Hrs	4953	877	414	6244	4213	307	4364	0	-986	14142	33	14175	781	517	16473	16506	49.95
Maximum		5232	955	446	6312	4761	307	4543	0	-916	14308	38	14341	1281	519	17101	17134	50
Minimum		4631	553	150	5572	4169	140	3645	0	-1249	13508	27	13546	781	517	16092	16130	50
Average		4976	758	394	6128	4487	225	4144	0	-1046	13938	27	13970	1062	518	16590	16622	50

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/03/2015	4 Hrs	5233	104	459	5796	2516	540	3408	0	-539	11721	42	11763	698	381	13339	13381	50.10
17/03/2015	4 Hrs	4970	122	459	5551	2676	261	3573	0	-464	11597	36	11633	696	380	13137	13173	50.00
18/03/2015	4 Hrs	4972	101	445	5518	3346	344	3417	0	-491	12134	41	12175	699	381	13731	13772	49.99
19/03/2015	4 Hrs	4700	117	447	5264	3641	727	3494	0	-464	12662	38	12700	795	381	14302	14340	49.98
20/03/2015	4 Hrs	4248	109	461	4818	4098	357	3836	0	-558	12551	41	12592	767	380	14256	14297	49.93
21/03/2015	5 Hrs	4607	345	448	5400	4177	213	3958	0	-628	13120	40	13160	714	379	14841	14881	49.83
22/03/2015	4 Hrs	4681	149	288	5118	3939	189	4277	0	-429	13094	38	13132	906	518	14947	14985	49.95
Maximum		5233	345	461	5796	4177	727	4277	0	-429	13120	42	13160	906	518	14947	14985	50
Minimum		4248	101	288	4818	2516	189	3408	0	-628	11597	36	11633	696	379	13137	13173	50
Average		4773	150	430	5352	3485	376	3709	0	-510	12411	36	12451	754	400	14079	14118	50

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
16/03/2015	124.045	10.499	10.348	144.892	0.087	101.496	94.093	6.752	85.691	1.191	20.472	10.815	-24.069	315.953	55.353	371.306
17/03/2015	121.519	9.937	10.591	142.047	0.000	102.002	101.115	4.477	91.952	1.211	20.682	10.834	-23.112	318.577	54.628	373.205
18/03/2015	120.220	12.960	10.349	143.529	0.125	108.846	108.565	5.916	92.899	1.226	22.209	11.051	-22.671	329.745	55.933	385.678
19/03/2015	118.656	14.983	10.634	144.273	0.144	111.291	108.424	8.912	98.904	1.206	21.847	10.924	-24.906	339.680	57.675	397.355
20/03/2015	112.656	22.344	10.664	145.664	0.263	106.228	104.754	5.420	97.017	1.147	25.642	11.442	-21.652	333.826	58.738	392.564
21/03/2015	113.083	22.744	7.721	143.548	0.183	106.519	106.804	4.189	102.819	1.151	23.210	12.060	-18.883	339.346	54.150	393.496
22/03/2015	118.228	22.083	8.033	148.344	0.146	103.809	104.784	4.084	103.556	0.921	20.792	12.031	-17.661	343.054	50.484	393.538
Maximum	124.045	22.744	10.664	148.344	0.263	111.291	108.565	124.045	103.556	1.226	25.642	12.060	-17.661	343.054	58.738	397.355
Minimum	112.656	9.937	7.721	142.047	0.000	101.496	94.093	112.656	85.691	0.921	20.472	10.815	-24.906	315.953	50.484	371.306
Average	118.344	16.507	9.763	144.614	0.135	105.742	104.077	118.344	96.120	1.150	20.472	11.308	-21.851	331.454	55.280	386.735

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
16/03/2015	0.143	1.784	28.380
17/03/2015	0.134	1.918	28.246
18/03/2015	0.185	2.103	28.061
19/03/2015	0.243	2.346	27.818
20/03/2015	0.402	2.748	27.416
21/03/2015	0.391	3.139	27.025
22/03/2015	0.393	3.532	26.632

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 16/Mar/2015 to 22/Mar/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
16/03/2015	MONDAY	77.378	3904	16.715	696	94.093	3921	101.496	4229	7.403	308
17/03/2015	TUESDAY	83.727	4196	17.388	724	101.115	4213	102.002	4250	0.887	37
18/03/2015	WEDNESDA	90.652	4506	17.913	746	108.565	4524	108.846	4535	0.281	12
19/03/2015	THURSDAY	94.633	4504	13.791	575	108.424	4518	111.291	4637	2.867	119
20/03/2015	FRIDAY	90.426	4350	14.328	597	104.754	4365	106.228	4426	1.474	61
21/03/2015	SATURDAY	87.596	4431	19.208	800	106.804	4450	106.519	4438	-0.285	-12
22/03/2015	SUNDAY	88.996	4350	15.788	658	104.784	4366	103.809	4325	-0.975	-41
Total		613.408		115.131		728.539		740.191		11.652	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 16/03/2015 TO 22/03/2015

Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	1:02		Continued.	Renovation and Modification work
IPP	WPCL U-3	135MW	22/Mar/2015	03:15	22/Mar/2015	06.05	TG Thirst Plate Temp. High.
FORCED OUTAGES							
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	PA Fan Vibration Problem
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Bhusawal Unit 2	210MW	13/Sep/2014	12.43		Continued.	Economic shutdown
MSPGCL	Tata Trombay 6	500MW	17/Feb/2015	21.50	18/Mar/2015	18.00	Economic shutdown
IPP	RPL(AMT)U2	270MW	03/Mar/2015	23.23	21/Mar/2015	12.42	PA Fan problem
IPP	WPCL U-3	135MW	06/Mar/2015	00.08	17/Mar/2015	16.13	Withdrawn
MSPGCL	Chandrapur Unit 4	210MW	16/Mar/2015	20.33	20/Mar/2015	10.20	Low forward power relay optd.
MSPGCL	Chandrapur Unit 6	500MW	16/Mar/2015	20.33	16/Mar/2015	23.32	Generator Protection operated
MSPGCL	Koradi Unit 6	210MW	17/Mar/2015	23.28	18/Mar/2015	23.42	ID Fan Problem
IPP	WPCL U-3	135MW	17/Mar/2015	19.19	18/Mar/2015	00.22	Turbine bearing Vabration high
MSPGCL	Chandrapur Unit 6	500MW	18/Mar/2015	22.07	22/Mar/2015	04.31	Boiler Tube Leakage
IPP	WPCL U-4	135MW	18/Mar/2015	02.34	23/Apr/2015	11.16	Withdrawn
IPP	Tata Trombay 6	500MW	19/Mar/2015	09.30	19/Mar/2015	14.20	Economic Shutdown.
IPP	Tata Trombay 5	500MW	19/Mar/2015	11.20	19/Mar/2015	19.15	Insprment Air Problem.
MSPGCL	Paras Unit 3	250MW	19/Mar/2015	21.48	20/Mar/2015	10.36	Flame Failure
IPP	RPL(AMT)U1	270MW	19/Mar/2015	22.44	20/Mar/2015	00.58	Turbine Vibration
MSPGCL	Khaparkheda Unit 3	210MW	19/Mar/2015	19.13	20/Mar/2015	08.13	Flame Failure
MSPGCL	Bhusawal Unit 5	500MW	20/Mar/2015	11.49	26/Mar/2015	23.52	BTL.
IPP	Tata Trombay 6	500MW	20/Mar/2015	23.16	23/Mar/2015	09.12	Economic shutdown
IPP	RPL(AMT)U1	270MW	21/Mar/2015	23.28		Continued.	Turbine vibration high.
MSPGCL	Bhusawal Unit 3	210MW	22/Mar/2015	15.58	22/Mar/2015	19.20	ID Fan Problem
MSPGCL	Bhusawal Unit 4	500MW	22/Mar/2015	12.42	22/Mar/2015	17.33	Air heater B stopped.
IPP	WPCL U-3	135MW	22/Mar/2015	03.15	22/Mar/2015	06.05	Vibration problem.
MSPGCL	Khaparkheda Unit 3		04/Apr/2015	22.52		Continued.	Gland Steam Temp. High.
IPP	Tata Trombay 6	500MW	06/Apr/2015	16.27		Continued.	Economic shut down.
MSPGCL	Parli Unit 4	210MW	13/Apr/2015	11.27		Continued.	Turbine vibration high.
MSPGCL	Bhusawal Unit 3	210MW	20/Apr/2015	00.00		Continued.	no buyer as per msdcl reqirment
MSPGCL	Chandrapur Unit 2	210MW	27/Apr/2015	01.17		Continued.	ID Fan Problem
MSPGCL	Parli Unit 3	210MW	27/Apr/2015	11.04		Continued.	Sparking at generation slip ring.
IPP	Adani U-2	660MW	28/Apr/2015	06.02		Continued.	Leakage in turbine steam chest.
IPP	VIPL U-2	300MW	28/Apr/2015	17.47		Continued.	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 5	500MW	29/Apr/2015	08.07		Continued.	Air heater problem

LINE OUTAGES FOR THE WEEK FROM 16/03/2015 TO 22/03/2015

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
765KV	Wardha PG -Aurangabad PG III	21/Apr/2015	00.07		Continued.	To Control Line Loading of Waluj-A'Bad PG
765KV	Wardha PG - Aurangabad PG IV	21/Apr/2015	10.33		Continued.	Line Rectification work
765KV	Pune(PG)-Solapur(PG)	26/Apr/2015	09.35		Continued.	Line Maintenance work
400KV	karad -kolhapur-I	14/Mar/2015	16.05	16/Mar/2015	10.00	Over Voltage
400KV	Bhusawal-Aurangabad	15/Mar/2015	16.03	16/Mar/2015	06.44	Over Voltage
400KV	Karad-Jaigad - I	15/Mar/2015	16.32	16/Mar/2015	08.45	Over Voltage
400KV	Lonikand I - Koyna stage-IV	15/Mar/2015	17.05	16/Mar/2015	07.22	Over Voltage
400KV	Dhule Sar'Sarovar II	15/Mar/2015	17.17	16/Mar/2015	09.00	Over Voltage
400KV	Kolhapur Solapur (PG) II	15/Mar/2015	17.59	16/Mar/2015	06.47	Over Voltage
400KV	400/220 Kv 315 MVA ICT-II @Chakan	15/Mar/2015	21.54	16/Mar/2015	05.04	Annual Maintenance Work
400KV	Akola Aurangabad(PG) I	16/Mar/2015	09.26	16/Mar/2015	20.13	line crossing work
400KV	Akola Aurangabad(PG) II	16/Mar/2015	09.33	16/Mar/2015	20.23	line crossing work
400KV	400/220 Kv 315 Mva ICT -I @Padghe	16/Mar/2015	12.37	21/Mar/2015	17.00	Breaker work Hv side on Tbc
400KV	400/132 Kv 200 Mva Ict 2 @Khadka	16/Mar/2015	14.20	16/Mar/2015	22.18	Line Maintenance work
400KV	karad -kolhapur-II	16/Mar/2015	16.21	17/Mar/2015	08.43	Over Voltage
400KV	Karad - Jaigad - II	16/Mar/2015	16.44	17/Mar/2015	08.47	Over Voltage
400KV	Kolhapur Mapusa I	16/Mar/2015	17.04	17/Mar/2015	07.05	Over Voltage
400KV	Lonikand I - Koyna stage-IV	16/Mar/2015	18.01	17/Mar/2015	06.43	Over Voltage
400KV	Dhule Sar'Sarovar I	16/Mar/2015	18.08	17/Mar/2015	06.41	Over Voltage
400KV	Bhusawal-Aurangabad	16/Mar/2015	20.21	17/Mar/2015	07.05	Over Voltage
400KV	Padghe - Nagothane - I	17/Mar/2015	08.34	17/Mar/2015	16.35	Insulator Replacement Work
400KV	400/220kv 315 Mva ICT III @Karad	17/Mar/2015	10.18	17/Mar/2015	17.33	Testing Work
400KV	karad -kolhapur-I	17/Mar/2015	16.33	18/Mar/2015	08.52	Over Voltage
400KV	Karad-Jaigad - I	17/Mar/2015	17.05	18/Mar/2015	08.56	Over Voltage
400KV	Kolhapur Mapusa II	17/Mar/2015	17.06	18/Mar/2015	07.43	Over Voltage
400KV	Dhule Sar'Sarovar II	17/Mar/2015	17.16	18/Mar/2015	06.34	Over Voltage
400KV	Bhusawal-Aurangabad	17/Mar/2015	21.31	18/Mar/2015	08.34	Over Voltage
400KV	Lonikand I - Koyna stage-IV	18/Mar/2015	01.00	18/Mar/2015	06.32	Over Voltage
400KV	400/220 Kv 500 MVA ICT II @Lamboti	18/Mar/2015	09.09	18/Mar/2015	18.16	Commissioning of Repaired B Ph Unit of ICT-II,Charged from HV Side Only. Under Observation.
400KV	Kolhapur Mapusa I	18/Mar/2015	16.37	19/Mar/2015	07.40	Over Voltage
400KV	karad -kolhapur-II	18/Mar/2015	16.44	19/Mar/2015	07.52	Over Voltage
400KV	Bhusawal-Aurangabad	18/Mar/2015	17.48	19/Mar/2015	06.16	Over Voltage
400KV	Karad - Jaigad - II	18/Mar/2015	18.04	19/Mar/2015	09.00	Over Voltage
400KV	Dhule Sar'Sarovar I	18/Mar/2015	18.09	19/Mar/2015	07.37	Over Voltage
400KV	400/220 Kv 500 Mva ICT- I @Jejuri	18/Mar/2015	22.36	19/Mar/2015	01.14	Oil Replacement & Leakage Attending Work.
400KV	Lonikand I - Koyna stage-IV	19/Mar/2015	00.44	19/Mar/2015	06.20	Over Voltage
400KV	Chandrapur-Parali 2	19/Mar/2015	09.53	19/Mar/2015	20.21	Line Maintenance work
400KV	400/220/33 Kv 500 Mva ICT-I @Lonikand	19/Mar/2015	10.13	19/Mar/2015	13.54	Routine Maintenance Work
400KV	karad -kolhapur-II	19/Mar/2015	16.54	20/Mar/2015	07.02	Over Voltage
400KV	Bhusawal-Aurangabad	19/Mar/2015	17.15	20/Mar/2015	05.09	Over Voltage
400KV	Karad-Jaigad - I	19/Mar/2015	17.57	20/Mar/2015	08.26	Over Voltage
400KV	Dhule Sar'Sarovar II	19/Mar/2015	21.01	20/Mar/2015	08.34	Over Voltage
400KV	Kolhapur Mapusa II	19/Mar/2015	21.04	20/Mar/2015	08.57	Over Voltage
400KV	Deepnagar Waluj 1	20/Mar/2015	04.34	21/Mar/2015	03.52	Distance Protection
400KV	Main Bus-II @ Akola	20/Mar/2015	08.51	20/Mar/2015	21.29	Testing of Bus-bar
400KV	400/220/33 Kv 500 Mva Ict-3 @Nagothane	20/Mar/2015	09.14	20/Mar/2015	22.20	Routine Maintenance Work
400KV	Chandrapur-Parali 2	20/Mar/2015	10.37	20/Mar/2015	18.55	Testing Work
400KV	karad -kolhapur-I	20/Mar/2015	16.36	21/Mar/2015	07.08	Over Voltage
400KV	Kolhapur Mapusa I	20/Mar/2015	17.03	21/Mar/2015	08.30	Over Voltage

400KV	Dhule Sar'Sarovar I	20/Mar/2015	17.16	21/Mar/2015	08.32	Over Voltage
400KV	Bhusawal-Aurangabad	20/Mar/2015	18.02	21/Mar/2015	10.59	Over Voltage
400KV	karad -kolhapur-II	21/Mar/2015	16.07	22/Mar/2015	07.22	Over Voltage
400KV	Karad-Jaigad - I	21/Mar/2015	16.33	22/Mar/2015	07.25	Over Voltage
400KV	Akola II - Akola I Ckt-II	21/Mar/2015	16.57	21/Mar/2015	17.38	While H/T Akola II-Nandgaon II.
400KV	Bhusawal-Aurangabad	21/Mar/2015	17.37	22/Mar/2015	07.12	Over Voltage
400KV	Kolhapur Mapusa I	21/Mar/2015	17.52	22/Mar/2015	07.29	Over Voltage
400KV	Dhule Sar'Sarovar I	21/Mar/2015	18.21	22/Mar/2015	07.31	Over Voltage
400KV	400/220 Kv 600 MVA ICT-II @Kalwa	22/Mar/2015	09.48	22/Mar/2015	19.30	Repl.of 22KV Tertiary PT and Testing work.
400KV	karad -kolhapur-I	22/Mar/2015	16.36	23/Mar/2015	08.50	Over Voltage
400KV	Kolhapur Mapusa II	22/Mar/2015	16.45	23/Mar/2015	06.54	Over Voltage
400KV	Dhule Sar'Sarovar II	22/Mar/2015	17.49	23/Mar/2015	06.42	Over Voltage
400KV	Bhusawal-Aurangabad	22/Mar/2015	22.55	23/Mar/2015	06.26	Over Voltage
400KV	Akola II - RPL(Rattanindia) Ckt I	07/Apr/2015	00.27		Continued.	Over Current Protection
400KV	Babhaleshwar-Taptitanda ckt-I	26/Apr/2015	18.01		Continued.	Over Voltage
400KV	Karad - Jaigad - II	29/Apr/2015	15.05		Continued.	Sparking on Isolator
400KV	Kolhapur Mapusa I	29/Apr/2015	16.45		Continued.	Over Voltage
400KV	Bhusawal-Aurangabad	29/Apr/2015	17.41		Continued.	Over Voltage
400KV	Dhule Sar'Sarovar I	29/Apr/2015	18.03		Continued.	Over Voltage
400KV	N.Koyna-Karad -Ckt I	29/Apr/2015	22.35		Continued.	Sparking on Bus Isolator
220KV	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2014	09.16		Continued.	Monkey Fault
220KV	Sahara-Urse	03/Mar/2015	11.06		Continued.	Tower erection work (90Days)
220KV	Osmanabad - Solapur (Bale)	05/Mar/2015	08.46	18/Mar/2015	09.03	To control Girvali ICT Load
220KV	Solapur(Bale) - Tuljapur	05/Mar/2015	08.46	18/Mar/2015	09.03	To control Girvali ICT Load
220KV	Hinjawadi I- Chinchwad	16/Mar/2015	09.16	16/Mar/2015	17.15	To control Line Loading.
220KV	Vita - Ghatnandre	16/Mar/2015	10.16	16/Mar/2015	13.48	Tan Delta Measurment of CTs
220KV	Vita - Miraj	16/Mar/2015	13.32	16/Mar/2015	14.17	signature analysis work
220KV	Vita-Wayphale	16/Mar/2015	15.02	16/Mar/2015	17.20	Tan Delta Measurment of CTs
220KV	Vita - Mhaishal	16/Mar/2015	15.45	16/Mar/2015	16.43	Line Maintenance work
220KV	Babhaleshwar-Nagar-I	16/Mar/2015	18.01	16/Mar/2015	21.17	Attending Hot Spot
220KV	Wani-Warora	16/Mar/2015	22.52	17/Mar/2015	11.07	Heavy Sparking on B Phase CT
220KV	Lonand-Baramati	17/Mar/2015	09.00	17/Mar/2015	18.40	Insulator Replacement Work
220KV	IPCL - Wadkhali II	17/Mar/2015	10.30	17/Mar/2015	14.37	Testing Work
220KV	Khaparkheda-Ambazari-II	17/Mar/2015	10.50	17/Mar/2015	13.49	Replacement of Insulator String
220KV	IPCL - SPCL	17/Mar/2015	12.41	17/Mar/2015	21.27	Testing Work
220KV	Versova Ghodbunder-II	17/Mar/2015	12.47	17/Mar/2015	15.45	Testing Work
220KV	Babhaleshwar - Bhenda	17/Mar/2015	14.13	17/Mar/2015	16.41	To attend Hot Spot
220KV	Kandalgaon - Koyna	17/Mar/2015	14.20	17/Mar/2015	15.35	Signature Analysis work
220KV	Kandalgaon - ONGC Panvel	17/Mar/2015	16.17	17/Mar/2015	17.35	Signature Analysis work
220KV	Nagothane - ACCIL	17/Mar/2015	16.28	17/Mar/2015	19.31	Tan Delta Measurment of CTs
220KV	220/132kv 100MVA ICT-2 @ Baramati	18/Mar/2015	04.50	28/Mar/2015	18.20	To attend Hot Spot
220KV	220/132kv 200mva Vijai Ptr 1 @Lonand	18/Mar/2015	08.20	18/Mar/2015	08.37	On Over Load.
220KV	220/132kv 200mva Vijai Ptr 2 @Lonand	18/Mar/2015	08.20	18/Mar/2015	15.50	Without Indication.
220KV	Pusad - Hingoli	18/Mar/2015	08.43	18/Mar/2015	17.47	Stringing of 220KV Ghatodi-Hingoli @ Loc.No.28/0-29/0 of EHV Line Crossing of 220KV Pusad-Hingoli & 220KV Ghatodi-Nanded.
220KV	Nanded-Ghatodi	18/Mar/2015	08.46	18/Mar/2015	15.06	Stringing of 220KV Ghatodi-Hingoli @ Loc. No.28/0-29/0 of EHV Line Crossing of 220KV Pusad-Hingoli & 220KV Ghatodi-Nanded.
220KV	Parli 3(Old Gcr)- Girwali Ckt 4	18/Mar/2015	09.47	18/Mar/2015	18.17	Measurment of Tan Delta and SFRA of ICT
220KV	Talange(400)- Mudshingi 2 Line	18/Mar/2015	09.50	18/Mar/2015	18.22	Insulator Cleaning Work.
220KV	Boisar(MS) - Boisar (PG) II	18/Mar/2015	10.18	18/Mar/2015	12.10	On Line Relay Replacement Work.
220KV	Lamboti-Vita	18/Mar/2015	12.47	18/Mar/2015	13.25	Distance Protection
220KV	220/132 Kv 200 Mva Bbl Ptr 4 @Phursung	18/Mar/2015	14.46	18/Mar/2015	16.13	Attending Hot Spot on Isolator,ICT on TBC.
220KV	Kadegaon-Miraj	18/Mar/2015	16.48	18/Mar/2015	19.02	CT Tan Delta Measurment Work.

220KV	Trombay - Mulund	19/Mar/2015	06.31	19/Mar/2015	11.05	Cross Arm Painting Work.
220KV	Jejuri (400 Kv)-Jejuri- li	19/Mar/2015	08.07	19/Mar/2015	16.36	Replacement of Insulator Spring.
220KV	Parli 3 (Old Gcr)-Girwali Ckt-3	19/Mar/2015	08.30	19/Mar/2015	16.51	To Carry out TBC Trails of TBC-I Measurment of Tandelta of CT.
220KV	220/33kv 100 MVA Transformer 4 @Aare	19/Mar/2015	08.57	19/Mar/2015	19.23	Replacement of IPS Tube of Bushing With AAAC Conductor.
220KV	220/100 Kv 200 Mva Vijai Ict 4 @Kalwa	19/Mar/2015	09.01	19/Mar/2015	12.27	Gas Leakage Attending Work.
220KV	Talandge(400)- Mudshingi 2 Line	19/Mar/2015	09.10	19/Mar/2015	18.15	Attending Hot Spot
220KV	New Koyna - Loteparshuram	19/Mar/2015	09.28	19/Mar/2015	18.35	Insulator Cleaning Work.
220KV	220/132 Kv 100 Mva Ict 2 @Bhokardan	19/Mar/2015	10.25	19/Mar/2015	17.10	Attending Oil Leakages of ICT.
220KV	Uran - Hoc 1	19/Mar/2015	10.34	19/Mar/2015	16.10	To attend Hot Spot
220KV	Boisar Tarapur	19/Mar/2015	11.01	19/Mar/2015	19.23	R.M. Work.
220KV	Adlabs - Pedambe	19/Mar/2015	12.48	19/Mar/2015	14.05	Distance Protection
220KV	Centuri Enka- Bhosari	19/Mar/2015	14.34	19/Mar/2015	15.45	A/R Work.
220KV	Karad-Nerle	19/Mar/2015	16.42	19/Mar/2015	19.10	To attend Hot Spot
220KV	220/132 Kv 200 Mva Vijai Ict 1 @Ranjanga	19/Mar/2015	17.05	19/Mar/2015	19.16	Tan Delta & Testing Work.
220KV	Jejuri (400 Kv)- Baramati li	19/Mar/2015	17.11	19/Mar/2015	19.22	To Attend Hot Spot on CT.
220KV	Alephata-Pargaon(Kathapur)	19/Mar/2015	17.42	19/Mar/2015	22.07	To Attend Hot Spot on Y Ph CT Clamp.
220KV	Trombay - Mulund	20/Mar/2015	06.46	20/Mar/2015	09.40	Cross Arm Painting Work.
220KV	Boisar Tarapur	20/Mar/2015	08.17	20/Mar/2015	19.41	Routine Maintenance Work
220KV	Uran - Ongc Uran	20/Mar/2015	08.31	21/Mar/2015	00.43	Routine Maintenance Work
220KV	Padghe - Vasai-li Line	20/Mar/2015	09.53	20/Mar/2015	17.07	Attending Hot Spot
220KV	Gorai MSETCL Borivali Line-1	20/Mar/2015	09.55	20/Mar/2015	10.50	Checking of SF6 Density in CB.
220KV	Lonand-Baramati	20/Mar/2015	09.55	20/Mar/2015	19.10	Insulator Replacement Work
220KV	Baggaon - Kalwa	20/Mar/2015	10.02	20/Mar/2015	17.53	Insulator Replacement Work
220KV	Padghe - Kamba	20/Mar/2015	11.12	20/Mar/2015	16.31	Attending Hot Spot
220KV	Siemens - Mahape	20/Mar/2015	15.24	20/Mar/2015	17.08	Distance Relay Testing Work
220KV	220/132 Kv 150 Mva Gec Alstom Ict @Boi	21/Mar/2015	17.02	21/Mar/2015	17.52	Bus Maint.work.
220KV	Bableshtar- Alephata	22/Mar/2015	06.46	22/Mar/2015	19.36	Bableshtar ICT O/L.
220KV	Trombay Salsette 1 Backbay	22/Mar/2015	08.14	22/Mar/2015	20.41	Caution purpose for stringing work on S'set III.
220KV	Phursungi-Serum	22/Mar/2015	09.00	22/Mar/2015	21.14	Repl.of rusted E/W.
220KV	Theur-Jejuri	22/Mar/2015	09.05	22/Mar/2015	21.07	Repl.of rusted E/W.
220KV	Boisar Versova Line	22/Mar/2015	09.06	22/Mar/2015	09.55	Lilo arrangement for Viraj.
220KV	220/132kv 100 Mva Imp Ict 2 @Limbala N	22/Mar/2015	09.37	22/Mar/2015	10.55	O/C Protection.
220KV	220/132kv 100 Mva Imp Ict 1 @Limbala N	22/Mar/2015	09.37	22/Mar/2015	10.55	OSR Indication.
220KV	Dahanu Boisar Line	22/Mar/2015	10.18	22/Mar/2015	11.20	Lilo arrangement for Viraj.
220KV	Bhugaon-Pusad	22/Mar/2015	10.25	22/Mar/2015	16.26	For stringing of 220KV Ghatodi-Hingoli line.
220KV	Yeotmal- Pusad	22/Mar/2015	10.25	22/Mar/2015	16.26	For stringing of 220KV Ghatodi-Hingoli line.
220KV	Pohali-Nerle	22/Mar/2015	11.15	22/Mar/2015	15.25	Distance Protection
220KV	Trombay - Mulund	22/Mar/2015	12.25	22/Mar/2015	18.30	Repl.of disc insulator.
220KV	Virur - Gadchiroli	22/Mar/2015	12.26	23/Mar/2015	00.52	Distance Protection
220KV	Nagothane - ACCIL	22/Mar/2015	16.26	22/Mar/2015	18.26	Relay testing work.
220KV	Chandrapur Gcr - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220KV	Chandrapur Gcr - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220KV	Karad(400kv) -Mudshingi Ckt 2-Tak	27/Apr/2015	18.21		Continued.	Distance Protection
132KV	Buldana-Motala	18/Mar/2015	09.18	18/Mar/2015	09.40	Distance Protection
132KV	Dhule(220kv)-Dondaicha(132 Kv)	19/Mar/2015	09.23	19/Mar/2015	13.17	To Avail Outage on ICT.
132KV	Gondia-Amgaon li	21/Mar/2015	10.10	21/Mar/2015	12.40	Distance Protection
132KV	Hinganghat-Ismt-Ckt 2	21/Mar/2015	23.58	22/Mar/2015	12.58	Distance Protection
132KV	Bableshtar - Kopergaon	22/Mar/2015	03.18	22/Mar/2015	06.16	Distance Protection
132KV	Hingoli 2- Akhada Balapur	22/Mar/2015	09.37	22/Mar/2015	11.20	Over Current Protection
132KV	Hingoli-li (220 Kv) - Elichpur	22/Mar/2015	09.37	22/Mar/2015	18.49	Over Current Protection
132KV	Hingoli-li - Hingoli-I Ckt 1	22/Mar/2015	09.37	22/Mar/2015	11.01	Over Current Protection
132KV	Hingoli-li - Hingoli-I Ckt 2	22/Mar/2015	09.37	22/Mar/2015	11.01	Over Current Protection

132KV	Kurunda - Hingoli	22/Mar/2015	09.37	22/Mar/2015	10.55	Over Current Protection
110KV	Kalyan Kalwa Salsette 2	21/Mar/2015	09.28	21/Mar/2015	13.31	Testing work by Tata.