

**State Load Despatch Center,Airoli (MSETCL)
Power System Position from 14/Mar/2016 to 20/Mar/2016**

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW													
14/03/2016	11 Hrs	4568	933	456	5957	5021	108	5602	176	-1198	15666	3	15669	1138	513	18515	18518	49.97
15/03/2016	12 Hrs	4062	767	441	5270	5939	61	6121	191	-1212	16370	4	16374	1211	511	19304	19308	49.96
16/03/2016	11 Hrs	4522	724	479	5725	5611	115	6109	177	-1136	16601	3	16604	1257	517	19511	19514	49.98
17/03/2016	11 Hrs	4562	440	468	5470	5716	92	6432	161	-1210	16661	4	16665	1236	511	19618	19622	49.92
18/03/2016	12 Hrs	4629	410	427	5466	5557	106	6437	181	-1505	16242	0	16242	1272	256	19275	19275	49.94
19/03/2016	12 Hrs	4450	497	439	5386	5722	377	6327	189	-1536	16465	0	16465	1111	251	19363	19363	49.95
20/03/2016	11 Hrs	4544	235	428	5207	5707	477	5707	208	-1041	16265	0	16265	914	256	18476	18476	49.97
Maximum		4629	933	479	5957	5939	477	6437	208	-1041	16661	4	16665	1272	517	19618	19622	49.98
Minimum		4062	235	427	5207	5021	61	5602	161	-1536	15666	0	15669	914	251	18476	18476	49.92
Average		4477	572	448	5497	5610	191	6105	183	-1263	16324	2	16326	1163	402	19152	19154	49.96

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW													
14/03/2016	15 Hrs	4365	209	438	5012	6335	282	5641	171	-1283	16158	3	16161	1091	408	18940	18943	49.95
15/03/2016	13 Hrs	4129	680	445	5254	5945	92	6053	191	-1200	16335	4	16339	1202	516	19253	19257	49.93
16/03/2016	13 Hrs	4409	259	448	5116	5289	380	5977	165	-1214	15713	3	15716	1202	518	18647	18650	49.98
17/03/2016	13 Hrs	4446	192	450	5088	5389	483	6367	191	-1317	16201	4	16205	1150	461	19129	19133	49.93
18/03/2016	13 Hrs	4648	380	437	5465	5216	163	6377	200	-1503	15918	0	15918	1251	258	18930	18930	49.95
19/03/2016	13 Hrs	4450	341	422	5213	5835	332	6240	204	-1532	16292	0	16292	1107	258	19189	19189	49.98
20/03/2016	13 Hrs	4175	155	423	4753	5270	672	5501	245	-1093	15348	0	15348	911	259	17611	17611	49.97
Maximum		4648	680	450	5465	6335	672	6377	245	-1093	16335	4	16339	1251	518	19253	19257	49.98
Minimum		4129	155	422	4753	5216	92	5501	165	-1532	15348	0	15348	911	258	17611	17611	49.93
Average		4375	317	438	5129	5611	343	6022	195	-1306	15995	2	15997	1131	383	18814	18816	49.96

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
14/03/2016	20 Hrs	3534	675	451	4660	5603	267	5670	0	-1005	15195	3	15198	1252	405	17857	17860	49.93
15/03/2016	20 Hrs	3709	445	460	4614	5660	391	5659	0	-1211	15113	4	15117	1065	405	17794	17798	49.96
16/03/2016	20 Hrs	4296	183	468	4947	5222	497	6018	0	-1260	15424	3	15427	1035	463	18182	18185	49.96
17/03/2016	21 Hrs	3804	151	453	4408	6099	742	5587	0	-1214	15622	3	15625	1005	403	18244	18247	49.90
18/03/2016	20 Hrs	4062	1068	452	5582	5487	456	5552	0	-1341	15736	0	15736	1166	260	18503	18503	49.95
19/03/2016	20 Hrs	4179	629	432	5240	5485	545	5947	0	-1293	15924	0	15924	1095	257	18569	18569	49.97
20/03/2016	20 Hrs	4100	821	447	5368	5110	664	5545	0	-1323	15364	0	15364	767	259	17713	17713	49.96
Maximum		4296	1068	468	5582	6099	742	6018	0	-1005	15924	4	15924	1252	463	18569	18569	49.97
Minimum		3534	151	432	4408	5110	267	5545	0	-1341	15113	0	15117	767	257	17713	17713	49.90
Average		3955	567	452	4974	5524	509	5711	0	-1235	15483	2	15485	1055	350	18123	18125	49.95

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
14/03/2016	4 Hrs	3948	118	475	4541	3452	576	4879	0	-533	12915	3	12918	697	402	14547	14550	49.99
15/03/2016	4 Hrs	3469	244	464	4177	4638	194	5516	0	-547	13978	4	13982	699	403	15627	15631	49.98
16/03/2016	4 Hrs	3689	129	464	4282	4200	223	5513	0	-573	13645	3	13648	698	404	15320	15323	49.96
17/03/2016	4 Hrs	3748	129	464	4341	4619	343	5299	0	-617	13985	4	13989	698	407	15707	15711	49.95
18/03/2016	4 Hrs	3760	125	463	4348	4108	610	5688	0	-628	14126	0	14126	698	404	15856	15856	50.00
19/03/2016	4 Hrs	3587	120	457	4164	4662	810	5221	0	-851	14006	0	14006	696	202	15755	15755	49.97
20/03/2016	4 Hrs	3843	116	454	4413	4685	651	5315	0	-872	14192	0	14192	702	260	16026	16026	49.96
Maximum		3948	244	475	4541	4685	810	5688	0	-533	14192	4	14192	702	407	16026	16026	50.00
Minimum		3469	116	454	4164	3452	194	4879	0	-872	12915	0	12918	696	202	14547	14550	49.95
Average		3721	140	463	4324	4338	487	5347	0	-660	13835	2	13837	698	355	15548	15550	49.97

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus										Mus	Mus	Mus
14/03/2016	97.534	6.658	0.000	104.192	0.239	118.056	124.736	8.648	129.902	1.488	22.994	10.397	-22.858	339.428	56.249	395.677
15/03/2016	87.296	6.989	10.996	105.281	0.066	128.667	128.024	6.488	138.700	1.372	22.844	10.593	-23.417	357.091	56.854	413.945
16/03/2016	97.824	5.453	11.014	114.291	0.097	122.141	123.432	7.154	139.912	1.405	22.073	10.954	-24.549	360.355	57.576	417.931
17/03/2016	95.871	4.631	11.037	111.539	0.290	126.521	126.145	9.945	140.451	1.375	21.443	10.483	-26.216	363.614	58.142	421.756
18/03/2016	100.050	8.576	10.841	119.467	0.356	118.048	122.784	10.495	143.473	1.381	23.673	7.740	-27.807	365.057	59.220	424.277
19/03/2016	97.393	5.967	10.616	113.976	0.221	128.269	129.807	13.794	139.928	1.399	21.976	5.794	-29.422	367.944	57.192	425.136
20/03/2016	97.991	4.947	10.651	113.589	0.083	122.759	126.481	16.836	130.104	1.712	18.446	6.218	-26.149	358.851	50.813	409.664
Maximum	100.050	8.576	11.037	119.467	0.356	128.667	129.807	100.050	143.473	1.712	23.673	10.954	-22.858	367.944	59.220	425.136
Minimum	87.296	4.631	0.000	104.192	0.066	118.048	122.784	87.296	129.902	1.372	18.446	5.794	-29.422	339.428	50.813	395.677
Average	96.280	6.174	9.308	111.762	0.193	123.494	125.916	96.280	137.496	1.447	21.921	8.883	-25.774	358.906	56.578	415.484

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
14/03/2016	0.089	1.802	29.590
15/03/2016	0.105	1.907	29.485
16/03/2016	0.056	1.963	29.429
17/03/2016	0.049	2.012	29.380
18/03/2016	0.130	2.142	29.250
19/03/2016	0.059	2.201	29.191
20/03/2016	0.065	2.266	29.126

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 14/Mar/2016 to 20/Mar/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
14/03/2016	MONDAY	101.814	5174	22.922	955	124.736	5197	118.056	4919	-6.680	-278
15/03/2016	TUESDAY	107.454	5314	20.570	857	128.024	5334	128.667	5361	0.643	27
16/03/2016	WEDNESDA	103.213	5123	20.219	842	123.432	5143	122.141	5089	-1.291	-54
17/03/2016	THURSDAY	104.316	5234	21.829	910	126.145	5256	126.521	5272	0.376	16
18/03/2016	FRIDAY	101.465	5095	21.319	888	122.784	5116	118.048	4919	-4.736	-197
19/03/2016	SATURDAY	104.059	5383	25.748	1073	129.807	5409	128.269	5345	-1.538	-64
20/03/2016	SUNDAY	106.827	5250	19.654	819	126.481	5270	122.759	5115	-3.722	-155
Total		729.149		152.260		881.409		864.461		-16.948	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 14/03/2016 TO 20/03/2016

Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
MSPGCL	Khaparkhedha Unit 3		15/Mar/2016	01.12		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 3A	230MW	06/Jun/2013	08.28		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
RGPPL	Dabhol 3B	230MW	07/Jan/2016	17:51		Continued.	Change Over.
MSPGCL	Chandrapur Unit 2	210MW	12/Jan/2016	04.47		Continued.	Boiler Tube Leakage
RGPPL	Dabhol 3X	230MW	03/Feb/2016	15:36		Continued.	Change Over
MSPGCL	Ghatghar Unit-1	125MW	15/Feb/2016	00.00		Continued.	Attending Water valve Leakage.
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	RPL(AMT) U-3	270MW	16/Feb/2016	01.17	15/Mar/2016	08.02	Due to Zero Schedule Given by MSEDCL.
IPP	RPL(AMT) U-2	270MW	16/Feb/2016	01.14	15/Mar/2016	06.43	Due to Zero Schedule Given by MSEDCL.
MSPGCL	Koradi Unit 5	200MW	18/Feb/2016	11.21		Continued.	MSEDCL Zero Shedule.
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Koradi Unit 7	210MW	01/Mar/2016	23.55		Continued.	Zero Schedule Given by MSEDCL.
MSPGCL	Uran Unit 8	108MW	04/Mar/2016	22.55		Continued.	Gas shortage
MSPGCL	Chandrapur Unit 6	500MW	05/Mar/2016	10.15		Continued.	Turbine bearing Vabration high
MSPGCL	Koradi Unit-8	660MW	10/Mar/2016	12.30		Continued.	Ash Evecuation Problem.
MSPGCL	Koyna Unit 9	80MW	10/Mar/2016	14.55	16/Mar/2016	12.35	GT buchhloz Alaram problem
MSPGCL	Nasik Unit 3	210MW	11/Mar/2016	12.32	16/Mar/2016	02.15	Boiler Tube Leakage
MSPGCL	Koyna Unit 11	80MW	11/Mar/2016	13.53		Continued.	stator earth fault
MSPGCL	Koradi Unit 9	660MW	14/Mar/2016	19.35	15/Mar/2016	00.34	Metal Temp.High.
MSPGCL	Bhusawal Unit 4	500MW	14/Mar/2016	04.48	14/Mar/2016	13.09	Electrical fault
IPP	RPL(AMT) U-4	270MW	14/Mar/2016	09.42	14/Mar/2016	11.36	P A Fan Problem.
MSPGCL	Chandrapur Unit 3	210MW	14/Mar/2016	13.32	18/Mar/2016	00.56	Suspected Boiler Tube Leakage.
MSPGCL	Chandrapur Unit 7	500MW	14/Mar/2016	17.14	15/Mar/2016	04.24	Aux.Board Tripped.
MSPGCL	Koradi Unit 9	660MW	15/Mar/2016	06.54	15/Mar/2016	10.10	Coal Mill Tripped.
IPP	RPL(AMT) U-4	270MW	15/Mar/2016	11.25	15/Mar/2016	18.12	Oil Leakage from NPT.
IPP	VIPL U-2	300MW	17/Mar/2016	19.06	18/Mar/2016	00.02	Loss of fuel
IPP	REL Unit 2	250MW	18/Mar/2016	08.39		Continued.	Stator Earth Fault
MSPGCL	Chandrapur Unit 3	210MW	18/Mar/2016	01.28	18/Mar/2016	04.40	HPT Differential Expansion Out Limit.
MSPGCL	Nasik Unit 5	210MW	18/Mar/2016	14.30	18/Mar/2016	19.07	AUXILARY SUPPLY FAIL
IPP	RPL(AMT) U-4	270MW	19/Mar/2016	15.36	19/Mar/2016	17.34	Turbine Tripped
IPP	WPCL U-3	135MW	19/Mar/2016	00.00		Continued.	ESP Back Filter DC High
IPP	RPL(AMT) U-1	270MW	20/Mar/2016	00.00		Continued.	Zero schedule by MSEDCL
MSPGCL	Khaparkhedha Unit 4	210MW	20/Mar/2016	23.38	21/Mar/2016	03.08	Low furnace pressure

LINE OUTAGES FOR THE WEEK FROM 14/03/2016 TO 20/03/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
500 KV	HVDC Pole-I	16/Mar/2016	22.24	17/Mar/2016	01.47	For Checking of Converter TF
400 KV	Akola II - Taptitanda ckt-II	31/Dec/2015	18.16		Continued.	Change over(outage taken on 2/3/2016 at 10.34hrs for commissioning of 765KV Ektuni S/Stn)
400 KV	Babhaleshwar-Taptitanda ckt-II	11/Feb/2016	18.40	17/Mar/2016	14.30	CHANGE OVER
400 KV	Bhusawal-Aurangabad	26/Feb/2016	17.08	14/Mar/2016	12.06	Over Voltage
400 KV	Dhule Sar'Sarovar I	12/Mar/2016	17.44	15/Mar/2016	06.17	Over Voltage
400 KV	karad -kolhapur-II	13/Mar/2016	14.01	14/Mar/2016	11.04	Over Voltage
400 KV	Karad - Jaigad - II	13/Mar/2016	16.05	14/Mar/2016	11.08	Over Voltage
400 KV	Kolhapur Solapur (PG) II	13/Mar/2016	16.39	14/Mar/2016	06.40	Over Voltage
400 KV	Dhule - Bableshtar - II	14/Mar/2016	09.25	14/Mar/2016	17.45	Providing Conductor Sleeve.
400 KV	Akola Wardha li	14/Mar/2016	11.30	14/Mar/2016	14.55	For Meter Calibration Work.Line Work Permit.
400 KV	Taptitanda Waluj	14/Mar/2016	13.08	14/Mar/2016	18.26	To Attend Hot Spot on Y Ph.
400 KV	Akola Aurangabad(PG) I	14/Mar/2016	13.13	14/Mar/2016	18.26	Annual Maintenance Work
400 KV	karad -kolhapur-I	14/Mar/2016	16.03	15/Mar/2016	08.53	Over Voltage
400 KV	Karad - Jaigad - II	14/Mar/2016	16.05	15/Mar/2016	08.55	Over Voltage
400 KV	Kolhapur Solapur(PG) I	14/Mar/2016	16.47	15/Mar/2016	06.05	Over Voltage
400 KV	Bhusawal-Aurangabad	14/Mar/2016	17.29		Continued.	Over Voltage
400 KV	Bableshtar- Aurangabad (Waluj)	15/Mar/2016	08.23	15/Mar/2016	19.18	Servicing & Overhauling of 89C PGI.
400 KV	karad -kolhapur-II	15/Mar/2016	16.06	16/Mar/2016	08.55	Over Voltage
400 KV	Dhule Sar'Sarovar I	15/Mar/2016	17.16	16/Mar/2016	06.49	Over Voltage
400 KV	Kolhapur Solapur (PG) II	15/Mar/2016	17.25	16/Mar/2016	06.08	Over Voltage
400 KV	Solapur - Parli(PG) I	16/Mar/2016	07.43	16/Mar/2016	19.40	Non auto for OPGW work.
400 KV	Koradi-Bhusawal	16/Mar/2016	09.19	16/Mar/2016	17.34	Insulator Maintenance.
400 KV	karad -kolhapur-I	16/Mar/2016	16.32	17/Mar/2016	08.43	Over Voltage
400 KV	Karad - Jaigad - II	16/Mar/2016	17.12	17/Mar/2016	08.47	Over Voltage
400 KV	Dhule Sar'Sarovar I	16/Mar/2016	17.16	17/Mar/2016	08.29	Over Voltage
400 KV	Kolhapur Solapur(PG) I	16/Mar/2016	18.12	17/Mar/2016	07.02	Over Voltage
400 KV	Main Bus- II @ Jejuri	17/Mar/2016	09.00	17/Mar/2016	17.41	Civil work and string replacement work
400 KV	Babhaleshwar-Taptitanda ckt-I	17/Mar/2016	14.36		Continued.	Attending Hot Spot RFC AT 17.24
400 KV	karad -kolhapur-II	17/Mar/2016	16.07	18/Mar/2016	08.48	Over Voltage
400 KV	Karad-Jaigad - I	17/Mar/2016	16.10	18/Mar/2016	08.51	Over Voltage
400 KV	Dhule Sar'Sarovar I	17/Mar/2016	17.17	18/Mar/2016	09.05	Over Voltage
400 KV	Kolhapur Solapur (PG) II	17/Mar/2016	18.11	18/Mar/2016	08.08	Over Voltage
400 KV	Karad-Jaigad - I	18/Mar/2016	16.06	19/Mar/2016	07.47	Over Voltage
400 KV	Dhule Sar'Sarovar I	18/Mar/2016	17.20	19/Mar/2016	10.41	Over Voltage
400 KV	Kolhapur Solapur(PG) I	18/Mar/2016	21.23	19/Mar/2016	08.55	Over Voltage
400 KV	Jaigad-New Koyna Ckt-II	19/Mar/2016	08.41	20/Mar/2016	09.04	R/M work
400 KV	Lonikand 1 - Chakan	19/Mar/2016	10.44	19/Mar/2016	20.09	Line Maintenance work
400 KV	Chandrapur2-Parali 2 ckt 2	19/Mar/2016	12.49	19/Mar/2016	15.25	Distance Protection
400 KV	karad -kolhapur-II	19/Mar/2016	16.35	20/Mar/2016	10.19	Over Voltage
400 KV	Dhule Sar'Sarovar I	19/Mar/2016	17.36		Continued.	Over Voltage
400 KV	Kolhapur(M)-Kolhapur(GIS) ckt1	20/Mar/2016	09.14	20/Mar/2016	19.03	Signature test
400 KV	Bableshtar- Aurangabad (Waluj)	20/Mar/2016	11.42		Continued.	Relay Replacement work
400 KV	Padghe - Kalwa - I	20/Mar/2016	14.56	20/Mar/2016	22.13	Attending Hot Spot
400 KV	Nagothane - Dabhol-II	20/Mar/2016	14.56	20/Mar/2016	15.29	Distance Protection
400 KV	Karad - Jaigad - II	20/Mar/2016	16.23		Continued.	Over Voltage
400 KV	karad -kolhapur-I	20/Mar/2016	17.05		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Kalwa - Borivali	10/Jan/2016	09:15		Continued.	Tower Erection Work.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	for Formation of Temp. Padghe-Borivali (Charge upto 51/1)
220 KV	Bableshtar- Alephata	03/Feb/2016	06.28	16/Mar/2016	19.10	controlling bblsr ICT Overloading
220 KV	Bableshtar- Ranjangaon	03/Feb/2016	07.12		Continued.	To Control BBLSR ICT O/L
220 KV	Hingoli- Girawali	14/Feb/2016	12.37		Continued.	To Improve Voltage @ Hingoli.
220 KV	Chakan-Chinchwad	13/Mar/2016	20.35	14/Mar/2016	04.28	Conductor stringing work
220 KV	Telco- Chinchwad	13/Mar/2016	20.38	14/Mar/2016	04.29	Conductor stringing work
220 KV	Kalwa - Airoli Knowledge Park	14/Mar/2016	07.31	14/Mar/2016	20.10	Creek Side Bus Outage.
220 KV	Loteparshuram- Dasturi Line	14/Mar/2016	10.15	14/Mar/2016	15.00	Red Hot Attending Work of CT Y Phase.
220 KV	Chinchwad-Hinjewadi I	14/Mar/2016	20.09	15/Mar/2016	05.27	For Chinchwad Outage.
220 KV	Chakan-Chinchwad	14/Mar/2016	20.19	15/Mar/2016	05.17	Tower Erection Work.
220 KV	Telco- Chinchwad	14/Mar/2016	20.21	15/Mar/2016	05.18	For Chinchwad Outage.
220 KV	Flagship-Nandedcity	15/Mar/2016	05.26	15/Mar/2016	20.18	For Chinchwad Outage.
220 KV	TBC @ Deepnagar	15/Mar/2016	09.04	15/Mar/2016	11.58	Measurement of Tan Delta of CT.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Karad - Vita Ckt- II	15/Mar/2016	10.37	15/Mar/2016	12.55	Attending Hot Spot on Y & B Phase CT.
220 KV	Karad - Vita Ckt- I	15/Mar/2016	13.01	15/Mar/2016	14.29	Attending Hot Spot on Y & B Phase CT.
220 KV	Chinchwad-Hinjewadi I	15/Mar/2016	20.10	16/Mar/2016	02.52	For Chinchwad Outage.
220 KV	Chakan-Chinchwad	15/Mar/2016	20.25	16/Mar/2016	02.50	M/C Tower Erection Work.
220 KV	Telco- Chinchwad	15/Mar/2016	20.28	16/Mar/2016	02.52	M/C Tower Erection Work.
220 KV	220kv Lonand- Phaltan line	16/Mar/2016	10.04	16/Mar/2016	13.52	Line Maintenance work
220 KV	Kalwa - Airoli Knowledge Park	16/Mar/2016	10.40	16/Mar/2016	17.14	Protection Trial Through main breaker.
220 KV	Nashik-Padgha	16/Mar/2016	11.36	16/Mar/2016	18.24	OPGW Work.
220 KV	Theur-Phursungi	16/Mar/2016	12.10	16/Mar/2016	16.58	Tan Delta Measurment of CTs
220 KV	Bableshtar - Bhenda	16/Mar/2016	12.21	16/Mar/2016	14.54	Distance Protection
220 KV	TBC @ Talegaon (Ambi)	16/Mar/2016	12.30	16/Mar/2016	18.15	CB Analyzer Demonstration.
220 KV	Bableshtar- Ranjangaon	16/Mar/2016	14.05	16/Mar/2016	21.10	Distance Protection
220 KV	Pargaon(Kathapur)-Lonikand	16/Mar/2016	19.22	16/Mar/2016	21.05	Outage for Removing Kight Tread.
220 KV	Bableshtar- Alephata	16/Mar/2016	21.12	19/Mar/2016	17.31	For Controlling BLSR Loading.
220 KV	Theur-Jejuri	17/Mar/2016	08.30	17/Mar/2016	10.55	Diagnostic testing work
220 KV	Peth- Mudshingi -I	17/Mar/2016	09.21	17/Mar/2016	13.34	Quarterly Maintainance Work
220 KV	Talandage - Sawantwadi I	17/Mar/2016	09.40	17/Mar/2016	13.07	Line Maintenance work
220 KV	Sahara-Urse	17/Mar/2016	10.15	17/Mar/2016	17.25	Diagnostic testing work
220 KV	Sadawaghapur Karad Ckt 2	17/Mar/2016	11.27	17/Mar/2016	13.28	C B Maintenance work
220 KV	Uran - Hoc 1	17/Mar/2016	12.37	17/Mar/2016	13.33	C B Maintenance work
220 KV	220KV Theur- NandedCity	17/Mar/2016	14.52	17/Mar/2016	16.37	Annual Maintenance Work
220 KV	Chitegaon-Shendra Ckt-I	18/Mar/2016	06.57		Continued.	For Making LILO Arrangement on Loc.NO 112 at Aurangabad PG S/S.
220 KV	Chitegaon-Shendra Ckt-II	18/Mar/2016	06.58		Continued.	For Making LILO Arrangement on Loc.NO 112 at Aurangabad PG S/S.
220 KV	Mahad - Pedambe	18/Mar/2016	08.18	18/Mar/2016	16.15	Annual Maintenance Work
220 KV	Jambhul - Anandnagar	18/Mar/2016	09.10	18/Mar/2016	18.18	Annual Maintenance Work
220 KV	Kalwa - Taloja	18/Mar/2016	09.14	18/Mar/2016	19.39	EARTH WIRE REPLACEMENT WORK
220 KV	Padghe - Wada	18/Mar/2016	10.38	18/Mar/2016	20.04	DIAGNOSTIC TESTING WORK
220 KV	Ghatghar - Bapgaon	18/Mar/2016	11.04	18/Mar/2016	17.40	Line Maintenance work
220 KV	Eklahare (Gcr) - Ghatghar	18/Mar/2016	11.34	18/Mar/2016	17.05	Line Maintenance work
220 KV	Wardha Deoli (Pg)	18/Mar/2016	12.44	18/Mar/2016	15.19	Distance Protection
220 KV	Eklahara(Gcr)(Nasik)- Bableshtar 2	18/Mar/2016	14.30	18/Mar/2016	15.06	Bus section 3 operated
220 KV	Bhigwan-Baramat lagro	19/Mar/2016	08.05	19/Mar/2016	21.50	Line Maintenance work
220 KV	Boisar Versova Line	19/Mar/2016	09.59		Continued.	To control O/L of Boisar-Boisar PG line,(Dahanu U-2OUT)
220 KV	Infosys - Hinjawadi 1	19/Mar/2016	10.02	19/Mar/2016	13.00	Line Maintenance work
220 KV	Mahalakshmi Amona	19/Mar/2016	10.45	19/Mar/2016	12.44	Line Maintenance work
220 KV	Talandge-Hamidwada	19/Mar/2016	10.59	19/Mar/2016	11.33	Distance Protection
220 KV	Solapur(Bale) - Tuljapur	19/Mar/2016	11.00	19/Mar/2016	12.45	Signature Test
220 KV	Topworth - Kharghar	19/Mar/2016	11.12	19/Mar/2016	13.10	Distance Protection
220 KV	Pedambe-Nerle	19/Mar/2016	12.48	19/Mar/2016	13.57	Distance Protection
220 KV	Mururd - Tuljapur	19/Mar/2016	13.36	19/Mar/2016	15.51	Signature Test
220 KV	Chinchwad-Hinjewadi I	19/Mar/2016	14.01	19/Mar/2016	16.53	Testing Work
220 KV	Pargaon(Kathapur)-Lonikand	19/Mar/2016	17.45	19/Mar/2016	19.37	String replacement
220 KV	Bableshtar- Alephata	19/Mar/2016	19.44		Continued.	To control BLSR ICT Loading
220 KV	Mahalakshmi Amona	20/Mar/2016	05.25	20/Mar/2016	14.30	Distance Protection
220 KV	Pirangut - Hinjawadi 2	20/Mar/2016	10.39	20/Mar/2016	13.00	Diagnostic testing work
220 KV	Pigasus-Hinjewadi-II	20/Mar/2016	14.00	20/Mar/2016	15.49	Diagnostic testing work