

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 13/Mar/2017 to 19/Mar/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
13/03/2017	12 Hrs	5140	622	432	6194	5978	75	3973	207	-599	15828	0	15828	733	387	17547	17547	49.98
14/03/2017	12 Hrs	5836	707	285	6828	7220	104	4410	190	-1033	17719	0	17719	1276	502	20530	20530	49.93
15/03/2017	12 Hrs	5838	1060	436	7334	6952	280	4636	181	-1117	18266	0	18266	1308	499	21190	21190	49.97
16/03/2017	12 Hrs	5452	790	419	6661	7129	38	4769	189	-1121	17665	0	17665	1341	498	20625	20625	50.00
17/03/2017	12 Hrs	5249	569	425	6243	7507	130	4803	189	-1471	17401	0	17401	1135	434	20441	20441	49.90
18/03/2017	12 Hrs	5612	524	420	6556	7383	154	4762	205	-1207	17853	0	17853	1148	498	20706	20706	49.97
19/03/2017	12 Hrs	5293	941	433	6667	6766	105	4833	191	-776	17786	0	17786	996	504	20062	20062	49.93
Maximum		5838	1060	436	7334	7507	280	4833	207	-599	18266	0	18266	1341	504	21190	21190	50.00
Minimum		5140	524	285	6194	5978	38	3973	181	-1471	15828	0	15828	733	387	17547	17547	49.90
Average		5489	745	407	6640	6991	127	4598	193	-1046	17503	0	17503	1134	475	20157	20157	49.95

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
13/03/2017	13 Hrs	5266	476	437	6179	6103	26	4252	195	-682	16073	0	16073	736	387	17878	17878	49.96
14/03/2017	13 Hrs	5824	689	284	6797	7172	52	4432	205	-1006	17652	0	17652	1272	501	20431	20431	49.93
15/03/2017	13 Hrs	5845	1078	419	7342	6862	158	4657	180	-1166	18033	0	18033	1233	502	20934	20934	49.93
16/03/2017	13 Hrs	5231	841	416	6488	7171	86	4806	185	-1072	17664	0	17664	1355	502	20593	20593	49.97
17/03/2017	13 Hrs	5221	614	423	6258	7396	149	4810	201	-1359	17455	0	17455	1153	508	20475	20475	49.93
18/03/2017	13 Hrs	5531	589	419	6539	7369	213	4731	205	-1159	17898	0	17898	1173	507	20737	20737	49.95
19/03/2017	13 Hrs	5515	835	418	6768	6724	183	4802	205	-822	17860	0	17860	942	509	20133	20133	49.95
Maximum		5845	1078	437	7342	7396	213	4810	205	-682	18033	0	18033	1355	509	20934	20934	49.97
Minimum		5221	476	284	6179	6103	26	4252	180	-1359	16073	0	16073	736	387	17878	17878	49.93
Average		5490	732	402	6624	6971	124	4641	197	-1038	17519	0	17519	1123	488	20169	20169	49.95

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
13/03/2017	20 Hrs	4926	325	441	5692	4908	152	3531	0	-844	13439	0	13439	750	387	15420	15420	50.00
14/03/2017	20 Hrs	4857	625	430	5912	6457	209	4625	0	-1209	15994	0	15994	1039	387	18629	18629	49.99
15/03/2017	20 Hrs	5202	319	438	5959	6361	321	4513	0	-1311	15843	0	15843	1028	387	18569	18569	49.99
16/03/2017	20 Hrs	4656	437	423	5516	6334	823	4173	0	-1287	15559	0	15559	1056	386	18288	18288	49.99
17/03/2017	20 Hrs	4915	470	440	5825	6397	350	4607	0	-1259	15920	0	15920	1075	387	18641	18641	49.94
18/03/2017	20 Hrs	5112	494	435	6041	6447	286	4651	0	-1332	16093	0	16093	895	386	18706	18706	49.98
19/03/2017	20 Hrs	4769	606	438	5813	6267	512	4190	0	-1116	15666	0	15666	762	387	17931	17931	49.98
Maximum		5202	625	441	6041	6457	823	4651	0	-844	16093	0	16093	1075	387	18706	18706	50.00
Minimum		4656	319	423	5516	4908	152	3531	0	-1332	13439	0	13439	750	386	15420	15420	49.94
Average		4920	468	435	5823	6167	379	4327	0	-1194	15502	0	15502	944	387	18026	18026	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
13/03/2017	24 Hrs	4899	197	440	5536	4436	138	3481	0	-748	12843	0	12843	687	387	14665	14665	50.02
14/03/2017	3 Hrs	4914	200	320	5434	4297	229	3475	0	-403	13032	0	13032	686	387	14508	14508	50.03
15/03/2017	3 Hrs	4696	204	451	5351	5451	467	4136	0	-559	14846	0	14846	687	387	16479	16479	49.97
16/03/2017	4 Hrs	4849	131	439	5419	5106	53	4219	0	-553	14244	0	14244	699	387	15883	15883	49.97
17/03/2017	4 Hrs	4506	201	464	5171	5049	826	4159	0	-628	14577	0	14577	693	387	16285	16285	49.93
18/03/2017	4 Hrs	4508	181	450	5139	5658	553	4047	0	-636	14761	0	14761	697	388	16482	16482	49.98
19/03/2017	4 Hrs	4838	162	453	5453	5578	436	4146	0	-615	14998	0	14998	705	386	16704	16704	49.96
Maximum		4914	204	464	5536	5658	826	4219	0	-403	14998	0	14998	705	388	16704	16704	50.03
Minimum		4506	131	320	5139	4297	53	3475	0	-748	12843	0	12843	686	386	14508	14508	49.93
Average		4744	182	431	5358	5082	386	3952	0	-592	14186	0	14186	693	387	15858	15858	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
13/03/2017	115.787	6.532	10.567	132.886	0.297	130.775	136.676	4.054	92.481	1.461	17.186	9.292	-14.225	347.432	40.703	388.135
14/03/2017	124.333	11.115	8.304	143.752	0.014	145.059	142.404	4.974	101.017	1.392	22.341	10.249	-21.041	375.153	53.631	428.784
15/03/2017	127.337	12.376	10.509	150.222	0.048	148.417	148.719	7.325	107.054	1.264	23.010	10.493	-23.285	390.997	56.788	447.785
16/03/2017	119.991	9.943	10.497	140.431	0.058	148.596	151.195	7.778	109.689	1.346	24.018	10.524	-23.096	384.744	57.638	442.382
17/03/2017	117.475	8.115	10.607	136.197	0.255	151.753	154.129	11.080	109.649	1.454	22.131	9.739	-26.658	383.475	58.528	442.003
18/03/2017	122.848	6.793	10.517	140.158	0.094	155.004	155.454	9.663	108.974	1.440	21.265	10.001	-24.605	390.634	55.871	446.505
19/03/2017	123.112	7.689	10.617	141.418	0.105	147.387	147.213	10.148	107.403	1.438	18.912	10.161	-19.972	387.822	49.048	436.870
Maximum	127.337	12.376	10.617	150.222	0.297	155.004	155.454	127.337	109.689	1.461	24.018	10.524	-14.225	390.997	58.528	447.785
Minimum	115.787	6.532	8.304	132.886	0.014	130.775	136.676	115.787	92.481	1.264	17.186	9.292	-26.658	347.432	40.703	388.135
Average	121.555	8.938	10.231	140.723	0.124	146.713	147.970	121.555	105.181	1.399	21.266	10.066	-21.840	380.037	53.172	433.209

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
13/03/2017	0.059	1.904	15.874
14/03/2017	0.154	2.058	15.720
15/03/2017	0.186	2.244	15.534
16/03/2017	0.150	2.394	15.384
17/03/2017	0.084	2.478	15.300
18/03/2017	0.084	2.562	15.216
19/03/2017	0.109	2.671	15.107

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 13/Mar/2017 to 19/Mar/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
13/03/2017	MONDAY	116.052	5674	20.624	859	136.676	5695	130.775	5449	-5.901	-246
14/03/2017	TUESDAY	117.788	5909	24.616	1026	142.404	5934	145.059	6044	2.655	111
15/03/2017	WEDNESDA	122.635	6171	26.084	1087	148.719	6197	148.417	6184	-0.302	-13
16/03/2017	THURSDAY	122.666	6271	28.529	1189	151.195	6300	148.596	6192	-2.599	-108
17/03/2017	FRIDAY	123.622	6392	30.507	1271	154.129	6422	151.753	6323	-2.376	-99
18/03/2017	SATURDAY	126.188	6448	29.266	1219	155.454	6477	155.004	6458	-0.450	-19
19/03/2017	SUNDAY	124.742	6111	22.471	936	147.213	6134	147.387	6141	0.174	7
Total		853.693		182.097		1035.790		1026.991		-8.799	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 13/03/2017 TO 19/03/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
MSPGCL	Paras Unit 3	250MW	25/Oct/2016	08.54	16/Mar/2017	22.30	Stator Fault, continued under AOH.26/10/2016 00.00hrs
MSPGCL	Chandrapur Unit 7	500MW	25/Jan/2017	19.32		Continued.	Capital Overhaul
MSPGCL	Koyna Unit 7	80MW	10/Feb/2017	11.20		Continued.	Maintenance Work.
FORCED OUTAGES							
RGPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
IPP	SWPGL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	SWPGL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Parli Unit 4	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSSEDCL. from 00.00Hrs dt.19-6-16)
IPP	RPL(AMT) U-3	270MW	29/Jun/2016	03.01		Continued.	Zero Shedule By MSSEDCL.
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPL	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
IPP	RPL(AMT) U-5	270MW	15/Nov/2016	20.00		Continued.	Zero schedule
IPP	RPL(AMT) U-4	270MW	16/Nov/2016	21.03		Continued.	Zero Schedule By MSSEDCL.
IPP	RPL(AMT) U-2	270MW	16/Nov/2016	22.36		Continued.	Zero Schedule By MSSEDCL.
IPP	RPL(AMT) U-1	270MW	17/Nov/2016	17.23		Continued.	Zero Schedule.
MSPGCL	Parli Unit 8	250MW	18/Nov/2016	16.23	18/Mar/2017	01.13	w/dn for balance work.
IPP	JSW (J) U2	300MW	01/Dec/2016	00.00		Continued.	No Schedule.
IPP	VIPL U-1	300MW	03/Jan/2017	00.45	14/Mar/2017	12.02	Turbine bearing temprature high.
MSPGCL	Koradi Unit 10	660MW	07/Feb/2017	00.10		Continued.	Work Of PG Test.
IPP	PGPL U1	262MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	PGPL U2	126MW	07/Feb/2017	17.30		Continued.	No Schedule
MSPGCL	Koradi Unit 7	210MW	15/Feb/2017	14.18		Continued.	Zero Schedule by MSSEDCL
MSPGCL	Nasik Unit 5	210MW	24/Feb/2017	14.30		Continued.	Zero Schedule.
MSPGCL	Khaparkheda Unit 1	210MW	02/Mar/2017	13.08		Continued.	zero schedule.
MSPGCL	Bhusawal Unit 3	210MW	03/Mar/2017	06.42		Continued.	zero schedule
MSPGCL	Khaparkheda Unit 4	210MW	07/Mar/2017	07.19		Continued.	Boiler Tube Leakage
IPP	SWPGL U-3	135MW	08/Mar/2017	15.00		Continued.	Coal Shortage
MSPGCL	Chandrapur Unit 9	500MW	10/Mar/2017	19.46	13/Mar/2017	05.17	Air Preheater Problem.
MSPGCL	Khaparkheda Unit 3	210MW	10/Mar/2017	23.50		Continued.	Zero Schedule.
MSPGCL	Chandrapur Unit 6	500MW	10/Mar/2017	08.50	13/Mar/2017	03.20	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 9	500MW	14/Mar/2017	14.12	14/Mar/2017	23.49	Due To Unit Income.
MSPGCL	Uran Unit 5	108MW	14/Mar/2017	01.27	14/Mar/2017	15.42	Filter Replacement Work.
MSPGCL	Khaparkheda Unit 2	210MW	16/Mar/2017	12.02		Continued.	Boiler Tube Leakage
MSPGCL	Chandrapur Unit-8	500MW	16/Mar/2017	00.07	18/Mar/2017	15.43	Boiler Tube Leakage
MSPGCL	Paras Unit 3	250MW	17/Mar/2017	04.10	17/Mar/2017	09.13	Low Vacuum
MSPGCL	Paras Unit 3	250MW	17/Mar/2017	00.25	17/Mar/2017	03.11	Low Vacuum
MSPGCL	Parli Unit 8	250MW	18/Mar/2017	07.50	18/Mar/2017	11.08	Generator Protection operated
MSPGCL	Parli Unit 8	250MW	18/Mar/2017	18.45		Continued.	Generator Protection operated
MSPGCL	Parli Unit 8	250MW	18/Mar/2017	01.26	18/Mar/2017	06.07	Feeder Gear problem
MSPGCL	Koradi Unit 9	660MW	19/Mar/2017	10.34	19/Mar/2017	12.02	Loss of fuel

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 13/03/2017 TO 19/03/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Karad - Jaigad - II	12/Mar/2017	16.35	14/Mar/2017	08.53	Over Voltage
400 KV	karad -kolhapur-I	12/Mar/2017	16.37	14/Mar/2017	08.47	Over Voltage
400 KV	Bhusawal-Aurangabad	12/Mar/2017	17.55	14/Mar/2017	06.59	Over Voltage
400 KV	Dhule Sar'Sarovar II	12/Mar/2017	18.05	14/Mar/2017	08.08	Over Voltage
400 KV	Deepnagar - Aurangabad	13/Mar/2017	17.28	14/Mar/2017	19.09	Distance Protection
400 KV	Koradi-Bhusawal	14/Mar/2017	13.29	14/Mar/2017	16.05	Distance Protection
400 KV	Kharghar-Talegaon(PG)	14/Mar/2017	15.10	14/Mar/2017	18.23	Shifted On TBC At Kharghar For Breaker Testing.
400 KV	karad -kolhapur-II	14/Mar/2017	16.39	15/Mar/2017	06.54	Over Voltage
400 KV	Dhule Sar'Sarovar II	14/Mar/2017	18.04	15/Mar/2017	07.11	Over Voltage
400 KV	Karad-Jaigad - I	14/Mar/2017	18.13	15/Mar/2017	06.57	Over Voltage
400 KV	Bhusawal-Aurangabad	14/Mar/2017	20.00	15/Mar/2017	06.40	Over Voltage
400 KV	Girwali- Lonikand 2	15/Mar/2017	09.43	15/Mar/2017	16.54	Quarterly Maintenance Work
400 KV	Deepnagar - Aurangabad	15/Mar/2017	12.56	15/Mar/2017	17.04	Attending Hot Spot
400 KV	Bhusawal-Aurangabad	15/Mar/2017	20.01	16/Mar/2017	06.41	Over Voltage
400 KV	Dhule Sar'Sarovar I	15/Mar/2017	20.07	16/Mar/2017	05.58	Over Voltage
400 KV	Girwali- Lonikand 2	16/Mar/2017	10.27	16/Mar/2017	16.10	Quarterly Maintenance Work
400 KV	Padgha - Boisar (PG)	16/Mar/2017	12.51	16/Mar/2017	16.10	Distance Protection
400 KV	Chandrapur - Parli	16/Mar/2017	16.39	16/Mar/2017	17.51	Distance Protection
400 KV	karad -kolhapur-I	16/Mar/2017	17.27	17/Mar/2017	08.54	Over Voltage
400 KV	Dhule Sar'Sarovar II	16/Mar/2017	18.31	17/Mar/2017	5.52	Over Voltage
400 KV	Bhusawal-Aurangabad	16/Mar/2017	19.19	17/Mar/2017	06.18	Over Voltage
400 KV	Kolhapur(M)-Kolhapur(GIS) ckt1	17/Mar/2017	11.59	17/Mar/2017	17.01	DT Received @ Kolhapur End.
400 KV	Bhusawal-Aurangabad	17/Mar/2017	18.10	18/Mar/2017	06.52	Over Voltage
400 KV	Dhule Sar'Sarovar I	17/Mar/2017	18.18	18/Mar/2017	07.21	Over Voltage
400 KV	Ektuni-Bableswhar ckt I	18/Mar/2017	08.10	18/Mar/2017	17.50	Routine Maintenance Work
400 KV	Nagothane - Dabhol-II	18/Mar/2017	08.15	18/Mar/2017	18.46	Line Maintenance work
400 KV	Akola Aurangabad(PG) I	18/Mar/2017	10.08	18/Mar/2017	16.41	Routine Maintenance Work
400 KV	Dhule Sar'Sarovar I	18/Mar/2017	15.38	18/Mar/2017	16.18	DT Received @ Dhule End.
400 KV	Dhule Sar'Sarovar II	18/Mar/2017	15.38	19/Mar/2017	06.59	DT Received @ Dhule End.
400 KV	Ektuni-Bableswhar ckt II	18/Mar/2017	16.30	18/Mar/2017	22.02	Bus Bar Protection Operated
400 KV	Dhule - Bableswhar - II	18/Mar/2017	16.30	18/Mar/2017	17.33	Bus Bar Protection Operated
400 KV	Bableswhar- Aurangabad (Waluj)	18/Mar/2017	16.30	19/Mar/2017	00.10	Bus Bar Protection Operated
400 KV	Babhaleswhar - Padghe-II	18/Mar/2017	16.30	18/Mar/2017	18.19	Bus Bar Protection Operated
400 KV	Girwali- Lonikand 2	19/Mar/2017	17.33	19/Mar/2017	17.52	To take Line Reactor in service at Lonikand.
400 KV	karad -kolhapur-II	19/Mar/2017	18.08		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	19/Mar/2017	18.24	20/Mar/2017	06.32	Over Voltage
400 KV	Bhusawal-Aurangabad	19/Mar/2017	20.49		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107
220 KV	Kharghar - Tss Parvel	05/Mar/2017	08.16	18/Mar/2017	18.22	Removal of bunching to from TSS-PGPL line.
220 KV	Kharghar-PGPL	05/Mar/2017	08.35	18/Mar/2017	18.50	Removal of bunching to from TSS-PGPL line.
220 KV	Eklahara(Gcr)(Nasik)- Bableswhar 2	13/Mar/2017	10.14	13/Mar/2017	14.53	Routine Maintenance Work
220 KV	karad - Dasgaon	14/Mar/2017	09.53	14/Mar/2017	14.21	Construction Work.
220 KV	Vankuswadi- Ajinkyatara	14/Mar/2017	10.10	14/Mar/2017	12.50	Testing Work
220 KV	Nasik Navsari I	14/Mar/2017	12.38	14/Mar/2017	16.00	As Per WRLDC Instruction.
220 KV	Tilari Amona	14/Mar/2017	14.27	14/Mar/2017	15.10	Distance Protection
220 KV	Mahalakshmi Amona	14/Mar/2017	14.27	14/Mar/2017	14.53	Distance Protection
220 KV	Miraj - Mhaishal	14/Mar/2017	14.50		Continued.	Construction Work.
220 KV	Jejuri-Phursungi 2	14/Mar/2017	15.45	14/Mar/2017	20.16	B Phase CT Replacement.
220 KV	Ghatghar - Bapgaon	15/Mar/2017	06.22	15/Mar/2017	07.22	Distance Protection
220 KV	Main Bus-I@Versova	15/Mar/2017	06.34	15/Mar/2017	10.07	Routine Maintenance Work
220 KV	Oni Kharepatan Line	15/Mar/2017	10.12	15/Mar/2017	15.45	Routine Maintenance Work
220 KV	Virur - Virur Rly Tss 2	15/Mar/2017	11.20	15/Mar/2017	14.20	REPLACEMENT OF DISC ISOLATOR.
220 KV	Parli 3 (Old Gcr)-Girwali Ckt-3	15/Mar/2017	12.11	15/Mar/2017	15.47	BACKUP RELAY RETROFITTING WORK.
220 KV	Butibori-Butibori Rly Tss	15/Mar/2017	12.25	15/Mar/2017	13.29	LINE SIGNATURE TEST.
220 KV	Parli 3 (Old Gcr)-Osmanabad	15/Mar/2017	15.05	15/Mar/2017	15.22	Distance Protection
220 KV	Parli 3 (Old Gcr)-Osmanabad	15/Mar/2017	15.30	15/Mar/2017	21.28	Heavy Rain and Lightning.
220 KV	Parli New Tps - Beed Ckt 2	15/Mar/2017	16.00	15/Mar/2017	16.48	Distance Protection
220 KV	Wada - Bhavghar	15/Mar/2017	20.35	15/Mar/2017	20.49	heavy sparking on isolator.
220 KV	Theur-Phursungi	16/Mar/2017	10.16	16/Mar/2017	17.53	testing work.
220 KV	Kharepatan -Pawas Line	16/Mar/2017	11.22	16/Mar/2017	14.19	Testing Work
220 KV	Virur - Virurlytss1	16/Mar/2017	12.05	16/Mar/2017	16.05	Attending Oil Leakage
220 KV	Parli 3(Old Gcr)- Girwali Ckt 4	16/Mar/2017	13.02	16/Mar/2017	15.23	relay retrofitting work.
220 KV	Bableswhar -Bhenda	16/Mar/2017	13.36	16/Mar/2017	19.11	testing work.
220 KV	Aurangabad - Chitegaon	16/Mar/2017	14.14	16/Mar/2017	19.12	diagnostic testing work.
220 KV	Chandrapur GCR - Sicom II	16/Mar/2017	14.18	16/Mar/2017	17.41	Attending Hot Spot
220 KV	Parli 2 (Girwali)- Parbhani	16/Mar/2017	14.35	16/Mar/2017	17.35	Routine Maintenance Work
220 KV	Kandalgaon - Pirangut	16/Mar/2017	15.08	16/Mar/2017	19.10	diagnostic testing work.
220 KV	chandrapur-Tadali	16/Mar/2017	18.09		Continued.	ct to isolator bph jumper opened at tadli end.
220 KV	Chandrapur GCR - MIDC (Chandrapur)	16/Mar/2017	18.09	16/Mar/2017	18.50	Distance Protection
220 KV	Main Bus-I@Versova	17/Mar/2017	06.29	17/Mar/2017	10.19	Routine Maintenance Work
220 KV	Nasik Navsari I	17/Mar/2017	08.28	17/Mar/2017	11.04	Controlling Navsari Line Loading.
220 KV	Apta - Kalwa	17/Mar/2017	09.03	17/Mar/2017	15.38	Isolator Alignment Work.
220 KV	Pedhambe - Oni	17/Mar/2017	10.05	17/Mar/2017	14.53	Testing Work
220 KV	Wada - Bhavghar	17/Mar/2017	10.08	17/Mar/2017	13.13	Line Isolator Alignment Work.
220 KV	Hinjawadi I- Chinchwad	17/Mar/2017	10.27	17/Mar/2017	17.12	Load Management Work.
220 KV	Taloja II - OCIL-I	17/Mar/2017	11.05	17/Mar/2017	18.04	Attending Hot Spot

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Sawantwadi-Bidri	17/Mar/2017	12.47	17/Mar/2017	17.36	Attending Hot Spot
220 KV	Tata Borivli MSETCL Borivli 5	17/Mar/2017	13.54	17/Mar/2017	16.16	Hot Spot Attending B ph C T.
220 KV	Adlabs - Pedambe	17/Mar/2017	15.40	17/Mar/2017	17.15	C T Tan Delta.
220 KV	A'bad(PG)-Shendra Ckt II	17/Mar/2017	15.47	17/Mar/2017	19.27	Routine Maintenance Work
220 KV	Kalwa - Talaja	17/Mar/2017	17.14	18/Mar/2017	00.03	Testing Work
220 KV	Aarey Saki Line 2	18/Mar/2017	07.59	18/Mar/2017	23.13	Routine Maintenance Work
220 KV	Tambati - Adlabs	18/Mar/2017	08.22	18/Mar/2017	10.25	Routine Maintenance Work
220 KV	Pophali - New Koyana	18/Mar/2017	09.12	18/Mar/2017	10.52	Routine Maintenance Work
220 KV	Tata Borivli MSETCL Borivli 5	18/Mar/2017	09.16	18/Mar/2017	18.10	Routine Maintenance Work
220 KV	Chalisgaon - Deepnagar	18/Mar/2017	09.30	18/Mar/2017	13.55	Attending Hill Cutting Work.
220 KV	Pirangut - Hinjawadi 2	18/Mar/2017	10.01	18/Mar/2017	17.30	C T Saturation Testing.
220 KV	Pedhambe - Oni	18/Mar/2017	12.10	18/Mar/2017	13.40	Routine Maintenance Work
220 KV	Tilari - Amona2	18/Mar/2017	12.25	18/Mar/2017	15.21	To Attend Heavy Spark on CT.
220 KV	Aurangabad (Waluj)-Bhenda	18/Mar/2017	14.26	18/Mar/2017	18.34	Fixing of Vibration Damper.
220 KV	Padgha - Temghar I	18/Mar/2017	14.28	18/Mar/2017	16.42	Controlling Line Loading.
220 KV	Padgha-Temghar-II	18/Mar/2017	14.28	18/Mar/2017	16.42	Relay Testing Work.
220 KV	Waluj - Degaon Rangari	18/Mar/2017	16.30	19/Mar/2017	14.00	Distance Protection R-Y, R Ph Jumper Broken @ loc.59.
220 KV	Bableshtar -Ahamadnagar-I	18/Mar/2017	16.32	18/Mar/2017	17.07	Load Trimming Operated.
220 KV	Bableshtar- Alephata	18/Mar/2017	16.32	19/Mar/2017	03.38	Load Trimming Operated.
220 KV	Bableshtar Ahamadnagar-II	18/Mar/2017	16.32	18/Mar/2017	17.07	Load Trimming Operated.
220 KV	Dahanu Versova	19/Mar/2017	09.13	19/Mar/2017	13.06	Line Maintenance work
220 KV	Saisette Borivli 2	19/Mar/2017	09.38		Continued.	Line Maintenance work
132 KV	Boisar li - Viraj	13/Mar/2017	10.08	13/Mar/2017	12.08	Annual Maintenance Work
132 KV	Harangul - Niwali	15/Mar/2017	14.25	15/Mar/2017	19.00	Distance Protection
132 KV	Parli- Gangakhed	15/Mar/2017	15.58	16/Mar/2017	09.07	Distance Protection
132 KV	Ujani - Ausa	15/Mar/2017	16.02	16/Mar/2017	04.23	Distance Protection
132 KV	Waghala (Nanded2) - Umri 1	15/Mar/2017	18.29	15/Mar/2017	18.47	Distance Protection
132 KV	Nanded - Umri II	17/Mar/2017	05.39	17/Mar/2017	06.21	Distance Protection
132 KV	Pardi-Besa	17/Mar/2017	20.01	17/Mar/2017	21.25	B Ph Bus PT Caught Fire @ Pardi End.
132 KV	Mankapur-Uppalwadi	17/Mar/2017	20.01	17/Mar/2017	20.30	Backup Protection
132 KV	Ambazari-Pardi	17/Mar/2017	20.01	17/Mar/2017	20.40	B Ph Bus PT Caught Fire @ Pardi End.
132 KV	Kanhan-Pardi	17/Mar/2017	20.01	17/Mar/2017	21.15	B Ph Bus PT Caught Fire @ Pardi End.
132 KV	Uppalwadi-Pardi	17/Mar/2017	20.01	17/Mar/2017	20.59	Distance Protection
132 KV	Gorakshan Tap On Akola-Paras Ckt-I	18/Mar/2017	14.30	18/Mar/2017	17.31	Distance Protection
132 KV	Raimoha - Pathardi	18/Mar/2017	16.30	18/Mar/2017	16.40	LTS Optd @ Bhenda End.