

**State Load Despatch Center,Airoli (MSETCL)**  
**Power System Position from 18/Mar/2019 to 24/Mar/2019**

**Supply Position During Morning Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR       | TPCL Exch.   | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|-------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |             |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW          | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 18/03/2019     | 12 Hrs | 5798        | 1128        | 271        | 7197        | 6859                   | 190        | 4471        | 996         | -1083        | 18630                 | 0                  | 18630                    | 1352        | 503          | 21568            | 21568                   | 50.00        |
| 19/03/2019     | 12 Hrs | 5863        | 1479        | 270        | 7612        | 6767                   | 179        | 4518        | 919         | -1129        | 18866                 | 0                  | 18866                    | 1353        | 502          | 21850            | 21850                   | 50.02        |
| 20/03/2019     | 12 Hrs | 6213        | 820         | 272        | 7305        | 6636                   | 179        | 4987        | 891         | -1145        | 18853                 | 0                  | 18853                    | 1345        | 502          | 21845            | 21845                   | 49.98        |
| 21/03/2019     | 12 Hrs | 5297        | 657         | 284        | 6238        | 5449                   | 170        | 3907        | 901         | -801         | 15864                 | 0                  | 15864                    | 732         | 374          | 17771            | 17771                   | 49.95        |
| 22/03/2019     | 12 Hrs | 5948        | 422         | 283        | 6653        | 6642                   | 284        | 4455        | 1004        | -1367        | 17671                 | 0                  | 17671                    | 1171        | 375          | 20584            | 20584                   | 49.98        |
| 23/03/2019     | 12 Hrs | 5874        | 635         | 279        | 6788        | 6642                   | 205        | 5060        | 990         | -1310        | 18375                 | 0                  | 18375                    | 1058        | 373          | 21116            | 21116                   | 50.02        |
| 24/03/2019     | 12 Hrs | 5874        | 635         | 279        | 6788        | 6642                   | 205        | 5060        | 990         | -1310        | 18375                 | 0                  | 18375                    | 1058        | 373          | 21116            | 21116                   | 50.02        |
| <b>Maximum</b> |        | <b>6213</b> | <b>1479</b> | <b>284</b> | <b>7612</b> | <b>6859</b>            | <b>284</b> | <b>5060</b> | <b>1004</b> | <b>-801</b>  | <b>18866</b>          | <b>0</b>           | <b>18866</b>             | <b>1353</b> | <b>503</b>   | <b>21850</b>     | <b>21850</b>            | <b>50.02</b> |
| <b>Minimum</b> |        | <b>5297</b> | <b>422</b>  | <b>270</b> | <b>6238</b> | <b>5449</b>            | <b>170</b> | <b>3907</b> | <b>891</b>  | <b>-1367</b> | <b>15864</b>          | <b>0</b>           | <b>15864</b>             | <b>732</b>  | <b>373</b>   | <b>17771</b>     | <b>17771</b>            | <b>49.95</b> |
| <b>Average</b> |        | <b>5838</b> | <b>825</b>  | <b>277</b> | <b>6940</b> | <b>6520</b>            | <b>202</b> | <b>4637</b> | <b>956</b>  | <b>-1164</b> | <b>18091</b>          | <b>0</b>           | <b>18091</b>             | <b>1153</b> | <b>429</b>   | <b>20836</b>     | <b>20836</b>            | <b>50.00</b> |

**Supply Position During Day Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind       | CPP         | SOLAR       | TPCL Exch.   | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|------------|-------------|-------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |            |             |             |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW         | MW          | MW          | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 18/03/2019     | 13 Hrs | 5776        | 734         | 269        | 6779        | 6641                   | 281        | 4510        | 1012        | -1058        | 18165                 | 0                  | 18165                    | 1353        | 503          | 21079            | 21079                   | 50.04        |
| 19/03/2019     | 13 Hrs | 5883        | 1027        | 281        | 7191        | 6602                   | 180        | 4544        | 925         | -1051        | 18391                 | 0                  | 18391                    | 1354        | 501          | 21297            | 21297                   | 50.03        |
| 20/03/2019     | 13 Hrs | 6159        | 476         | 281        | 6916        | 6460                   | 226        | 4968        | 912         | -1114        | 18368                 | 0                  | 18368                    | 1324        | 503          | 21309            | 21309                   | 49.96        |
| 21/03/2019     | 13 Hrs | 5277        | 652         | 280        | 6209        | 5366                   | 219        | 3900        | 975         | -862         | 15807                 | 0                  | 15807                    | 744         | 374          | 17787            | 17787                   | 49.90        |
| 22/03/2019     | 13 Hrs | 5898        | 554         | 280        | 6732        | 6303                   | 247        | 4429        | 1030        | -1337        | 17404                 | 0                  | 17404                    | 1165        | 374          | 20280            | 20280                   | 50.01        |
| 23/03/2019     | 13 Hrs | 5903        | 564         | 268        | 6735        | 6378                   | 149        | 5047        | 994         | -1288        | 18015                 | 0                  | 18015                    | 1050        | 375          | 20728            | 20728                   | 50.00        |
| 24/03/2019     | 13 Hrs | 5903        | 564         | 268        | 6735        | 6378                   | 149        | 5047        | 994         | -1288        | 18015                 | 0                  | 18015                    | 1050        | 375          | 20728            | 20728                   | 50.00        |
| <b>Maximum</b> |        | <b>6159</b> | <b>1027</b> | <b>281</b> | <b>7191</b> | <b>6641</b>            | <b>281</b> | <b>5047</b> | <b>1030</b> | <b>-862</b>  | <b>18391</b>          | <b>0</b>           | <b>18391</b>             | <b>1354</b> | <b>503</b>   | <b>21309</b>     | <b>21309</b>            | <b>50.04</b> |
| <b>Minimum</b> |        | <b>5277</b> | <b>476</b>  | <b>268</b> | <b>6209</b> | <b>5366</b>            | <b>149</b> | <b>3900</b> | <b>912</b>  | <b>-1337</b> | <b>15807</b>          | <b>0</b>           | <b>15807</b>             | <b>744</b>  | <b>374</b>   | <b>17787</b>     | <b>17787</b>            | <b>49.90</b> |
| <b>Average</b> |        | <b>5828</b> | <b>653</b>  | <b>275</b> | <b>6757</b> | <b>6304</b>            | <b>207</b> | <b>4635</b> | <b>977</b>  | <b>-1143</b> | <b>17738</b>          | <b>0</b>           | <b>17738</b>             | <b>1149</b> | <b>429</b>   | <b>20458</b>     | <b>20458</b>            | <b>49.99</b> |

**State Load Despatch Center,Airoli (MSETCL)**  
**Power System Position from 18/Mar/2019 to 24/Mar/2019**

**Supply Position During Evening Peak (MW)**

| Date       | Time   | MSGENCO |       |     |       | Central Sector Receipt | Wind | CPP  | SOLAR | TPCL Exch. | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen. | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq. |
|------------|--------|---------|-------|-----|-------|------------------------|------|------|-------|------------|-----------------------|--------------------|--------------------------|-----------|--------------|------------------|-------------------------|-------|
|            |        | THM     | HYDRO | GAS | Total |                        |      |      |       |            |                       |                    |                          |           |              |                  |                         |       |
|            |        | MW      | MW    | MW  | MW    | MW                     | MW   | MW   | MW    | MW         | MW                    | MW                 | MW                       | MW        | MW           | MW               | MW                      | Hzs   |
| 18/03/2019 | 20 Hrs | 5703    | 329   | 288 | 6320  | 5824                   | 896  | 4613 | 0     | -906       | 16747                 | 0                  | 16747                    | 1287      | 501          | 19441            | 19441                   | 50.04 |
| 19/03/2019 | 20 Hrs | 5822    | 206   | 290 | 6318  | 6051                   | 929  | 4588 | 0     | -1173      | 16713                 | 0                  | 16713                    | 1144      | 374          | 19404            | 19404                   | 50.03 |
| 20/03/2019 | 20 Hrs | 5276    | 361   | 289 | 5926  | 5491                   | 1527 | 4188 | 0     | -1121      | 16011                 | 0                  | 16011                    | 1139      | 374          | 18645            | 18645                   | 50.00 |
| 21/03/2019 | 20 Hrs | 5237    | 828   | 290 | 6355  | 4144                   | 817  | 3873 | 0     | -814       | 14375                 | 0                  | 14375                    | 925       | 372          | 16486            | 16486                   | 49.98 |
| 22/03/2019 | 20 Hrs | 5898    | 375   | 288 | 6561  | 5910                   | 249  | 4551 | 0     | -1131      | 16140                 | 0                  | 16140                    | 1165      | 374          | 18810            | 18810                   | 50.02 |
| 23/03/2019 | 20 Hrs | 5515    | 469   | 283 | 6267  | 5903                   | 458  | 5073 | 0     | -998       | 16703                 | 0                  | 16703                    | 1191      | 449          | 19341            | 19341                   | 49.97 |
| 24/03/2019 | 20 Hrs | 5515    | 469   | 283 | 6267  | 5903                   | 458  | 5073 | 0     | -998       | 16703                 | 0                  | 16703                    | 1191      | 449          | 19341            | 19341                   | 49.97 |
| Maximum    |        | 5898    | 828   | 290 | 6561  | 6051                   | 1527 | 5073 | 0     | -814       | 16747                 | 0                  | 16747                    | 1287      | 501          | 19441            | 19441                   | 50.04 |
| Minimum    |        | 5237    | 206   | 283 | 5926  | 4144                   | 249  | 3873 | 0     | -1173      | 14375                 | 0                  | 14375                    | 925       | 372          | 16486            | 16486                   | 49.97 |
| Average    |        | 5567    | 434   | 287 | 6288  | 5604                   | 762  | 4566 | 0     | -1020      | 16199                 | 0                  | 16199                    | 1149      | 413          | 18781            | 18781                   | 50.00 |

**Supply Position During Night Off Peak (MW)**

| Date       | Time   | MSGENCO |       |     |       | Central Sector Receipt | Wind | CPP  | SOLAR | TPCL Exch. | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen. | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq. |
|------------|--------|---------|-------|-----|-------|------------------------|------|------|-------|------------|-----------------------|--------------------|--------------------------|-----------|--------------|------------------|-------------------------|-------|
|            |        | THM     | HYDRO | GAS | Total |                        |      |      |       |            |                       |                    |                          |           |              |                  |                         |       |
|            |        | MW      | MW    | MW  | MW    | MW                     | MW   | MW   | MW    | MW         | MW                    | MW                 | MW                       | MW        | MW           | MW               | MW                      | Hzs   |
| 18/03/2019 | 4 Hrs  | 5008    | 123   | 299 | 5430  | 5753                   | 366  | 3775 | 0     | -522       | 14802                 | 0                  | 14802                    | 697       | 374          | 16395            | 16395                   | 50.02 |
| 19/03/2019 | 4 Hrs  | 5066    | 240   | 298 | 5604  | 5892                   | 693  | 3853 | 0     | -579       | 15463                 | 0                  | 15463                    | 696       | 373          | 17111            | 17111                   | 49.95 |
| 20/03/2019 | 4 Hrs  | 5275    | 135   | 306 | 5716  | 5904                   | 697  | 3789 | 0     | -620       | 15486                 | 0                  | 15486                    | 698       | 376          | 17180            | 17180                   | 50.02 |
| 21/03/2019 | 24 Hrs | 5272    | 170   | 306 | 5748  | 4370                   | 849  | 3833 | 0     | -851       | 13949                 | 0                  | 13949                    | 737       | 375          | 15912            | 15912                   | 50.01 |
| 22/03/2019 | 3 Hrs  | 5300    | 129   | 308 | 5737  | 3770                   | 862  | 3892 | 0     | -568       | 13693                 | 0                  | 13693                    | 691       | 374          | 15326            | 15326                   | 50.06 |
| 23/03/2019 | 3 Hrs  | 5399    | 149   | 295 | 5843  | 5436                   | 594  | 4227 | 0     | -657       | 15443                 | 0                  | 15443                    | 690       | 374          | 17164            | 17164                   | 50.01 |
| 24/03/2019 | 3 Hrs  | 5399    | 149   | 295 | 5843  | 5436                   | 594  | 4227 | 0     | -657       | 15443                 | 0                  | 15443                    | 690       | 374          | 17164            | 17164                   | 50.01 |
| Maximum    |        | 5399    | 240   | 308 | 5843  | 5904                   | 862  | 4227 | 0     | -522       | 15486                 | 0                  | 15486                    | 737       | 376          | 17180            | 17180                   | 50.06 |
| Minimum    |        | 5008    | 123   | 295 | 5430  | 3770                   | 366  | 3775 | 0     | -851       | 13693                 | 0                  | 13693                    | 690       | 373          | 15326            | 15326                   | 49.95 |
| Average    |        | 5246    | 156   | 301 | 5703  | 5223                   | 665  | 3942 | 0     | -636       | 14897                 | 0                  | 14897                    | 700       | 374          | 16607            | 16607                   | 50.01 |

**State Load Despatch Center,Airoli (MSETCL)**  
**Power System Position from 18/Mar/2019 to 24/Mar/2019**

**Details of Supply Position (MUs)**

| Date           | MSGENCO        |               |              |                | Pench<br>(MS) | Central<br>Sector<br>Receipt | Central<br>Sector<br>Share | WIND           | CPP            | SOLAR        | TPCL<br>Gen.  | R-INFRA<br>Gen. | TPCL<br>Exch.  | Energy Requirement |               |                |
|----------------|----------------|---------------|--------------|----------------|---------------|------------------------------|----------------------------|----------------|----------------|--------------|---------------|-----------------|----------------|--------------------|---------------|----------------|
|                | THM            | HYDRO         | GAS          | Total          |               |                              |                            |                |                |              |               |                 |                | MSEDCL             | MUMBAI        | STATE          |
|                | Mus            | Mus           | Mus          | Mus            | Mus           | Mus                          | Mus                        | Mus            | Mus            | Mus          | Mus           | Mus             | Mus            | Mus                | Mus           | Mus            |
| 18/03/2019     | 132.411        | 10.852        | 6.983        | 150.246        | 0.045         | 147.981                      | 145.719                    | 12.388         | 104.060        | 7.369        | 25.015        | 10.467          | -20.958        | 401.086            | 56.440        | 457.526        |
| 19/03/2019     | 134.089        | 13.017        | 6.997        | 154.103        | 0.028         | 150.246                      | 149.807                    | 13.367         | 105.389        | 6.910        | 25.584        | 10.683          | -21.247        | 408.768            | 57.514        | 466.282        |
| 20/03/2019     | 137.518        | 8.664         | 7.026        | 153.208        | 0.026         | 143.363                      | 144.204                    | 18.872         | 105.940        | 6.696        | 24.245        | 9.914           | -23.044        | 405.035            | 57.199        | 462.234        |
| 21/03/2019     | 128.757        | 8.238         | 7.073        | 144.068        | 0.000         | 117.588                      | 117.997                    | 15.369         | 95.656         | 7.085        | 18.067        | 8.979           | -18.523        | 361.243            | 45.569        | 406.812        |
| 22/03/2019     | 136.757        | 8.239         | 7.037        | 152.033        | 0.000         | 133.068                      | 131.474                    | 11.431         | 102.712        | 7.695        | 23.267        | 8.976           | -23.652        | 383.288            | 55.897        | 439.185        |
| 23/03/2019     | 135.738        | 9.340         | 6.887        | 151.965        | 0.000         | 143.561                      | 143.996                    | 10.295         | 114.963        | 7.455        | 22.125        | 9.536           | -22.957        | 405.282            | 54.621        | 459.903        |
| 24/03/2019     | 138.011        | 7.367         | 6.777        | 152.155        | 0.069         | 142.957                      | 143.002                    | 10.979         | 110.866        | 7.065        | 18.978        | 8.979           | -22.862        | 401.160            | 50.818        | 451.978        |
| <b>Maximum</b> | <b>138.011</b> | <b>13.017</b> | <b>7.073</b> | <b>154.103</b> | <b>0.069</b>  | <b>150.246</b>               | <b>149.807</b>             | <b>138.011</b> | <b>114.963</b> | <b>7.695</b> | <b>25.584</b> | <b>10.683</b>   | <b>-18.523</b> | <b>408.768</b>     | <b>57.514</b> | <b>466.282</b> |
| <b>Minimum</b> | <b>128.757</b> | <b>7.367</b>  | <b>6.777</b> | <b>144.068</b> | <b>0.000</b>  | <b>117.588</b>               | <b>117.997</b>             | <b>128.757</b> | <b>95.656</b>  | <b>6.696</b> | <b>18.067</b> | <b>8.976</b>    | <b>-23.652</b> | <b>361.243</b>     | <b>45.569</b> | <b>406.812</b> |
| <b>Average</b> | <b>134.754</b> | <b>9.388</b>  | <b>6.969</b> | <b>151.111</b> | <b>0.024</b>  | <b>139.823</b>               | <b>139.457</b>             | <b>134.754</b> | <b>105.655</b> | <b>7.182</b> | <b>22.469</b> | <b>9.648</b>    | <b>-21.892</b> | <b>395.123</b>     | <b>54.008</b> | <b>449.131</b> |

### **Details of Koyna Water Consumption (in TMC)**

| <b>Date</b> | <b>For the Day</b> | <b>For the Month</b> | <b>Balance</b> |
|-------------|--------------------|----------------------|----------------|
| 18/03/2019  | 0.149              | 2.022                | 36.609         |
| 19/03/2019  | 0.206              | 2.228                | 36.403         |
| 20/03/2019  | 0.135              | 2.363                | 36.268         |
| 21/03/2019  | 0.089              | 2.452                | 36.179         |
| 22/03/2019  | 0.104              | 2.556                | 36.075         |
| 23/03/2019  | 0.127              | 2.683                | 35.948         |
| 24/03/2019  | 0.102              | 2.785                | 35.846         |

**State Load Despatch Center,Airoli (MSETCL)**  
**Central Sector Share/Drawal from 18/Mar/2019 to 24/Mar/2019**

| Date         | DAY       | Central Sector Share |         | Total Interstate Bilateral Purchase |         | Total Share    |         | Total Drawal   |         | Overdrawal(+) / UnderDrawal(-) |         |
|--------------|-----------|----------------------|---------|-------------------------------------|---------|----------------|---------|----------------|---------|--------------------------------|---------|
|              |           | MUs                  | Avg. MW | MUs                                 | Avg. MW | MUs            | Avg. MW | MUs            | Avg. MW | MUs                            | Avg. MW |
|              |           | 1                    |         | 2                                   |         | 1+2=3          |         | 4              |         | 3-4=5                          |         |
| 18/03/2019   | MONDAY    | 123.801              | 6050    | 21.918                              | 913     | 145.719        | 6072    | 147.981        | 6166    | 2.262                          | 94      |
| 19/03/2019   | TUESDAY   | 123.987              | 6216    | 25.820                              | 1076    | 149.807        | 6242    | 150.246        | 6260    | 0.439                          | 18      |
| 20/03/2019   | WEDNESDAY | 116.758              | 5981    | 27.446                              | 1144    | 144.204        | 6008    | 143.363        | 5973    | -0.841                         | -35     |
| 21/03/2019   | THURSDAY  | 95.794               | 4894    | 22.203                              | 925     | 117.997        | 4917    | 117.588        | 4899    | -0.409                         | -17     |
| 22/03/2019   | FRIDAY    | 108.171              | 5455    | 23.303                              | 971     | 131.474        | 5478    | 133.068        | 5545    | 1.594                          | 66      |
| 23/03/2019   | SATURDAY  | 120.358              | 5976    | 23.638                              | 985     | 143.996        | 6000    | 143.561        | 5982    | -0.435                         | -18     |
| 24/03/2019   | SUNDAY    | 117.998              | 5933    | 25.004                              | 1042    | 143.002        | 5958    | 142.957        | 5957    | -0.045                         | -2      |
| <b>Total</b> |           | <b>806.868</b>       |         | <b>169.331</b>                      |         | <b>976.199</b> |         | <b>978.764</b> |         | <b>2.565</b>                   |         |

| Generating Unit Outages for the week 18 Mar- 2019 to 24 Mar -2019 |             |                    |           |           |           |            |                                                                                                                            |
|-------------------------------------------------------------------|-------------|--------------------|-----------|-----------|-----------|------------|----------------------------------------------------------------------------------------------------------------------------|
| Sr No                                                             | Outage Type | Name               | Trip Date | Trip Time | Sync Date | Sync Time  | Reason                                                                                                                     |
| 1                                                                 | PLANNED     | SWPGL U-3          | 1-Nov-18  | 0.28      |           | Continued. | Annual Overhaul                                                                                                            |
| 2                                                                 | PLANNED     | Parli Unit 7       | 12-Dec-18 | 0         |           | Continued. | Zero Schedule. (From Dt-27/01/2019 Converted Zero sch to AOH) and (from dt-15/02/2019 Converted AOH to Zero sch by MSEDCL) |
| 3                                                                 | FORCED      | Trombay 6          | 15-Jul-15 | 17:08     |           | Continued. | Economic shutdown                                                                                                          |
| 4                                                                 | FORCED      | SWPGL U-1          | 16-Feb-16 | 17.09     |           | Continued. | No PPA.                                                                                                                    |
| 5                                                                 | FORCED      | Parli Unit 4       | 1-Apr-16  | 0         |           | Continued. | Economic shutdown                                                                                                          |
| 6                                                                 | FORCED      | Parli Unit 5       | 1-Apr-16  | 0         |           | Continued. | Economic shutdown                                                                                                          |
| 7                                                                 | FORCED      | PGPL U1            | 7-Feb-17  | 17.3      |           | Continued. | No Schedule                                                                                                                |
| 8                                                                 | FORCED      | PGPL U2            | 7-Feb-17  | 17.3      |           | Continued. | No Schedule                                                                                                                |
| 9                                                                 | FORCED      | Uran Unit 7        | 20-Jul-18 | 12.53     |           | Continued. | Compressor & Turbine Blade Failure.                                                                                        |
| 10                                                                | FORCED      | IEPL Unit 1        | 28-Aug-18 | 21.26     |           | Continued. | Poor Coal Receipt                                                                                                          |
| 11                                                                | FORCED      | Uran Unit 8        | 8-Sep-18  | 22.08     |           | Continued. | Withdrawn Due To B0 & U-7                                                                                                  |
| 12                                                                | FORCED      | Uran Unit B0       | 8-Sep-18  | 12.19     |           | Continued. | T/F Shifting Work.                                                                                                         |
| 13                                                                | FORCED      | Paras Unit 3       | 15-Sep-18 | 0.55      |           | Continued. | Stator Earth Fault                                                                                                         |
| 14                                                                | FORCED      | RPL(AMT) U-4       | 20-Sep-18 | 0.01      |           | Continued. | Zero Schedule.                                                                                                             |
| 15                                                                | FORCED      | SWPGL U-2          | 27-Nov-18 | 0         |           | Continued. | No Schedule.                                                                                                               |
| 16                                                                | FORCED      | Parli Unit 6       | 12-Dec-18 | 0         |           | Continued. | Zero Schedule.                                                                                                             |
| 17                                                                | FORCED      | Bhusawal Unit 3    | 14-Dec-18 | 3         |           | Continued. | Zero Schedule.                                                                                                             |
| 18                                                                | FORCED      | SWPGL U-4          | 15-Dec-18 | 0         |           | Continued. | No Schedule                                                                                                                |
| 19                                                                | FORCED      | RPL(AMT) U-2       | 27-Dec-18 | 19.3      |           | Continued. | Zero Schedule.                                                                                                             |
| 20                                                                | FORCED      | RPL(AMT) U-5       | 28-Dec-18 | 19.3      |           | Continued. | Zero Schedule.                                                                                                             |
| 21                                                                | FORCED      | VIPL U-1           | 29-Dec-18 | 0.3       |           | Continued. | Coal Shortage                                                                                                              |
| 22                                                                | FORCED      | Nasik Unit 3       | 9-Jan-19  | 19.3      |           | Continued. | Zero Schedule                                                                                                              |
| 23                                                                | FORCED      | VIPL U-2           | 17-Jan-19 | 0.15      |           | Continued. | Coal Shortage                                                                                                              |
| 24                                                                | FORCED      | Koradi Unit 7      | 19-Jan-19 | 18.21     |           | Continued. | Poor Coal Receipt                                                                                                          |
| 25                                                                | FORCED      | RPL(AMT) U-1       | 27-Jan-19 | 2.17      |           | Continued. | Withdrawn On RSD.                                                                                                          |
| 26                                                                | FORCED      | Chandrapur Unit 6  | 20-Feb-19 | 22.07     |           | Continued. | Rotor Earth Fault                                                                                                          |
| 27                                                                | FORCED      | Nasik Unit 5       | 23-Feb-19 | 17.2      |           | Continued. | Swapping with Unit 4                                                                                                       |
| 28                                                                | FORCED      | Chandrapur Unit 7  | 13-Mar-19 | 20.39     | 20-Mar-19 | 5.37       | Turbine Over Speed Problem Malfunction.                                                                                    |
| 29                                                                | FORCED      | Khaparkheda Unit 3 | 17-Mar-19 | 16.05     | 19-Mar-19 | 15.51      | Furnace Pressure High                                                                                                      |
| 30                                                                | FORCED      | Adani U-3          | 17-Mar-19 | 18.16     | 20-Mar-19 | 7.58       | APH-B Hot PA Bellow Leakage.                                                                                               |
| 31                                                                | FORCED      | Koradi Unit 6      | 17-Mar-19 | 23.1      | 19-Mar-19 | 10.28      | DM Water Leakage.                                                                                                          |
| 32                                                                | FORCED      | Khaparkheda Unit 1 | 19-Mar-19 | 22.41     | 20-Mar-19 | 14.11      | Flame Failure                                                                                                              |
| 33                                                                | FORCED      | Khaparkheda Unit 2 | 20-Mar-19 | 17.46     | 21-Mar-19 | 4.24       | FD Fan tripped.                                                                                                            |
| 34                                                                | FORCED      | Koradi Unit-8      | 23-Mar-19 | 15.54     | 23-Mar-19 | 19.49      | Flame Failure                                                                                                              |
| 35                                                                | FORCED      | Chandrapur Unit 3  | 23-Mar-19 | 7.11      |           | Continued. | Fire In Generator Slip Ring.                                                                                               |
| 36                                                                | FORCED      | Koyna Unit 6       | 23-Mar-19 | 8.3       |           | Continued. | To attend Injector NO.3 Stuck up problem                                                                                   |

**List of Transmission line Trippings/Outages for the week 18 Mar- 2019 to 24 Mar -2019**

| Sr. No. | Voltage Level | Outage Type | Name                                    | Trip Date | Trip Time | Sync Date | Sync Time  | Reason                                                                                                                                 |
|---------|---------------|-------------|-----------------------------------------|-----------|-----------|-----------|------------|----------------------------------------------------------------------------------------------------------------------------------------|
| 1       | 132 KV        | HT          | Kanhan-Pench                            | 22-Jan-19 | 18.44     |           | Continued. | After Completion of Outage.                                                                                                            |
| 2       | 132 KV        | HT          | Mansar Pench                            | 7-Mar-19  | 15.4      |           | Continued. | Hand trip Form Pench end for system requirment.                                                                                        |
| 3       | 132 KV        | Tripped     | Nandurbar - Visarwadi                   | 19-Mar-19 | 14.22     | 19-Mar-19 | 15.02      | Distance Protection                                                                                                                    |
| 4       | 132 KV        | Tripped     | Nandurbar - Visarwadi                   | 19-Mar-19 | 15.1      | 19-Mar-19 | 17.4       | Distance Protection                                                                                                                    |
| 5       | 132 KV        | HT          | Pusad-Jambazar                          | 20-Mar-19 | 9.39      | 20-Mar-19 | 16.5       | In View Of Outage On Pusad-Wardha PG Ckt.                                                                                              |
| 6       | 132 KV        | Tripped     | Dhule(220kv)-Dondaicha(132 Kv)          | 20-Mar-19 | 14.12     | 20-Mar-19 | 15.41      | E/F R-PH-2.229KA E-2.30KA.                                                                                                             |
| 7       | 220 KV        | PO          | Chandrapur GCR - Warora - I             | 5-Apr-15  | 9.13      |           | Continued. | Bunching of Conductor Loc No 86 Disconnecting of Jumper At Loc No 86 & 107 And De-energising The Line Bet.86 To 107.                   |
| 8       | 220 KV        | PO          | Chandrapur GCR - Wani                   | 5-Apr-15  | 9.15      |           | Continued. | For Bunching of Conductor At Loc No.86 Disconnecting of Jumper At Loc No.86 To 107 And Deenergising The Line Between Loc No.86 To 107. |
| 9       | 220 KV        | PO          | Talandage - Chikodi                     | 1-Jun-17  | 0.01      |           | Continued. | No Schedule                                                                                                                            |
| 10      | 220 KV        | PO          | Mudshingi - Chikodi                     | 1-Jun-17  | 0.06      |           | Continued. | No Schedule.                                                                                                                           |
| 11      | 220 KV        | HT          | BOISAR BORIVALI                         | 24-Jul-18 | 13.18     |           | Continued. | To Control Line Loading.                                                                                                               |
| 12      | 220 KV        | Tripped     | Niwali - Pawas Line                     | 18-Mar-19 | 7.11      | 18-Mar-19 | 20.32      | Distance Protection Y-B phase                                                                                                          |
| 13      | 220 KV        | PO          | Mahad - Pedambe                         | 18-Mar-19 | 8         | 18-Mar-19 | 17.4       | Line Maintenance work                                                                                                                  |
| 14      | 220 KV        | PO          | Uran - Kharghar I                       | 18-Mar-19 | 8.15      | 18-Mar-19 | 16.1       | Replacement of Deteriorated Conductor.                                                                                                 |
| 15      | 220 KV        | PO          | Abhijeet-Wardha-I                       | 18-Mar-19 | 8.22      | 18-Mar-19 | 17.33      | Fixing of vibration Damper                                                                                                             |
| 16      | 220 KV        | PO          | 100 MVA ICT I at Kandalgaon             | 18-Mar-19 | 8.35      | 18-Mar-19 | 17.15      | Testing & Oil leakage Attending Work.                                                                                                  |
| 17      | 220 KV        | PO          | Gadchandur - Virur-I                    | 18-Mar-19 | 8.5       | 18-Mar-19 | 12.1       | For Crimping of Isolator                                                                                                               |
| 18      | 220 KV        | Tripped     | Boiser(M)-Boiser(PG) -III               | 18-Mar-19 | 9.5       | 18-Mar-19 | 10.31      | B Bus Bar operated due to earthing Rod came in Induction Zone                                                                          |
| 19      | 220 KV        | Tripped     | Boisar II - PGCIL II                    | 18-Mar-19 | 9.5       | 18-Mar-19 | 10.18      | B Bus Bar operated due to earthing Rod came in Induction Zone                                                                          |
| 20      | 220 KV        | Tripped     | 220/132 Kv 200 Mva Cgl Ict 1 @Boisar-Ii | 18-Mar-19 | 9.5       | 18-Mar-19 | 10.21      | B Bus Bar operated due to earthing Rod came in Induction Zone                                                                          |
| 21      | 220 KV        | Tripped     | 220/132 KV 150MVA ICT I @ Boisar        | 18-Mar-19 | 9.5       | 18-Mar-19 | 10.2       | B Bus Bar operated due to earthing Rod came in Induction Zone                                                                          |
| 22      | 220 KV        | Tripped     | 100MVA ICT - I @ Boisar-II              | 18-Mar-19 | 9.5       | 18-Mar-19 | 10.3       | B Bus Bar operated due to earthing Rod came in Induction Zone                                                                          |
| 23      | 220 KV        | PO          | Kharghar-Borivali ckt I                 | 18-Mar-19 | 9.52      | 18-Mar-19 | 19.31      | Stringing Of OPGW.                                                                                                                     |
| 24      | 220 KV        | PO          | Butibori-VIPL-IV GIS Bay                | 18-Mar-19 | 10        | 19-Mar-19 | 12.32      | Testing of CT/PT at VIPL end                                                                                                           |
| 25      | 220 KV        | HT          | Kharghar-Sonkhar                        | 18-Mar-19 | 14.42     | 18-Mar-19 | 18.45      | For Safety Purpose & Line maint Work.                                                                                                  |
| 26      | 220 KV        | HT          | Nerul-Trombay                           | 18-Mar-19 | 14.5      | 18-Mar-19 | 15.32      | H/T for Safety Purpose                                                                                                                 |
| 27      | 220 KV        | Tripped     | Niwali - Pawas Line                     | 19-Mar-19 | 5.22      | 19-Mar-19 | 19.13      | Distance Protection Zone-1 D-47KM Y-E IA 1079 AMP.                                                                                     |
| 28      | 220 KV        | PO          | Pophli Pedhmbe Line- 1                  | 19-Mar-19 | 8.15      | 19-Mar-19 | 17.2       | Line Maintenance work                                                                                                                  |
| 29      | 220 KV        | PO          | 220/132 KV ICT II @ Kopergaon           | 19-Mar-19 | 9         | 19-Mar-19 | 12.35      | Tan Delta Testing of Bushing.                                                                                                          |
| 30      | 220 KV        | PO          | Ambazari-Abhijeet                       | 19-Mar-19 | 9.07      | 19-Mar-19 | 13.46      | Fixing of Vibration Dampers.                                                                                                           |
| 31      | 220 KV        | PO          | Kharghar-Borivali ckt I                 | 19-Mar-19 | 9.15      | 19-Mar-19 | 18.33      | Stringing of OPGW Cable.                                                                                                               |
| 32      | 220 KV        | PO          | Miraj - Mhaishal                        | 19-Mar-19 | 9.54      | 19-Mar-19 | 13.09      | Replacement of Double String.                                                                                                          |
| 33      | 220 KV        | PO          | Karad(400kv) - Ogalewadi Ckt 1          | 19-Mar-19 | 10.2      | 19-Mar-19 | 18.01      | Testing Work                                                                                                                           |

**List of Transmission line Trippings/Outages for the week 18 Mar- 2019 to 24 Mar -2019**

| Sr. No. | Voltage Level | Outage Type | Name                                                | Trip Date | Trip Time | Sync Date | Sync Time | Reason                                                                        |
|---------|---------------|-------------|-----------------------------------------------------|-----------|-----------|-----------|-----------|-------------------------------------------------------------------------------|
| 34      | 220 KV        | Tripped     | Pusad-Ghatodi                                       | 19-Mar-19 | 11.12     | 19-Mar-19 | 19.07     | In View of 220KV Pusad Wardha(PG) CKT Outage.                                 |
| 35      | 220 KV        | Tripped     | Pusad-WardhaPG(Deoli)                               | 19-Mar-19 | 11.19     | 19-Mar-19 | 18.58     | Fixing of Vibration Damper.                                                   |
| 36      | 220 KV        | Tripped     | Kalmeshwar-Pandhurna                                | 19-Mar-19 | 11.19     | 19-Mar-19 | 17.42     | Work At Pandhurna End.                                                        |
| 37      | 220 KV        | PO          | Kanhan-Ultratech                                    | 19-Mar-19 | 11.31     | 19-Mar-19 | 19.07     | Attending Hot Spot                                                            |
| 38      | 220 KV        | EO          | Talandage - Sawantwadi I                            | 19-Mar-19 | 11.4      | 20-Mar-19 | 0.31      | Auto Reclosure Scheme Commissioning.                                          |
| 39      | 220 KV        | Tripped     | Shivajinagar-Gangapur                               | 19-Mar-19 | 12.33     | 19-Mar-19 | 20.38     | SN-DP OPTD Z1 YB 1.5KA 19.49KM GP-DP OPTD Z1 YB 2.3KA 54.03KM.                |
| 40      | 220 KV        | PO          | Waluj - Chitegaon I                                 | 19-Mar-19 | 15.17     | 19-Mar-19 | 17.3      | Tan Delta Measurment of CTs                                                   |
| 41      | 220 KV        | EO          | Shivajinagar - Malegaon                             | 19-Mar-19 | 18.12     | 19-Mar-19 | 20.35     | Tree Cutting Work.                                                            |
| 42      | 220 KV        | Tripped     | Niwali - Pawas Line                                 | 20-Mar-19 | 1.48      | 20-Mar-19 | 16.24     | DPD-45 KM R-Phase.                                                            |
| 43      | 220 KV        | Tripped     | Uran - Kharghar 2                                   | 20-Mar-19 | 6.21      | 20-Mar-19 | 12.32     | Distance Protection                                                           |
| 44      | 220 KV        | PO          | New Koyna - Pedambe                                 | 20-Mar-19 | 8.08      | 20-Mar-19 | 14.55     | Preventive maintenance.                                                       |
| 45      | 220 KV        | PO          | Kharghar-Borivali ckt I                             | 20-Mar-19 | 9.33      | 20-Mar-19 | 19.5      | Stringing of OPGW cable at loc no 19 to kharghar gantry.                      |
| 46      | 220 KV        | HT          | Pusad-Ghatodi                                       | 20-Mar-19 | 9.47      | 20-Mar-19 | 16.48     | In View Of Outage On Pusad-Wardha PG Ckt.                                     |
| 47      | 220 KV        | HT          | Pusad - Hingoli                                     | 20-Mar-19 | 9.48      | 20-Mar-19 | 16.45     | In View Of Outage On Pusad-Wardha PG Ckt.                                     |
| 48      | 220 KV        | PO          | Pusad-WardhaPG(Deoli)                               | 20-Mar-19 | 9.5       | 20-Mar-19 | 16.38     | Fixing of vibration damper.                                                   |
| 49      | 220 KV        | PO          | GIS Bhandup - Borivali                              | 20-Mar-19 | 10.29     | 20-Mar-19 | 13.15     | Annual Relay Testing Work.                                                    |
| 50      | 220 KV        | PO          | Nagothane - ACCIL                                   | 20-Mar-19 | 10.46     | 20-Mar-19 | 19.35     | Isolator Maintenance & Diagnostic Test.                                       |
| 51      | 220 KV        | PO          | PARLY (PG) - OSMANABAD                              | 20-Mar-19 | 10.5      | 20-Mar-19 | 20.33     | Vibrating Damper Fixing.                                                      |
| 52      | 220 KV        | PO          | 220/100 Kv 200 Mva Bhel Ict 1 @Kalwa                | 20-Mar-19 | 10.53     | 20-Mar-19 | 14.35     | Relay Testing Work.                                                           |
| 53      | 220 KV        | PO          | 220/110 Kv 200 MVA ICT-III @Kolhapur-II (Mudshingi) | 20-Mar-19 | 14.45     | 20-Mar-19 | 17.13     | WRM Work.                                                                     |
| 54      | 220 KV        | PO          | 220/132 kv 100MVA ICT @ Bhandara                    | 21-Mar-19 | 5.33      | 21-Mar-19 | 10.31     | Diagnostic Testing Work.                                                      |
| 55      | 220 KV        | PO          | Mulund - GIS Bhandup                                | 22-Mar-19 | 8.07      | 22-Mar-19 | 13.57     | 1) Diagnostic testing Work<br>2) Hot spot attending and Bay maintenance work. |
| 56      | 220 KV        | PO          | Pusad - Hingoli                                     | 22-Mar-19 | 8.19      | 22-Mar-19 | 16.24     | Alignment of Earth Switch of Line Isolator.                                   |
| 57      | 220 KV        | PO          | Kharghar-Sonkhar                                    | 22-Mar-19 | 8.2       | 22-Mar-19 | 19.05     | Diagnostic Testing.                                                           |
| 58      | 220 KV        | PO          | Koradi-Butibori Rly Tss                             | 22-Mar-19 | 8.35      | 22-Mar-19 | 14.45     | Fixing of Vibration Damper.                                                   |
| 59      | 220 KV        | PO          | 220/22-22 KV 100 MVA PTR 3 @ PAL-DOMBIVALI          | 22-Mar-19 | 9.1       | 22-Mar-19 | 19.25     | OLTC O/H Work.                                                                |
| 60      | 220 KV        | PO          | Oni Kharepatan Line                                 | 22-Mar-19 | 9.21      | 22-Mar-19 | 11.39     | CB timing & CRM of CB                                                         |
| 61      | 220 KV        | PO          | 220/22 Kv 50 Mva T&R Ptr 1 @Anandnagar              | 22-Mar-19 | 10.15     | 22-Mar-19 | 14.45     | OLTC O/H Work                                                                 |
| 62      | 220 KV        | PO          | Padghe - Wada                                       | 22-Mar-19 | 10.58     | 22-Mar-19 | 18.38     | Rept.of faulty insulator string                                               |
| 63      | 220 KV        | PO          | Bus Coupler @ Paras                                 | 22-Mar-19 | 11.28     | 22-Mar-19 | 14.3      | Diagnostic Testing Work.                                                      |
| 64      | 220 KV        | PO          | Nanded-Ghatodi                                      | 22-Mar-19 | 11.48     | 22-Mar-19 | 14.33     | Line Maintenance work                                                         |
| 65      | 220 KV        | PO          | Pedhambe - Oni                                      | 22-Mar-19 | 12.05     | 22-Mar-19 | 13.55     | CB timing & CRM of CB testing                                                 |
| 66      | 220 KV        | PO          | 220/132 kv 100MVA ICT @ Bhandara                    | 23-Mar-19 | 8.25      | 23-Mar-19 | 17.4      | Diagnostic testing work                                                       |
| 67      | 220 KV        | PO          | Boisar(M) - Ghodbunder                              | 23-Mar-19 | 8.38      | 24-Mar-19 | 22.11     | Installation of Optical CT                                                    |
| 68      | 220 KV        | PO          | Pophali - New Koyna                                 | 23-Mar-19 | 9.25      | 23-Mar-19 | 16.28     | Insulator washing                                                             |
| 69      | 220 KV        | PO          | Trombay Dharavi 9                                   | 23-Mar-19 | 9.38      | 23-Mar-19 | 17.45     | Silicon coating                                                               |
| 70      | 220 KV        | PO          | Hingoli- Girawali                                   | 23-Mar-19 | 9.48      | 23-Mar-19 | 13.51     | O/C Relay testing work                                                        |

**List of Transmission line Trippings/Outages for the week 18 Mar- 2019 to 24 Mar -2019**

| Sr. No. | Voltage Level | Outage Type | Name                                 | Trip Date | Trip Time | Sync Date | Sync Time  | Reason                                                          |
|---------|---------------|-------------|--------------------------------------|-----------|-----------|-----------|------------|-----------------------------------------------------------------|
| 71      | 220 KV        | PO          | Malegaon-Satana                      | 23-Mar-19 | 9.48      | 23-Mar-19 | 12.04      | Tan Delta Measurment of CTs                                     |
| 72      | 220 KV        | PO          | Centuri Enka- Bhosari                | 23-Mar-19 | 10.04     | 23-Mar-19 | 18.44      | Cold chemical washing of Disc Insulator String                  |
| 73      | 220 KV        | PO          | Kharghar-Borivali ckt I              | 23-Mar-19 | 10.25     | 23-Mar-19 | 19.04      | OPGW work                                                       |
| 74      | 220 KV        | PO          | Badnera - Deoli (PG)                 | 23-Mar-19 | 12.15     | 23-Mar-19 | 22.43      | Shifting From Bus 2 To Bus 1.                                   |
| 75      | 220 KV        | PO          | Satana-Gangapur                      | 23-Mar-19 | 13.55     | 23-Mar-19 | 15.27      | Tan Delta Measurment of CTs                                     |
| 76      | 220 KV        | PO          | 220/132 Kv 100 Mva Emco lct @Shahada | 23-Mar-19 | 14.3      | 23-Mar-19 | 18.25      | Diagnostic testing work                                         |
| 77      | 220 KV        | PO          | 220/132 kV 200MVA ICT-V @ Nashik     | 23-Mar-19 | 17.34     | 23-Mar-19 | 18.14      | For checking Indication Fire Detector Alarm                     |
| 78      | 220 KV        | PO          | Parli New Tps - Beed Ckt 1           | 24-Mar-19 | 9.07      | 24-Mar-19 | 18.16      | Tower erection work.                                            |
| 79      | 220 KV        | PO          | Parli New Tps - Beed Ckt 2           | 24-Mar-19 | 9.09      | 24-Mar-19 | 18.22      | Tower erection work.                                            |
| 80      | 220 KV        | Tripped     | Padghe - Wada                        | 24-Mar-19 | 13.26     | 24-Mar-19 | 17         | Distance Protection R PH 23 KM 319.8A.                          |
| 81      | 220 KV        | Tripped     | 220/22 Kv 50 Mva Cgl Ptr 4 @Mulund   | 24-Mar-19 | 16.25     | 24-Mar-19 | 17.02      | LV side only. load affected 27.9 MW.                            |
| 82      | 400 KV        | PO          | Karad Solapur (PG)                   | 3-May-17  | 11:49     |           | Continued. | Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403        |
| 83      | 400 KV        | Tripped     | 400/220/33 Kv 315 Mva ICT 1 @Padghe  | 15-Nov-18 | 10.07     |           | Continued. | Differential Protection Declared Faulty.                        |
| 84      | 400 KV        | HT          | Dhule Sar'Sarovar I                  | 11-Mar-19 | 16.42     | 18-Mar-19 | 8.52       | Over Voltage                                                    |
| 85      | 400 KV        | HT          | Khadka-Aurangabad (Waluj)            | 16-Mar-19 | 17.53     | 18-Mar-19 | 9.38       | Over Voltage                                                    |
| 86      | 400 KV        | PO          | Chandrapur-II - Nanded ckt II        | 18-Mar-19 | 9.5       | 19-Mar-19 | 7.24       | Replacement of Broken Spacer Cum Vibration Damper               |
| 87      | 400 KV        | PO          | Jaigad-New Koyna Ckt-II              | 18-Mar-19 | 10.14     | 20-Mar-19 | 18.27      | Relay Retro Fitting Work.                                       |
| 88      | 400 KV        | PO          | Dabhol New koyna I                   | 18-Mar-19 | 11.37     | 18-Mar-19 | 13.53      | To Attend Chattering.                                           |
| 89      | 400 KV        | PO          | Babhleshwar - RIPL(Nashik)           | 18-Mar-19 | 11.5      | 18-Mar-19 | 15.17      | To Shift LBB Protection.                                        |
| 90      | 400 KV        | Tripped     | 400/220/33kV 500MVA ICT 5 @ Padghe   | 18-Mar-19 | 13.25     | 18-Mar-19 | 14.51      | Tripped on Line Differential                                    |
| 91      | 400 KV        | HT          | Dhule Sar'Sarovar II                 | 18-Mar-19 | 13.39     | 19-Mar-19 | 9.09       | Over Voltage                                                    |
| 92      | 400 KV        | PO          | Dabhol Nagothane I                   | 18-Mar-19 | 14.3      | 18-Mar-19 | 22.13      | Tree Chopping Work.                                             |
| 93      | 400 KV        | HT          | 400/220/33 Kv 500 Mva lct 1          | 18-Mar-19 | 16.17     | 18-Mar-19 | 16.55      | HT For Isolator Maintenance                                     |
| 94      | 400 KV        | HT          | Khadka-Aurangabad (Waluj)            | 18-Mar-19 | 17.06     | 19-Mar-19 | 8.29       | Over Voltage                                                    |
| 95      | 400 KV        | Tripped     | Padgha - Boisar (PG)                 | 18-Mar-19 | 18.15     | 18-Mar-19 | 19.16      | Tripped at Padgha end only                                      |
| 96      | 400 KV        | Tripped     | 400/220KV 500MVA ICT-II@Taptitanda   | 18-Mar-19 | 23.37     | 19-Mar-19 | 2.3        | NDR Operated due to wild cat comes in induction zone of IPS II. |
| 97      | 400 KV        | PO          | Parly(MS)- Nanded ckt I              | 19-Mar-19 | 9.52      | 19-Mar-19 | 14.22      | String Replacement Work.                                        |
| 98      | 400 KV        | PO          | Dhule- Bableshwar - I                | 19-Mar-19 | 10.11     | 19-Mar-19 | 20.35      | Change CT Ratio At BBLR End..                                   |
| 99      | 400 KV        | PO          | Dabhol Nagothane I                   | 19-Mar-19 | 11.32     | 19-Mar-19 | 20.39      | Tree Cutting Work.                                              |
| 100     | 400 KV        | EO          | 400/132 Kv 200 Mva lct 2 @Khadka     | 19-Mar-19 | 13.1      | 19-Mar-19 | 13.43      | Nitrogen Filling Work.                                          |
| 101     | 400 KV        | HT          | Khadka-Aurangabad (Waluj)            | 19-Mar-19 | 18.09     | 20-Mar-19 | 11         | Over Voltage                                                    |
| 102     | 400 KV        | HT          | Dhule Sar'Sarovar I                  | 19-Mar-19 | 18.26     |           | Continued. | Over Voltage                                                    |
| 103     | 400 KV        | PO          | Dhule - Bableshwar - li              | 20-Mar-19 | 9.54      | 20-Mar-19 | 15.51      | CT Ratio Change From 1000a To 2000a AT Bableshwar End.          |
| 104     | 400 KV        | Tripped     | Koradi-Bhusawal                      | 20-Mar-19 | 16.32     | 20-Mar-19 | 17.22      | Distance Protection YPH.                                        |
| 105     | 400 KV        | HT          | Khadka-Aurangabad (Waluj)            | 20-Mar-19 | 17.34     | 22-Mar-19 | 9.29       | Over Voltage                                                    |
| 106     | 400 KV        | EO          | Parly(MS)- Nanded ckt II             | 21-Mar-19 | 0.18      | 21-Mar-19 | 2.17       | To attend Hot Spot                                              |

**List of Transmission line Trippings/Outages for the week 18 Mar- 2019 to 24 Mar -2019**

| Sr. No. | Voltage Level | Outage Type | Name                                              | Trip Date | Trip Time | Sync Date | Sync Time  | Reason                                                                                                                 |
|---------|---------------|-------------|---------------------------------------------------|-----------|-----------|-----------|------------|------------------------------------------------------------------------------------------------------------------------|
| 107     | 400 KV        | Tripped     | Dabhol Nagothane I                                | 21-Mar-19 | 4.58      | 22-Mar-19 | 6.24       | Distance Protection RQ E/F IF - 2.5KA.                                                                                 |
| 108     | 400 KV        | PO          | Jejuri- Koynastage-IV                             | 21-Mar-19 | 9.54      | 21-Mar-19 | 17.35      | Annual Maintenance Work & Testing Work.                                                                                |
| 109     | 400 KV        | Tripped     | 400/220kv 315 Mva ICT I @Karad                    | 21-Mar-19 | 10.5      | 21-Mar-19 | 11.45      | Tripped Due To Bus Bar Operated.                                                                                       |
| 110     | 400 KV        | Tripped     | karad -kolhapur-I                                 | 21-Mar-19 | 10.5      | 21-Mar-19 | 11.47      | Tripped Due To Bus Bar Operated.                                                                                       |
| 111     | 400 KV        | Tripped     | N.Koyna-Karad -Ckt II                             | 21-Mar-19 | 10.5      | 21-Mar-19 | 11.48      | Tripped Due To Bus Bar Operated.                                                                                       |
| 112     | 400 KV        | Tripped     | Karad-Jaigad - I                                  | 21-Mar-19 | 10.5      | 21-Mar-19 | 11.52      | Tripped Due To Bus Bar Operated.                                                                                       |
| 113     | 400 KV        | Tripped     | Karad - Lonikand 1                                | 21-Mar-19 | 10.5      | 21-Mar-19 | 13.57      | At Lonikand End R-N Fault 116.7KM 3.229KA AT Karad Z-1 R PH 6.21KA 42.48KM-Found Sugar Cane Burning AT Loc NO-113 114. |
| 114     | 400 KV        | EO          | Bus Coupler @ Padgha                              | 21-Mar-19 | 16.25     | 21-Mar-19 | 19.08      | To Attend Hot Spot At A-Bus Isolator Clamp.                                                                            |
| 115     | 400 KV        | HT          | Jaigad-Karad Ckt-I                                | 21-Mar-19 | 20.38     | 22-Mar-19 | 7.29       | Over Voltage                                                                                                           |
| 116     | 400 KV        | Tripped     | Padghe - Nagothane - I                            | 22-Mar-19 | 5.48      | 22-Mar-19 | 19.14      | Distance Protection B-Ph.                                                                                              |
| 117     | 400 KV        | Tripped     | Padghe - Nagothane - II                           | 22-Mar-19 | 5.58      | 22-Mar-19 | 19.15      | Distance Protection R-Ph.                                                                                              |
| 118     | 400 KV        | EO          | Bus Coupler @ Karad                               | 22-Mar-19 | 8.02      | 22-Mar-19 | 10.05      | Rept.of Compressor NRV                                                                                                 |
| 119     | 400 KV        | PO          | 400/220/33 Kv 315 MVA ICT-II @Waluj               | 22-Mar-19 | 8.49      | 22-Mar-19 | 19.03      | Attending Oil Leakage                                                                                                  |
| 120     | 400 KV        | PO          | 400/220/33 Kv 105 Mva Bhel Spare Ict 1 @Nagothane | 22-Mar-19 | 10.28     | 22-Mar-19 | 22.15      | Diagnostic Testing                                                                                                     |
| 121     | 400 KV        | PO          | Babhaleshwar - Bhusawal II                        | 22-Mar-19 | 10.48     | 22-Mar-19 | 17.01      | CT Ratio Changing Work At BBLR End.                                                                                    |
| 122     | 400 KV        | PO          | 400/220/22 Kv 100 Mva Ict 1 @Koradi               | 22-Mar-19 | 11.32     | 22-Mar-19 | 11.58      | Earthing Work.                                                                                                         |
| 123     | 400 KV        | PO          | 167 Mva Spare Ict @Lamboti                        | 22-Mar-19 | 12.47     | 22-Mar-19 | 13.01      | Avoid Interference During TAN D Mesurment                                                                              |
| 124     | 400 KV        | HT          | Khadka-Aurangabad (Waluj)                         | 22-Mar-19 | 17.49     | 23-Mar-19 | 9.17       | Over Voltage                                                                                                           |
| 125     | 400 KV        | PO          | New Koyna - Dabhol - Ii                           | 23-Mar-19 | 8.53      | 23-Mar-19 | 22.01      | Insulator String Replacement-LES.                                                                                      |
| 126     | 400 KV        | PO          | Chandrapur II- Warora ckt II                      | 23-Mar-19 | 9.03      | 23-Mar-19 | 11.19      | Tightening of Conductor                                                                                                |
| 127     | 400 KV        | PO          | 400/220/33 Kv 315 MVA ICT-I @Waluj                | 23-Mar-19 | 9.21      | 23-Mar-19 | 18.41      | Attending Oil Leakage                                                                                                  |
| 128     | 400 KV        | PO          | 400/220 KV 500MVA ICT-IV @ Babhaleshwar           | 23-Mar-19 | 10.32     | 23-Mar-19 | 15.45      | Change of CT Ratio                                                                                                     |
| 129     | 400 KV        | PO          | 400/132 KV 200MVA ICT II @Bhusawal                | 23-Mar-19 | 18.27     | 23-Mar-19 | 19.23      | Replacement of safety valve and refilling of Nitrogen in CTR                                                           |
| 130     | 400 KV        | HT          | Khadka-Aurangabad (Waluj)                         | 23-Mar-19 | 18.45     |           | Continued. | Over Voltage                                                                                                           |
| 131     | 400 KV        | PO          | Jaigad-New Koyna Ckt-I                            | 24-Mar-19 | 6.19      | 24-Mar-19 | 20.37      | Replacement of broken support insulator at Jaigad end.                                                                 |
| 132     | 765 KV        | EO          | Ektuni - Akola II Ckt I                           | 22-Mar-19 | 19.34     | 23-Mar-19 | 2.32       | Remove long cloth on conductor                                                                                         |