

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 18/Mar/2024 to 24/Mar/2024

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
18-03-2024	12 Hrs	7030	501	288	7819	9232	306	6860	2250	-2027	23955	0	23955	767	481	27715	27715	50.00
19-03-2024	11 Hrs	7101	408	282	7791	9249	552	6850	2078	-2014	24005	0	24005	826	403	27749	27749	49.96
20-03-2024	11 Hrs	6457	227	284	6968	8845	1278	6552	2250	-2084	23327	0	23327	809	327	27029	27029	50.02
21-03-2024	12 Hrs	6419	241	272	6932	9429	383	7080	2354	-2078	23593	0	23593	769	496	27443	27443	49.97
22-03-2024	12 Hrs	6698	517	280	7495	9714	172	6976	2434	-2222	24078	0	24078	794	499	28084	28084	50.00
23-03-2024	11 Hrs	5940	422	284	6646	9824	430	7295	2123	-1687	24144	0	24144	925	497	27740	27740	49.95
24-03-2024	12 Hrs	6773	251	278	7302	9394	253	6751	2253	-1654	23839	0	23839	683	332	26968	26968	50.03
Maximum		7101	517	288	7819	9824	1278	7295	2434	-1654	24144	0	24144	925	499	28084	28084	50.03
Minimum		5940	227	272	6646	8845	172	6552	2078	-2222	23327	0	23327	683	327	26968	26968	49.95
Average		6631	367	281	7279	9384	482	6909	2249	-1967	23849	0	23849	796	434	27532	27532	49.99

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
18-03-2024	13 Hrs	6984	301	283	7568	8920	384	6827	2218	-2079	23352	0	23352	824	319	27060	27060	50.00
19-03-2024	13 Hrs	7015	256	278	7549	8549	441	6718	2303	-1945	23124	0	23124	885	441	26886	26886	50.01
20-03-2024	17 Hrs	7103	336	275	7714	8915	88	7374	1090	-1973	22690	0	22690	927	311	26419	26419	49.93
21-03-2024	17 Hrs	7015	245	273	7533	9760	180	7175	910	-1712	23321	0	23321	1074	497	27129	27129	50.02
22-03-2024	13 Hrs	6287	264	282	6833	10015	129	6572	2408	-2139	23316	0	23316	894	480	27331	27331	50.00
23-03-2024	16 Hrs	6078	509	280	6867	9716	246	7355	1533	-1631	23595	0	23595	982	500	27199	27199	49.95
24-03-2024	16 Hrs	6687	292	284	7263	9712	375	6762	1339	-1530	23450	0	23450	682	442	26575	26575	49.96
Maximum		7103	509	284	7714	10015	441	7374	2408	-1530	23595	0	23595	1074	500	27331	27331	50.02
Minimum		6078	245	273	6833	8549	88	6572	910	-2139	22690	0	22690	682	311	26419	26419	49.93
Average		6738	315	279	7332	9370	263	6969	1686	-1858	23264	0	23264	895	427	26943	26943	49.98

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
18-03-2024	20 Hrs	7683	460	293	8436	7741	736	7653	0	-1353	22708	0	22708	1152	457	26175	26175	50.02
19-03-2024	20 Hrs	6935	966	289	8190	8332	157	7629	0	-1394	22421	0	22421	1084	490	25882	25882	50.03
20-03-2024	20 Hrs	7204	722	277	8203	9116	102	7492	3	-1599	22801	0	22801	987	407	26310	26310	50.01
21-03-2024	20 Hrs	6976	692	284	7952	9201	229	7374	0	-1524	22725	0	22725	1039	476	26271	26271	49.97
22-03-2024	20 Hrs	6503	697	292	7492	9871	529	7204	0	-1534	23060	0	23060	1185	484	26765	26765	50.00
23-03-2024	20 Hrs	6466	1298	289	8053	8634	593	7408	0	-1266	22918	0	22918	1183	500	26371	26371	49.95
24-03-2024	19 Hrs	6819	339	289	7447	8301	508	6864	23	-1289	21368	0	21368	825	396	24364	24364	50.04
Maximum		7683	1298	293	8436	9871	736	7653	23	-1266	23060	0	23060	1185	500	26765	26765	50.04
Minimum		6466	339	277	7447	7741	102	6864	0	-1599	21368	0	21368	825	396	24364	24364	49.95
Average		6941	739	288	7968	8742	408	7375	4	-1423	22571	0	22571	1065	459	26020	26020	50.00

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
18-03-2024	3 Hrs	6660	205	302	7167	6909	1005	6724	0	-1111	20358	0	20358	584	303	22692	22692	49.99
19-03-2024	4 Hrs	6831	180	301	7312	7164	1164	7158	0	-1080	21389	0	21389	609	299	23706	23706	49.99
20-03-2024	4 Hrs	6969	176	302	7447	6913	814	7441	0	-1101	21150	0	21150	594	301	23510	23510	50.02
21-03-2024	3 Hrs	6439	194	296	6929	7895	765	7245	0	-1205	21272	0	21272	645	314	23793	23793	49.97
22-03-2024	3 Hrs	6694	173	295	7162	8368	353	7244	0	-1223	21553	0	21553	729	295	24152	24152	49.99
23-03-2024	3 Hrs	6315	220	297	6832	8518	613	7138	0	-813	21941	0	21941	1023	498	24622	24622	50.00
24-03-2024	23 Hrs	7013	237	293	7543	7406	673	7091	0	-1245	21030	0	21030	815	492	24020	24020	49.97
Maximum		7013	237	302	7543	8518	1164	7441	0	-813	21941	0	21941	1023	498	24622	24622	50.02
Minimum		6315	173	293	6832	6909	353	6724	0	-1245	20358	0	20358	584	295	22692	22692	49.97
Average		6703	198	298	7199	7596	770	7149	0	-1111	21242	0	21242	714	357	23785	23785	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
18-03-2024	168.613	7.444	7.047	183.104	0.088	190.198	193.029	17.495	172.440	16.347	18.975	9.785	-35.845	533.001	64.605	608.344
19-03-2024	167.479	8.423	6.985	182.887	0.154	193.538	195.507	15.206	173.607	17.037	19.245	9.402	-36.878	534.523	65.525	610.922
20-03-2024	163.533	7.397	6.896	177.826	0.163	197.372	200.181	14.175	172.210	18.273	19.202	8.158	-38.327	530.497	65.687	607.216
21-03-2024	159.618	6.611	6.847	173.076	0.146	212.243	212.176	12.232	171.954	16.988	20.383	9.248	-37.426	537.859	67.057	616.124
22-03-2024	159.508	8.964	6.954	175.426	0.163	223.103	223.099	8.849	169.744	17.732	20.468	9.967	-39.993	543.837	70.428	625.289
23-03-2024	151.377	8.948	6.969	167.294	0.039	218.764	220.482	12.283	173.842	17.170	23.919	11.260	-31.040	547.556	66.219	624.532
24-03-2024	162.849	6.696	6.973	176.518	0.025	210.112	210.305	13.290	164.151	16.277	17.993	9.418	-32.083	537.739	59.494	607.759
Maximum	168.613	8.964	7.047	183.104	0.163	223.103	223.099	168.613	173.842	18.273	23.919	11.260	-31.040	547.556	70.428	625.289
Minimum	151.377	6.611	6.847	167.294	0.025	190.198	193.029	151.377	164.151	16.277	17.993	8.158	-39.993	530.497	59.494	607.216
Average	161.854	7.783	6.953	176.590	0.111	206.476	207.826	161.854	171.135	17.118	20.026	9.605	-35.942	537.859	65.574	614.312

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
18-03-2024	0.052	1.651	30.100
19-03-2024	0.085	1.736	30.015
20-03-2024	0.074	1.810	29.941
21-03-2024	0.050	1.860	29.891
22-03-2024	0.111	1.971	29.780
23-03-2024	0.098	2.069	29.681
24-03-2024	0.048	2.117	29.634

State Load Despatch Center,Airoli (MSETCL) Central Sector Share/Drawal from 18/Mar/2024 to 24/Mar/2024

Date	DAY	Central Sector Share		Total Interstate		Total Share		Total Drawal		Overdrawal(+) /	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
18-03-2024	MONDAY	90.992	7941	102.037	4252	193.029	8043	190.198	7925	-2.831	-118
19-03-2024	TUESDAY	89.115	8040	106.392	4433	195.507	8146	193.538	8064	-1.969	-82
20-03-2024	WEDNESDAY	88.997	8230	111.184	4633	200.181	8341	197.372	8224	-2.809	-117
21-03-2024	THURSDAY	94.532	8723	117.644	4902	212.176	8841	212.243	8843	0.067	3
22-03-2024	FRIDAY	105.405	9178	117.694	4904	223.099	9296	223.103	9296	0.004	0
23-03-2024	SATURDAY	104.280	9071	116.202	4842	220.482	9187	218.764	9115	-1.718	-72
24-03-2024	SUNDAY	99.583	8652	110.722	4613	210.305	8763	210.112	8755	-0.193	-8
Total		672.903		781.876		1454.779		1445.330		-9.449	

Generator Unit Outages/Trippings from 18.03.2024 to 24.03.2024						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	NOPPA
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	NOPPA
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Uran Unit 5	12-11-2022	13:23		Continued.	Major overhaul.	PLANNED
Koyna Unit 11	10-07-2023	09:40		Continued.	Capital Overhaul	PLANNED
Nasik Unit 3	18-01-2024	16:56	18-03-2024	01:48	Tolling (Converted to Planned outage on dt 02.02.2024 for boiler & allied work.)	PLANNED
RPL(AMT) U-5	11-03-2024	03:00	23-03-2024	03:07	Air heater problem	FORCED
Ghatghar Unit-1	11-03-2024	18:40		Continued.	GM Link Fault	FORCED
Uran Unit 6	12-03-2024	20:15		Continued.	For open cycle No schedule from MSEDCL.	FORCED
Ghatghar Unit-2	14-03-2024	18:15	22-03-2024	19:25	GM Link Fault	FORCED
Koradi Unit-10	17-03-2024	11:05	24-03-2024	19:54	Boiler Tube Leakage	FORCED
Nasik Unit 5	19-03-2024	17:40		Continued.	Withdrawn On Tolling.	PLANNED
Bhusawal Unit 4	19-03-2024	17:45	22-03-2024	03:00	Boiler Tube Leakage	FORCED
JPL Unit 2	20-03-2024	00:00		Continued.	Non availability of schedule	NOPPA
JPL Unit 1	22-03-2024	00:00		Continued.	Non availability of schedule	NOPPA
Bhusawal Unit 5	22-03-2024	09:58	25-03-2024	04:34	Boiler Tube Leakage	FORCED
Bhusawal Unit 4	22-03-2024	14:23	23-03-2024	16:19	Boiler Board tripped.	FORCED
Chandrapur Unit 6	23-03-2024	17:36	23-03-2024	19:31	PA Board Failure	FORCED
JSW (J) U1	24-03-2024	00:06		Continued.	CW duct leakage.	FORCED

Transmission Line Outages/Trippings from 18.03.2024 to 24.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
765/400kV 1500MVA ICT-1 @ KORADI 3	18-03-2024	09:36	19-03-2024	00:50	Annual Maintenance of ICT at Koradi-III SS.	PO	765 KV
765/400kV 1500 MVA ICT-2 @ KORADI 3	20-03-2024	09:17	20-03-2024	22:56	Annual Maintenance of ICT at Koradi-III SS.	PO	765 KV
Pole-2 Non base AC filter Z3 (120 MVAR) @ PADGHE HVDC	18-03-2024	07:14	18-03-2024	08:51	Unbalance level-3 B-ph trip alarm	T	500 KV
CHANDRAPUR - PADGHE HVDC	21-03-2024	16:51	21-03-2024	17:27	Tripped at Padghe end due to high supply	T	500 KV
400KV 125MVAR BUS REACTOR @	06-01-2024	11:55	19-03-2024	18:03	Existing 125 MVAR Reactor CB Have	PO	400 KV
PADGHE - KALWA CKT - 1	11-02-2024	00:35	23-03-2024	01:01	For tapping of 400kV Kalwa-Padgha-1 line (Loc no. 1113) with 400kV Kalwa-Kharghar line Loc no. 167 (Tapping work will be finished by 11.06.2024 @ 06:00 Hrs) using ERS thereby forming temporary 400kV Kalwa-Kharghar-Padgha Tap line and carrying out replacement of existing conductor the HTLS conductor of 400kV Kalwa-Padgha-1 line 1148 (Airoli) to 1114 (Shilphata)	PO	400 KV
TIE BAY - 417 OF IEPL @ KORADI-2	17-03-2024	12:19	22-03-2024	19:53	Overhauling of Circuit breaker	PO	400 KV
MAIN BAY (405) OF 315 MVA ICT - 2 @ AKOLA	18-03-2024	13:01	18-03-2024	20:21	for Diagnostic work of ICT-02 & Protection Trials		400 KV
TBC @ LONIKAND	18-03-2024	14:00	18-03-2024	17:43	DT Work & Bay Maintenance	PO	400 KV
TIE BAY (406) OF AURANGABAD (PG) - 2 & ICT - 2	18-03-2024	13:02	18-03-2024	20:22	for Diagnostic work of ICT-02 & Protection Trials		400 KV
PADGHE - NAGOTHANE CKT - 1	19-03-2024	12:37	19-03-2024	20:22	String replacement work at loc. No. 100A where decapping is observed during patrolling carried out after AR operation at 05:55Hrs today	EO	400 KV
400/220/33 KV 315 MVA ICT - 1 @ PARLI	19-03-2024	09:57	19-03-2024	21:07	Commissioning of new 220 IV side CGL make circuit breaker. At present the ICT is in service through 220 kV TBC 1. After erection, commissioning & testing of own IV CB, ICT will be charged through own CB.	PO	400 KV

Transmission Line Outages/Trippings from 18.03.2024 to 24.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400/220/33 KV 315 MVA ICT - 1 @ PARLI	19-03-2024	09:57	19-03-2024	21:07	Testing work	PO	400 KV
400/220/33 KV 315 MVA ICT - 2 @ KHARGHAR	19-03-2024	23:47	20-03-2024	06:45	Hotspot attending work on 220kV Y-Ph LV Bushing, Y-Ph C Bus PG Clamp & R-Ph A Bus PG Clamp	EO	400 KV
400KV 125MVAR BUS REACTOR @ KARAD	19-03-2024	10:37	19-03-2024	18:03	For taking Rector in service through own CB. Siemens engineer available for CSD commissioning.	PO	400 KV
400KV-PARLI NEW-PARLI-M-2	19-03-2024	15:01	19-03-2024	16:59	For taking CT oil sample. AR in non auto of CKT-1	PO	400 KV
DHULE - SSNNL CKT - 2	19-03-2024	12:23			Major maintenance of GIS bay no.18	PO	400 KV
STATION TF-3 @ KORADI 2	19-03-2024	10:54	19-03-2024	18:19	"Permission for emergency work of tightening of loose IPS tube connection Circuit Breaker & Line CT of Station Transformer-III Main Bay 404 at 400kV Koradi-II Substation. "	EO	400 KV
BABHALESHWAR - PADGHE CKT- 1	20-03-2024	12:20	20-03-2024	14:07	Tripped on distance protection.	T	400 KV
CHANDRAPUR - KHAPERKHEDA	20-03-2024	08:28	20-03-2024	23:47	1. Measurement of tandelta & capacitance of Line CVT. 2. Relay Testing work. 3. Bay routine maintenance work	PO	400 KV
400/220/20 KV 300 MVA ICT - 1 @ KORADI	20-03-2024	07:32	20-03-2024	18:10	Physical dimension measurement of Tan delta point of bushing for T. M. S. unit under MTAMC project by representative of M/s Siemens.Attending oil leakage of Y Phase ICT-1 unit near radiator bank.	PO	400 KV
BABLESHWAR- AURANGABAD (WALUJ)	20-03-2024	13:02	20-03-2024	18:16	Tripped on distance protection.	T	400 KV
KHADKA - BABLESHWAR	20-03-2024	05:34	20-03-2024	10:15	Line tripped on distance protection.	T	400 KV
PADGHE - TARAPUR CKT - 1	21-03-2024	13:40	21-03-2024	15:04	Tripped on Distance protection	T	400 KV
PADGHE - TARAPUR CKT - 1	21-03-2024	15:22	21-03-2024	19:26	Tripped on distance protection	T	400 KV
220 KV KORADI (400 KV) - BUTIBORI CKT	21-03-2024	16:57	21-03-2024	17:42	Compressor problem	HT	400 KV
400/220 KV 167MVA SPARE ICT @ LONIKAND 2	21-03-2024	10:38	21-03-2024	20:07	Dignostic testing and RRS work	PO	400 KV

Transmission Line Outages/Trippings from 18.03.2024 to 24.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400/220/33 KV 500 MVA ICT - 3 @ JEJURI	21-03-2024	13:13	21-03-2024	20:15	For RRS related protection & CB trials work.	PO	400 KV
400/220KV 315 MVA ICT - 2 @ NEW KOYNA	21-03-2024	13:06	21-03-2024	21:41	R.Ph.unit radiator oil leakage attending work by removing radiator limb and repair by cold welding and refitted work	PO	400 KV
400/220kv SPARE ICT @ JEJURI	21-03-2024	11:05	21-03-2024	20:36	For RRS related protection & CB trials work.	PO	400 KV
400/220kv 500MVA ICT-2 @ TAPTITANDA	21-03-2024	09:29	21-03-2024	18:39	Diagnostic Testing work and quarterly maintenance work	PO	400 KV
80 MVAR BUS REACTOR @ PADGHE	21-03-2024	10:37	21-03-2024	19:00	1) Diagnostic Testing work 2) Bay maint work	PO	400 KV
DABHOL - NEW KOYNA CKT - 2	21-03-2024	10:34	21-03-2024	18:06	Cold Washing Work, Diagnostic testing & Relay testing work , Routine maint. Work	PO	400 KV
EKTUNI - BABLESHWAR CKT - 2	21-03-2024	13:36	21-03-2024	20:30	Line Maintenance and Bay Maintenance Works	PO	400 KV
MAIN Bay - 416 OF 400/220/33 KV 500MVA ICT - 2 @ LONIKAND 2	21-03-2024	10:39	21-03-2024	19:56	Diagnostic testing and Maintenance	PO	400 KV
TIE BAY - 415 OF 400/220/33 KV 500MVA ICT - 2 @ LONIKAND 2	21-03-2024	10:39	21-03-2024	19:57	Diagnostic testing and Maintenance	PO	400 KV
CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	22-03-2024	18:51	23-03-2024	00:09	-	PO	400 KV
MAIN BUS - 1 @ EKTUNI	22-03-2024	14:00	22-03-2024	22:00	Diagnostic Testing and Routine Maintenance Works	PO	400 KV
CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	23-03-2024	12:43	23-03-2024	18:08	To attend Broken Earth Wire strands		400 KV

Transmission Line Outages/Trippings from 18.03.2024 to 24.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KALWA - KHARGHAR	23-03-2024	01:01	23-03-2024	06:19	Outage on temporarily formed 400KV Kalwa-Kharghar-Padgha-1 Line for Removing the tapping arrangement of 400kV Kalwa-Padgha Ckt.1 from (Loc no. 1113) on 400kV Kalwa-Kharghar line (loc no 167) (Tapping carried out on 11.02.2024) & Restore 400KV Kalwa-Kharghar Line & continue the outage on 400kV Kalwa-Padgha Ckt.1 Line.	PO	400 KV
PADGHE - KALWA CKT - 1	23-03-2024	01:01	25-03-2024	23:08	Outage on 400kV Kalwa-Padgha Ckt.1 Line for Removing the tapping arrangement of 400kV Kalwa-Padgha Ckt.1 from (Loc no. 1113) on 400kV Kalwa-Kharghar line (loc no 167) using ERS towers & Restore 400KV Kalwa-Kharghar Line & continue the outage on 400kV Kalwa-Padgha Ckt.1 Line on continuous basis for replacement of proposed balance existing conductor by HTLS Conductor till 25.03.2024.	PO	400 KV
400/220/33 KV 500 MVA ICT - 3 @ PARLI	23-03-2024	14:34	23-03-2024	17:58	Heavy oil Leakage		400 KV
PADGHE - BOISAR (PG)	23-03-2024	13:05	23-03-2024	14:06	Tripped on distance protection	T	400 KV
NAGOTHANE - DABHOL CKT - 2	24-03-2024	22:42	24-03-2024	23:16	Tripped on distance protection from Dabhol end only.	T	400 KV
400/220 KV 500 MVA ICT - 5 @ PADGHE	24-03-2024	07:12	24-03-2024	23:52	Outage required on 500MVA ICT No.5 LV side at 400kV Padgha s/stn. for safety purpose for stringing of HTLS conductor of 400kV Kalwa-Padgha-1 line at crossing loc 2A-2B	PO	400 KV
400/220KV 315 MVA ICT - 2 @ BOISAR PG	24-03-2024	18:21			AMP work, Dia to be kept open at both sides	PO	400 KV
220/110 KV 155MVA ICT-1@ BHIRA (T)-220 KV	05-03-2024	07:40	20-03-2024	17:24	ICI 1 overhauling ,Testing ,CRP replacement of CPLR 1-2 ,ICT 1	PO	220 KV
BUTIBORI I - INDORAMA CKT	17-03-2024	20:58	18-03-2024	01:41	B= R PH DIFF PRTN OPTD 17.01 KA.	HT	220 KV
KANHAN-UMRED 1	18-03-2024	08:08	18-03-2024	18:01	Re stringing work.	HT	220 KV

Transmission Line Outages/Trippings from 18.03.2024 to 24.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
MUMEWADI -HALKARNI 2 LINE	18-03-2024	10:24	18-03-2024	17:44	Quarterly Maintenance	PO	220 KV
TALANDGE - MUDSHINGI CKT - 2	18-03-2024	12:01	18-03-2024	17:58	Quarterly maintenance work.	PO	220 KV
TILLARI - AMONA LINE	18-03-2024	06:05	18-03-2024	07:47	Distance protection	T	220 KV
URAN - APTA 3	18-03-2024	12:28	18-03-2024	17:19	For Relay testing and Diagnostic testing work at Uran end	PO	220 KV
220/100 KV 100 MVA ICT 1 @ TALOJA	18-03-2024	13:54	18-03-2024	19:04	Urgent Isolator Support Structure pole Replacement work of 220kV side isolator.	PO	220 KV
220/100 KV 100 MVA ICT 2 @ KANDALGAON	18-03-2024	10:40	18-03-2024	14:47	Diagnostic testing work	PO	220 KV
220/132kV 100MVA ICT -1 @ LONI DEOKAR	18-03-2024	10:30	18-03-2024	13:50	Outage for Diagnostic Testing work on ICT-1	PO	220 KV
220/132kV 100MVA ICT -2 @ LONI DEOKAR	18-03-2024	13:55	18-03-2024	15:45	Outage for Diagnostic Testing work on ICT-2	PO	220 KV
KARAD - VITA CKT- 1	18-03-2024	08:19	18-03-2024	19:07	Replacement Work of old disc insulator by long rod insulators at various locations.	PO	220 KV
CHIKHALI-JALNA I	19-03-2024	10:40	19-03-2024	21:21	Testing work	PO	220 KV
DONDAICHA(220)-AMALNER(220)	19-03-2024	13:46	19-03-2024	15:54	Replacement of Flash over string	PO	220 KV
SAHARA-URSE	19-03-2024	15:44	20-03-2024	17:41	Earth wire snapped in between location 46-47 during OPGW work.	EO	220 KV
URAN - APTA 4	19-03-2024	13:00	19-03-2024	17:39	For Relay testing and Diagnostic testing work	PO	220 KV
220 KV CHANDRAPUR - 2 - CHANDRAPUR MIDC CKT	19-03-2024	10:02	19-03-2024	11:30	Removing of Aux.Isolators	PO	220 KV
220/132 KV 100 MVA ICT 1	19-03-2024	16:01	19-03-2024	19:31	Testing work	PO	220 KV
220/33KV 50MVA PTR 1 @ MIRAJ	19-03-2024	13:03	19-03-2024	17:44	OLTC Overhauling Work	PO	220 KV
220KV KURUNDA -GIRWALI CKT	19-03-2024	13:21	19-03-2024	14:35	To attend CB Spring charge problem		220 KV
BABLESHWAR AHAMADNAGAR-II	19-03-2024	06:05	19-03-2024	07:21	Tripped on distance protection	T	220 KV
BUS SECTION @ AIROLI KNOWLEDGE PARK	19-03-2024	12:27	19-03-2024	17:33	Diagnostic Testing and RM work.	PO	220 KV
KARAD - VITA CKT- 1	19-03-2024	08:09	19-03-2024	20:46	Replacement Work of old disc insulator by long rod insulators at various locations.	PO	220 KV

Transmission Line Outages/Trippings from 18.03.2024 to 24.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
MAIN BUS - 2 @ GOREGAON	19-03-2024	10:56	19-03-2024	18:14	Preventive Maintenance of Main Bus-2 & Bus-2 side Isolators	PO	220 KV
VITA - HIWARWADI	19-03-2024	08:09	19-03-2024	20:46	Replacement Work of Old insulator disc by Long rod insulator at various locations	PO	220 KV
CHIKHALI-JALNA I	20-03-2024	11:17	21-03-2024	00:20	Overhed stringing over loc no 12 of jalna chikhli for 220kv lilo line for 220kv nagewadi ss.	HT	220 KV
CHIKHALI-JALNA II	20-03-2024	11:17	21-03-2024	02:22	Overhed stringing over loc no 12 of jalna chikhli for 220kv lilo line for 220kv nagewadi ss.	HT	220 KV
GHATGHAR - BAPGAON	20-03-2024	10:05	20-03-2024	17:25	Minor oil leakage attending work & CT Diagnostic testing work of R ph CT	PO	220 KV
HINJAWADI I- CHINCHWAD	20-03-2024	06:53	20-03-2024	22:41	Hand Tripped	HT	220 KV
KANHAN-UMRED 1	20-03-2024	08:16	20-03-2024	16:50	De-stringing work between loc no kanhan gantry-i to exit loc no.157 of 220kv umred kanhan ckt-i tl 2.	HT	220 KV
MIDC CHANDRAPUR-GADCHANDUR	20-03-2024	09:15	20-03-2024	17:12	Diagnostic testing, isolator maintenance & routine maintenance work.	HT	220 KV
TEMBHURNI - JEUR	20-03-2024	10:38	20-03-2024	12:25	Quarterly Maintenance	PO	220 KV
TEMBHURNI - JEUR	20-03-2024	10:38	20-03-2024	12:25	Quarterly Maintenance.	PO	220 KV
220/100 KV 100 MVA ICT 1 @ JAMBHUL	20-03-2024	09:30	20-03-2024	17:23	Retrofitting of 1) Numerical Differential Relay 2) HV & LV Back Up Relay	PO	220 KV
220/132 KV 100 MVA ICT 2	20-03-2024	19:35	20-03-2024	21:40	Attending hot spot on ict 2 lv isolator.	HT	220 KV
220/132-110 KV 100MVA ICT 1 @ JATH	20-03-2024	10:18	20-03-2024	13:21	Diagnostic Test Work	PO	220 KV
220/132-110 KV 100MVA ICT 2 @ JATH	20-03-2024	14:12	20-03-2024	17:19	Diagnostic Testing Work	PO	220 KV
220/132KV 100MVA ICT 1	20-03-2024	11:33	20-03-2024	16:29	Diagnostic testing work.	HT	220 KV
220/33KV 100MVA TF No.2 @ BOTHE	20-03-2024	12:14	21-03-2024	21:54	Oil filtration of 220/33kv 100MVA T/F-II	PO	220 KV
220KV AMALNER - JPL CKT 2	20-03-2024	13:20	20-03-2024	19:23	Hotspot of tower no-109, temperature is 145c.	HT	220 KV
BUS COUPLER @ PHURSUNGI	20-03-2024	11:05	20-03-2024	12:41	Bay Half Yearly Maint. work, CT tan delta testing work	PO	220 KV

Transmission Line Outages/Trippings from 18.03.2024 to 24.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
MAIN BUS SECTION BREAKER @ PEDAMBE	20-03-2024	12:25	20-03-2024	13:07	tripped on overcurrent and earth fault indication	T	220 KV
NERLE- POPHALI	20-03-2024	12:28	20-03-2024	17:20	Tripped on distance protection.	T	220 KV
PADGHE - NALASOPARA - VASAI (T)	20-03-2024	05:00	20-03-2024	08:05	In r/o work of shifting /diversion of existing 220kV D/C Padghe- Nalasopara-Vasai tap line between loc.no. 57to 59 & 61 to 62 for M/s Rajprabha Developers Pvt. Ltd following work is proposed on 20.03.2024: 1) Jumper will be reconnected at Loc 56 & 63 of PADGHE - NALASOPARA - VASAI (T). 2) Jumper will be opened at Loc 56 & 63 of NALASOPARA - VASAI link line. 3) After opening & connecting jumpers at said locations, the line reorientaion will change & load of 220kV Vasai & Nalasopara will be fed from 400kV Padgha S/stn through bunching arrangement at Loc no.55 & this line will be charged at 08:00 am on same day and this line orientation will be in service for 2 days from 20.03.2024 to 21.03.2024. 4) After charging 220kV Nalasopara-Vasai link, line will be dead between Loc no. 56 to 63 from 20.03.2024 to 21.03.2024. 5) Cut-point formation over newly erected Tower at Loc no. 58 & 58B will be carried out and related de-stringing & stringing work will be carried out on one side of the circuit.	PO	220 KV
PT - 2 @ PARVATI	20-03-2024	11:15	20-03-2024	13:28	For measurement of Tan delat value	PO	220 KV
CHALISGAON -BABHALESHWAR	21-03-2024	18:51	21-03-2024	19:49	Removal of Cloth		220 KV
DASTURI-KANDALGAON LINE	21-03-2024	11:26	21-03-2024	18:10	Retrofitting work of Distance Protection Relay of 220KV Dasturi- Kandalgaon line.	PO	220 KV
GIS BHANDUP - BORIVALI	21-03-2024	22:56	22-03-2024	07:44	For Erection of Twin Monopole at Loc. No. 22-23 for MMRDA Metro work..	PO	220 KV

Transmission Line Outages/Trippings from 18.03.2024 to 24.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KALWA - BORIVALI	21-03-2024	22:50	22-03-2024	07:51	For Erection of Twin Monopole at Loc. No. 22-23 for MMRDA Metro work..	PO	220 KV
LOTEPARSHURAM- DASTURI LINE	21-03-2024	18:37	22-03-2024	03:02	Retrofitting work of Distance Protection Relay of 220KV Dasturi- Lote line.	PO	220 KV
MIRAJ - ICHALKARANJI	21-03-2024	18:46	21-03-2024	22:34	Attending minor hotspots at TL No 25 Rph & 46 Rph	PO	220 KV
PHURSUNGI-SERUM	21-03-2024	10:06	21-03-2024	21:04	1)Restranging conductor (R, Y, and B) between span of L.N.-76 to 70 & 76 to 79 through AMC. Minimum Ground Clearance. 2)Disc cleaning by Cold line cleaning through AMC. 3)Opening jump at L.N.-3 of 220 kV Theur & Jejuri & Serum Phursungi line. 4)Bunching of Theur Jejuri & Serum Phursungi at both side of CP L.N.-3. Due to which form the Theur Serum & 220 kV Jejuri Phursungi III (will open at Phursungi).	PO	220 KV
TALANDGE - ICHALKARANJI 2	21-03-2024	18:53	21-03-2024	22:16	For attending minor hotspots at TL No 21 Rph	PO	220 KV
THEUR-JEJURI	21-03-2024	10:06	21-03-2024	19:46	1)Restranging conductor (R, Y, and B) between span of L.N.-76 to 70 & 76 to 79 through AMC. Minimum Ground Clearance. 2)Disc cleaning by Cold line cleaning through AMC. 3)Opening jump at L.N.-3 of 220 kV Theur & Jejuri & Serum Phursungi line. 4)Bunching of Theur Jejuri & Serum Phursungi at both side of CP L.N.-3. Due to which form the Theur Serum & 220 kV Jejuri Phursungi III (will open at Phursungi).	PO	220 KV

Transmission Line Outages/Trippings from 18.03.2024 to 24.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/100 KV 200 MVA ICT 1 @ KOLSHET	21-03-2024	10:03	21-03-2024	16:16	Preventive maintenance of CTR along with M/s. CTR representative.	PO	220 KV
220/132 100MVA ICT-1 @ AMRAPUR	21-03-2024	09:40	21-03-2024	17:01	ICT I & II � Quarterly Maintenance work	PO	220 KV
220/132 100MVA ICT-2 @ AMRAPUR	21-03-2024	09:40	21-03-2024	17:01	Quarterly Maintenance work	PO	220 KV
220/132 KV 200 MVA ICT 1 @ CHALISGAON	21-03-2024	11:24	21-03-2024	13:35	Attend oil leakage and Hot spot work.		220 KV
220/132 KV 200MVA ICT 2 @ KURKUMBH	21-03-2024	14:00	21-03-2024	18:08	Outage for Diagnostic Testing work on ICT-2	PO	220 KV
220/132KV 200MVA ICT 1 @ KURKUMBH	21-03-2024	10:00	21-03-2024	13:35	Outage for Diagnostic Testing work on ICT-1	PO	220 KV
220KV AMALNER - JPL CKT 2	21-03-2024	10:24	21-03-2024	18:52	Transmission line tower jumper tightness work	PO	220 KV
220KV AUXILLARY BUS	21-03-2024	11:00	21-03-2024	17:00	Auxiliary bus and jumper measurement of Auxiliary bus to bus isolator at 220kV Bhokardan s/s	PO	220 KV
220KV MAIN BUS 1	21-03-2024	11:42	21-03-2024	13:48	CT Tan delta testing, IR Measurement and C.B Timing and CRM Alongwith relay testing	PO	220 KV
220KV PADEGAON WALUJ CKT 3	21-03-2024	10:32	21-03-2024	19:33	Isolator overhauling work.	PO	220 KV
220KV PANDHARKAWDA - WANI CKT I	21-03-2024	10:50	21-03-2024	19:23	Tan delta testing of CT work & Relay testing work.		220 KV
AMRAPUR - TAPTITANDA CKT - 2	21-03-2024	14:06	21-03-2024	16:45	220 KV Amrapur-Thaptitanda ckt 2 Bay - Quarterly Maintenance work	PO	220 KV
BORIVALI - CTRLS CKT	21-03-2024	22:59	22-03-2024	08:01	For Erection of Twin Monopole at Loc. No. 22-23 for MMRDA Metro work..	PO	220 KV
BUS COUPLER @ AMRAPUR	21-03-2024	14:30	21-03-2024	16:25	QUARTERLY BAY MAINTENANCE WORK	PO	220 KV
KHARGHAR - BORIVALI CKT - 2	21-03-2024	22:51	22-03-2024	07:42	For Erection of Twin Monopole at Loc. No. 22-23 for MMRDA Metro work.	PO	220 KV
STATION TRANSFORMER - 4 @ EKLAHARE (GCR)	21-03-2024	10:55	21-03-2024	18:10	Routine maintenance , Diagnostic testing work	PO	220 KV
TBC @ RANJANGAON	21-03-2024	10:48	21-03-2024	12:50	220KV CT Tan delta & CB CRM & Timing measurement , General bay maintenance	PO	220 KV

Transmission Line Outages/Trippings from 18.03.2024 to 24.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
URAN - ULWE GIS CKT - 1	21-03-2024	12:09	21-03-2024	17:45	For Relay testing and Diagnostic testing work	PO	220 KV
BUTIBORI-INDORAMA	22-03-2024	07:24	22-03-2024	22:30	Annual maintenance work.	PO	220 KV
CHALISGAON -BABHALESHWAR	22-03-2024	06:15	22-03-2024	21:34	Distance protection.	T	220 KV
CHALISGAON -BABHALESHWAR	22-03-2024	06:15	22-03-2024	21:34	Distance Protection	T	220 KV
KALWA - TFIPL	22-03-2024	10:36	22-03-2024	16:23	For safety purpose outage is required on 220 kV Kalwa-TFIPL &Pawane Tap Line during maintenance work on 220 kV Kharghar-Netmagic Line due to M/C configuration.	PO	220 KV
TALOJA II - OCIL 1	22-03-2024	14:05	22-03-2024	17:15	Rusted isolator support structure pole replacement for main bus and aux isolators.	PO	220 KV
WANI-WARORA 1	22-03-2024	13:44	22-03-2024	19:30	For fixing of bird diverter on R,Y & B Phase conductor.	PO	220 KV
200 MVA 220/132 KV ICT 1 @ GIRWALI	22-03-2024	11:00	22-03-2024	15:07	Annual Maintenance work.	PO	220 KV
220 KV BUS COUPLER	22-03-2024	16:56	22-03-2024	22:22	CRM testing work.	PO	220 KV
220/100 KV 200 MVA ICT 2 @ KOLSHET	22-03-2024	10:45	22-03-2024	15:53	Preventive maintenance of CTR along with M/s. CTR representative.	PO	220 KV
220/132 KV 100 MVA ICT 1 @ BHENDA	22-03-2024	10:38	22-03-2024	15:50	Annual Diagnostic Testing work Buswhing,CT, winding TanD and CB CRM timing work with the help of Mobile testing Unit Nashik.	PO	220 KV
220/132 KV 100 MVA ICT-3 @ BHENDA	22-03-2024	23:01	23-03-2024	01:06	Annual Diagnostic Testing work Buswhing,CT, winding TanD and CB CRM timing work with the help of Mobile testing Unit Nashik.	PO	220 KV
220/132 KV 150 MVA ICT-2 @BHENDA	22-03-2024	16:56	22-03-2024	21:32	Annual Diagnostic Testing work Buswhing,CT, winding TanD and CB CRM timing work with the help of Mobile testing Unit Nashik.	PO	220 KV
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	22-03-2024	10:00	22-03-2024	13:23	Winding Resistance Measurement Test of ICT 1	PO	220 KV
220/132 KV 200 MVA ICT 2 @ MALEGAON	22-03-2024	12:00	22-03-2024	23:43	For Relay Testing work and Bay Maint. work	PO	220 KV

Transmission Line Outages/Trippings from 18.03.2024 to 24.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/132 KV 200 MVA ICT 1 @ BOISAR-II	22-03-2024	12:58	22-03-2024	17:25	1) Oil Particle test, 2) Transformer PI, CFT terminal IR & OLTC oil check.	PO	220 KV
220/132KV 100MVA ICT 1 @ 220KV GEORAI	22-03-2024	12:20	22-03-2024	18:06	Attending oil leakage.	PO	220 KV
220KV AMALNER - JPL CKT 2	22-03-2024	08:20	22-03-2024	19:15	JPL Ckt 2 transmission line tower jumper tightness work.	PO	220 KV
AMRAPUR - TAPTITANDA CKT - 2	22-03-2024	11:10	22-03-2024	16:45	Tripped on distance protection.	T	220 KV
BABLESHWAR -BHENDA	22-03-2024	18:26	22-03-2024	22:53	Annual Diagnostic Testing work for CT, TanD & quarterly maint purpose with the help of Mobile testing Unit Nashik.	PO	220 KV
BUS COUPLER @ SONKAR	22-03-2024	11:57	22-03-2024	16:44	Replacement of B ph CT due to High Tan delta Value.	PO	220 KV
KHARGHAR - NET MAGIC GIS	22-03-2024	11:15	22-03-2024	16:07	To attend damaged conductor of top ph. by fixing repair sleeve in b/w loc no. 42-43	PO	220 KV
PADGHE - NALASOPARA - VASAI (T)	22-03-2024	05:11	22-03-2024	08:09	In r/o work of shifting /diversion of existing 220kV D/C Padghe- Nalasopara-Vasai tap line between loc.no. 57to 59 & 61 to 62 for M/s Rajprabha Developers Pvt. Ltd following work is proposed on 22.03.2024: 1) Jumnper will be reconnected at Loc no. 56 & 63 of 220kV Nalasopara-Vasai Link Line. 2) After removing bunching at Loc no. 55, line orientation will restore to 220kV Padgha-Nalasopara-Vasai Line and line will be charged at 08:00 am on same day i.e 22.03.2024.	PO	220 KV
PANDHARPUR - KHANAPUR	22-03-2024	18:27	22-03-2024	23:12	Replacement Work of Disc Insulator by Long rod at Loc No. 199 to 260	PO	220 KV
URAN - SEZ JNPT	22-03-2024	14:55	22-03-2024	17:00	For Relay testing and Diagnostic testing work	PO	220 KV

Transmission Line Outages/Trippings from 18.03.2024 to 24.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
VITA - MIRAJ	22-03-2024	16:53	23-03-2024	00:25	Polymer insulator replacement Work	PO	220 KV
WALUJ - CHITEGAON I	22-03-2024	11:13	22-03-2024	18:11	To carry out back up relay retrofitting work.	PO	220 KV
MIRAJ - MHAISHAL	23-03-2024	16:41	24-03-2024	01:28	Polymer Insulator replacement Work	PO	220 KV
WANI-WARORA 1	23-03-2024	07:19	23-03-2024	17:35	For fixing of Bird Diverter	PO	220 KV
220 KV JALKOT - KUMBHARGAON (400 KV) CKT - 2	23-03-2024	16:37	23-03-2024	17:16	Tree cutting	PO	220 KV
220/33 KV 50 MVA PTR 1 @ BHENDA	23-03-2024	10:22	23-03-2024	10:22	Annual Diagnostic Testing work for Bushing,CT, winding TanD and CB CRM and Timing with the help of Mobile testing Unit Nashik.	PO	220 KV
220/33 KV 50 MVA PTR 2 @ BHENDA	23-03-2024	10:30	23-03-2024	12:28	Annual Diagnostic Testing work for Bushing,CT, winding TanD and CB CRM and Timing with the help of Mobile testing Unit Nashik.	PO	220 KV
220/33 KV 50 MVA PTR 3 @ BHENDA	23-03-2024	12:54	23-03-2024	16:50	Annual Diagnostic Testing work for Bushing,CT, winding TanD and CB CRM and Timing with the help of Mobile testing Unit Nashik.	PO	220 KV
220/33KV 100MVA TF No.1 @ BOTHE	23-03-2024	11:40	23-03-2024	16:52	Hot Spot attending work at LV Y Ph CT	PO	220 KV
220KV AMALNER - JPL CKT 1	23-03-2024	08:14	23-03-2024	16:15	Tower jumper tightness work	PO	220 KV
220KV AMALNER - JPL CKT 2	23-03-2024	17:08	23-03-2024	18:50	Tower Jumper tightness work	PO	220 KV
220KV CHITEGAON -SAWANGI CKT	23-03-2024	11:20	23-03-2024	18:21	To carry out Back up relay retrofitting	PO	220 KV
BABLESHWAR -AHAMADNAGAR-I-JEUR TAP	23-03-2024	11:36	23-03-2024	12:13	Diagnostic testing .	PO	220 KV
NEW KOYNA - PEDAMBE	23-03-2024	06:00	23-03-2024	06:37	Line tripped on Back up protection.	T	220 KV
PEDAMBE-KALAMBANI(TSS)	23-03-2024	06:00	23-03-2024	07:30	Line tripped on distance protection.	T	220 KV
VARKUTI- HIWARWADI	23-03-2024	15:19	23-03-2024	23:51	Old Insulator replacement work by long rod at Loc No 166 to 230	PO	220 KV
KANDALGAON - PIRANGUT	24-03-2024	11:41	24-03-2024	17:45	For fixing of conductor vibration dampers.	PO	220 KV
PEDHAMBE ONI LINE	24-03-2024	15:23	24-03-2024	17:45	Tripped on distance protection	T	220 KV

Transmission Line Outages/Trippings from 18.03.2024 to 24.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
WANI-WARORA 1	24-03-2024	07:18	24-03-2024	17:03	FOR FIXING OF BIRD DIVERTER ON R, Y & B-PH CONDUCTOR & EARTHWIRE BY AGENCY M/S. TRAFOTECH SYSTEM PVT. LTD. MUMBAI	PO	220 KV
220/100 KV 100 MVA ICT 1 @ VASAI-II	24-03-2024	10:00	24-03-2024	16:22	Repaired RET 670 Relay installation & commissioning and bay maintenance work	PO	220 KV
NEW KOYNA - PEDAMBE	24-03-2024	15:23	24-03-2024	16:30	Tripped on back up	T	220 KV
VARKUTI- HIWARWADI	24-03-2024	14:50	25-03-2024	00:06	Old Insulator replacement work by long rod at Loc No 166 to 230	PO	220 KV
MANSAR-PENCH	17-03-2024	19:31	18-03-2024	13:16	Tripped on distance protection	T	132 KV
ZONE - 2 @ KALYAN	21-03-2024	05:45	21-03-2024	06:51	110KV Main Bus extension to the new 110KV Cap Bank MBS GOD A phase.	PO	110 KV
KOLSHET - BMC - BORIVALI (T) - BORIVALI (M)	22-03-2024	09:56	22-03-2024	23:15	installation of Safety Platform at BMC end	PO	110 KV
WAGHIVALI - CHEMBUR	22-03-2024	00:26	22-03-2024	05:01	Formation of 110 kV Waghivali Chembur Mankhurd Three Terminal Line	PO	110 KV
KOLSHET - BMC - BORIVALI (T) - BORIVALI (M)	23-03-2024	08:43	23-03-2024	21:56	installation of Safety Platform at BMC end	PO	110 KV
KOLSHET - BMC - BORIVALI (T) - BORIVALI (M)	24-03-2024	09:55	24-03-2024	23:07	installation of Safety Platform at BMC end	PO	110 KV