

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 17/Mar/2025 to 23/Mar/2025

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
17/03/2025	12 Hrs	6517	1729	207	8453	10942	350	5783	3339	-2464	25801	0	25801	809	320	29996	29996	49.96
18/03/2025	11 Hrs	6546	1605	220	8371	10824	324	5599	3198	-2322	25384	0	25384	664	429	29409	29409	50.00
19/03/2025	11 Hrs	6670	1873	231	8774	10924	160	5707	3039	-2453	25534	0	25534	558	454	29616	29616	50.01
20/03/2025	11 Hrs	7249	850	264	8363	10245	585	5794	3060	-2150	25280	0	25280	820	461	29328	29328	50.01
21/03/2025	11 Hrs	5742	1483	273	7498	11698	362	4760	3130	-2330	24522	0	24522	680	366	28494	28494	49.98
22/03/2025	11 Hrs	5775	1477	267	7519	11544	191	4952	3264	-2308	24576	0	24576	646	179	28295	28295	49.98
23/03/2025	12 Hrs	6327	584	263	7174	10665	232	5382	3397	-2094	24228	0	24228	541	172	27563	27563	50.01
Maximum		7249	1873	273	8774	11698	585	5794	3397	-2094	25801	0	25801	820	461	29996	29996	50.01
Minimum		5742	584	207	7174	10245	160	4760	3039	-2464	24228	0	24228	541	172	27563	27563	49.96
Average		6404	1372	246	8022	10977	315	5425	3204	-2303	25046	0	25046	674	340	28957	28957	49.99

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
17/03/2025	17 Hrs	7518	1733	209	9460	10850	359	6579	1495	-2389	25727	0	25727	788	374	29905	29905	49.98
18/03/2025	16 Hrs	7082	1651	137	8870	10718	292	5857	2401	-2395	25136	0	25136	701	389	29228	29228	49.99
19/03/2025	17 Hrs	7493	1852	223	9568	10802	354	5998	1359	-2373	25100	0	25100	728	392	29201	29201	49.99
20/03/2025	16 Hrs	7584	1107	258	8949	10822	303	5863	2177	-2279	25208	0	25208	895	375	29384	29384	49.96
21/03/2025	16 Hrs	6440	1881	264	8585	11583	327	4948	2309	-2574	24573	0	24573	678	167	28597	28597	49.96
22/03/2025	17 Hrs	7215	1432	265	8912	11214	162	5268	1664	-2344	24272	0	24272	667	178	28065	28065	50.04
23/03/2025	16 Hrs	6826	323	262	7411	10829	212	5681	2421	-2126	23852	0	23852	546	150	27250	27250	49.94
Maximum		7584	1881	265	9568	11583	359	6579	2421	-2126	25727	0	25727	895	392	29905	29905	50.04
Minimum		6440	323	137	7411	10718	162	4948	1359	-2574	23852	0	23852	546	150	27250	27250	49.94
Average		7165	1426	231	8822	10974	287	5742	1975	-2354	24838	0	24838	715	289	28804	28804	49.98

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
17/03/2025	20 Hrs	7545	1799	211	9555	10632	357	6990	0	-1619	25311	0	25311	1193	461	29188	29188	49.99
18/03/2025	20 Hrs	7775	2014	214	10003	10157	325	6914	0	-1686	25064	0	25064	1074	492	28965	28965	49.91
19/03/2025	20 Hrs	7929	1637	252	9818	9394	740	6782	0	-1513	24613	0	24613	1221	498	28453	28453	49.96
20/03/2025	20 Hrs	7917	1962	269	10148	9718	512	6269	0	-1557	24485	0	24485	1203	497	28347	28347	50.01
21/03/2025	20 Hrs	7688	2204	276	10168	10288	308	6065	0	-1739	24473	69	24542	1194	230	28253	28322	49.97
22/03/2025	20 Hrs	7670	1774	277	9721	10644	171	6234	0	-1775	24419	0	24419	1101	221	28092	28092	49.85
23/03/2025	20 Hrs	8008	786	271	9065	10249	305	6596	0	-1818	23827	0	23827	815	232	27262	27262	49.99
Maximum		8008	2204	277	10168	10644	740	6990	0	-1513	25311	69	25311	1221	498	29188	29188	50.01
Minimum		7545	786	211	9065	9394	171	6065	0	-1818	23827	0	23827	815	221	27262	27262	49.85
Average		7790	1739	253	9783	10155	388	6550	0	-1672	24599	10	24609	1114	376	28366	28376	49.95

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
17/03/2025	4 Hrs	7442	233	217	7892	9897	529	6776	0	-1362	23316	0	23316	680	302	26076	26076	49.99
18/03/2025	4 Hrs	7263	234	229	7726	10648	711	6139	0	-1248	23509	0	23509	666	481	26371	26371	49.95
19/03/2025	4 Hrs	7606	545	234	8385	10201	275	6569	0	-1233	23754	0	23754	674	458	26562	26562	50.02
20/03/2025	4 Hrs	7391	516	280	8187	10511	710	6096	0	-1343	23710	0	23710	643	361	26508	26508	50.00
21/03/2025	4 Hrs	7696	212	275	8183	10449	617	6101	0	-1218	23703	0	23703	704	435	26489	26489	50.03
22/03/2025	4 Hrs	7113	222	288	7623	11294	586	5953	0	-1516	23508	0	23508	643	156	26255	26255	50.04
23/03/2025	4 Hrs	7232	469	280	7981	10800	289	6573	0	-1473	23704	0	23704	634	245	26522	26522	49.98
Maximum		7696	545	288	8385	11294	711	6776	0	-1218	23754	0	23754	704	481	26562	26562	50.04
Minimum		7113	212	217	7623	9897	275	5953	0	-1516	23316	0	23316	634	156	26076	26076	49.95
Average		7392	347	258	7997	10543	531	6315	0	-1342	23601	0	23601	663	348	26398	26398	50.00

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
17/03/2025	173.314	30.770	4.965	209.049	0.134	246.957	242.989	9.464	155.499	24.875	20.458	9.809	-43.362	589.079	73.629	676.111
18/03/2025	171.920	28.702	4.620	205.242	0.264	249.035	250.733	9.971	151.655	25.903	19.252	10.255	-43.463	584.903	72.970	671.313
19/03/2025	175.604	31.283	5.678	212.565	0.390	248.058	249.466	9.310	149.531	24.408	18.436	10.495	-43.982	586.367	72.913	672.803
20/03/2025	176.928	26.558	6.394	209.880	0.523	248.525	248.415	12.881	141.968	24.336	20.287	10.123	-42.269	581.705	72.679	668.000
21/03/2025	167.719	28.157	6.564	202.440	0.512	258.757	261.191	11.434	134.781	25.004	19.243	7.368	-44.563	574.465	71.174	659.027
22/03/2025	165.822	27.116	6.599	199.537	0.470	261.919	263.616	7.177	136.840	26.999	17.966	4.718	-45.751	573.609	68.435	655.156
23/03/2025	174.294	13.522	6.532	194.348	0.447	250.232	252.420	6.633	146.919	25.828	15.063	4.854	-44.299	566.900	64.216	643.877
Maximum	176.928	31.283	6.599	212.565	0.523	261.919	263.616	176.928	155.499	26.999	20.458	10.495	-42.269	589.079	73.629	676.111
Minimum	165.822	13.522	4.620	194.348	0.134	246.957	242.989	165.822	134.781	24.336	15.063	4.718	-45.751	566.900	64.216	643.877
Average	172.229	26.587	5.907	204.723	0.391	251.926	252.690	172.229	145.313	25.336	18.672	8.232	-43.956	579.575	70.859	663.755

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
17/03/2025	0.514	5.492	26.807
18/03/2025	0.493	5.984	26.315
19/03/2025	0.540	6.525	25.774
20/03/2025	0.448	6.973	25.326
21/03/2025	0.488	7.461	24.838
22/03/2025	0.455	7.916	24.383
23/03/2025	0.168	8.085	24.214

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 17/Mar/2025 to 23/Mar/2025

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
17/03/2025	MONDAY	105.894	9987	137.095	5712	242.989	10125	246.957	10290	3.968	165
18/03/2025	TUESDAY	103.344	10300	147.389	6141	250.733	10447	249.035	10376	-1.698	-71
19/03/2025	WEDNESDA	107.728	10253	141.738	5906	249.466	10394	248.058	10336	-1.408	-59
20/03/2025	THURSDAY	100.560	10203	147.855	6161	248.415	10351	248.525	10355	0.110	5
21/03/2025	FRIDAY	97.316	10719	163.875	6828	261.191	10883	258.757	10782	-2.434	-101
22/03/2025	SATURDAY	103.562	10824	160.054	6669	263.616	10984	261.919	10913	-1.697	-71
23/03/2025	SUNDAY	108.386	10373	144.034	6001	252.420	10518	250.232	10426	-2.188	-91
Total		726.790		1042.040		1768.830		1763.483		-5.347	

Generator Unit Outages/Trippings from 17.03.2025 to 23.03.2025						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U2	07-02-17	17.3		Continued.	No Schedule.(NO PPA)	NOPPA
PGPL U1	07-02-17	17.3		Continued.	No Schedule (NO PPA)	NOPPA
VIPL U-1	29-12-18	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-19	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-20	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-20	4:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-21	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Ghatghar Unit-2	26-05-24	13:17		Continued.	Stator Earth Fault	FORCED
Chandrapur Unit 9	11-01-25	18:55		Continued.	Generator Protection operated	FORCED
Uran Unit 7	04-03-25	14:15		Continued.	Turbine bearing vibration high	FORCED
JSW (J) U1	12-03-25	14:30		Continued.	Turbine Vibration	FORCED
Uran Unit A0	16-03-25	20:37	20-03-25	7:18	Rotor earth fault	FORCED
Chandrapur Unit 6	16-03-25	22:50	18-03-25	16:00	Boiler Tube Leakage	FORCED
Bhusawal Unit 3	17-03-25	8:48	19-03-25	12:14	Boiler Tube Leakage	FORCED
Uran Unit 6	17-03-25	22:05	19-03-25	18:21	Tripped on Boiler Protection.	FORCED
Bhusawal Unit 4	18-03-25	4:38	18-03-25	8:17	Flame Failure	FORCED
Uran Unit 5	18-03-25	11:33	18-03-25	19:04	Gas shortage	FORCED
Trombay 7B	18-03-25	16:05	19-03-25	16:42	Poor gas quality	FORCED
Trombay 7A	18-03-25	16:19	19-03-25	13:32	Poor gas quality	FORCED
Nasik Unit 3	18-03-25	17:42	20-03-25	1:11	Flame Failure	FORCED
JPL Unit 1	18-03-25	22:28	20-03-25	10:45	High turbine thrust bearing temperature.	FORCED
Khaparkheda Unit 3	19-03-25	1:26	20-03-25	9:21	Boiler Tube Leakage	FORCED
Chandrapur Unit 5	20-03-25	0:00	23-03-25	7:00	Suspected BTL.	FORCED
Adani U-2	20-03-25	0:28	22-03-25	21:05	APH-B Secondary air bellow leakage.	FORCED
Nasik Unit 3	20-03-25	3:20	20-03-25	6:22	HP heater level high false tripping	FORCED
Chandrapur Unit 6	20-03-25	5:36	20-03-25	11:17	Drum level low	FORCED
Uran Unit 5	20-03-25	7:50	21-03-25	17:30	Zero schedule given by MSEDCL.	ZEROSCH/RSD
AEML Unit 1	21-03-25	10:50	24-03-25	4:06	Due to BTL at Z panel near Bottom Ash Hopper	FORCED
Uran Unit 5	21-03-25	17:30		Continued.	DUE TO A1 BOILER RLA TESTING WORK	FORCED
Chandrapur Unit 6	21-03-25	20:25	21-03-25	22:45	Drum level low	FORCED
Paras Unit 4	22-03-25	0:13	25-03-25	7:17	HEAVY CLINKER ATTENDING THE BOTTOM ASH HOPPER WORK	FORCED
Bhusawal Unit 3	23-03-25	11:35	23-03-25	15:10	Replacement of R Phase Faulty CT in GT3 Bay	FORCED

Transmission Line Outages/Trippings from 17.03.2025 to 23.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
PUSAD - WARDHA (PG)	08-03-25	20:26	17-03-25	21:11	1)Shifting of Line on ERS for Erection & Conductor Stringing of Inline Towers under ORC work for the work of Diversion of 220kV Deoli - Pusad Line at Loc. No. 181-182 by considering Monopole Tower for Wardha - Yavatmal - Nanded Railway Line Crossing. 2) ORC WORK -Diversion of 220KV Deoli PG-Pusad line at loc 250-251 due to four lanning of NH-361 (Butibori-Tuljapur)-shifting of line on ERS thereof. 3)ORC WORK -Diversion of 220KV Deoli PG-Pusad line at loc 250-251 due to four lanning of NH-361 (Butibori-Tuljapur)- shifting of line from ERS to newly erected tower thereof.	PO	220 KV
BUS REACTOR (80 MVar) - 1 @ TIRORA	10-03-25	9:38	18-03-25	0:03	Dia Equipment Maintenance	PO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT 1	12-03-25	18:02	20-03-25	4:12	for load management	HT	400 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	12-03-25	15:07	18-03-25	23:25	Load Management	HT	220 KV
AURANGABAD(MS) - PUNE (GIS) CKT 2	13-03-25	1:15	20-03-25	4:43	load management	HT	400 KV
BUS COUPLER @ TALANDGE	14-03-25	15:12	20-03-25	16:40	220kV Circuit breaker overhauling work will be done by agency	PO	220 KV
400/220 KV 500 MVA ICT - 5 @ PADGHE	15-03-25	18:12	17-03-25	10:27	Re-orientation of 220kV Interconnect line of 3x167MVA 400/220kV ICT -5 1)Re-stringing of existing twin conductor from Loc No 4 & Loc-5 & Loc-6 to Ext Guide tower loc 8 2)Dismantling of existing Single ckt dwarf tower of loc 5 and 6. 3)Erection of ne DC (2DW dwarf tower) at new loc 5 and DC (ND+0) with aux arm at new loc 7 4)Restringing of 0.5 twin conductor from Loc No 4, 5, 7 to ext Guide tower loc 8 of 500MVA ICT 5	PO	400 KV
HINJAWADI I- CHINCHWAD	16-03-25	6:05	17-03-25	1:48	H/T for load management.	HT	220 KV
KHARGHAR - NERUL	16-03-25	23:31	17-03-25	6:35	Alingment of 29C iso Replacement of Y ph iso blade and Complete Overhuling work and RM work of Bay, LA Counter replacement	PO	220 KV
BALE - SOLAPUR (PG)	16-03-25	9:34	20-03-25	18:15	For increasing dielectric�strength of 220KV Tuljapur-Bale line at� cut points by adding disc insulators in DTN string (Project work)	PO	220 KV
KATHAPUR(KHEDCITY TAP)- LONIKAND	16-03-25	21:46	17-03-25	1:24	To carryout Double Jumpering Work (Bypass Jump) by providing & Fixing of WEDGE Type Connector.	PO	220 KV
WAGHIVALI - CHEMBUR	16-03-25	11:16	18-03-25	19:53	PROJECT WORK-Shifting of conductors from old tower to new tower at loc. 128N.	PO	110 KV
ALEPHATA-PARGAON(KATHAPUR)	17-03-25	7:06	17-03-25	22:15	Load management.	HT	220 KV
EKLAHARE (OCR) - PADGHE	17-03-25	11:58			HT for load mgmt	HT	220 KV
HINJAWADI I- CHINCHWAD	17-03-25	5:51	19-03-25	15:39	Load management.	HT	220 KV
KORADI - KHADKA	17-03-25	11:11	17-03-25	12:38	distance protection	T	400 KV
KUMBHARGAON-BHOKAR CKT 1	17-03-25	11:40	17-03-25	17:36	Diagnostic test.	HT	220 KV
MALEGAON-SATANA	17-03-25	1:30	17-03-25	18:19	Load management.	HT	220 KV
PADGHE - NAGOTHANE CKT - 1	17-03-25	22:44	18-03-25	4:49	Tripped on distance protection.	T	400 KV
RAYMOND - WASHALA	17-03-25	18:58	17-03-25	22:48	Tripped from raymond end only due to T&C switch faulty.	T	220 KV
TALANDGE - BIDRI	17-03-25	10:59	17-03-25	17:13	Q/M of bay.	PO	220 KV
URAN - APTA 2	17-03-25	11:21	17-03-25	16:43	"For Relay & diagnostic testing work . Apta End:- RMW Work EHV Line:- Line maintenance work. Work carried out under:- R&M Code:- 0007"	PO	220 KV
220 KV BUS COUPLER	17-03-25	13:03	17-03-25	14:01	Relay testing work.	HT	220 KV
220/132 KV 200 MVA ICT 2 @ RAYMOND	17-03-25	12:08	17-03-25	19:25	Attending of oil leakage and bay maintenance of ICT 2	PO	220 KV
220/132 KV 200 MVA ICT - 2 @ HARANGUL	17-03-25	11:32	17-03-25	18:39	Painting bay maintenance work.	HT	220 KV
220/132 KV, 100MVA ICT 2 @ ANJANGAON(VIHIGAON)	17-03-25	17:42	17-03-25	22:49	Relay testing work and winding resistance work.	HT	220 KV
220/132KV 100MVA PTR 1 @ KHAREPATAN	17-03-25	10:26	17-03-25	13:59	Earth Pit Resistance measurement of AVAL make ICT 1.	PO	220 KV
220/132KV 200MVA ICT 2 @ LONAND	17-03-25	15:16	17-03-25	17:10	Oil leakage attending Work at B Ph HV & LV Bushing	PO	220 KV

Transmission Line Outages/Trippings from 17.03.2025 to 23.03.2025								
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage	
220/33KV 100MVA PTR 2 @ 5 STAR MIDC, KAGAL	17-03-25	10:45	18-03-25	19:20	Outage proposal on 220/33KV 100MVA Voltamp T/F for new HV and LV bay commissioning work, Dismantling of existing IPS tube bus and its support structure, new transformer HV LA erection work, all jumpering work on dt. 17.03.2025 to 18.03.2025 at 220 KV Five Star MIDC S/Stn, kagal,	PO	220 KV	
220KV BUS SECTION I	17-03-25	9:30	17-03-25	15:00	Removal of 220kv bus section jumper connection and 220kv hybrid bus sectionalizer to take in service.	HT	220 KV	
400 /7.6KV Station T/F-5 A @ KHAPERKHEDA	17-03-25	12:22	17-03-25	15:46	To attend water leakage from firefighting emulsifier line near top of the radiator of Station Transformer.�	EO	400 KV	
400/220/33 KV 315 MVA ICT - 2 @ WALUJ	17-03-25	10:50	17-03-25	15:15	1) Diagnostic Testing of CB (Timing, DCRM & IR) and Maintenance Work. 2) Outage on 400/220/33 KV 315 MVA ICT - 2 @ WALUJ through TBC Bay.	PO	400 KV	
400KV RPL-AKOLA 2 CKT 2	17-03-25	6:39	17-03-25	9:58	Tripped on distance protection.	T	400 KV	
AURANGABAD (WALUJ)-BHENDA	17-03-25	17:01	17-03-25	19:45	To take/ shift load on 220KV TBC of 220KV Bhenda Walunj bay to attain Trip circuit faulty problem of Circuit breaker with help of Testing unit BBLR.	EO	220 KV	
AURANGABAD(MS) - AURANGABAD(PG) CKT -1	17-03-25	23:56	18-03-25	2:04	Tripped on distance protection.	T	400 KV	
BABLESHWAR AHAMADNAGAR-II	17-03-25	12:14	17-03-25	17:40	Outage is required for C.B.CRM,DCRM, Timing test (diagnostic test) .	PO	220 KV	
BABLESHWAR AHAMADNAGAR-II	17-03-25	12:14	17-03-25	17:40	Outage is required for C.T. Tan-delta measurment (diagnostic test) .	PO	220 KV	
EKLAHARA(OCR)-RAYMOND	17-03-25	10:00	17-03-25	11:58	Load management	HT	220 KV	
KHARGHAR - BORIVALI CKT - 2	17-03-25	23:07	18-03-25	4:05	1) Line is needed H/T for safety purpose while attending hotspot in jumper cone at TL no. 51 of 220kv Mahape-Reliance line & for attending Hot Spot at Loc no. 44 for 220kv Pawane Nxtra line 2) Also for attending own hotspot in jumper cone at TL no. 55	EO	220 KV	
MAIN BAY (709) OF AKOLA CKT - 1 @ KORADI 3	17-03-25	9:58	17-03-25	18:11	Annual Maintenance of Bay Equipment at Koradi-III SS.	PO	765 KV	
TIE BAY - 405 OF SOLAPUR PG @ ALKUD	17-03-25	14:27	17-03-25	18:01	Routine Maintenance work	PO	400 KV	
VITTAL SUGAR CO GEN (VSSK) - KARKAMBH	17-03-25	18:55	17-03-25	23:48	Distance relay retrofitting is to be carried out on 220KV VSSSKL bay panel	EO	220 KV	
WARORA - WARORA (PG)	17-03-25	16:20	17-03-25	20:25	For 400KV Warora (MSETCL) #1 Line Equipments AMP Work	PO	400 KV	
ALEPHATA-PARGAON(KATHAPUR)	18-03-25	7:10	18-03-25	21:34	For load management.	HT	220 KV	
KANDALGAON - BHIRA	18-03-25	11:38	18-03-25	17:42	CT's RCC foundation Replacement work by Lattice structure at 220 kv kandalgaon S/S end.	PO	220 KV	
MALEGAON-SATANA	18-03-25	1:27	18-03-25	18:08	For load management.	HT	220 KV	
PADGHE - NAGOTHANE CKT - 1	18-03-25	13:49	18-03-25	16:26	Distance Protection	T	400 KV	
YEOTMAL- PUSAD	18-03-25	11:54	19-03-25	18:50	Shifting of line from ERS to new inline towers at Loc no.182 B monopole & 183 under ORC work for the work of diversion of 220kv Deoli-Pusad line for Wardha-Yavatmal-Nanded railway line crossing.	PO	220 KV	
110KV GROUP BREAKER-1 @ TROMBAY	18-03-25	16:29	18-03-25	18:19	ATTENDING JUMPER SPARKING	EO	110 KV	
132 KV UJANI - BASSK	18-03-25	13:10			Distance protection.	T	132 KV	
132/33 KV 25 MVA PTR 2	18-03-25	17:58	19-03-25	11:30	Diff opted, LV CT heavy leakage	T	132 KV	
220 KV KARJAT-BELWANDI-CKT-1	18-03-25	16:54	18-03-25	18:57	For Removing of Plastic paper wrap to both circuit due to summer cyclone i.e 220 KV Karjat-Belwandi and 220 KV Karjat-Nagar	EO	220 KV	
220 KV MAIN BUS - 1 @ NEW KOYNA	18-03-25	12:48	21-03-25	12:50	A Bus insulators replacement work under scheme. following bay will be transfer on B Bus by TBC Shifting 1) 220KV side ICT-3 2)220KV Pedhambe 3)220KV Lote 4) 220KV side 25 MVA T/F-II 5) 220KV side ICT-2	PO	220 KV	
220/132 KV 100 MVA ICT 2	18-03-25	16:06	18-03-25	19:20	For diagnostic testing of ICT work.	PO	220 KV	
220/132 KV 200 MVA ICT 2@ BALE(SOLAPUR)	18-03-25	11:28	18-03-25	17:20	Outage is required for Testing & Quarterly Maintenance	PO	220 KV	
220/132 KV 200 MVA ICT - 2 @ HARANGUL	18-03-25	10:15	18-03-25	17:31	Painting & bay maintenance work.	PO	220 KV	

Transmission Line Outages/Trippings from 17.03.2025 to 23.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/33KV 25MVA PTR 2 @ NEW KOYNA	18-03-25	12:16	18-03-25	12:16	TBC Shifting for A bus insulator replacement work	PO	220 KV
220KV KARJAT-AHMEDNAGAR-CKT-1	18-03-25	16:52	18-03-25	18:53	For Removing of Plastic paper wrap to both circuit due to summer cyclone i.e 220 KV Karjat-Belwandi and 220 KV Karjat-Nagar	EO	220 KV
400 KV TIE BAY 414 OF 125MVAR BUS REACTOR @ CHANDRAPUR 2	18-03-25	6:32	18-03-25	13:34	Diagnostic testing and allied bay maintenance work	PO	400 KV
400/220 KV 500 MVA ICT @ ALKUD	18-03-25	18:10	18-03-25	21:34	Quarterly Bay Maintenance Work (LV Bay Only)	PO	400 KV
400/220/33 KV 315MVA ICT - 2 @ CHAKAN	18-03-25	11:59	20-03-25	22:04	For Servicing and Overhauling of 400kv 89A R-Y-B phase PG Isolator scissors of ICT-II bay by replacement of spare parts. (ICT-II will be in service via 400kv TBC.)	PO	400 KV
400KV MAIN BAY (419) STATION TF 3 @ RPL (AMT)-NANDGAONPETH	18-03-25	8:27			Outage required for main Bay -419 of ST-3 for OLTC Overhauling, CT testing, relay testing, Breaker maintenance & Testing & Isolator maintenance.	PO	400 KV
400KV MAIN BAY 413 OF SPARE BAY @ CHANDRAPUR 2	18-03-25	6:32	18-03-25	13:30	Diagnostic testing and allied bay maintenance work	PO	400 KV
400KV TIE BAY (420) STATION T/F 3 @ RPL (AMT)-NANDGAONPETH	18-03-25	8:37			Outage required for Tie Bay -420 of ST-3 for OLTC Overhauling, CT testing, relay testing, Breaker maintenance & Testing & Isolator maintenance.	PO	400 KV
AURANGABAD(MS) - AURANGABAD(PG) CKT -2	18-03-25	0:42	18-03-25	4:54	Tripped on distance protection.	T	400 KV
BUS COUPLER @ NEW KOYNA	18-03-25	12:48	21-03-25	11:37	A bus insulator replacement work	PO	220 KV
BUS COUPLER @ NEW KOYNA	18-03-25	12:48	21-03-25	11:37	A bus insulator replacement work	PO	220 KV
BUS COUPLER @ NEW KOYNA	18-03-25	12:48	21-03-25	11:37	A bus insulator replacement work	PO	220 KV
MAHAPE - RELIANCE GIS	18-03-25	22:40	18-03-25	0:48	For attending hotspot in jumper cone at TL no. 51 & 55.	EO	220 KV
NEW KOYNA - LOTEPARSHURAM	18-03-25	11:11	18-03-25	11:11	TBC Shifting for A bus insulator replacement work	PO	220 KV
NEW KOYNA - PEDAMBE	18-03-25	11:11	18-03-25	11:11	TBC Shifting for A bus insulator replacement work	PO	220 KV
PAWANE GIS - NXTRA GIS (NAVI MUMBAI)	18-03-25	1:07	18-03-25	4:19	For attending hotspot in top ph jumper cone at TL no 44.	EO	220 KV
POPHALI - KDPH	18-03-25	16:20	18-03-25	19:50	B Phase Breaker to C.T. Conductor strands broken	PO	220 KV
STATION TRANSFORMER - 3 @ NANDGAON PETH	18-03-25	8:27			Outage required for Station Transformer-3 OLTC Overhauling, Oil Filtration, testing, protection checking, relay testing & maintenance.	PO	400 KV
TBC @ BABHALESHWAR	18-03-25	11:37	18-03-25	13:35	LBB Relay CT tan delta	PO	400 KV
VANKUSWADE - KDPH	18-03-25	16:20	18-03-25	20:10	Replacement Work of Earth Wire at Loc No.48 to 52	PO	220 KV
MIDC BUTIBORI -VIPL LINE-4	19-03-25	10:50	19-03-25	19:00	Testing of CT, CVT and relays outage will be availed by M/S VIPL	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	19-03-25	6:18	19-03-25	23:24	Load management	HT	220 KV
BOMBAY DYEING - SAHARA	19-03-25	14:18	19-03-25	15:32	distance protection	T	220 KV
CHIKHALI-JALNA I	19-03-25	14:06	19-03-25	16:19	Commissioning of fote panel and removing of jump of Loc no.12 of existing 220kV Jalna-Chikhali line ckt-2 for proposed lilo on 220kV Jalna-Chikhali to 220kV Nagewadi	PO	220 KV
CHIKHALI-JALNA II	19-03-25	14:06	19-03-25	0:41	Commissioning of fote panel and removing of jump of Loc no.12 of existing 220kV Jalna-Chikhali line Ckt-2 for proposed lilo on 220kV Jalna-Chikhali to 220kV Nagewadi line	PO	220 KV
CHIKHALI-JALNA II	19-03-25	14:06	20-03-25	0:41	Commissioning of fote panel and removing of jump of Loc no.12 of existing 220kV Jalna-Chikhali line Ckt-2 for proposed lilo on 220kV Jalna-Chikhali to 220kV Nagewadi line	PO	220 KV
HINJAWADI I- CHINCHWAD	19-03-25	15:51			Load management	HT	220 KV
KANDALGAON - PIRANGUT	19-03-25	15:00	19-03-25	15:45	distance protection	T	220 KV
KHARGHAR - SONKHAR	19-03-25	23:29	20-03-25	8:02	Removing of jumper of 220kV Kharghar-Sonkhar Line at Loc no. 20 and Relay Testing work and line Differential work at both remote ends and making LILO for newly proposed GIS S/stn at 220kV Newfound S/stn.	PO	220 KV
MALEGAON-SATANA	19-03-25	0:21	19-03-25	18:26	For load management.	HT	220 KV
MIRAJ - ICHALKARANJI	19-03-25	18:03	19-03-25	22:57	For cold line cleaning of line insulators from TL No 64 to 72	PO	220 KV
PADGHE - TARAPUR CKT - 1	19-03-25	15:25	19-03-25	16:49	distance protection	T	400 KV

Transmission Line Outages/Trippings from 17.03.2025 to 23.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
TALANDGE - ICHALKARANJI 2	19-03-25	19:03			For attending hotspot at TL No 8, Yph (133C)	EO	220 KV
THEUR-PHURSUNGI CKT I	19-03-25	12:12	19-03-25	18:34	1) Replacement of flashover SSN string Rph at Lo. no. 32 2) Cold washing of disc insulators.	EO	220 KV
220 KV AMRAVATI - KARANJA CKT	19-03-25	12:14	19-03-25	15:12	Distance protection	T	220 KV
220 KV BUS COUPLER	19-03-25	10:31	19-03-25	11:44	CT Tan delta testing work	PO	220 KV
220/132 KV 200 MVA ICT 3 @ PADEGAON	19-03-25	10:01	20-03-25	1:34	OLTC Overhauling work	PO	220 KV
220/132 KV 200 MVA ICT 2 @ AHMEDNAGAR	19-03-25	14:23	19-03-25	17:51	For attending oil leakage from Buchholz relay, Breatrher and HV Bushings.	EO	220 KV
220/132-110/11KV 200MVA ICT 3 @ MIRAJ	19-03-25	12:09	19-03-25	16:04	LV B Ph CT Oil Leakage attending Work	PO	220 KV
220/132KV 100 MVA ICT 2 @ HINGOLI	19-03-25	11:22	19-03-25	18:04	Oil leakage attending work		220 KV
220/132KV 150MVA ICT - 1 @ MALINAGAR	19-03-25	14:15	19-03-25	22:32	Outage is required for For ICT testing and HV back up relay replcement by solapur testing team	PO	220 KV
220/132kv 100MVA ICT -1 @ LONI DEOKAR	19-03-25	14:25	19-03-25	16:50	Outage on ICT-01 for Annual relay testing.	PO	220 KV
220KV BUS COUPLER	19-03-25	10:29	19-03-25	13:07	Diagnostic testing & allied bay maintenance work	PO	400 KV
220KV BUS COUPLER @ 220KV BEED	19-03-25	9:47	19-03-25	12:09	CT CB Testing work & Quarterly maintenance work	PO	220 KV
400/220/33 KV 167 MVA SPARE ICT @ WALUJ	19-03-25	10:17	19-03-25	15:10	Diagnostic Testing and Routine Maintenance work.	PO	400 KV
400/220/33 KV 315 MVA ICT - 2 @ KORADI	19-03-25	11:50	19-03-25	16:26	Emergency work on 400/220/33KV 315MVA ICT-2 For attending hotspot on B Phase IV side bushing clamp (94.3C).	EO	400 KV
AURANGABAD(MS) - AURANGABAD(PG) CKT -1	19-03-25	14:21	19-03-25	17:21	Emergency outage by PG	HT	400 KV
BEED-PATODA CKT	19-03-25	13:13	19-03-25	15:14	CT/CB testing work and quarterly maintenance work	PO	220 KV
BHIRA - KARANJADE 7	19-03-25	6:27	19-03-25	12:18	TREE TRIMMING	PO	220 KV
KARAD -MUDSHINGI CKT- 4	19-03-25	16:56	19-03-25	17:39	distance protection	T	220 KV
KHARGHAR - BORIVALI CKT - 2	19-03-25	23:45	20-03-25	3:35	Outage is required for safety purpose during following work on 220kv Kharghar-Sonkhar Line:Removing of jumper of 220kv Kharghar-Sonkhar Line at Loc no. 20 and Relay Testing work and line Differential work at both remote ends and making LILO for newly proposed GIS S/stn at 220kv Newfound S/stn.	PO	220 KV
KHARGHAR - NET MAGIC GIS	19-03-25	23:39	20-03-25	3:43	Outage is required for safety purpose during following work on 220kv Kharghar-Sonkhar Line:Removing of jumper of 220kv Kharghar-Sonkhar Line at Loc no. 20 and Relay Testing work and line Differential work at both remote ends and making LILO for newly proposed GIS S/stn at 220kv Newfound S/stn.	PO	220 KV
LAMBOTI - KARKAMB	19-03-25	18:20	19-03-25	22:25	Retrofitting of Distance relay	PO	220 KV
MAIN BAY - 400KV-KOLHAPUR-MS-KOLHAPUR GIS-2 AND KOLHAPUR-MS - 400KV - BUS 1 AT KOLHAPUR-MS - 400KV	19-03-25	9:50	19-03-25	17:24	Main Bay AMP work	PO	400 KV
MAIN BAY - 400KV-TIRODA-WARORA-1 AND WARORA - 400KV - BUS 1 at WARORA - 400KV	19-03-25	10:13	19-03-25	16:50	Annual Maintenance of Bay Equipment at Warora SS.	PO	400 KV
PUNE-GIS - 400KV - BUS 1	19-03-25	7:08	19-03-25	21:44	For HV test and PD measurement	PO	400 KV
TBC @ KARKAMB	19-03-25	12:00	19-03-25	15:00	Outage is required for Quarterly Maintenance	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	20-03-25	7:21	20-03-25	20:06	Load management	HT	220 KV
CHANDRAPUR - KHAPERKHEDA	20-03-25	13:48	20-03-25	17:20	Planned outage	HT	400 KV
KALWA - KHARGHAR	20-03-25	13:27	21-03-25	12:05	To attend the Hotspot/ Heavy Sparking observed on B BUS,R phase PG isolator (via shifting of KALWA on TBC)	EO	400 KV
MALEGAON-SATANA	20-03-25	4:01	20-03-25	18:05	Load management	HT	220 KV
NAGOTHANE - DABHOL CKT - 2	20-03-25	14:25	20-03-25	18:56	Tripped on distance protection	T	400 KV
PEDHAMBE ONI LINE	20-03-25	12:05	20-03-25	19:35	Replacement of faulty string found in PID	PO	220 KV
132 KV AKOLA (220 KV) - BALAPUR (220 KV) CKT	20-03-25	16:07	21-03-25	6:19	To rectify the hissing sound from CT	HT	220 KV
132KV GIRWALI(220KV)-LATUR MIDC CKT	20-03-25	6:01	20-03-25	6:23	Distance protection	T	220 KV

Transmission Line Outages/Trippings from 17.03.2025 to 23.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
200 MVA 220/132 KV ICT - III @ CHALISGAON	20-03-25	12:03	20-03-25	12:40	To Remove excess oil from OLTC oil tank		220 KV
220 KV GIRWALI - MURUD CKT	20-03-25	11:44	20-03-25	23:33	Diagnostic testing and bay maintenance work, line side earth isolator alignment work.	PO	220 KV
220/132 KV 100 MVA ICT 2 @ PUSAD	20-03-25	13:48	20-03-25	17:20	DC separation work	PO	220 KV
220/132 KV 200 MVA ICT 4 @ PADEGAON	20-03-25	10:04	20-03-25	22:40	OLTC Overhauling work	PO	220 KV
220/132KV 100 MVA ICT 2 @ HINGOLI	20-03-25	10:02	21-03-25	14:09	ARRESTING OIL LEAKAGES OF 220/132KV ,100MVA ICT -2 BY USING POWER SEAL METHOD BY AGENCY AT 220KV HINGOLI SUBSTATION.	PO	220 KV
400/220/33 KV 315 MVA ICT - 2 @ KORADI	20-03-25	11:40	20-03-25	15:56	Emergency work on 400/220/33KV 315MVA ICT-2 For attending hotspot on B Phase IV side bushing clamp (101±C).	EO	400 KV
400/220/33 KV 500 MVA ICT - 2 @ JEJURI	20-03-25	23:16	21-03-25	4:44	CTR work -R phase TCIV : Resistor broken to be replace, Y ph TCIV : TCIV to replace due to internal leakage. Testing & Maintenance work. ICT-I & ICT-III will continue to remain in service	PO	400 KV
765/400 KV 1500MVA ICT - 2 @ PUNE (GIS)	20-03-25	4:28	21-03-25	0:32	for interconnection of Auxiliary bus with existing auxiliary bus	PO	765 KV
BUS SECTION - 4 (7M5) @ CHINCHWAD	20-03-25	10:35	20-03-25	19:55	Replacement of 220kV PT Bay Isolator, PTR No.02 Bus Isolator & R Y B Phase C.T	PO	220 KV
BUS SECTIONALIZER BAY (HYBRID PASS) - 1 BAY @ CHINCHWAD	20-03-25	10:27	20-03-25	19:55	Replacement of 220kV P.T Bay Isolator	PO	220 KV
MAIN BAY - 400KV-TIRODA-WARORA-2 AND WARORA - 400KV - BUS 1 at WARORA - 400KV	20-03-25	11:15	20-03-25	17:20	Annual Maintenance of Bay Equipment at Warora SS.	PO	400 KV
PARLI (PG) - SOLAPUR(PG) CKT - II	20-03-25	15:07	20-03-25	21:35	For annual maintenace work of Line Bay at Parli substation	PO	400 KV
PT BAY @ CHINCHWAD	20-03-25	10:22	20-03-25	19:55	Replacement of 220kV PT Bay Isolator	PO	220 KV
WAGHIVALI - CHEMBUR	20-03-25	22:19	21-03-25	0:46	PROJECT WORK-Making 110 kV Waghivali Chembur mankhurd three terminal line.	PO	110 KV
WAGHIVALI - MANKHURD	20-03-25	22:14	21-03-25	0:44	PROJECT WORK-Making 110 kV Waghivali Chembur mankhurd three terminal line.	PO	110 KV
ALEPHATA-PARGAON(KATHAPUR)	21-03-25	7:08	21-03-25	21:59	Load management	HT	220 KV
KHARGHAR - SONKHAR	21-03-25	12:55			For 220kv stub bus stringing work for new ICT IV bay.	PO	220 KV
MALEGAON-SATANA	21-03-25	1:15	21-03-25	17:34	Load management	HT	220 KV
TALANDGE - HAMIDWADA	21-03-25	18:03	21-03-25	23:49	Insulator cleaning work	PO	220 KV
132 KV PT - I @ DEOGAON RANGARI	21-03-25	15:15	21-03-25	17:50	TO ATTEND OIL LEAKAGE.	PO	220 KV
220 KV GIRWALI - MURUD CKT	21-03-25	18:50	22-03-25	0:39	REPLACEMENT OF COUPLING CAPACITOR		220 KV
220/132 KV 200 MVA ICT 1 @ SATANA	21-03-25	17:02	21-03-25	21:24	For diagnostic testing & routine bay maintenance work.	PO	220 KV
220/132KV 100 MVA ICT 1 @ HINGOLI	21-03-25	9:17	21-03-25	14:23	TESTING WORK	PO	220 KV
220/132KV 200MVA ICT-1 @ KOPARGAON	21-03-25	10:35	21-03-25	19:04	For Diagnostic testing of ICT and its allied equipment's (Tan Delta testing of ICT's HV-LV side Bushing, Winding and CT's , CB CRM ,CBT) and bay maintenance work & oil leakage work.	PO	220 KV
220/33 KV 100 MVA PTR 2 @ SADAWAGHAPUR	21-03-25	11:50	21-03-25	17:20	Diagnostic Testing Work & Quarterly Maintenance Work	PO	220 KV
220/33kv 50MVA TF-2 @ KOPARGAON	21-03-25	17:26	21-03-25	19:24	For Diagnostic testing of TF and its allied equipment's (Tan Delta testing of Bushing, Winding and HV CT's , CB CRM ,CBT) and bay maintenance work.	PO	220 KV
400/220/33 KV 500MVA ICT - 1 @ WARORA	21-03-25	8:13	21-03-25	13:30	Tripped on Yph. PRV protection optd.	T	400 KV
400/220/33 KV 500MVA ICT - 2 @ KORADI 2	21-03-25	9:59	21-03-25	11:50	attending the hot spot on jumper connection at stud of Bph Line of Bay 201	EO	400 KV

Transmission Line Outages/Trippings from 17.03.2025 to 23.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400KV/220KV PUNE-GIS-ICT-2	21-03-25	7:54	23-03-25	5:55	For bus bar interconnection work(Internal conductor fixing) bus bar testing and bus stability	PO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT 1	21-03-25	0:45			IN VIEW OF 400KV TALEGAON - CHAKAN LINE LOADING	HT	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT 2	21-03-25	0:53			IN VIEW OF 400KV TALEGAON - CHAKAN LINE LOADING	HT	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT 2	21-03-25	13:08	21-03-25	20:24	TO ATTEND HOTSPOT IN Y PH OF REACTOR ISOLATOR		400 KV
KALYAN KALWA SALSETTE 1	21-03-25	16:13	21-03-25	18:00	REMOVING HANGING OBJECT	EO	110 KV
KHADKI- CENTURY ENKA	21-03-25	11:43	21-03-25	13:20	Tripped on distance protection.	T	220 KV
MAHAPE - STT GLOBAL GIS	21-03-25	15:00	22-03-25	20:41	CGL make Circuit Breaker Pole overhauling work by Agency.	PO	220 KV
MAIN BAY OF 400KV/220KV PUNE-GIS-ICT-2 AND PUNE-GIS - 220KV - BUS 1 @PUNE-GIS - 220KV at Pune-GIS -	21-03-25	7:24	23-03-25	5:55	For bus bar interconnection work(Internal conductor fixing) bus bar testing and bus stability	PO	400 KV
MAIN BAY OF 400KV/220KV PUNE-GIS-ICT-2 AND PUNE-GIS - 400KV - BUS 1 @PUNE-GIS - 400KV at Pune-GIS -	21-03-25	7:24	23-03-25	5:55	For bus bar interconnection work(Internal conductor fixing) bus bar testing and bus stability	PO	400 KV
MAIN BUS -2 @ ALKUD	21-03-25	17:45	22-03-25	0:55	Maintenance of bus 2 side isolators and diagnostic tests of PT	PO	220 KV
NEW KOYNA - NIWALI	21-03-25	13:35	21-03-25	17:04	For CT diagnostic testing.	PO	220 KV
PARLI (OLD GCR) - PARLI (PG) CKT 2	21-03-25	12:31	21-03-25	19:56	Tripped on distance protection.	T	220 KV
PUNE-GIS - 400KV - BUS 2	21-03-25	10:15	23-03-25	5:07	For bus bar interconnection work(Internal conductor fixing) bus bar testing and bus stability	PO	400 KV
STATION TF-3 @ KORADI 2	21-03-25	19:52			LBB PROTECTION OPERATED	T	400 KV
ALEPHATA-PARGAON(KATHAPUR)	22-03-25	6:42	22-03-25	21:48	Load management.	HT	220 KV
BOISAR - VERSOVA	22-03-25	7:04	22-03-25	20:32	Relocation / Modification of lines infringing NHAI route- Temporary Shifting of lines on ERS at SS 158 & SS 163	PO	220 KV
BUTIBORI 3- VIPL CKT I	22-03-25	11:05	22-03-25	15:57	ATTAINED CT OIL LEAKAGE AT VIPL.		220 KV
KANDALGAON - PIRANGUT	22-03-25	12:44	22-03-25	13:14	Distance Protection	T	220 KV
220 KV CHANDRAPUR GCR - CHANDRAPUR 2 CKT	22-03-25	10:03	22-03-25	12:36	DIAGNOSTIC TESTING AND MAINTENANCE WORK.	PO	400 KV
220/132 KV 150 MVA ICT-2 @BHENDA	22-03-25	10:14	22-03-25	19:17	To attain oil leakage from Top side of main tank plate of ICT-II with the help of Agency .	PO	220 KV
CHAKAN-BHOSARI 1	22-03-25	21:27	22-03-25	22:59	For removing cloth stuck near Loc No. 3	EO	220 KV
CHINCHWAD 2-CHINCHWAD (INTERCONNECTOR)	22-03-25	12:02	22-03-25	15:45	Half Yearly Maintenance Work & diagnostic testing work.	PO	220 KV
INTERCONNECTOR @ KALWA	22-03-25	16:08	23-03-25	18:28	1) Installation of GIB & Bus duct (Installation, vacuuming, gas filling & testing) , 2) Establishing connection between GIB & common interconnector isolator. 3) Charging the Bus duct & GIB	PO	220 KV
KURKUMBH - SHIRSHUPHAL CKT	22-03-25	18:55	22-03-25	20:08	Cold line washing of insulator string.	PO	220 KV
MAIN BUS SECTION - 2 @ HINJEWADI - 2	22-03-25	11:00	22-03-25	17:25	installation of 1 no of isolator, 04 nos of BPI for new METRO bay.	PO	220 KV

Transmission Line Outages/Trippings from 17.03.2025 to 23.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
PALGHAR - PANCHALI TSS	22-03-25	22:24	23-03-25	13:17	1) HTLS of 220kV PALGHAR - PANCHALI TSS line is approved & the work involves Railway Power & Traffic block which is not easily approved by Railways. 2) However, on 23.03.2025 Western Railway & DFCCIL has proposed Railway power Block from 02:00 Hrs to 03:30Hrs. Therefore in opportunity, it is proposed to avail emergency outage on 220kV Panchali-Palghar Line for carrying out its HTLS conversion work.	EO	220 KV
PANCHALI TSS - BOISAR (PG)	22-03-25	9:14	22-03-25	21:25	For replacement of Existing 0.4 ACSR Conductor by CCC HTLS Conducto	PO	220 KV
PARAS-BALAPUR II	22-03-25	10:50	22-03-25	18:24	JUMPER CU CLAMP REPLACEMENT WORK WITH AL CLAMP ROUTINE MAINTENANCE WORK.	PO	220 KV
PAREL MAHALAXMI 1	22-03-25	8:29			PROJECT WORK-REPLACEMENT OF CABLE	PO	110 KV
PARLI-SOLAPUR (LAMBOTI)	22-03-25	19:18	22-03-25	22:19	to attend flash over at loc.no.299(Y phase)	EO	400 KV
PARLI-SOLAPUR (LAMBOTI)	22-03-25	12:35	22-03-25	13:16	Distance Protection	T	400 KV
SATANA - GANGAPUR	22-03-25	20:56	22-03-25	22:24	For relay testing work by Protection Unit & routine bay maintenance work.	PO	220 KV
WARORA-PG - 400KV - BUS 2	22-03-25	10:48	22-03-25	15:45	FOR 400KV BUS-2 AMP WORK	PO	400 KV
ALEPHATA-PARGAON(KATHAPUR)	23-03-25	7:15	23-03-25	20:37	Load management.	HT	220 KV
MALEGAON-SATANA	23-03-25	3:02	23-03-25	17:38	Load management.	HT	220 KV
ONGC PANVEL - TSS PANVEL	23-03-25	15:05	23-03-25	20:35	"Diagnostic testing and Maintenance work. EHV Lines:- Routine maintenance work. Work carried out under:- R&M Code:- 0007"	PO	220 KV
220/33KV 100MVA PTR 2 @ 5 STAR MIDC, KAGAL	23-03-25	17:40			Outage proposal on 220/33KV 100MVA Voltamp T/F for new HV and LV bay commissioning work, dismantling of existing IPS tube bus and its support structure, dismantling of cable structure work, all jumpering work on dt. 23.03.2025 to 25.03.2025 at 220 kV Five Star MIDC S/Stn, kagal,	PO	220 KV
BUS COUPLER @ SONKAR	23-03-25	22:40	24-03-25	3:06	Post Monsoon Maintenance & Diagnostic Testing of 220kV Bus Sectionalizer Bay at 220kV Sonkhar S/S	PO	220 KV
DAHANU - VERSOVA	23-03-25	9:44			Relocation / Modification of lines infringing NHAI route- Temporary Shifting of lines on ERS at SS 158 & SS 163	PO	220 KV
EKTUNI - TAPTITANDA CKT - 1	23-03-25	15:45	23-03-25	19:36	Distance Protection.	T	400 KV
KALWA - PAWANE GIS	23-03-25	17:48	23-03-25	18:28	Outage on 220 KV Pawana Line, for 220kV New Interconnector GIS (TATA) charging	PO	220 KV
RANJANGAON-FIAT 1	23-03-25	6:32	23-03-25	21:40	M/S Fiat India Automobile Pvt. Ltd . Has requested for outage on Dt. 23/03/2025 for their 220KV yard annual maintenance. opportunity work will be carried out at FIAT & Ranjangoan SS	PO	220 KV
RANJANGAON-FIAT 2	23-03-25	6:33	23-03-25	20:05	M/S Fiat India Automobile Pvt. Ltd . Has requested for outage on Dt. 23/03/2025 for their 220KV yard annual maintenance. opportunity work will be carried out at FIAT & Ranjangoan SS	PO	220 KV
SOLAPUR PG - ALKUD	23-03-25	16:39	23-03-25	20:06	Distance Protection.	T	400 KV