

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 13/Apr/2015 to 19/Apr/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
13/04/2015	12 Hrs	4943	1208	170	6321	5083	35	4092	147	-1328	14350	43	14393	1215	512	17405	17448	49.96
14/04/2015	12 Hrs	4143	1677	295	6115	4781	23	4167	209	-1138	14157	42	14199	1180	515	16990	17032	49.98
15/04/2015	11 Hrs	5133	2064	287	7484	4706	72	4052	156	-1367	15103	46	15149	1103	514	18087	18133	49.98
16/04/2015	11 Hrs	4957	2152	293	7402	4236	156	4024	176	-1344	14650	45	14695	1209	516	17719	17764	50.00
17/04/2015	12 Hrs	5082	1964	168	7214	4442	273	4147	173	-1685	14564	584	15148	1287	259	17795	18379	49.95
18/04/2015	11 Hrs	5345	1763	278	7386	4144	440	4435	184	-1529	15060	59	15119	1136	253	17978	18037	50.00
19/04/2015	12 Hrs	5356	1902	267	7525	4633	173	4394	203	-1096	15832	45	15877	711	517	18156	18201	49.96
Maximum		5356	2152	295	7525	5083	440	4435	209	-1096	15832	584	15877	1287	517	18156	18379	50
Minimum		4143	1208	168	6115	4144	23	4024	147	-1685	14157	42	14199	711	253	16990	17032	50
Average		4994	1819	251	7064	4575	167	4187	178	-1355	14817	42	14940	1120	441	17733	17856	50

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
13/04/2015	13 Hrs	4974	1008	240	6222	4987	94	4084	147	-1333	14201	43	14244	1203	517	17254	17297	49.94
14/04/2015	16 Hrs	4226	1457	288	5971	4931	115	4087	131	-1205	14030	38	14068	1077	518	16830	16868	49.99
15/04/2015	13 Hrs	5270	1353	280	6903	4885	38	3956	175	-1353	14604	46	14650	1160	516	17633	17679	50.00
16/04/2015	13 Hrs	4963	1972	290	7225	4326	111	4050	195	-1335	14572	45	14617	1271	519	17697	17742	50.02
17/04/2015	13 Hrs	5173	1504	204	6881	4163	351	3973	167	-1729	13806	439	14245	1266	260	17061	17500	50.02
18/04/2015	16 Hrs	5178	1450	275	6903	4567	554	4142	142	-1575	14733	42	14775	1201	260	17769	17811	49.89
19/04/2015	16 Hrs	5145	1920	273	7338	4695	224	4394	144	-1260	15535	40	15575	628	519	17942	17982	49.99
Maximum		5270	1972	290	7338	4987	554	4394	195	-1205	15535	439	15575	1271	519	17942	17982	50
Minimum		4226	1008	204	5971	4163	38	3956	131	-1729	13806	38	14068	628	260	16830	16868	50
Average		4990	1523	264	6778	4651	212	4098	157	-1399	14497	38	14596	1115	444	17455	17554	50

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
13/04/2015	21 Hrs	4625	545	290	5460	4515	425	3652	0	-1074	12978	40	13018	1092	521	15665	15705	50.00
14/04/2015	20 Hrs	4506	771	301	5578	4771	357	3747	0	-986	13467	40	13507	1134	519	16106	16146	49.90
15/04/2015	20 Hrs	4911	955	290	6156	4306	430	3966	0	-1215	13643	40	13683	1121	518	16497	16537	49.94
16/04/2015	20 Hrs	5066	1487	287	6840	4017	128	4161	0	-1425	13721	40	13761	1170	258	16574	16614	49.86
17/04/2015	21 Hrs	5227	1360	275	6862	4395	315	3990	0	-1458	14104	54	14158	1075	259	16914	16968	49.98
18/04/2015	20 Hrs	4783	1576	276	6635	4644	338	4257	0	-1422	14452	42	14494	1164	260	17298	17340	49.97
19/04/2015	21 Hrs	4707	1186	276	6169	4438	389	4243	0	-1311	13928	39	13967	793	379	16411	16450	49.92
Maximum		5227	1576	301	6862	4771	430	4257	0	-986	14452	54	14494	1170	521	17298	17340	50
Minimum		4506	545	275	5460	4017	128	3652	0	-1458	12978	39	13018	793	258	15665	15705	50
Average		4832	1126	285	6243	4441	340	4002	0	-1270	13756	39	13798	1078	388	16495	16537	50

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
13/04/2015	4 Hrs	4687	112	148	4947	3803	222	3680	0	-839	11813	42	11855	612	379	13643	13685	49.99
14/04/2015	4 Hrs	4053	292	299	4644	3817	56	3921	0	-539	11899	41	11940	821	520	13779	13820	49.94
15/04/2015	3 Hrs	4763	296	311	5370	3479	106	3757	0	-564	12148	43	12191	782	522	14016	14059	49.94
16/04/2015	4 Hrs	4859	156	296	5311	3648	191	3981	0	-551	12580	42	12622	821	519	14471	14513	50.01
17/04/2015	5 Hrs	4990	720	128	5838	3697	41	4033	0	-848	12761	58	12819	826	260	14695	14753	49.97
18/04/2015	4 Hrs	5200	581	283	6064	3658	313	3913	0	-965	12983	45	13028	801	261	15010	15055	50.01
19/04/2015	5 Hrs	4812	111	285	5208	4948	483	4242	0	-920	13961	43	14004	835	260	15976	16019	49.99
Maximum		5200	720	311	6064	4948	483	4242	0	-539	13961	58	14004	835	522	15976	16019	50
Minimum		4053	111	128	4644	3479	41	3680	0	-965	11813	41	11855	612	260	13643	13685	50
Average		4766	324	250	5340	3864	202	3932	0	-747	12592	41	12637	785	389	14513	14558	50

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
13/04/2015	115.160	14.003	5.161	134.324	0.031	104.851	104.952	6.170	91.487	1.079	22.610	11.514	-26.186	311.725	60.308	372.033
14/04/2015	103.345	23.817	7.097	134.259	0.000	104.530	110.283	2.946	93.122	1.420	22.851	12.432	-22.489	313.788	57.773	371.561
15/04/2015	119.687	23.975	7.053	150.715	0.128	97.928	102.341	4.127	94.039	1.148	23.215	12.420	-24.769	323.188	60.404	383.592
16/04/2015	118.880	29.027	6.941	154.848	0.099	97.174	101.331	3.270	97.009	1.316	25.020	10.073	-27.335	326.284	62.426	388.710
17/04/2015	123.142	32.716	5.005	160.863	0.069	97.048	100.101	4.720	96.574	1.308	25.138	6.228	-32.598	327.915	63.960	391.875
18/04/2015	122.619	28.625	6.686	157.930	0.104	101.686	106.087	9.471	99.691	1.511	24.062	6.230	-31.839	338.449	62.129	400.578
19/04/2015	120.477	23.188	6.672	150.337	0.000	111.477	108.307	8.574	103.071	1.482	17.385	9.547	-27.779	347.162	54.713	401.875
Maximum	123.142	32.716	7.097	160.863	0.128	111.477	110.283	123.142	103.071	1.511	25.138	12.432	-22.489	347.162	63.960	401.875
Minimum	103.345	14.003	5.005	134.259	0.000	97.048	100.101	103.345	91.487	1.079	17.385	6.228	-32.598	311.725	54.713	371.561
Average	117.616	25.050	6.374	149.039	0.062	102.099	104.772	117.616	96.428	1.323	17.385	9.778	-27.571	326.930	60.245	387.175

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
13/04/2015	0.232	4.604	19.153
14/04/2015	0.438	5.042	18.715
15/04/2015	0.446	5.488	18.269
16/04/2015	0.547	6.035	17.722
17/04/2015	0.658	6.693	17.064
18/04/2015	0.547	7.240	16.517
19/04/2015	0.435	7.675	16.082

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 13/Apr/2015 to 19/Apr/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
13/04/2015	MONDAY	94.135	4362	10.817	451	104.952	4373	104.851	4369	-0.101	-4
14/04/2015	TUESDAY	94.901	4580	15.382	641	110.283	4595	104.530	4355	-5.753	-240
15/04/2015	WEDNESDA	87.235	4249	15.106	629	102.341	4264	97.928	4080	-4.413	-184
16/04/2015	THURSDAY	87.089	4208	14.242	593	101.331	4222	97.174	4049	-4.157	-173
17/04/2015	FRIDAY	85.185	4156	14.916	621	100.101	4171	97.048	4044	-3.053	-127
18/04/2015	SATURDAY	89.763	4404	16.324	680	106.087	4420	101.686	4237	-4.401	-183
19/04/2015	SUNDAY	96.232	4501	12.075	503	108.307	4513	111.477	4645	3.170	132
Total		634.541		98.861		733.402		714.694		-18.708	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 13/04/2015 TO 19/04/2015

Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
MSPGCL	Parli Unit 3	210MW	13-Feb-13	23:50	Continued.		Water Shortage
MSPGCL	Koradi Unit 6	210MW	20-Mar-15	1:02	Continued.		Renovation and Modification work
MSPGCL	Khaparkheda Unit 2	210MW	1-Apr-15	3:16	Continued.		Annual Overhaul
FORCED OUTAGES							
IPP	Dhariwal	300MW	28-May-14	2:27			PA Fan Vibration Problem
MSPGCL	Chandrapur Unit 1	210MW	28-Aug-14	7:15			Economic Shutdown.
MSPGCL	Bhusawal Unit 2	210MW	13-Sep-14	12:43			Economic shutdown
IPP	WPCL U-4	135MW	18-Mar-15	2:34			Withdrawn
IPP	RPL(AMT)U1	270MW	21-Mar-15	23:28			Turbine vibration high.
MSPGCL	Khaparkheda Unit 3	210MW	4-Apr-15	22:52			Gland Steam Temp. High.
IPP	Tata Trombay 6	500MW	6-Apr-15	16:27			Economic shut down.
IPP	Adani U-2	660MW	9-Apr-15	15:50			Boiler feed Pump Problem.
IPP	WPCL U-3	135MW	11-Apr-15	23:56	19-Apr-15	11:27	ID Fan Vibration Problem.
MSPGCL	Chandrapur Unit 5	500MW	12-Apr-15	14:38	14-Apr-15	19:18	Boiler Tube Leakage
MSPGCL	Parli Unit 4	210MW	13-Apr-15	11:27	Continued.		Turbine vibration high.
MSPGCL	Parli Unit 7	250MW	14-Apr-15	2:05	14-Apr-15	13:45	Aux.supply fail,due to Bus Bar Prot Optd.
IPP	Adani U-5	660MW	14-Apr-15	16:10	18-Apr-15	4:08	PA Fan problem
IPP	Koradi Unit 5	200MW	14-Apr-15	1:01	16-Apr-15	11:03	Flame Failure
MSPGCL	Paras Unit 3	250MW	14-Apr-15	10:53	17-Apr-15	12:08	Boiler Tube Leakage
MSPGCL	Parli Unit 6	250MW	14-Apr-15	2:05	14-Apr-15	16:08	Aux.supply fail,due to Bus Bar Prot Optd.
IPP	RPL(AMT)U2	270MW	15-Apr-15	14:11	15-Apr-15	15:40	Tripped on Boiler protection
MSPGCL	Parli Unit 6	250MW	15-Apr-15	18:00	21-Apr-15	2:44	Boiler Tube Leakage
IPP	Koradi Unit 5	200MW	16-Apr-15	11:15	16-Apr-15	12:38	Turbine tripped
IPP	WPCL U-1	135MW	19-Apr-15	14:10	19-Apr-15	21:31	Turbine problem
MSPGCL	Koradi Unit 7	210MW	19-Apr-15	15:01			Boiler Tube Leakage
MSPGCL	Bhusawal Unit 3	210MW	20-Apr-15	0:00			no buyer as per msdcl requirment
MSPGCL	Nasik Unit 3	210MW	21-Apr-15	0:50			GT Bucchoz Relay Operated.

LINE OUTAGES FOR THE WEEK FROM 13/04/2015 TO 19/04/2015

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
765KV	Wardha PG - Aurangabad PG IV	3-Apr-15	21:57	17-Apr-15	10:37	Over Voltage
765KV	Wardha(PG)-Aurangabad(PG) I	15-Apr-15	9:25		Continued.	To Control 400kv Line Loading.
765KV	Wardha PG -Aurangabad PG III	19-Apr-15	12:55	19-Apr-15	19:37	Over Voltage
400KV	Akola II - RPL(Rattaniindia) Ckt I	7-Apr-15	0:27		Continued.	Over Current Protection
400KV	Babhaleshwar-Taptitanda ckt-I	8-Apr-15	22:45		Continued.	HT For Controlling 400KV BABLESHWER - PADGHA
400KV	Kolhapur Mapusa I	11-Apr-15	16:28	13-Apr-15	10.50	Over Voltage
400KV	Dhule Sar'Sarovar I	11-Apr-15	18:17	13-Apr-15	10.45	Over Voltage
400KV	karad -kolhapur-II	12-Apr-15	16:16	13-Apr-15	07.20	Over Voltage
400KV	Karad-Jaigad - I	12-Apr-15	16:33	13-Apr-15	07.14	Over Voltage
400KV	Bhusawal-Aurangabad	12-Apr-15	17:03	13-Apr-15	06.12	Over Voltage
400KV	Lonikand I - Koyna stage-IV	12-Apr-15	17:19	13-Apr-15	06.11	Over Voltage
400KV	Kolhapur Solapur(PG) I	12-Apr-15	18:21	13-Apr-15	07.32	Over Voltage
400KV	Padghe - Nagothane - I	13-Apr-15	8:49	13-Apr-15	20.15	String replace work.
400KV	Wardha (Pg) Warora I	13-Apr-15	11:57	13-Apr-15	13.09	Attending main BKR problem,Ckt in service through Tie Bay.
400KV	karad -kolhapur-I	13-Apr-15	15:23	14-Apr-15	08.31	Over Voltage
400KV	Karad - Jaigad - II	13-Apr-15	16:05	14-Apr-15	08.47	Over Voltage
400KV	Kolhapur Mapusa II	13-Apr-15	16:07	14-Apr-15	09.43	Over Voltage
400KV	Bhusawal-Aurangabad	13-Apr-15	16:52	14-Apr-15	08.25	Over Voltage
400KV	Kolhapur Solapur (PG) II	13-Apr-15	17:35	14-Apr-15	07.13	Over Voltage
400KV	Dhule Sar'Sarovar II	13-Apr-15	18:06	14-Apr-15	11.43	Over Voltage
400KV	Lonikand I - Koyna stage-IV	13-Apr-15	21:52	14-Apr-15	07.06	Over Voltage
400KV	Padghe - Nagothane - II	14-Apr-15	9:54	14-Apr-15	19.42	Insulator Replacement Work
400KV	Chandrapur-Parali 2	14-Apr-15	11:03	14-Apr-15	19.25	Replacement of Broken Spacer
400KV	Karad Solapur (PG)	14-Apr-15	13:45	14-Apr-15	14.35	Distance Protection
400KV	karad -kolhapur-II	14-Apr-15	16:07	15-Apr-15	07.36	Over Voltage
400KV	Karad-Jaigad - I	14-Apr-15	16:11	15-Apr-15	07.39	Over Voltage
400KV	Kolhapur Mapusa I	14-Apr-15	16:41	15-Apr-15	08.18	Over Voltage
400KV	Bhusawal-Aurangabad	14-Apr-15	17:05	15-Apr-15	08.25	Over Voltage
400KV	Dhule Sar'Sarovar I	14-Apr-15	18:47	15-Apr-15	09.02	Over Voltage
400KV	Chandrapur-Parali 2	15-Apr-15	12:00	15-Apr-15	18.58	Removal of Old Broken Spacer Cum Vibration Damper
400KV	karad -kolhapur-II	15-Apr-15	16:16	16-Apr-15	07.15	Over Voltage
400KV	Karad-Jaigad - I	15-Apr-15	16:32	16-Apr-15	08.24	Over Voltage
400KV	Kolhapur Mapusa II	15-Apr-15	17:12	16-Apr-15	10.21	Over Voltage
400KV	Dhule Sar'Sarovar II	15-Apr-15	21:48	16-Apr-15	10.18	Over Voltage
400KV	Bhusawal-Aurangabad	15-Apr-15	21:52	16-Apr-15	08.13	Over Voltage
400KV	Dhule- Bableshwar - I	16-Apr-15	10:22	16-Apr-15	15.13	E/W reconneting work
400KV	Parli (PG) - Talegaon(PG)- I	16-Apr-15	12:10	19-Apr-15	00.14	Tower leg bending work
400KV	Parli (PG) - Talegaon(PG)- II	16-Apr-15	12:30	19-Apr-15	00.26	Tower leg bending work
400KV	karad -kolhapur-II	16-Apr-15	16:33	17-Apr-15	08.57	Over Voltage
400KV	Karad-Jaigad - I	16-Apr-15	16:58	17-Apr-15	08.53	Distance Protection
400KV	Kolhapur Mapusa I	16-Apr-15	17:35	17-Apr-15	07.00	Over Voltage
400KV	Bhusawal-Aurangabad	16-Apr-15	18:02	17-Apr-15	07.47	Over Voltage
400KV	Dhule Sar'Sarovar I	16-Apr-15	18:10	17-Apr-15	07.21	Over Voltage
400KV	Dabhol Nagothane I	16-Apr-15	19:52	17-Apr-15	11.55	Distance Protection
400KV	Wardha (Pg) Warora I	17-Apr-15	9:23	18-Apr-15	01.21	Crossing work Of 765kv Raipur-Wardha D/C By PGCIL.
400KV	Wardha (PG)-Warora II	17-Apr-15	9:33	18-Apr-15	01.30	Crossing work Of 765kv Raipur-Wardha D/C By PGCIL.
400KV	400/220kv, 500 Mva ICT-1 @Deepnagar	17-Apr-15	10:20	17-Apr-15	19.06	PT Replacement work
400KV	karad -kolhapur-II	17-Apr-15	16:16	18-Apr-15	08.40	Over Voltage
400KV	Karad-Jaigad - I	17-Apr-15	16:38	18-Apr-15	08.43	Over Voltage
400KV	Kolhapur Mapusa I	17-Apr-15	17:11	18-Apr-15	08.46	Over Voltage
400KV	Bhusawal-Aurangabad	17-Apr-15	18:04	18-Apr-15	07.27	Over Voltage
400KV	400/220kv, 500 MVA ICT-II @Deepnagar	17-Apr-15	18:16	18-Apr-15	17.58	Tripped On PRV
400KV	Dhule Sar'Sarovar I	18-Apr-15	4:47	19-Apr-15	06.52	Over Voltage
400KV	karad -kolhapur-I	18-Apr-15	17:04	19-Apr-15	06.33	Over Voltage
400KV	Karad-Jaigad - I	18-Apr-15	17:05	19-Apr-15	06.40	Over Voltage
400KV	Kolhapur Solapur(PG) I	18-Apr-15	18:17	19-Apr-15	06.59	Over Voltage
400KV	Bhusawal-Aurangabad	18-Apr-15	20:24	19-Apr-15	07.16	Over Voltage
400KV	Kolhapur Mapusa II	18-Apr-15	22:03	19-Apr-15	07.19	Over Voltage
400KV	Dhule - Bableshwar - li	19-Apr-15	9:25		Continued.	Replacement work
400KV	Padghe - Kalwa- I	19-Apr-15	9:35	19-Apr-15	12.08	Taken on TBC
400KV	500MVA ICT III @ Dhule	19-Apr-15	9:14	19-Apr-15	19:17	testing work
400KV	Spare line III Bay @ Chakan	19-Apr-15	11:12	19-Apr-15	18:08	Testing of Main-I Realy
400KV	Wardha (Pg) Warora I	19-Apr-15	13:20	19-Apr-15	20.59	Distance Protection
400KV	karad -kolhapur-II	19-Apr-15	16:30	20-Apr-15	06:57	Over Voltage
400KV	Jaigad-Karad Ckt-I	19-Apr-15	16:33	20-Apr-15	07:04	Over Voltage
400KV	Kolhapur Solapur(PG) I	19-Apr-15	17:08	20-Apr-15	07:49	Over Voltage
400KV	Bhusawal-Aurangabad	19-Apr-15	18:03	20-Apr-15	08:00	Over Voltage
400KV	Lonikand I - Koyna stage-IV	19-Apr-15	18:07	20-Apr-15	06.31	Over Voltage

400KV	400/220/33kv 315MVA ICT2 @Lonikand	19-Apr-15	20:00	19-Apr-15	23.35	Annual Maintenance Work
400KV	Chandrapur-Parali III	19-Apr-15	20:20	20-Apr-15	14:43	Bus isolator problem. Taken on TBC.
400KV	Bableshtar - Aurangabad (Waluj)	19-Apr-15	22:21	20-Apr-15	02.47	CT oil leakage
400KV	00/220kv 315MVA ICT 2 @ Kolhapur	20-Apr-15	12:17		Continued.	Breaker O/H Work. ICT on TBC.
400KV	Jaigad-Karad Ckt-II	20-Apr-15	17:10		Continued.	Over Voltage
400KV	Kolhapur Solapur(PG) I	20-Apr-15	18:06		Continued.	Over Voltage
220KV	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2014	09.16		Continued.	Monkey Fault
220KV	TBC @ Parli-II	07/Jan/2015	15.48		Continued.	Shifting of control panel
220KV	Sahara-Urse	03/Mar/2015	11.06		Continued.	Tower erection work (90Days)
220KV	Chandrapur Gcr - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220KV	Chandrapur Gcr - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220KV	Babhaleshtar - Degaon Rangari	11/Apr/2015	15.05	13/Apr/2015	10.43	R-Ph Fault , Pole Stuck up . Cause of LBB Operated.
220KV	Murud - Tuljapur	13/Apr/2015	00.27	13/Apr/2015	18.51	Distance Protection
220KV	Osmanabad - Solapur (Bale)	13/Apr/2015	01.23	13/Apr/2015	18.51	Attending B/down of Murud-Tuljapur as both ckt on same tower.
220KV	Boisar Versova Line	13/Apr/2015	07.10	13/Apr/2015	09.35	R-Ph jumper replace.
220KV	Peth- Mudshingi -I	13/Apr/2015	09.52	13/Apr/2015	20.56	Y-Ph wave trap installation.
220KV	Tillari Amona	13/Apr/2015	10.20	13/Apr/2015	15.22	Relay Testing Work.
220KV	Badnera - Deoli (PG)	13/Apr/2015	14.59	13/Apr/2015	21.53	Relay Testing work.
220KV	Eklahare (Gcr) - Ghatghar	13/Apr/2015	15.44	13/Apr/2015	15.53	R-Ph Z-I Bkr trip at Ghatghar end only.
220KV	220/132 Kv 200 Mva Bbl lct 1 @Beed	13/Apr/2015	18.02	13/Apr/2015	19.28	Bus Bar Prot Optd,Reason under investigation.
220KV	220/132 Kv 200 Mva Bbl lct 2 @Beed	13/Apr/2015	18.02	13/Apr/2015	19.28	Bus Bar Prot Optd,Reason under investigation.
220KV	Bhokardan-Jafarabad	13/Apr/2015	19.40	13/Apr/2015	20.55	Distance Protection
220KV	Nerul - Sonkhar	13/Apr/2015	21.05	14/Apr/2015	03.10	Relay testing work.
220KV	Osmanabad - Solapur (Bale)	14/Apr/2015	06.05	14/Apr/2015	20.33	To control O/L of Parli ICT's.
220KV	Solapur(Bale) - Tuljapur	14/Apr/2015	06.05	14/Apr/2015	20.33	To control O/L of Parli ICT's.
220KV	Umred-Virangana 1	14/Apr/2015	07.42	14/Apr/2015	19.05	Routine Maintenance Work
220KV	Pedhambe - Oni	14/Apr/2015	09.40	14/Apr/2015	19.40	Cold washing of Insulator String
220KV	Padghe - Vasai-II Line	14/Apr/2015	10.29	14/Apr/2015	11.00	Tripped on E/F
220KV	Temghar - Kalwa	15/Apr/2015	09.22	15/Apr/2015	16.17	Hot Spot, Taken on TBC
220KV	Osmanabad - Barshi	15/Apr/2015	09.45	15/Apr/2015	13.35	Quarterly Maintainance Work
220KV	Padghe - Vasai-II Line	15/Apr/2015	10.29	15/Apr/2015	11.00	Tripped on E/F
220KV	Dondaicha(220)-Amalner(220)	15/Apr/2015	11.01	15/Apr/2015	15.40	Distance Protection
220KV	Ongc Panvel - Tss Panvel	16/Apr/2015	11.54	16/Apr/2015	13.05	Replacement work of valve
220KV	220/132Kv 200MVA ICT-II @ Mudshingi	16/Apr/2015	12.33	18/Apr/2015	19.25	Replacement work
220KV	Nasik Navsari II	16/Apr/2015	12.37	16/Apr/2015	17.02	Distance Protection
220KV	Talandge(400kv)-Sawantwadi(Insul)	16/Apr/2015	16.16	16/Apr/2015	16.38	Distance Protection
220KV	Nasik Navsari II	16/Apr/2015	17.02	19/Apr/2015	09.55	Nashik end to control bus section loading
220KV	Chakan-Bhosari	16/Apr/2015	22.40	17/Apr/2015	01.04	Attending Hot Spot
220KV	Kharghar - Nerul	17/Apr/2015	05.36	17/Apr/2015	08.42	Attending Hot Spot
220KV	Adlabs - Pedambe	17/Apr/2015	07.00	17/Apr/2015	20.20	P.M.Work.
220KV	Mahad - Pedambe	17/Apr/2015	07.52	17/Apr/2015	10.05	Distance Protection
220KV	Apta - Taloja	17/Apr/2015	08.05		Continued.	CKT on TBC Breaker O/H Work.
220KV	220/100 Kv 100 MVA ICT II @Kandalgao	17/Apr/2015	08.35	17/Apr/2015	19.50	Attending Oil Leakage
220KV	Nerul - Sonkhar	17/Apr/2015	09.01	17/Apr/2015	13.47	Replacement of Insulator to Breaker Jumper.
220KV	Padghe - Jambhul 1	17/Apr/2015	09.28	17/Apr/2015	17.26	Attending Hot Spot
220KV	220/100 kv 200 MVA ICT II @Padghe	17/Apr/2015	09.55	18/Apr/2015	00.33	Attending Oil Leakage
220KV	Talandage - Chikodi	18/Apr/2015	05.58	20/Apr/2015	17:08	Construction Work of 765kv Kudgi-kolhapur D/C Line by PGCIL.
220KV	Mudshingi - Chikodi	18/Apr/2015	05.58	20/Apr/2015	18:11	Construction Work of 765kv Kudgi-kolhapur D/C Line by PGCIL.
220KV	Dhule - Malegaon	18/Apr/2015	06.15	18/Apr/2015	19.36	Construction Work Erection of Tower.
220KV	Chalisingaon-Malegaon	18/Apr/2015	06.16	18/Apr/2015	20.52	Construction Work Erection of Tower.
220KV	Bableshtar - Ranjangaon	18/Apr/2015	07.40	18/Apr/2015	20.29	Over Voltage
220KV	220/132 Kv 200mva Ptr No 1 @Theur	18/Apr/2015	10.25	18/Apr/2015	18.45	Half yearly maintenance work
220KV	Dahanu Boisar Line	18/Apr/2015	10.26	19/Apr/2015	07.53	control line loading
220KV	Chalisingaon-Babhaleshtar	18/Apr/2015	11.40	18/Apr/2015	20.55	Over Voltage
220KV	Pedambe-Nerle	18/Apr/2015	15.05	18/Apr/2015	18.23	Bus Section II outage for Attending R Ph Conductor.
220KV	Bableshtar -Bhenda	18/Apr/2015	15.44	18/Apr/2015	17.37	Trip Trial taking of Breaker.
220KV	Pedambe-Pophali	18/Apr/2015	15.50	18/Apr/2015	18.17	Bus Section II outage for Attending R Ph Conductor.
220KV	Adlabs - Pedambe	18/Apr/2015	15.53	18/Apr/2015	18.19	Bus Section II outage for Attending R Ph Conductor.

220KV	Pedhambe - Oni	18/Apr/2015	16.00	18/Apr/2015	18.35	Bus Section II outage for Attending R Ph Conductor.
220KV	Vankuswade - Kdph	18/Apr/2015	16.40	18/Apr/2015	17.10	Distance Protection
220KV	Interconnector Breaker @ pophali	18/Apr/2015	17:20	18/Apr/2015	22:25	Y Ph Breaker Top Clamp Replacement.
220KV	Bableshtar- Alephata	18/Apr/2015	23.18	19/Apr/2015	17.21	To control ICT loading
220KV	Mahape - Tfip	19/Apr/2015	09.38	19/Apr/2015	13.10	To attend Hot Spot
220KV	Nasik Navsari I	19/Apr/2015	10.09	19/Apr/2015	19.05	Insulator washing work
220KV	Nagar-Babhaleshwar Ckt II	19/Apr/2015	10:14	19/Apr/2015	18:35	wave trap, CC commissioning
220KV	Talandge-Mudshingi Ckt-I	19/Apr/2015	11.27	19/Apr/2015	18.40	Line Maintenance work
220KV	200MVA ICT I @ Kedgaon	19/Apr/2015	11:47	19/Apr/2015	17:20	Q. M. Bay Maintenance work and CTR Maintenance work and relay testing
220KV	Miraj - Mhaishal	19/Apr/2015	14.47	19/Apr/2015	16.55	Distance Protection
220KV	220/132Kv 200MVA ICT-II @ Mudshingi	19/Apr/2015	22.45	20/Apr/2015	21:13	Attending PNRV
132KV	Beed(220kv) -Telgaon	13/Apr/2015	18.02	13/Apr/2015	22.56	Bus Bar Prot Optd,Reason under investigation.
132KV	Beed (220kv) - Georai	13/Apr/2015	18.02	13/Apr/2015	22.59	Bus Bar Prot Optd,Reason under investigation.
132KV	Beed (220kv) - Beed (132kv)	13/Apr/2015	18.02	13/Apr/2015	23.01	Bus Bar Prot Optd,Reason under investigation.
132KV	Bhugaon - Deoli	13/Apr/2015	18.40	13/Apr/2015	19.40	Distance Protection
132KV	Pusad-Gunj	13/Apr/2015	22.15	13/Apr/2015	22.32	Distance Protection
100KV	Kolshet - Vasai	15/Apr/2015	10.29	15/Apr/2015	11.20	Bus Bar operated
100KV	Tata Borivli MSETCL Borivli 1	18/Apr/2015	09.03	18/Apr/2015	18.41	Premonsoon Check.