

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 18/Apr/2016 to 24/Apr/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
18/04/2016	12 Hrs	5407	564	418	6389	6177	203	5801	177	-1586	17161	54	17215	1345	241	20333	20387	49.98
19/04/2016	12 Hrs	5701	1158	411	7270	5664	42	5497	175	-1514	17134	0	17134	1315	244	20207	20207	49.96
20/04/2016	11 Hrs	5690	1691	408	7789	5882	130	5060	141	-1591	17411	0	17411	1273	247	20522	20522	49.95
21/04/2016	11 Hrs	5601	623	417	6641	5953	489	5062	152	-1596	16701	0	16701	1216	250	19763	19763	49.98
22/04/2016	11 Hrs	5632	365	412	6409	5774	846	4733	169	-1662	16269	0	16269	1070	238	19239	19239	50.01
23/04/2016	12 Hrs	5296	432	432	6160	6018	571	4571	185	-1455	16050	0	16050	1095	202	18802	18802	49.98
24/04/2016	11 Hrs	4924	522	425	5871	6192	435	4570	173	-1036	16205	0	16205	864	202	18307	18307	50.00
Maximum		5701	1691	432	7789	6192	846	5801	185	-1036	17411	54	17411	1345	250	20522	20522	50.01
Minimum		4924	365	408	5871	5664	42	4570	141	-1662	16050	0	16050	864	202	18307	18307	49.95
Average		5464	765	418	6647	5951	388	5042	167	-1491	16705	8	16712	1168	232	19596	19604	49.98

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
18/04/2016	16 Hrs	5271	1078	374	6723	6105	154	5424	107	-1656	16857	96	16953	1264	244	20021	20117	49.92
19/04/2016	16 Hrs	5676	755	414	6845	5573	272	5493	98	-1476	16805	70	16875	1307	250	19838	19908	49.95
20/04/2016	15 Hrs	5498	1045	408	6951	6009	344	5148	131	-1638	16945	38	16983	1268	250	20101	20139	49.94
21/04/2016	16 Hrs	5641	311	423	6375	5908	835	5134	112	-1650	16714	0	16714	1234	255	19854	19854	49.95
22/04/2016	13 Hrs	5019	134	419	5572	5069	1272	4417	192	-1651	14871	0	14871	1134	259	17915	17915	49.97
23/04/2016	13 Hrs	5101	449	464	6014	6043	727	4542	206	-1522	16010	0	16010	1024	202	18758	18758	49.97
24/04/2016	13 Hrs	4706	130	433	5269	5815	954	4541	191	-1096	15674	0	15674	857	202	17829	17829	50.00
Maximum		5676	1078	464	6951	6105	1272	5493	206	-1096	16945	96	16983	1307	259	20101	20139	50.00
Minimum		4706	130	374	5269	5069	154	4417	98	-1656	14871	0	14871	857	202	17829	17829	49.92
Average		5273	557	419	6250	5789	651	4957	148	-1527	16268	29	16297	1155	237	19188	19217	49.96

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
18/04/2016	20 Hrs	5424	558	372	6354	5539	298	5398	0	-1458	16131	0	16131	1150	257	18996	18996	49.97
19/04/2016	20 Hrs	5584	678	414	6676	5394	497	5355	0	-1452	16470	0	16470	1085	253	19260	19260	49.91
20/04/2016	20 Hrs	5648	512	411	6571	5842	874	4778	0	-1446	16619	0	16619	1169	255	19489	19489	49.86
21/04/2016	20 Hrs	5004	359	443	5806	5619	1269	4591	0	-1447	15838	0	15838	1123	258	18666	18666	49.92
22/04/2016	20 Hrs	4746	651	451	5848	5725	936	4138	0	-1597	15050	0	15050	955	202	17804	17804	49.96
23/04/2016	20 Hrs	4631	907	427	5965	6316	866	4313	0	-1350	16110	0	16110	1040	258	18758	18758	49.92
24/04/2016	21 Hrs	4604	427	433	5464	5927	954	4432	0	-1313	15464	0	15464	825	202	17804	17804	49.89
Maximum		5648	907	451	6676	6316	1269	5398	0	-1313	16619	0	16619	1169	258	19489	19489	49.97
Minimum		4604	359	372	5464	5394	298	4138	0	-1597	15050	0	15050	825	202	17804	17804	49.86
Average		5092	585	422	6098	5766	813	4715	0	-1438	15954	0	15954	1050	241	18682	18682	49.92

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
18/04/2016	5 Hrs	4539	102	450	5091	4690	874	5378	0	-1006	15027	0	15027	694	202	16929	16929	50.01
19/04/2016	4 Hrs	4929	104	447	5480	4713	514	5251	0	-965	14993	0	14993	836	202	16996	16996	49.97
20/04/2016	4 Hrs	5608	97	411	6116	4716	538	5269	0	-920	15719	0	15719	851	259	17749	17749	49.95
21/04/2016	4 Hrs	5137	79	409	5625	5252	555	4885	0	-967	15350	0	15350	851	202	17370	17370	49.92
22/04/2016	3 Hrs	4781	81	453	5315	5116	1005	4650	0	-1130	14956	0	14956	697	202	16985	16985	49.97
23/04/2016	4 Hrs	4730	162	465	5357	4779	751	4568	0	-1055	14400	0	14400	667	202	16324	16324	49.99
24/04/2016	5 Hrs	4549	96	443	5088	5067	789	4502	0	-977	14469	0	14469	680	201	16327	16327	49.96
Maximum		5608	162	465	6116	5252	1005	5378	0	-920	15719	0	15719	851	259	17749	17749	50.01
Minimum		4539	79	409	5088	4690	514	4502	0	-1130	14400	0	14400	667	201	16324	16324	49.92
Average		4896	103	440	5439	4905	718	4929	0	-1003	14988	0	14988	754	210	16955	16955	49.97

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
18/04/2016	121.389	9.918	10.147	141.454	0.077	127.679	129.640	11.313	131.689	1.358	23.890	5.730	-33.688	379.805	63.310	443.115
19/04/2016	131.068	11.380	10.217	152.665	0.123	124.871	127.236	9.128	129.731	1.197	24.508	5.902	-31.963	385.629	62.373	448.002
20/04/2016	133.438	16.453	9.817	159.708	0.071	129.534	133.073	12.627	122.014	1.175	24.568	6.097	-33.295	391.763	63.960	455.723
21/04/2016	129.139	5.150	10.186	144.475	0.126	133.181	136.117	18.483	118.789	1.318	23.829	5.948	-33.849	382.397	63.626	446.023
22/04/2016	119.111	5.661	10.553	135.325	0.033	127.635	129.546	25.482	107.314	1.440	21.989	5.307	-33.787	363.409	61.083	424.492
23/04/2016	116.739	9.050	10.792	136.581	0.070	132.552	129.986	19.172	107.625	1.459	21.598	5.039	-30.803	366.586	57.442	424.028
24/04/2016	110.044	7.261	10.454	127.759	0.035	133.799	127.321	20.290	106.613	1.452	18.788	4.842	-26.749	363.164	50.379	413.543
Maximum	133.438	16.453	10.792	159.708	0.126	133.799	136.117	133.438	131.689	1.459	24.568	6.097	-26.749	391.763	63.960	455.723
Minimum	110.044	5.150	9.817	127.759	0.033	124.871	127.236	110.044	106.613	1.175	18.788	4.842	-33.849	363.164	50.379	413.543
Average	122.990	9.268	10.309	142.567	0.076	129.893	130.417	122.990	117.682	1.343	22.739	5.552	-32.019	376.108	60.310	436.418

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
18/04/2016	0.169	3.486	24.609
19/04/2016	0.198	3.684	24.411
20/04/2016	0.304	3.988	24.107
21/04/2016	0.070	4.058	24.037
22/04/2016	0.088	4.146	23.949
23/04/2016	0.148	4.294	23.801
24/04/2016	0.120	4.414	23.681

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 18/Apr/2016 to 24/Apr/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
18/04/2016	MONDAY	101.675	5374	27.965	1165	129.640	5402	127.679	5320	-1.961	-82
19/04/2016	TUESDAY	102.045	5276	25.191	1050	127.236	5302	124.871	5203	-2.365	-99
20/04/2016	WEDNESDA	103.509	5515	29.564	1232	133.073	5545	129.534	5397	-3.539	-147
21/04/2016	THURSDAY	106.308	5642	29.809	1242	136.117	5672	133.181	5549	-2.936	-122
22/04/2016	FRIDAY	100.246	5368	29.300	1221	129.546	5398	127.635	5318	-1.911	-80
23/04/2016	SATURDAY	107.112	5393	22.874	953	129.986	5416	132.552	5523	2.566	107
24/04/2016	SUNDAY	106.475	5284	20.846	869	127.321	5305	133.799	5575	6.478	270
Total		727.369		185.550		912.919		909.251		-3.668	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 18/04/2016 TO 24/04/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
MSPGCL	Koyna STG-IV Unit-2	250MW	19/Apr/2016	22.00	20/Apr/2016	05.32	Preventive Maintenance Work
FORCED OUTAGES							
RGPP	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPP	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPP	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
RGPP	Dabhol 3B	230MW	07/Jan/2016	17:51		Continued.	Change Over.
MSPGCL	Chandrapur Unit 2	210MW	12/Jan/2016	04.47		Continued.	Boiler Tube Leakage
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
MSPGCL	Koradi Unit 5	200MW	18/Feb/2016	11.21		Continued.	MSEDCL Zero Shedule.
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Koradi Unit 7	210MW	01/Mar/2016	23.55		Continued.	Zero Schedule Given by MSEDCL.
MSPGCL	Koyna Unit 11	80MW	11/Mar/2016	13.53		Continued.	stator earth fault
IPP	REL Unit 2	250MW	18/Mar/2016	08.39		Continued.	Stator Earth Fault
MSPGCL	Koradi Unit 9	660MW	21/Mar/2016	00.47		Continued.	Ash Evacuation problem
IPP	RPL(AMT) U-5	270MW	03/Apr/2016	00.00	20/Apr/2016	18.39	Zero Shedule By MSEDCL.
RGPP	Dabhol 2B	230MW	07/Apr/2016	14.02		Continued.	P.M.Work
MSPGCL	Uran Unit 8	108MW	08/Apr/2016	08.40	23/Apr/2016	12.14	Gas shortage
IPP	RPL(AMT) U-4	270MW	08/Apr/2016	04.02	20/Apr/2016	13.31	Zero Schedule by MSEDCL.
MSPGCL	Nasik Unit 5	210MW	15/Apr/2016	00.00	19/Apr/2016	04.15	zero schedule
MSPGCL	Koyna Unit 2	75MW	18/Apr/2016	07.25	18/Apr/2016	16.45	Preventive Maintenance Work
MSPGCL	Koyna Unit 4	75MW	18/Apr/2016	17.00	20/Apr/2016	15.55	Turbine Bearing Oil Leakage
IPP	RPL(AMT) U-3	270MW	20/Apr/2016	20.50		Continued.	Zero Schedule Given by MSEDCL.
IPP	RPL(AMT) U-1	270MW	20/Apr/2016	17.14		Continued.	Zero Schedule Given by MSEDCL.
IPP	Adani U-3	660MW	20/Apr/2016	03.33		Continued.	Furnace Pressure High
MSPGCL	Koyna Unit 7	80MW	21/Apr/2016	07.05	21/Apr/2016	18.55	Preventive Maintenance Work
MSPGCL	Koyna Unit 1	75MW	22/Apr/2016	07.05	22/Apr/2016	19.15	Preventive Maintenance Work
MSPGCL	Uran Unit 7	108MW	23/Apr/2016	15.11		Continued.	Gas shortage
MSPGCL	Koyna Unit 8	80MW	23/Apr/2016	07.05	23/Apr/2016	17.30	Preventive Maintenance Work
MSPGCL	Ghatghar Unit-1	125MW	23/Apr/2016	01.00	24/Apr/2016	22.30	G.M.Cooling problem
MSPGCL	Koradi Unit-8	660MW	23/Apr/2016	02.38		Continued.	ESP And CW Pump Work.
MSPGCL	Bhusawal Unit 3	210MW	24/Apr/2016	11.13		Continued.	Boiler Tube Leakage

LINE OUTAGES FOR THE WEEK FROM 18/04/2016 TO 24/04/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Babhaleshwar-Tapitinda ckt-II	04/Apr/2016	17.27	24/Apr/2016	18.11	Change Over
400 KV	Dhule Sar'Sarovar II	17/Apr/2016	02.18	18/Apr/2016	09.30	Over Voltage
400 KV	karad -kolhapur-I	17/Apr/2016	16.02	18/Apr/2016	06.55	Over Voltage
400 KV	Karad - Jaigad - II	17/Apr/2016	16.10	18/Apr/2016	07.50	Over Voltage
400 KV	Bhusawal-Aurangabad	17/Apr/2016	16.50	18/Apr/2016	07.32	Over Voltage
400 KV	Kolhapur Solapur(PG) I	17/Apr/2016	18.07	18/Apr/2016	06.49	Over Voltage
400 KV	Karad-Jaigad - I	18/Apr/2016	16.34	19/Apr/2016	06.49	Over Voltage
400 KV	Dhule Sar'Sarovar I	18/Apr/2016	18.08	19/Apr/2016	06.54	Over Voltage
400 KV	N.Koyna-Karad -Ckt I	19/Apr/2016	08.39	19/Apr/2016	23.14	Routine Maintenance Work
400 KV	Chandrapur-II - Nanded	19/Apr/2016	10.25	19/Apr/2016	15.15	Relay Replacement Work.
400 KV	Dhule Sar'Sarovar I	19/Apr/2016	11.09	20/Apr/2016	07.32	Maintenance Work by GETCO RFC @ 17.38 Hrs.
400 KV	Kolhapur(M)-Kolhapur(GIS) ckt1	19/Apr/2016	14.45	19/Apr/2016	15.19	For Shifting Load from B Bus to A Bus for Attending Hot Spot on Isolator.
400 KV	Kolhapur Solapur (PG) II	19/Apr/2016	17.37	19/Apr/2016	22.46	For Shifting Load from B Bus to A Bus for Attending Hot Spot on Isolator.RFC @ 19.00.
400 KV	Dhule Sar'Sarovar I	20/Apr/2016	08.27	21/Apr/2016	09.35	Outage,Work @ SSNL End.
400 KV	Padghe - Nagothane - I	20/Apr/2016	10.46	20/Apr/2016	18.45	Insulator Replacement Work
400 KV	Karad - Jaigad - II	21/Apr/2016	02.45	21/Apr/2016	08.56	Distance Protection. RFG @ 03.06 Hrs.
400 KV	Chandrapur-II - Warora - I	21/Apr/2016	06.05	21/Apr/2016	11.04	Line Maintenance work
400 KV	Padghe - Nagothane - II	21/Apr/2016	09.52	21/Apr/2016	19.49	Insulator Replacement Work
400 KV	400/220 KV 500 MVA ICT- II @Warora	21/Apr/2016	10.15	21/Apr/2016	21.06	Tan Delta Measurment of CTs
400 KV	400/220 KV 315MVA ICT II @ Parli	21/Apr/2016	11.28	21/Apr/2016	22.20	Annual Maintenance Work
400 KV	karad -kolhapur-II	21/Apr/2016	13.07	22/Apr/2016	08.51	Distance Protection (RFC 16.25Hrs)
400 KV	Bhusawal-Aurangabad	21/Apr/2016	17.20	22/Apr/2016	07.37	Over Voltage
400 KV	Dhule Sar'Sarovar II	21/Apr/2016	18.28	25/Apr/2016	06.39	P.M Work At SSP End.
400 KV	karad -kolhapur-I	22/Apr/2016	16.10	23/Apr/2016	08.39	Over Voltage
400 KV	Karad - Jaigad - II	22/Apr/2016	17.09	23/Apr/2016	08.43	Over Voltage
400 KV	Kolhapur Solapur(PG) I	22/Apr/2016	17.50	23/Apr/2016	06.40	Over Voltage
400 KV	Padghe - Nagothane - I	23/Apr/2016	08.37	23/Apr/2016	14.14	Faulty Insulitor Replacement.
400 KV	karad -kolhapur-II	23/Apr/2016	16.14	24/Apr/2016	08.44	Over Voltage
400 KV	Karad-Jaigad - I	23/Apr/2016	17.31	24/Apr/2016	08.49	Over Voltage
400 KV	Bhusawal-Aurangabad	23/Apr/2016	18.06	25/Apr/2016	08.45	Over Voltage
400 KV	karad -kolhapur-I	24/Apr/2016	15.54	25/Apr/2016	07.39	Over Voltage
400 KV	Karad - Jaigad - II	24/Apr/2016	16.03	25/Apr/2016	08.27	Over Voltage
400 KV	Kolhapur Solapur(PG) I	24/Apr/2016	16.53	25/Apr/2016	07.01	Over Voltage
400 KV	Babhaleshwar-Tapitinda ckt-I	24/Apr/2016	18.11		Continued.	Hand Tripped
400 KV	karad -kolhapur-II	25/Apr/2016	17.03		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	25/Apr/2016	17.15		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	25/Apr/2016	18.17		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	For Formation of Temp. Padgha-Borivali (Charge upto 51/1).
220 KV	Bableshevar - Ranjangaon	03/Feb/2016	07.12		Continued.	To Control BBLSR ICT O/L
220 KV	Bableshevar- Alephata	19/Mar/2016	19.44		Continued.	To control BBLSR ICT Loading
220 KV	Nasik Navsari I	10/Apr/2016	11.25		Continued.	To control Load of Bus Coupler
220 KV	Pedambe-Nerle	11/Apr/2016	13.10		Continued.	CT Oil Leakage
220 KV	Niwali - Pawas Line	18/Apr/2016	04.13	18/Apr/2016	05.40	Distance Protection
220 KV	Kharepatan -Pawas Line	18/Apr/2016	04.15	18/Apr/2016	05.10	Distance Protection
220 KV	Butibori-Indorama	18/Apr/2016	09.09	18/Apr/2016	14.16	Installation of New ABT Meter at Indorama end
220 KV	Solapur(Bale) - Tuljapur	18/Apr/2016	09.28	18/Apr/2016	12.40	MID Span conductor joint Work
220 KV	Kalwa-Salsette-VI	18/Apr/2016	10.20	18/Apr/2016	22.53	For Controlling Salsett-Borivali L/L
220 KV	Kalwa - Borivali	18/Apr/2016	11.20	24/Apr/2016	22.32	For Controlling Salsett-Borivali L/L
220 KV	Osmanabad - Solapur (Bale)	18/Apr/2016	12.16	18/Apr/2016	16.32	MID Span conductor joint Work
220 KV	Talandage - Chikodi	18/Apr/2016	16.00	18/Apr/2016	18.57	To attend Hot Spot
220 KV	Niwali - Pawas Line	18/Apr/2016	16.15	18/Apr/2016	21.27	Insulator String replacement
220 KV	Colourchem - Temghar	19/Apr/2016	04.06	19/Apr/2016	04.49	Main Breaker Lockout at C'Chem(Taken on TBC)
220 KV	Sahara-Urse	19/Apr/2016	08.59	19/Apr/2016	09.56	Distance Protection R-B Ph Trip,Zone-1.
220 KV	Mumewadi -Halkarni I	19/Apr/2016	09.02	19/Apr/2016	17.00	Diagnostic Testing Work,Problem @ Halkarni End,Charged from Mumewadi End Only.
220 KV	Niwali - Pawas Line	19/Apr/2016	09.07	19/Apr/2016	18.41	Line Maintenance work
220 KV	Kalwa-Salsette-VI	19/Apr/2016	10.20	20/Apr/2016	04.05	For Controlling 220KV Salsett-Borivali.
220 KV	Butibori - Wardha	20/Apr/2016	08.05	20/Apr/2016	18.13	Replacement of R & Y Ph CT.
220 KV	Kalwa-Salsette-VI	20/Apr/2016	08.28	21/Apr/2016	03.56	Controlling 220KV Salsett-Borivali.
220 KV	New Koyna - Pedambe	20/Apr/2016	08.58	20/Apr/2016	18.35	Routine Maintenance Work
220 KV	Niwali - Pawas Line	20/Apr/2016	09.20	20/Apr/2016	17.02	Insulator Cleaning Work.
220 KV	Peth- Mudshingi -I	20/Apr/2016	09.53	20/Apr/2016	16.07	Routine Maintenance Work

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Mumewadi-Belewadi	20/Apr/2016	11.07	20/Apr/2016	14.06	Quarterly Maintainance Work
220 KV	Solapur (Pg) South Solapur I	20/Apr/2016	11.30	20/Apr/2016	16.00	Outage.
220 KV	Kalwa-Salsette-VI	21/Apr/2016	08.34	24/Apr/2016	22.20	To control Salsett-Borivali L/L
220 KV	Niwali - Pawas Line	21/Apr/2016	09.35	21/Apr/2016	17.40	Line Maintenance work