

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 15/May/2017 to 21/May/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
15/05/2017	12 Hrs	6180	379	423	6982	6681	1224	4444	234	-1616	17949	0	17949	1333	388	21286	21286	49.99
16/05/2017	12 Hrs	6118	468	421	7007	7064	604	4602	245	-1468	18054	0	18054	1357	503	21382	21382	49.91
17/05/2017	12 Hrs	6504	397	422	7323	7591	467	4305	229	-1473	18442	0	18442	1371	488	21774	21774	49.98
18/05/2017	12 Hrs	6743	243	421	7407	7052	717	4343	230	-1518	18231	0	18231	1315	493	21557	21557	49.92
19/05/2017	12 Hrs	6804	200	424	7428	6521	879	4044	247	-1823	17296	0	17296	1096	389	20604	20604	49.99
20/05/2017	12 Hrs	6685	783	420	7888	6586	308	4470	225	-1337	18140	0	18140	1143	470	21090	21090	49.97
21/05/2017	12 Hrs	6628	277	420	7325	6606	564	4174	218	-1234	17653	0	17653	749	388	20024	20024	49.92
Maximum		6804	783	424	7888	7591	1224	4602	247	-1234	18442	0	18442	1371	503	21774	21774	49.99
Minimum		6118	200	420	6982	6521	308	4044	218	-1823	17296	0	17296	749	388	20024	20024	49.91
Average		6523	392	422	7337	6872	680	4340	233	-1496	17967	0	17967	1195	446	21103	21103	49.95

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
15/05/2017	15 Hrs	6222	202	422	6846	7169	1291	4213	168	-1608	18079	0	18079	1334	387	21408	21408	49.93
16/05/2017	16 Hrs	6379	416	422	7217	7131	770	4577	149	-1566	18278	0	18278	1326	501	21671	21671	49.95
17/05/2017	16 Hrs	6775	364	421	7560	7455	769	4415	136	-1576	18759	0	18759	1324	492	22151	22151	49.95
18/05/2017	17 Hrs	6027	472	423	6922	7551	914	4344	101	-1539	18293	0	18293	1321	491	21644	21644	49.97
19/05/2017	16 Hrs	6346	116	435	6897	7243	1222	4042	161	-1788	17777	0	17777	1146	389	21100	21100	50.02
20/05/2017	16 Hrs	6816	813	421	8050	6546	606	4584	140	-1482	18444	0	18444	1123	497	21546	21546	49.94
21/05/2017	16 Hrs	6777	95	422	7294	6862	658	4136	142	-1241	17851	0	17851	766	389	20247	20247	49.95
Maximum		6816	813	435	8050	7551	1291	4584	168	-1241	18759	0	18759	1334	501	22151	22151	50.02
Minimum		6027	95	421	6846	6546	606	4042	101	-1788	17777	0	17777	766	387	20247	20247	49.93
Average		6477	354	424	7255	7137	890	4330	142	-1543	18212	0	18212	1191	449	21395	21395	49.96

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
15/05/2017	20 Hrs	6037	354	430	6821	5568	1263	4284	0	-1519	16417	0	16417	1007	417	19360	19360	49.99
16/05/2017	20 Hrs	6297	239	438	6974	5767	924	4519	0	-1498	16686	0	16686	1091	395	19670	19670	49.94
17/05/2017	21 Hrs	6803	206	431	7440	5977	965	4156	0	-1622	16916	0	16916	931	389	19858	19858	49.98
18/05/2017	20 Hrs	6313	256	429	6998	5688	1064	4294	0	-1482	16562	0	16562	1145	389	19578	19578	49.94
19/05/2017	20 Hrs	6261	220	428	6909	5204	1365	4074	0	-1598	15954	0	15954	1028	389	18969	18969	49.93
20/05/2017	20 Hrs	6596	236	439	7271	5442	1357	4143	0	-1463	16750	0	16750	1010	389	19612	19612	49.95
21/05/2017	21 Hrs	6902	291	432	7625	4562	798	4514	0	-1265	16234	0	16234	835	389	18723	18723	50.02
Maximum		6902	354	439	7625	5977	1365	4519	0	-1265	16916	0	16916	1145	417	19858	19858	50.02
Minimum		6037	206	428	6821	4562	798	4074	0	-1622	15954	0	15954	835	389	18723	18723	49.93
Average		6458	257	432	7148	5458	1105	4283	0	-1492	16503	0	16503	1007	394	19396	19396	49.96

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
15/05/2017	1 Hrs	6215	100	432	6747	4693	1076	4200	0	-1601	15115	0	15115	691	389	17796	17796	50.00
16/05/2017	2 Hrs	5977	98	444	6519	5279	1134	4148	0	-1431	15649	0	15649	703	389	18172	18172	50.00
17/05/2017	1 Hrs	5811	229	444	6484	5413	647	4179	0	-1443	15280	0	15280	888	391	18002	18002	49.98
18/05/2017	1 Hrs	6378	111	432	6921	5249	935	4103	0	-1642	15566	0	15566	713	388	18309	18309	49.97
19/05/2017	1 Hrs	6225	110	442	6777	5341	934	4159	0	-1598	15613	0	15613	746	389	18346	18346	49.94
20/05/2017	4 Hrs	6641	97	445	7183	5152	1153	4076	0	-1213	16351	0	16351	702	390	18656	18656	49.97
21/05/2017	5 Hrs	6963	98	445	7506	5090	1089	4238	0	-1059	16864	0	16864	694	388	19005	19005	49.97
Maximum		6963	229	445	7506	5413	1153	4238	0	-1059	16864	0	16864	888	391	19005	19005	50.00
Minimum		5811	97	432	6484	4693	647	4076	0	-1642	15115	0	15115	691	388	17796	17796	49.94
Average		6316	120	441	6877	5174	995	4158	0	-1427	15777	0	15777	734	389	18327	18327	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
15/05/2017	147.784	4.336	10.427	162.547	0.397	140.966	141.301	27.608	103.540	1.568	23.741	10.008	-33.695	402.534	67.444	469.978
16/05/2017	149.346	5.988	10.423	165.757	0.425	146.050	142.476	19.481	107.730	1.654	24.926	11.230	-31.828	408.844	67.985	476.829
17/05/2017	155.411	5.225	10.415	171.051	0.150	152.346	149.901	18.669	101.314	1.556	25.154	11.021	-32.109	412.826	68.284	481.110
18/05/2017	158.348	4.811	10.378	173.537	0.000	148.184	147.660	20.999	101.951	1.716	23.965	9.708	-34.626	411.761	68.299	480.060
19/05/2017	157.856	3.817	10.462	172.135	0.000	139.332	142.630	27.042	98.002	1.727	21.857	9.340	-36.561	401.677	67.765	469.442
20/05/2017	160.126	7.237	10.414	177.777	0.043	141.395	139.751	21.156	102.827	1.636	20.942	9.953	-33.555	411.236	64.450	475.686
21/05/2017	161.650	3.914	10.416	175.980	0.027	135.927	137.785	20.785	102.572	1.600	17.457	9.334	-29.248	407.616	56.039	463.655
Maximum	161.650	7.237	10.462	177.777	0.425	152.346	149.901	161.650	107.730	1.727	25.154	11.230	-29.248	412.826	68.299	481.110
Minimum	147.784	3.817	10.378	162.547	0.000	135.927	137.785	147.784	98.002	1.556	17.457	9.334	-36.561	401.677	56.039	463.655
Average	155.789	5.047	10.419	171.255	0.149	143.457	143.072	155.789	102.562	1.637	22.577	10.085	-33.089	408.071	65.752	473.823

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
15/05/2017	0.034	0.469	1.184
16/05/2017	0.046	0.515	1.138
17/05/2017	0.060	0.575	1.078
18/05/2017	0.056	0.631	1.022
19/05/2017	0.032	0.663	0.990
20/05/2017	0.077	0.740	0.913
21/05/2017	0.039	0.779	0.874

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 15/May/2017 to 21/May/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
15/05/2017	MONDAY	106.772	5853	34.529	1439	141.301	5888	140.966	5874	-0.335	-14
16/05/2017	TUESDAY	106.353	5900	36.123	1505	142.476	5936	146.050	6085	3.574	149
17/05/2017	WEDNESDA	106.489	6202	43.412	1809	149.901	6246	152.346	6348	2.445	102
18/05/2017	THURSDAY	104.870	6110	42.790	1783	147.660	6152	148.184	6174	0.524	22
19/05/2017	FRIDAY	100.506	5901	42.124	1755	142.630	5943	139.332	5806	-3.298	-137
20/05/2017	SATURDAY	102.669	5786	37.082	1545	139.751	5823	141.395	5891	1.644	68
21/05/2017	SUNDAY	99.996	5703	37.789	1575	137.785	5741	135.927	5664	-1.858	-77
Total		727.655		273.849		1001.504		1004.200		2.696	

Unit outages and tripping for the week period 15/May/2017 to 21/May/2017

Sr.No.	Outage Type	Name	Trip Date	Trip Time	Synchronisation Date	Synchronisation Time	Reason
1	PLANNED	Trombay 6	15/Jul/2015	17.08		Continued.	Economic shutdown.(AOH for 06.03.2016 To 04.04.2016) Unit Test synch.07.04.2016 (12.03 To 12.30hrs)After overhaul
2	PLANNED	Chandrapur Unit 7	25/Jan/2017	19.32	20/May/2017	15.18	Turbine Problem, continued under COH
3	FORCED	Dabhol 1B	28/May/2013	22:02		Continued.	Gas Shortage.
4	FORCED	Dabhol 1A	27/Jun/2013	21.47		Continued.	Gas Shortage
5	FORCED	Dabhol 1X	27/Jun/2013	21.46		Continued.	Gas Shortage
6	FORCED	Koradi Unit 6	09/Jul/2015	00.00		Continued.	EE R&M LE Work
7	FORCED	SWPGL U-1	16/Feb/2016	17.09		Continued.	No PPA.
8	FORCED	SWPGL U-2	29/Feb/2016	21.46		Continued.	No PPA
9	FORCED	Parli Unit 5	01/Apr/2016	00.00		Continued.	Economic shutdown
10	FORCED	Parli Unit 4	01/Apr/2016	00.00		Continued.	Economic shutdown
11	FORCED	Bhusawal Unit 2	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt:19-6-16)
12	FORCED	Uran Unit 8	14/Aug/2016	07.56		Continued.	Maintenance work
13	FORCED	Dabhol 2A	24/Aug/2016	13.31		Continued.	Change Over.
14	FORCED	Koradi Unit 5	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
15	FORCED	PGPL U1	07/Feb/2017	17.30		Continued.	No Schedule
16	FORCED	PGPL U2	07/Feb/2017	17.30		Continued.	No Schedule
17	FORCED	RPL(AMT) U-5	15/Apr/2017	08.59		Continued.	Coal Shortage
18	FORCED	RPL(AMT) U-4	15/Apr/2017	12.08	24/May/2017	13.36	Coal Shortage
19	FORCED	JSW (J) U2	11/May/2017	05.35	20/May/2017	20.58	No Schedule.
20	FORCED	Chandrapur Unit 6	15/May/2017	01.32	15/May/2017	18.22	R phase Diff.prot.operated
21	FORCED	Chandrapur Unit 6	15/May/2017	18.25	15/May/2017	19.26	reverse power protection operated.
22	FORCED	SWPGL U-4	15/May/2017	16.00	15/May/2017	18.03	Leakage Work
23	FORCED	SWPGL U-3	15/May/2017	02.43		Continued.	ID Fan Problem
24	FORCED	Koradi Unit 9	16/May/2017	10.10	18/May/2017	17.20	Flame Failure
25	FORCED	Koradi Unit-8	16/May/2017	11.54	16/May/2017	23.02	Loss of fuel
26	FORCED	Khaparkheda Unit 4	17/May/2017	00.17	18/May/2017	20.18	HP Turbine Leakage
27	FORCED	Parli Unit 8	18/May/2017	15.52	18/May/2017	19.40	Drum level low
28	FORCED	Bhusawal Unit 5	18/May/2017	15.35	18/May/2017	18.09	Flame Failure
29	FORCED	Paras Unit 3	19/May/2017	22.14	20/May/2017	05.21	Furnace Pressure High
30	FORCED	Parli Unit 8	19/May/2017	09.56	19/May/2017	15.05	Drum level low
31	FORCED	Chandrapur Unit 7	20/May/2017	15.27	21/May/2017	09.32	Reverse power prot.operated
32	FORCED	Chandrapur Unit 7	21/May/2017	09.42	21/May/2017	12.12	ipt casing different temp.high.
33	FORCED	Chandrapur Unit 7	21/May/2017	15.35	21/May/2017	20.10	under voltage.
34	FORCED	Adani U-4	21/May/2017	22.35		Continued.	Coal Shortage

EHV Lines Tripping and Outages for the week period 15/May/2017 to 21/May/2017

Voltage Level	Outage Type	Name	Trip Date	Trip Time	Synchronisation Date	Synchro nisation Time	Reason
765 KV	EO	Koradi III - Akola II- ckt-II	20/May/2017	05.20	20/May/2017	12.32	Attending Hot Spot
500 KV	Tripped	Chandrapur - Padghe Hvdc Pole 2	15/May/2017	01.32	15/May/2017	05.17	R Phase AC Bus Diff.prot. low Level Alarm
500 KV	Tripped	Chandrapur - Padghe Hvdc Pole 1	15/May/2017	20.35	15/May/2017	23.09	abnormal frequency alarm.
500 KV	EO	HVDC Pole-I	17/May/2017	00.01	17/May/2017	10.00	Insulator Replacement Work
500 KV	PO	Chandrapur - Padghe Hvdc Pole 2	18/May/2017	00.01	18/May/2017	05.07	Line Maintenance work
500 KV	Tripped	Chandrapur - Padghe Hvdc Pole 2	21/May/2017	01.46	22/May/2017	08.42	running on reduced voltage.
400 KV	PO	Karad Solapur (PG)	03/May/2017	11:49		Continued	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
400 KV	HT	Dhule Sar'Sarovar II	13/May/2017	22.07	15/May/2017	09.40	Over Voltage
400 KV	HT	Bhusawal-Aurangabad	14/May/2017	18.18	15/May/2017	08.41	Over Voltage
400 KV	HT	Chandrapu II - Chandrapur SW Ckt II	15/May/2017	01.01	15/May/2017	16.39	isolator sparking.
400 KV	Tripped	Cahndrapur II - Dhariwal II	15/May/2017	01.32	15/May/2017	05.23	Distance Protection
400 KV	PO	Akola Aurangabad(PG) II	15/May/2017	09.30	15/May/2017	14.08	Annual Maintenance Work
400 KV	Tripped	400/220kV 315MVA ICT-I@Parly	15/May/2017	10.43	15/May/2017	12.33	Bus Bar Protection Operated
400 KV	PO	New Koyana - Dabhol - II	15/May/2017	12.00	16/May/2017	10.00	replacement of faulty insulator string.
400 KV	PO	Cahndrapur II - Dhariwal II	15/May/2017	12.35	15/May/2017	19.47	Testing Work
400 KV	PO	Akola Aurangabad(PG) I	15/May/2017	14.16	15/May/2017	16.40	Annual Maintenance Work
400 KV	EO	400/220/33 Kv 500 MVA ICT-III @Girwali	15/May/2017	18.14	16/May/2017	01.54	OLTC trails.
400 KV	HT	Dhule Sar'Sarovar II	15/May/2017	18.15	16/May/2017	07.34	Over Voltage
400 KV	HT	Khadka-Aurangabad (Waluj)	16/May/2017	00.12	16/May/2017	07.56	Over Voltage
400 KV	Tripped	400/220/33 Kv 500 MVA ICT-III @Girwali	16/May/2017	04.51	16/May/2017	05.08	for normalization of tap position.
400 KV	PO	Main Bus @ Taptitanda	16/May/2017	11.37	17/May/2017	00.14	extension of 400kv main bus1 for 400/220kv 500mva ict 2, charging of 400kv tie bay.
400 KV	Tripped	Karad - Lonikand 1	16/May/2017	12.56	16/May/2017	15.48	Distance Protection
400 KV	HT	Ektuni-Taptitanda II	16/May/2017	13.41	16/May/2017	18.15	tripping command extended to bus2 while working on bus1.
400 KV	Tripped	Deepnagar Taptitanda	16/May/2017	13.55	16/May/2017	15.22	tripping command extended to bus2 while working on bus 1.
400 KV	Tripped	Ektuni - Taptitanda Ckt I	16/May/2017	13.55	16/May/2017	15.19	tripping command extended to bus2 while working on bus 1.
400 KV	Tripped	Taptitanda Waluj	16/May/2017	13.55	16/May/2017	15.22	tripping command extended to bus 2 while working on bus1.
400 KV	Tripped	Koradi-Bhusawal	16/May/2017	15.12	16/May/2017	16.42	line reactor oil temp .meter Brust.
400 KV	Tripped	Ektuni - Taptitanda Ckt I	16/May/2017	15.28	16/May/2017	15.42	dt received at ektuni.
400 KV	HT	Khadka-Aurangabad (Waluj)	16/May/2017	19.04	17/May/2017	08.32	Over Voltage
400 KV	HT	Dhule Sar'Sarovar II	16/May/2017	19.14	17/May/2017	09.46	Over Voltage
400 KV	PO	Akola II - RPL(Rattainindia) Ckt I	17/May/2017	06.00	17/May/2017	17.53	Routine Maintenance Work
400 KV	PO	Jaigad-New Koyana Ckt-II	17/May/2017	10.38	17/May/2017	18.05	Cold Line Washing.
400 KV	EO	Chandrapur II- Warora ckt II	17/May/2017	10.43	17/May/2017	19.39	Line Maintenance work
400 KV	PO	Akola Aurangabad(PG) I	17/May/2017	11.08	17/May/2017	18.14	AMP Work @ Aurangabad.
400 KV	HT	Dhule Sar'Sarovar II	17/May/2017	18.03	19/May/2017	06.23	Over Voltage
400 KV	HT	Bhusawal-Aurangabad	17/May/2017	18.34	18/May/2017	06.25	Over Voltage
400 KV	PO	Akola II - RPL(Rattainindia) Ckt-II	18/May/2017	07.09	18/May/2017	18.12	Routine Maintenance Work
400 KV	PO	New Koyana - Dabhol - II	18/May/2017	07.30	18/May/2017	21.10	String Replacement Work.
400 KV	PO	Karad-Jaigad - I	18/May/2017	09.00	18/May/2017	19.03	Line Insulator Washing.
400 KV	PO	Akola Aurangabad(PG) II	18/May/2017	09.07	18/May/2017	20.41	AMP Work At Aurangabad.
400 KV	Tripped	400/220/33 kv 315 MVA ICT-I @Chandrapur	18/May/2017	10.54	24/May/2017	14.47	LV side b PH bushing replacement work.
400 KV	PO	400/220KV 315MVA ICT3@Bhusawal II (khadaka	18/May/2017	11.04		Continued	Replacement Of B Phase Unit.
400 KV	HT	Akola II - RPL(Rattainindia) Ckt-II	18/May/2017	18.22	18/May/2017	23.05	Due To Problem In Breaker.
400 KV	HT	Bhusawal-Aurangabad	18/May/2017	18.53	19/May/2017	06.09	Over Voltage
400 KV	PO	New Koyana - Dabhol - II	19/May/2017	07.04	19/May/2017	22.20	String Replacement Work
400 KV	PO	Karad - Jaigad - II	19/May/2017	08.56	19/May/2017	16.21	Cold line insulator washing

400 KV	PO	400/220KV 500MVA ICT-II@Tapitlinda	19/May/2017	10.43	19/May/2017	17.52	Testing Work
400 KV	PO	400/220/33 Kv 315 MVA ICT -I @Kharghar	19/May/2017	10.47	19/May/2017	18.13	Annual Maintenance Work
400 KV	Tripped	Khadka-Aurangabad (Waluj)	19/May/2017	10.51	19/May/2017	16.15	Distance Protection taken on TBC
400 KV	Tripped	Waluj Aurangabad(PG) II	19/May/2017	10.56	19/May/2017	12.10	Bus Bar Protection Operated
400 KV	Tripped	Tapitlinda Waluj	19/May/2017	10.56	19/May/2017	12.07	Bus Bar Protection Operated
400 KV	Tripped	Pune(GIS)-A'bad(Waluj) Ckt 1	19/May/2017	10.56	19/May/2017	12.21	Bus Bar Protection Operated
400 KV	Tripped	Main Bus-II @ Aurangabad	19/May/2017	10.56	19/May/2017	11.53	Bus Bar Protection Operated
400 KV	Tripped	Bableshtar- Aurangabad (Waluj)	19/May/2017	10.56	19/May/2017	12.19	Bus Bar Protection Operated
400 KV	Tripped	400/220/33 Kv 315 MVA ICT-I @Waluj	19/May/2017	10.56	19/May/2017	12.11	Bus Bar Protection Operated
400 KV	Tripped	Deepnagar - Aurangabad	19/May/2017	10.56	19/May/2017	12.25	Bus Bar Protection Operated
400 KV	Tripped	400/220/33 Kv 315 MVA ICT-II @Waluj	19/May/2017	10.56	19/May/2017	12.13	Bus Bar Protection Operated
400 KV	EO	400/220/33 Kv 315 MVA ICT- 2 @Nagothane	19/May/2017	15.26	19/May/2017	19.46	Attending Hot Spot
400 KV	HT	Dhule Sar'Sarovar I	19/May/2017	18.22	20/May/2017	06.16	Over Voltage
400 KV	EO	400/220 KV 500MVA ICT II @ Nanded	19/May/2017	19.12	19/May/2017	20.14	Attending Hot Spot
400 KV	HT	Bhusawal-Aurangabad	19/May/2017	22.10	20/May/2017	06.21	Over Voltage
400 KV	PO	Dabhol Newkoyana II	20/May/2017	07.23	20/May/2017	22.53	Insulator Replacement Work
400 KV	PO	400/220/33 Kv 500 Mva ICT III @Waluj	20/May/2017	09.27	20/May/2017	21.40	Routine Maintenance Work
400 KV	PO	Dhule - Bableshtar - II	20/May/2017	10.34	20/May/2017	16.52	Relay Retrofitting Work by Testing
400 KV	PO	Waluj Aurangabad(PG) II	20/May/2017	11.48	20/May/2017	20.07	Annual Maintenance Work
400 KV	HT	Dhule Sar'Sarovar II	20/May/2017	21.11	21/May/2017	06.43	Over Voltage
400 KV	PO	New Koyana - Dabhol - II	21/May/2017	07.47	21/May/2017	19.51	insulator replacement.
400 KV	Tripped	Chandrapu II - Chandrapur SW Ckt II	21/May/2017	15.33	21/May/2017	17.07	Distance Protection
400 KV	HT	Dhule Sar'Sarovar I	21/May/2017	18.32	22/May/2017	07.35	Over Voltage
400 KV	HT	Bhusawal-Aurangabad	21/May/2017	22.30	22/May/2017	06.42	Over Voltage
400 KV	HT	Ektuni-Bableshtar ckt II	26/May/2017	16.37		Continued	To control Padgha-BBLSR L/L
400 KV	HT	Dhule Sar'Sarovar I	27/May/2017	18.24		Continued	Over Voltage
400 KV	Tripped	Koradi III(Adani)-Korad II Ckt-I	28/May/2017	18.03		Continued	Distance Protection
400 KV	Tripped	Dabhol Newkoyana II	29/May/2017	02.06		Continued	Distance Protection
400 KV	Tripped	Dabhol Nagothane I	29/May/2017	02.08		Continued	Distance Protection
220 KV	Tripped	220/100 Kv 200 MVA ICT III @Borivali	21/Sep/2014	09.16		Continued	Failed on internal Fault(Now repaired and ready for commissioning)
220 KV	PO	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	PO	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	HT	Talandage - Chikodi	15/May/2017	06.02	15/May/2017	18.00	No Schedule
220 KV	HT	Mudshingi Chikodi	15/May/2017	06.05	15/May/2017	18.00	No Schedule
220 KV	Tripped	Mahalakshmi Amona	15/May/2017	06.37	15/May/2017	07.07	Distance Protection
220 KV	Tripped	Tillari Amona	15/May/2017	06.37	15/May/2017	09.15	Distance Protection
220 KV	Tripped	Mahalakshmi Amona	15/May/2017	08.26	15/May/2017	09.05	Distance Protection
220 KV	PO	Loteaparshuram- Dasturi Line	15/May/2017	09.12	15/May/2017	18.05	bus outage.
220 KV	PO	Dasturi-Kandalgaon Line	15/May/2017	09.40	15/May/2017	19.07	bus outage.
220 KV	PO	Main Bus @ Dasturi	15/May/2017	09.40	15/May/2017	18.05	Quarterly Maintanance Work
220 KV	PO	Bus Coupler at Bhusawal	15/May/2017	10.00	15/May/2017	13.37	Attending Hot Spot
220 KV	PO	220/110KV, 200MVA T/F-III at Mudshingi	15/May/2017	10.08	15/May/2017	14.30	Quarterly Maintanance Work
220 KV	PO	Karad -Mudshingi Ckt- IV	15/May/2017	10.21	15/May/2017	12.32	replacement of r ph flashover string.
220 KV	Tripped	Parli 3(Old Gcr)- Girwali Ckt 4	15/May/2017	10.43	15/May/2017	11.55	Bus Bar Protection Operated
220 KV	Tripped	Parli 3 (Old Gcr)-Girwali Ckt-3	15/May/2017	10.43	15/May/2017	11.55	Bus Bar Protection Operated
220 KV	Tripped	Hingoli- Girawali	15/May/2017	10.43	15/May/2017	13.02	Bus Bar Protection Operated
220 KV	PO	Pophali - New Koyana	16/May/2017	06.18	17/May/2017	15.20	conductor and insulator replacement.
220 KV	PO	Temghar - Kalwa	16/May/2017	07.36	16/May/2017	13.09	Routine Maintenance Work
220 KV	PO	220/132kv 100MVA ICT I @Satara Midc	16/May/2017	09.30	16/May/2017	12.40	Maintenance work.
220 KV	PO	220/132-110kv 100mva Ptr 2 @Oglewadi	16/May/2017	09.48	16/May/2017	17.24	Testing Work

220 KV	PO	220/100kv 200MVA ICT @ Ogalewadi	16/May/2017	09.49	16/May/2017	17.24	Testing Work
220 KV	PO	Apta - Hoc	16/May/2017	10.59	16/May/2017	12.24	Testing Work
220 KV	PO	Talandage - Chikodi	16/May/2017	12.04	16/May/2017	18.00	as per schedule.
220 KV	PO	Mudshingi Chikodi	16/May/2017	12.06	16/May/2017	18.00	as per schedule.
220 KV	PO	220/132 Kv 200 MVA ICT-II @Malegaon	16/May/2017	12.20	16/May/2017	19.27	Testing Work
220 KV	PO	220/132kv 100MVA ICT II @Satara Midc	16/May/2017	12.50	16/May/2017	17.16	Maintenance work.
220 KV	HT	Mudshingi - Chikodi	17/May/2017	06.00	17/May/2017	18.05	No Schedule.
220 KV	HT	Talandge Chikodi	17/May/2017	06.00	17/May/2017	18.05	No Schedule.
220 KV	Tripped	Nashik-Airoli Knowledge Park	17/May/2017	06.18	17/May/2017	18.15	Distance Protection
220 KV	PO	Malinagar - Tembhurni	17/May/2017	10.55	17/May/2017	15.55	Conductor Bhunching Work.
220 KV	HT	Nasik Navsari I	18/May/2017	00.48	18/May/2017	02.39	Over Loading of Bus Coupler.
220 KV	HT	Talandage - Chikodi	18/May/2017	06.00	18/May/2017	18.00	No Schedule.
220 KV	HT	Mudshingi - Chikodi	18/May/2017	06.00	18/May/2017	18.07	No Schedule.
220 KV	PO	Kalwa - Mulund 2	18/May/2017	08.49	18/May/2017	11.28	Attending Hot Spot
220 KV	PO	Mahindra Vehicle-Bridgestone	18/May/2017	09.00	18/May/2017	18.12	Half yearly maintenance work
220 KV	PO	Flagship-Chinchwad	18/May/2017	09.34	18/May/2017	17.08	Half yearly maintenance work
220 KV	PO	Jejuri (400 Kv)-Jejuri- li	18/May/2017	10.03	18/May/2017	16.16	Annual CT Testing Work.
220 KV	PO	Apta - Talaja	18/May/2017	11.20	18/May/2017	16.29	Taken On TBC For CB CRM.
220 KV	PO	Solapur(Bale) - Tuljapur	18/May/2017	12.04	18/May/2017	14.53	Replacement Of Jumper Nut Bolt.
220 KV	PO	Uran - Apta IV	18/May/2017	16.37	18/May/2017	19.12	Attend Testing Work.
220 KV	HT	Mudshingi Chikodi	19/May/2017	06.00	19/May/2017	18.00	No schedule
220 KV	HT	Talandage - Chikodi	19/May/2017	06.00	19/May/2017	18.00	No Schedule
220 KV	PO	220/100 Kv 125 Mva Hel Ict 2 @Jambhul	19/May/2017	08.30	19/May/2017	18.45	Testing Work
220 KV	PO	Haikarni-Mahalaxmiline	19/May/2017	10.23	19/May/2017	15.41	Scada Testing Work
220 KV	Tripped	Adlabs - Pedambe	19/May/2017	12.22	19/May/2017	15.00	Distance Protection
220 KV	PO	Pophali - New Koyna	20/May/2017	06.35	20/May/2017	19.46	Insulator Replacement Work
220 KV	PO	220/132 Kv 200 MVA ICT I @Dhule	20/May/2017	07.53	20/May/2017	11.43	Premansoon Maint.work
220 KV	PO	220/132 Kv 200 Mva ICT-I @Girwali	20/May/2017	08.01	20/May/2017	13.10	Tan Delta Measurment of CTs
220 KV	PO	220/100 Kv 200 MVA ICT-I @Borivali	20/May/2017	08.22	20/May/2017	11.19	Premansoon Maint.work
220 KV	PO	220/132 KV ICT III @ Nasik OCR	20/May/2017	08.27	20/May/2017	13.42	Routine Maintenance Work
220 KV	PO	220/132 Kv 200 Mva Cgl Ict 1 @Raymond (Nasik)	20/May/2017	09.11	20/May/2017	13.20	Testing Work
220 KV	PO	220/132 KV 100MVA ICT @ Kawlewadi	20/May/2017	10.17	20/May/2017	16.33	Attending Oil Leakage
220 KV	PO	Nanded-Waghale I	20/May/2017	13.04	20/May/2017	16.51	Stringing work
220 KV	PO	Parli 3(Old Gcr)- Girwali Ckt 4	20/May/2017	14.03	20/May/2017	18.14	Tan Delta Measurment of CTs
220 KV	PO	220/132 KV 200MVA ict 1@Nasik GCR	20/May/2017	14.04	20/May/2017	20.31	Attending Oil Leakage
220 KV	PO	220/132 Kv 200 Mva Emco Ict 2 @Raymond (Nasik)	20/May/2017	14.57	20/May/2017	19.45	Testing Work
220 KV	PO	Kalwa - Airoli Knowledge Park	20/May/2017	17.10	20/May/2017	19.20	Testing Work
220 KV	Tripped	Nagar-Bose I	20/May/2017	17.12	21/May/2017	01.39	Distance Protection
220 KV	EO	Nagar-Bose II	20/May/2017	22.38	21/May/2017	01.27	To attend Fault on Nagar-Bothe-I (M/C Tower)
220 KV	PO	220/132kv 200mva Vijai Ptr 1 @Lonand	21/May/2017	08.40	21/May/2017	11.45	pre monsoon maintenance work.
220 KV	PO	Kalwa Salsette III	21/May/2017	08.50	21/May/2017	17.19	opgw stringing work.
220 KV	Tripped	Parli New Tps - Beed Ckt 2	21/May/2017	12.15	21/May/2017	13.45	Distance Protection
220 KV	PO	Nanded-Waghale II	21/May/2017	13.08	21/May/2017	17.55	Stringing work