

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 14/May/2018 to 20/May/2018

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
14/05/2018	12 Hrs	6450	763	286	7499	7864	663	4434	827	-1708	19579	0	19579	1196	497	22980	22980	49.96
15/05/2018	12 Hrs	6323	1495	286	8104	7716	274	4253	822	-1778	19391	0	19391	1118	498	22785	22785	49.95
16/05/2018	12 Hrs	6375	437	284	7096	7732	671	4728	785	-1764	19248	0	19248	1058	492	22562	22562	49.96
17/05/2018	12 Hrs	5747	999	282	7028	8073	472	4253	797	-1810	18813	0	18813	1138	494	22255	22255	49.94
18/05/2018	12 Hrs	5542	290	283	6115	7744	1080	3994	821	-1827	17927	0	17927	1172	498	21424	21424	49.88
19/05/2018	12 Hrs	5886	879	284	7049	6672	661	4494	817	-1728	17965	0	17965	1000	499	21192	21192	49.89
20/05/2018	12 Hrs	5657	1388	284	7329	6713	386	4366	722	-1083	18433	0	18433	897	499	20912	20912	49.91
Maximum		6450	1495	286	8104	8073	1080	4728	827	-1083	19579	0	19579	1196	499	22980	22980	49.96
Minimum		5542	290	282	6115	6672	274	3994	722	-1827	17927	0	17927	897	492	20912	20912	49.88
Average		5997	893	284	7174	7502	601	4360	799	-1671	18765	0	18765	1083	497	22016	22016	49.93

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
14/05/2018	17 Hrs	6333	1645	295	8273	7714	932	4431	337	-1633	20054	0	20054	1230	498	23415	23415	49.98
15/05/2018	17 Hrs	6355	1745	287	8387	7791	504	4803	326	-1682	20129	7	20136	1215	496	23522	23529	49.99
16/05/2018	16 Hrs	6313	667	282	7262	7865	655	4961	462	-1697	19508	0	19508	1248	493	22946	22946	49.81
17/05/2018	15 Hrs	5769	997	280	7046	7935	894	4431	601	-1807	19100	0	19100	1257	498	22662	22662	49.90
18/05/2018	16 Hrs	5887	437	283	6607	7686	924	4857	528	-1805	18797	0	18797	1267	498	22367	22367	49.84
19/05/2018	17 Hrs	5595	1947	297	7839	6797	889	4925	336	-1524	19262	0	19262	1228	498	22512	22512	49.97
20/05/2018	16 Hrs	5535	1334	286	7155	6866	1057	4783	500	-1185	19176	0	19176	943	499	21803	21803	49.94
Maximum		6355	1947	297	8387	7935	1057	4961	601	-1185	20129	7	20136	1267	499	23522	23529	49.99
Minimum		5535	437	280	6607	6797	504	4431	326	-1807	18797	0	18797	943	493	21803	21803	49.81
Average		5970	1253	287	7510	7522	836	4742	441	-1619	19432	1	19433	1198	497	22747	22748	49.92

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
14/05/2018	19 Hrs	6352	1116	299	7767	5874	1055	4429	15	-1318	17822	0	17822	1233	495	20868	20868	50.04
15/05/2018	20 Hrs	6293	1521	301	8115	6218	601	4375	0	-1370	17939	0	17939	1188	496	20993	20993	49.94
16/05/2018	21 Hrs	5900	1382	301	7583	5960	660	4639	0	-1322	17520	0	17520	1204	497	20543	20543	49.89
17/05/2018	20 Hrs	5660	874	287	6821	6003	1461	4704	0	-1492	17497	0	17497	1182	498	20669	20669	49.91
18/05/2018	22 Hrs	5752	992	299	7043	5318	1217	5088	0	-1251	17415	0	17415	1238	500	20404	20404	49.85
19/05/2018	20 Hrs	5687	1817	288	7792	5594	1240	4386	0	-1316	17696	0	17696	1160	497	20669	20669	49.88
20/05/2018	21 Hrs	5495	420	301	6216	5388	1725	4810	0	-1127	17012	0	17012	1025	499	19663	19663	50.01
Maximum		6352	1817	301	8115	6218	1725	5088	15	-1127	17939	0	17939	1238	500	20993	20993	50.04
Minimum		5495	420	287	6216	5318	601	4375	0	-1492	17012	0	17012	1025	495	19663	19663	49.85
Average		5877	1160	297	7334	5765	1137	4633	2	-1314	17557	0	17557	1176	497	20544	20544	49.93

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
14/05/2018	4 Hrs	6368	609	295	7272	5352	1228	4359	0	-1055	17156	0	17156	784	499	19494	19494	50.04
15/05/2018	5 Hrs	6359	802	293	7454	5725	1006	4256	0	-990	17451	0	17451	785	497	19723	19723	49.94
16/05/2018	5 Hrs	6259	1641	305	8205	5518	523	4302	0	-990	17558	0	17558	790	499	19837	19837	49.90
17/05/2018	5 Hrs	5826	1644	304	7774	6069	428	4309	0	-910	17670	0	17670	874	499	19953	19953	49.96
18/05/2018	5 Hrs	5753	668	304	6725	5747	1386	4295	0	-1042	17111	0	17111	873	498	19524	19524	49.90
19/05/2018	4 Hrs	5729	1660	302	7691	5703	643	4293	0	-1096	17234	0	17234	790	500	19620	19620	49.80
20/05/2018	8 Hrs	5557	930	304	6791	6434	783	4401	183	-851	17741	0	17741	820	500	19912	19912	49.99
Maximum		6368	1660	305	8205	6434	1386	4401	183	-851	17741	0	17741	874	500	19953	19953	50.04
Minimum		5557	609	293	6725	5352	428	4256	0	-1096	17111	0	17111	784	497	19494	19494	49.80
Average		5979	1136	301	7416	5793	857	4317	26	-991	17417	0	17417	817	499	19723	19723	49.93

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
14/05/2018	153.214	23.253	7.029	183.496	0.000	153.031	151.891	23.136	106.342	6.267	25.155	11.929	-32.576	439.696	69.660	509.356
15/05/2018	152.129	28.587	7.115	187.831	0.000	161.086	159.616	14.884	105.331	6.011	24.034	11.943	-33.965	441.178	69.942	511.120
16/05/2018	149.567	23.003	7.051	179.621	0.113	159.881	161.150	15.847	109.513	5.703	24.137	11.938	-34.145	436.417	70.222	506.639
17/05/2018	139.059	24.182	7.004	170.245	0.169	162.906	160.675	18.045	110.056	5.557	25.026	11.947	-34.815	431.994	71.788	503.782
18/05/2018	137.371	14.314	7.048	158.733	0.079	156.005	154.601	27.107	109.017	6.049	25.702	11.692	-35.077	421.834	72.471	494.305
19/05/2018	138.921	34.351	7.081	180.353	0.239	145.972	144.321	19.560	109.025	5.985	23.937	11.975	-32.766	428.129	68.678	496.807
20/05/2018	132.180	28.984	7.098	168.262	0.135	145.984	143.813	25.431	111.832	5.599	22.090	11.985	-26.248	430.860	60.323	491.183
Maximum	153.214	34.351	7.115	187.831	0.239	162.906	161.150	153.214	111.832	6.267	25.702	11.985	-26.248	441.178	72.471	511.120
Minimum	132.180	14.314	7.004	158.733	0.000	145.972	143.813	132.180	105.331	5.557	22.090	11.692	-35.077	421.834	60.323	491.183
Average	143.206	25.239	7.061	175.506	0.105	154.981	153.724	143.206	108.731	5.882	24.297	11.916	-32.799	432.873	69.012	501.885

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
14/05/2018	0.485	8.661	5.798
15/05/2018	0.610	9.271	5.188
16/05/2018	0.481	9.752	4.707
17/05/2018	0.506	10.258	4.201
18/05/2018	0.301	10.559	3.900
19/05/2018	0.730	11.289	3.170
20/05/2018	0.626	11.915	2.544

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 14/May/2018 to 20/May/2018

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
14/05/2018	MONDAY	109.743	6287	42.148	1756	151.891	6329	153.031	6376	1.140	48
15/05/2018	TUESDAY	110.249	6601	49.367	2057	159.616	6651	161.086	6712	1.470	61
16/05/2018	WEDNESDA	107.404	6661	53.746	2239	161.150	6715	159.881	6662	-1.269	-53
17/05/2018	THURSDAY	108.592	6643	52.083	2170	160.675	6695	162.906	6788	2.231	93
18/05/2018	FRIDAY	103.412	6391	51.189	2133	154.601	6442	156.005	6500	1.404	59
19/05/2018	SATURDAY	102.588	5972	41.733	1739	144.321	6013	145.972	6082	1.651	69
20/05/2018	SUNDAY	104.564	5953	39.249	1635	143.813	5992	145.984	6083	2.171	90
Total		746.551		329.516		1076.067		1084.865		8.798	

Generating Unit Outages for the week 14 May 2018 to 20 May 2018

Sr No	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
1	PLANNED	Koradi Unit 6	09-Jul-15	0		Continued.	EE R&M LE Work
2	PLANNED	Chandrapur Unit 6	04-Jan-18	13.3		Continued.	Water Shortage, converted to AOH w.e.f 01.02.2018 00:00Hrs
3	FORCED	Trombay 6	15-Jul-15	17.08		Continued.	Economic shutdown.
4	FORCED	SWPGL U-1	16-Feb-16	17.09		Continued.	No PPA.
5	FORCED	SWPGL U-2	29-Feb-16	21.46		Continued.	No PPA
6	FORCED	Parli Unit 4	01-Apr-16	0		Continued.	Economic shutdown
7	FORCED	Parli Unit 5	01-Apr-16	0		Continued.	Economic shutdown
8	FORCED	PGPL U2	07-Feb-17	17.3		Continued.	No Schedule
9	FORCED	PGPL U1	07-Feb-17	17.3		Continued.	No Schedule
10	FORCED	Chandrapur Unit 4	03-Dec-17	14.17		Continued.	Water Shortage
11	FORCED	Chandrapur Unit 3	03-Dec-17	1.35		Continued.	Water Shortage
12	FORCED	IEPL Unit 1	30-Dec-17	23.58	21-May-18	0.47	No Schedule
13	FORCED	Koradi Unit 7	07-Jan-18	17		Continued.	Poor Coal Receipt.
14	FORCED	Uran Unit 8	25-Mar-18	6.25		Continued.	Tripped on Thrust Bearing
15	FORCED	VIPL U-1	01-Apr-18	0.26		Continued.	Coal Shortage
16	FORCED	Nasik Unit 3	10-Apr-18	9.58	25-May-18	14.23	Boiler Tube Leakage
17	FORCED	Ghatghar Unit-1	14-Apr-18	23.45		Continued.	Stator Earth Fault
18	FORCED	RPL(AMT) U-4	17-Apr-18	20.5	20-May-18	22.33	PA Fan problem (Coal Shortage since 22.04.2018)
19	FORCED	Adani U-5	24-Apr-18	8.53		Continued.	Bottom Ash problem
20	FORCED	RPL(AMT) U-1	01-May-18	0		Continued.	Coal Shortage
21	FORCED	TARAPUR-3	02-May-18	20.01	27-May-18	3.31	Problem In Reactor
22	FORCED	RPL(AMT) U-2	06-May-18	18		Continued.	Coal Shortage
23	FORCED	Uran Unit 7	12-May-18	19.3		Continued.	Gas shortage
24	FORCED	Uran Unit B0	12-May-18	19.16		Continued.	Due To Unit 7 Outage.
25	FORCED	Parli Unit 8	13-May-18	19.54	14-May-18	0.53	Drum level high.
26	FORCED	Bhusawal Unit 3	16-May-18	17.29	19-May-18	3.29	Boiler Tube Leakage
27	FORCED	Bhusawal Unit 5	16-May-18	20	17-May-18	19.27	CRH to DCH Steam Line Leakage
28	FORCED	Bhusawal Unit 4	17-May-18	23.11	21-May-18	4:08	Boiler Tube Leakage
29	FORCED	SWPGL U-4	19-May-18	0	20-May-18	22.44	ID Fan Problem
30	FORCED	Paras Unit 4	19-May-18	16.22	21-May-18	6.43	Boiler Tube Leakage
31	FORCED	Koyna STG-IV Unit-4	19-May-18	0.35	19-May-18	16.1	Numerical Protection
32	FORCED	Parli Unit 6	20-May-18	22.53	21-May-18	3.45	generator transformer oil leakage.
33	FORCED	Koradi Unit 10	20-May-18	6.15	20-May-18	9.14	Flame Failure
34	FORCED	Parli Unit 6	20-May-18	23.56	21-May-18	3.45	Generator Transformer Oil Leakage.

Transmission Line Outages for week 14 May 2018 to 20 May 2018

Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
110 KV	Tripped	16-May-18	Salsette Powai	9.23	16-May-18	11.26	Bus Bar Protection Operated
110 KV	Tripped	16-May-18	Salsette Vikhroli	9.23	16-May-18	11.26	Bus Bar Protection Operated
132 KV	PO	12-May-18	Kandhar -Mukhed	15.3	14-May-18	12.05	CKT FAULTY INDICATION RECEIVED.
132 KV	Tripped	17-May-18	Deepnagar- Nimbhora	15.21	17-May-18	15.31	Distance Protection
132 KV	Tripped	17-May-18	Phursungi(220kv)-Kothrud	19.11	17-May-18	19.26	Distance Protection
132 KV	Tripped	18-May-18	Deepnagar (Gcr) - Supreme	16.12	18-May-18	16.22	Distance Protection
132 KV	Tripped	19-May-18	Gangakhed- Sonpeth Ckt-I	14.47	19-May-18	15.25	Distance Protection
132 KV	Tripped	19-May-18	Brahmapuri - Aa Energy	18.35	19-May-18	19.25	Y PH CT burst at AA energy end.
132 KV	Tripped	20-May-18	Padegaon Garware	12.31	20-May-18	13.38	Distance Protection
132 KV	Tripped	20-May-18	Chitegaon - Garware	12.32	20-May-18	14.47	Distance Protection
132 KV	HT	26-May-18	Mansar Pench	16.21		Continued.	HT for O/D.
220 KV	PO	05-Apr-15	Chandrapur GCR - Warora - I	9.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	PO	05-Apr-15	Chandrapur GCR - Wani	9.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	PO	01-Jun-17	Talandage - Chikodi	0.01		Continued.	NO SCHEDULE.
220 KV	PO	01-Jun-17	Mudshingi - Chikodi	0.06		Continued.	No Schedule.
220 KV	Tripped	14-May-18	Butibori-Abhijeet	10.55	14-May-18	13.36	Distance Protection
220 KV	Tripped	14-May-18	Butibori-Butibori Rly Tss	10.55	14-May-18	12.07	Distance Protection
220 KV	Tripped	14-May-18	Koradi-Butibori Rly Tss	10.55	14-May-18	12.07	Distance Protection
220 KV	Tripped	14-May-18	Nasik Navsari II	11.28	14-May-18	11.5	Distance Protection
220 KV	PO	14-May-18	Nagothane-Wadkhal II	11.39	19-May-18	18.37	insulator replacement work.
220 KV	PO	14-May-18	Gangapur-Valve	12.26	14-May-18	17.12	DIGONOSTIC TESTING WORK.
220 KV	PO	14-May-18	Talandge(400)- Mudshingi 2 Line	15.22	14-May-18	17.42	Quarterly Maintenance Work
220 KV	PO	15-May-18	Pegasus - Infosys	5.41	15-May-18	9.04	Attending Oil Leakage
220 KV	PO	15-May-18	Trombay - Kalwa	7.54	15-May-18	19.37	CT Replacement Work.
220 KV	PO	15-May-18	Gadchandur - Grace	8.1	15-May-18	12.49	CRIMPING OF CONDUCTOR NEAR LOC. 97(R-PHASE).
220 KV	PO	15-May-18	Pohali-Nerle	8.25	15-May-18	19.4	Insulator Replacement Work
220 KV	PO	15-May-18	Niwali - Pawas Line	11.15	15-May-18	18.34	Routine Maintenance Work
220 KV	PO	15-May-18	Uran - Apta IV	11.44	15-May-18	19.28	EARTH WIRE STRINGING WORK.
220 KV	HT	15-May-18	Satara MIDC- Malharpath	11.45	15-May-18	12.45	FIRE OUTSIDE THE YARD IN THE GRASS LOAD AFFECTED 48MW.
220 KV	HT	15-May-18	Satara (MIDC)-Ajinkyatara	11.45	15-May-18	12.49	FIRE OUTSIDE THE YARD IN THE GRASS LOAD AFFECTED 48MW.
220 KV	PO	15-May-18	Gorai MSETCL Borivali Line-1	14.41	15-May-18	17.22	Routine Maintenance Work
220 KV	PO	15-May-18	Mururd - Tuljapur	17.48	15-May-18	18.43	Attending Oil Leakage
220 KV	Tripped	15-May-18	Karad(400kv) -Mudshingi Ckt 2-Tak	21.13	15-May-18	21.44	Distance Protection
220 KV	PO	15-May-18	Sonkhar - Trombay	23.5		Continued.	REPLACEMENT OF HTLS CONDUCTOR.
220 KV	PO	16-May-18	Nerul-Trombay	5.48	16-May-18	7.52	TAP ARRENGMENT FOR ABOVE OUTAGE.
220 KV	PO	16-May-18	Vankuswade - Kdph	10.3	16-May-18	18.3	Cold Line Washing work
220 KV	PO	16-May-18	Satana-Gangapur	10.35	16-May-18	18.34	Testing Work
220 KV	PO	16-May-18	Pandharpur - Malinagar	10.48	16-May-18	13.4	Line Maintenance work
220 KV	PO	16-May-18	Lamboti - Pandharpur li	10.48	16-May-18	13.34	Line Maintenance work
220 KV	PO	16-May-18	Osmanabad - Solapur (Bale)	11	16-May-18	17.36	Mid Span Joint to Conductor
220 KV	EO	16-May-18	Adilabs - Pedambe	16	16-May-18	19	Removal of Broken Earth Wire
220 KV	PO	17-May-18	Kandalgaon - Koyna	8.05	17-May-18	17.5	Routine Maintenance Work
220 KV	HT	17-May-18	Chinchwad-Hinjewadi I	8.24	17-May-18	19.21	Over Voltage
220 KV	PO	17-May-18	Telco - Chinchwad	8.4	17-May-18	19.16	Routine Maintenance Work
220 KV	PO	17-May-18	Amalner - Bambhori	9.08	17-May-18	13.03	Y & B-PH Faulty LA Replacement.
220 KV	PO	17-May-18	Padghe - Jindal	9.52	17-May-18	19.55	Diagnostic Testing Work.
220 KV	PO	17-May-18	Theur-Phursungi	10	17-May-18	13.05	Half yearly maintenance work
220 KV	Tripped	17-May-18	Butibori-Abhijeet	15.45	17-May-18	16.35	Distance Protection
220 KV	Tripped	17-May-18	Mudshingi Chikodi	16.14	18-May-18	6.07	Distance Protection
220 KV	Tripped	17-May-18	Talandge-Hamidwada	16.14	17-May-18	21.29	Distance Protection
220 KV	Tripped	17-May-18	Talandage - Chikodi	16.15	18-May-18	14.5	Distance Protection
220 KV	Tripped	17-May-18	Kolhapur-Bidri	16.2	17-May-18	23.38	Distance Protection
220 KV	Tripped	17-May-18	Pusad - Hingoli	18.07	17-May-18	18.33	Distance Protection
220 KV	Tripped	17-May-18	Lonand-Bothe	20.15	17-May-18	21.3	Incomer Supply Fail.
220 KV	Tripped	17-May-18	Lonand-Baramati	20.15	17-May-18	21.3	Supply Fail Upper Substation.
220 KV	Tripped	17-May-18	Jejuri- Ismt- Lonand	20.15	17-May-18	21	Distance Protection
220 KV	Tripped	17-May-18	Jejuri (400 Kv)-Jejuri- I	21.36	17-May-18	22.54	Incomer Supply Fail.
220 KV	Tripped	17-May-18	Jejuri (400 Kv)-Jejuri- li	21.36	17-May-18	22.54	Incomer Supply Fail.
220 KV	PO	18-May-18	Nanded-Waghale I	7.52	18-May-18	11.23	Jumpering work of Top Conductor of Lower CKT on Existing M/C Tower
220 KV	EO	18-May-18	Pedambe-Pophali	8.05	18-May-18	11.1	To attend Hot Spot
220 KV	PO	18-May-18	Padghe - Nalasopara	9.45	18-May-18	18.51	Pre Monsoon work
220 KV	PO	18-May-18	Uran - Apta III	10.3	18-May-18	16.2	Replacement of Earth Wire
220 KV	PO	18-May-18	Nanded-Waghale II	11.42	18-May-18	14.54	Jumpering work of Top Conductor of Lower CKT on Existing M/C Tower
220 KV	PO	18-May-18	Umred-Virangana 1	12.1	18-May-18	14.08	Measurement of Stackwise IR values of LA
220 KV	PO	18-May-18	Kandalgaon - Koyna	12.2	18-May-18	18.35	Insulator String Replacement
220 KV	HT	19-May-18	Badnera - Deoli (PG)	3.4	19-May-18	5	H/T by WRDLC
220 KV	PO	19-May-18	Pophali - Nerale	8.15	19-May-18	18.2	Replacement of conductor.
220 KV	PO	19-May-18	Flagship-Chinchwad	9.221	19-May-18	17.45	Half yearly maintenance work
220 KV	PO	19-May-18	Vita - Ghatnandre	9.23	19-May-18	18.13	Cold line washing.
220 KV	Tripped	19-May-18	Nanded-Ghatodi	11.48	19-May-18	16.27	Distance Protection
220 KV	Tripped	19-May-18	Hingoli- Girawali	11.48	19-May-18	13.05	Distance Protection
220 KV	PO	19-May-18	Uran - Kharghar I	11.57	19-May-18	18.25	Routine Maintenance Work
220 KV	PO	20-May-18	Dhule - Dondaicha Ckt	7.15	20-May-18	11.03	Tan Delta Measurement of Cts
220 KV	PO	20-May-18	Pophali - Nerale	8	20-May-18	19.05	damage conductor replacement.
220 KV	PO	20-May-18	Hinjawadi I- Chinchwad	8.4	20-May-18	14.3	conductor replacement.
220 KV	PO	20-May-18	Trombay MSETCL Tie 2	8.59	20-May-18	13.47	cold line washing.
400 KV	PO	03-May-17	Karad Solapur (PG)	11.49		Continued.	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
400 KV	HT	11-May-18	Dhule Sar'Sarovar II	18.52	14-May-18	9.18	Over Voltage
400 KV	HT	12-May-18	Khadka-Aurangabad (Waluj)	20.37	14-May-18	7.27	Over Voltage

400 KV	PO	14-May-18	Lonikand2-Lonikand1 (Intrconnector)	10.17	14-May-18	18.08	Routine Maintenance Work
400 KV	HT	14-May-18	Dhule Sar'Sarovar I	18.11	15-May-18	6.29	Over Voltage
400 KV	HT	14-May-18	Khadka-Aurangabad (Waluj)	19.42	15-May-18	6.25	Over Voltage
400 KV	EO	15-May-18	Wardha (PG)-Warora II	10.23	15-May-18	14.14	ISOLATOR WORK.
400 KV	EO	15-May-18	Koradi III(Adani)-Koradi II ckt 2	11.04	15-May-18	16.44	DUE Y PHASE CVT JUMP OPEN.
400 KV	HT	15-May-18	Dhule Sar'Sarovar I	18.06	16-May-18	6.53	Over Voltage
400 KV	HT	15-May-18	Bhusawal-Aurangabad	21.12	16-May-18	6.38	Over Voltage
400 KV	PO	16-May-18	Koradi-Bhusawal	6.54	16-May-18	20.02	Replacement of Faulty Disc Insulator
400 KV	HT	16-May-18	Dhule Sar'Sarovar II	17.4	17-May-18	6.52	Over Voltage
400 KV	Tripped	16-May-18	Koradi III(Adani)-Koradi II Ckt-I	19.37	17-May-18	2.49	Tripped on Power Swing
400 KV	PO	17-May-18	Koradi-Bhusawal	7.58	17-May-18	16.43	Replacement Of Faulty Insulator String.
400 KV	PO	17-May-18	Dhule Sar'Sarovar I	8.23	21-May-18	8.49	Line Maintenance work
400 KV	PO	17-May-18	Karad-Jaigad - I	9.27	17-May-18	16.44	Quarterly Maintenance Work
400 KV	Tripped	17-May-18	New Koyana - Dabhol-I	17.53	18-May-18	9.45	Distance Protection
400 KV	Tripped	17-May-18	Lonikand 1 - Talegaon(Pgcil)	18.04	17-May-18	22.54	Distance Protection
400 KV	HT	17-May-18	Khadka-Aurangabad (Waluj)	19.41	18-May-18	6.37	Over Voltage
400 KV	PO	18-May-18	Koradi III(Adani)-Koradi II Ckt-I	12.26	18-May-18	16.06	Testing of Bus and Line CT
400 KV	EO	18-May-18	Chandrapur-Parali III	18.25	18-May-18	21.4	To attend Broken Jumper of CVT
400 KV	HT	19-May-18	Khadka-Aurangabad (Waluj)	19.07	21-May-18	6.41	Over Voltage
400 KV	HT	26-May-18	Dhule Sar'Sarovar II	18.29		Continued.	Over Voltage
400 KV	Tripped	27-May-18	Karad-Jaigad - I	18.15		Continued.	Distance Protection. RFC 19:43 DT:27/05/2018
400 KV	Tripped	28-May-18	Babhaleshwar - Padghe-II	5.2		Continued.	Distance Protection
500 KV	Tripped	14-May-18	Chandrapur - Padghe Hvdc Pole 2	16.29	14-May-18	20.25	reduced voltage.
500 KV	Tripped	17-May-18	HVDC Pole-I	17.29	17-May-18	22.3	Distance Protection
500 KV	Tripped	28-May-18	Chandrapur - Padghe Hvdc Pole 2	3.28		Continued.	LINE FAULT.
765 KV	Tripped	16-May-18	Koradi-III - Akola-II ckt-I	19.37	16-May-18	22.11	Distance Protection
765 KV	Tripped	16-May-18	Koradi III - Akola II- ckt-II	19.37	16-May-18	21.37	Distance Protection