

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 13/Jun/2016 to 19/Jun/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
13/06/2016	11 Hrs	4840	539	405	5784	5712	1938	2943	134	-1488	15023	6	15029	1316	507	18334	18340	49.98
14/06/2016	12 Hrs	5237	123	418	5778	5984	2054	2892	154	-1672	15190	0	15190	1274	500	18636	18636	50.00
15/06/2016	12 Hrs	5021	239	378	5638	5730	2344	2916	161	-1768	15021	0	15021	1155	486	18430	18430	50.02
16/06/2016	12 Hrs	5041	119	413	5573	6486	1796	2866	120	-1655	15186	0	15186	1250	501	18592	18592	49.97
17/06/2016	11 Hrs	4953	130	415	5498	6234	1603	2846	145	-1664	14662	0	14662	1196	499	18022	18022	49.94
18/06/2016	12 Hrs	4563	359	404	5326	5946	1567	3262	83	-1593	14591	0	14591	1106	493	17783	17783	49.95
19/06/2016	11 Hrs	4770	204	407	5381	5585	1187	3028	52	-1000	14233	0	14233	915	459	16607	16607	49.99
Maximum		5237	539	418	5784	6486	2344	3262	161	-1000	15190	6	15190	1316	507	18636	18636	50.02
Minimum		4563	119	378	5326	5585	1187	2846	52	-1768	14233	0	14233	915	459	16607	16607	49.94
Average		4918	245	406	5568	5954	1784	2965	121	-1549	14844	1	14845	1173	492	18058	18058	49.98

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
13/06/2016	16 Hrs	4854	521	414	5789	6065	1926	2864	112	-1704	15052	258	15310	1311	501	18568	18826	50.02
14/06/2016	16 Hrs	5278	108	407	5793	5841	2294	2890	112	-1773	15157	0	15157	1163	502	18595	18595	50.00
15/06/2016	16 Hrs	5069	120	405	5594	5867	2232	2842	105	-1671	14969	0	14969	1316	492	18448	18448	49.97
16/06/2016	16 Hrs	5407	173	407	5987	6213	1864	2944	82	-1744	15346	0	15346	1222	498	18810	18810	49.99
17/06/2016	13 Hrs	5218	194	400	5812	6199	1355	2876	171	-1670	14743	0	14743	1257	510	18180	18180	49.93
18/06/2016	16 Hrs	4615	331	411	5357	6306	1603	3123	47	-1661	14775	0	14775	1047	499	17982	17982	49.96
19/06/2016	13 Hrs	4625	54	413	5092	5571	1137	2984	122	-1061	13845	0	13845	916	403	16225	16225	49.97
Maximum		5407	521	414	5987	6306	2294	3123	171	-1061	15346	258	15346	1316	510	18810	18826	50.02
Minimum		4615	54	400	5092	5571	1137	2842	47	-1773	13845	0	13845	916	403	16225	16225	49.93
Average		5009	214	408	5632	6009	1773	2932	107	-1612	14841	37	14878	1176	486	18115	18152	49.98

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
13/06/2016	21 Hrs	5283	93	418	5794	5769	1981	2893	0	-1447	14990	0	14990	1033	513	17983	17983	49.90
14/06/2016	22 Hrs	5435	304	419	6158	6102	1824	2856	0	-1485	15455	0	15455	981	513	18434	18434	49.98
15/06/2016	21 Hrs	5120	53	414	5587	6243	1887	2830	0	-1423	15124	0	15124	1070	512	18129	18129	49.90
16/06/2016	21 Hrs	5101	300	417	5818	5776	1665	2954	0	-1400	14813	0	14813	1079	512	17804	17804	49.80
17/06/2016	21 Hrs	4961	81	0	5042	5199	2205	2928	0	-1497	13877	0	13877	999	513	16886	16886	49.96
18/06/2016	21 Hrs	4535	101	426	5062	5758	1847	2999	0	-1297	14369	0	14369	1100	513	17279	17279	49.87
19/06/2016	20 Hrs	4284	121	439	4844	5930	1325	2654	0	-1268	13485	0	13485	702	401	15856	15856	49.95
Maximum		5435	304	439	6158	6243	2205	2999	0	-1268	15455	0	15455	1100	513	18434	18434	49.98
Minimum		4284	53	0	4844	5199	1325	2654	0	-1497	13485	0	13485	702	401	15856	15856	49.80
Average		4960	150	362	5472	5825	1819	2873	0	-1402	14587	0	14587	995	497	17481	17481	49.91

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
13/06/2016	5 Hrs	4725	46	424	5195	5066	1523	2862	0	-1136	13510	0	13510	742	402	15790	15790	49.99
14/06/2016	5 Hrs	5179	62	426	5667	4695	1643	2822	0	-951	13876	0	13876	872	514	16213	16213	50.04
15/06/2016	4 Hrs	5245	49	410	5704	4628	1602	2898	0	-951	13881	0	13881	910	514	16256	16256	49.99
16/06/2016	5 Hrs	5350	54	411	5815	4878	1486	2909	0	-932	14156	0	14156	883	514	16485	16485	50.00
17/06/2016	24 Hrs	4955	156	0	5111	5118	1773	3100	0	-1655	13447	0	13447	876	511	16489	16489	49.98
18/06/2016	5 Hrs	4436	46	432	4914	5233	1448	2932	0	-1259	13268	0	13268	670	403	15600	15600	49.96
19/06/2016	24 Hrs	4464	168	442	5074	5341	941	2808	0	-1312	12852	0	12852	700	403	15267	15267	49.99
Maximum		5350	168	442	5815	5341	1773	3100	0	-932	14156	0	14156	910	514	16489	16489	50.04
Minimum		4436	46	0	4914	4628	941	2808	0	-1655	12852	0	12852	670	402	15267	15267	49.96
Average		4908	83	364	5354	4994	1488	2904	0	-1171	13570	0	13570	808	466	16014	16014	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
13/06/2016	120.274	4.662	10.035	134.971	0.037	129.778	127.880	44.594	69.145	1.136	24.655	11.779	-34.193	345.431	70.627	416.058
14/06/2016	128.180	3.151	10.072	141.403	0.031	130.989	128.451	45.775	68.776	1.160	24.054	12.242	-34.868	353.234	71.162	424.396
15/06/2016	125.581	2.194	9.852	137.627	0.000	129.817	127.815	48.153	69.367	1.167	24.451	12.204	-34.205	351.926	70.860	422.786
16/06/2016	126.122	2.941	10.023	139.086	0.043	136.362	127.732	41.705	71.281	0.932	24.110	12.205	-34.424	354.942	70.739	425.681
17/06/2016	127.928	2.543	8.316	138.787	0.000	128.373	128.559	39.782	73.691	1.171	23.286	11.726	-36.049	345.755	71.061	416.816
18/06/2016	108.021	4.086	10.023	122.130	0.072	137.318	134.139	37.514	72.667	0.577	22.164	11.434	-33.708	336.498	67.306	403.804
19/06/2016	109.467	2.311	10.163	121.941	0.133	128.579	129.062	27.357	70.057	0.532	20.352	10.810	-25.914	322.559	57.075	379.634
Maximum	128.180	4.662	10.163	141.403	0.133	137.318	134.139	128.180	73.691	1.171	24.655	12.242	-25.914	354.942	71.162	425.681
Minimum	108.021	2.194	8.316	121.941	0.000	128.373	127.732	108.021	68.776	0.532	20.352	10.810	-36.049	322.559	57.075	379.634
Average	120.796	3.127	9.783	133.706	0.045	131.602	129.091	120.796	70.712	0.954	23.296	11.771	-33.337	344.335	68.404	412.739

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
13/06/2016	0.071	0.877	66.623
14/06/2016	0.035	0.912	66.588
15/06/2016	0.030	0.942	66.558
16/06/2016	0.032	0.974	66.526
17/06/2016	0.031	1.005	66.495
18/06/2016	0.032	1.037	66.463
19/06/2016	0.032	1.069	66.431

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 13/Jun/2016 to 19/Jun/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
13/06/2016	MONDAY	93.371	5294	34.509	1438	127.880	5328	129.778	5407	1.898	79
14/06/2016	TUESDAY	91.312	5315	37.139	1547	128.451	5352	130.989	5458	2.538	106
15/06/2016	WEDNESDA	90.812	5289	37.003	1542	127.815	5326	129.817	5409	2.002	83
16/06/2016	THURSDAY	91.169	5286	36.563	1523	127.732	5322	136.362	5682	8.630	360
17/06/2016	FRIDAY	95.966	5324	32.593	1358	128.559	5357	128.373	5349	-0.186	-8
18/06/2016	SATURDAY	100.620	5556	33.519	1397	134.139	5589	137.318	5722	3.179	132
19/06/2016	SUNDAY	96.564	5345	32.498	1354	129.062	5378	128.579	5357	-0.483	-20
Total		659.814		243.824		903.638		921.216		17.578	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 13/06/2016 TO 19/06/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
Cent_Sect	Tarapur 3	540MW	23/May/2016	20.30		Continued.	Annual Maintenance Work.
IPP	JSW (J) U2	300MW	01/Jun/2016	00.30	18/Jun/2016	04.27	Annual Maintenance Work.
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
IPP	Adani U-3	660MW	20/Apr/2016	03.33		Continued.	Furnace Pressure High
IPP	Adani U-5	660MW	05/May/2016	23.09		Continued.	Due to Unavailblity of Water.
RGPPL	Dabhol 3A	230MW	07/May/2016	18.44		Continued.	Low Vaccum
IPP	Adani U-1	660MW	13/May/2016	22.53		Continued.	Water Shortage
IPP	RPL(AMT) U-5	270MW	24/May/2016	00.05		Continued.	Zero Schedule From MSEDCL
MSPGCL	Uran Unit 7	108MW	24/May/2016	17.42		Continued.	Generation Bearing Vibration High.
IPP	Adani U-2	660MW	25/May/2016	21.22		Continued.	Water Shortage.
MSPGCL	Koradi Unit 9	660MW	04/Jun/2016	14.45		Continued.	No concent to operate
MSPGCL	Bhusawal Unit 4	500MW	10/Jun/2016	09.00	13/Jun/2016	16.33	BTL
MSPGCL	Chandrapur Unit-8	500MW	10/Jun/2016	12.38	13/Jun/2016	10.50	Due to Station T/F trip.
MSPGCL	Chandrapur Unit 3	210MW	11/Jun/2016	23.54	15/Jun/2016	11.42	ID Fan Problem
RGPPL	Dabhol 2X	230MW	12/Jun/2016	19.59	13/Jun/2016	00.54	Handtripped
RGPPL	Dabhol 2A	230MW	12/Jun/2016	19.58		Continued.	Combustion Chamber problem
MSPGCL	Chandrapur Unit-9	500MW	12/Jun/2016	18.13		Continued.	Low furnace pressure
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage
MSPGCL	Nasik Unit 3	210MW	15/Jun/2016	10.00	18/Jun/2016	05.10	Boiler Validity Extension.
MSPGCL	Paras Unit 4	250MW	16/Jun/2016	00.52	16/Jun/2016	03.50	Furnace Pressure High
MSPGCL	Koradi Unit 5	200MW	17/Jun/2016	22.35		Continued.	ID Fan Problem
MSPGCL	Chandrapur Unit-8	500MW	17/Jun/2016	22.39		Continued.	Condensor vaccum low protection.
MSPGCL	Chandrapur Unit-8	500MW	18/Jun/2016	22.39		Continued.	High Vacuum.
IPP	JSW (J) U4	300MW	18/Jun/2016	15.17		Continued.	Condenser Cleaning work
MSPGCL	Khaparkheda Unit 5	500MW	18/Jun/2016	08.37		Continued.	Water Valve Tube Leakage.
MSPGCL	Koradi Unit-8	660MW	18/Jun/2016	06.23	18/Jun/2016	23.13	CHP coal feeding problem
IPP	RPL(AMT) U-2	270MW	18/Jun/2016	06.54		Continued.	Zero Shedule.
MSPGCL	Nasik Unit 4	210MW	19/Jun/2016	00.20		Continued.	Water Shortage.

LINE OUTAGES FOR THE WEEK FROM 06/06/2016 TO 12/06/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
765 KV	Ektuni-Akola II Ckt 2	18/Jun/2016	01.17	18/Jun/2016	01.17	A/R Successful From Both Ends.
765 KV	Ektuni-Akola II Ckt 2	19/Jun/2016	19.33	19/Jun/2016	21.26	Distance Protection
500 KV	Chandrapur - Padghe HvdC Pole 2	18/Jun/2016	10.19	18/Jun/2016	17.39	Replacement of Flashover Faulty Disk Insulator.
400 KV	karad -kolhapur-II	08/Jun/2016	16.52	15/Jun/2016	09.45	Over Voltage
400 KV	Karad-Jaigad - I	11/Jun/2016	16.07	15/Jun/2016	09.50	Over Voltage
400 KV	Kolhapur Solapur (PG) II	11/Jun/2016	17.44	13/Jun/2016	09.27	Over Voltage
400 KV	Padghe - Kharghar	12/Jun/2016	06.11	16/Jun/2016	21.05	Distance Protection
400 KV	Kalwa - Talegaon(PG)	12/Jun/2016	15.10	13/Jun/2016	16.44	Replace Decapped string
400 KV	Bhusawal-Aurangabad	12/Jun/2016	17.09	13/Jun/2016	09.03	Over Voltage
400 KV	Dhule Sar'Sarovar I	12/Jun/2016	17.28	13/Jun/2016	08.31	Over Voltage
400 KV	Dhule Sar'Sarovar II	13/Jun/2016	08.50	14/Jun/2016	07.07	Line Maint.work(RFC 18.19Hrs)
400 KV	Girwali-Solapur (Lamboti)	13/Jun/2016	17.03	13/Jun/2016	20.19	Insulator Repl.work
400 KV	Bhusawal-Aurangabad	13/Jun/2016	17.22	14/Jun/2016	07.15	Over Voltage
400 KV	Kolhapur Solapur (PG) II	13/Jun/2016	21.46	14/Jun/2016	07.28	Over Voltage
400 KV	Padghe - Kalwa- I	14/Jun/2016	01.53	14/Jun/2016	06.00	To attend partially decapped Insulator String near Ambarnath
400 KV	Lonikand I - Koyna stage-IV	14/Jun/2016	12.05	14/Jun/2016	18.22	Insulator Replacement.
400 KV	Girwali-Solapur (Lamboti)	14/Jun/2016	15.12	14/Jun/2016	21.19	Replacement of Insulator String.
400 KV	Ektuni-Bableshtar ckt II	14/Jun/2016	15.43	15/Jun/2016	17.15	To Control Load of Padgha-Bblr.
400 KV	Babhaleshtar - Padghe-II	14/Jun/2016	16.14	14/Jun/2016	21.43	Insulator Replacement Work
400 KV	Bhusawal-Aurangabad	14/Jun/2016	17.12	15/Jun/2016	09.34	Over Voltage
400 KV	Dhule Sar'Sarovar I	14/Jun/2016	17.28	17/Jun/2016	06.38	Over Voltage
400 KV	Padghe - Talegaon (PG)	14/Jun/2016	21.49	14/Jun/2016	22.40	Attending R Ph Wave Trap Broken Jumper Replacement.
400 KV	Kolhapur Solapur (PG) II	14/Jun/2016	22.09	15/Jun/2016	11.43	Over Voltage
400 KV	Padghe - Kalwa- I	15/Jun/2016	01.43	15/Jun/2016	07.48	Partially Decapped of DSN Insulator Strins.
400 KV	Lonikand I - Koyna stage-IV	15/Jun/2016	07.20	15/Jun/2016	17.28	String Replacement Work.
400 KV	Girwali-Solapur (Lamboti)	15/Jun/2016	11.00	15/Jun/2016	16.32	Replacement of Faulty Epoxy Polymer.
400 KV	karad -kolhapur-I	15/Jun/2016	16.25	16/Jun/2016	09.30	Over Voltage
400 KV	Karad - Jaigad - II	15/Jun/2016	16.28	17/Jun/2016	09.32	Over Voltage
400 KV	Lamboti - Solapur (PG)	15/Jun/2016	17.33	15/Jun/2016	19.53	Insulator Replacement
400 KV	Bhusawal-Aurangabad	15/Jun/2016	17.35	16/Jun/2016	08.34	Over Voltage
400 KV	Padghe - Talegaon (PG)	16/Jun/2016	00.45	16/Jun/2016	03.56	Emergency outage
400 KV	Warora-Chandrapur-II ckt-2	16/Jun/2016	08.24	16/Jun/2016	16.06	Half yearly maintenance work
400 KV	Karad - Lonikand I	16/Jun/2016	09.00	17/Jun/2016	07.24	Bay and Line Maint.work (RFC at 15:10hrs)
400 KV	karad -kolhapur-I	16/Jun/2016	16.10	18/Jun/2016	10.42	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	16/Jun/2016	17.32	17/Jun/2016	09.20	Over Voltage
400 KV	Kolhapur Solapur(PG) I	17/Jun/2016	00.51	17/Jun/2016	06.38	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	17/Jun/2016	08.04	17/Jun/2016	19.53	Old Insulator Replacement Work
400 KV	Kalwa - Kharghar	17/Jun/2016	13.08	17/Jun/2016	16.23	For Replacement of R-Phase wave trap Jumper replacement work.
400 KV	Karad-Jaigad - I	17/Jun/2016	16.42	18/Jun/2016	10.47	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	17/Jun/2016	18.15	18/Jun/2016	08.30	Over Voltage
400 KV	Dhule Sar'Sarovar I	17/Jun/2016	18.48	18/Jun/2016	09.25	Over Voltage
400 KV	Kolhapur Solapur (PG) II	18/Jun/2016	01.15	18/Jun/2016	07.07	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	18/Jun/2016	07.23	18/Jun/2016	19.07	Insulator Replacement Work.
400 KV	Ektuni-Bableshtar ckt II	18/Jun/2016	10.02	20/Jun/2016	03.50	To Control Load of Padgha-Bblr
400 KV	Chandrapur II - Chandrapur ckt I	18/Jun/2016	17.54	18/Jun/2016	21.27	Attending Hot Spot
400 KV	Dhule Sar'Sarovar II	18/Jun/2016	18.03	20/Jun/2016	05.56	Over Voltage
400 KV	Kalwa - Talegaon(PG)	19/Jun/2016	08.17	19/Jun/2016	12.35	Repalcement of broken disc insulator
400 KV	Chandrapur - Parli	19/Jun/2016	09.31	19/Jun/2016	19.18	765kv wardha pg -hydrabad line crossing work
400 KV	Chandrapur-II - Nanded	19/Jun/2016	09.47	19/Jun/2016	19.28	765kv wardha pg -hydrabad line crossing work
400 KV	Akola Aurangabad(PG) II	19/Jun/2016	10.31	19/Jun/2016	13.04	Attending conductor dislocation
400 KV	Lonikand I - Koyna stage-IV	19/Jun/2016	10.52	20/Jun/2016	07.51	Insulator Replacement Work
400 KV	Bhusawal-Aurangabad	19/Jun/2016	16.11	20/Jun/2016	04.20	Over Voltage
400 KV	karad -kolhapur-II	19/Jun/2016	16.33		Continued.	Over Voltage
400 KV	Kolhapur Solapur (PG) II	19/Jun/2016	16.33	20/Jun/2016	08.25	Over Voltage
400 KV	Lonikand I -Jejuri	19/Jun/2016	20.24	20/Jun/2016	07.26	Distance Protection
400 KV	Bableshtar- Aurangabad (Waluj)	20/Jun/2016	02.55		Continued.	Distance Protection
400 KV	Dhule - Bableshtar - II	20/Jun/2016	03.35		Continued.	Distance Protection
400 KV	Bhusawal-Aurangabad	20/Jun/2016	06.35		Continued.	Distance Protection

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Dhule Sar'Sarovar I	20/Jun/2016	17.29		Continued.	Distance Protection
400 KV	Lonikand I - Koyna stage-IV	20/Jun/2016	22.08		Continued.	Over Voltage
400 KV	Kolhapur Solapur (PG) II	21/Jun/2016	01.29		Continued.	Over Voltage
400 KV	Padghe - Kalwa-II	21/Jun/2016	04.11		Continued.	Distance Protection
400 KV	Dhule Sar'Sarovar II	21/Jun/2016	05.23		Continued.	Distance Protection
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	For Formation of Temp. Padgha-Borivali (Charge upto 51/1).
220 KV	Nasik Navsari I	09/Jun/2016	09.40	15/Jun/2016	09.09	Outage.
220 KV	Kalwa - Colourchem	13/Jun/2016	08.58	13/Jun/2016	17.16	To control Load of 400KV Kalwa-Padgha Line
220 KV	Kalwa 52B Interconnector CB	13/Jun/2016	09.24	13/Jun/2016	17.01	To control Load of 400KV Kalwa-Padgha Line
220 KV	Talandage(400kv) - Five Star Midc	13/Jun/2016	09.38	13/Jun/2016	12.00	Diagnostic Testing work
220 KV	Nanded-Waghale I	13/Jun/2016	12.35	13/Jun/2016	15.10	Fixing of suspension clamp at Pilot string
220 KV	Adlabs - Pedambe	14/Jun/2016	08.50	14/Jun/2016	15.25	Attending Hot Spot
220 KV	Ambazari Bus Coupler	14/Jun/2016	09.45	14/Jun/2016	12.06	Tan Delta Measurement.
220 KV	Karad -Mudshingi Ckt- IV	14/Jun/2016	11.04	14/Jun/2016	15.02	Insulator Replacement.
220 KV	Ghatghar - Bappaon	14/Jun/2016	11.37	14/Jun/2016	12.59	Distance Protection
220 KV	Karad(400kv) - Ogalewadi Ckt 2	14/Jun/2016	11.43	14/Jun/2016	13.53	Routine Maintenance Work
220 KV	Karad - Sadawagpur I	14/Jun/2016	12.00	14/Jun/2016	15.34	Attending Hot Spot
220 KV	Talandage - Chikodi	14/Jun/2016	12.18	16/Jun/2016	18.25	Insulator Replacement.
220 KV	Siemens - Mahape	14/Jun/2016	13.50	14/Jun/2016	14.35	Bus Bar Protection Operated.
220 KV	Mahape - TIFIL	14/Jun/2016	13.50	14/Jun/2016	16.05	Bus Bar Protection Operated.
220 KV	Karad(400kv) - Ogalewadi Ckt 1	14/Jun/2016	14.23	14/Jun/2016	17.17	Annual Relay Testing Work.
220 KV	Khaparkheda-Ambazari-II	15/Jun/2016	07.23	15/Jun/2016	20.00	Stringing of 400KV Koradi 3-Koradi 2 DC Line.
220 KV	Khaparkheda-Kalmeshwar	15/Jun/2016	07.40	15/Jun/2016	20.17	Stringing of 400KV Koradi 3-Koradi 2 DC Line.
220 KV	Chandrapur GCR - Wani	15/Jun/2016	08.19	15/Jun/2016	15.58	Surrounding of CB Timing & CRM Measurement of Tan Delta of CT's & C
220 KV	Nasik Navsari II	15/Jun/2016	09.16	15/Jun/2016	18.42	Outage.
220 KV	Osmanabad - Barshi	15/Jun/2016	09.26	15/Jun/2016	13.17	Quarterly Maintenance Work
220 KV	Karad(400kv) -Mudshingi Ckt 2-Tak	15/Jun/2016	10.36	15/Jun/2016	18.25	Replacement of Faulty Disc Insulator in on Line PID.
220 KV	Sonkhar - Trombay	15/Jun/2016	12.59	15/Jun/2016	15.16	Distance Protection
220 KV	Talandge-Mudshingi Ckt-I	15/Jun/2016	14.33	15/Jun/2016	16.40	Testing Work
220 KV	Shivajinagar - Satana	15/Jun/2016	16.22	17/Jun/2016	11.16	Distance Protection
220 KV	Ranjangaon-Lonikand	15/Jun/2016	17.10	15/Jun/2016	17.13	Distance Protection
220 KV	Chakan-Bhosari	16/Jun/2016	13.09	16/Jun/2016	15.05	Half yearly maintenance work
220 KV	Kalwa-TIFIL	17/Jun/2016	10.01	17/Jun/2016	15.30	R-Phase LA Replacement Work.
220 KV	Padghe - Kamba	17/Jun/2016	10.34	17/Jun/2016	16.36	Attending Hot Spot
220 KV	Kandalgaon - Pirangut	18/Jun/2016	03.55	18/Jun/2016	17.55	A/R Operated More Than 6 Time.
220 KV	Nasik Navsari II	18/Jun/2016	04.17	18/Jun/2016	04.48	Successful From Nasik End Only, Line Tripped Only From Navsari End
220 KV	Nasik Navsari II	18/Jun/2016	05.12	18/Jun/2016	12.58	Distance Protection
220 KV	Nasik Navsari I	18/Jun/2016	06.40	18/Jun/2016	16.20	Distance Protection
220 KV	Eklahare (Gcr) - Airoli Know Park	19/Jun/2016	02.46	20/Jun/2016	12.40	Distance Protection
220 KV	Nasik Navsari II	19/Jun/2016	05.25	19/Jun/2016	14.18	Distance Protection
220 KV	Nasik Navsari I	19/Jun/2016	05.43	19/Jun/2016	14.50	Full,Line Tripped only from Navasari End,Hand Tripped from Nasik @
220 KV	Kalwa-Salsette-VI	19/Jun/2016	10.32	19/Jun/2016	13.39	pre monsoon check
220 KV	Kalwa Salsette III	19/Jun/2016	10.44	19/Jun/2016	17.10	Annual Maintenance Work
220 KV	Adlabs - Pedambe	19/Jun/2016	15.28	20/Jun/2016	21.38	Distance Protection
220 KV	Kandalgaon - Pirangut	19/Jun/2016	16.30	19/Jun/2016	22.45	Tourus measurement and disc washing
220 KV	Eklahare (Ocr)Nasik - Padghe 2	19/Jun/2016	20.33	20/Jun/2016	16.29	Distance Protection
220 KV	Nasik Navsari I	20/Jun/2016	01.02		Continued.	Distance Protection
220 KV	Nasik Navsari II	20/Jun/2016	02.35		Continued.	Distance Protection
220 KV	Eklahara(Gcr)(Nasik)- Bableshwar 2	20/Jun/2016	15.17		Continued.	Distance Protection
220 KV	Kandalgaon - Pirangut	20/Jun/2016	20.15		Continued.	Distance Protection
220 KV	Boisar(M) - Ghodbunder	21/Jun/2016	05.47		Continued.	Distance Protection
220 KV	Nashik-Airoli Knowledge Park	21/Jun/2016	06.05		Continued.	Distance Protection