

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 14/Jun/2021 to 20/Jun/2021

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW													
14-06-2021	12 Hrs	3734	1154	360	5248	8805	843	3945	743	-1273	18311	0	18311	1259	250	21093	21093	49.97
15-06-2021	12 Hrs	3509	509	374	4392	9072	1309	3963	967	-1487	18216	0	18216	1013	250	20966	20966	50.00
16-06-2021	10 Hrs	3782	618	400	4800	7230	1398	5250	657	-1310	18025	0	18025	834	250	20419	20419	50.04
17-06-2021	11 Hrs	3353	504	241	4098	6424	2162	5025	844	-1293	17260	0	17260	1053	252	19858	19858	50.00
18-06-2021	10 Hrs	3155	639	227	4021	6511	1491	5806	726	-1072	17483	0	17483	1156	251	19962	19962	50.01
19-06-2021	10 Hrs	3337	393	262	3992	6274	1311	5308	715	-1032	16568	0	16568	972	251	18823	18823	50.05
20-06-2021	9 Hrs	3002	329	248	3579	5298	2558	5246	514	-1089	16106	0	16106	675	148	18018	18018	50.03
Maximum		3782	1154	400	5248	9072	2558	5806	967	-1032	18311	0	18311	1259	252	21093	21093	50.05
Minimum		3002	329	227	3579	5298	843	3945	514	-1487	16106	0	16106	675	148	18018	18018	49.97
Average		3410	592	302	4304	7088	1582	4935	738	-1222	17424	0	17424	995	236	19877	19877	50.01

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW													
14-06-2021	16 Hrs	3786	1100	361	5247	8234	1304	3910	704	-1389	18010	0	18010	1110	251	20760	20760	50.00
15-06-2021	13 Hrs	3361	563	385	4309	8974	1456	3984	912	-1352	18282	0	18282	1087	251	20972	20972	50.01
16-06-2021	13 Hrs	3627	401	369	4397	7036	1776	4777	905	-1336	17555	0	17555	917	250	20058	20058	49.98
17-06-2021	13 Hrs	3090	429	250	3769	6325	2318	4406	860	-1183	16495	0	16495	1108	250	19036	19036	50.06
18-06-2021	13 Hrs	3090	372	246	3708	6154	1791	4861	821	-1257	16078	0	16078	1206	251	18792	18792	49.95
19-06-2021	13 Hrs	2924	347	240	3511	5994	2292	4364	898	-1257	15802	0	15802	933	250	18242	18242	50.01
20-06-2021	13 Hrs	2298	460	249	3007	5523	2791	3944	1026	-1275	15016	0	15016	661	147	17100	17100	50.02
Maximum		3786	1100	385	5247	8974	2791	4861	1026	-1183	18282	0	18282	1206	251	20972	20972	50.06
Minimum		2298	347	240	3007	5523	1304	3910	704	-1389	15016	0	15016	661	147	17100	17100	49.95
Average		3168	525	300	3993	6891	1961	4321	875	-1293	16748	0	16748	1003	236	19280	19280	50.00

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW													
14-06-2021	21 Hrs	3826	1899	367	6092	6127	1564	4077	0	-1072	16788	0	16788	1044	251	19155	19155	50.00
15-06-2021	20 Hrs	3507	516	382	4405	6574	2478	3717	0	-995	16179	0	16179	1011	251	18436	18436	49.99
16-06-2021	20 Hrs	3590	752	376	4718	5885	1953	4562	0	-1003	16114	0	16114	967	251	18336	18336	50.01
17-06-2021	20 Hrs	3140	585	241	3966	5344	1918	5558	0	-944	15842	0	15842	932	251	17969	17969	49.96
18-06-2021	20 Hrs	3144	465	249	3858	5023	2109	5547	0	-999	15538	0	15538	1094	251	17882	17882	50.01
19-06-2021	20 Hrs	3270	614	241	4125	5354	2224	4986	0	-1221	15468	0	15468	810	151	17650	17650	49.99
20-06-2021	21 Hrs	3069	911	249	4229	4925	1380	5628	0	-845	15317	0	15317	1012	251	17425	17425	49.98
Maximum		3826	1899	382	6092	6574	2478	5628	0	-845	16788	0	16788	1094	251	19155	19155	50.01
Minimum		3069	465	241	3858	4925	1380	3717	0	-1221	15317	0	15317	810	151	17425	17425	49.96
Average		3364	820	301	4485	5605	1947	4868	0	-1011	15892	0	15892	981	237	18122	18122	49.99

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
14-06-2021	3 Hrs	3600	246	367	4213	5661	2234	3335	0	-1051	14392	0	14392	607	178	16228	16228	50.03
15-06-2021	3 Hrs	3806	701	381	4888	5829	1614	3953	0	-876	15408	0	15408	884	251	17419	17419	49.97
16-06-2021	3 Hrs	3701	257	397	4355	6370	1204	4120	0	-822	15228	0	15228	801	239	17090	17090	49.99
17-06-2021	4 Hrs	3265	390	229	3884	4862	1878	4530	0	-785	14369	0	14369	711	251	16116	16116	50.01
18-06-2021	3 Hrs	3003	362	238	3603	4987	1512	5199	0	-967	14334	0	14334	571	146	16018	16018	50.01
19-06-2021	4 Hrs	3100	461	254	3815	4867	1616	4396	0	-656	14038	0	14038	851	251	15796	15796	50.02
20-06-2021	4 Hrs	2969	264	249	3482	4420	1826	5248	0	-989	13988	0	13988	603	148	15728	15728	50.05
Maximum		3806	701	397	4888	6370	2234	5248	0	-656	15408	0	15408	884	251	17419	17419	50.05
Minimum		2969	246	229	3482	4420	1204	3335	0	-1051	13988	0	13988	571	146	15728	15728	49.97
Average		3349	383	302	4034	5285	1698	4397	0	-878	14536	0	14536	718	209	16342	16342	50.01

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
14-06-2021	91.527	22.472	8.893	122.892	0.466	166.897	166.324	36.859	92.654	6.936	22.892	5.570	-27.291	398.947	55.753	454.700
15-06-2021	85.869	15.812	9.159	110.840	0.422	177.000	177.148	43.575	91.583	7.481	23.477	6.021	-25.457	405.022	54.955	459.977
16-06-2021	84.459	12.722	9.104	106.285	0.510	160.320	163.190	40.204	108.616	6.717	20.731	5.690	-25.609	396.533	52.030	448.563
17-06-2021	76.752	11.404	6.256	94.412	0.491	140.133	143.719	46.341	116.153	6.624	21.385	5.799	-23.942	379.721	51.126	430.847
18-06-2021	73.358	11.208	5.801	90.367	0.543	131.354	134.743	41.912	126.708	6.620	23.322	5.484	-24.449	372.512	53.255	425.767
19-06-2021	74.413	10.725	6.023	91.161	0.547	127.214	127.438	46.170	118.748	6.943	20.633	5.109	-24.883	365.353	50.625	415.978
20-06-2021	67.164	12.204	5.877	85.245	0.492	121.125	122.259	51.243	118.771	7.750	17.857	4.128	-25.165	358.969	47.149	406.118
Maximum	91.527	22.472	9.159	122.892	0.547	177.000	177.148	91.527	126.708	7.750	23.477	6.021	-23.942	405.022	55.753	459.977
Minimum	67.164	10.725	5.801	85.245	0.422	121.125	122.259	67.164	91.583	6.620	17.857	4.128	-27.291	358.969	47.149	406.118
Average	79.077	13.792	7.302	100.172	0.496	146.292	147.832	79.077	110.462	7.010	21.471	5.400	-25.257	382.437	52.128	434.564

Details of Koyna Water Consumption (in TMC)			
Date	For the Day	For the Month	Balance
14-06-2021	0.356	2.279	65.221
15-06-2021	0.211	2.490	65.010
16-06-2021	0.121	2.610	64.890
17-06-2021	0.085	2.696	64.804
18-06-2021	0.072	2.768	64.732
19-06-2021	0.048	2.815	64.685
20-06-2021	0.105	2.921	64.579

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 14/Jun/2021 to 20/Jun/2021

Date	DAY	Central Sector Share		Total Interstate		Total Share		Total Drawal		Overdrawal(+) /	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
14-06-2021	MONDAY	105.622	6869	60.702	2529	166.324	6930	166.897	6954	0.573	24
15-06-2021	TUESDAY	100.280	7304	76.868	3203	177.148	7381	177.000	7375	-0.148	-6
16-06-2021	WEDNESDAY	101.168	6738	62.022	2584	163.190	6800	160.320	6680	-2.870	-120
17-06-2021	THURSDAY	98.932	5944	44.787	1866	143.719	5988	140.133	5839	-3.586	-149
18-06-2021	FRIDAY	96.920	5576	37.823	1576	134.743	5614	131.354	5473	-3.389	-141
19-06-2021	SATURDAY	87.190	5270	40.248	1677	127.438	5310	127.214	5301	-0.224	-9
20-06-2021	SUNDAY	86.288	5058	35.971	1499	122.259	5094	121.125	5047	-1.134	-47
Total		676.400		358.421		1034.821		1024.043		-10.778	

Generator Unit Outages/Trippings from 14.06.2021 to 20.06.2021

Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
Koradi Unit-8	08-06-2021	13.15	21-06-2021	0.16	Boiler Tube Leakage	FORCED
Parli Unit 8	08-06-2021	0.3		Continued.	Zero Schedule.	FORCED
IEPL Unit 1	28-08-2018	21.26		Continued.	No PPA	FORCED
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	FORCED
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	FORCED
Koyna Unit 6	22-04-2021	12	25-06-2021	18.1	UGC Oil Cooler Leakage.(Converted to Capital Overhaul from 08.00Hrs DT.23-4-2021)	PLANNED
Khaparkheda Unit 1	11-06-2021	23.58		Continued.	Annual Overhaul	PLANNED
Khaparkheda Unit 2	17-06-2021	0.27	22-06-2021	23.15	Zero Schedule.	FORCED
Khaparkheda Unit 3	17-06-2021	2.54	23-06-2021	0.34	Zero Schedule.	FORCED
Khaparkheda Unit 4	17-06-2021	15.54	23-06-2021	1.4	Zero Schedule.	FORCED
Chandrapur Unit 3	08-06-2021	10.59	15-06-2021	16.52	Boiler Tube Leakage	FORCED
Chandrapur Unit 5	19-06-2021	20.35	20-06-2021	22.49	Heater spray problem.	FORCED
Chandrapur Unit 7	20-02-2021	23.43		Continued.	Generator Earth Fault.	FORCED
Koradi Unit 6	27-04-2021	19.59		Continued.	Zero Schedule.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Zero Schedule.	FORCED
Bhusawal Unit 3	08-06-2021	0.34		Continued.	Zero Schedule.	FORCED
Bhusawal Unit 4	11-06-2021	16.11		Continued.	Zero Schedule By MSEDCL	FORCED
Bhusawal Unit 5	11-06-2021	16.35		Continued.	Zero Schedule By MSEDCL	FORCED
Nasik Unit 3	03-12-2020	6.45		Continued.	PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 21-01-2021).	FORCED
Nasik Unit 5	17-05-2021	12.5		Continued.	Zero schedule.	FORCED
Parli Unit 6	04-05-2021	20		Continued.	Zero Schedule By MSEDCL	FORCED
Parli Unit 7	05-05-2021	19		Continued.	Zero Schedule.	FORCED
Paras Unit 3	10-06-2021	16	23-06-2021	12.52	Zero scheduled given by MSEDCL	FORCED
Paras Unit 4	10-06-2021	17		Continued.	zero scheduled given by MSEDCL	FORCED
JSW (J) U2	20-06-2021	4.3		Continued.	Generator maintenance work.	FORCED
JSW (J) U4	09-06-2021	0.01	18-06-2021	11.32	CW Duct leakage	FORCED
SWPGPL U-1	16-02-2016	17.09		Continued.	No PPA.	FORCED
SWPGPL U-3	08-06-2021	0.24		Continued.	Zero Schedule.	FORCED
SWPGPL U-4	08-06-2021	0.04	24-06-2021	19.49	Zero Schedule.	FORCED
Dhariwal	15-06-2021	18.22	16-06-2021	1.08	Due To BUS Fault.	FORCED
Adani U-1	16-05-2021	17.57	16-06-2021	5.48	Zero Schedule By MSEDCL.	FORCED
Adani U-4	16-05-2021	10.01	16-06-2021	0.48	Zero Schedule.	FORCED
Adani U-5	17-05-2021	12.05	16-06-2021	7.45	Zero schedule.	FORCED
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	FORCED
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	FORCED
Uran Unit 5	17-06-2021	2.42	24-06-2021	8.52	Stator earth fault.	FORCED
Uran Unit 7	25-05-2020	12.51		Continued.	Turbine Blade Failure	FORCED
AEML Unit 1	19-05-2021	9.52		Continued.	flame Failure.	FORCED

Transmission Line Outages/Trippings from 14.06.2021 to 20.06.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Mudshingi Chikodi	24-09-2019	17.12		Continued.	No Schedule(Charge from Mudshingi end only)	PO	220 KV
Talandage - Chikodi	01-10-2019	17.1		Continued.	No Schedule(Close at Chikodi end only)	PO	220 KV
220/132 KV 150MVA ICT I @ Boisar	17-05-2021	11.19	20-06-2021	0.3	ICT Failed due to internal fault.	T	220 KV
MSETCL Borivli Aarey 2	07-06-2021	9.05		Continued.	In Pointing Y-Ph Cable Sheath Fault Between Section JC-14 To JC-16.	PO	220 KV
Midc Chandrapur-Gadchandur	13-06-2021	17.16	14-06-2021	5.4	Distance Protection	T	220 KV
220 KV JALKOT - NANDED (KUMBHARGAON) CKT - 1	14-06-2021	12.48	14-06-2021	19.3	Diagnostic Testing & Annual Relay Testing Work at JALKOT end.	PO	220 KV
220/100 Kv 100 MVA ICT II @Kandalgaon	14-06-2021	14.25	14-06-2021	17.1	1.Pre-monsoon maintenance work 2.Quarterly maintenance work 3.Diagnostic testing work.	PO	220 KV
220/100 kv 200 MVA ICT-II @Kalwa	14-06-2021	12	14-06-2021	16.39	For replacement of faulty Governor meter.	PO	220 KV
220/132 Kv 200 MVA ICT-I @Malegaon	14-06-2021	10.39	14-06-2021	18.08	1) Bushing Tan Delta & Ct Tan Delta 2) Relay Testing Work 3)Pre monsoon Maintenance Work Of ICT.	PO	220 KV
220/132 Kv 200 Mva Vijai Ict 1 @Eklahre (Gcr)	14-06-2021	9.51	14-06-2021	20.45	For oil leakage attending of ICT- 1.	PO	220 KV
220/132 kv 200 MVA ICT-III @ Nanded	14-06-2021	11.17	14-06-2021	19	During Normal /Transfer Switch Shifting on Transfer Position Protection Not Transferred On TBC to Be Rectified By Testing.	PO	220 KV
Dahanu Versova	14-06-2021	8.43	14-06-2021	19.38	Breaker Pole overhauling.	PO	220 KV
JEJURI (400 Kv) - GIS KONDHWA	14-06-2021	11.14	14-06-2021	12.33	Hot line work for attending hot spot.loc.No.01, R-phase,Jejuri side.Loc NO.03 R phase,Jejuri side.	PO	220 KV
Purti-Bhugaon	14-06-2021	10.14	14-06-2021	15.4	1)For Rectifying the AR Relay Operation By Testing Unit Wardha 2) For Tan Delta Measurement Of Ct, Cc At 220kbvWardha SS 3) Line Signature Measurement By.	PO	220 KV
Tata Borivli MSETCL Borivli 4	14-06-2021	13.55	14-06-2021	16	Emergency tree trimming in span 38-41.	PO	220 KV
Tata Borivli MSETCL Borivli 5	14-06-2021	10.35	14-06-2021	13.45	Emergency tree trimming in span 38-41.	PO	220 KV
220/100kv 200MVA ICT @ Ogalewadi	15-06-2021	10.03	15-06-2021	14.44	Pre-monsoon maintenance work.	PO	220 KV
220/132 Kv 200 Mva Ict - 1 @Harangul	15-06-2021	9.24	15-06-2021	15.19	Oil leakage Attending work. Pre-monsoon maintenance Work.	PO	220 KV
220/132kv 100 Mva Ict 2 @Peth	15-06-2021	13.02	15-06-2021	15	Quarterly maintenance & Pre-monsoon maintenance work.	PO	220 KV
220/132kv 100MVA ICT II @Satara Midc	15-06-2021	10.5	15-06-2021	16.31	Quarterly maintenance work. Tan delta testing and CB timing, CRM testing work Relay testing work.	PO	220 KV
220/132kv 100mva Ict 1 @Peth	15-06-2021	10.01	15-06-2021	12.02	Quarterly maintenance & Pre-monsoon maintenance work.	PO	220 KV
220/33kv 100MVA Transformer 1 @Versova R/S	15-06-2021	9.33	15-06-2021	10.58	Pre monsoon maintenance of CB.	PO	220 KV
BHUGAON WARORA CKT-II	15-06-2021	18.3	15-06-2021	23.11	Distance Protection	T	220 KV
Chandrapur(MIDC)-Ballarshah II	15-06-2021	10.25	15-06-2021	14.54	Diagnostic Testing.	PO	220 KV

Transmission Line Outages/Trippings from 14.06.2021 to 20.06.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
EKLAHARE (OCR) Nasik - Navsari I	15-06-2021	10.25	15-06-2021	14.33	for replacement of R Ph. and B Ph L.A stacks of Navsari Circuit 01 bay due to hairline cracks.	EO	220 KV
Kalwa Panchanand	15-06-2021	12.43	15-06-2021	17.18	Routine Maintenance Work	PO	220 KV
Parli 3 (Old Gcr)-Girwali Ckt-3	15-06-2021	9.36	15-06-2021	13.46	BKR Problem.	EO	220 KV
Solapur(Bale) - Tuljapur	15-06-2021	10.12	15-06-2021	16.52	Auxiliary bus Isolator of LAMOTI TULJAPUR CKT-1 bay alignment Work. Load to be Managed on PARLI- MURUDT.	PO	220 KV
VSNL - STT 1 GIS	15-06-2021	12.18	15-06-2021	14.11	Removal of summator of check metering of M/s STT Global Data Centre India P.Ltd. (Cons.No.170019049340) for reprogramming purpose at STT GIS end.	PO	220 KV
Virur - Virur Rly Tss 2	15-06-2021	13.25	15-06-2021	16.4	Diagnostic testing Work.	PO	220 KV
Wardha-Yeotmal	15-06-2021	9.57	15-06-2021	14.28	Measurement of tan Delta & capacitance Of CT /CC,CB TIMING, CRM, IR value Of CB.	PO	220 KV
Warora - Warora Rly Tss 2	15-06-2021	18.3	15-06-2021	23.23	Distance Protection	T	220 KV
220/100 Kv 200 Mva Aval Ict 2 @Taloja	16-06-2021	14.16	16-06-2021	16.09	For CTR maintenance work.	PO	220 KV
220/132 KV 100 MVA ICT - II @ Ghatodi	16-06-2021	14.3	16-06-2021	16.42	Pre-monsoon work.	PO	220 KV
220/132 KV ICT 6 @ Eklahare	16-06-2021	9.17	16-06-2021	19.2	Oil leakage attending of ICT-6 & Premonsoon maintenance work.	PO	220 KV
220/132 Kv 100mva Ict 2 @South Solapur (Kumbhari)	16-06-2021	11.35	16-06-2021	15.05	Outage is required for pre monsoon maintenance work.	PO	220 KV
220/132 Kv 200 Mva Ict - 2 @Harangul	16-06-2021	9.09	16-06-2021	15.14	Oil leakage attending work.	T	220 KV
220/132 kV 100MVA ICT-I @ Ghatodi	16-06-2021	10.15	16-06-2021	14.22	Pre-monsoon work.	PO	220 KV
Balapur-Malegaon	16-06-2021	10.3	16-06-2021	15.55	1) Tan delta values of CT & CC 2) Relay testing work.	PO	220 KV
Butibori-Abhijeet	16-06-2021	20.36	16-06-2021	21.27	Distance Protection	T	220 KV
Kharepatan -Pawas Line	16-06-2021	10.48	16-06-2021	23.3	Carrying testing work for Auto Reclose protection on CB of 220kV Pawas-Kharepatan Line.	PO	220 KV
Lamboti - Solapur li(Bale) Ckt-I	16-06-2021	9.23	16-06-2021	20.52	Outage is Required for Replacement of Higher Tan delta CT (R,Y & B ph).	PO	220 KV
Lonikand2-Lonikand1 (Interconector)	16-06-2021	12.5	16-06-2021	18.28	Attend hotspot on line isolater showing temp of 78 deg C.	EO	220 KV
OSMANABAD PARANDA	16-06-2021	11	16-06-2021	16.35	Quarterly Maintainance Work	PO	220 KV
Tambati - Adlabs	16-06-2021	11.3	16-06-2021	14.43	Attending red hot spot at B-ph line side isolator to line side jumper(Top side palm).	EO	220 KV
Trombay Dharavi 9	16-06-2021	11.09	16-06-2021	16.31	CT & LA Testing	PO	220 KV
220/132 Kv 100 Mva Ict 1 @Phaltan Midc	17-06-2021	9.55	17-06-2021	16.3	SFRA, Tan Delta Testing Work Of T/F, Relay Testing, Q.M Work Of HV/LV Bays.	PO	220 KV
220/132 Kv 200 Mva Cgl Ict 1 @Boisar-li	17-06-2021	11.19	17-06-2021	20	Due To Buchhloz Operated.	T	220 KV
220/132 Kv 200 Mva Cgl Ict 1 @Raymond (Nasik 2)	17-06-2021	10.31	17-06-2021	16.56	Attending Oil Leakage	PO	220 KV
220/132 Kv 80 Mva Cgl Ict 1 @Hinganghat	17-06-2021	10.25	17-06-2021	14.15	For IR Value Measurement.	PO	220 KV
220/132KV 200MVA ICT II @Kurkumb	17-06-2021	14.05	17-06-2021	16.05	Pre-Monsoon Maintenance Work.	PO	220 KV

Transmission Line Outages/Trippings from 14.06.2021 to 20.06.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/132kv 200mva Emco ICT-1 @Kurkumbh	17-06-2021	10.55	17-06-2021	12.45	Pre-Monsoon Maintenance Work.	PO	220 KV
AKOLA ANJANGAON (VIHIGAON) CKT-I	17-06-2021	11.01	17-06-2021	15.45	Replacement Of Flashover Discs At Loc No. 123 R-Phase.	PO	220 KV
Butibori - Purti	17-06-2021	10.23	17-06-2021	15.21	Diagnostic Testing Work.	PO	220 KV
MSETCL Borivli Aarey 1	17-06-2021	13.25		Continued.	Distance Protection	T	220 KV
Shirsuphal-Bhigwan	17-06-2021	12.29	17-06-2021	15.57	CB Testing & Other Maintenance Work.	PO	220 KV
Trombay Dharavi 9	17-06-2021	9.39	17-06-2021	10.19	For Attending To LS GOD Closing Issue.	PO	220 KV
UTECH SUGAR BABHALESHWAR	17-06-2021	12.36	17-06-2021	16.59	Distance Relay, B/U Relay Testing.	PO	220 KV
220/100 Kv 200 MVA ICT-II @Trombay	18-06-2021	16.3	18-06-2021	21.24	Buccholz Protection Optd	T	220 KV
220/132 KV 200MVA ict 1@Nasik GCR	18-06-2021	10.04	18-06-2021	17.39	Attending Oil Leakage	PO	220 KV
220/132 kv 100MVA ICT I @ Balapur	18-06-2021	10.15	18-06-2021	22.25	Testing Work	PO	220 KV
Butibori 3-Butibori 1	18-06-2021	10.28	18-06-2021	15.04	Testing Work	PO	220 KV
Chitegaon-Shendra Ckt-li	18-06-2021	11.06	18-06-2021	17.34	Crack observed on 220KV Y Phase LA top stack	EO	220 KV
Flagship-Chinchwad	18-06-2021	4.29	18-06-2021	18.44	Distance Protection	T	220 KV
KORADI 2 - KAULEWADA CKT - I	18-06-2021	18.42	18-06-2021	20.06	Distance Protection	T	220 KV
Malegaon-Sayne	18-06-2021	14.05	18-06-2021	16.33	Quarterly Maintenance Work	PO	220 KV
Uran - Kharghar I	18-06-2021	9.18	18-06-2021	9.58	Tripped at Kharghar end only	T	220 KV
Waluj- Padegaon li	18-06-2021	12.12	18-06-2021	22.22	Reorientation of Line	PO	220 KV
Warora - Hinganghat	18-06-2021	11.32	18-06-2021	15.4	Testing Work	PO	220 KV
220kv 200MVA ICT IV @ OCR Nashik	19-06-2021	10.04	19-06-2021	14.15	Fire protection system through maintenance, testing & trials	PO	220 KV
BHIRA (T) - KARANJADE CKT - 7	19-06-2021	9.51	19-06-2021	19.5	Conductor replacement in span 136 -137 DFCC work.	PO	220 KV
Malegaon-Sayne	19-06-2021	14.05	19-06-2021	16.33	Quarterly Maintainance Work	PO	220 KV
Waluj - Degaon Rangari	19-06-2021	6.12	19-06-2021	11.12	R-Ph WT jumper removes at Aurangabad end.	HT	220 KV
Tillari Amona	20-06-2021	22.5	21-06-2021	15.03	To attend Hot Spot	EO	220 KV
Uran - Kharghar 2	20-06-2021	15.57	20-06-2021	22.17	Distance Protection	T	220 KV
Karad Solapur (PG)	03-05-2017	11:49		Continued.	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403	PO	400 KV
400/220kv 315 MVA ICT I @ KOLHAPUR-III (TALANDGE)	10-08-2020	9.58		Continued.	Replacement of existing 315 MVA ICT by 3*167 MVA ICT.	PO	400 KV
400/220/33 kv 315 MVA ICT-I @Chandrapur GCR	09-06-2021	9.55	15-06-2021	14.49	Pre-Monsoon Maintenance Work.	PO	400 KV
Karad-Jaigad - I	13-06-2021	1.58	14-06-2021	9.27	Over Voltage	HT	400 KV
400/220kv 500MVA ICT-1 @ TAPTITANDA	14-06-2021	11.39	14-06-2021	19.55	1. Pre monsoon activities 2. Alignment of 89C Isolator.	PO	400 KV
Khadka-Aurangabad (Waluj)	14-06-2021	1.23	14-06-2021	6.32	Over Voltage	HT	400 KV
Koradi 2-IEPL	14-06-2021	6.07	15-06-2021	20.1	Re Stringing For Increasing Ground Clearance Of Conductor LOC 10-11.	PO	400 KV
400/220 KV 500 MVA ICT- I @Warora	15-06-2021	18.22	15-06-2021	23	Tripped due to opening Of Y PH CVT jumper of CHANDRAPUR II CKT II.	T	400 KV
400/220KV 500MVA ICT 2@koradi 2	15-06-2021	10.4	15-06-2021	16.04	Diagnosis Testing of Bushing, Winding of Transformer and LV & HV CT of ICT-2.	PO	400 KV
400/220KV 500MVA ICT-II@Taptitanda	15-06-2021	12.02	15-06-2021	18.17	1. Pre monsoon activities. 2. Oil Filtration of R Ph OLTC.	PO	400 KV
400/220kv 315 Mva ICT I @Karad	15-06-2021	11.4	15-06-2021	15.09	Air venting of 105 MVA ICT-1 R Ph unit which is charged yesterday after one month(04 Nos of oil pumps are repaired & fitted).	EO	400 KV

Transmission Line Outages/Trippings from 14.06.2021 to 20.06.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Chandrapur II- Warora ckt II	15-06-2021	18.22	16-06-2021	16.58	Bus Fault At Warora.	T	400 KV
Chandrapur-II - Warora - I	15-06-2021	18.22	15-06-2021	21.3	Bus Fault At Warora	T	400 KV
Wardha (Pg) Warora I	15-06-2021	18.22	15-06-2021	21.2	Bus Fault At Warora.	T	400 KV
Warora -IEPL	15-06-2021	18.22	15-06-2021	22.38	Bus Fault At Warora	T	400 KV
Warora-Adani (Tiroda) 2	15-06-2021	18.22	15-06-2021	22.17	Bus Fault At Warora.	T	400 KV
Warora-Adani(Tiroda)1	15-06-2021	18.22	15-06-2021	22.07	Bus Fault At Warora.	T	400 KV
400/220 Kv 500 Mva Ict 1 @Lamboti	16-06-2021	9.55	16-06-2021	17.36	Diagnostic testing work.	PO	400 KV
Wardha (Pg) Warora I	16-06-2021	21.48	17-06-2021	3.26	Attending the hot spot on R-PH wavetrap (56.6⁰:C).	EO	400 KV
400/220 kV 500MVA ICT-I @ Alkud	17-06-2021	19.12	17-06-2021	20.46	To Attend The SF6 Low Alarm On 220Kv Side Circuit Breaker Of ICT.	EO	400 KV
Alkud-Kolhapur(Talandage)	17-06-2021	10.03	17-06-2021	19.48	Quarterly Maintenance Work	PO	400 KV
Chandrapur-II - Nanded ckt I	17-06-2021	9.03	17-06-2021	15.37	Line Maintenance work	PO	400 KV
Lonikand 1 - Chakan	17-06-2021	10.32	17-06-2021	15.49	Routine Maintenance Work	PO	400 KV
Khadka-Aurangabad (Waluj)	18-06-2021	20.22	19-06-2021	6.28	Over Voltage	HT	400 KV
Padghe - Kalwa-II	18-06-2021	4.47	18-06-2021	6.4	Distance Protection	T	400 KV
Padghe - Kalwa-II	18-06-2021	13.16	18-06-2021	15.58	Replacement of decapped Insulator string	EO	400 KV
Warora -IEPL	18-06-2021	7.28		Continued.	Shifting of Line on Newly erected Tower	PO	400 KV
karad -kolhapur-I	18-06-2021	1.14	18-06-2021	9.02	Over Voltage	HT	400 KV
koaradi II - Wardha(PG)	18-06-2021	8.26	26-06-2021	1.16	Shifting of Line on Newly erected Tower	PO	400 KV
400/220/33 Kv 315 MVA ICT II @Babhleshwar	19-06-2021	11.15	19-06-2021	17.15	LTS relay retrofitting work.	PO	400 KV
400/220kV 315MVA ICT-III @ Kharghar	19-06-2021	9	19-06-2021	14.35	For premonsoon activity i.e. polythene wrapping to Buchholz PRV etc. For pre-monsoon activity i.e. polythene wrapping to Buchholz PRV etc.	PO	400 KV
Jaigad-Karad Ckt-II	19-06-2021	20.11	21-06-2021	9.5	Over Voltage	HT	400 KV
Khadka-Aurangabad (Waluj)	19-06-2021	18.58	20-06-2021	6.45	Over Voltage	HT	400 KV
karad -kolhapur-II	19-06-2021	1.05	20-06-2021	9.47	Over Voltage	HT	400 KV
Girwali- Lonikand 2	20-06-2021	9.41	20-06-2021	18.52	Line Maintenance work	PO	400 KV
Khadka-Aurangabad (Waluj)	20-06-2021	21.56	21-06-2021	6.33	Over Voltage	HT	400 KV
karad -kolhapur-I	20-06-2021	22.37	21-06-2021	9.24	Over Voltage	HT	400 KV
Khadka-Aurangabad (Waluj)	31-12-2020	17.33		Continued.	Over Voltage	HT	400 KV
Koradi III - Tirora - I	11-06-2021	10.11	15-06-2021	15.47	Attending The SF6 Gas Leakage In Circuit Breaker At 765 KV APML/TIRORA SS.	PO	765 KV
Ektuni - Akola II Ckt I	16-06-2021	15.24	16-06-2021	19.17	Oil leakage observed in B-phase Neutral Bushing of 706Line Reactor of 765KV-AKOLA (2)-EKTUNI-1 at Ektuni end.	EO	765 KV