

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 19/Jun/2023 to 25/Jun/2023

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
19-06-2023	12 Hrs	6976	395	194	7565	10151	1290	5319	2006	-2482	23346	0	23346	728	487	27546	27546	50.00
20-06-2023	12 Hrs	7157	279	203	7639	10895	728	5445	1958	-2490	23700	0	23700	687	494	27846	27846	49.99
21-06-2023	12 Hrs	7067	228	198	7493	11049	739	5428	1911	-2564	23574	0	23574	656	471	27747	27747	49.95
22-06-2023	12 Hrs	6620	179	201	7000	11359	1206	4819	1983	-2558	23318	0	23318	674	491	27532	27532	49.97
23-06-2023	12 Hrs	6579	166	195	6940	10789	758	5334	1700	-2584	22466	0	22466	664	477	26662	26662	49.95
24-06-2023	12 Hrs	6693	177	0	6870	10046	591	5361	1498	-2090	21847	0	21847	659	453	25478	25478	50.01
25-06-2023	12 Hrs	5803	132	0	5935	9345	933	4174	1310	-1634	19657	0	19657	570	336	22603	22603	49.98
Maximum		7157	395	203	7639	11359	1290	5445	2006	-1634	23700	0	23700	728	494	27846	27846	50.01
Minimum		5803	132	0	5935	9345	591	4174	1310	-2584	19657	0	19657	570	336	22603	22603	49.95
Average		6699	222	142	7063	10519	892	5126	1767	-2343	22558	0	22558	663	458	26488	26488	49.98

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
19-06-2023	16 Hrs	7040	161	193	7394	11251	1452	5554	1443	-2421	24178	0	24178	890	490	28474	28474	49.99
20-06-2023	16 Hrs	7075	163	200	7438	11335	1486	5477	1399	-2466	24210	0	24210	861	473	28469	28469	50.04
21-06-2023	16 Hrs	7146	226	197	7569	11671	1306	5389	1154	-2371	24232	0	24232	959	498	28546	28546	50.03
22-06-2023	16 Hrs	7067	178	193	7438	10717	1367	5565	1287	-2513	23390	0	23390	770	500	27644	27644	50.02
23-06-2023	16 Hrs	6682	159	193	7034	10648	1904	5309	857	-2591	22700	0	22700	761	495	27008	27008	49.98
24-06-2023	13 Hrs	6444	116	0	6560	10097	999	4993	1497	-2143	21580	0	21580	636	433	25215	25215	50.01
25-06-2023	13 Hrs	5937	129	0	6066	8418	1269	4176	1373	-1604	19294	0	19294	585	350	22237	22237	50.02
Maximum		7146	226	200	7569	11671	1904	5565	1497	-1604	24232	0	24232	959	500	28546	28546	50.04
Minimum		5937	116	0	6066	8418	999	4176	857	-2591	19294	0	19294	585	350	22237	22237	49.98
Average		6770	162	139	7071	10591	1398	5209	1287	-2301	22798	0	22798	780	463	26799	26799	50.01

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
19-06-2023	20 Hrs	7224	343	203	7770	8953	1852	6028	0	-1723	22390	0	22390	1157	415	26175	26175	50.06
20-06-2023	20 Hrs	7067	276	209	7552	8988	2583	5610	0	-2002	22242	0	22242	869	418	26020	26020	49.97
21-06-2023	20 Hrs	7115	319	209	7643	8861	2243	5918	0	-1908	22247	0	22247	1012	414	26091	26091	49.95
22-06-2023	20 Hrs	7217	404	201	7822	8701	1944	6252	0	-2096	22142	0	22142	834	427	25980	25980	49.96
23-06-2023	20 Hrs	6856	356	200	7412	8104	1955	5858	0	-1861	20997	0	20997	1015	474	24818	24818	49.99
24-06-2023	20 Hrs	6453	517	2	6972	6907	2379	5057	0	-1676	19184	0	19184	828	366	22509	22509	50.01
25-06-2023	20 Hrs	6817	364	0	7181	6933	1425	5323	0	-1553	18861	0	18861	646	352	21860	21860	50.00
Maximum		7224	517	209	7822	8988	2583	6252	0	-1553	22390	0	22390	1157	474	26175	26175	50.06
Minimum		6453	276	0	6972	6907	1425	5057	0	-2096	18861	0	18861	646	352	21860	21860	49.95
Average		6964	368	146	7479	8207	2054	5721	0	-1831	21152	0	21152	909	409	24779	24779	49.99

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding (LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
19-06-2023	4 Hrs	7141	229	215	7585	8703	1577	5710	0	-1600	21622	0	21622	645	328	24548	24548	50.01
20-06-2023	4 Hrs	7222	227	212	7661	9572	1316	5765	0	-1611	22363	0	22363	623	371	25308	25308	49.98
21-06-2023	4 Hrs	7192	278	217	7687	9304	1403	5805	0	-1727	22128	0	22128	569	313	25081	25081	49.98
22-06-2023	5 Hrs	6937	277	217	7431	9660	1337	5785	0	-1801	22048	0	22048	482	314	25009	25009	49.98
23-06-2023	23 Hrs	6802	556	211	7569	7795	1688	5874	0	-1716	20765	0	20765	1078	477	24481	24481	50.06
24-06-2023	23 Hrs	6332	503	0	6835	6918	1103	4989	0	-1410	18003	0	18003	947	339	21131	21131	50.00
25-06-2023	5 Hrs	6363	288	0	6651	7800	1003	4408	0	-1291	18235	0	18235	561	311	20734	20734	50.01
Maximum		7222	556	217	7687	9660	1688	5874	0	-1291	22363	0	22363	1078	477	25308	25308	50.06
Minimum		6332	227	0	6651	6918	1003	4408	0	-1801	18003	0	18003	482	311	20734	20734	49.98
Average		6856	337	153	7346	8536	1347	5477	0	-1594	20738	0	20738	701	350	23756	23756	50.00

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
19-06-2023	170.670	7.608	4.901	183.179	0.144	225.580	220.125	37.245	135.763	16.124	19.562	9.919	-47.477	539.408	76.958	627.372
20-06-2023	172.476	6.247	4.997	183.720	0.044	232.371	229.239	35.906	136.555	15.855	18.681	10.282	-48.218	545.544	77.181	633.370
21-06-2023	170.160	7.534	5.020	182.714	0.019	235.528	235.507	34.626	136.148	14.399	18.999	9.919	-48.809	543.840	77.727	632.333
22-06-2023	167.472	7.573	4.952	179.997	0.000	232.709	234.151	35.907	137.194	15.023	15.657	10.097	-52.532	537.650	78.286	626.584
23-06-2023	162.711	6.898	4.946	174.555	0.000	228.996	231.090	34.256	136.411	12.263	16.656	10.209	-51.424	524.759	78.289	613.346
24-06-2023	155.613	7.299	2.626	165.538	0.000	208.282	210.314	31.474	122.525	10.841	16.461	9.051	-43.928	484.824	69.440	564.172
25-06-2023	148.281	5.920	0.000	154.201	0.000	184.272	188.892	29.800	110.942	10.160	15.101	8.364	-34.489	445.196	57.954	512.840
Maximum	172.476	7.608	5.020	183.720	0.144	235.528	235.507	172.476	137.194	16.124	19.562	10.282	-34.489	545.544	78.289	633.370
Minimum	148.281	5.920	0.000	154.201	0.000	184.272	188.892	148.281	110.942	10.160	15.101	8.364	-52.532	445.196	57.954	512.840
Average	163.912	7.011	3.920	174.843	0.030	221.105	221.331	163.912	130.791	13.524	17.302	9.692	-46.697	517.317	73.691	601.431

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
19-06-2023	0.057	4.182	63.318
20-06-2023	0.033	4.216	63.284
21-06-2023	0.052	4.267	63.233
22-06-2023	0.070	4.338	63.162
23-06-2023	0.045	4.382	63.118
24-06-2023	0.046	4.429	63.071
25-06-2023	0.030	4.458	63.042

State Load Despatch Center,Airoli (MSETCL) Central Sector Share/Drawal from 19/Jun/2023 to 25/Jun/2023

Date	DAY	Central Sector Share		Total Interstate		Total Share		Total Drawal		Overdrawal(+) /	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
19-06-2023	MONDAY	64.311	9016	155.814	6492	220.125	9172	225.580	9399	5.455	227
20-06-2023	TUESDAY	66.031	9388	163.208	6800	229.239	9552	232.371	9682	3.132	130
21-06-2023	WEDNESDAY	75.190	9652	160.317	6680	235.507	9813	235.528	9814	0.021	1
22-06-2023	THURSDAY	77.332	9599	156.819	6534	234.151	9756	232.709	9696	-1.442	-60
23-06-2023	FRIDAY	77.173	9475	153.917	6413	231.090	9629	228.996	9542	-2.094	-87
24-06-2023	SATURDAY	73.649	8626	136.665	5694	210.314	8763	208.282	8678	-2.032	-85
25-06-2023	SUNDAY	67.738	7749	121.154	5048	188.892	7870	184.272	7678	-4.620	-192
Total		501.424		1047.894		1549.318		1547.738		-1.580	

Generator Unit Outages/Trippings from 19.06.2023 to 25.06.2023						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	FORCED
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	FORCED
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	FORCED
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	FORCED
Tarapur 1	08-01-2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-2020	4:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Ghatghar Unit-1	20-04-2022	0:35		Continued.	Stator Earth Fault	FORCED
Uran Unit A0	07-09-2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Uran Unit 5	12-11-2022	13:23		Continued.	Major overhauled.	FORCED
Chandrapur Unit 5	22-05-2023	19:00		Continued.	Stator Earth Fault	FORCED
Uran Unit 6	01-06-2023	19:57	13-07-2023	19:34	No Schedule	FORCED
Koyna STG-IV Unit-1	05-06-2023	16:30		Continued.	The KGSC Stg-4 Unit No-1(250MW) not available due to foreign material impact at Guide vane no 4 & 5.	FORCED
Koyna STG-IV Unit-3	07-06-2023	15:30	11-07-2023	15:35	Due to water shortage.	FORCED
Koyna STG-IV Unit-2	07-06-2023	15:30	12-07-2023	18:00	Due to water shortage.	FORCED
Koyna STG-IV Unit-4	08-06-2023	10:45	11-07-2023	15:35	Water Shortage	FORCED
Nasik Unit 3	08-06-2023	11:40	04-07-2023	16:35	Tolling Agreement with IEPL synchronised at 9:19 Hrs	FORCED
RPL(AMT) U-3	13-06-2023	0:01		Continued.	Annual Overhaul	PLANNED
RPL(AMT) U-5	16-06-2023	6:45	21-06-2023	18:22	Ash Conveyer problem	FORCED
Parli Unit 8	18-06-2023	23:55	15-07-2023	23:45	Annual Overhaul	PLANNED
Ghatghar Unit-2	19-06-2023	7:43	19-06-2023	19:30	Runner Upper seal temperature high.	FORCED
Parli Unit 6	21-06-2023	20:17	22-06-2023	11:19	Electrical Protection Operated	FORCED
Trombay 8	21-06-2023	23:35	23-06-2023	14:29	Due to RAPH issue	FORCED
Khaparkheda Unit 3	22-06-2023	22:48	24-06-2023	19:01	Suspected BTL	FORCED
Koyna Unit 1	24-06-2023	7:40	24-06-2023	16:45	Maintenance work	PLANNED
Koyna Unit 3	24-06-2023	7:42	24-06-2023	16:57	Maintenance work	PLANNED

Koyna Unit 4	24-06-2023	7:43	24-06-2023	16:10	Maintenance work	PLANNED
Koyna Unit 5	24-06-2023	7:46	24-06-2023	17:22	Maintenance work	PLANNED
Koyna Unit 6	24-06-2023	7:53	24-06-2023	16:25	Maintenance work	PLANNED
Koyna Unit 7	24-06-2023	7:55	24-06-2023	17:45	Maintenance work	PLANNED
Koyna Unit 8	24-06-2023	7:57	24-06-2023	16:55	Maintenance work	PLANNED
Uran Unit 8	24-06-2023	10:05		Continued.	Compressor Surge Protection	FORCED
Uran Unit B0	24-06-2023	10:45	24-06-2023	17:56	Turbine Vibration	FORCED
Uran Unit 7	24-06-2023	10:46	24-06-2023	13:17	Due to Boiler Protection.	FORCED
Uran Unit B0	24-06-2023	19:01		Continued.	On RR end bearing high vibrations	FORCED
Uran Unit 7	24-06-2023	19:03	15-07-2023	18:43	No Schedule	FORCED
Khaparkheda Unit 1	24-06-2023	22:47	26-06-2023	21:00	Boiler Tube Leakage	FORCED
Koyna Unit 8	25-06-2023	7:30	25-06-2023	15:45	Koyna dam nawaja intake gate and gate seal inspection work.	PLANNED
Koyna Unit 7	25-06-2023	7:34	25-06-2023	15:20	Koyna dam nawaja intake gate and gate seal inspection work.	PLANNED
Koyna Unit 6	25-06-2023	7:39	25-06-2023	15:20	Koyna dam nawaja intake gate and gate seal inspection work.	PLANNED
Koyna Unit 5	25-06-2023	7:39	25-06-2023	16:05	Koyna dam nawaja intake gate and gate seal inspection work.	PLANNED
Koyna Unit 4	25-06-2023	7:42	25-06-2023	19:25	Koyna dam nawaja intake gate and gate seal inspection work.	PLANNED
Koyna Unit 3	25-06-2023	7:44	25-06-2023	15:40	Koyna dam nawaja intake gate and gate seal inspection work.	PLANNED
Koyna Unit 2	25-06-2023	7:46	25-06-2023	19:05	Koyna dam nawaja intake gate and gate seal inspection work.	PLANNED
Koyna Unit 11	25-06-2023	9:15	25-06-2023	15:30	Checking of radial gate turn buckle gate equalizer plate and other gate maintenance work.	PLANNED
Koyna Unit 9	25-06-2023	9:15	25-06-2023	15:30	Checking of radial gate turn buckle gate equalizer plate and other gate maintenance work.	PLANNED
Koyna Unit 10	25-06-2023	9:15	25-06-2023	15:30	Checking of radial gate turn buckle gate equalizer plate and other gate maintenance work.	PLANNED
Koyna Unit 12	25-06-2023	9:15	25-06-2023	15:30	Checking of radial gate turn buckle gate equalizer plate and other gate maintenance work.	PLANNED
Koyna Unit 1	25-06-2023	13:55	25-06-2023	14:45	220KV Bus section 1 tripped.	PLANNED

Transmission Line Outages/Trippings from 19.06.2023 to 25.06.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
BUS REACTOR (240 MVar) @ KORADI 3	22-06-2023	8:07	22-06-2023	16:15	As per CEA guideline within six month reactor changeover activity spare reactor to be taken into service in place of B-Phase reactor.	PO	765 KV
765/400kV 1500MVA ICT @ AKOLA 2	25-06-2023	10:47	25-06-2023	18:56	Planned outage 567 OCC meeting	HT	765 KV
765/400kV 1500MVA ICT @ AKOLA 2	25-06-2023	10:47	25-06-2023	18:56	TAKING B-PH ICT IN SERVICE IN PLACE OF SPARE PHASE ICT AS PER CEA GUIDELINE.	PO	765 KV
POLE-2 BASE AC FILTER Z1-	23-06-2023	0:45	23-06-2023	5:40	To attend 1 nos Hotspot	EO	500 KV
POLE-2 BASE AC FILTER Z1-	23-06-2023	0:45	23-06-2023	2:40	To attend 1 nos Hotspot	EO	500 KV
CHANDRAPUR - PADGHE HVDC POLE 1	24-06-2023	0:46	24-06-2023	2:42	Emergency Outage for attending hot spot at Padghe end.	HT	500 KV
CHANDRAPUR - PADGHE HVDC POLE 2	24-06-2023	15:12	24-06-2023	20:25	Pole-2 tripped on Line fault at location 1533 to 1534.	T	500 KV
CHANDRAPUR - PADGHE HVDC POLE 2	24-06-2023	23:52	25-06-2023	19:43	Tripped on differential protection.	T	500 KV
TBC 2 @ CHANDRAPUR	12-06-2023	8:48	22-06-2023	14:15	Replacement of problematic old BHEL make 400kV quad break CB of TBC-2 bay with new siemens ltd make 400kV Quad CB.	PO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	14-06-2023	12:55	24-06-2023	18:00	TO CONTROL LINE LOADING	HT	400 KV
PADGHE - NAGOTHANE CKT - 1	15-06-2023	11:17	20-06-2023	20:30	1. Stringing of 6 Nos of spans between location nos 310-313. 2. Dismantling of 2 nos of Lattice towers	PO	400 KV
BABHALESHWAR - PADGHE CKT - 2	18-06-2023	22:08	19-06-2023	6:06	Routine Line maintenance and Insulator cleaning work	PO	400 KV
KARAD - TALANDGE CKT - 2	19-06-2023	5:09	19-06-2023	9:00	Line maint work. Quarterly maintenance work	PO	400 KV
400/220/20 KV 100 MVA SPARE BHEL ICT @ KORADI	19-06-2023	9:37	19-06-2023	21:53	Bushings TAN Delta, Winding resistance, LBB relay testing	PO	400 KV

Transmission Line Outages/Trippings from 19.06.2023 to 25.06.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400/220/33 KV 315 MVA ICT - 2 @ CHANDRAPUR	19-06-2023	7:31	19-06-2023	13:48	1. Measurement of tandelta of bushing. 2. Measurement of CB timing, CRM & DCRM. 3. Premonsoon maintenance work. 4. Bay routine maintenance work.	PO	400 KV
400/220/33 KV 500MVA ICT - 2 @ KORADI 2	19-06-2023	9:19	19-06-2023	17:06	1) Arrangement & fabrication of Copper flat strip for neutral connection of ICT-II under RRS project work.	PO	400 KV
400/220/33KV 315MVA ICT - 3 @ LONIKAND	19-06-2023	22:32	20-06-2023	1:39	Pre-monsoon maintenance activity	PO	400 KV
400/220/33KV SPARE ICT @ KORADI 2	19-06-2023	12:22	19-06-2023	16:12	1) Trials of 86 relay operation of Spare ICT to trip ICT-II Circuit Breaker, for RRS project. On dtd. 19.06.2023. 2) Trials of 86 relay operation of Spare ICT to trip ICT-I Circuit Breaker, for RRS project. On dtd. 20.06.2023.	PO	400 KV
BUS COUPLER @ KARAD	19-06-2023	10:11	21-06-2023	16:22	Planned outage for relay panel shifting work	HT	400 KV
BUS COUPLER @ KARAD	19-06-2023	10:11			Outage for shifting of Relay panel of 400 kV bus coupler due to replacement of 400 kV Solapur & Lonikand ckt relay panel.For commissioning of 400 kV Solapur & Lonikand ckt shifting of relay panel of Buscoupler is necessary.	PO	400 KV
MAIN BAY (412) OF EKTUNI CKT - 2 @ TAPTITANDA	19-06-2023	12:33	21-06-2023	17:19	Circuit Breaker Overhauling by M/s CGL	PO	400 KV
CHANDRAPUR 2 - WARORA CKT-1	20-06-2023	8:50	20-06-2023	15:48	For replacement of Faulty PID disc insulator if found in PID testing	PO	400 KV
400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	20-06-2023	16:26	20-06-2023	21:24	To Avoid Mal-operation of NDR, work of checking healthiness of this relay since it is hanged	EO	400 KV

Transmission Line Outages/Trippings from 19.06.2023 to 25.06.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400/220/33 KV 315 MVA ICT - 2 @ KHARGHAR	20-06-2023	5:08	20-06-2023	7:55	Pre monsoon maintenance	PO	400 KV
400/220/33 KV 315 MVA ICT - 3 @ KHARGHAR	20-06-2023	3:15	20-06-2023	5:04	Pre monsoon maintenance	PO	400 KV
400/220/33KV SPARE ICT @ KORADI 2	20-06-2023	12:13	20-06-2023	17:53	1) Trials of 86 relay operation of Spare ICT to trip ICT-II Circuit Breaker, for RRS project. On dtd. 19.06.2023. 2) Trials of 86 relay operation of Spare ICT to trip ICT-I Circuit Breaker, for RRS project. On dtd. 20.06.2023.	PO	400 KV
500 MVA 400/220 KV ICT - 2 @ CHANDRAPUR 2	20-06-2023	8:02	20-06-2023	12:57	Premonsoon activities and bay maintenance work	PO	400 KV
DHULE- - BABLESHWAR CKT - 1	20-06-2023	13:25	20-06-2023	21:52	Routine Line maintenance and Insulator cleaning work	PO	400 KV
CHANDRAPUR-PARLI CKT-3	21-06-2023	13:17	21-06-2023	19:10	(1) Distance relay testing work. (2) Bay maintenance work. (3) Hardware tightning and fitting work.	PO	400 KV
400/220 KV 3X105 MVA ICT - 1 @ NAGOTHANE	21-06-2023	12:06	21-06-2023	16:02	PRE MANSOON MAINTENANCE WORK	PO	400 KV
400/220 KV 500MVA ICT - 4 @ KALWA	21-06-2023	11:20	21-06-2023	13:33	For attending heavy sparking on 29A Isolator 220KV Side by shifting the LV side on TBC & LV side A-bus Jumper removing by hotline method.	EO	400 KV
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	22-06-2023	4:54	22-06-2023	6:10	Tripped from Nanded end only	T	400 KV
KORADI - KHAPERKHEDA CKT - 1	22-06-2023	6:48	22-06-2023	14:38	Breaker CRM, DCRM Timing test, CVT Tan delta testing & Isolator routine maintenance work.	PO	400 KV
KORADI 2-WARDHA (PG)	22-06-2023	16:56	23-06-2023	16:09	Tripped on Teed Protection.	T	400 KV
KORADI 2-WARDHA (PG)	22-06-2023	15:50	22-06-2023	16:55	Tripped on Teed Protection.	T	400 KV

Transmission Line Outages/Trippings from 19.06.2023 to 25.06.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
400/220/33 KV 315MVA ICT - 1 @ CHAKAN	22-06-2023	10:19	22-06-2023	20:20	For Overhauling of SERGI NIFPS Fire system for ICT No.1 and routine Maintenance and DT.	PO	400 KV
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	22-06-2023	10:10	22-06-2023	19:51	Pre-Monsoon maintenaance	PO	400 KV
400/220/33 KV 500MVA ICT - 1 @ KORADI 2	22-06-2023	11:00	22-06-2023	18:08	1) Arrangement & fabrication of Copper flat strip for neutral connection of ICT-I under RRS project work.	PO	400 KV
400/220/33KV SPARE ICT @ KORADI 2	22-06-2023	12:15	22-06-2023	18:18	Trials of 86 relay operation of Spare ICT to trip ICT-I Circuit Breaker, for RRS project.	PO	400 KV
BUS COUPLER @ KOLHAPUR-III (TALANDGE)-400 KV	22-06-2023	17:19	22-06-2023	20:12	for attending hotspot observed at Y-phase,B bus isolator T clamp at 400 kv Talandge.	EO	400 KV
KORADI - SATPUR	22-06-2023	9:14	22-06-2023	13:34	Replacement old ABT meter by new energy meter	HT	400 KV
MAIN BAY OF 167MVA (401) 400/220 Spare ICT @ NANDED	22-06-2023	11:46	22-06-2023	14:17	To attend the Oil leakage near Neutral Bushing on Top of ICT and Radiator Header Pipe.	PO	400 KV
MAIN BAY - 412 OF WARDHA PGCIL @ KORADI 2	22-06-2023	10:15	22-06-2023	15:36	Diagnostic testing of Circuit Breaker & Current transformer Routine nut bolt tightening	PO	400 KV
MAIN BAY - 412 OF WARDHA PGCIL @ KORADI 2	22-06-2023	10:15	22-06-2023	15:36	Diagnostic testing of circuit breaker & current transformer routine nut bolt tightening.	PO	400 KV
Main Bay-400 kv Chakan-Talegaon(PG) Ckt-1 and 400 kv -Bus 1 at 400 kv Talegaon(PG)	22-06-2023	9:15	22-06-2023	13:00	AMP works	PO	400 KV
TIE BAY (409) OF BUS REACTOR @ LAMBOTI	22-06-2023	18:14	22-06-2023	20:10	Cable of CSD found damaged	EO	400 KV
TARAPUR - BOISAR (PG) CKT - 2	23-06-2023	14:35	23-06-2023	19:52	Outage availed for safety purpose only	HT	400 KV
400/220/33KV 500 MVA ICT - 1 @ KUDUS	23-06-2023	9:50	23-06-2023	17:22	Outage required for completion of pending work of 400/220/33kv ICT-2.	PO	400 KV

Transmission Line Outages/Trippings from 19.06.2023 to 25.06.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
AURANGABAD(MS) - AURANGABAD(PG) CKT -1	23-06-2023	11:01	23-06-2023	20:40	412L AMP at Aurangabad & 403L AMP at Waluj and BHEL Insulator Replacement work. AR to be kept in non Auto mode for 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2	PO	400 KV
BUS COUPLER @ PADGHE	23-06-2023	10:18	23-06-2023	19:56	1) Bay Maint work 2) Diagnostic Testing work 3) MTAMC work	PO	400 KV
LONIKAND - JEJURI CKT - 1	23-06-2023	8:55	23-06-2023	9:37	For load management of 400 kv Talegaon PG Chakan line and For Alandi palki dindi passing under 765 kV Pune GIS Solapur PG line	HT	400 KV
TIE BAY - 411 OF WARDHA PGCIL @ KORADI 2	23-06-2023	1:22			Diagnostic testing of Circuit Breaker & Current transformer Routine nut bolt tightening	PO	400 KV
KOLHAPUR - SOLAPUR (PG) CKT - 2	24-06-2023	14:42	25-06-2023	1:17	Line tripped on distance protection	T	400 KV
NAGOTHANE - DABHOL CKT - 1	24-06-2023	6:09	24-06-2023	7:22	Distance Protection	T	400 KV
BUS COUPLER @ LONIKAND-1	24-06-2023	12:05	24-06-2023	15:37	400kV Bus Coupler 29-A & 29-B PG Isolator mechanicm box replacement and trials. Also, DT Work & Bay Maintenance	PO	400 KV
DHULE - SSNNL CKT - 1	24-06-2023	4:41	24-06-2023	15:20	Tripped on Distance Protection.	T	400 KV
JEJURI - KARAD	24-06-2023	18:46	25-06-2023	7:55	Tripped on distance protection	T	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	25-06-2023	10:40	26-06-2023	10:02	H/T for load management	HT	400 KV
DABHOL - NAGOTHANE CKT - 1	25-06-2023	6:24	25-06-2023	10:58	Removing of cutted Earthwire between loc no. 68-69	EO	400 KV
JEJURI - KARAD	25-06-2023	20:28	26-06-2023	11:28	Distance Protection	T	400 KV
LONIKAND - JEJURI CKT - 2	25-06-2023	16:44	25-06-2023	20:34	HT for Load Management	HT	400 KV
PUNE(GIS) - TALEGAON(PG) CKT - 3	25-06-2023	13:43	26-06-2023	4:39	Tripped on distance protection	T	400 KV

Transmission Line Outages/Trippings from 19.06.2023 to 25.06.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
PUNE(GIS) - TALEGAON(PG) CKT - 4	25-06-2023	21:32	26-06-2023	4:43	Outage availed for safety purpose and to attend broken insulator of 400 kV Pune & Pune Ckt-3	HT	400 KV
CHIKHALI-JALNA I	18-06-2023	8:24	22-06-2023	0:25	Replacement of bend main 1st section leg of B type tower at Loc no.26.		220 KV
CHIKHALI-JALNA II	18-06-2023	8:24	22-06-2023	0:27	Replacement of bend main 1st section leg of B type tower at Loc no.26.		220 KV
BOISAR II - BOISAR (PG) CKT - 2	19-06-2023	21:40	19-06-2023	23:13	Replacement of B-ph pilot string due to continuous sparking & abnormal sound at suspension clamp end. (Pilot string is connected with T point drop jumper) after shifting the line on TBC.	EO	220 KV
220/132KV 200 MVA ICT NO 1 @ MAGARPATTA	19-06-2023	8:18	19-06-2023	17:06	FOr all 03 nos. LV CT replacement & B Ph HV CT replacement work & twin conductor jumpering for LV CTs.	PO	220 KV
220/132KV 200MVA ICT 1 @ JEUR	19-06-2023	11:10	19-06-2023	15:05	Outage is required for oil leakage from Yph LV CT of ICT No 1	EO	220 KV
220/33KV 100MVA TF No.1 @ BOTHE	19-06-2023	10:04	19-06-2023	14:23	Relay Testing Work	PO	220 KV
220/33KV 100MVA TF No.2 @ BOTHE	19-06-2023	14:28	19-06-2023	16:38	Relay Testing Work	PO	220 KV
BUS SECTION - 2 @ BIDRI	19-06-2023	9:53	19-06-2023	16:15	Cold line insulator cleaning, Bus PT testing & QMW	PO	220 KV
KALWA - SALESETTE CKT - 5	19-06-2023	9:37	21-06-2023	21:54	Project work-Conductor stringing in span AP 12 - AP 13.	PO	220 KV
KALWA - SALESETTE CKT - 5	19-06-2023	9:37	21-06-2023	21:54	OPGW stringing in span AP 12 - AP 13.	PO	220 KV

Transmission Line Outages/Trippings from 19.06.2023 to 25.06.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
TIFIL - KALWA	19-06-2023	14:56	19-06-2023	16:27	R_PHASE CT TESTING WORK TO IDENTIFY THE ¿METERING ISSUE¿AT TFIPL END (The current shown for R-phase is not matching with that at Kalwa end. Sometimes showing double current)	EO	220 KV
VANKUSWADE - AJINKYATARA	19-06-2023	13:07	19-06-2023	16:55	CB Overhauling Work	PO	220 KV
AAREY - AEML SAKI CKT - 2	20-06-2023	20:13	21-06-2023	7:06	Attending chattering sound from CB Cubicle of R-phase	EO	220 KV
BUTIBORI 3-PURTI	20-06-2023	8:10	20-06-2023	11:42	Diagnostic Testing work		220 KV
JEJURI (400 KV)-JEJURI- I	20-06-2023	4:18	20-06-2023	4:59	Distance Protection	T	220 KV
MALHARPETH - KARAD	20-06-2023	11:10	20-06-2023	13:23	Fixing of repair sleeves between loc no.152-153	PO	220 KV
MIRAJ - MHAISHAL	20-06-2023	15:38	20-06-2023	16:36	Replacement of moisture release valve of HV CB (Y Ph Pole)	PO	220 KV
POPHLI PEDHMBE LINE- 1	20-06-2023	8:05	20-06-2023	8:05	1. "R" phase CT oil level at below minimum show on gauge. 2. "Y" phase breaker to line side isolator jumper stand found broken	EO	220 KV
220 KV PADEGAON -WALUJ CKT I	20-06-2023	10:24	20-06-2023	17:33	Diagnostic Testing work	PO	220 KV
220/132 KV 200 MVA ICT 1@ BALE(SOLAPUR)	20-06-2023	14:10	20-06-2023	19:07	Outage is required for Oil leakage attending work	PO	220 KV
220/132 KV 200 MVA ICT 2@ BALE(SOLAPUR)	20-06-2023	10:13	20-06-2023	14:05	Outage is required for Tan delta testing	PO	220 KV
220/132-110 KV 200MVA ICT - 3 @ OGLEWADI	20-06-2023	11:07	20-06-2023	15:12	CB Overhauling Work	PO	220 KV
220/22 KV 50 MVA PTR 3 @ LONIKAND	20-06-2023	11:22			pre monsoon maintenance activities	PO	220 KV
220/33 KV 50MVA T/F - 2 @ MIRAJ	20-06-2023	10:21	20-06-2023	13:55	Replacement of moisture release valve of HV CB (Y Ph Pole)	PO	220 KV

Transmission Line Outages/Trippings from 19.06.2023 to 25.06.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
BABLESHWAR -AHAMADNAGAR-I-JEUR TAP	20-06-2023	12:18	20-06-2023	15:56	In view of tripping on date 17.6.2023, vertical patrolling carried out R Phase Flashover string observed same is to be replaced at location no. 97 by hot line unit	EO	220 KV
LAMBOTI - KARKAMB	20-06-2023	14:59	20-06-2023	17:35	For attending hot spot on B phase Line Isoltor.	EO	220 KV
PALGHAR - NALASOPARA	20-06-2023	5:00	20-06-2023	8:38	Hot Spot attending work on220kv PalgharNallasopara Line at Loc No.204Bunching (B-Ph Nsp Side Temp- 127°C),142 (R-Ph Nsp Side Temp71°C), 108 (R-Ph Nsp Side Temp- 75°C), 116(R-Ph Nsp Side Temp- 79°C),82 Bunching(B-Ph Nsp Side Temp- 79°C).	EO	220 KV
PALGHAR - PANCHALI TSS	20-06-2023	5:09	20-06-2023	8:01	Outage is required for safety purpose during following work on 220KV Palghar-Nalasopara Line: Attending hot spot at loc. No.204Bunching (B-Ph Nsp Side Temp- 127°C),142 (R-Ph Nsp Side Temp- 71°C), 108 (R-Ph Nsp Side Temp- 75°C), 116 (R-Ph Nsp Side Temp- 79°C),82 Bunching (B-Ph Nsp Side Temp- 79°C),),84 (R-Ph Palghar Side Temp- 89°C).	EO	220 KV
HINGANGHAT - BHUGAON	21-06-2023	7:20	21-06-2023	10:03	To Attend the identified Hotspot at tower no.11, B phase.		220 KV
LAMBOTI - PANDHARPUR	21-06-2023	16:07	21-06-2023	19:43	Outage is required for String replacement Loc No. 404 R Ph & 407 Y Ph	EO	220 KV
TROMBAY - KALWA	21-06-2023	12:19	21-06-2023	15:19	Tripped on Distance Protection.	T	220 KV
YEOTMAL- PUSAD	21-06-2023	10:44	21-06-2023	18:12	Replacement of String on Y-ph SSN at Loc no.226	PO	220 KV

Transmission Line Outages/Trippings from 19.06.2023 to 25.06.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220 KV BAMBHORI - DEEPNAGAR CKT	21-06-2023	11:38	21-06-2023	13:05	For attending Red Hotspot & replacement of TNC switch of C&R panel.	PO	220 KV
220/132 KV 150 MVA ICT @ BOISAR-II	21-06-2023	12:04	24-06-2023	20:03	Transformer oil filtration due to poor DGA result & Diagnostic testing.	PO	220 KV
220/132 KV 200 MVA ICT 2 @ BABHLESHWAR	21-06-2023	17:00	21-06-2023	20:50	Bay equipment maintenance work.	PO	220 KV
220/132-110 KV 100 MVA ICT 2	21-06-2023	11:00	21-06-2023	15:33	Replacement of HV CB	EO	220 KV
BADNERA - AMRAVATI	21-06-2023	10:52	21-06-2023	14:51	Distance & back up protection testing work by protection unit 2, Amravati.	PO	220 KV
GOREGAON - AAREY CKT - 1	21-06-2023	16:45	21-06-2023	21:52	Attending hotspot (150 Deg) LA termination Y-phase at CTT tower no VAB 20A	EO	220 KV
KHARGHAR - KHANDESHWAR CKT - 1	21-06-2023	9:50	21-06-2023	19:14	Tightning of conductor for Uran-Kharghar line at crossing location outage for Safety Purpose	PO	220 KV
KHARGHAR - KHANDESHWAR CKT - 2	21-06-2023	9:59	21-06-2023	18:55	Tightening of conductor for Uran-Kharghar line at crossing location outage for safety purposed	PO	220 KV
MAIN BUS @HALKARNI	21-06-2023	10:14	21-06-2023	20:00	220kv Busbar Relay, Diagnostic Testing of 220KV PT, Lines Distance relay testing and Q.M. work of bus.	PO	220 KV
PARANDA-BARSHI	21-06-2023	9:45	21-06-2023	13:49	Outage is required for Quarterly Maintenance	PO	220 KV
220 KV PARLI -U-8 - PARBHANI CKT	22-06-2023	11:25	22-06-2023	17:35	String replacement work of loc no.311 r-ph & 316 y-ph.	PO	220 KV
220/132 KV 200 MVA ICT 2 @ MALEGAON	22-06-2023	10:03	24-06-2023	15:38	For Internal Inspection of ICT	PO	220 KV
220/132 KV 200MVA ICT 2 @ KURKUMBH	22-06-2023	10:10	22-06-2023	15:35	Pre monsoon maintenance of ICT bay.	PO	220 KV
220/132-110 KV 100 MVA ICT 1	22-06-2023	12:02	23-06-2023	13:11	Replaement of H.V C.B	PO	220 KV

Transmission Line Outages/Trippings from 19.06.2023 to 25.06.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
FLAGSHIP-CHINCHWAD	22-06-2023	10:03	22-06-2023	15:44	1.Half yearly maintenance work 2.CRM measurement of EHV breaker 3.CT tanδ; measurement of 220kV CT	PO	220 KV
MAIN BUS SECTION - 2 @ KOLSHET	22-06-2023	16:50	22-06-2023	17:59	Replacement of 16 Amp fuse for secondary 220KV Bus PT-2 (220 KV PT-2 & 1 not available in OMS hence the element MAIN BUS SECTION - 2 @ KOLSHET is selected.)	EO	220 KV
OSMANABAD - PARLY (PG)	22-06-2023	10:37	22-06-2023	17:24	Work at pg end	PO	220 KV
OSMANABAD - PARLY (PG)	22-06-2023	10:37	22-06-2023	17:24	For AMP	PO	220 KV
PALGHAR - NALASOPARA	22-06-2023	4:56	22-06-2023	8:19	1) For replacement of heavily rusted old Disc insulator string with porcelain long rod insulator at location no. 94,95,97,98 & 136. 2) Hot Spot attending work at Loc No. 108 (RPh Nsp Side Temp- 75°C), 142(R-Ph Palghar Side Temp- 71°C). 3) Loc No.116 R-Ph DSN String replacement work, as the mechanical strength of first insulator string found weak and its movement observed, thus needs to be replaced on priority.	EO	220 KV
GHATGHAR - BAPGAON	23-06-2023	7:19	23-06-2023	11:45	To replace B Phase suspension insulator string at Loc. No. 319B.	EO	220 KV
JEJURI (400 KV)-JEJURI- I	23-06-2023	15:42	23-06-2023	21:28	For taking AR trials in view of non AR of CB on Dt.20.06.2023	PO	220 KV
LONAND-BOTHE	23-06-2023	11:04	23-06-2023	14:14	Relay Testing Work	PO	220 KV
MAHAD - KANDALGAON	23-06-2023	1:02	23-06-2023	23:35	For replacement of STN by DTN at newly erected monopole loc No.19. facing of earthwire at loc no. 18-19,20-21,etc. Project and line maintenance work.	PO	220 KV

Transmission Line Outages/Trippings from 19.06.2023 to 25.06.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
URAN - APTA 2	23-06-2023	12:02	23-06-2023	16:27	Bay Maintenance work and Diagnostic Testing & Routine line maintenance work	PO	220 KV
URAN - KHARGHAR 1	23-06-2023	17:36	11-07-2023	20:03	LILO and commissioning of 220kV Ulwe GIS	PO	220 KV
WADA - BHAVEGHAR	23-06-2023	8:40	23-06-2023	18:42	Erection of new 220KV Tower ND+6 near existing Loc no.86 under ORC scheme of establishment of 220KV Inox S/stn.	PO	220 KV
220 KV SICOM - CFP CKT - 2	23-06-2023	15:25	23-06-2023	17:05	Relay Replacement	PO	220 KV
PALGHAR - NALASOPARA	23-06-2023	5:13	23-06-2023	8:30	1) At Loc no. 110 & 136 Pilot string needs to be replaced by 70KV Porcelain Long rod insulator as chattering noise is heard. 2) Attending Hot spot at Loc no. 142.	EO	220 KV
PT-1 @ KHADKI	23-06-2023	10:35	23-06-2023	12:07	Half yearly Maint.	PO	220 KV
URAN - APTA CKT - 1	23-06-2023	12:02	23-06-2023	16:27	Bay Maintenance work and Diagnostic Testing & Routine line maintenance work	PO	220 KV
URAN - SEZ JNPT	23-06-2023	10:50	23-06-2023	12:05	Routine line maintenance work	PO	220 KV
WALCHANDNAGAR-CSSK BHAVANI NAGAR	23-06-2023	13:13	23-06-2023	18:40	To attend DC Leakage in 220KV Circuit Breaker of 220KV Walchandnagar Bay@220KV CSSK S/STN Bhavaninagar	PO	220 KV
BOISAR II - BOISAR (PG) CKT - 1	24-06-2023	10:21	24-06-2023	15:38	Annual bay maintenance. Diag. testing for CT, LA & Isolator work.	PO	220 KV
HAMIDWADA - MUMEWADI	24-06-2023	15:17	24-06-2023	17:25	For Diagnostic Testing of CT,CB & Premonsoon Maintenance work of bay equipments	PO	220 KV
MUMEWADI -HALKARNI 1 LINE	24-06-2023	9:30	24-06-2023	13:28	For Diagnostic Testing of CT,CB & Premonsoon Maintenance work of bay equipments	PO	220 KV
SAHARA-URSE	24-06-2023	20:39	25-06-2023	4:02	H/T for load management.	HT	220 KV
URSE - TALEGAON (AMBI) CKT 1	24-06-2023	20:33	25-06-2023	3:57	Tripped on distance protection	T	220 KV

Transmission Line Outages/Trippings from 19.06.2023 to 25.06.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
100 MVA 220/132 KV ICT	24-06-2023	11:31	24-06-2023	17:33	Diagnostic testing work	PO	220 KV
100 MVA 220/132 KV ICT - I @ JALKOT	24-06-2023	12:05	24-06-2023	15:39	Testing/Maintenance of OSR Relay		220 KV
220/100 KV 100 MVA ICT 1 @ TAMBATI	24-06-2023	12:00	24-06-2023	12:44	Bay maintenance & Pre-Monsoon activity	PO	220 KV
220/100 KV 100 MVA ICT 2 @ TAMBATI	24-06-2023	10:12	24-06-2023	11:40	Bay Maintenance & Pre-Monsoon activity	PO	220 KV
220/110 KV 250 MVA ICT - 2 @ VERSOVA (TATA)	24-06-2023	13:01	24-06-2023	15:25	Installation of Cable monitoring System in LT Box.	PO	220 KV
220/132 KV 200 MVA ICT 1 @ KALMESHWAR	24-06-2023	12:43	24-06-2023	14:06	Premonsoon Maintenance work	PO	220 KV
220/132 KV 200 MVA ICT 2	24-06-2023	11:00	24-06-2023	12:38	Premonsoon maintenance work	PO	220 KV
220/132 KV 200MVA ICT 3@ BALE(SOLAPUR)	24-06-2023	12:31	24-06-2023	13:28	Outage is required for Oil leakage attending work	PO	220 KV
BUS COUPLER @ SAHAR	24-06-2023	10:31	24-06-2023	20:05	PROTECTION TESTING	PO	220 KV
KADEGAON-MIRAJ	24-06-2023	10:24	24-06-2023	13:32	Pilot string replacement work at Loc No.127 Y Ph	PO	220 KV
PT-2 @ KHADKI	24-06-2023	10:30	24-06-2023	12:23	Half yearly Maint. work	PO	220 KV
RANJANGAON - U TECH SUGAR CKT	24-06-2023	10:42	24-06-2023	11:35	Distance Protection	T	220 KV
RAYMOND - TKEC	24-06-2023	10:30	24-06-2023	14:32	1.Providing support to bus jump of bus isolator 2.Maintenance work at consumer end	PO	220 KV
HINJAWADI I- CHINCHWAD	25-06-2023	16:44	26-06-2023	5:28	HT for Load Management	T	220 KV
KALMESHWAR-PANDHURNA	25-06-2023	12:26	25-06-2023	17:39	D/P OPTED:Y-B,19.99KM,7KA,6.94KA	T	220 KV
KALMESHWAR-PANDHURNA	25-06-2023	12:26	25-06-2023	17:39	Distance Protection	T	220 KV
KANDALGAON - KOYNA (POPHALI)	25-06-2023	13:55	25-06-2023	14:40	220KV bus section 1 tripped at pophali.	T	220 KV
KHARGHAR - SONKHAR	25-06-2023	6:05	25-06-2023	11:53	Tripped on Distance Protection.	T	220 KV
POPHLI PEDHMBE LINE- 1	25-06-2023	13:55	25-06-2023	14:35	220KV bus section 1 tripped at pophali.	T	220 KV
SONKHAR - TROMBAY	25-06-2023	6:05	25-06-2023	6:44	AR successful at Trombay end only.	T	220 KV
POPHALI - KDPH	25-06-2023	13:55	25-06-2023	14:50	220KV bus section 1 tripped at pophali.	T	220 KV

Transmission Line Outages/Trippings from 19.06.2023 to 25.06.2023							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KALWA KALYAN	18-06-2023	21:47	19-06-2023	5:20	Tower foundation work under vicinity of line at loc. 156A (Bullet Train Project)	PO	110 KV
WAGHIVALI - CHEMBUR	19-06-2023	5:25	19-06-2023	9:24	Attending 110 kV Wag Chembur line damaged C Phase conductor in span 52 - 53	PO	110 KV
KARANJADE - WAGHIVALI CKT - 2	21-06-2023	10:50	21-06-2023	12:40	For Protection Testing	PO	110 KV
CREEK SIDE BUS @ KALWA	22-06-2023	18:40	22-06-2023	19:46	For Bird Nest removal on Suspension string of 100kV Creek side Main bus above the 100kV Mumbra CB.	EO	100 KV