

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 17/Aug/2015 to 23/Aug/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
17/08/2015	12 Hrs	3543	568	280	4391	6190	296	5088	137	-1506	14596	24	14620	1041	512	17655	17679	49.94
18/08/2015	11 Hrs	3716	993	273	4982	6069	201	5145	128	-1469	15056	26	15082	1030	513	18068	18094	49.98
19/08/2015	11 Hrs	3739	966	272	4977	6273	83	5218	139	-1426	15264	26	15290	1107	510	18307	18333	49.88
20/08/2015	12 Hrs	3565	718	194	4477	7329	432	4303	135	-1507	15169	24	15193	1163	514	18353	18377	49.97
21/08/2015	11 Hrs	3917	724	270	4911	7031	789	3833	81	-1459	15186	27	15213	1160	514	18319	18346	49.92
22/08/2015	12 Hrs	4051	199	249	4499	6621	1090	3906	125	-1284	14957	25	14982	1158	511	17910	17935	49.95
23/08/2015	12 Hrs	3789	342	277	4408	5761	1280	4852	157	-1010	15448	25	15473	801	515	17774	17799	49.92
Maximum		4051	993	280	4982	7329	1280	5218	157	-1010	15448	27	15473	1163	515	18353	18377	50
Minimum		3543	199	194	4391	5761	83	3833	81	-1507	14596	24	14620	801	510	17655	17679	50
Average		3760	644	259	4664	6468	596	4621	129	-1380	15097	24	15122	1066	513	18055	18080	50

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
17/08/2015	13 Hrs	3576	603	280	4459	5631	362	5194	129	-1434	14341	24	14365	1087	514	17376	17400	49.94
18/08/2015	13 Hrs	3581	787	279	4647	5974	254	5203	133	-1327	14884	26	14910	1153	515	17879	17905	49.98
19/08/2015	13 Hrs	3819	591	268	4678	6297	199	4992	166	-1454	14878	26	14904	1151	516	17999	18025	49.92
20/08/2015	13 Hrs	3559	687	232	4478	7219	399	4388	130	-1489	15125	24	15149	1155	517	18286	18310	49.97
21/08/2015	13 Hrs	3890	573	268	4731	6504	796	3887	138	-1518	14538	27	14565	1157	517	17730	17757	49.94
22/08/2015	16 Hrs	4153	251	266	4670	5533	1315	4242	111	-1201	14670	27	14697	1087	517	17475	17502	49.94
23/08/2015	13 Hrs	3811	492	278	4581	5307	1154	4749	158	-1002	14947	25	14972	803	517	17269	17294	49.97
Maximum		4153	787	280	4731	7219	1315	5203	166	-1002	15125	27	15149	1157	517	18286	18310	50
Minimum		3559	251	232	4459	5307	199	3887	111	-1518	14341	24	14365	803	514	17269	17294	50
Average		3770	569	267	4606	6066	640	4665	138	-1346	14769	24	14795	1085	516	17716	17742	50

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
17/08/2015	20 Hrs	3690	541	272	4503	4929	810	5091	0	-1231	14102	22	14124	1037	517	16887	16909	49.86
18/08/2015	20 Hrs	3905	836	273	5014	4759	442	5202	0	-1200	14217	28	14245	1077	516	17010	17038	49.92
19/08/2015	20 Hrs	3695	801	276	4772	4625	763	5143	0	-1286	14017	30	14047	1077	517	16897	16927	49.85
20/08/2015	20 Hrs	3873	798	270	4941	4842	864	4643	0	-1267	14023	27	14050	1097	519	16906	16933	49.81
21/08/2015	20 Hrs	3878	722	272	4872	4533	1278	4499	0	-1285	13897	28	13925	1088	518	16788	16816	49.94
22/08/2015	20 Hrs	4141	599	271	5011	4767	1097	4384	0	-1143	14116	29	14145	1083	517	16859	16888	49.93
23/08/2015	21 Hrs	3772	97	273	4142	4984	1557	4036	0	-1053	13666	25	13691	803	518	16040	16065	49.96
Maximum		4141	836	276	5014	4984	1557	5202	0	-1053	14217	30	14245	1097	519	17010	17038	50
Minimum		3690	97	270	4142	4533	442	4036	0	-1286	13666	22	13691	803	516	16040	16065	50
Average		3851	628	272	4751	4777	973	4714	0	-1209	14005	22	14032	1037	517	16770	16797	50

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
17/08/2015	4 Hrs	3051	214	277	3542	3529	638	4904	0	-609	12004	24	12028	623	518	13754	13778	49.98
18/08/2015	5 Hrs	3899	81	276	4256	4250	301	4824	0	-787	12844	24	12868	581	398	14610	14634	49.95
19/08/2015	5 Hrs	3942	65	279	4286	4092	292	4883	0	-647	12906	24	12930	773	399	14725	14749	49.96
20/08/2015	4 Hrs	3737	146	275	4158	4175	469	4706	0	-553	12955	24	12979	817	518	14843	14867	50.00
21/08/2015	4 Hrs	3839	72	279	4190	4403	745	4540	0	-513	13365	23	13388	858	518	15254	15277	49.97
22/08/2015	4 Hrs	3762	105	281	4148	3959	1198	4193	0	-577	12921	23	12944	801	518	14817	14840	49.99
23/08/2015	5 Hrs	3931	99	272	4302	3918	1223	4768	0	-887	13324	22	13346	579	396	15186	15208	49.96
Maximum		3942	214	281	4302	4403	1223	4904	0	-513	13365	24	13388	858	518	15254	15277	50
Minimum		3051	65	272	3542	3529	292	4193	0	-887	12004	22	12028	579	396	13754	13778	50
Average		3737	112	277	4126	4047	695	4688	0	-653	12903	22	12926	719	466	14741	14765	50

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
17/08/2015	83.362	8.894	6.645	98.901	0.871	112.773	107.628	14.990	120.030	1.015	21.578	12.273	-26.189	321.520	60.044	381.564
18/08/2015	91.738	9.674	6.603	108.015	0.797	119.472	113.425	8.022	120.968	1.052	21.750	12.101	-25.588	331.941	59.439	391.380
19/08/2015	90.524	10.746	6.570	107.840	0.711	121.930	118.356	9.047	121.428	1.133	23.035	12.049	-26.978	334.399	62.068	396.467
20/08/2015	89.232	8.987	6.222	104.441	0.703	132.049	130.847	14.664	107.292	1.077	24.293	12.401	-26.135	333.386	62.829	396.215
21/08/2015	93.476	8.421	6.581	108.478	0.611	124.279	130.081	22.863	105.051	0.949	24.324	12.402	-26.156	335.464	62.881	398.345
22/08/2015	95.579	5.186	6.460	107.225	0.923	118.109	124.718	27.663	103.010	0.975	23.490	12.390	-23.547	333.435	59.426	392.861
23/08/2015	92.227	3.795	6.581	102.603	0.782	113.818	115.543	32.290	108.012	1.241	18.361	12.000	-21.659	336.305	52.019	388.324
Maximum	95.579	10.746	6.645	108.478	0.923	132.049	130.847	95.579	121.428	1.241	24.324	12.402	-21.659	336.305	62.881	398.345
Minimum	83.362	3.795	6.222	98.901	0.611	112.773	107.628	83.362	103.010	0.949	18.361	12.000	-26.978	321.520	52.019	381.564
Average	90.877	7.958	6.523	105.358	0.771	120.347	120.085	90.877	112.256	1.063	18.361	12.231	-25.179	332.350	59.815	392.165

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
17/08/2015	0.142	1.850	56.919
18/08/2015	0.176	2.026	56.743
19/08/2015	0.193	2.219	56.550
20/08/2015	0.148	2.367	56.402
21/08/2015	0.125	2.492	56.277
22/08/2015	0.054	2.546	56.223
23/08/2015	0.054	2.600	56.169

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 17/Aug/2015 to 23/Aug/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
17/08/2015	MONDAY	90.208	4467	17.420	726	107.628	4484	112.773	4699	5.145	214
18/08/2015	TUESDAY	91.671	4704	21.754	906	113.425	4726	119.472	4978	6.047	252
19/08/2015	WEDNESDA	95.011	4908	23.345	973	118.356	4932	121.930	5080	3.574	149
20/08/2015	THURSDAY	101.983	5423	28.864	1203	130.847	5452	132.049	5502	1.202	50
21/08/2015	FRIDAY	100.204	5390	29.877	1245	130.081	5420	124.279	5178	-5.802	-242
22/08/2015	SATURDAY	94.461	5166	30.257	1261	124.718	5197	118.109	4921	-6.609	-275
23/08/2015	SUNDAY	94.548	4793	20.995	875	115.543	4814	113.818	4742	-1.725	-72
Total		668.087		172.511		840.598		842.430		1.832	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 17/08/2015 TO 23/08/2015							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 7B	60MW	17/Jul/2015	20:00		Continued.	Gas Path Inspection
MSPGCL	Bhusawal Unit 5	500MW	29/Jul/2015	6:29		Continued.	Annual Overhaul
FORCED OUTAGES							
IPP	Dhariwal	300MW	28/May/2014	2:27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	7:15		Continued.	Economic Shutdown.
MSPGCL	Bhusawal Unit 2	210MW	13/Sep/2014	12:43		Continued.	Economic shutdown
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	1:02		Continued.	Economic shutdown
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12:58		Continued.	Water Shortage
IPP	WPCL U-2	135MW	16/Jun/2015	0:00		Continued.	No Schdule
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15:03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18:45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14:55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12:08		Continued.	Water Shortage
IPP	Tata Trombay 6	500MW	15/Jul/2015	17:08		Continued.	Economic shutdown
IPP	WPCL U-4	135MW	01/Aug/2015	21:57		Continued.	Vibration problem in ID Fan
IPP	Adani U-2	660MW	04/Aug/2015	0:03		Continued.	ID Fan Problem
MSPGCL	Koradi Unit 5	200MW	13/Aug/2015	9:04	22/Aug/2015	8:12	Water logged at HT cooler booster pump.
MSPGCL	Bhusawal Unit 4	500MW	13/Aug/2015	19:30	17/Aug/2015	1:53	water wall leakage
MSPGCL	Khaparkheda Unit 4	210MW	16/Aug/2015	13:10		Continued.	Turbine bearing Vabration high
MSPGCL	Nasik Unit 5	210MW	16/Aug/2015	21:50	17/Aug/2015	23:15	Economizer Tube Leakage.
MSPGCL	Khaparkheda Unit 1	210MW	17/Aug/2015	3:21	17/Aug/2015	17:06	ID Fan Problem
MSPGCL	Nasik Unit 3	210MW	17/Aug/2015	9:15	17/Aug/2015	11:15	Instrument Air Pressure Low.
MSPGCL	Chandrapur Unit 4	210MW	19/Aug/2015	7:35	19/Aug/2015	22:02	Battery Charger Problem.
IPP	Adani U-3	660MW	20/Aug/2015	5:31	23/Aug/2015	2:21	Main Steam Drain Line leakage.
IPP	RPL(AMT)U2	270MW	22/Aug/2015	15:52	24/Aug/2015	3:19	PSM Vibration High
MSPGCL	Khaparkheda Unit 5	500MW	23/Aug/2015	7:51		Continued.	Boiler Tube Leakage

LINE OUTAGES FOR THE WEEK FROM 17/08/2015 TO 23/08/2015

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
500 KV	Chandrapur - Padghe Hvdc Pole 2	21/Aug/2015	13.16	21/Aug/2015	17.29	valve cooling ckt.water leakage
500 KV	Chandrapur - Padghe Hvdc Pole 2	22/Aug/2015	00.29	22/Aug/2015	06.34	valve cooling ckt.water leakage
400 KV	Akola II - Taptitanda ckt-II	20/Jul/2015	17.29		Continued.	Over Voltage
400 KV	Babhaleshwar-Taptitanda ckt-II	01/Aug/2015	12.04		Continued.	Line Crossing work of 765KV A'bad-Solapur D/C By PGCIL(RFC @ 11.38 Hrs).
400 KV	karad -kolhapur-I	16/Aug/2015	16.03	17/Aug/2015	07.54	
400 KV	Kolhapur Mapusa II	16/Aug/2015	16.09	17/Aug/2015	07.50	Over Voltage
400 KV	Karad-Jaigad - I	16/Aug/2015	16.34	17/Aug/2015	08.46	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	16/Aug/2015	17.13	17/Aug/2015	09.28	Over Voltage
400 KV	Kolhapur Solapur(PG) I	16/Aug/2015	17.16	17/Aug/2015	07.52	Over Voltage
400 KV	Bhusawal-Aurangabad	16/Aug/2015	17.19	17/Aug/2015	07.36	Over Voltage
400 KV	karad -kolhapur-II	17/Aug/2015	16.24	18/Aug/2015	07.23	Over Voltage
400 KV	Kolhapur Mapusa I	17/Aug/2015	16.38	18/Aug/2015	07.10	Over Voltage
400 KV	Bhusawal-Aurangabad	17/Aug/2015	17.15	18/Aug/2015	06.51	Over Voltage
400 KV	Karad-Jaigad - I	17/Aug/2015	18.39	18/Aug/2015	07.07	Over Voltage
400 KV	Kolhapur Solapur (PG) II	17/Aug/2015	22.04	18/Aug/2015	06.46	Over Voltage
400 KV	Babhaleshwar - Bhusawal II	18/Aug/2015	05.52	18/Aug/2015	10.31	Distance Protection Operated Zone-I Y-E.
400 KV	Kolhapur Mapusa II	18/Aug/2015	16.48	19/Aug/2015	06.44	Over Voltage
400 KV	Karad - Jaigad - II	18/Aug/2015	16.50	19/Aug/2015	06.57	Over Voltage
400 KV	Lonikand 1 - Talegaon(Pgcil)	18/Aug/2015	17.37	19/Aug/2015	14.17	Attending Hot Spot (Taken on TBC).
400 KV	karad -kolhapur-II	18/Aug/2015	18.09	19/Aug/2015	06.54	Over Voltage
400 KV	Kolhapur Mapusa I	19/Aug/2015	16.39	20/Aug/2015	07.14	Over Voltage
400 KV	Lonikand2-Lonikand1 (Intrconector)	19/Aug/2015	16.43	19/Aug/2015	19.23	E/O for Attending Hot Spot on Line Insulator.
400 KV	karad -kolhapur-II	19/Aug/2015	16.44	20/Aug/2015	07.18	Over Voltage
400 KV	Karad-Jaigad - I	19/Aug/2015	17.27	20/Aug/2015	07.20	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	19/Aug/2015	18.09	20/Aug/2015	06.40	Over Voltage
400 KV	Padghe - Kalwa-II	20/Aug/2015	03.29	20/Aug/2015	09.34	Attending Hot Spot
400 KV	Kolhapur Solapur(PG) I	20/Aug/2015	08.46	20/Aug/2015	20.17	A.R.auto to non auto
400 KV	Chandrapur-Parali 1	20/Aug/2015	09.30	20/Aug/2015	18.38	shifted on TBC
400 KV	Lonikand2-Lonikand1 (Intrconector)	20/Aug/2015	12.44	20/Aug/2015	16.11	Attending Hot Spot
400 KV	karad -kolhapur-I	20/Aug/2015	16.35	21/Aug/2015	06.35	Over Voltage
400 KV	Kolhapur Mapusa II	20/Aug/2015	16.39	21/Aug/2015	06.33	Over Voltage
400 KV	Karad - Jaigad - II	20/Aug/2015	17.03	21/Aug/2015	06.37	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	20/Aug/2015	17.09	21/Aug/2015	06.26	Over Voltage
400 KV	Kolhapur Solapur (PG) II	21/Aug/2015	10.05	21/Aug/2015	16.40	Attending Hot Spot
400 KV	Padghe - Kalwa- I	21/Aug/2015	11.17	21/Aug/2015	15.23	Attending Hot Spot
400 KV	karad -kolhapur-II	21/Aug/2015	16.31	22/Aug/2015	07.20	Over Voltage
400 KV	Kolhapur Mapusa I	21/Aug/2015	16.39	22/Aug/2015	07.15	Over Voltage
400 KV	Karad-Jaigad - I	21/Aug/2015	16.40	22/Aug/2015	07.30	Over Voltage
400 KV	Bhusawal-Aurangabad	21/Aug/2015	17.12	22/Aug/2015	06.25	Over Voltage
400 KV	Padghe - Kalwa- I	22/Aug/2015	01.19	22/Aug/2015	06.53	Attending Hot Spot
400 KV	Deepnagar - Aurangabad	22/Aug/2015	09.22	22/Aug/2015	17.53	Maintenance and Diagnostic Testing
400 KV	Dhule- Bableshwar - I	22/Aug/2015	11.34	23/Aug/2015	09.53	Earth wire work
400 KV	Talegaon(Pg) Padgha	22/Aug/2015	11.52	22/Aug/2015	15.11	Conductor work at Talegaon End by WRTS
400 KV	karad -kolhapur-II	22/Aug/2015	16.31	23/Aug/2015	07.07	Over Voltage
400 KV	Kolhapur Mapusa II	22/Aug/2015	16.43		Continued.	Over Voltage(Line crossing work of 765KV Kurgi-Kolhapur line from 06.26Hrs Dt.23-08-2015)
400 KV	Bhusawal-Aurangabad	22/Aug/2015	17.57	23/Aug/2015	07.15	Over Voltage
400 KV	Karad-Jaigad - I	22/Aug/2015	21.33	23/Aug/2015	07.08	Over Voltage

400 KV	Kolhapur Solapur(PG) I	22/Aug/2015	22.10	23/Aug/2015	07.17	Over Voltage
400 KV	Kolhapur Mapusa I	23/Aug/2015	06.26	23/Aug/2015	18.05	Line crossing work of 765KV Kurgi-Kolhapur line
400 KV	karad -kolhapur-II	23/Aug/2015	16.09	24/Aug/2015	06.40	Over Voltage
400 KV	Karad - Jaigad - II	23/Aug/2015	16.54		Continued.	Over Voltage
400 KV	Babhaleshwar - Padghe-I	23/Aug/2015	17.41	24/Aug/2015	00.54	Distance Protection
400 KV	Bhusawal-Aurangabad	23/Aug/2015	18.13	24/Aug/2015	06.41	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	23/Aug/2015	18.16		Continued.	Over Voltage
400 KV	Kolhapur Solapur (PG) II	23/Aug/2015	18.16	24/Aug/2015	06.32	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	REL Borivali TPC Borivali line	10/Jul/2015	16.22		Continued.	Distance Protection
220 KV	Aurangabad (Waluj)-Bhenda	02/Aug/2015	06.47	22/Aug/2015	06.43	overloading of A'bad ict
220 KV	Padghe - Vasai	15/Aug/2015	08:35		Continued.	Removal of jumper & bunching work at Loc No. 51/1 & 35 (charged up to Loc No. 51/1 from Padghe end only)
220 KV	Kalwa - Borivali	16/Aug/2015	08.00		Continued.	Erection of Loc.No.12 and shifting of conductor on NER M/C Tower
220 KV	Kalwa-Salsette-IV	16/Aug/2015	08.30	17/Aug/2015	00.36	To attend Hot Spot
220 KV	Apta - Taloja	17/Aug/2015	10.05	17/Aug/2015	16.35	Attending Hot Spot
220 KV	GIS Bhandup - Borivali	17/Aug/2015	13.07	17/Aug/2015	19.08	To Avail Outage on Kalwa-Mulund.
220 KV	Bableswhar- Bableswhar-I	17/Aug/2015	17.26	17/Aug/2015	20.14	Attending Oil Leakage from CT.
220 KV	Amalner - Bambhori	18/Aug/2015	10.34	18/Aug/2015	14.20	Attending Red Hot.
220 KV	Nanded-Ghatodi	18/Aug/2015	11.06	18/Aug/2015	14.20	Measurement of Tan Delta of CT.
220 KV	Sadawaghapur Karad Ckt 2	18/Aug/2015	11.18	18/Aug/2015	17.04	Routine Maintenance Work
220 KV	Kandalgaon - Koyna	18/Aug/2015	11.30	18/Aug/2015	17.40	DCRM Test.
220 KV	Khadka-Chalisgaon-1	18/Aug/2015	11.35	18/Aug/2015	13.55	Line Signature Test.
220 KV	GIS Bhandup - Borivali	18/Aug/2015	11.47	19/Aug/2015	05.21	To Control over loading of Kalwa Mulund CKT 2.
220 KV	Khadka-Chalisgaon-2	18/Aug/2015	13.07	18/Aug/2015	19.01	Distance Protection Operated Zone-I B Ph,Bus Bar Protn.Operated.
220 KV	Dhule-Chalisagaon	18/Aug/2015	13.07	18/Aug/2015	13.42	220KV Bus Bar Protection Operated.
220 KV	Chalisgaon-Babhaleshwar	18/Aug/2015	13.07	18/Aug/2015	14.12	220KV Bus Bar Protection Operated.
220 KV	Chalisgaon-Malegaon	18/Aug/2015	13.07	18/Aug/2015	14.08	220KV Bus Bar Protection Operated.
220 KV	Kalwa - Mulund 1	18/Aug/2015	13.26	18/Aug/2015	19.56	Mumbai Strengthening Work(30 Days).
220 KV	Khadka-Chalisgaon-2	18/Aug/2015	14.40	18/Aug/2015	15.56	Line Signature Test.
220 KV	Jejuri (400 Kv)-Jejuri- I	18/Aug/2015	17.07	18/Aug/2015	19.05	Attending Oil Leakage from CT.
220 KV	Uran - Apta II	18/Aug/2015	17.20	18/Aug/2015	17.48	Attending DC Leakage.
220 KV	Kalwa - Mulund 2	18/Aug/2015	20.09	18/Aug/2015	23.41	Attending Hot Spot on Isolator.
220 KV	GIS Bhandup - Borivali	19/Aug/2015	06.41	19/Aug/2015	21.30	To Control over loading of Kalwa Mulund CKT 2.
220 KV	Kalwa - Mulund 1	19/Aug/2015	06.58	19/Aug/2015	19.20	Mumbai system Strengthening Work.
220 KV	Mahad - Pedambe	19/Aug/2015	08.05	19/Aug/2015	10.30	Attending Damaged Conductor.
220 KV	Osmanabad - Barshi	19/Aug/2015	09.18	19/Aug/2015	19.00	765lv Line Crossing work 765kv Aurangabad-Solapur PG D/C.
220 KV	Paranda Tap Osmanabad - Barshi	19/Aug/2015	09.30	19/Aug/2015	19.01	765lv Line Crossing work 765kv Aurangabad-Solapur PG D/C.
220 KV	Butibori - Purti	19/Aug/2015	11.30	19/Aug/2015	14.12	Replacement of Jumper B-Ph CT Pad clamp towards Line Isolator.
220 KV	Karad - Sadawagpur I	19/Aug/2015	12:15	20/Aug/2015	13:04	Isolator alignment work
220 KV	Bableswhar- Bableswhar-I	19/Aug/2015	17.13	19/Aug/2015	18.53	To attend Hot Spot
220 KV	Kalwa - Mulund 2	19/Aug/2015	19.25	19/Aug/2015	21.11	Attending Hot Spot

220 KV	GIS Bhandup - Borivali	20/Aug/2015	06.25	20/Aug/2015	21.15	To Control over loading of Kalwa mulund Ckt 2.
220 KV	Kalwa - Mulund 1	20/Aug/2015	06.32	21/Aug/2015	00.57	Mumbai System Strengthening Work.
220 KV	Bhigwan- Kurkumbh	20/Aug/2015	10.10	21/Aug/2015	22.47	Annual Maintenance Work
220 KV	Phursungi-Serum	20/Aug/2015	10.51	20/Aug/2015	16.30	Annual Maintenance Work
220 KV	Bableshtar- Bableshtar-II	20/Aug/2015	17.15	20/Aug/2015	19.32	Attending Hot Spot
220 KV	Parli 3 (Old Gcr)-Girwali Ckt-3	20/Aug/2015	18.20	22/Aug/2015	16.05	Distance Protection
220 KV	Kalwa - Mulund 2	20/Aug/2015	21.03	21/Aug/2015	07.28	y-ph ct burst of mulund end of 220kv kalwa-mulund 2 ckt
220 KV	Mulund - GIS Bhandup	20/Aug/2015	21.03	21/Aug/2015	03.26	y-ph ct burst of mulund end of 220kv kalwa-mulund 2 ckt
220 KV	Trombay - Mulund	20/Aug/2015	21.03	20/Aug/2015	21.28	y-ph ct burst of mulund end of 220kv kalwa-mulund 2 ckt
220 KV	Bableshtar- Ranjangaon	21/Aug/2015	06.38	21/Aug/2015	20.50	overloading of bblr ict
220 KV	Kharghar Trombay	21/Aug/2015	07.09	21/Aug/2015	08.57	Removal of broken/hanging gantry earth wire near R phase wave trap jumper
220 KV	Parvati - Hybrid Pass	21/Aug/2015	07.40	21/Aug/2015	17.26	To control chinchwad urse loading
220 KV	Hinjawadi I- Chinchwad	21/Aug/2015	08.58	21/Aug/2015	17.21	To control chinchwad urse loading
220 KV	Kalwa - Mulund 1	21/Aug/2015	09.30	21/Aug/2015	16.10	Mumbai system strengthening work
220 KV	Karad -Mudshingi Ckt- IV	21/Aug/2015	10.00	21/Aug/2015	13.02	Testing Work
220 KV	Kalwa - Airoli Knowledge Park	21/Aug/2015	14.26	21/Aug/2015	18.53	Testing Work
220 KV	Kalwa - Mulund 2	21/Aug/2015	16.59	21/Aug/2015	19.54	Attending Hot Spot
220 KV	Lonand-Baramati	21/Aug/2015	17.15	21/Aug/2015	19.38	Emergency outage for ct ispection due to abnormal noise
220 KV	Kalwa - Mulund 1	21/Aug/2015	22.26	21/Aug/2015	22.37	For themoscaning of kalwa-mulund 2 line at mulund end
220 KV	Kalwa-Salsette-IV	22/Aug/2015	00.48	22/Aug/2015	03.33	To attend Hot Spot
220 KV	Kalwa - Mulund 1	22/Aug/2015	07.35		Continued.	Mumbai Strengthing work
220 KV	Hinjawadi I- Chinchwad	22/Aug/2015	10.09	22/Aug/2015	16.23	Half yearly maintenance work
220 KV	Babhaleshtar - Degaon Rangari	22/Aug/2015	10.47	22/Aug/2015	22.20	Line rectification work
220 KV	Khadka-Chalisgaon-2	22/Aug/2015	11.02	22/Aug/2015	13.39	To attend Hot Spot
220 KV	Ranjangaon-Fiat 1	22/Aug/2015	12.23	22/Aug/2015	14.27	Bay Maint.work
220 KV	Ranjangaon-Fiat 2	22/Aug/2015	14.28	22/Aug/2015	16.07	Bay Maint.work
220 KV	Alephata-Pargaon(Kathapur)	23/Aug/2015	05.05	23/Aug/2015	05.28	Distance Protection
220 KV	Parli 3 (Old Gcr)-Girwali Ckt-3	23/Aug/2015	17.22	23/Aug/2015	19.49	To attend Hot Spot
132 KV	Killari Tap On Ujani-Omerga	18/Aug/2015	12.45	18/Aug/2015	13.00	Distance Protection Operated Zone-I Y ph.
132 KV	Naldurg - Ujani	19/Aug/2015	13.45	19/Aug/2015	19.44	CT Replacement work.
132 KV	Parli 2(Girwali) - Latur Midc	21/Aug/2015	19.38	22/Aug/2015	12.53	Distance Protection
132 KV	Solapur II(Bale)-Naldurg	22/Aug/2015	13.55	22/Aug/2015	14.08	LTS operated at Bale end
132 KV	Himayatnagar -Kinwat	22/Aug/2015	18.09	22/Aug/2015	18.45	MTR backup relay operated
110 KV	Kandalgaon - Roha 2	19/Aug/2015	10.25	19/Aug/2015	17.10	Line Maintenance work