

**State Load Despatch Center,Airoli (MSETCL)**  
**Power System Position from 15/Aug/2016 to 21/Aug/2016**

**Supply Position During Morning Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind        | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|-------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |             |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW          | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 15/08/2016     | 9 Hrs  | 2918        | 172         | 302        | 3392        | 4961                   | 1965        | 2648        | 57         | -780         | 12270                 | 0                  | 12270                    | 812         | 403          | 14265            | 14265                   | 50.10        |
| 16/08/2016     | 11 Hrs | 3160        | 638         | 288        | 4086        | 5334                   | 2393        | 2878        | 108        | -1342        | 13499                 | 0                  | 13499                    | 1296        | 440          | 16577            | 16577                   | 50.00        |
| 17/08/2016     | 11 Hrs | 3451        | 637         | 284        | 4372        | 5629                   | 2144        | 2901        | 77         | -1336        | 14067                 | 0                  | 14067                    | 1187        | 504          | 17094            | 17094                   | 49.98        |
| 18/08/2016     | 12 Hrs | 3442        | 1056        | 278        | 4776        | 6266                   | 1659        | 3015        | 150        | -1125        | 14741                 | 0                  | 14741                    | 1304        | 507          | 17677            | 17677                   | 50.01        |
| 19/08/2016     | 12 Hrs | 3183        | 1300        | 288        | 4771        | 5654                   | 1837        | 3469        | 125        | -1368        | 14488                 | 0                  | 14488                    | 1289        | 507          | 17652            | 17652                   | 49.85        |
| 20/08/2016     | 12 Hrs | 3742        | 291         | 146        | 4179        | 5972                   | 2075        | 3879        | 113        | -1171        | 15047                 | 0                  | 15047                    | 1305        | 503          | 18026            | 18026                   | 49.94        |
| 21/08/2016     | 12 Hrs | 3791        | 939         | 136        | 4866        | 5967                   | 1629        | 3788        | 127        | -661         | 15716                 | 3                  | 15719                    | 1034        | 504          | 17915            | 17918                   | 49.94        |
| <b>Maximum</b> |        | <b>3791</b> | <b>1300</b> | <b>302</b> | <b>4866</b> | <b>6266</b>            | <b>2393</b> | <b>3879</b> | <b>150</b> | <b>-661</b>  | <b>15716</b>          | <b>3</b>           | <b>15719</b>             | <b>1305</b> | <b>507</b>   | <b>18026</b>     | <b>18026</b>            | <b>50.10</b> |
| <b>Minimum</b> |        | <b>2918</b> | <b>172</b>  | <b>136</b> | <b>3392</b> | <b>4961</b>            | <b>1629</b> | <b>2648</b> | <b>57</b>  | <b>-1368</b> | <b>12270</b>          | <b>0</b>           | <b>12270</b>             | <b>812</b>  | <b>403</b>   | <b>14265</b>     | <b>14265</b>            | <b>49.85</b> |
| <b>Average</b> |        | <b>3384</b> | <b>719</b>  | <b>246</b> | <b>4349</b> | <b>5683</b>            | <b>1957</b> | <b>3226</b> | <b>108</b> | <b>-1112</b> | <b>14261</b>          | <b>0</b>           | <b>14262</b>             | <b>1175</b> | <b>481</b>   | <b>17030</b>     | <b>17030</b>            | <b>49.97</b> |

**Supply Position During Day Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind        | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|-------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |             |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW          | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 15/08/2016     | 13 Hrs | 2884        | 113         | 276        | 3273        | 3747                   | 2047        | 2386        | 85         | -913         | 10868                 | 0                  | 10868                    | 877         | 403          | 13061            | 13061                   | 50.02        |
| 16/08/2016     | 17 Hrs | 3292        | 437         | 277        | 4006        | 5089                   | 2303        | 2774        | 77         | -1440        | 12996                 | 0                  | 12996                    | 1095        | 402          | 15933            | 15933                   | 49.97        |
| 17/08/2016     | 13 Hrs | 3373        | 391         | 293        | 4057        | 5462                   | 2327        | 2920        | 128        | -1211        | 13966                 | 0                  | 13966                    | 1300        | 506          | 16983            | 16983                   | 49.98        |
| 18/08/2016     | 13 Hrs | 3439        | 745         | 278        | 4462        | 5800                   | 1680        | 2999        | 146        | -1076        | 14011                 | 0                  | 14011                    | 1294        | 507          | 16888            | 16888                   | 49.97        |
| 19/08/2016     | 13 Hrs | 3193        | 1054        | 277        | 4524        | 5760                   | 1627        | 3297        | 136        | -1325        | 14019                 | 0                  | 14019                    | 1294        | 508          | 17146            | 17146                   | 49.94        |
| 20/08/2016     | 13 Hrs | 3732        | 133         | 134        | 3999        | 5805                   | 1901        | 3858        | 94         | -1219        | 14438                 | 0                  | 14438                    | 1303        | 438          | 17398            | 17398                   | 49.93        |
| 21/08/2016     | 13 Hrs | 3809        | 387         | 143        | 4339        | 5872                   | 1751        | 3812        | 148        | -703         | 15219                 | 0                  | 15219                    | 1031        | 506          | 17459            | 17459                   | 49.94        |
| <b>Maximum</b> |        | <b>3809</b> | <b>1054</b> | <b>293</b> | <b>4524</b> | <b>5872</b>            | <b>2327</b> | <b>3858</b> | <b>148</b> | <b>-703</b>  | <b>15219</b>          | <b>0</b>           | <b>15219</b>             | <b>1303</b> | <b>508</b>   | <b>17459</b>     | <b>17459</b>            | <b>50.02</b> |
| <b>Minimum</b> |        | <b>2884</b> | <b>113</b>  | <b>134</b> | <b>3273</b> | <b>3747</b>            | <b>1627</b> | <b>2386</b> | <b>77</b>  | <b>-1440</b> | <b>10868</b>          | <b>0</b>           | <b>10868</b>             | <b>877</b>  | <b>402</b>   | <b>13061</b>     | <b>13061</b>            | <b>49.93</b> |
| <b>Average</b> |        | <b>3389</b> | <b>466</b>  | <b>240</b> | <b>4094</b> | <b>5362</b>            | <b>1948</b> | <b>3150</b> | <b>116</b> | <b>-1127</b> | <b>13645</b>          | <b>0</b>           | <b>13645</b>             | <b>1171</b> | <b>467</b>   | <b>16410</b>     | <b>16410</b>            | <b>49.96</b> |

## Supply Position During Evening Peak (MW)

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind        | CPP         | SOLAR    | TPCL Exch.   | MSEDCL Cateder Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|-------------|-------------|----------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |             |             |          |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW          | MW          | MW       | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 15/08/2016     | 21 Hrs | 3046        | 487         | 290        | 3823        | 4601                   | 1549        | 2687        | 0        | -859         | 11801                 | 0                  | 11801                    | 1027        | 403          | 14090            | 14090                   | 49.98        |
| 16/08/2016     | 21 Hrs | 2979        | 1422        | 281        | 4682        | 5261                   | 1666        | 2930        | 0        | -926         | 13746                 | 0                  | 13746                    | 1302        | 507          | 16481            | 16481                   | 49.96        |
| 17/08/2016     | 20 Hrs | 3378        | 1611        | 281        | 5270        | 5253                   | 1452        | 2990        | 0        | -978         | 14228                 | 0                  | 14228                    | 1269        | 506          | 16981            | 16981                   | 49.97        |
| 18/08/2016     | 21 Hrs | 3701        | 183         | 281        | 4165        | 5795                   | 1339        | 3004        | 0        | -773         | 13530                 | 0                  | 13530                    | 1246        | 504          | 16053            | 16053                   | 49.89        |
| 19/08/2016     | 20 Hrs | 3592        | 669         | 279        | 4540        | 5005                   | 1454        | 4156        | 0        | -1171        | 13984                 | 0                  | 13984                    | 1183        | 478          | 16816            | 16816                   | 49.88        |
| 20/08/2016     | 20 Hrs | 3673        | 884         | 144        | 4701        | 5152                   | 1481        | 3958        | 0        | -1029        | 14262                 | 0                  | 14262                    | 1190        | 506          | 16988            | 16988                   | 49.84        |
| 21/08/2016     | 20 Hrs | 3719        | 906         | 145        | 4770        | 5305                   | 1087        | 3897        | 0        | -673         | 14386                 | 0                  | 14386                    | 1164        | 490          | 16713            | 16713                   | 49.93        |
| <b>Maximum</b> |        | <b>3719</b> | <b>1611</b> | <b>290</b> | <b>5270</b> | <b>5795</b>            | <b>1666</b> | <b>4156</b> | <b>0</b> | <b>-673</b>  | <b>14386</b>          | <b>0</b>           | <b>14386</b>             | <b>1302</b> | <b>507</b>   | <b>16988</b>     | <b>16988</b>            | <b>49.98</b> |
| <b>Minimum</b> |        | <b>2979</b> | <b>183</b>  | <b>144</b> | <b>3823</b> | <b>4601</b>            | <b>1087</b> | <b>2687</b> | <b>0</b> | <b>-1171</b> | <b>11801</b>          | <b>0</b>           | <b>11801</b>             | <b>1027</b> | <b>403</b>   | <b>14090</b>     | <b>14090</b>            | <b>49.84</b> |
| <b>Average</b> |        | <b>3441</b> | <b>880</b>  | <b>243</b> | <b>4564</b> | <b>5196</b>            | <b>1433</b> | <b>3375</b> | <b>0</b> | <b>-916</b>  | <b>13705</b>          | <b>0</b>           | <b>13705</b>             | <b>1197</b> | <b>485</b>   | <b>16303</b>     | <b>16303</b>            | <b>49.92</b> |

## Supply Position During Night Off Peak (MW)

| Date           | Time   | MSGENCO     |            |            |             | Central Sector Receipt | Wind        | CPP         | SOLAR    | TPCL Exch.  | MSEDCL Cateder Demand | Load Shedding( LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.  | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|------------|------------|-------------|------------------------|-------------|-------------|----------|-------------|-----------------------|--------------------|--------------------------|------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO      | GAS        | Total       |                        |             |             |          |             |                       |                    |                          |            |              |                  |                         |              |
|                |        | MW          | MW         | MW         | MW          | MW                     | MW          | MW          | MW       | MW          | MW                    | MW                 | MW                       | MW         | MW           | MW               | MW                      | Hzs          |
| 15/08/2016     | 24 Hrs | 3043        | 185        | 282        | 3510        | 3919                   | 1742        | 2438        | 0        | -963        | 10646                 | 0                  | 10646                    | 783        | 402          | 12794            | 12794                   | 49.99        |
| 16/08/2016     | 3 Hrs  | 2977        | 143        | 289        | 3409        | 3298                   | 2169        | 2340        | 0        | -687        | 10529                 | 0                  | 10529                    | 634        | 402          | 12252            | 12252                   | 50.00        |
| 17/08/2016     | 5 Hrs  | 2868        | 86         | 281        | 3235        | 4621                   | 1934        | 2768        | 0        | -726        | 12115                 | 0                  | 12115                    | 627        | 403          | 13871            | 13871                   | 49.99        |
| 18/08/2016     | 3 Hrs  | 3367        | 56         | 283        | 3706        | 4998                   | 1437        | 2985        | 0        | -511        | 12615                 | 0                  | 12615                    | 803        | 506          | 14435            | 14435                   | 49.97        |
| 19/08/2016     | 3 Hrs  | 3668        | 72         | 294        | 4034        | 4627                   | 1485        | 3122        | 0        | -662        | 12606                 | 0                  | 12606                    | 735        | 401          | 14404            | 14404                   | 49.97        |
| 20/08/2016     | 4 Hrs  | 3255        | 72         | 147        | 3474        | 4728                   | 1743        | 3513        | 0        | -718        | 12740                 | 0                  | 12740                    | 653        | 403          | 14514            | 14514                   | 49.98        |
| 21/08/2016     | 3 Hrs  | 3654        | 65         | 148        | 3867        | 4620                   | 1233        | 3789        | 0        | -616        | 12893                 | 0                  | 12893                    | 884        | 412          | 14805            | 14805                   | 49.99        |
| <b>Maximum</b> |        | <b>3668</b> | <b>185</b> | <b>294</b> | <b>4034</b> | <b>4998</b>            | <b>2169</b> | <b>3789</b> | <b>0</b> | <b>-511</b> | <b>12893</b>          | <b>0</b>           | <b>12893</b>             | <b>884</b> | <b>506</b>   | <b>14805</b>     | <b>14805</b>            | <b>50.00</b> |
| <b>Minimum</b> |        | <b>2868</b> | <b>56</b>  | <b>147</b> | <b>3235</b> | <b>3298</b>            | <b>1233</b> | <b>2340</b> | <b>0</b> | <b>-963</b> | <b>10529</b>          | <b>0</b>           | <b>10529</b>             | <b>627</b> | <b>401</b>   | <b>12252</b>     | <b>12252</b>            | <b>49.97</b> |
| <b>Average</b> |        | <b>3262</b> | <b>97</b>  | <b>246</b> | <b>3605</b> | <b>4402</b>            | <b>1678</b> | <b>2994</b> | <b>0</b> | <b>-698</b> | <b>12021</b>          | <b>0</b>           | <b>12021</b>             | <b>731</b> | <b>418</b>   | <b>13868</b>     | <b>13868</b>            | <b>49.98</b> |

## Details of Supply Position (MUs)

| Date           | MSGENCO       |               |              |                | Pench (MS)   | Central Sector Receipt | Central Sector Share | WIND          | CPP           | SOLAR        | TPCL Gen.     | R-INFRA Gen.  | TPCL Exch.     | Energy Requirement |               |                |
|----------------|---------------|---------------|--------------|----------------|--------------|------------------------|----------------------|---------------|---------------|--------------|---------------|---------------|----------------|--------------------|---------------|----------------|
|                | THM           | HYDRO         | GAS          | Total          |              |                        |                      |               |               |              |               |               |                | MSEDCL             | MUMBAI        | STATE          |
|                | Mus           | Mus           | Mus          | Mus            | Mus          | Mus                    | Mus                  | Mus           | Mus           | Mus          | Mus           | Mus           | Mus            | Mus                | Mus           | Mus            |
| 15/08/2016     | 70.986        | 7.154         | 6.800        | 84.940         | 0.049        | 96.034                 | 89.039               | 45.518        | 61.295        | 0.878        | 19.878        | 9.654         | -19.240        | 271.108            | 48.777        | 319.885        |
| 16/08/2016     | 74.229        | 11.481        | 6.791        | 92.501         | 0.195        | 111.853                | 103.409              | 50.081        | 65.310        | 1.139        | 24.938        | 10.589        | -24.228        | 298.766            | 59.755        | 358.521        |
| 17/08/2016     | 77.585        | 16.069        | 6.850        | 100.504        | 0.194        | 121.170                | 115.130              | 42.123        | 69.822        | 0.967        | 25.892        | 11.486        | -21.873        | 318.775            | 59.251        | 378.026        |
| 18/08/2016     | 84.198        | 11.875        | 6.844        | 102.917        | 0.241        | 132.472                | 125.831              | 34.787        | 72.095        | 1.136        | 26.438        | 11.458        | -19.222        | 324.197            | 57.118        | 381.315        |
| 19/08/2016     | 85.341        | 12.954        | 6.554        | 104.849        | 0.021        | 122.152                | 117.183              | 38.373        | 84.206        | 1.069        | 25.653        | 11.125        | -23.798        | 326.851            | 60.576        | 387.427        |
| 20/08/2016     | 86.105        | 8.083         | 3.489        | 97.677         | 0.228        | 125.798                | 120.996              | 40.688        | 90.959        | 0.700        | 25.597        | 11.019        | -21.805        | 334.017            | 58.416        | 392.433        |
| 21/08/2016     | 89.172        | 9.031         | 3.497        | 101.700        | 0.303        | 128.374                | 124.535              | 32.250        | 91.564        | 0.823        | 23.427        | 11.585        | -15.931        | 338.873            | 50.943        | 389.816        |
| <b>Maximum</b> | <b>89.172</b> | <b>16.069</b> | <b>6.850</b> | <b>104.849</b> | <b>0.303</b> | <b>132.472</b>         | <b>125.831</b>       | <b>89.172</b> | <b>91.564</b> | <b>1.139</b> | <b>26.438</b> | <b>11.585</b> | <b>-15.931</b> | <b>338.873</b>     | <b>60.576</b> | <b>392.433</b> |
| <b>Minimum</b> | <b>70.986</b> | <b>7.154</b>  | <b>3.489</b> | <b>84.940</b>  | <b>0.021</b> | <b>96.034</b>          | <b>89.039</b>        | <b>70.986</b> | <b>61.295</b> | <b>0.700</b> | <b>19.878</b> | <b>9.654</b>  | <b>-24.228</b> | <b>271.108</b>     | <b>48.777</b> | <b>319.885</b> |
| <b>Average</b> | <b>81.088</b> | <b>10.950</b> | <b>5.832</b> | <b>97.870</b>  | <b>0.176</b> | <b>119.693</b>         | <b>113.732</b>       | <b>81.088</b> | <b>76.464</b> | <b>0.959</b> | <b>24.546</b> | <b>10.988</b> | <b>-20.871</b> | <b>316.084</b>     | <b>56.405</b> | <b>372.489</b> |

## Details of Koyna Water Consumption (in TMC)

---

| Date       | For the Day | For the Month | Balance |
|------------|-------------|---------------|---------|
| 15/08/2016 | 0.080       | 1.396         | 61.063  |
| 16/08/2016 | 0.175       | 1.571         | 60.888  |
| 17/08/2016 | 0.294       | 1.865         | 60.594  |
| 18/08/2016 | 0.218       | 2.083         | 60.376  |
| 19/08/2016 | 0.237       | 2.320         | 60.139  |
| 20/08/2016 | 0.135       | 2.455         | 60.004  |
| 21/08/2016 | 0.256       | 2.711         | 59.748  |

**State Load Despatch Center, Airoli (MSETCL)**  
**Central Sector Share/Drawal from 15/Aug/2016 to 21/Aug/2016**

| Date         | DAY      | Central Sector Share |         | Total Interstate Bilateral Purchase |         | Total Share    |         | Total Drawal   |         | Overdrawal(+) / UnderDrawal(-) |         |
|--------------|----------|----------------------|---------|-------------------------------------|---------|----------------|---------|----------------|---------|--------------------------------|---------|
|              |          | MUs                  | Avg. MW | MUs                                 | Avg. MW | MUs            | Avg. MW | MUs            | Avg. MW | MUs                            | Avg. MW |
|              |          | 1                    |         | 2                                   |         | 1+2=3          |         | 4              |         | 3-4=5                          |         |
| 15/08/2016   | MONDAY   | 77.761               | 3699    | 11.278                              | 470     | 89.039         | 3710    | 96.034         | 4001    | 6.995                          | 291     |
| 16/08/2016   | TUESDAY  | 88.559               | 4294    | 14.850                              | 619     | 103.409        | 4309    | 111.853        | 4661    | 8.444                          | 352     |
| 17/08/2016   | WEDNESDA | 102.402              | 4784    | 12.728                              | 530     | 115.130        | 4797    | 121.170        | 5049    | 6.040                          | 252     |
| 18/08/2016   | THURSDAY | 105.853              | 5223    | 19.978                              | 832     | 125.831        | 5243    | 132.472        | 5520    | 6.641                          | 277     |
| 19/08/2016   | FRIDAY   | 96.227               | 4862    | 20.956                              | 873     | 117.183        | 4883    | 122.152        | 5090    | 4.969                          | 207     |
| 20/08/2016   | SATURDAY | 101.547              | 5022    | 19.449                              | 810     | 120.996        | 5042    | 125.798        | 5242    | 4.802                          | 200     |
| 21/08/2016   | SUNDAY   | 105.965              | 5170    | 18.570                              | 774     | 124.535        | 5189    | 128.374        | 5349    | 3.839                          | 160     |
| <b>Total</b> |          | <b>678.314</b>       |         | <b>117.809</b>                      |         | <b>796.123</b> |         | <b>837.853</b> |         | <b>41.730</b>                  |         |

| GENERATING UNITS OUTAGES FOR THE WEEK FROM 15/08/2016 TO 21/08/2016 |                    |          |              |              |             |            |                                                                                          |
|---------------------------------------------------------------------|--------------------|----------|--------------|--------------|-------------|------------|------------------------------------------------------------------------------------------|
| Generator                                                           | Generating Unit    | Capacity | Tripped Date | Tripped Time | Synch. Date | Synch Time | Reason                                                                                   |
| PLANNED OUTAGES                                                     |                    |          |              |              |             |            |                                                                                          |
| IPP                                                                 | Tata Trombay 6     | 500MW    | 15/Jul/2015  | 17.08        |             | Continued. | Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)                 |
| MSPGCL                                                              | Koyna Unit 10      | 80MW     | 29/Dec/2015  | 08:00        |             | Continued. | Annual Overhaul                                                                          |
| MSPGCL                                                              | Khaparkheda Unit 1 | 210MW    | 25/Jun/2016  | 23.45        |             | Continued. | Zero Schedule by MSEDCL from 00.00Hrs Dt.19-7-16 and A.O.H from 25/06/2016 to 18/07/2016 |
| FORCED OUTAGES                                                      |                    |          |              |              |             |            |                                                                                          |
| RGPPL                                                               | Dabhol Dabhol 1B   | 230MW    | 28/May/2013  | 22:02        |             | Continued. | Gas Shortage.                                                                            |
| RGPPL                                                               | Dabhol Dabhol 1X   | 230MW    | 27/Jun/2013  | 21.46        |             | Continued. | Gas Shortage                                                                             |
| RGPPL                                                               | Dabhol Dabhol 1A   | 230MW    | 27/Jun/2013  | 21.47        |             | Continued. | Gas Shortage                                                                             |
| IPP                                                                 | Dhariwal           | 300MW    | 28/May/2014  | 02.27        |             | Continued. | No schedule                                                                              |
| MSPGCL                                                              | Koradi Unit 6      | 210MW    | 20/Mar/2015  | 01.02        |             | Continued. | Economic shutdown                                                                        |
| MSPGCL                                                              | Parli Unit 6       | 250MW    | 25/Jun/2015  | 15.03        |             | Continued. | Water Shortage                                                                           |
| MSPGCL                                                              | Parli Unit 4       | 210MW    | 05/Jul/2015  | 18.45        |             | Continued. | Water Shortage                                                                           |
| MSPGCL                                                              | Parli Unit 5       | 210MW    | 06/Jul/2015  | 14.55        |             | Continued. | Water Shortage.                                                                          |
| MSPGCL                                                              | Parli Unit 7       | 250MW    | 08/Jul/2015  | 12.08        |             | Continued. | Water Shortage                                                                           |
| IPP                                                                 | WPCL U-1           | 135MW    | 16/Feb/2016  | 17.09        |             | Continued. | Change Over , No Schedule                                                                |
| IPP                                                                 | WPCL U-2           | 135MW    | 29/Feb/2016  | 21.46        |             | Continued. | Change over against Unit III                                                             |
| IPP                                                                 | RPL(AMT) U-5       | 270MW    | 24/May/2016  | 00.05        |             | Continued. | Zero Shedule By MSEDCL.                                                                  |
| MSPGCL                                                              | Uran Unit 7        | 108MW    | 24/May/2016  | 17.42        |             | Continued. | Generation Bearing Vibration High.                                                       |
| MSPGCL                                                              | Koradi Unit 9      | 660MW    | 04/Jun/2016  | 14.45        |             | Continued. | No consent to operate                                                                    |
| MSPGCL                                                              | Bhusawal Unit 2    | 210MW    | 14/Jun/2016  | 19.35        |             | Continued. | Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)       |
| IPP                                                                 | RPL(AMT) U-2       | 270MW    | 18/Jun/2016  | 06.54        |             | Continued. | Zero Shedule By MSEDCL.                                                                  |
| IPP                                                                 | RPL(AMT) U-3       | 270MW    | 29/Jun/2016  | 03.01        |             | Continued. | Zero Shedule By MSEDCL.                                                                  |
| IPP                                                                 | RPL(AMT) U-4       | 270MW    | 30/Jun/2016  | 10.11        |             | Continued. | Zero Schedule By MSEDCL.                                                                 |
| MSPGCL                                                              | Bhusawal Unit 5    | 500MW    | 01/Jul/2016  | 23.59        |             | Continued. | Zero Shedule By MSEDCL.                                                                  |
| IPP                                                                 | RPL(AMT) U-1       | 270MW    | 01/Jul/2016  | 18.40        |             | Continued. | Zero Shedule By MSEDCL.                                                                  |
| MSPGCL                                                              | Koradi Unit 5      | 200MW    | 01/Jul/2016  | 02.23        |             | Continued. | Zero Shedule By MSEDCL.                                                                  |
| MSPGCL                                                              | Koradi Unit 7      | 210MW    | 01/Jul/2016  | 04.43        |             | Continued. | Zero Shedule By MSEDCL.                                                                  |
| MSPGCL                                                              | Khaparkheda Unit 2 | 210MW    | 05/Jul/2016  | 23.46        |             | Continued. | Zero Shedule By MSEDCL.                                                                  |
| MSPGCL                                                              | Khaparkheda Unit 3 | 210MW    | 05/Jul/2016  | 23.52        |             | Continued. | Zero Shedule By MSEDCL.                                                                  |
| MSPGCL                                                              | Bhusawal Unit 3    | 210MW    | 08/Jul/2016  | 23.57        |             | Continued. | ID Fan Problem (Converted to Zero schedule by MSEDCL from 11-07-2016)                    |
| MSPGCL                                                              | Khaparkheda Unit 4 | 210MW    | 08/Jul/2016  | 03.07        |             | Continued. | Zero Shedule By MSEDCL.                                                                  |
| IPP                                                                 | Adani U-4          | 660MW    | 13/Jul/2016  | 02.29        |             |            | Zero Shedule By MSEDCL.                                                                  |
| RGPPL                                                               | Dabhol 2B          | 230MW    | 24/Jul/2016  | 17.13        | 16/Aug/2016 | 13.06      | Change Over                                                                              |
| MSPGCL                                                              | Nasik Unit 5       | 210MW    | 03/Aug/2016  | 17.30        |             | Continued. | Zero shedule                                                                             |
| IPP                                                                 | Adani U-1          | 660MW    | 05/Aug/2016  | 11.44        | 19/Aug/2016 | 00.21      | Zero Schedule from MSEDCL                                                                |
| MSPGCL                                                              | Chandrapur Unit 6  | 500MW    | 06/Aug/2016  | 21.54        |             | Continued. | Boiler Tube Leakage                                                                      |
| IPP                                                                 | Adani U-5          | 660MW    | 06/Aug/2016  | 23.54        |             | Continued. | Zero schedule given by MSDCL.                                                            |
| MSPGCL                                                              | Paras Unit 3       | 250MW    | 08/Aug/2016  | 00.01        | 18/Aug/2016 | 6          | Zero schedule given by MSDCL.                                                            |
| MSPGCL                                                              | Chandrapur Unit 3  | 210MW    | 09/Aug/2016  | 00.08        | 16/Aug/2016 | 07.55      | Zero Schedue                                                                             |
| MSPGCL                                                              | Chandrapur Unit 9  | 500MW    | 11/Aug/2016  | 22.11        |             | Continued. | Oil Shortage.                                                                            |
| MSPGCL                                                              | Nasik Unit 4       | 210MW    | 12/Aug/2016  | 06.50        | 13/Aug/2016 | 09.45      | Boiler Tube Leakage                                                                      |
| MSPGCL                                                              | Bhusawal Unit 4    | 500MW    | 14/Aug/2016  | 21.28        |             | Continued. | Zero schedule by MSEDCL                                                                  |
| MSPGCL                                                              | Uran Unit 8        | 108MW    | 14/Aug/2016  | 07.57        |             | Continued. | Bearing vibration high                                                                   |

**LINE OUTAGES FOR THE WEEK FROM 08/08/2016 TO 14/08/2016**

| Voltage | Name of Line                              | Tripping Date | Tripping Time | Synch Date  | Synch Time | Reason                                                                                                              |
|---------|-------------------------------------------|---------------|---------------|-------------|------------|---------------------------------------------------------------------------------------------------------------------|
| 400 KV  | Bhusawal-Aurangabad                       | 27/Jul/2016   | 13.09         | 20/Aug/2016 | 09.06      | Over Voltage                                                                                                        |
| 400 KV  | Ektuni-Bableshtar ckt II                  | 01/Aug/2016   | 09.53         |             | Continued. | To control Padgha-BBLSR L/L                                                                                         |
| 400 KV  | Chandrapur Bhadravati II                  | 03/Aug/2016   | 01.59         | 16/Aug/2016 | 16.02      | Over Voltage                                                                                                        |
| 400 KV  | karad -kolhapur-I                         | 09/Aug/2016   | 14.48         | 19/Aug/2016 | 09.12      | Over Voltage,Opportunity Outage from DT 16.08.2016.                                                                 |
| 400 KV  | Karad - Jaigad - II                       | 13/Aug/2016   | 13.02         | 18/Aug/2016 | 10.06      | Over Voltage                                                                                                        |
| 400 KV  | Kolhapur Solapur(PG) I                    | 14/Aug/2016   | 00.42         | 17/Aug/2016 | 07.45      | Over Voltage                                                                                                        |
| 400 KV  | Lonikand I - Koyna stage-IV               | 14/Aug/2016   | 22.03         | 16/Aug/2016 | 07.13      | Over Voltage                                                                                                        |
| 400 KV  | Dhule Khandwa I                           | 15/Aug/2016   | 02.39         | 15/Aug/2016 | 07.08      | Over Voltage                                                                                                        |
| 400 KV  | Kolhapur Solapur (PG) II                  | 15/Aug/2016   | 16.21         | 15/Aug/2016 | 19.05      | Over Voltage                                                                                                        |
| 400 KV  | N.Koyna-Karad -Ckt II                     | 15/Aug/2016   | 16.49         | 18/Aug/2016 | 10.02      | Over Voltage                                                                                                        |
| 400 KV  | karad -kolhapur-II                        | 15/Aug/2016   | 17.04         | 16/Aug/2016 | 07.26      | Over Voltage                                                                                                        |
| 400 KV  | Aurangabad - Aurangabad(PG) I             | 15/Aug/2016   | 18.00         | 16/Aug/2016 | 07.16      | Over Voltage                                                                                                        |
| 400 KV  | Kolhapur Solapur (PG) II                  | 15/Aug/2016   | 23.57         | 16/Aug/2016 | 06.13      | Over Voltage                                                                                                        |
| 400 KV  | Padghe - Nagothane - II                   | 16/Aug/2016   | 12.14         | 16/Aug/2016 | 16.11      | To attend Hot Spot                                                                                                  |
| 400 KV  | Dhule Khandwa II                          | 16/Aug/2016   | 22.21         | 17/Aug/2016 | 07.15      | Over Voltage                                                                                                        |
| 400 KV  | Akola Aurangabad(PG) II                   | 17/Aug/2016   | 12.10         | 17/Aug/2016 | 17.19      | To attend Tie Breaker                                                                                               |
| 400 KV  | Dhule Khandwa II                          | 17/Aug/2016   | 23.33         | 18/Aug/2016 | 06.56      | Over Voltage                                                                                                        |
| 400 KV  | Lonikand2-Lonikand1 (Intrconnector)       | 18/Aug/2016   | 09.17         | 18/Aug/2016 | 15.15      | Half yearly maintenance work                                                                                        |
| 400 KV  | Koradi-India Bulls                        | 18/Aug/2016   | 14.03         | 19/Aug/2016 | 06.21      | Distance Protection                                                                                                 |
| 400 KV  | Ict Spare Single Unit 167 Mva Ict @Jejuri | 18/Aug/2016   | 14.56         | 18/Aug/2016 | 18.58      | Testing Work                                                                                                        |
| 400 KV  | Karad - Jaigad - II                       | 18/Aug/2016   | 16.45         | 19/Aug/2016 | 09.58      | Over Voltage                                                                                                        |
| 400 KV  | Babhaleshwar - Bhusawal II                | 19/Aug/2016   | 09.09         | 19/Aug/2016 | 19.22      | Maintenance work and relay testing work.                                                                            |
| 400 KV  | New Koyna - Koyna Stage IV-II             | 19/Aug/2016   | 09.10         | 19/Aug/2016 | 19.44      | Testing Work                                                                                                        |
| 400 KV  | karad -kolhapur-II                        | 19/Aug/2016   | 09.20         | 24/Aug/2016 | 06.48      | For Isolator Assembly Replacement Work.                                                                             |
| 400 KV  | Main Bus II @ Chandrapur SW               | 19/Aug/2016   | 09.25         | 19/Aug/2016 | 18.57      | Diagnostic testing work.                                                                                            |
| 400 KV  | Jaigad-Karad Ckt-I                        | 19/Aug/2016   | 17.11         | 22/Aug/2016 | 09.42      | Over Voltage                                                                                                        |
| 400 KV  | Kolhapur Solapur (PG) II                  | 19/Aug/2016   | 20.20         | 20/Aug/2016 | 06.24      | Over Voltage                                                                                                        |
| 400 KV  | Dhule Khandwa II                          | 20/Aug/2016   | 09.28         | 20/Aug/2016 | 14.11      | Emergency outage                                                                                                    |
| 400 KV  | Deepnagar - Aurangabad                    | 20/Aug/2016   | 10.26         | 20/Aug/2016 | 18.56      | Routine Maintenance Work                                                                                            |
| 400 KV  | Kolhapur Solapur (PG) II                  | 20/Aug/2016   | 16.48         | 21/Aug/2016 | 06.59      | Over Voltage                                                                                                        |
| 400 KV  | Bhusawal-Aurangabad                       | 20/Aug/2016   | 19.00         | 23/Aug/2016 | 06.58      | Over Voltage                                                                                                        |
| 400 KV  | Kalwa - Kharghar                          | 21/Aug/2016   | 06.10         | 21/Aug/2016 | 06.37      | Shifting From B Bus To A Bus Due To TBC Problem.                                                                    |
| 400 KV  | Kolhapur Solapur (PG) II                  | 21/Aug/2016   | 17.13         | 22/Aug/2016 | 07.12      | Over Voltage                                                                                                        |
| 400 KV  | karad -kolhapur-I                         | 29/Aug/2016   | 16.14         |             | Continued. | Over Voltage                                                                                                        |
| 400 KV  | Karad - Jaigad - II                       | 29/Aug/2016   | 16.34         |             | Continued. | Over Voltage                                                                                                        |
| 400 KV  | Khadka-Aurangabad (Waluj)                 | 30/Aug/2016   | 18.03         |             | Continued. | Over Voltage                                                                                                        |
| 400 KV  | Deepnagar Tapitanda                       | 31/Aug/2016   | 02.05         |             | Continued. | Distance Protection                                                                                                 |
| 220 KV  | Chandrapur GCR - Warora - I               | 05/Apr/2015   | 09.13         |             | Continued. | Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet 86 to 107  |
| 220 KV  | Chandrapur GCR - Wani                     | 05/Apr/2015   | 09.15         |             | Continued. | Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107. |
| 220 KV  | GIS Bhandup - Borivali                    | 11/Jan/2016   | 07.42         |             | Continued. | Tower Erection Work.                                                                                                |
| 220 KV  | Aurangabad (Waluj)-Bhenda                 | 22/Jun/2016   | 23.02         | 18/Aug/2016 | 05.01      | Hand Tripped.                                                                                                       |
| 220 KV  | Kalwa-Saisette-IV                         | 28/Jun/2016   | 18.17         |             | Continued. | Distance Protection                                                                                                 |
| 220 KV  | Dhule - Dondaicha Ckt                     | 15/Aug/2016   | 12.57         | 15/Aug/2016 | 13.21      | Distance Protection & Autoreclosed B Ph.                                                                            |
| 220 KV  | Dhule-Chalisagaon                         | 15/Aug/2016   | 12.57         | 15/Aug/2016 | 14.35      | Distance Protection                                                                                                 |
| 220 KV  | Dhule - Malegaon                          | 15/Aug/2016   | 15.02         | 15/Aug/2016 | 15.28      | Tree Cutting Work.                                                                                                  |
| 220 KV  | Shivajinagar - Malegaon                   | 15/Aug/2016   | 15.36         | 16/Aug/2016 | 18.41      | Distance Protection                                                                                                 |
| 220 KV  | Khaparkheda-Kanhan                        | 16/Aug/2016   | 05.24         | 16/Aug/2016 | 16.14      | Wave Trap Jumper Disconnected                                                                                       |
| 220 KV  | Ghatghar - Bapgaon                        | 16/Aug/2016   | 07.10         | 16/Aug/2016 | 16.20      | Distance Protection                                                                                                 |
| 220 KV  | Nasik Navsari II                          | 16/Aug/2016   | 08.30         | 16/Aug/2016 | 15.18      | Isolator problem                                                                                                    |
| 220 KV  | Parli 3 (Oldgr)-Harangul Ckt 2            | 16/Aug/2016   | 11.20         | 16/Aug/2016 | 15.32      | To attend Hot Spot                                                                                                  |
| 220 KV  | Pophali - Pedambe II                      | 16/Aug/2016   | 13.10         | 16/Aug/2016 | 17.40      | Line Maintenance work                                                                                               |
| 220 KV  | Ghatghar - Bapgaon                        | 17/Aug/2016   | 04.30         | 17/Aug/2016 | 05.15      | Distance Protection                                                                                                 |
| 220 KV  | Padghe - Kamba                            | 17/Aug/2016   | 05.30         | 17/Aug/2016 | 06.17      | Distance Protection(Tripped at Kamba end only)                                                                      |
| 220 KV  | Pandharpur - Malinagar                    | 17/Aug/2016   | 06.03         | 17/Aug/2016 | 16.44      | LILO arrangement on Pandhar-Malinagar line for SVSSK Ltd                                                            |
| 220 KV  | Lamboti-Vita                              | 17/Aug/2016   | 06.03         | 17/Aug/2016 | 16.57      | LILO arrangement on Pandhar-Malinagar line for SVSSK Ltd                                                            |
| 220 KV  | Ghatghar - Bapgaon                        | 17/Aug/2016   | 06.30         | 17/Aug/2016 | 20.10      | Distance Protection                                                                                                 |
| 220 KV  | Kandalgaon - Sona Alloys                  | 17/Aug/2016   | 09.05         | 18/Aug/2016 | 13.05      | Distance Protection                                                                                                 |
| 220 KV  | Ambazari-Amravati                         | 17/Aug/2016   | 09.54         | 17/Aug/2016 | 14.50      | Tan Delta Measurment of CTs                                                                                         |
| 220 KV  | Khaparkheda-Kalmeshwar                    | 17/Aug/2016   | 10.23         | 17/Aug/2016 | 14.14      | Replacement of LA                                                                                                   |
| 220 KV  | Theur-Jejuri                              | 17/Aug/2016   | 11.00         | 17/Aug/2016 | 13.57      | Line Maintenance work                                                                                               |
| 220 KV  | Pophli Pedhmbe Line- 1                    | 17/Aug/2016   | 13.20         | 17/Aug/2016 | 18.35      | To attend Badly damaged conductor                                                                                   |
| 220 KV  | Jejuri ( 400 Kv)-Jejuri- II               | 17/Aug/2016   | 15.01         | 17/Aug/2016 | 17.38      | Line Maintenance work                                                                                               |
| 220 KV  | Eklahare (Gcr) - Ghatghar                 | 17/Aug/2016   | 16.38         | 17/Aug/2016 | 19.18      | To attend problem of Bapgaon-Ghatghar line(on same Tower)                                                           |
| 220 KV  | Bus Section II @ Pophali                  | 17/Aug/2016   | 16.40         | 17/Aug/2016 | 21.15      | Main Bus GOD B Phase Conductor Snapped of pedambe -II line                                                          |
| 220 KV  | Pophali - New Koyna                       | 17/Aug/2016   | 16.43         | 17/Aug/2016 | 21.40      | Main Bus GOD B Phase Conductor Snapped of pedambe -II line                                                          |
| 220 KV  | Pophli Pedhmbe Line- 2                    | 17/Aug/2016   | 16.43         | 17/Aug/2016 | 21.10      | Main Bus GOD B Phase Conductor Snapped of pedambe -II line                                                          |
| 220 KV  | Pophali - Neral                           | 17/Aug/2016   | 16.43         | 17/Aug/2016 | 21.35      | Main Bus GOD B Phase Conductor Snapped of pedambe -II line                                                          |
| 220 KV  | Bableshtar - Bhenda                       | 18/Aug/2016   | 04.34         | 18/Aug/2016 | 10.15      | Distance Protection                                                                                                 |
| 220 KV  | Pedambe-Nerle                             | 18/Aug/2016   | 08.20         | 18/Aug/2016 | 16.20      | Attending Hot Spot                                                                                                  |
| 220 KV  | Jejuri-Phursungi 2                        | 18/Aug/2016   | 10.30         | 18/Aug/2016 | 19.09      | Annual Maintenance Work                                                                                             |
| 220 KV  | Borivali - Tarapur                        | 18/Aug/2016   | 14.20         | 19/Aug/2016 | 17.05      | shifted on TBC                                                                                                      |
| 220 KV  | Jejuri (400 Kv)- Baramati II              | 18/Aug/2016   | 16.36         | 18/Aug/2016 | 21.40      | CT Ratio changing                                                                                                   |
| 220 KV  | Lonand-Baramati                           | 18/Aug/2016   | 17.57         | 18/Aug/2016 | 18.23      | Bus Bar Protection Operated                                                                                         |
| 220 KV  | Pophali - Kdph                            | 19/Aug/2016   | 00.20         | 24/Aug/2016 | 19.25      | Due to Snapping of conductor                                                                                        |

| Voltage | Name of Line                      | Tripping Date | Tripping Time | Synch Date  | Synch Time | Reason                                        |
|---------|-----------------------------------|---------------|---------------|-------------|------------|-----------------------------------------------|
| 220 KV  | Kalwa Salsette III                | 19/Aug/2016   | 01.44         | 19/Aug/2016 | 05.15      | safety purpose for new tower foundation       |
| 220 KV  | Padgha - Temghar I                | 19/Aug/2016   | 08.45         | 19/Aug/2016 | 12.11      | Air compressor release valve changing work.   |
| 220 KV  | Aarey Saki Line 1                 | 19/Aug/2016   | 09.41         | 19/Aug/2016 | 18.28      | Annual Maintenance Work                       |
| 220 KV  | Kharghar - Tss Panvel             | 19/Aug/2016   | 10.23         | 19/Aug/2016 | 17.28      | Tree cutting work.                            |
| 220 KV  | Khaparkheda-Butibori 3            | 19/Aug/2016   | 10.58         | 19/Aug/2016 | 15.25      | Jumper Tightening and Fixing of Nut Bolts     |
| 220 KV  | Harangul-Parly                    | 19/Aug/2016   | 11.06         | 19/Aug/2016 | 14.22      | Attending Hot Spot                            |
| 220 KV  | IPCL - SPCL                       | 19/Aug/2016   | 11.44         | 19/Aug/2016 | 13.50      | Nut bolt tightening work.                     |
| 220 KV  | New Koyna - Loteparshuram         | 19/Aug/2016   | 12.47         | 19/Aug/2016 | 16.57      | Replacement of damaged jumper                 |
| 220 KV  | Apta - Talaja                     | 19/Aug/2016   | 13.00         | 19/Aug/2016 | 16.02      | Replacement work and hot spot attending work. |
| 220 KV  | Jejuri (400 Kv)- Baramati li      | 19/Aug/2016   | 16.49         | 19/Aug/2016 | 18.50      | Attend Y phase CT leakage.                    |
| 220 KV  | Bablesghar Ahamadnagar-II         | 20/Aug/2016   | 09.02         | 20/Aug/2016 | 21.02      | Relay testing work.                           |
| 220 KV  | Shivajinagar - Malegaon           | 20/Aug/2016   | 09.43         | 20/Aug/2016 | 13.25      | Replace the jumper.                           |
| 220 KV  | Chinchwad-Hinjewadi I             | 20/Aug/2016   | 10.12         | 20/Aug/2016 | 17.18      | Half yearly maintenance work                  |
| 220 KV  | Hinganghat - Hinganghat Rly TSS 1 | 20/Aug/2016   | 10.49         | 20/Aug/2016 | 22.10      | Dismantling of CB at TSS end.                 |
| 220 KV  | Kharghar - Kalwa 2                | 20/Aug/2016   | 13.35         | 20/Aug/2016 | 14.00      | Tripped Without Any Indication                |
| 220 KV  | Padghe-Kamba II                   | 20/Aug/2016   | 14.23         | 20/Aug/2016 | 17.21      | Attending Hot Spot                            |
| 220 KV  | Talandage - Chikodi               | 20/Aug/2016   | 14.36         | 20/Aug/2016 | 16.56      | Maintance work.                               |
| 220 KV  | Osmanabad - Solapur (Bale)        | 21/Aug/2016   | 06.20         | 21/Aug/2016 | 13.19      | Distance Protection B Phase.                  |
| 220 KV  | Hamidwada-Mumewadi                | 21/Aug/2016   | 12.24         | 21/Aug/2016 | 14.05      | Isoletor Hot Spot Attending Work.             |
| 220 KV  | Parli 3 (Old Gcr)-Osmanabad       | 21/Aug/2016   | 13.52         | 21/Aug/2016 | 07.19      | To control Parli ICT Loading.                 |
| 220 KV  | Bablesghar- Alephata              | 26/Aug/2016   | 20.54         |             | Continued. | Hand tripped.                                 |
| 132 KV  | Kanhan-Mouda                      | 15/Aug/2016   | 10.01         | 15/Aug/2016 | 13.54      | Distance Protection                           |
| 132 KV  | Kaulewada-Gondia-II               | 16/Aug/2016   | 08.15         | 16/Aug/2016 | 08.30      | Distance Protection                           |
| 132 KV  | Phursungi(220kv)-Kothrud          | 16/Aug/2016   | 09.46         | 16/Aug/2016 | 09.51      | Distance Protection                           |
| 132 KV  | 132KV Nlwali - Vikassugar         | 16/Aug/2016   | 13.05         | 16/Aug/2016 | 14.58      | Distance Protection                           |
| 132 KV  | Mukhed - Ind Bharat               | 16/Aug/2016   | 19.13         | 16/Aug/2016 | 19.53      | Distance Protection                           |
| 132 KV  | Kurunda - Hingoli                 | 19/Aug/2016   | 08.01         | 19/Aug/2016 | 08.40      | Distance Protection                           |
| 132 KV  | Kurunda - Hingoli                 | 19/Aug/2016   | 08.49         | 19/Aug/2016 | 09.02      | Tripped                                       |
| 132 KV  | Malegaon-Mangrulpir               | 19/Aug/2016   | 18.07         | 19/Aug/2016 | 21.00      | Load position.                                |
| 132 KV  | Malegaon-Washim                   | 19/Aug/2016   | 18.10         | 19/Aug/2016 | 20.48      | Load position.                                |
| 132 KV  | Ranjangaon-Whirlpool              | 20/Aug/2016   | 10.30         | 20/Aug/2016 | 11.44      | Attending Hot Spot                            |
| 132 KV  | Bablesghar - Kopergaon            | 20/Aug/2016   | 10.45         | 20/Aug/2016 | 14.10      | Routine Maintenance Work                      |
| 132 KV  | Buldana-Motala                    | 24/Aug/2016   | 18.55         | 17/Aug/2016 | 19.35      | Distance Protection                           |