

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 16/Aug/2021 to 22/Aug/2021

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16-08-2021	12 Hrs	6938	470	236	7644	8287	235	5169	679	-1318	20696	0	20696	1093	285	23392	23392	50.00
17-08-2021	10 Hrs	6733	389	127	7249	7587	630	5159	248	-1259	19614	0	19614	809	500	22182	22182	49.96
18-08-2021	10 Hrs	5811	371	278	6460	6516	1168	4849	374	-1115	18252	0	18252	962	494	20823	20823	50.03
19-08-2021	10 Hrs	6353	461	279	7093	6021	1574	4734	230	-1329	18323	0	18323	750	342	20744	20744	50.02
20-08-2021	10 Hrs	5313	826	278	6417	6203	1032	4854	373	-954	17925	0	17925	1033	501	20413	20413	49.99
21-08-2021	10 Hrs	5723	629	278	6630	6099	632	4975	388	-879	17845	0	17845	977	501	20202	20202	49.97
22-08-2021	9 Hrs	6003	444	278	6725	6331	282	4721	336	-1215	17180	0	17180	414	286	19095	19095	50.02
Maximum		6938	826	279	7644	8287	1574	5169	679	-879	20696	0	20696	1093	501	23392	23392	50.03
Minimum		5313	371	127	6417	6021	235	4721	230	-1329	17180	0	17180	414	285	19095	19095	49.96
Average		6125	513	251	6888	6721	793	4923	375	-1153	18548	0	18548	863	416	20979	20979	50.00

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16-08-2021	13 Hrs	6948	430	177	7555	8017	226	5155	616	-1313	20256	0	20256	1057	285	22911	22911	49.98
17-08-2021	13 Hrs	5997	441	125	6563	7401	404	5146	354	-1374	18494	0	18494	1029	285	21182	21182	49.99
18-08-2021	13 Hrs	5061	410	267	5738	6500	622	5070	342	-1322	16950	0	16950	1039	285	19596	19596	49.98
19-08-2021	13 Hrs	5512	343	278	6133	5581	1539	4143	372	-1190	16578	0	16578	938	393	19099	19099	49.99
20-08-2021	13 Hrs	5051	624	268	5943	6104	550	4726	434	-1166	16591	0	16591	1000	500	19257	19257	50.03
21-08-2021	13 Hrs	5677	410	287	6374	5594	605	4676	639	-1301	16587	0	16587	691	501	19080	19080	50.01
22-08-2021	13 Hrs	5004	327	267	5598	6087	271	3851	829	-1401	15235	0	15235	407	286	17329	17329	50.01
Maximum		6948	624	287	7555	8017	1539	5155	829	-1166	20256	0	20256	1057	501	22911	22911	50.03
Minimum		5004	327	125	5598	5581	226	3851	342	-1401	15235	0	15235	407	285	17329	17329	49.98
Average		5607	426	238	6272	6469	602	4681	512	-1295	17242	0	17242	880	362	19779	19779	50.00

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16-08-2021	20 Hrs	6642	975	121	7738	5746	667	5098	0	-776	18473	0	18473	1168	500	20917	20917	49.89
17-08-2021	19 Hrs	6547	638	224	7409	5123	625	5434	2	-853	17740	0	17740	1119	501	20213	20213	49.95
18-08-2021	20 Hrs	5750	1060	279	7089	5300	1264	4969	0	-837	17785	0	17785	1084	501	20207	20207	49.96
19-08-2021	20 Hrs	5761	1270	269	7300	4974	786	4516	0	-774	16802	0	16802	1069	500	19145	19145	50.02
20-08-2021	20 Hrs	5638	646	278	6562	5103	1168	4985	0	-734	17084	0	17084	1128	501	19447	19447	50.03
21-08-2021	20 Hrs	5849	604	267	6720	5043	888	4957	0	-760	16848	0	16848	1101	502	19211	19211	50.01
22-08-2021	20 Hrs	5886	959	187	7032	5224	417	4834	0	-973	16534	0	16534	775	285	18567	18567	50.00
Maximum		6642	1270	279	7738	5746	1264	5434	2	-734	18473	0	18473	1168	502	20917	20917	50.03
Minimum		5638	604	121	6562	4974	417	4516	0	-973	16534	0	16534	775	285	18567	18567	49.89
Average		6010	879	232	7121	5216	831	4970	0	-815	17324	0	17324	1063	470	19672	19672	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16-08-2021	3 Hrs	5892	324	222	6438	4920	621	5049	0	-1002	16026	0	16026	416	286	17730	17730	50.02
17-08-2021	24 Hrs	5676	415	279	6370	4671	700	4534	0	-1123	15152	0	15152	633	285	17193	17193	50.01
18-08-2021	4 Hrs	5490	335	288	6113	4292	903	4305	0	-839	14774	0	14774	524	284	16421	16421	49.95
19-08-2021	2 Hrs	5477	401	279	6157	3410	1265	4452	0	-868	14416	0	14416	556	286	16126	16126	49.95
20-08-2021	3 Hrs	5539	301	268	6108	3371	1030	4572	0	-575	14506	0	14506	531	494	16106	16106	49.95
21-08-2021	4 Hrs	5362	288	278	5928	4071	889	4180	0	-832	14236	0	14236	436	285	15789	15789	49.99
22-08-2021	3 Hrs	5211	295	279	5785	4543	429	4457	0	-936	14278	0	14278	415	285	15914	15914	49.94
Maximum		5892	415	288	6438	4920	1265	5049	0	-575	16026	0	16026	633	494	17730	17730	50.02
Minimum		5211	288	222	5785	3371	429	4180	0	-1123	14236	0	14236	415	284	15789	15789	49.94
Average		5521	337	270	6128	4183	834	4507	0	-882	14770	0	14770	502	315	16468	16468	49.97

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
16-08-2021	157.223	12.272	4.231	173.726	0.547	152.826	149.005	10.420	122.336	5.129	19.556	9.273	-24.015	440.422	52.844	493.266
17-08-2021	148.777	9.911	3.786	162.474	0.591	142.125	141.987	15.673	124.012	2.598	19.142	8.728	-25.764	421.118	53.634	474.752
18-08-2021	130.457	11.547	6.653	148.657	0.496	131.693	130.423	25.670	113.444	2.903	18.617	7.540	-26.121	396.246	52.278	448.524
19-08-2021	136.695	12.526	6.618	155.839	0.540	115.660	113.169	30.349	105.288	2.422	19.038	9.455	-22.090	387.468	50.583	438.051
20-08-2021	128.831	12.577	6.627	148.035	0.072	116.657	111.506	22.835	114.272	3.508	21.841	11.600	-18.160	387.147	51.598	438.745
21-08-2021	135.228	11.418	6.603	153.249	0.312	119.861	115.105	19.108	113.540	4.577	17.722	10.075	-22.243	388.092	50.042	438.134
22-08-2021	131.675	9.102	6.045	146.822	0.409	130.704	124.899	8.480	106.339	5.894	12.313	6.847	-25.919	372.320	45.079	417.399
Maximum	157.223	12.577	6.653	173.726	0.591	152.826	149.005	157.223	124.012	5.894	21.841	11.600	-18.160	440.422	53.634	493.266
Minimum	128.831	9.102	3.786	146.822	0.072	115.660	111.506	128.831	105.288	2.422	12.313	6.847	-26.121	372.320	45.079	417.399
Average	138.412	11.336	5.795	155.543	0.424	129.932	126.585	138.412	114.176	3.862	18.318	9.074	-23.473	398.973	50.865	449.839

Details of Koyna Water Consumption (in TMC)			
Date	For the Day	For the Month	Balance
16-08-2021	0.094	1.141	58.094
17-08-2021	0.045	1.186	58.048
18-08-2021	0.083	1.269	57.965
19-08-2021	0.085	1.354	57.880
20-08-2021	0.115	1.469	57.765
21-08-2021	0.096	1.565	57.670
22-08-2021	0.055	1.620	57.614

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 16/Aug/2021 to 22/Aug/2021

Date	DAY	Central Sector Share		Total Interstate		Total Share		Total Drawal		Overdrawal(+) /	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
16-08-2021	MONDAY	108.760	6168	40.245	1677	149.005	6209	152.826	6368	3.821	159
17-08-2021	TUESDAY	103.125	5877	38.862	1619	141.987	5916	142.125	5922	0.138	6
18-08-2021	WEDNESDAY	102.212	5406	28.211	1175	130.423	5434	131.693	5487	1.270	53
19-08-2021	THURSDAY	98.027	4700	15.142	631	113.169	4715	115.660	4819	2.491	104
20-08-2021	FRIDAY	94.292	4629	17.214	717	111.506	4646	116.657	4861	5.151	215
21-08-2021	SATURDAY	90.855	4772	24.250	1010	115.105	4796	119.861	4994	4.756	198
22-08-2021	SUNDAY	93.647	5173	31.252	1302	124.899	5204	130.704	5446	5.805	242
Total		690.918		195.176		886.094		909.526		23.432	

Generator Unit Outages/Trippings from 16.08.2021 to 22.08.2021						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
RPL(AMT) U-3	15-07-2021	0	29-08-2021	5.52	Annual Overhaul	PLANNED
Chandrapur Unit 9	15-07-2021	2	18-08-2021	9.39	Annual Overhaul	PLANNED
Paras Unit 3	20-07-2021	0.35	30-08-2021	20.12	Annual Overhaul	PLANNED
Trombay 7A	05-08-2021	22.39		Continued.	Gas Shortage(Converted to AOH 00.00Hrs from Dt.09/08/2021)	PLANNED
Trombay 7B	05-08-2021	22.19		Continued.	Gas Shortage(Converted to AOH 00.00Hrs from Dt.09/08/2021)	PLANNED
IEPL Unit 1	28-08-2018	21.26		Continued.	No PPA	FORCED
Koradi Unit 9	20-08-2021	8.5	23-08-2021	8.5	Main Steam temp high.	FORCED
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	FORCED
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	FORCED
Khaparkheda Unit 1	19-08-2021	12.12	21-08-2021	1.33	Flame Failure	FORCED
Chandrapur Unit 3	19-08-2021	11.01	22-08-2021	22.17	Boiler Tube Leakage	FORCED
Koradi Unit 6	20-08-2021	2.22	20-08-2021	7.43	Flame Failure	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Bhusawal Unit 3	15-08-2021	9	29-08-2021	0.05	Zero Schedule By MSEDCL	FORCED
Nasik Unit 3	19-08-2021	18.35	23-08-2021	6.33	Zero schedule	FORCED
Nasik Unit 5	07-08-2021	20.45		Continued.	Boiler Tube Leakage	FORCED
Parli Unit 6	19-08-2021	18.53	20-08-2021	15.15	Withdrawn on zero scheduled	FORCED
JSW (J) U4	16-07-2021	17.44	19-08-2021	8.42	Air Preheater problem.	FORCED
SWPGPL U-1	16-02-2016	17.09		Continued.	No PPA.	FORCED
SWPGPL U-2	19-08-2021	10.4	22-08-2021	5.15	ID Fan Vibration.	FORCED
SWPGPL U-3	18-08-2021	14.1	20-08-2021	19.56	PA Fan Bearing Vibration.	FORCED
SWPGPL U-4	05-08-2021	3.04		Continued.	Turbine Vibration High.	FORCED
Dhariwal	18-08-2021	23.52	30-08-2021	22.29	Annual Overhaul.	FORCED
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	FORCED
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	FORCED
Uran Unit 5	16-08-2021	19.49	17-08-2021	19.52	Tripped on REF Protection.	FORCED
Uran Unit 6	22-08-2021	15.41	22-08-2021	18.07	Module Malfunction.	FORCED
Uran Unit 7	25-05-2020	12.51		Continued.	Turbine Blade Failure	FORCED
Uran Unit 8	17-08-2021	20.06	26-08-2021	1.37	Gas shortage	FORCED
Uran Unit A0	16-08-2021	11.47	17-08-2021	14.42	Attending control valve oil leakage work.	FORCED

Transmission Line Outages/Trippings from 16.08.2021 to 22.08.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Kalwa Kalyan	18-08-2021	8.04	18-08-2021	18.48	Insulator Replacement Work	EO	110 KV
Mudshingi Chikodi	24-09-2019	17.12		Continued.	No Schedule(Charge from Mudshingi end only)	PO	220 KV
Talandage - Chikodi	01-10-2019	17.1		Continued.	No Schedule(Close at Chikodi end only)	PO	220 KV
Kandalgaon - Pirangut	22-07-2021	19.37	16-08-2021	20.55	Distance Protection	T	220 KV
Kalwa-TIFIL	23-07-2021	11.12		Continued.	For Complete Tower erection work at loc no. 75A & 76 (behind M/s Siemens).	PO	220 KV
Kharghar-Borivali ckt II	23-07-2021	8.43		Continued.	To Carry out bunching work.	PO	220 KV
Kalwa - Siemens	24-07-2021	18.16		Continued.	Tower Erection & Bunching work	PO	220 KV
Kharghar-Borivali ckt I	24-07-2021	8.46		Continued.	Tower Erection & Bunching work	PO	220 KV
Miraj - ICHALKARANJI - II (TILWANI)	28-07-2021	8.19	18-08-2021	19.58	Tower collapsed at loc no.27.	T	220 KV
Wadkhal(GIS)-JSW(GIS) II	04-08-2021	9.26	19-08-2021	15.54	Outage required for replacement of existing 1200/1A GIS Metering CTs with New 1600/1A GIS CTs.(CB Opened At JSW End On 02/04/2021 At 10:18).	PO	220 KV
Kolshet-Roma	13-08-2021	11.21	17-08-2021	18.13	Outage required for safety purpose for : Pilling work by Rig machine between pilling points no. P117 and P118 near Patlipada flyover under MMRDA project (Reliance Astaldi).	PO	220 KV
Chikhli-Jalna-I	14-08-2021	15.21	18-08-2021	10.06	Overloading of Akola ICT.	HT	220 KV
Chikhli-Jalna-II	14-08-2021	15.21	18-08-2021	10.06	Overloading of Akola ICT.	HT	220 KV
220/132 KV 150MVA ICT I @ Boisar	15-08-2021	1.3	20-08-2021	21.03	Oil Filtration work.	PO	220 KV
220/132 Kv 200 Mva Vijai Ict 1 @Eklahre (Gcr)	16-08-2021	2.38	16-08-2021	19.47	To test Buchholz relay and ICT	EO	220 KV
Badnera Tss-li	16-08-2021	18.16	17-08-2021	23.02	R-Ph string decap from gantry at badnera end.	T	220 KV
Salsette : 220 / 110 / 22 250 MVA ICT 2	16-08-2021	13.31	16-08-2021	14.43	Attending damaged net.	EO	220 KV
Satara (MIDC)-Ajinkyatara	16-08-2021	10.28	16-08-2021	17.19	Conductor restringing between Loc No.21-22-23	PO	220 KV
Vankuswadi- Ajinkyatara	16-08-2021	9.45	16-08-2021	17.3	Conductor restringing between Loc No.21-22-23	PO	220 KV
220/132/11 Kv 200 Mva Trans & Rect Ict 1 @Amravati	17-08-2021	14.45	18-08-2021	21.3	Replacement of MOG	PO	220 KV
220/132KV 100MVA ICT-II@Shivajinagar	17-08-2021	9.05	17-08-2021	13.05	Testing Work	PO	220 KV
ACCIL - Apta	17-08-2021	12.03	17-08-2021	12.28	LBB operated	T	220 KV
KORADI 2 - KAULEWADA CKT - II	17-08-2021	16.31	18-08-2021	16.45	Distance Protection	T	220 KV
Kandalgaon - Pirangut	17-08-2021	0.1	17-08-2021	17.3	Distance Protection	T	220 KV
Koradi-Ambazari-I	17-08-2021	17.51	17-08-2021	18.59	Distance Protection	T	220 KV
Lonand-Bothe	17-08-2021	9.03	17-08-2021	15	Conductor Re-stringing work	PO	220 KV
Midc Chandrapur-Gadchandur	17-08-2021	19.43	17-08-2021	20.14	Distance Protection	T	220 KV
Nagothane - ACCIL	17-08-2021	12.03	17-08-2021	12.26	LBB operated	T	220 KV
Nanded-Ghatodi	17-08-2021	10.29	17-08-2021	13.28	Replacement of R&Y Phase Flashover String	PO	220 KV
220KV Chalisagaon-Kopergaon	18-08-2021	18.57	18-08-2021	19.58	Replacement of faulty flashover Normal string loc 23 B PH. Work Will Be Carried Out In Off Line.	EO	220 KV

Transmission Line Outages/Trippings from 16.08.2021 to 22.08.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Jambhul - Anandnagar	18-08-2021	14.11	18-08-2021	14.23	Distance Protection	T	220 KV
Koradi-Ambazari-I	18-08-2021	15.38	18-08-2021	17.54	Replacement Of Flashover String At Loc 23 Top Phase.	PO	220 KV
PARLY (PG) - OLD GCR PARLI	18-08-2021	17.47	18-08-2021	19.07	Attending Hot Spot	PO	220 KV
Padghe - Jambhul 1	18-08-2021	14.01	18-08-2021	14.47	Distance Protection	T	220 KV
Wardha - Wardha Rly Tss 2	18-08-2021	10	18-08-2021	14	CT Tan Delta.	PO	220 KV
Wathar - Mudshingi 3 Line	18-08-2021	10.25	18-08-2021	13.42	Quarterly Maintainance Work	PO	220 KV
khaparkheda-Khaparkheda(new)-I	18-08-2021	12.13	18-08-2021	15.16	For Smooth & Safe Erection of Conveyor Galleries Passing Below 220 KV Lines.	PO	220 KV
220/132 kv 200MVA ICT II @ Girwali	19-08-2021	10.38	21-08-2021	13	HV C.B Pole Overhauling work.	PO	220 KV
512 Khadki- Century Enka	19-08-2021	14.18	19-08-2021	16.46	C.B. Compressor valve replacement work.	PO	220 KV
Apta - Kalwa1	19-08-2021	17.18	21-08-2021	21.05	Distance Protection	T	220 KV
Apta - Taloja	19-08-2021	17.13	20-08-2021	10.11	Distance Protection	T	220 KV
Centuri Enka- Bhosari	19-08-2021	10.02	19-08-2021	13.33	Line isolator maintenance work.	PO	220 KV
Chakan (400kv)-Volskwagon	19-08-2021	9.05	19-08-2021	18.42	For newly charged 220kv chakan ph 2 bay SCADA intigration work.	PO	220 KV
Jejuri (400 Kv)-Jejuri ckt-II	19-08-2021	12.11	19-08-2021	17.04	Annual CT testing & maintenance work.	PO	220 KV
Uran - Apta IV	19-08-2021	10.02	19-08-2021	14.13	Attending hotspot on bus-T clamp R-ph and Y-ph line isolator	PO	220 KV
220/132Kv 200MVA ICT-II @ Mudshingi	20-08-2021	10.25	20-08-2021	14	Quarterly Maintenance Work	PO	220 KV
220/33kv 125 MVA T/F-II @ Goregaon	20-08-2021	13.57	20-08-2021	15.47	Attending oil level low alarm of HV cable box conservator	EO	220 KV
Deepnagar Bambhori	20-08-2021	13.17	20-08-2021	17.17	Disc Insulator Replacement Work	PO	220 KV
Lamboti - Pandharpur li	20-08-2021	13	20-08-2021	17.3	Relay testing work & flashover string replacement at loc no.465 ph.	PO	220 KV
Panchanand Taloja	20-08-2021	10.23	21-08-2021	21.25	To attend tower bend at loc no.648 to 649.	EO	220 KV
Urse - Talegaon (Ambi) Ckt 2	20-08-2021	14.09	20-08-2021	16.54	Half yearly maintenance work	PO	220 KV
220/132 KV 150MVA ICT I @ Boisar	21-08-2021	17.45	21-08-2021	18.47	Tripped on OSR	T	220 KV
220/132 Kv 100 Mva lct 1 @Paranda	21-08-2021	17.45	21-08-2021	20.15	LA earthing Fabrication work	PO	220 KV
220/22-22 KV 100 MVA PTR 3 @ PAL-DOMBIVALI	21-08-2021	22.13	22-08-2021	3.13	Internal Fault	T	220 KV
Aurangabad (Waluj)-Bhenda	21-08-2021	12.36	21-08-2021	16.34	Testing Work	PO	220 KV
SAKI (REL) - SAKI (TATA) CKT - 1	21-08-2021	11.49	21-08-2021	16.35	Testing Work	PO	220 KV
Trombay Salsette 1 Backbay	21-08-2021	23.34	22-08-2021	3.54	Metro work	PO	220 KV
220/132 Kv 100 Mva lct 2 @Paranda	22-08-2021	17.1	22-08-2021	19.1	LA Earthing Fabrication work	PO	220 KV
ANANDNAGAR - PALAVA	22-08-2021	9.28	22-08-2021	18.17	Fixing of additional Jumpers	PO	220 KV
Kandalgaon - Pirangut	22-08-2021	9	22-08-2021	16.31	Replacement of Polymer Insulator	PO	220 KV
OSMANABAD PARANDA	22-08-2021	10.47	22-08-2021	12.46	LA Earthing Fabrication work	PO	220 KV
PARANDA BARSHI	22-08-2021	13.13	22-08-2021	15.35	LA Earthing Fabrication work	PO	220 KV
Karad Solapur (PG)	03-05-2017	11:49		Continued.	Line Converted As 220 Kv Solapur (PG)-Jeur From LOC 403	PO	400 KV
400/220 Kv 500 MVA ICT 3 @KOLHAPUR-III (TALANDGE)	14-08-2021	17.58	16-08-2021	14.42	Out for isolator spring broken , augmentation work in progress. Now charged from LV side	T	400 KV
Dabhol New koyna I	14-08-2021	13.03	18-08-2021	11.41	Distance Protection	T	400 KV

Transmission Line Outages/Trippings from 16.08.2021 to 22.08.2021							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
Babhaleshwar - Padghe-I	15-08-2021	18.45	16-08-2021	4.12	Distance Protection	T	400 KV
Khadka-Aurangabad (Waluj)	15-08-2021	17.55	16-08-2021	6.47	Over Voltage	HT	400 KV
400/220 Kv 315 MVA ICT -I @New Koyna	16-08-2021	9.09	16-08-2021	19.55	Routine Maintenance Work	PO	400 KV
400/220/33 Kv 315 MVA ICT -I @Kharghar	16-08-2021	14.07	16-08-2021	17.08	Hot spot on R Phase LV Bushing, B Phase HV Bushing and replacement of damaged 220kV Y Phase 'A' to 'B' Isolator jumper of ICT 1.	EO	400 KV
Dhule Sar'Sarovar I	16-08-2021	9.45	16-08-2021	18.53	Replacement of damaged earthwire	PO	400 KV
Khadka-Aurangabad (Waluj)	16-08-2021	20.03	17-08-2021	6.14	Over Voltage	HT	400 KV
400/220kv 315 Mva ICT III @Karad	17-08-2021	9.58	17-08-2021	17.54	Relay Retrofitting Work by Testing	PO	400 KV
Deepnagar - Aurangabad	17-08-2021	2.07	17-08-2021	15.08	Distance Protection	T	400 KV
Dhule Sar'Sarovar I	17-08-2021	15.17	18-08-2021	23.28	Distance Protection	T	400 KV
Dhule Sar'Sarovar II	17-08-2021	9.12	17-08-2021	18.08	Replacement of Damaged Earth wire	PO	400 KV
Khadka-Aurangabad (Waluj)	17-08-2021	23.1	18-08-2021	9.2	Over Voltage	HT	400 KV
Lamboti - Solapur (PG)	17-08-2021	1.19	17-08-2021	14.42	Distance Protection	T	400 KV
400/220/33 Kv 315 Mva Ict 2 @Parali (Girwali)	18-08-2021	1.54	19-08-2021	5.42	Buchholez tripped.	T	400 KV
Chandrapur - Khaperkheda	18-08-2021	10.49	18-08-2021	19.12	Measurement of Tan Delta.	PO	400 KV
Dabhol Nagothane I	18-08-2021	6.19	18-08-2021	7.08	Tripped at Dabhol end only	T	400 KV
Khadka-Aurangabad (Waluj)	18-08-2021	20.58	19-08-2021	9.13	Over Voltage	HT	400 KV
N.Koyna-Karad -Ckt I	18-08-2021	20.45	19-08-2021	6.43	For Safety Purpose.	HT	400 KV
N.Koyna-Karad -Ckt II	18-08-2021	20.45	19-08-2021	6.47	For Safety Purpose.	HT	400 KV
Khadka-Aurangabad (Waluj)	19-08-2021	18.16	23-08-2021	9.36	Over Voltage	HT	400 KV
Chandrapur II - Dhariwal -I	20-08-2021	9.27	21-08-2021	18.45	Dhariwal work.	PO	400 KV
Padghe(HVDC)- Padghe(HVAC)-I	20-08-2021	12.46	20-08-2021	19.01	Diagnostic testing work.	PO	400 KV
Alkud-Kolhapur(Talandage)	21-08-2021	10.46	21-08-2021	19.35	Line Bay equipment AMP works	PO	400 KV
Koradi 2-IEPL	21-08-2021	15.46	31-08-2021	14.41	Erection of 3 New Towers	PO	400 KV
Warora-Tirora-Ii	21-08-2021	5.38	21-08-2021	14.13	CVT testing & replacement work.	EO	400 KV
koaradi II - Wardha(PG)	21-08-2021	15.35	26-08-2021	21.5	Erection of 3 New Towers	PO	400 KV
Chandrapur II - Dhariwal -I	22-08-2021	8.54	22-08-2021	18.22	To attend Hot Spot	EO	400 KV
Khadka-Aurangabad (Waluj)	31-12-2020	17.33		Continued.	Over Voltage	HT	400 KV
Chandrapur - Padghe Hvdc Pole 2	21-08-2021	5.52	21-08-2021	9.29	Line Fault.	T	500 KV