

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 16/Dec/2024 to 22/Dec/2024

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/12/2024	11 Hrs	6573	97	295	6965	9506	309	6341	3029	-2142	23446	0	23446	447	320	26917	26917	49.99
17/12/2024	11 Hrs	7492	170	296	7958	9823	101	5803	2927	-2108	23974	0	23974	439	342	27393	27393	49.95
18/12/2024	11 Hrs	6795	627	300	7722	10576	151	6150	2803	-1988	24889	0	24889	479	424	28305	28305	49.96
19/12/2024	10 Hrs	6970	899	301	8170	10332	245	6154	2226	-1591	24974	0	24974	715	431	28273	28273	50.02
20/12/2024	11 Hrs	7177	606	295	8078	10285	94	6396	2570	-2110	24745	0	24745	531	340	28294	28294	49.95
21/12/2024	11 Hrs	6996	508	291	7795	10307	202	6681	2335	-1853	24935	0	24935	416	498	28234	28234	49.93
22/12/2024	11 Hrs	6769	800	295	7864	9517	167	6749	2343	-1766	24372	0	24372	281	249	27170	27170	49.97
Maximum		7492	899	301	8170	10576	309	6749	3029	-1591	24974	0	24974	715	498	28305	28305	50.02
Minimum		6573	97	291	6965	9506	94	5803	2226	-2142	23446	0	23446	281	249	26917	26917	49.93
Average		6967	530	296	7793	10049	181	6325	2605	-1937	24477	0	24477	473	372	27798	27798	49.97

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/12/2024	16 Hrs	6590	223	276	7089	9581	118	6088	2079	-2102	22297	0	22297	467	289	25711	25711	50.03
17/12/2024	13 Hrs	6338	212	282	6832	9776	116	5467	3261	-2165	22769	0	22769	435	294	26181	26181	50.03
18/12/2024	13 Hrs	5982	87	283	6352	10219	125	5685	3135	-2224	22761	0	22761	410	282	26208	26208	50.00
19/12/2024	13 Hrs	6093	129	284	6506	10234	98	5603	3253	-2233	22909	0	22909	384	284	26362	26362	50.00
20/12/2024	13 Hrs	6367	165	290	6822	9578	79	6508	2886	-2194	23126	0	23126	503	302	26678	26678	50.01
21/12/2024	13 Hrs	6271	130	285	6686	9775	120	6558	2798	-2081	23315	0	23315	370	285	26592	26592	50.01
22/12/2024	13 Hrs	5741	157	287	6185	9542	123	6568	2831	-1853	22900	0	22900	267	202	25718	25718	49.94
Maximum		6590	223	290	7089	10234	125	6568	3261	-1853	23315	0	23315	503	302	26678	26678	50.03
Minimum		5741	87	276	6185	9542	79	5467	2079	-2233	22297	0	22297	267	202	25711	25711	49.94
Average		6197	158	284	6639	9815	111	6068	2892	-2122	22868	0	22868	405	277	26207	26207	50.00

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/12/2024	19 Hrs	7353	1713	372	9438	7801	360	6606	5	-1575	22070	0	22070	819	484	25513	25513	49.93
17/12/2024	19 Hrs	7010	2025	382	9417	8899	406	5807	0	-1567	22406	0	22406	824	496	25849	25849	50.02
18/12/2024	19 Hrs	6772	2064	376	9212	9491	172	6194	1	-1628	22877	0	22877	803	496	26369	26369	50.02
19/12/2024	19 Hrs	6788	1990	357	9135	9488	93	6029	0	-1603	22577	0	22577	825	490	26060	26060	50.03
20/12/2024	19 Hrs	6963	740	364	8067	9537	103	6728	0	-1808	22063	0	22063	578	467	25480	25480	50.02
21/12/2024	19 Hrs	6942	1217	386	8545	9206	189	6835	2	-1805	22426	0	22426	599	251	25627	25627	49.97
22/12/2024	19 Hrs	6136	236	289	6661	9658	273	6734	0	-1638	21141	0	21141	500	156	23982	23982	50.04
Maximum		7353	2064	386	9438	9658	406	6835	5	-1567	22877	0	22877	825	496	26369	26369	50.04
Minimum		6136	236	289	6661	7801	93	5807	0	-1808	21141	0	21141	500	156	23982	23982	49.93
Average		6852	1426	361	8639	9154	228	6419	1	-1661	22223	0	22223	707	406	25554	25554	50.00

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
16/12/2024	4 Hrs	5290	95	306	5691	6384	997	5160	0	-994	16832	0	16832	371	301	18904	18904	49.96
17/12/2024	2 Hrs	5754	199	307	6260	7100	677	4953	0	-1191	17375	0	17375	347	281	19618	19618	49.99
18/12/2024	3 Hrs	5871	133	309	6313	7264	241	5620	0	-1044	17990	0	17990	373	304	20115	20115	49.94
19/12/2024	2 Hrs	5809	244	304	6357	7246	376	5530	0	-1178	17894	0	17894	375	290	20174	20174	49.93
20/12/2024	4 Hrs	6123	137	306	6566	7204	232	5901	0	-1086	18392	0	18392	333	280	20516	20516	49.98
21/12/2024	4 Hrs	5933	130	304	6367	7218	148	5994	0	-1051	18286	0	18286	295	297	20319	20319	49.98
22/12/2024	24 Hrs	5692	135	300	6127	7391	466	5520	0	-1468	17537	0	17537	386	155	20045	20045	50.00
Maximum		6123	244	309	6566	7391	997	5994	0	-994	18392	0	18392	386	304	20516	20516	50.00
Minimum		5290	95	300	5691	6384	148	4953	0	-1468	16832	0	16832	295	155	18904	18904	49.93
Average		5782	153	305	6240	7115	448	5525	0	-1145	17758	0	17758	354	273	19956	19956	49.97

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
16/12/2024	151.932	8.567	7.199	167.698	0.377	189.204	191.364	12.942	142.160	23.071	11.566	8.009	-38.339	484.495	57.914	554.650
17/12/2024	159.193	12.164	7.328	178.685	0.371	205.281	202.607	7.147	134.424	22.804	11.890	8.237	-37.085	499.221	57.212	568.468
18/12/2024	151.998	15.141	7.241	174.380	0.470	214.440	210.875	4.762	142.672	21.587	12.148	8.776	-37.379	508.380	58.303	578.765
19/12/2024	152.965	12.363	7.227	172.555	0.296	214.661	214.196	5.742	140.747	21.151	12.499	8.464	-37.549	504.722	58.512	575.819
20/12/2024	156.307	9.781	7.232	173.320	0.426	211.844	211.430	3.444	150.977	18.949	11.496	8.128	-38.993	506.925	58.617	578.158
21/12/2024	154.132	9.065	7.206	170.403	0.479	209.601	209.001	4.877	155.789	17.556	9.905	7.547	-37.444	508.709	54.896	575.678
22/12/2024	146.820	7.590	7.086	161.496	0.333	203.267	203.920	5.865	155.120	17.523	8.433	4.193	-36.469	494.957	49.095	555.897
Maximum	159.193	15.141	7.328	178.685	0.479	214.661	214.196	159.193	155.789	23.071	12.499	8.776	-36.469	508.709	58.617	578.765
Minimum	146.820	7.590	7.086	161.496	0.296	189.204	191.364	146.820	134.424	17.523	8.433	4.193	-38.993	484.495	49.095	554.650
Average	153.335	10.667	7.217	171.220	0.393	206.900	206.199	153.335	145.984	20.377	11.134	7.622	-37.608	501.058	56.364	569.634

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
16/12/2024	0.137	1.588	44.839
17/12/2024	0.199	1.786	44.640
18/12/2024	0.256	2.042	44.385
19/12/2024	0.200	2.242	44.185
20/12/2024	0.144	2.386	44.040
21/12/2024	0.117	2.503	43.923
22/12/2024	0.102	2.605	43.821

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 16/Dec/2024 to 22/Dec/2024

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
16/12/2024	MONDAY	105.372	7888	85.992	3583	191.364	7974	189.204	7884	-2.160	-90
17/12/2024	TUESDAY	110.266	8350	92.341	3848	202.607	8442	205.281	8553	2.674	111
18/12/2024	WEDNESDA	115.755	8691	95.120	3963	210.875	8786	214.440	8935	3.565	149
19/12/2024	THURSDAY	113.717	8824	100.479	4187	214.196	8925	214.661	8944	0.465	19
20/12/2024	FRIDAY	124.347	8723	87.083	3628	211.430	8810	211.844	8827	0.414	17
21/12/2024	SATURDAY	120.499	8620	88.502	3688	209.001	8708	209.601	8733	0.600	25
22/12/2024	SUNDAY	115.480	8408	88.440	3685	203.920	8497	203.267	8469	-0.653	-27
Total		805.436		637.957		1443.393		1448.298		4.905	

Transmission Line Outages/Trippings from 09.12.2024 to 15.12.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
AURANGABAD(MS) - PUNE (GIS) CKT - 2	26-11-24	10:08	18-12-24	8:12	For load management	HT	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	28-11-24	21:52	17-12-24	17:45	overvoltage	HT	400 KV
KALWA - KHARGHAR	03-12-24	14:48	19-12-24	22:28	During this outage, Erection of 2 No of QD+9 Towers and 1 no. of DD+6 tower and its conductor stringing work in Location No.168A -170	PO	400 KV
220KV Koradi-2 - Uppalwadi ckt 1	13-12-24	9:49	22-12-24	17:37	In view of work on ckt-2.	HT	220 KV
BABLESHWAR- BABLESHWAR(400KV)-II	14-12-24	11:51	16-12-24	19:00	Emergency Shifting of the 220KV Babhaleshwar- Babhaleshwar -2 from 220kV Main Bus-II to 220kV Main Bus -I is required to avoid overloading of 220kV BBLR- BBL-I and to balance the load on both 220kV Buses. The Original Bus configuration of 220kV BBLR-BBLR-II will be restored after the 220 kV bus Coupler is taken in service.	EO	220 KV
BUS COUPLER @ BABHALESHWAR	14-12-24	12:30	16-12-24	17:48	"For Replacement of Old 29 A and 29 B Center Break Isolator by Double break isolator "	PO	220 KV
DHULE- - BABLESHWAR CKT - 1	14-12-24	17:48	17-12-24	1:04	Retrofitting work of Distance M2 relay by new distance relay GE P443. Relay retrofitting agency will be available at site for outage work.	PO	400 KV
JAIGAD - KARAD CKT - 2	15-12-24	20:03	16-12-24	10:26	For voltage management	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	15-12-24	20:54	16-12-24	9:30	For voltage management	HT	400 KV
PARLI - KARIJAT CKT - 2	15-12-24	22:03	16-12-24	4:04	Cold washing	PO	400 KV
PARLI - KARIJAT CKT - 2	15-12-24	22:03	16-12-24	4:04	(1) CB testing & Reactor Backup relay testing. (2) Bay maintenance work. (3) Hardware tightening & fitting work	PO	400 KV
220 KV KHADKA (400 KV) -CHALISGAON CKT -3	16-12-24	10:15	16-12-24	16:24	Replacement of flashover string of R-ph at Loc no. 32	PO	400 KV
CHANDRAPUR - BHADRAVATI CKT - 1	16-12-24	9:25	19-12-24	20:37	Retrofiiting of pantograph isolator of bus-2 and auxiliary bus at Chandrapur MSETCL SS under Add cap works & AMP works at both end	PO	400 KV
CHANDRAPUR 2 - WARORA CKT-1	16-12-24	9:23	16-12-24	18:54	For conductor & earthwire hardware nut bolt tightening/fitting work at various tower location	PO	400 KV
EKLAHARE (OCR) - NAVASARI CKT - 1	16-12-24	18:08			H/T for load management.	HT	220 KV
GHATGHAR - JINDAL	16-12-24	20:11	16-12-24	21:06	Tripped on distance protection from Ghatghar end only.	T	220 KV
NAGOTHANE - DABHOL CKT - 2	16-12-24	9:12	20-12-24	21:45	Tripped on distance protection	T	400 KV
URAN - ONGC URAN	16-12-24	12:14	16-12-24	18:50	Uran:- Diagnostic testing CT Tan Delta and Bay maintenance work. EHV Lines:- Maintenance work.	PO	220 KV
220 KV GHATODI - HINGOLI	16-12-24	11:28	16-12-24	13:35	Dignostic testing work & Routine bay maintenance work	PO	220 KV
220/132KV 100MVA ICT 2 @ SHENDRA	16-12-24	12:11	16-12-24	17:01	Rourine maintenance work & Diagnostic testing work	PO	220 KV
220/33 KV 50 MVA CGL PTR 1 @ MUDSHINGI	16-12-24	10:22	16-12-24	18:35	Attending TF oil leakage using cold welding method	PO	220 KV
220/33KV 50 MVA PTR 2 @ HALKARNI	16-12-24	9:13	16-12-24	17:23	For attending oil leakage by agency and colouring of TF by agency	PO	220 KV
400 KV BUSBAR SCHEME @KHADKA	16-12-24	12:28	16-12-24	21:45	During outage Only 400KV Bus bar(Main Bus-1& 2) protection will be out of service.400KV Bus bar (Main Bus-1 & 2) protection at 400KV Bhusawal ss for integration of existing 400KV Bus bar with new element 315 MVA ICT-6 and 105 MVA Spare ICT-2. All Element will be in service with Bus-1 and Bus -2	PO	400 KV
400/11.5 KV 110MVA STN T/F 6A @ DEEPNAGAR	16-12-24	18:05	18-12-24	10:20	It is planned to carry out the DSM related work and ST-6A Air Cell checking proposed by Genco.	EO	400 KV
400/220/33 KV 315 MVA ICT - 1 @ CHANDRAPUR	16-12-24	14:53	16-12-24	21:06	For attending low oil level alarm and required oil top in main tank of 400/220/33KV 315MVA ICT-1.	EO	400 KV
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	16-12-24	16:33	16-12-24	17:43	Tripped on Yph. Buchholz relay.	T	400 KV
400KV-VIKHROLI-TALEGAON(PG) LINE	16-12-24	13:01	16-12-24	16:28	Distance Protection	T	400 KV
BABLESHWAR- BABLESHWAR(400KV)-II	16-12-24	19:35	16-12-24	22:40	As 29 C isolator is having closing problem observed on dated 14.12.2024 during shifting work. & required to attend in offline method.	EO	220 KV
BUS REACTOR (80 MVAR) - 1 @ KOLHAPUR (TALANDGE)	16-12-24	9:15	17-12-24	22:54	Reactor AMP Works	PO	400 KV
DABHOL - NEW KOYNA CKT - 2	16-12-24	13:26	17-12-24	18:27	Tripped on distance protection.	T	400 KV
KALWA SALSETTE - 3	16-12-24	17:35	16-12-24	21:23	Removing hanging object.	EO	220 KV
KARAD - OGAEWADI CKT 1	16-12-24	8:50	16-12-24	14:21	Diagnostic Testing Work	PO	220 KV
KARAD -MUDSHINGI CKT 2-TAK	16-12-24	12:20	16-12-24	20:29	1. PID Faulty string replacement work at various locations. 2. Broken string replacement work. 3. Damper fixing work at various locations 4. U Bolt fixing work at various locations	PO	220 KV
KHADKA-AURANGABAD (WALUJ)	16-12-24	21:05	17-12-24	8:35	H/T For voltage management.	HT	400 KV

Transmission Line Outages/Trippings from 09.12.2024 to 15.12.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
MURUD - TULJAPUR	16-12-24	9:58	16-12-24	18:38	Replacement of flashover Disc insulator at Loc no 133		220 KV
TROMBAY - VIKHROLI (GIS) CKT - 2	16-12-24	21:45	16-12-24	23:32	Removing hanging object at Loc.10 C-ph	EO	220 KV
WAGHIVALI - DHARAVI 8	16-12-24	6:34	16-12-24	10:03	Mandale project work.	PO	220 KV
BHUGAON - WARDHA (PG)	17-12-24	7:38	17-12-24	9:13	TO CONTROL O/D AND LOW FREQUENCY 570 MW AND 49.71 HZ	HT	220 KV
CHANDRAPUR - KHAPERKHEDA	17-12-24	8:57	17-12-24	23:09	1. Replacement of WaveTrap under LES scheme. 2. Measurement of CB Timing, CRM & DCRM. 3. Maintenance and alignment of Isolators. 4. Bay routine maintenance work.	PO	400 KV
LAMBOTI - SOLAPUR (PG)	17-12-24	14:13	17-12-24	14:42	Line tripped from PG end only	T	400 KV
ONI KHAREPATAN LINE	17-12-24	9:19	17-12-24	14:27	1) Diagnostic Testing of Line CT and CB 2) Kharepatan Bay Quarterly Maintenance	PO	220 KV
POPHLI PEDHMBE LINE- 1	17-12-24	18:45	17-12-24	22:10	Emergency hand tripped due to B-phase conductor snapped at pophali end.	HT	220 KV
PUSAD - WARDHA (PG)	17-12-24	7:34	17-12-24	9:12	TO CONTROL O/D AND LOW FREQUENCY 570 MW AND 49.71 HZ	HT	220 KV
RAYMOND - WASHALA	17-12-24	13:12	17-12-24	16:10	To attend CB Status Problem to take AR in service, R&M work at Washala SS.	PO	220 KV
TROMBAY - KALWA	17-12-24	22:55	17-12-24	10:42	1) Line Isolator replacement work in LE scheme by the agency 2) Diagnostic Testing work 3) RM work	PO	220 KV
100 MVA 220/132 KV ICT - I @ KEKATNIMBHORA	17-12-24	11:40	17-12-24	14:36	FOR DIAGNOSTIC TESTING OF ICT	PO	220 KV
220/132 KV 100 MVA ICT 2 @ TULJAPUR	17-12-24	15:10	17-12-24	17:45	TAN DELTA MEASURMENT	PO	220 KV
220/132 KV 200 MVA ICT 2 @ MALEGAON	17-12-24	8:40	17-12-24	21:48	OLTC OVERHAULING WORK	PO	220 KV
220/132 KV 200 MVA ICT 4 @ PADEGAON	17-12-24	9:42	17-12-24	16:42	LV SIDE LA REPLACEMENT WORK BY AGENCY	PO	220 KV
220/132 KV 200 MVA ICT 2 @ AKOLA	17-12-24	10:10	17-12-24	17:40	FOR OIL TOP UP IN MAIN CONSERVATOR TANK OF ICT 2 AT 220 KV AKOLA	PO	220 KV
220/132 KV 200 MVA ICT 2 @ CHALISGAON	17-12-24	13:18	17-12-24	15:34	FOR ATTENDING CHECKING OIL LEAKAGE OF B PH HV BUSHING OF ICT	PO	220 KV
220/132KV 100MVA ICT 1 @ SHENDRA	17-12-24	12:14	17-12-24	17:42	RELAY UPDATION & DIGNOSTIC TESTING WORK	PO	220 KV
220/132KV 200MVA ICT 5 @ EKLAHARE (OCR)	17-12-24	23:08	18-12-24	3:00	replacement of ICT-05 HV Side Auxilliary Bus isolator (29C) Gear Box	EO	220 KV
220/132kv 100MVA ICT-3 @ SATARA MIDC- 220 KV	17-12-24	10:30	17-12-24	16:28	Diagnostic Testing Work & Quarterly Maintenance Work	PO	220 KV
220/33 KV 50 MVA PTR 1 @ KADEGAON	17-12-24	10:10	17-12-24	17:46	Diagnostic Testing & Quarterly Maintenance Work	PO	220 KV
220/33KV 50MVA BBL T/F @ OGLEWADI	17-12-24	10:10	17-12-24	20:04	OLTC Overhauling Work	PO	220 KV
220kv Koradi-2 - Uppalwadi ckt 1	17-12-24	9:38	17-12-24	17:52	220KV KORADI2- UWADI CKT 1 2 FOR SAFETY REASONS FOR RESTORATION OF DAMAGE POWER CABLE	PO	220 KV
400/220/33 KV 315 MVA ICT - 3 @ PADGHE	17-12-24	4:02	17-12-24	6:00	315MVA 400/220KV ICT-3 tripped on ";OIL TEMP TRIP " might be due to Low Ambient Temperature.	T	400 KV
AKOLA - KHADKA (BHUSAWAL)	17-12-24	9:03	17-12-24	18:15	Line will be out for safety purpose. Online work on Main Bus-1 and 2 at Bhuswal ss for Bus extension work	PO	400 KV
BUS REACTOR (80 MVAr) @ KHARGHAR	17-12-24	11:50	17-12-24	12:41	Replacement of trip coil 2	EO	400 KV
KARAD - VITA CKT- 2	17-12-24	10:47	18-12-24	3:51	Replacement of damaged conductor at loc No.44 to 45 'Y' Ph	PO	220 KV
KHADKA-AURANGABAD (WALUJ)	17-12-24	22:05	18-12-24	8:17	For voltage management	HT	400 KV
MAIN BAY (407) OF ICT-1 @ KUDUS	17-12-24	11:36	17-12-24	22:04	Annual Maintenance of bays equipment & Diagnostics Testing Work	PO	400 KV
TBC @ Vile - bhagad-220 KV	17-12-24	9:30	17-12-24	13:55	1)Bay maintenance and Diagnostic Testing Work, 2).Relay testing work by testing unit.	PO	220 KV
THAPTI TANDA - AURANGABAD (WALUJ)	17-12-24	11:47			PG Isolator 89A Y-Ph replacement and erection work. Line will remained charged through 400 kV TBC bay.	PO	400 KV
TIE BAY (414) OF PADGHE PG CKT - 1 @ KUDUS	17-12-24	15:06	17-12-24	19:38	AMP of Bay Equipment	PO	400 KV
CHIKHALI-JALNA II	18-12-24	11:10	18-12-24	13:51	AS PER SE TCC INSTRUCTION FOR RELAY TESTING WORK.	PO	220 KV
KORADI - KHADKA	18-12-24	13:31	18-12-24	16:50	Distance Protection	T	400 KV
NAGOTHANE - IPCL	18-12-24	10:59	18-12-24	19:19	To attend R-Ph CT Oil leakage.	PO	220 KV
NANDED 2 (WAGHALA) - PARBHANI	18-12-24	8:44	18-12-24	20:44	REMOVING OF MAIN BUS TO BUS ISOLATOR R PH JUMPER BY HOT LINE TEAM FOR FURTHER CONNECTING 245KV HYBRID GIS JUMPERS.	PO	220 KV
TEMBHURNI - JEUR	18-12-24	9:50	18-12-24	11:58	Outage is required for Quarterly Maintenance	PO	220 KV
TEMBHURNI - JEUR	18-12-24	9:50	18-12-24	11:58	Outage is required for Quarterly Maintenance	PO	220 KV
100 MVA 220/132 KV ICT - II @ KEKATNIMBHORA	18-12-24	10:00	18-12-24	12:27	FOR DIAGNOSTIC TESTING OF ICT.	PO	220 KV
220/110kv 250MVA ICT-2 @ VIKHROLI(GIS)	18-12-24	7:35	18-12-24	13:04	Project Work (Work in vicinity for power cable laying in TR # 2)	PO	220 KV
220/132 KV 100 MVA ICT 1 @ BELWANDI	18-12-24	9:18	18-12-24	21:35	OLTC Overhauling work	PO	220 KV
220/132 KV 100 MVA ICT 1 @ TULJAPUR	18-12-24	15:25	18-12-24	17:29	HV AND LV CT TAN DELT.	PO	220 KV
220/132 KV 200 MVA ICT - 2 @ HARANGUL	18-12-24	15:26	18-12-24	16:44	MAIN TANK OIL TOP UP.		220 KV
220/132 KV 200 MVA ICT 1	18-12-24	9:02	18-12-24	16:57	DIAGNOSTIC TESTING WORK & OIL LEAKAGE ATTENDING WORK.	PO	220 KV
220/33KV 50MVA PTR 2@ PETH	18-12-24	10:01	18-12-24	16:45	Transformer Painting Work	PO	220 KV

Transmission Line Outages/Trippings from 09.12.2024 to 15.12.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220KV BHIGWAN - KARJAT CKT-1	18-12-24	11:19	18-12-24	19:17	To attend pending punch points noted during initial charging of new 220KV Bhigwan-Karjat DC line	PO	220 KV
400KV 125MVAR BUS REACTOR @ KARAD	18-12-24	10:08	18-12-24	19:59	NA	PO	400 KV
765/400KV 1500MVA ICT-1 @ KORADI 3	18-12-24	9:39	18-12-24	19:57	ICT Outage	PO	765 KV
765/400KV 1500MVA ICT-1 @ KORADI 3	18-12-24	9:39	18-12-24	19:57	ICT Outage	PO	765 KV
AKOLA - KHADKA (BHUSAWAL)	18-12-24	11:29	18-12-24	19:10	Line will be out for safety purpose. Online work on Main Bus-1 and 2 at Bhuswal ss for Bus extension work	PO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	18-12-24	8:30	18-12-24	22:46	For LBB relay retrofitting work	PO	400 KV
AUXILIARY BUS @ KHADKA	18-12-24	20:22	18-12-24	21:28	During outage Transfer Bus -1 will be out. t for the Bus extension work	PO	400 KV
BADNERA-AKOLA II	18-12-24	11:42	18-12-24	14:29	FLASHER OVER DISC REPLACEMENT WORK AT LOC 215 B PH.	PO	220 KV
BHAMBORI AMALNER	18-12-24	13:00	18-12-24	15:29	CB SPRING NOT CHARGING PROBLEM.	HT	220 KV
DABHOL - NAGOTHANE CKT - 1	18-12-24	20:11	18-12-24	20:51	Metering Work	HT	400 KV
DABHOL - NEW KOYNA CKT - 1	18-12-24	21:08	18-12-24	21:48	Metering Work	HT	400 KV
DABHOL - NEW KOYNA CKT - 2	18-12-24	22:00	18-12-24	22:40	H/T for Metering Work at Dabhol end.	HT	400 KV
DHULE - - BABLESHWAR CKT - 2	18-12-24	10:00	18-12-24	20:14	Work at Dhule end. Retrofitting work of Distance M1 & M2 relay by new distance relay GE P443.	PO	400 KV
JAIGAD - KARAD CKT - 1	18-12-24	23:20	19-12-24	10:25	H/T for voltage management.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	18-12-24	21:08	19-12-24	8:14	Overvoltage	HT	400 KV
MAIN BAY (404) OF ICT -1 @ WARORA	18-12-24	12:24	20-12-24	17:54	Auxiliary protection trials, Protection coordination needs	PO	400 KV
MAIN BAY (415) OF PADGHE PG CKT - 1 @ KUDUS	18-12-24	15:19	18-12-24	20:09	AMP of Bay Equipment	PO	400 KV
PEDAMBE-KALAMBANI(TSS)	18-12-24	10:15	18-12-24	18:10	Attending troubleshooting of 245KV CGL make CB of Pedhambe line at Kalambani TSS. This CB has mechanical operating issue. CGL service engineer has been deputed for attending the same.	PO	220 KV
TATA BORIVLI MSETCL BORIVLI - 4	18-12-24	11:09	18-12-24	16:18	For Carrying out diagnostic testing work at Borivali end.	PO	220 KV
TIE BAY (403) OF BUS RECTOR & ICT -1 @ WARORA	18-12-24	12:24	20-12-24	17:55	Auxiliary protection trials, Protection coordination	PO	400 KV
VITTAL SUGAR CO GEN (VSSK) -KARKAMBH	18-12-24	12:40	18-12-24	19:15	Outage is required for Replacement of Faulty String found in PID at TL 154 Y&B, 157 RYB, 159 Y, 160 B, 161 R, 166 R, 165 R, 169 B.	PO	220 KV
220 KV PARLI (OLD GCR)- GIRWALI (400 KV) CKT 3	19-12-24	11:04	19-12-24	15:42	ROUTIN MAINTENANCE,DIGNOSTIC WORK.	PO	220 KV
220 KV PARLI (OLD GCR)- GIRWALI (400 KV) CKT 3	19-12-24	16:49	19-12-24	20:59	G= R PH PDR PARLY OLD = D/P R-E Z113.52KM 3.75K.	T	220 KV
220/33 KV 50 MVA PTR NO 3 @ ALEPHATA	19-12-24	12:01	19-12-24	15:02	For attending Hotspot on LV R phase Incomer & spare LV cable Test & General maintenance work	EO	220 KV
DAHANU - VIRAJ	19-12-24	9:20	19-12-24	18:10	CB Overhauling Work.	PO	220 KV
DASTURI-KANDALGAON LINE	19-12-24	11:11	19-12-24	18:01	For cold washing of insulator string, replacement of rusted nut bolt and other line maintenance work.	PO	220 KV
DHULE - KHANDWA CKT - 1	19-12-24	20:30	19-12-24	22:32	Emergency outage for Line reactor oil leakage attending work at Dhule end.	HT	400 KV
HINJAWADI I- CHINCHWAD	19-12-24	22:52	20-12-24	3:42	H/T for load management	HT	220 KV
SAHARA-URSE	19-12-24	22:47	20-12-24	3:38	H/T for load management	HT	220 KV
SIEMENS - RELIANCE GIS	19-12-24	9:10	19-12-24	16:13	Post Mansoon Bay maintenance work at both end substation.	PO	220 KV
TALANDGE - HAMIDWADA	19-12-24	8:47	19-12-24	18:54	Quarterly Maintenance work & Diagnostic testing work	PO	220 KV
TALEGAON (AMBI)-TALEGAON (PG) CKT 1	19-12-24	23:43	20-12-24	3:34	FOR AMP WORK	PO	220 KV
220 KV DEEPNAGAR (400 KV) - CHALISGAON CKT	19-12-24	10:38	19-12-24	19:26	FOR NUT-BOLT TIGHTENING WORK AT LOC NO. 9 OF ALL PHASES.	PO	220 KV
220/100 KV 200 MVA ICT 1 @ KOLSHET	19-12-24	9:00	19-12-24	11:28	For inspection of oil leakage from Top of the main tank of ICT-1	EO	220 KV
220/132 KV 200MVA ICT NO 2 @ THEUR	19-12-24	11:03	19-12-24	15:48	ICT-II CTR NIFPS system management work	PO	220 KV
220/132KV 100MVA ICT 1 @ BARAMATI	19-12-24	10:40	19-12-24	19:30	Annual diagnostic testing & relay testing work.	PO	220 KV
220/132KV 100MVA ICT 1@ PETH	19-12-24	13:11	19-12-24	17:33	ICT Painting Work	PO	220 KV
220/22 KV 50 MVA PTR 1 @ LONIKAND	19-12-24	15:46	19-12-24	19:30	For DT and Bay Maintenance activity at Lonikand SS.	PO	220 KV
220/33KV 50MVA PTR 2 @ BARAMATI	19-12-24	16:20	19-12-24	19:38	Diagnostic testing & relay testing work	PO	220 KV
220KV MAIN BUS SECTIONALIZER @ 220KV TULJAPUR S/S	19-12-24	16:10	19-12-24	16:39	CT TAN DELTA.	PO	220 KV
400 KV EKTUNI - BABHLESHWAR CKT- 1	19-12-24	11:47	19-12-24	17:47	Line maintenance works (replacement of insulators etc) n Bay Maintenance Works	PO	765 KV
400/220/33 KV 500 MVA ICT - 2 @ NANDED	19-12-24	10:58	19-12-24	19:34	Annual Routine Maintenance and testing of ICT	PO	400 KV
400/220/33KV SPARE ICT @ KORADI 2	19-12-24	8:34	19-12-24	17:17	For demonstration of SFRA , DFRA test & tan delta measurement in presence of Hon'ble CMD Sir, MSETCL.	EO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	19-12-24	9:37	19-12-24	20:16	For LBB relay retrofitting work	PO	400 KV
BADNERA-AKOLA I	19-12-24	10:50	19-12-24	13:46	Y & B-PH CT OIL LEAKAGE ATTENDING WORK.	PO	220 KV

Transmission Line Outages/Trippings from 09.12.2024 to 15.12.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
BHIGWAN - WALCHAND NAGAR	19-12-24	12:27	19-12-24	18:57	220KV Walchandnagar - Bhigwan line at Loc. 78 Y phase flashover insulator string replacement work and Cold line cleaning and washing of insulator strings from T. L. 72 - 96	PO	220 KV
FLAGSHIP-CHINCHWAD	19-12-24	9:13	19-12-24	19:00	half yearly maintenance	PO	220 KV
JAIGAD - KARAD CKT - 2	19-12-24	23:34	20-12-24	8:55	H/T for voltage management.	HT	400 KV
KARAD - WATHAR	19-12-24	14:16	19-12-24	18:35	Diagnostic Testing Work	PO	220 KV
KARANJADE - BHOKARPADA	19-12-24	11:40	19-12-24	13:37	Tree Trimming in span 184-185, 167-168, 176-177, 178-179	EO	110 KV
KHADKA-AURANGABAD (WALUJ)	19-12-24	21:57	20-12-24	8:37	H/T for voltage management.	HT	400 KV
KHADKI- CENTURY ENKA	19-12-24	11:15	19-12-24	14:00	220kV Tie bay Isolator Jump Removal of 220kV Khadaki line	PO	220 KV
KOLHAPUR (TALANDGE) - ALKUD	19-12-24	11:30	19-12-24	21:05	Line Bay AMP works	PO	400 KV
KORADI - BHILAI	19-12-24	23:39	20-12-24	0:31	Tripped on distance protection.	T	400 KV
LONIDEOKAR TAP ON WALCHANDNAGAR-BHIGWAN CKT	19-12-24	12:30	19-12-24	19:02	At Loc. 78 Y phase flashover insulator string replacement work and Cold line cleaning and washing of insulator strings from T. L. 72 - 96	PO	220 KV
LONIKAND - JEJURI CKT - 2	19-12-24	22:27	20-12-24	5:59	Yearly DT and maintenance	PO	400 KV
MAIN BAY (404) OF ICT - 2 @ JEJURI	19-12-24	10:29	19-12-24	17:37	For Maintenance & testing work	PO	400 KV
MAIN BAY (409) OF FUTURE CKT @ KUDUS	19-12-24	10:41	19-12-24	18:47	Annual Maintenance of bays equipment & Diagnostics Testing Work	PO	400 KV
MAIN BUS - 2 @ LONIKAND 2	19-12-24	9:25	19-12-24	18:27	Diagnostic testing and Half Yearly Maintenance	PO	400 KV
NEW KOYNA - STAGE IV CKT - 2	19-12-24	12:02	19-12-24	19:48	Attending CT Oil leakage work	EO	400 KV
PADGHE - NALASOPARA - VASAI (T)	19-12-24	11:03	19-12-24	15:08	Outage is required for safety purpose For Replacement of decapped tension strings of 100kV Vasai-Padgha line at Loc no. 14 due to M/C configuration.	EO	220 KV
TATA BORIVLI MSETCL BORIVLI - 5	19-12-24	11:41	19-12-24	14:59	For Carrying out diagnostic testing work at Borivali end.	PO	220 KV
TIE BAY (408) LINE - 2 OF KORADI-2 @ KORADI 3	19-12-24	9:36	20-12-24	0:56	Bay Outage	PO	400 KV
TIE BAY (417) OF PADGHE PG CKT - 2 @ KUDUS	19-12-24	12:39	19-12-24	18:53	AMP of Bay Equipment	PO	400 KV
TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	19-12-24	16:44	19-12-24	18:39	Hanging object removal at loc 18 ,B phase, loc 17 C phase	EO	220 KV
TROMBAY DHARAVI - 6	19-12-24	17:00	19-12-24	17:00	Hanging object removal at loc 18 ,B phase, loc 17 C phase	EO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	20-12-24	12:23	20-12-24	20:20	Load management.	HT	220 KV
BOISAR II - TARAPUR	20-12-24	8:00	22-12-24	18:39	Erection of cross arm 5 nos of monopole and stringing between loc. 45 to 48 and dismantling of existing 2 nos. of tower loc. 46 & 47	HT	220 KV
GHATGHAR - BAPGAON	20-12-24	11:56	20-12-24	13:50	For Black start mock drill at Ghatghar HPS.	PO	220 KV
GIS BHANDUP - BORIVALI	20-12-24	6:33	21-12-24	18:41	For Stringing of conductor on Twin Monopole at Loc. No. 22-23 for MMRDA Metro work.	PO	220 KV
HINJAWADI I- CHINCHWAD	20-12-24	8:34	20-12-24	21:36	Load management.	HT	220 KV
KOLHAPUR - SOLAPUR (PG) CKT - 2	20-12-24	8:58	20-12-24	20:20	Line Bay AMP works	PO	400 KV
PADGHE - WADA	20-12-24	8:55	20-12-24	18:51	Replacement of Insulator identified in PID, damaged Conductor replacement Work & Hot Spot attending Work.	PO	220 KV
TALANDGE - BIDRI	20-12-24	10:59	20-12-24	14:58	Replacement of faulty string	PO	220 KV
TAMBATI - ADLABS	20-12-24	9:25	20-12-24	10:56	220kV Tambati -Adlab line R phase CT oil leakage from stud attending work.	EO	220 KV
132 KV AMBAZARI-KARANJA CKT - II	20-12-24	6:11	20-12-24	10:04	A.ED Y PH 34.3 KM 2.49 KA K. END YP H Z1 13.85KM 3.743 KA.	T	220 KV
200 MVA 220/132 KV ICT 3 @ GIRWALI	20-12-24	12:08	20-12-24	15:44	Hot spot attending work.	HT	220 KV
220 kV MAIN BUS SECTIONALISER	20-12-24	12:05	20-12-24	17:38	DCRM testing work by testing team.	HT	220 KV
220/100 KV 100 MVA ICT 2 @ KANDALGAON	20-12-24	11:02	20-12-24	12:53	For attending oil leakages	EO	220 KV
220/100 KV 200 MVA ICT 3 @ APTA	20-12-24	11:20	20-12-24	15:32	1) Diagnostic testing work 2) Hotspot attending work 3) RMW	PO	220 KV
220/132 KV 100 MVA ICT 1	20-12-24	10:25	20-12-24	15:15	Outage required for annual diagnostic testing of the bay ict by se tcc team nashik.	HT	220 KV
220/132 KV 100 MVA ICT 2 @ CHITEGAON	20-12-24	10:50			NIFPS system maintenance.	HT	220 KV
220/132 KV 100 MVA ICT 1 @ UPPALWADI	20-12-24	10:50	20-12-24	14:51	S F6 gas leakage attend.	HT	220 KV
220/132KV 100MVA ICT 1@ PETH	20-12-24	10:02	20-12-24	12:40	ICT Painting Work	PO	220 KV
220/22 KV 50 MVA PTR 1 @ LONIKAND	20-12-24	20:08	20-12-24	21:36	for attending hotspot of LV side conductor jumper	EO	220 KV
400/220 KV 167MVA SPARE ICT @ LONIKAND 2	20-12-24	10:23	20-12-24	19:28	For demonstration of Fully Automatic Capacitance & Tan Delta Measurement Kit.	PO	400 KV
400/220/33 KV 500 MVA ICT - 1 @ KOLHAPUR	20-12-24	16:58	20-12-24	21:20	Hot-spot observed at R-phase, D-isolator, CB side jaw (220 kv side)	EO	400 KV
400/220kV SPARE ICT @ JEJURI	20-12-24	8:14	20-12-24	12:14	Disposition of 29BE earth switch blade of Spare ICT in upward direction	EO	400 KV
400KV KORADI-BHUSAWAL (Bhusawal end)	20-12-24	10:26	20-12-24	18:12	For urgent tree cutting work between span no.654-655 and broken disc replacement work at loc no.647	EO	400 KV
APTA - NAVI MUMBAI (PG) CKT - 2	20-12-24	16:25	20-12-24	17:20	For shifting of 220 KV Apta-Navi Mumbai (PG2) Line on 220 kV TBC 2 for attending hot spots on Yph CB pole Top Pad(131*), bottom Pad(95*).	EO	220 KV

Transmission Line Outages/Trippings from 09.12.2024 to 15.12.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
AURANGABAD(MS) - AURANGABAD(PG) CKT -2	20-12-24	9:23	20-12-24	21:00	For LBB relay retrofitting work	PO	400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	20-12-24	16:43			load management	HT	400 KV
BUS COUPLER @ BAPGAON	20-12-24	12:11	20-12-24	13:50	For Black start mock drill at Ghatghar HPS.	PO	220 KV
BUS COUPLER @ KARAD - 1	20-12-24	9:59	20-12-24	12:10	Diagnostic Testing Work	PO	220 KV
BUS REACTOR (240 MVAR) @ EKTUNI	20-12-24	10:54	20-12-24	18:44	Diagnostic Testing and Routine Maintenance Works	PO	765 KV
JAIGAD - KARAD CKT - 1	20-12-24	22:03	21-12-24	10:04	Overvoltage	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	20-12-24	22:07	21-12-24	9:00	Overvoltage	HT	400 KV
KHARGHAR - BORIVALI CKT - 2	20-12-24	6:41	21-12-24	10:28	For Stringing of conductor on Twin Monopole at Loc. No. 22-23 for MMRDA Metro work.	PO	220 KV
KOLSHET - ROMA	20-12-24	8:47	20-12-24	18:54	For safety purpose for Work of metro rail project of MMRDA under 220KV lines near kolshet s/s	PO	220 KV
MAIN BAY (418) OF PADGHE PG CKT - 2 @ KUDUS	20-12-24	11:29	20-12-24	15:24	AMP of Bay Equipment	PO	400 KV
MAIN BUS - 1 @ CHANDRAPUR	20-12-24	11:09	20-12-24	21:46	1. Testing of ZIV Numerical Bus Bar Protection scheme of 400KV Main Bus-1 & 400KV Main Bus-2. 2. MTAMC Project work	PO	400 KV
MAIN BUS - 1 @ VERSOVA	20-12-24	12:30	20-12-24	18:40	1. Annual maintenance of Main Bus-1 and attending 489A Bus-1 side isolator issue of 220KV VERSOVA-GHODBUNDER Line. 2. 220KV VERSOVA-GHODBUNDER Line will be shifted on TBC to attend bus-1 side isolator issue.	PO	220 KV
MAIN BUS - 2 @ CHANDRAPUR	20-12-24	11:09	20-12-24	21:46	1. Testing of ZIV Numerical Bus Bar Protection scheme of 400KV Main Bus-1 & 400KV Main Bus-2. 2. MTAMC Project work	PO	400 KV
TBC @ URAN	20-12-24	11:36			R ph CT replacement due to high tandelta and Y,B ph CT Base structure replacement	PO	220 KV
BHUGAON - WARDHA (PG)	21-12-24	13:57	21-12-24	15:04	To reconnect broken earth wire of Bph LA at Bhugaon ss	EO	220 KV
CHANDRAPUR - BHADRAVATI CKT - 2	21-12-24	9:58			Retrofitting of pantograph isolator of bus-2 and auxiliary bus at Chandrapur MSETCL SS under Add cap works & AMP works at both end	PO	400 KV
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	21-12-24	11:51	21-12-24	20:00	For taking 400KV 50MVAR line reactor into service for conducting acoustic PD test by OEM CGPISL	EO	400 KV
JAMDE-DONDAICHA 1	21-12-24	9:21	21-12-24	10:23	Attending oil leakage.	PO	220 KV
MIRAJ - ICHALKARANJII	21-12-24	6:14	21-12-24	12:01	Tripped on distance protection	T	220 KV
PIRANGUT - HINJAWADI 2	21-12-24	8:07	21-12-24	8:57	Tripped on distance protection	T	220 KV
220/132 KV 100 MVA ICT 2	21-12-24	10:29	21-12-24	12:53	Daignostic testing work.	PO	220 KV
220/132 KV 200 MVA ICT 2 @ RAYMOND	21-12-24	10:35	21-12-24	16:14	1.OLTC overhauling and oil leakage attend work	PO	220 KV
220kv Koradi-2 - Uppalwadi ckt 1	21-12-24	9:09	21-12-24	18:17	Civil work near tower.	PO	220 KV
220kv Koradi-2 - Uppalwadi ckt 2	21-12-24	9:10	21-12-24	18:25	Civil work near tower.	PO	220 KV
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	21-12-24	13:40	21-12-24	19:52	Normalcy Restoration of RRS Scheme for ICT I	PO	400 KV
AURANGABAD(MS) - AURANGABAD(PG) CKT -1	21-12-24	9:07	21-12-24	19:55	For LBB relay retrofitting work	PO	400 KV
INFOSYS - PEGASUS	21-12-24	9:47	21-12-24	17:38	Half year maintenance work & Testing work	PO	220 KV
KORADI III - AKOLA II Ckt - 1	21-12-24	9:12	21-12-24	22:21	Annual Maintenance of line	PO	765 KV
PARBHANI-GANGAKHED	22-12-24	17:11			In view of avoid overloading pf 132kv Parly 1-Parly Ckt1 and 2 Ckt.	HT	132 KV
132 /33 KV 25 MVA T/F I	22-12-24	17:30	22-12-24	22:56	Differential protection operated	T	132 KV
400/220/33 KV 500MVA ICT - 2 @ KORADI 2	22-12-24	10:37	22-12-24	13:01	1) Alingment & reconnection of IPS tube connector of Bph of Isolator 421-89A of ICT-2 Main Bay 421	PO	400 KV
GHODBUNDER - MSETCL BOISAR	22-12-24	23:39			distance protection	T	220 KV
JAIGAD - KARAD CKT - 1	22-12-24	21:54	23-12-24	11:11	overvoltage	HT	400 KV
JAIGAD - KARAD CKT - 2	22-12-24	4:04	22-12-24	10:48	Overvoltage	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	22-12-24	23:26	23-12-24	10:22	overvoltage	HT	400 KV
KORADI III - AKOLA II Ckt - 2	22-12-24	10:19	22-12-24	23:14	Annual Maintenance of line	PO	765 KV
KORADI III - AKOLA II Ckt - 2	22-12-24	10:19	22-12-24	23:14	Annual Maintenance of line	PO	765 KV

Generator Unit Outages/Trippings from 16.12.2024 to 22.12.2024						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U2	07-02-17	17.3		Continued.	No Schedule.(NO PPA)	NOPPA
PGPL U1	07-02-17	17.3		Continued.	No Schedule (NO PPA)	NOPPA
VIPL U-1	29-12-18	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-19	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-20	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-20	4:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-21	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-22	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Ghatghar Unit-2	26-05-24	13:17		Continued.	Stator Earth Fault	FORCED
RPL(AMT) U-3	23-07-24	0:47		Continued.	Turbine Vibration High	FORCED
Trombay 5	22-09-24	16:14		Continued.	Emergency withdrwan due to fire in cable vault.	FORCED
Khaparkheda Unit 3	21-11-24	0:32		Continued.	Annual Overhaul	PLANNED
JPL Unit 2	21-11-24	1:30		Continued.	Unit Out due to Non-avaialbility of Schedule.	ZEROSCH/RSD
Adani U-5	01-12-24	0:00		Continued.	Annual Overhaul	PLANNED
SWPGPL U-1	01-12-24	0:00	19-12-24	8:46	Annual Overhaul	PLANNED
JSW (J) U1	06-12-24	23:53		Continued.	Boiler Validity Renevoation	PLANNED
Uran Unit 6	11-12-24	8:30	20-12-24	17:58	Due to zero schedule by MSEDCL	ZEROSCH/RSD
Uran Unit 5	12-12-24	19:00	16-12-24	17:45	Utilised as per requirement.now withdrwan on zero schedule.	ZEROSCH/RSD
Chandrapur Unit 6	14-12-24	19:45		Continued.	Capital overhaul	PLANNED
IEPL Unit 1	15-12-24	17:21	18-12-24	4:48	Boiler Tube Leakage	FORCED
Nasik Unit 3	15-12-24	17:48	19-12-24	4:28	Boiler Tube Leakage	FORCED
Nasik Unit 5	15-12-24	22:25	16-12-24	2:29	Furnace Pressure High	FORCED
Uran Unit 5	16-12-24	19:00	17-12-24	17:19	Zero schedule by LM cell	ZEROSCH/RSD
Adani U-2	17-12-24	1:00	20-12-24	6:57	Air heater problem	FORCED
Koyna STG-IV Unit-4	17-12-24	7:40	17-12-24	10:47	Governer Safety Bolt Rupture.	FORCED
Bhusawal Unit 5	17-12-24	16:56	19-12-24	18:50	Control system supply failure	FORCED
Uran Unit 5	17-12-24	19:15	18-12-24	17:58	Zero schedule by LM cell	ZEROSCH/RSD
Uran Unit 5	18-12-24	19:00	19-12-24	18:05	Zero schedule by LM cell	ZEROSCH/RSD
Nasik Unit 3	19-12-24	6:50	19-12-24	9:10	Low Vaccum	FORCED
SWPGPL U-1	19-12-24	10:42	19-12-24	11:40	High Furnace Draft	FORCED
Uran Unit 5	19-12-24	18:58		Continued.	Zero schedule by LM cell	ZEROSCH/RSD
Chandrapur Unit 7	19-12-24	22:15		Continued.	Boiler Tube Leakage	FORCED
Trombay 8	20-12-24	0:08	22-12-24	17:33	Maintenance work	PLANNED
Uran Unit 6	20-12-24	18:56	21-12-24	17:53	Due to zero schedule by MSEDCL	ZEROSCH/RSD
SWPGPL U-3	20-12-24	21:15	20-12-24	23:37	Due to turbine vibration high.	FORCED
SWPGPL U-3	21-12-24	0:02	21-12-24	0:46	Turbine Vibration	FORCED
SWPGPL U-3	21-12-24	1:04		Continued.	Turbine Vibration	FORCED
AEML Unit 2	21-12-24	17:55		Continued.	Boiler Tube Leakage	FORCED
Uran Unit 6	21-12-24	18:59		Continued.	Due to zero schedule by MSEDCL	ZEROSCH/RSD
Tarapur 4	21-12-24	21:50		Continued.	Annual Overhaul	PLANNED