

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 25/Jan/2016 to 31/Jan/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/01/2016	10 Hrs	5114	666	310	6090	3987	84	6013	117	-624	15667	13	15680	1168	518	17977	17990	49.96
26/01/2016	9 Hrs	4858	434	320	5612	3717	112	5313	58	-635	14177	8	14185	647	405	15864	15872	49.97
27/01/2016	10 Hrs	4742	1223	479	6444	4789	110	5393	120	-984	15872	9	15881	858	518	18232	18241	49.97
28/01/2016	11 Hrs	5175	384	460	6019	4954	53	5910	159	-1157	15938	9	15947	835	512	18442	18451	49.98
29/01/2016	11 Hrs	4946	300	442	5688	4705	309	5881	152	-1306	15429	9	15438	774	519	18028	18037	49.98
30/01/2016	10 Hrs	4728	701	460	5889	4742	156	6052	128	-910	16057	9	16066	856	515	18338	18347	50.01
31/01/2016	11 Hrs	4996	539	447	5982	4479	60	6230	141	-857	16035	24	16059	594	514	18000	18024	49.96
Maximum		5175	1223	479	6444	4954	309	6230	159	-624	16057	24	16066	1168	519	18442	18451	50.01
Minimum		4728	300	310	5612	3717	53	5313	58	-1306	14177	8	14185	594	405	15864	15872	49.96
Average		4937	607	417	5961	4482	126	5827	125	-925	15596	12	15608	819	500	17840	17852	49.98

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/01/2016	13 Hrs	5071	108	295	5474	3896	59	5804	181	-725	14689	13	14702	1234	518	17166	17179	49.97
26/01/2016		4527	140	349	5016	3476	52	4918	171	-711	12922	8	12930	669	406	14708	14716	49.97
27/01/2016		4841	321	447	5609	4646	73	5441	189	-1119	14839	9	14848	840	518	17316	17325	49.93
28/01/2016		5031	181	429	5641	4630	27	5617	190	-1257	14848	9	14857	799	429	17333	17342	49.97
29/01/2016		4738	170	432	5340	4715	162	5590	189	-1239	14757	9	14766	855	519	17370	17379	49.95
30/01/2016		4833	95	441	5369	5144	70	5680	186	-1117	15332	9	15341	866	518	17833	17842	49.99
31/01/2016		4817	296	437	5550	4290	75	5791	175	-872	15009	35	15044	623	517	17021	17056	49.94
Maximum		5071	321	447	5641	5144	162	5804	190	-711	15332	35	15341	1234	519	17833	17842	49.99
Minimum		4527	95	295	5016	3476	27	4918	171	-1257	12922	8	12930	623	406	14708	14716	49.93
Average		4837	187	404	5428	4400	74	5549	183	-1006	14628	13	14641	841	489	16964	16977	49.96

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/01/2016	20 Hrs	4831	453	303	5587	3532	256	5489	0	-1140	13724	9	13733	739	405	16008	16017	49.95
26/01/2016	20 Hrs	4401	687	457	5545	2206	458	4854	0	-835	12228	8	12236	666	404	14133	14141	49.98
27/01/2016	20 Hrs	4849	708	463	6020	4148	263	5003	0	-1261	14173	7	14180	732	401	16567	16574	50.00
28/01/2016	20 Hrs	4841	426	455	5722	4249	73	5302	0	-1355	13991	7	13998	685	399	16430	16437	50.00
29/01/2016	20 Hrs	4490	664	452	5606	4564	97	4944	0	-1318	13893	7	13900	785	399	16395	16402	49.96
30/01/2016	20 Hrs	4451	247	451	5149	4916	280	5118	0	-1205	14258	6	14264	787	402	16652	16658	50.00
31/01/2016	20 Hrs	4503	140	454	5097	4579	176	4894	0	-1013	13733	6	13739	638	403	15787	15793	50.00
Maximum		4849	708	463	6020	4916	458	5489	0	-835	14258	9	14264	787	405	16652	16658	50.00
Minimum		4401	140	303	5097	2206	73	4854	0	-1355	12228	6	12236	638	399	14133	14141	49.95
Average		4624	475	434	5532	4028	229	5086	0	-1161	13714	7	13721	719	402	15996	16003	49.98

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/01/2016	4 Hrs	4698	94	314	5106	1471	309	4683	0	-232	11337	9	11346	634	405	12608	12617	49.99
26/01/2016	23 Hrs	4376	122	465	4963	1429	316	4835	0	-929	10614	8	10622	422	405	12370	12378	49.99
27/01/2016	4 Hrs	4458	121	477	5056	895	342	4816	0	-489	10620	6	10626	342	403	11854	11860	50.00
28/01/2016	4 Hrs	4810	123	486	5419	1421	366	4875	0	-488	11593	6	11599	375	400	12856	12862	49.99
29/01/2016	4 Hrs	4496	133	469	5098	2332	243	4891	0	-547	12017	6	12023	381	400	13345	13351	49.98
30/01/2016	2 Hrs	4184	101	466	4751	2501	266	4902	0	-702	11718	6	11724	382	399	13201	13207	49.97
31/01/2016	2 Hrs	4495	93	464	5052	2710	206	4851	0	-700	12119	6	12125	384	400	13603	13609	49.97
Maximum		4810	133	486	5419	2710	366	4902	0	-232	12119	9	12125	634	405	13603	13609	50.00
Minimum		4184	93	314	4751	895	206	4683	0	-929	10614	6	10622	342	399	11854	11860	49.97
Average		4502	112	449	5064	1823	293	4836	0	-584	11431	7	11438	417	402	12834	12841	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
25/01/2016	106.370	7.495	7.343	121.208	0.431	73.897	74.852	4.819	131.770	1.227	19.799	10.471	-17.430	315.489	47.700	363.189
26/01/2016	108.495	7.854	9.172	125.521	0.588	60.469	61.045	4.864	116.783	1.203	15.203	9.732	-14.632	294.218	39.567	333.785
27/01/2016	104.353	10.634	11.252	126.239	0.565	79.598	77.154	5.689	124.846	1.278	14.116	10.597	-22.890	314.760	47.602	362.362
28/01/2016	117.761	4.908	11.124	133.793	0.677	86.149	86.320	3.555	127.077	1.289	14.361	10.355	-23.653	328.210	48.369	376.579
29/01/2016	110.357	8.248	10.963	129.568	0.513	91.629	93.593	4.835	124.323	1.307	14.550	10.473	-25.143	326.519	50.167	376.686
30/01/2016	108.976	6.138	10.976	126.090	0.557	98.294	96.082	4.554	130.099	1.271	14.832	10.620	-23.220	337.088	48.670	385.758
31/01/2016	111.026	5.161	10.802	126.989	0.740	95.110	96.987	3.296	123.555	1.170	11.833	11.159	-19.035	331.085	42.027	373.112
Maximum	117.761	10.634	11.252	133.793	0.740	98.294	96.987	117.761	131.770	1.307	19.799	11.159	-14.632	337.088	50.167	385.758
Minimum	104.353	4.908	7.343	121.208	0.431	60.469	61.045	104.353	116.783	1.170	11.833	9.732	-25.143	294.218	39.567	333.785
Average	109.620	7.205	10.233	127.058	0.582	83.592	83.719	109.620	125.493	1.249	14.956	10.487	-20.858	321.053	46.300	367.353

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
25/01/2016	0.114	3.857	34.258
26/01/2016	0.117	3.974	34.141
27/01/2016	0.148	4.122	33.993
28/01/2016	0.051	4.173	33.942
29/01/2016	0.082	4.255	33.860
30/01/2016	0.094	4.349	33.766
31/01/2016	0.062	4.411	33.704

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 25/Jan/2016 to 31/Jan/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
25/01/2016	MONDAY	72.079	3116	2.773	116	74.852	3119	73.897	3079	-0.955	-40
26/01/2016	TUESDAY	62.460	2545	-1.415	-59	61.045	2544	60.469	2520	-0.576	-24
27/01/2016	WEDNESDA	68.339	3206	8.815	367	77.154	3215	79.598	3317	2.444	102
28/01/2016	THURSDAY	74.203	3585	12.117	505	86.320	3597	86.149	3590	-0.171	-7
29/01/2016	FRIDAY	81.673	3888	11.920	497	93.593	3900	91.629	3818	-1.964	-82
30/01/2016	SATURDAY	86.998	3994	9.084	378	96.082	4003	98.294	4096	2.212	92
31/01/2016	SUNDAY	85.923	4030	11.064	461	96.987	4041	95.110	3963	-1.877	-78
Total		531.677		54.356		586.033		585.146		-0.887	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 25/01/2016 TO 31/01/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Chandrapur Unit 5	500MW	27/Dec/2015	18.50	30/Jan/2016	02.06	Capital Overhaul.
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
IPP	REL Unit 1	250MW	03/Jan/2016	23.46	21-Jan-16	20:00	Annual Overhaul
IPP	Trombay 5	500MW	26/Jan/2016	21.55		Continued.	Boiler Maintenance work
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 3A	230MW	06/Jun/2013	08.28		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 2X	230MW	15/Jul/2013	15.09		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
IPP	WPCL U-2	135MW	16/Jun/2015	00.00		Continued.	No Schdule
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
IPP	WPCL U-1	135MW	07/Jan/2016	02.00		Continued.	Withdrawn, changeover to Unit-3
MSPGCL	Chandrapur Unit 2	210MW	12/Jan/2016	04.47		Continued.	Boiler Tube Leakage
MSPGCL	Uran Unit 5	108MW	19/Jan/2016	14.34		Continued.	Overhauling
MSPGCL	Koradi Unit 5	200MW	20/Jan/2016	22.11	27/Jan/2016	10:16	Under RSD From 24/01/2016
MSPGCL	Uran Unit 6	108MW	23/Jan/2016	21.16		Continued.	Gas shortage
IPP	Adani U-1	660MW	23/Jan/2016	10.06	31/Jan/2016	23.15	Main Fuel Tank Tripped.
MSPGCL	Uran Unit A0	120MW	23/Jan/2016	21.16	26/Jan/2016	14.12	Gas shortage
MSPGCL	Nasik Unit 4	210MW	23/Jan/2016	00.22	27/Jan/2016	05.58	Under Reserved Shut Down
IPP	JSW (J) U3	300MW	23/Jan/2016	13.02	26/Jan/2016	11.03	Boiler Tube Leakage
MSPGCL	Koyna Unit 1	75MW	25/Jan/2016	09.00	28/Jan/2016	14.40	Maintenance work
MSPGCL	Khaparkheda Unit 4	210MW	26/Jan/2016	08.55	27/Jan/2016	10:48	Drum level low
MSPGCL	Chandrapur Unit 7	500MW	28/Jan/2016	22.50		Continued.	Boiler Tube Leakage
MSPGCL	Koradi Unit 7	210MW	30/Jan/2016	00.12		Continued.	MSEDCL Zero Shedule.
MSPGCL	Nasik Unit 3	210MW	30/Jan/2016	00.02		Continued.	MSEDCL Zero Shedule.

LINE OUTAGES FOR THE WEEK FROM 25/01/2016 TO 31/01/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Akola II - Tapitanda ckt-II	31/Dec/2015	18.16		Continued.	Change over
400 KV	Babhaleshwar-Tapitanda ckt-I	23/Jan/2016	07.21		Continued.	Change Over.
400 KV	Karad-Jaigad - I	23/Jan/2016	16.09	27/Jan/2016	09.03	Over Voltage
400 KV	Chandrapur - Khaperkheda	24/Jan/2016	07.37	25/Jan/2016	09.52	Insulator String Replacement Work.(RFC @ 16.35 Hrs)
400 KV	Chandrapur - Khaperkheda	24/Jan/2016	08.18	25/Jan/2016	09.54	Insulator Replacement Work
400 KV	karad -kolhapur-I	24/Jan/2016	11.13	27/Jan/2016	08.36	Over Voltage
400 KV	Dhule Sar'Sarovar I	24/Jan/2016	14.16	25/Jan/2016	07.03	Over Voltage
400 KV	Bhusawal-Aurangabad	24/Jan/2016	17.03	25/Jan/2016	07.21	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	24/Jan/2016	17.13	25/Jan/2016	09.50	Over Voltage
400 KV	Kolhapur Solapur (PG) II	24/Jan/2016	21.53	25/Jan/2016	06.58	Over Voltage
400 KV	Koradi Bhilai	25/Jan/2016	08.15	25/Jan/2016	19.49	CB Overhauling
400 KV	Dhule Sar'Sarovar I	25/Jan/2016	13.08	27/Jan/2016	06.32	Over Voltage
400 KV	Chandrapur2-Parali 2 ckt1	25/Jan/2016	15.28	25/Jan/2016	16.01	Taking line reactor at Parly End.
400 KV	Kolhapur Solapur(PG) I	25/Jan/2016	16.19	27/Jan/2016	07.11	Over Voltage
400 KV	Bhusawal-Aurangabad	25/Jan/2016	17.03	27/Jan/2016	06.42	Over Voltage
400 KV	Kolhapur Solapur (PG) II	25/Jan/2016	18.01	25/Jan/2016	18.48	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	25/Jan/2016	18.04	29/Jan/2016	17.03	Over Voltage
400 KV	Kolhapur Solapur (PG) II	25/Jan/2016	21.53	26/Jan/2016	06.47	Over Voltage
400 KV	Karad Solapur (PG)	26/Jan/2016	13.15	27/Jan/2016	08.17	Distance Protection
400 KV	Dabhol Nagothane II	26/Jan/2016	15.20	26/Jan/2016	15.53	line tripped only dabhol end
400 KV	Kolhapur Solapur (PG) II	26/Jan/2016	17.58	26/Jan/2016	18.32	Over Voltage
400 KV	karad -kolhapur-II	26/Jan/2016	18.02	26/Jan/2016	22.45	Over Voltage
400 KV	Kolhapur Solapur (PG) II	26/Jan/2016	21.57	27/Jan/2016	06.44	Over Voltage
400 KV	Karad - Jaigad - II	27/Jan/2016	10.06	30/Jan/2016	11.24	Quarterly Maintainance Work
400 KV	Chandrapur - Khaperkheda	27/Jan/2016	13.45	28/Jan/2016	07.47	Distance Protection
400 KV	karad -kolhapur-II	27/Jan/2016	16.10	28/Jan/2016	09.06	Over Voltage
400 KV	Bhusawal-Aurangabad	27/Jan/2016	16.58	28/Jan/2016	07.12	Over Voltage
400 KV	Kolhapur Solapur (PG) II	27/Jan/2016	17.06	28/Jan/2016	06.42	Over Voltage
400 KV	Dhule Sar'Sarovar I	27/Jan/2016	17.34	28/Jan/2016	06.02	Over Voltage
400 KV	Dhule Sar'Sarovar I	28/Jan/2016	13.05	29/Jan/2016	07.23	Over Voltage
400 KV	Babhaleshwar - Padghe-II	28/Jan/2016	14.43	28/Jan/2016	18.18	Distance Protection
400 KV	Deepnagar - Aurangabad	28/Jan/2016	14.49	28/Jan/2016	18.57	Y Phase twin conductor snapped
400 KV	karad -kolhapur-I	28/Jan/2016	16.02	29/Jan/2016	09.33	Over Voltage
400 KV	Bhusawal-Aurangabad	28/Jan/2016	19.01	29/Jan/2016	07.18	Over Voltage
400 KV	Kolhapur Solapur(PG) I	28/Jan/2016	21.15	29/Jan/2016	07.12	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	29/Jan/2016	06.21	29/Jan/2016	17.03	Insulator Replacement Work
400 KV	Deepnagar Waluj 1	29/Jan/2016	10.00	29/Jan/2016	18.44	Distance Relay Testing Work
400 KV	Babhaleshwar - Padghe-II	29/Jan/2016	12.21	29/Jan/2016	15.09	Distance Protection
400 KV	Jejuri- Koynastage-IV	29/Jan/2016	15.26	30/Jan/2016	06.22	Y Ph CT Burst at Koyana Satage IV
400 KV	karad -kolhapur-II	29/Jan/2016	16.21	30/Jan/2016	09.21	Over Voltage
400 KV	Dhule Sar'Sarovar I	29/Jan/2016	17.17	30/Jan/2016	06.42	Over Voltage
400 KV	Bhusawal-Aurangabad	29/Jan/2016	20.12	30/Jan/2016	07.23	Over Voltage
400 KV	Kolhapur Solapur (PG) II	29/Jan/2016	21.16	30/Jan/2016	06.52	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	30/Jan/2016	08.39	31/Jan/2016	09.48	Insulator replacement work, RFC 18.00Hrs.
400 KV	karad -kolhapur-I	30/Jan/2016	16.25	31/Jan/2016	09.53	Over Voltage
400 KV	Bhusawal-Aurangabad	30/Jan/2016	16.54	31/Jan/2016	09.49	Over Voltage
400 KV	Dhule Sar'Sarovar I	30/Jan/2016	17.01	31/Jan/2016	08.06	Over Voltage
400 KV	Kalwa - Talegaon(PG)	31/Jan/2016	08.21	31/Jan/2016	19.11	Replacement of Tower OPGW Work
400 KV	Padghe - Talegaon (PG)	31/Jan/2016	08.27	31/Jan/2016	19.02	Replacement of Tower OPGW Work
400 KV	Bhusawal-Aurangabad	31/Jan/2016	13.11	01/Feb/2016	06.47	Over Voltage
400 KV	Babhaleshwar - Padghe-II	31/Jan/2016	14.28	31/Jan/2016	14.58	Distance Protection B Ph.
400 KV	karad -kolhapur-II	31/Jan/2016	16.08	01/Feb/2016	09.38	Over Voltage
400 KV	Karad-Jaigad - I	31/Jan/2016	16.14	02/Feb/2016	10.20	Over Voltage
400 KV	Padghe - Nagothane - II	31/Jan/2016	16.59	01/Feb/2016	18.12	Distance Protection R & B Ph.
400 KV	Lonikand I - Koyna stage-IV	31/Jan/2016	17.08		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	31/Jan/2016	17.15	01/Feb/2016	07.02	Over Voltage
400 KV	Kolhapur Solapur (PG) II	31/Jan/2016	17.20	01/Feb/2016	06.48	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Kalwa - Borivali	10/Jan/2016	09:15		Continued.	Tower Erection Work.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Mudshingi - Chikodi	23/Jan/2016	13.02	26/Jan/2016	14.15	Over Voltage
220 KV	Talandage - Chikodi	23/Jan/2016	13.02	26/Jan/2016	14.10	Hand Tripped.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	For Formation of Temp. Padgha-Borivali (Charge upto 51/1).
220 KV	Hinjawadi I- Chinchwad	25/Jan/2016	09.54		Continued.	For Urse-Chinchwad Outage
220 KV	Miraj - Tilwani	25/Jan/2016	10.02	25/Jan/2016	14.18	Attending Hot Spot
220 KV	Urse-Chinchwad	25/Jan/2016	10.33		Continued.	Lilo Arrangement.
220 KV	Uran - Apta III	25/Jan/2016	10.55	25/Jan/2016	12.08	For PID Work.
220 KV	Jejuri- Ismt- Lonand	26/Jan/2016	04.12	26/Jan/2016	18.38	Attending Oil Leakage
220 KV	Lonikand (400 Kv)-Theur li	26/Jan/2016	04.35	26/Jan/2016	05.16	TBC R-ph CT Burst at Theur.
220 KV	220KV Theur- NandedCity	26/Jan/2016	04.35	26/Jan/2016	05.22	TBC R ph ct burst and charge by own c b
220 KV	Lonikand (400 Kv)-Theur I	26/Jan/2016	04.35	26/Jan/2016	05.02	Distance Protection
220 KV	Jejuri-Phursungi 1	26/Jan/2016	11.30	26/Jan/2016	13.27	Attending Hot Spot
220 KV	Nasik Navsari I	27/Jan/2016	08.43	27/Jan/2016	19.03	String Replacement work
220 KV	Wardha Deoli (Pg)	27/Jan/2016	10.26	27/Jan/2016	20.44	APM Work
220 KV	Bus Coupler at Bhusawal	27/Jan/2016	12.27	27/Jan/2016	18.28	Diagnostic Testing work
220 KV	Loteparshuram- Dasturi Line	27/Jan/2016	14.00	27/Jan/2016	18.03	Attending Hot Spot
220 KV	Nasik Navsari I	28/Jan/2016	09.25	28/Jan/2016	18.29	Line Maintenance work
220 KV	Loteparshuram- Dasturi Line	28/Jan/2016	09.51	28/Jan/2016	16.45	To attend Hot Spot
220 KV	Oni Kharepatan Line	28/Jan/2016	10.06	28/Jan/2016	16.45	Replacement of Y Phase CC to Line Jumper
220 KV	Badnera-Akola I	28/Jan/2016	10.24	28/Jan/2016	14.44	Distance Protection
220 KV	Urse - Talegaon (Ambi) Ckt 2	28/Jan/2016	10.34	28/Jan/2016	19.27	Testing Work
220 KV	Ranjangaon-Lonikand	28/Jan/2016	12.00	28/Jan/2016	12.08	Distance Protection
220 KV	Telco- Chinchwad	28/Jan/2016	12.32	28/Jan/2016	12.38	Distance Protection
220 KV	220kv Halkarni- Tillary	28/Jan/2016	14.05	28/Jan/2016	16.03	Line Maintenance work
220 KV	Pophali - Kdph	29/Jan/2016	08.30	29/Jan/2016	17.40	P.M.Work
220 KV	Nasik Navsari I	29/Jan/2016	09.24	29/Jan/2016	18.22	Insulator Replacement Work
220 KV	TALEGAON - TALEGAON ambi (PG)-I	29/Jan/2016	09.55	29/Jan/2016	17.09	Quarterly Maintainance Work
220 KV	Ongc Uran - Jnpt	29/Jan/2016	12.21	29/Jan/2016	17.50	Relay Testing Work.
220 KV	Pophali - Nerale	30/Jan/2016	08.30	30/Jan/2016	17.30	Line Maintenance work
220 KV	Nasik Navsari I	30/Jan/2016	08.56	30/Jan/2016	16.25	Insulator Replacement Work
220 KV	Topworth - Kharghar	30/Jan/2016	09.27		Continued.	Repl.of Old damaged Tower
220 KV	Malharpeth - Karad(400kv)	30/Jan/2016	09.38	30/Jan/2016	13.48	Isolator repl.work
220 KV	Talegaon(PG)-Talegaon(Ambi)-II	30/Jan/2016	11.18	30/Jan/2016	16.45	Testing Work
220 KV	Kalwa-TIFIL	30/Jan/2016	13.20	30/Jan/2016	15.27	Y Phase CT Oil Leakage at Kalwa
220 KV	Apta - Kalwa	30/Jan/2016	14.32	30/Jan/2016	17.39	Distance Protection
220 KV	Boisar(M) - Ghodbunder	31/Jan/2016	05.34	31/Jan/2016	19.00	For Boiser-Boiser PG Outage Load Control.
220 KV	Boisar II - PGCIL II	31/Jan/2016	06.18	31/Jan/2016	18.22	To change Bay Location
220 KV	Salsette Borvli 1	31/Jan/2016	10.05	31/Jan/2016	15.45	To Attend Hot Spot.
220 KV	Parli 3 (Oldgcr)-Harangul Ckt I	31/Jan/2016	11.51	31/Jan/2016	14.02	B Ph Suspension Clamp Strip Fixing Work.
220 KV	Karad(400kv) -Nigade	31/Jan/2016	13.38	31/Jan/2016	19.40	Distance Protection
220 KV	Pedambe-Nerle	31/Jan/2016	13.40	31/Jan/2016	13.50	Distance Protection
220 KV	New Koyna - Pedambe	31/Jan/2016	13.40	31/Jan/2016	15.10	Shifted on TBC.
220 KV	Badnera-Akola li	31/Jan/2016	15.15	31/Jan/2016	16.16	Distance Protection
220 KV	Boisar(M) - Ghodbunder	31/Jan/2016	23.15	01/Feb/2016	00.43	for Outage of Boiser-Boiser(PG)-II Line to Control Load.
220 KV	Boisar Versova Line	31/Jan/2016	23.26	01/Feb/2016	00.43	for Outage of Boiser-Boiser(PG)-II Line to Control Load.
132 KV	Waghala (Nanded2) - Narsi	25/Jan/2016	04.47	25/Jan/2016	05.55	Distance Protection
132 KV	Viraj - Jindal	31/Jan/2016	13.02	31/Jan/2016	15.15	Distance Protection
132 KV	Dahanu - Gholwad Railway 2	31/Jan/2016	13.02	31/Jan/2016	13.57	Distance Protection
132 KV	Boisar li - Viraj	31/Jan/2016	13.02	31/Jan/2016	16.06	Distance Protection
132 KV	Jindal - lol	31/Jan/2016	13.02	31/Jan/2016	15.15	Distance Protection
132 KV	lol - Boisar Midc	31/Jan/2016	13.02	31/Jan/2016	15.15	Distance Protection
132 KV	Dahanu - Gholwad Railway 1	31/Jan/2016	13.02	31/Jan/2016	13.57	Distance Protection
132 KV	Boisar Midc - Dahanu 2	31/Jan/2016	13.02	31/Jan/2016	13.54	Distance Protection
132 KV	Boisar Midc - Dahanu 1	31/Jan/2016	13.02	31/Jan/2016	13.54	Distance Protection