

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 23/Jan/2017 to 29/Jan/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/01/2017	12 Hrs	6462	1564	285	8311	7393	214	3218	168	-1431	17873	0	17873	799	496	20599	20599	49.98
24/01/2017	12 Hrs	6225	1426	288	7939	7601	400	3175	145	-1496	17764	17	17781	786	497	20543	20560	49.99
25/01/2017	12 Hrs	5091	1934	282	7307	8289	198	3177	160	-1483	17648	0	17648	798	495	20424	20424	49.96
26/01/2017	12 Hrs	5589	1002	199	6790	7011	51	3103	153	-1240	15868	0	15868	436	387	17931	17931	50.00
27/01/2017	12 Hrs	6076	1155	148	7379	7593	42	3196	186	-1406	16990	0	16990	789	506	19691	19691	49.95
28/01/2017	12 Hrs	6391	1061	147	7599	7341	293	3140	168	-1179	17362	0	17362	751	500	19792	19792	50.02
29/01/2017	12 Hrs	6656	1445	148	8249	6812	128	3163	174	-1083	17443	0	17443	475	504	19505	19505	49.96
Maximum		6656	1934	288	8311	8289	400	3218	186	-1083	17873	17	17873	799	506	20599	20599	50.02
Minimum		5091	1002	147	6790	6812	42	3103	145	-1496	15868	0	15868	436	387	17931	17931	49.95
Average		6070	1370	214	7653	7434	189	3167	165	-1331	17278	2	17280	691	484	19783	19786	49.98

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/01/2017	13 Hrs	6497	1634	277	8408	7277	138	3212	179	-1389	17825	0	17825	799	507	20520	20520	49.97
24/01/2017	13 Hrs	6261	1443	280	7984	7367	304	3185	167	-1488	17519	49	17568	783	504	20294	20343	49.98
25/01/2017	14 Hrs	5555	1748	285	7588	7866	92	3146	163	-1361	17494	0	17494	774	511	20140	20140	49.96
26/01/2017	14 Hrs	6225	436	208	6869	6938	64	3107	136	-1149	15965	0	15965	431	388	17933	17933	50.01
27/01/2017	13 Hrs	6079	1257	158	7494	7629	37	3186	188	-1363	17171	0	17171	797	509	19840	19840	49.99
28/01/2017	13 Hrs	6242	1181	156	7579	7689	221	3162	202	-1183	17670	0	17670	722	507	20082	20082	49.96
29/01/2017	13 Hrs	6733	1510	145	8388	6857	53	3156	186	-1056	17584	0	17584	477	504	19621	19621	49.97
Maximum		6733	1748	285	8408	7866	304	3212	202	-1056	17825	49	17825	799	511	20520	20520	50.01
Minimum		5555	436	145	6869	6857	37	3107	136	-1488	15965	0	15965	431	388	17933	17933	49.96
Average		6227	1316	216	7759	7375	130	3165	174	-1284	17318	7	17325	683	490	19775	19782	49.98

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/01/2017	19 Hrs	6645	476	279	7400	5912	207	3248	0	-1405	15362	0	15362	733	411	17911	17911	49.90
24/01/2017	19 Hrs	6069	644	285	6998	6551	290	3169	0	-1454	15554	0	15554	777	402	18187	18187	49.97
25/01/2017	19 Hrs	6213	790	287	7290	6503	190	3163	0	-1373	15773	0	15773	784	509	18439	18439	49.97
26/01/2017	19 Hrs	5317	317	313	5947	5597	464	2978	0	-1228	13758	0	13758	423	387	15796	15796	49.99
27/01/2017	19 Hrs	6203	409	151	6763	6275	176	3151	0	-1429	14936	0	14936	669	430	17464	17464	49.96
28/01/2017	19 Hrs	6038	754	150	6942	6539	196	3160	1	-1202	15636	0	15636	705	508	18051	18051	49.94
29/01/2017	19 Hrs	6193	410	209	6812	5916	179	3131	0	-1173	14865	0	14865	484	386	16908	16908	49.94
Maximum		6645	790	313	7400	6551	464	3248	1	-1173	15773	0	15773	784	509	18439	18439	49.99
Minimum		5317	317	150	5947	5597	176	2978	0	-1454	13758	0	13758	423	386	15796	15796	49.90
Average		6097	543	239	6879	6185	243	3143	0	-1323	15126	0	15126	654	433	17536	17536	49.95

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/01/2017	4 Hrs	5256	89	299	5644	4558	368	2842	0	-703	12709	0	12709	295	386	14093	14093	49.97
24/01/2017	4 Hrs	4910	121	307	5338	5050	574	2868	0	-785	13045	0	13045	300	386	14516	14516	49.96
25/01/2017	3 Hrs	4474	198	309	4981	5481	605	3119	0	-876	13310	0	13310	293	386	14865	14865	49.94
26/01/2017	24 Hrs	5008	289	310	5607	3775	609	2802	0	-1162	11631	0	11631	291	387	13471	13471	50.18
27/01/2017	2 Hrs	5154	99	311	5564	3921	438	2846	0	-858	11911	0	11911	289	388	13446	13446	50.12
28/01/2017	4 Hrs	5668	97	156	5921	4219	600	2869	0	-715	12894	0	12894	289	387	14285	14285	49.98
29/01/2017	4 Hrs	5307	100	154	5561	4892	482	3118	0	-754	13299	0	13299	291	386	14730	14730	49.94
Maximum		5668	289	311	5921	5481	609	3119	0	-703	13310	0	13310	300	388	14865	14865	50.18
Minimum		4474	89	154	4981	3775	368	2802	0	-1162	11631	0	11631	289	386	13446	13446	49.94
Average		5111	142	264	5517	4557	525	2923	0	-836	12686	0	12686	293	387	14201	14201	50.01

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
23/01/2017	143.861	18.312	7.042	169.215	0.200	144.992	146.971	6.065	74.684	1.193	13.609	10.652	-27.929	368.220	52.190	420.410
24/01/2017	137.712	19.864	7.060	164.636	0.164	151.719	153.338	9.530	74.813	1.137	14.201	10.634	-28.956	372.878	53.797	426.675
25/01/2017	125.738	24.440	7.086	157.264	0.164	160.636	157.782	8.046	75.537	1.082	14.304	10.892	-29.083	373.487	54.279	427.766
26/01/2017	133.991	8.921	6.548	149.460	0.080	139.087	139.111	6.723	72.983	0.996	9.534	9.596	-26.021	343.228	45.151	388.379
27/01/2017	138.395	11.929	4.721	155.045	0.167	145.700	143.550	5.082	73.547	1.278	13.914	10.730	-27.126	353.526	51.769	405.295
28/01/2017	142.662	13.474	3.713	159.849	0.172	148.038	149.513	8.896	73.743	1.297	12.790	10.544	-25.072	366.751	48.406	415.157
29/01/2017	142.951	15.775	4.704	163.430	0.254	143.098	141.649	6.178	75.059	1.282	10.061	10.505	-23.473	365.574	44.039	409.613
Maximum	143.861	24.440	7.086	169.215	0.254	160.636	157.782	143.861	75.537	1.297	14.304	10.892	-23.473	373.487	54.279	427.766
Minimum	125.738	8.921	3.713	149.460	0.080	139.087	139.111	125.738	72.983	0.996	9.534	9.596	-29.083	343.228	44.039	388.379
Average	137.901	16.102	5.839	159.843	0.172	147.610	147.416	137.901	74.338	1.181	12.630	10.508	-26.809	363.381	49.947	413.328

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
23/01/2017	0.281	6.016	24.934
24/01/2017	0.306	6.322	24.628
25/01/2017	0.413	6.735	24.215
26/01/2017	0.105	6.840	24.110
27/01/2017	0.157	6.997	23.953
28/01/2017	0.174	7.171	23.779
29/01/2017	0.242	7.413	23.537

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 23/Jan/2017 to 29/Jan/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
23/01/2017	MONDAY	110.703	6088	36.268	1511	146.971	6124	144.992	6041	-1.979	-82
24/01/2017	TUESDAY	116.099	6352	37.239	1552	153.338	6389	151.719	6322	-1.619	-67
25/01/2017	WEDNESDA	118.109	6535	39.673	1653	157.782	6574	160.636	6693	2.854	119
26/01/2017	THURSDAY	110.968	5768	28.143	1173	139.111	5796	139.087	5795	-0.024	-1
27/01/2017	FRIDAY	104.317	5942	39.233	1635	143.550	5981	145.700	6071	2.150	90
28/01/2017	SATURDAY	112.387	6193	37.126	1547	149.513	6230	148.038	6168	-1.475	-61
29/01/2017	SUNDAY	110.314	5871	31.335	1306	141.649	5902	143.098	5962	1.449	60
Total		782.898		249.016		1031.914		1033.270		1.356	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 23/01/2017 TO 29/01/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
MSPGCL	Paras Unit 3	250MW	25/Oct/2016	08.54		Continued.	Stator Fault, continued under AOH.26/10/2016 00.00hrs
MSPGCL	Koradi Unit-8	660MW	12/Dec/2016	23.59	26/Jan/2017	00.39	Annual Overhaul
IPP	Trombay 5	500MW	03/Jan/2017	21.49		Continued.	Annual Overhaul
MSPGCL	Chandrapur Unit 7	500MW	25/Jan/2017	19.32		Continued.	Capital Overhaul
FORCED OUTAGES							
RGPL	Dabhol Dabhol 1B	230MW	28/May/2013	22.02		Continued.	Gas Shortage.
RGPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dharwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Economic shutdown
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
IPP	RPL(AMT) U-3	270MW	29/Jun/2016	03.01		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPL	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem. Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work
MSPGCL	Bhusawal Unit 3	210MW	16/Sep/2016	00.02		Continued.	Zero Schedule by MSEDCL
IPP	Adani U-1	660MW	06/Nov/2016	11.10		Continued.	Coal Shortage
IPP	RPL(AMT) U-5	270MW	15/Nov/2016	20.00		Continued.	Zero schedule
IPP	RPL(AMT) U-2	270MW	16/Nov/2016	22.36		Continued.	Zero Schedule By MSEDCL.
IPP	RPL(AMT) U-4	270MW	16/Nov/2016	21.03		Continued.	Zero Schedule By MSEDCL.
IPP	JSW (J) U1		16/Nov/2016	14.38		Continued.	Due To CW Duct Leakage.
IPP	RPL(AMT) U-1	270MW	17/Nov/2016	17.23		Continued.	Zero Scheduled.
MSPGCL	Parli Unit 8	250MW	18/Nov/2016	16.23		Continued.	widn for balance work.
IPP	JSW (J) U2	300MW	01/Dec/2016	00.00		Continued.	No Schedule.
MSPGCL	Nasik Unit 3	210MW	11/Dec/2016	16.50	30/Jan/2017	22.50	withdraw on BTL ,converted to zero schedule w.e.f 16.12.2016 at 00:00 Hrs
IPP	VIPL U-1		03/Jan/2017	00.45		Continued.	Turbine bearing temprature high.
IPP	PGPL U2	126MW	13/Jan/2017	19.15		Continued.	No schedule.
IPP	PGPL U1	126mw	13/Jan/2017	19.15		Continued.	No schedule.
MSPGCL	Koyna STG- IV Unit - 1	250MW	19/Jan/2017	17.00	29/Jan/2017	12.35	GV Bolt Replacement.
MSPGCL	Parli Unit 6	250MW	20/Jan/2017	05.30	23/Jan/2017	02.50	Drum level low
MSPGCL	Chandrapur Unit 6	500MW	21/Jan/2017	20.45	24/Jan/2017	03.04	Boiler Tube Leakage
IPP	WPCL U-4	135MW	21/Jan/2017	06.01	23/Jan/2017	06.07	Drag chain conveyer problem.
MSPGCL	Uran Unit 7	108MW	21/Jan/2017	07.20	26/Jan/2017	09.17	Gas shortage
MSPGCL	Uran Unit B0	120MW	21/Jan/2017	07.22	26/Jan/2017	16.38	Gas shortage
MSPGCL	Koradi Unit 7	210MW	22/Jan/2017	01.47	25/Jan/2017	00.24	Water Valve leakage
MSPGCL	Khaparkheda Unit 1	210MW	23/Jan/2017	08.13	23/Jan/2017	14.03	uat trip.
MSPGCL	Paras Unit 4	250MW	23/Jan/2017	21.00	25/Jan/2017	08.50	ID Fan Problem
MSPGCL	Chandrapur Unit 6	500MW	24/Jan/2017	06.29	25/Jan/2017	13.15	air flow porblm.
MSPGCL	Chandrapur Unit 5	500MW	24/Jan/2017	23.55	28/Jan/2017	21.23	Boiler Tube Leakage
MSPGCL	Koradi Unit 9	660MW	24/Jan/2017	03.11	24/Jan/2017	05.55	Flame Failure
MSPGCL	Khaparkheda Unit 5	500MW	24/Jan/2017	21.31	27/Jan/2017	21.07	Boiler Tube Leakage
MSPGCL	Chandrapur Unit-8	500MW	25/Jan/2017	10.55	25/Jan/2017	13.25	Flame Failure
MSPGCL	Uran Unit 5	108MW	26/Jan/2017	09.35		Continued.	Gas shortage
MSPGCL	Koradi Unit-8	660MW	27/Jan/2017	12.59	27/Jan/2017	16.02	Flame Failure
MSPGCL	Uran Unit 6	108MW	27/Jan/2017	06.00	29/Jan/2017	13.57	Gas shortage
MSPGCL	Uran Unit A0	120MW	27/Jan/2017	06.00	29/Jan/2017	19.18	Gas shortage
MSPGCL	Koradi Unit-8	660MW	27/Jan/2017	06.30	27/Jan/2017	11.02	ID Fan Problem
MSPGCL	Bhusawal Unit 5	500MW	28/Jan/2017	20.08	29/Jan/2017	03.03	Drum level low
MSPGCL	Koradi Unit-8	660MW	28/Jan/2017	10.43	28/Jan/2017	15.23	Boiler Feed Pimp trip.
MSPGCL	Koradi Unit 7	210MW	28/Jan/2017	11.55	28/Jan/2017	15.43	Generator Elect. Fault
MSPGCL	Koradi Unit 9	660MW	28/Jan/2017	23.08		Continued.	Debrish Filter Jamming.
MSPGCL	Koradi Unit 10	660MW	28/Jan/2017	15.59	29/Jan/2017	02.24	BFP Tripped.
MSPGCL	Koradi Unit-8	660MW	29/Jan/2017	22.05	30/Jan/2017	19.17	FD Fan Problem.
MSPGCL	Paras Unit 4	250MW	29/Jan/2017	06.48	29/Jan/2017	09.10	Drum level low

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 23/01/2017 TO 29/01/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Karad -kolhapur-I	22/Jan/2017	16.03	23/Jan/2017	08.15	Over Voltage
400 KV	Karad - Jaigad - II	22/Jan/2017	16.04	23/Jan/2017	07.05	Over Voltage
400 KV	New Koyna - Koyna Stage IV-II	22/Jan/2017	16.30	23/Jan/2017	09.39	Over Voltage
400 KV	Dhule Sar'Sarovar I	22/Jan/2017	18.05	23/Jan/2017	06.39	Over Voltage
400 KV	Bhusawal-Aurangabad	22/Jan/2017	19.39	23/Jan/2017	06.37	Over Voltage
400 KV	Karad -kolhapur-II	23/Jan/2017	17.00	24/Jan/2017	09.04	Over Voltage
400 KV	Jaigad-Karad Ckt-I	23/Jan/2017	17.02	24/Jan/2017	09.10	Over Voltage
400 KV	Dhule Sar'Sarovar I	23/Jan/2017	17.21	24/Jan/2017	06.20	Over Voltage
400 KV	Bhusawal-Aurangabad	23/Jan/2017	18.05	24/Jan/2017	06.05	Over Voltage
400 KV	Chandrapur Bhadravati II	24/Jan/2017	09.13	24/Jan/2017	16.24	CVT Leakage
400 KV	Chandrapur II - Dhariwal -I	24/Jan/2017	09.41	24/Jan/2017	18.41	Repl.of Metering CT
400 KV	Karad -kolhapur-I	24/Jan/2017	16.35	25/Jan/2017	10.24	Over Voltage
400 KV	Bhusawal-Aurangabad	24/Jan/2017	19.10	25/Jan/2017	06.46	Over Voltage
400 KV	Dhule Sar'Sarovar II	24/Jan/2017	19.13	25/Jan/2017	06.08	Over Voltage
400 KV	Karad - Jaigad - II	24/Jan/2017	19.35	25/Jan/2017	09.03	Over Voltage
400 KV	Bus Coupler @ New Koyna	25/Jan/2017	09.27	25/Jan/2017	17.41	Routine Maintenance Work
400 KV	Kolhapur Solapur (PG) II	25/Jan/2017	10.40	25/Jan/2017	16.44	AMP Work.
400 KV	Girwali-Solapur (Lamboti)	25/Jan/2017	17.23	25/Jan/2017	18.59	Attending Hot Spot
400 KV	Kolhapur Solapur (PG) II	25/Jan/2017	19.09	25/Jan/2017	19.51	Attending CT Problem.
400 KV	Dhule Sar'Sarovar II	25/Jan/2017	19.20	26/Jan/2017	06.45	Over Voltage
400 KV	Karad-Jaigad - I	25/Jan/2017	21.18	27/Jan/2017	08.59	Over Voltage
400 KV	Dhule Sar'Sarovar II	26/Jan/2017	09.22	27/Jan/2017	07.06	Over Voltage
400 KV	New Koyna - Koyna Stage IV-II	26/Jan/2017	16.34	27/Jan/2017	08.25	Over Voltage
400 KV	Bhusawal-Aurangabad	26/Jan/2017	18.14	27/Jan/2017	06.41	Over Voltage
400 KV	Kolhapur Solapur(PG) I	26/Jan/2017	23.09	27/Jan/2017	05.23	Over Voltage
400 KV	Koradi-Bhusawal	27/Jan/2017	11.17	28/Jan/2017	06.19	Routine Maintenance Work RFC 19.32.
400 KV	New Koyna - Koyna Stage IV-II	27/Jan/2017	13.18	28/Jan/2017	12.02	Emergency outage (breaker accumulator problem)RFC 20.30 hrs.
400 KV	Karad -kolhapur-I	27/Jan/2017	16.31	28/Jan/2017	08.49	Over Voltage
400 KV	Karad - Jaigad - II	27/Jan/2017	16.34	28/Jan/2017	08.50	Over Voltage
400 KV	Dhule Sar'Sarovar I	27/Jan/2017	18.10	28/Jan/2017	06.31	Over Voltage
400 KV	Dabhol Nagothane II	28/Jan/2017	10.32		Continued.	Emergency outage Earth Wire Stringing Work.
400 KV	Koradi Bhilai	28/Jan/2017	10.55	28/Jan/2017	18.10	Attending Hot Spot
400 KV	Akola II - Akola I Ckt-I	28/Jan/2017	15.17	28/Jan/2017	15.27	Emergency outage to Remove cloth hanging on CT.
400 KV	Karad -kolhapur-II	28/Jan/2017	16.32	29/Jan/2017	08.32	Over Voltage
400 KV	Karad-Jaigad - I	28/Jan/2017	16.34	29/Jan/2017	08.53	Over Voltage
400 KV	Dhule Sar'Sarovar II	28/Jan/2017	16.41	29/Jan/2017	06.39	Over Voltage
400 KV	Bhusawal-Aurangabad	28/Jan/2017	20.06	29/Jan/2017	06.39	Over Voltage
400 KV	Padghe - Kalwa-II	29/Jan/2017	07.42	29/Jan/2017	11.52	Repairing Of Damaged Conductor.
400 KV	Main Bus - II @ Kalwa	29/Jan/2017	07.51	29/Jan/2017	11.29	Repairing Of Damaged Conductor.
400 KV	Karad -kolhapur-I	29/Jan/2017	16.45	30/Jan/2017	10.26	Over Voltage
400 KV	Karad - Jaigad - II	29/Jan/2017	16.48	30/Jan/2017	08.42	Over Voltage
400 KV	Dhule Sar'Sarovar II	29/Jan/2017	16.51	30/Jan/2017	07.12	Over Voltage
400 KV	Bhusawal-Aurangabad	29/Jan/2017	18.04	30/Jan/2017	06.29	Over Voltage
400 KV	Karad -kolhapur-II	30/Jan/2017	16.38		Continued.	Over Voltage
400 KV	Karad-Jaigad - I	30/Jan/2017	16.42		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	30/Jan/2017	18.10		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	30/Jan/2017	19.26		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Bhira Dharavi 8	22/Jan/2017	22.25	23/Jan/2017	02.56	Attending Hot Spot
220 KV	Trombay Salsette 1 Backbay	22/Jan/2017	23.25	23/Jan/2017	03.30	Attending Hot Spot
220 KV	Taloja II - OCIL-I	23/Jan/2017	07.20	24/Jan/2017	02.25	Testing Work
220 KV	Kalwa - Mulund 2	23/Jan/2017	12.30	23/Jan/2017	16.01	kite fault between loc 12-13.
220 KV	Karad(400kv) - Ogalewadi Ckt 1	23/Jan/2017	12.32	23/Jan/2017	13.21	Distance Protection
220 KV	220kv Lonand- Phattan line	23/Jan/2017	12.33	23/Jan/2017	14.40	Line Maintenance work
220 KV	Trombay - Kalwa	23/Jan/2017	13.10	23/Jan/2017	18.37	phase to phase faulty trip.
220 KV	Karad(400kv) - Ogalewadi Ckt 2	23/Jan/2017	13.39	23/Jan/2017	15.15	Distance Protection
220 KV	Nagothane - Spcl	23/Jan/2017	14.43	23/Jan/2017	17.45	ct tan delta work.
220 KV	Mahad - Pedambe	23/Jan/2017	15.35	23/Jan/2017	17.35	Testing Work
220 KV	Aurangabad - Chitegaon	23/Jan/2017	18.42	24/Jan/2017	16.45	Distance Protection
220 KV	Karad(400kv) - Ogalewadi Ckt 2	23/Jan/2017	18.54	23/Jan/2017	19.13	Distance Protection
220 KV	Kalwa - Mulund 1	24/Jan/2017	00.53	24/Jan/2017	02.43	Jumper Replacement work
220 KV	Taloja II - OCIL-II	24/Jan/2017	07.20	24/Jan/2017	19.32	Testing Work
220 KV	Borivali(M)- Vasai	24/Jan/2017	08.58	24/Jan/2017	12.30	Testing Work
220 KV	Hinganghat - Hinganghat Rly TSS 1	24/Jan/2017	09.35	24/Jan/2017	17.53	REPLACEMENT OF R-PH AND Y-PH CT.
220 KV	Badnera - Amravati	24/Jan/2017	10.40	24/Jan/2017	15.26	MEASUREMENT OF CB TIMING AND CRM MEASUREMENT OF TAN DELTA OF CTS AND CCS.
220 KV	Vita-Wayphale	24/Jan/2017	11.00	24/Jan/2017	13.05	Testing Work
220 KV	Shivajinagar - Malegaon	24/Jan/2017	11.12	24/Jan/2017	13.08	Testing Work
220 KV	Nasik Navsari II	24/Jan/2017	12.26	24/Jan/2017	21.00	Shifting of equipments on New Structure
220 KV	Karad - Vita Ckt- II	24/Jan/2017	15.02	24/Jan/2017	17.50	Tan Delta Measurment of CTS
220 KV	Badnera - Nandgaonpeth	25/Jan/2017	07.11	25/Jan/2017	09.24	Over Current Protection
220 KV	Badnera - Amravati	25/Jan/2017	07.11	25/Jan/2017	09.31	To Control Akola ICT Overloading.
220 KV	Kamba-Borivali	25/Jan/2017	09.20	25/Jan/2017	14.08	Diagnostic Testing of C.T.
220 KV	K'Kheda- Suryalakshmi	25/Jan/2017	10.11	25/Jan/2017	12.35	Attending Hot Spot
220 KV	Mudshingi-Belewadi	25/Jan/2017	10.15	25/Jan/2017	15.50	Annual Maintenance Work

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Pandharpur - Hiwarwada	25/Jan/2017	10.16	25/Jan/2017	15.17	Maintenance Work.
220 KV	Karkumbh-jeur	25/Jan/2017	10.42	25/Jan/2017	16.15	Quarterly Maintainance Work
220 KV	Bhugaon-WardhaPG (Deoli)	25/Jan/2017	12.07	27/Jan/2017	23.52	Inline Tower Erection,Destringing & Restrtring for Diversion of Bhugaon Wardha & Bhugaon Hinganghat @ Line in UGML Premises.
220 KV	Balapur-Akola I	25/Jan/2017	12.10	25/Jan/2017	14.32	Y ph Suspension Clamp Clip Fixing Work.
220 KV	ACCIL - Apta	25/Jan/2017	14.25	25/Jan/2017	18.15	Diagnostic Testing.
220 KV	Boisar Versova Line	25/Jan/2017	15.07	25/Jan/2017	17.52	Distance Protection
220 KV	Pandharpur - Hiwarwada	25/Jan/2017	17.40	25/Jan/2017	22.40	Y Ph.Bus PT Burst @ Hiwarwadi.
220 KV	Koradi-Ambazari-Ii	26/Jan/2017	09.29	26/Jan/2017	11.12	Attending Leakage of CC.
220 KV	Nanded-Parbhani	26/Jan/2017	12.09	26/Jan/2017	17.20	In View of Nanded ICT Outage.
220 KV	Tata Borivli MSETCL Borivli 4	27/Jan/2017	09.06	27/Jan/2017	18.45	Routine Maintenance Work
220 KV	Chalisgaon-Malegaon	27/Jan/2017	09.45	27/Jan/2017	17.17	Construction work.
220 KV	Pophali - New Koyna	27/Jan/2017	10.10	27/Jan/2017	14.50	Diagnostic work.
220 KV	Uran - Jnpt	27/Jan/2017	10.35	27/Jan/2017	17.38	Tan Delta Measurment of CTs
220 KV	Wani-Warora	27/Jan/2017	10.45	27/Jan/2017	16.19	Replacement of broken cross arm angle on R-phase and other works.
220 KV	Gangapur-Valve	27/Jan/2017	12.25	27/Jan/2017	17.55	Annual Maintenance Work
220 KV	Chinchwad- Parvati	27/Jan/2017	13.13	27/Jan/2017	19.47	Numerical B/U relay retrofitting work.
220 KV	Bableshwar- Alephata	28/Jan/2017	06.06	28/Jan/2017	19.14	Crossing Of PGCIL 765kv Auramgabad-Padgha Line.
220 KV	Bableshwar- Ranjangaon	28/Jan/2017	06.30	28/Jan/2017	18.48	Crossing Of PGCIL 765kv Auramgabad-Padgha Line.
220 KV	Boisar Versova Line	28/Jan/2017	07.28	28/Jan/2017	23.17	Routine Maintenance Work
220 KV	Magar Patta City- Serum	28/Jan/2017	09.55	28/Jan/2017	16.26	Routine Maintenance Work
220 KV	New Koyna - Niwali	28/Jan/2017	10.15	28/Jan/2017	12.55	Tan Delta Measurment of CTs
220 KV	Nagar-Bose II	28/Jan/2017	10.19	28/Jan/2017	14.37	Bay Maintenance Work.
220 KV	New Koyna - Pedambe	28/Jan/2017	14.25	28/Jan/2017	17.20	Tan Delta Measurment of CTs
220 KV	Bableshwar- Alephata	29/Jan/2017	00.21	29/Jan/2017	14.02	Sparking on Wave Trap at Bableshwar End.
132 KV	Dhule- Sakri	24/Jan/2017	11.30	24/Jan/2017	12.16	Distance Protection
132 KV	Midc Akola-Durgwada	25/Jan/2017	07.19	25/Jan/2017	09.25	To Control Akola ICT Overloading
132 KV	Hingoli 2- Akhada Balapur	27/Jan/2017	02.11	27/Jan/2017	02.44	Distance Protection
132 KV	Chitegaon - Garware	27/Jan/2017	11.34	27/Jan/2017	17.28	ckt hand tripped in view of chitegaon ict outage.
132 KV	Chitegaon - Paithan	27/Jan/2017	11.35	27/Jan/2017	17.27	ckt hand tripped in view of chitegaon ict outage.
132 KV	Khadka - Malkapur	27/Jan/2017	13.24	27/Jan/2017	13.39	Distance Protection
132 KV	Sawangi - Cosmofilms	30/Jan/2017	18.00		Continued.	Distance Protection
132 KV	Parli 2(Girwali) - Latur Midc	30/Jan/2017	19.19		Continued.	Distance Protection