

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 20/Jan/2025 to 26/Jan/2025

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
20/01/2025	11 Hrs	5966	793	283	7042	9285	287	8028	2944	-2076	24970	0	24970	610	375	28571	28571	50.03
21/01/2025	10 Hrs	6909	1046	291	8246	9249	143	8088	2340	-1735	25785	0	25785	665	499	29230	29230	50.07
22/01/2025	11 Hrs	6195	576	274	7045	10564	148	7589	2826	-2135	25496	0	25496	473	441	29086	29086	49.98
23/01/2025	11 Hrs	6382	411	291	7084	10361	200	7592	2876	-2031	25529	0	25529	445	499	29057	29057	49.98
24/01/2025	11 Hrs	6229	1016	283	7528	10491	145	7296	2807	-1873	25830	0	25830	423	500	29190	29190	49.96
25/01/2025	11 Hrs	6205	1033	279	7517	10650	224	6880	2974	-1965	25747	0	25747	514	454	29213	29213	49.96
26/01/2025	11 Hrs	5299	273	282	5854	8887	192	6466	2870	-1573	22199	0	22199	375	407	25051	25051	49.92
Maximum		6909	1046	291	8246	10650	287	8088	2974	-1573	25830	0	25830	665	500	29230	29230	50.07
Minimum		5299	273	274	5854	8887	143	6466	2340	-2135	22199	0	22199	375	375	25051	25051	49.92
Average		6169	735	283	7188	9927	191	7420	2805	-1913	25079	0	25079	501	454	28485	28485	49.99

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
20/01/2025	13 Hrs	5464	435	270	6169	9851	94	6855	3402	-2226	23582	0	23582	387	467	27225	27225	50.00
21/01/2025	13 Hrs	5924	243	211	6378	10264	73	6509	3329	-2319	23724	0	23724	372	434	27359	27359	50.00
22/01/2025	13 Hrs	5636	236	281	6153	10485	143	6486	3266	-2194	23797	0	23797	427	477	27437	27437	49.99
23/01/2025	13 Hrs	5541	396	277	6214	10310	107	6164	3299	-2060	23485	0	23485	396	498	26988	26988	49.98
24/01/2025	13 Hrs	5836	604	272	6712	10286	117	6355	3283	-2164	24039	0	24039	423	498	27674	27674	49.98
25/01/2025	13 Hrs	5822	307	270	6399	10659	194	6317	3299	-2219	24122	0	24122	391	316	27575	27575	49.96
26/01/2025	13 Hrs	4699	307	265	5271	8833	184	6043	3271	-1811	21281	0	21281	318	308	24228	24228	50.01
Maximum		5924	604	281	6712	10659	194	6855	3402	-1811	24122	0	24122	427	498	27674	27674	50.01
Minimum		4699	236	211	5271	8833	73	6043	3266	-2319	21281	0	21281	318	308	24228	24228	49.96
Average		5560	361	264	6185	10098	130	6390	3307	-2142	23433	0	23433	388	428	26927	26927	49.99

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
20/01/2025	19 Hrs	6658	1330	283	8271	7777	184	8258	5	-1620	22293	0	22293	823	498	25816	25816	50.00
21/01/2025	19 Hrs	6882	1619	348	8849	8118	197	8080	4	-1642	23024	0	23024	801	499	26548	26548	49.96
22/01/2025	20 Hrs	6505	1882	290	8677	8683	141	8115	0	-1773	23304	0	23304	611	499	26726	26726	50.03
23/01/2025	20 Hrs	6481	1511	371	8363	9098	90	8171	0	-1608	23557	0	23557	719	500	26941	26941	50.04
24/01/2025	19 Hrs	6543	1253	352	8148	8480	203	8606	1	-1710	23167	0	23167	800	481	26719	26719	50.04
25/01/2025	20 Hrs	6162	1169	367	7698	9040	302	8267	0	-1583	23182	0	23182	743	498	26548	26548	49.99
26/01/2025	20 Hrs	5730	765	286	6781	7914	284	7196	0	-1578	20074	0	20074	401	499	23075	23075	49.99
Maximum		6882	1882	371	8849	9098	302	8606	5	-1578	23557	0	23557	823	500	26941	26941	50.04
Minimum		5730	765	283	6781	7777	90	7196	0	-1773	20074	0	20074	401	481	23075	23075	49.96
Average		6423	1361	328	8112	8444	200	8099	1	-1645	22657	0	22657	700	496	26053	26053	50.01

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
20/01/2025	3 Hrs	4425	247	299	4971	7706	1052	6248	0	-1174	18395	0	18395	356	295	20628	20628	50.00
21/01/2025	3 Hrs	5549	245	300	6094	7979	642	6133	0	-1162	19264	0	19264	369	312	21529	21529	49.99
22/01/2025	3 Hrs	5749	246	301	6296	8299	299	6317	0	-1193	19619	0	19619	367	299	21877	21877	49.95
23/01/2025	3 Hrs	5597	233	297	6127	8370	265	6384	0	-1139	19595	0	19595	367	315	21828	21828	49.96
24/01/2025	3 Hrs	5419	218	299	5936	8209	519	6708	0	-1142	19819	0	19819	362	294	22028	22028	49.99
25/01/2025	3 Hrs	5888	218	296	6402	8300	485	6347	0	-1340	19792	0	19792	362	292	22188	22188	50.00
26/01/2025	24 Hrs	5298	266	293	5857	7908	176	6462	0	-1565	18345	0	18345	397	310	21110	21110	49.97
Maximum		5888	266	301	6402	8370	1052	6708	0	-1139	19819	0	19819	397	315	22188	22188	50.00
Minimum		4425	218	293	4971	7706	176	6133	0	-1565	18345	0	18345	356	292	20628	20628	49.95
Average		5418	239	298	5955	8110	491	6371	0	-1245	19261	0	19261	369	302	21598	21598	49.98

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
20/01/2025	136.204	12.722	6.919	155.845	0.126	205.550	202.449	11.527	172.513	23.361	12.090	9.673	-39.112	517.391	60.875	590.559
21/01/2025	149.663	14.846	6.794	171.303	0.180	212.450	208.439	7.084	169.515	23.126	11.660	10.118	-39.717	531.518	61.495	605.256
22/01/2025	147.320	14.119	7.206	168.645	0.098	217.931	215.475	4.694	173.960	22.570	11.452	10.313	-39.533	536.266	61.298	609.565
23/01/2025	145.447	13.869	7.417	166.733	0.135	219.266	216.992	4.837	173.495	22.397	11.246	9.943	-38.819	535.640	60.008	607.917
24/01/2025	146.524	14.427	7.198	168.149	0.060	216.590	214.703	6.783	176.173	22.360	11.707	10.005	-38.660	539.080	60.372	611.767
25/01/2025	148.391	10.709	7.071	166.171	0.355	217.260	215.071	7.268	174.785	23.022	11.509	9.803	-39.240	537.211	60.552	609.818
26/01/2025	130.657	8.091	6.817	145.565	0.549	201.723	197.242	4.744	164.368	23.068	9.118	9.038	-35.312	492.574	53.468	557.624
Maximum	149.663	14.846	7.417	171.303	0.549	219.266	216.992	149.663	176.173	23.361	12.090	10.313	-35.312	539.080	61.495	611.767
Minimum	130.657	8.091	6.794	145.565	0.060	201.723	197.242	130.657	164.368	22.360	9.118	9.038	-39.717	492.574	53.468	557.624
Average	143.458	12.683	7.060	163.202	0.215	212.967	210.053	143.458	172.116	22.843	11.255	9.842	-38.628	527.097	59.724	598.929

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
20/01/2025	0.143	2.779	40.010
21/01/2025	0.201	2.980	39.809
22/01/2025	0.180	3.160	39.629
23/01/2025	0.177	3.337	39.452
24/01/2025	0.192	3.530	39.260
25/01/2025	0.121	3.651	39.139
26/01/2025	0.075	3.726	39.063

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 20/Jan/2025 to 26/Jan/2025

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
20/01/2025	MONDAY	114.245	8347	88.204	3675	202.449	8435	205.550	8565	3.101	129
21/01/2025	TUESDAY	119.625	8596	88.814	3701	208.439	8685	212.450	8852	4.011	167
22/01/2025	WEDNESDA	122.838	8885	92.637	3860	215.475	8978	217.931	9080	2.456	102
23/01/2025	THURSDAY	116.688	8941	100.304	4179	216.992	9041	219.266	9136	2.274	95
24/01/2025	FRIDAY	120.492	8852	94.211	3925	214.703	8946	216.590	9025	1.887	79
25/01/2025	SATURDAY	120.487	8867	94.584	3941	215.071	8961	217.260	9052	2.189	91
26/01/2025	SUNDAY	111.857	8133	85.385	3558	197.242	8218	201.723	8405	4.481	187
Total		826.233		644.138		1470.371		1490.770		20.399	

Generator Unit Outages/Trippings from 20.01.2025 to 26.01.2025						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U2	07-02-17	17:3		Continued.	No Schedule.(NO PPA)	NOPPA
PGPL U1	07-02-17	17:3		Continued.	No Schedule (NO PPA)	NOPPA
VIPL U-1	29-12-18	0:3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-19	0:15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-20	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-20	4:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-21	20:03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-22	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Ghatghar Unit-2	26-05-24	13:17		Continued.	Stator Earth Fault	FORCED
Trombay 5	22-09-24	16:14		Continued.	Emergency withdrwan due to fire in cable vault.	FORCED
JPL Unit 2	21-11-24	1:30		Continued.	Unit Out due to Non-avaialbility of Schedule.	ZEROSCH/RSD
Chandrapur Unit 6	14-12-24	19:45		Continued.	Capital overhaul	PLANNED
Tarapur 4	21-12-24	21:50		Continued.	Annual Overhaul	PLANNED
Koyna Unit 10	25-12-24	12:00	23-01-25	20:50	for upgradation of existing protection system to numerical protection system and H.S. Lubrication system work.	PLANNED
Uran Unit 5	29-12-24	20:30		Continued.	No schedule. Utilised as per requirement	ZEROSCH/RSD
Koradi Unit 9	30-12-24	16:36	20-01-25	9:33	FD Fan Problem.	FORCED
Chandrapur Unit 9	11-01-25	18:55		Continued.	Generator Protection operated	FORCED
Uran Unit 6	16-01-25	19:15	21-01-25	8:08	No schedule by LM cell	ZEROSCH/RSD
Chandrapur Unit 7	18-01-25	9:05	22-01-25	11:58	DM consumption is on higher side	FORCED
Nasik Unit 3	18-01-25	18:45	20-01-25	16:27	Flame Failure	FORCED
RPL(AMT) U-2	20-01-25	22:00	23-01-25	18:26	Bottom Ash Evacuation Problem	FORCED
Uran Unit 6	21-01-25	9:25	21-01-25	17:40	No schedule by MSEDCL	ZEROSCH/RSD
Uran Unit 8	21-01-25	9:44	21-01-25	11:15	lube oil pump problem	FORCED
Uran Unit 6	21-01-25	18:47	22-01-25	7:06	For system Constraint and NO schedule thereafter	ZEROSCH/RSD
Uran Unit 6	22-01-25	9:40	23-01-25	7:25	Zero Schedule Given By MSEDCL.	ZEROSCH/RSD
Bhusawal Unit 4	22-01-25	10:14	24-01-25	17:30	Boiler Tube Leakage	FORCED
Khaparkheda Unit 3	23-01-25	6:10	24-01-25	5:03	Low Vacuum	FORCED
Uran Unit 6	23-01-25	9:57	23-01-25	17:45	No schedule by LM cell	ZEROSCH/RSD
Uran Unit 6	23-01-25	20:00	24-01-25	7:00	Zero Schedule Given By MSEDCL.	ZEROSCH/RSD
Koyna Unit 9	24-01-25	8:00		Continued.	for upgradation of existing protection system to numerical protection system and H.S. Lubrication system work.	PLANNED
Uran Unit 6	24-01-25	9:20	24-01-25	18:02	zero schedule by LM cell	ZEROSCH/RSD
Nasik Unit 3	24-01-25	14:55	24-01-25	18:31	Flame Failure	FORCED
Chandrapur Unit 4	24-01-25	17:28	27-01-25	4:40	Boiler Tube Leakage	FORCED
Uran Unit 6	24-01-25	19:00	25-01-25	17:22	zero schedule by LM cell	ZEROSCH/RSD
Bhusawal Unit 5	25-01-25	15:55	26-01-25	1:02	APH-B motor problem	FORCED
Uran Unit 6	25-01-25	20:00		Continued.	As per LM cell requirement	ZEROSCH/RSD
Koradi Unit 8	26-01-25	0:09		Continued.	Boiler Tube Leakage	FORCED
JSW (J) U4	26-01-25	0:26	27-01-25	2:53	Due to Condenser Choked.	FORCED
Parli Unit 8	26-01-25	6:50	27-01-25	12:48	Air heater problem	FORCED

Transmission Line Outages/Trippings from 20.01.2025 to 26.01.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Ty	Voltage
EKLAHARE (OCR) - NAVASARI CKT - 1	16-12-24	18:08	23-01-25	19:15	H/T for load management.	HT	220 KV
AAREY - MSETCL BORIVALI CKT - 2	10-01-25	15:45	24-01-25	23:31	Tripped on cable fault	HT	220 KV
132kv BEED(220KV BEED)-BEED CKT 2	19-01-25	17:30	20-01-25	0:40	R PH CT burst.	T	132 KV
250 MVA ICT-4 @ TROMBAY	19-01-25	19:00	20-01-25	0:01	Emergency Outage on Bus Section.	HT	220 KV
250 MVA ICT-4 @ TROMBAY	19-01-25	19:00	20-01-25	0:01	Attending hotspot on BS-3	EO	220 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	19-01-25	14:29	24-01-25	17:02	Control loading.	HT	400 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	19-01-25	9:13	22-01-25	19:39	H/T For load Management	HT	220 KV
JAIGAD - KARAD CKT - 2	19-01-25	23:17	20-01-25	10:00	Over voltage.	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	19-01-25	21:36	20-01-25	9:07	Over voltage.	HT	400 KV
POLE-1 BASE AC FILTER Z1- Z2(200MVAR) @ CHANDRAPUR HV	19-01-25	21:41	20-01-25	4:14	Tripped on Yph. unbalance protection level 3.	T	500 KV
ALEPHATA-PARGAON(KATHAPUR)	20-01-25	10:35	20-01-25	20:25	Load management	HT	220 KV
GHATGHAR - JINDAL	20-01-25	14:53	20-01-25	21:13	Load management	HT	220 KV
HINJAWADI I- CHINCHWAD	20-01-25	7:56	20-01-25	21:46	Load management	HT	220 KV
MALEGAON-SATANA	20-01-25	11:54	20-01-25	17:35	Load management	HT	220 KV
100 MVA 220/132 KV ICT - I @ KARNJA	20-01-25	13:01	20-01-25	16:25	Repair & servicing work of NIFPS system	PO	220 KV
100 MVA 220/132 KV ICT - III @ HINGOLI	20-01-25	7:51	20-01-25	9:56	Due to suspected monkey fault	T	220 KV
220 KV CHALISGAON - KHADKA CKT -3	20-01-25	11:30	20-01-25	17:05	Replacement of flashover disc & tightening of nutbolts & cleaning disc	PO	220 KV
220 KV GHATODI - HINGOLI	20-01-25	7:51	20-01-25	9:46	Distance protection	T	220 KV
220/100 KV 200 MVA ICT 1 @ BORIVALI	20-01-25	11:14	20-01-25	21:07	Erection of 01 No of 245 kV Isolators and 01 No of 245 kV Circuit Breaker of ICT-I under LES. Also, exchanging of Y ph CT between 100 kV Tata-1 & 2	PO	220 KV
220/132KV 100 MVA ICT 2 @ HINGOLI	20-01-25	7:51	20-01-25	9:44	Due to suspected monkey fault	T	220 KV
400/220 KV 500 MVA ICT - 5 @ PADGHE	20-01-25	22:32	21-01-25	5:34	Emergency outage for safety purpose for excavation of gantry foudation of new ICT-6	HT	400 KV
400/220/33 KV 315 MVA ICT - 1 @ CHANDRAPUR	20-01-25	9:43			1. To attend oil leakages by replacing gasket, gate valve, butterfly valve etc. 2. Complete overhauling of OLTC. 3. Replacement of accesseries like Fan/Pump Control cubicle, Neutral CT, cooling fan. Also, painting of ICT. 4. Modification of High Velocity Water Spray system. 5. Routine maintenance of ICT.	PO	400 KV
400/220KV 315 MVA ICT - 2 @ NEW KOYNA	20-01-25	10:24	20-01-25	19:40	Chemical Washing work & Diagnostic testing & Relay testing work , Routine maint. Work	PO	400 KV
GEORAI - RAJPIMPRI	20-01-25	19:00	20-01-25	20:04	Distance protection	T	132 KV
GEORAI - RAJPIMPRI	20-01-25	6:51	20-01-25	7:15	Distance protection	T	132 KV
KARAD - WATHAR	20-01-25	9:35	20-01-25	18:54	For cleaning of insulator strings of line by cold line method.	PO	220 KV
KHADKA-AURANGABAD (WALUJ)	20-01-25	23:18	21-01-25	9:14	Over voltage	HT	400 KV
KORADI-KHAPERKHEDA	20-01-25	8:20	20-01-25	18:22	Overhauling & alignment of 29C & 29D 220kV isolator & mechanism box for black start activity.	PO	220 KV
PUSAD - GUNJ CKT	20-01-25	1:12	20-01-25	2:13	Distance protection	T	132 KV
TATA BORIVLI MSETCL BORIVLI 2	20-01-25	11:12	20-01-25	21:16	Erection of 01 No of 245 kV Isolators and 01 No of 245 kV Circuit Breaker of ICT-I under LES. Also, exchanging of Y ph CT between 100 kV Tata-1 & 2.	PO	110 KV
TBC @ GHODBUNDER	20-01-25	10:00	20-01-25	19:45	Safety purpose during annual maintenance of Ghodbunder Versova line	PO	220 KV
TBC @ VERSOVA (AEML)	20-01-25	9:07	20-01-25	19:58	Safety purpose during annual maintenance of Bay-02 i.e. VSV-GBR line.	PO	220 KV
UMARKHED-GUNJ	20-01-25	1:12	20-01-25	2:13	RPH PT of SET 2 Burst	T	132 KV
VERSOVA - GHODBUNDER	20-01-25	10:00	20-01-25	19:59	Replacement of B-phase CB pole and annual maintenance of CB 452	PO	220 KV
VERSOVA - GHODBUNDER	20-01-25	10:00	20-01-25	19:59	1. Annual Maintenance of Bay & Equipments 2.Tan delta test of R-Y-B IVTs) 3. CB pole replacement at Versova	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	21-01-25	9:53	21-01-25	19:34	Load Management	HT	220 KV
DAHANU - VIRAJ	21-01-25	10:37	21-01-25	12:26	Load Management.	HT	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 1	21-01-25	16:02	23-01-25	17:17	Work proposed: 1) LILO connection work for 220kV Reliance life science substation 2) PLCC commissioning and remote trials through FOTE 3) Charging of 220kV Reliance life life science substation	PO	220 KV
GADCHANDUR - GRACE	21-01-25	15:08	21-01-25	22:48	Y Ph Condr break in yard at Gadchandur end	T	220 KV
HINJAWADI I- CHINCHWAD	21-01-25	7:43	21-01-25	21:47	Load Management	HT	220 KV
PARBHANI-GANGAKHED	21-01-25	19:40	22-01-25	23:24	FOR IBT LOAD MANAGEMENT AT PARLY OLD GCR	HT	132 KV
PEDHAMBE ONI LINE	21-01-25	10:01	21-01-25	18:31	For cold washing of insulator strings and other line maintenance work.	PO	220 KV
100 MVA 220/132 KV ICT - II @ KARNJA	21-01-25	11:20	21-01-25	14:22	Repair servicing work of NIFPS system	PO	220 KV
132KV GIRWALI(220KV)-PARLI(132KV) CKT 1	21-01-25	19:22	22-01-25	17:14	Distance protection	T	220 KV
200 MVA 220/132 KV ICT - 1 @ VIRODA	21-01-25	11:03	21-01-25	15:57	Diagnostic testing of ICT work		220 KV
200 MVA 220/132 KV ICT - 2 @ VIRODA	21-01-25	16:02	21-01-25	19:07	Diagnostic testing of ICT with the help of mobile testing unit, Nashik	PO	220 KV
220 KV TBC @ KANHAN	21-01-25	11:26	21-01-25	12:52	Healthiness for black start & allied maintenance work		220 KV
220/100 KV 200 MVA ICT 2 @ PADGHE	21-01-25	11:04	21-01-25	21:45	1) Bay Maintenance Work. 2) Diagnostic Testing work.	PO	220 KV
220/100 KV 200 MVA ICT 2 @ TALOJA	21-01-25	11:10	21-01-25	13:15	For attending Hot Spot at various location.	EO	220 KV
220/33KV 50MVA PTR 2 @ MALHARPETH	21-01-25	10:08	21-01-25	17:49	Diagnostic Testing Work & Quarterly Maintenance Work	PO	220 KV
220kV Koradi-2 - Uppalwadi ckt 1	21-01-25	9:53	21-01-25	17:56	Safety reasons due to civil work	PO	220 KV
220kV Koradi-2 - Uppalwadi ckt 2	21-01-25	9:53	21-01-25	17:56	Safety reasons due to civil work	PO	220 KV

400/220 KV 500 MVA ICT - 5 @ PADGHE	21-01-25	23:52	22-01-25	6:41	For excavation of proposed line tower loc 5 and 7 for 500MVA ICT-6	PO	400 KV
BABLESHWAR -BHENDA	21-01-25	10:05	21-01-25	12:47	CT Tan Delta	PO	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	21-01-25	16:10	22-01-25	19:38	Safety purpose for LILO work on 220KV-NASIK-NAVSARI-1	PO	220 KV
JEJURI (400kV) - LONAND CKT - 1	21-01-25	19:45	21-01-25	19:45	Cold Line Cleaning and washing of insulator string.	PO	220 KV
KORADI-AMBAZARI-I	21-01-25	8:57	21-01-25	16:58	Overhauling & alignment isolator & mechanism & CB Diagnostic testing works.	PO	220 KV
MAIN BAY (413) OF BUS REACTOR - 1@TIRORA	21-01-25	9:45	21-01-25	17:35	Bay Equipment Maintenance	PO	400 KV
MAIN BAY (429) OF WARORA-WARDHA(PG) @400 KV WARDHA	21-01-25	13:31	21-01-25	18:02	Routine Maintenance & Dignostic testing work .	PO	400 KV
POLE-1 BASE AC FILTER Z1- Z2(200MVAR) @ PADGHE HVDC	21-01-25	23:34	22-01-25	1:59	For attending the hot spot on Pole 1 Base filter Z11-Z2, B-phase	EO	500 KV
Pole-1 Non base AC filter Z3 (120 MVAR) @ Chandrapur HVDC	21-01-25	15:11	21-01-25	16:35	Both pole 1& 2 will be in service with full capacity	EO	500 KV
SAKI (AEML) - SAKI (TATA) CKT - 1	21-01-25	15:26			fire caught near Marve bridge	HT	220 KV
SAKI (AEML) - SAKI (TATA) CKT - 2	21-01-25	15:26			Fire Caught near Marve Bridge	HT	220 KV
SHENDRA - SHENDRA GIS	21-01-25	14:51	21-01-25	19:18	Faulty distance relay replacement work at GIS End.		220 KV
TALANDAGE - FIVE STAR MIDC 2	21-01-25	10:16	21-01-25	17:13	Demonstration of Omicron make Relay Test Kit by OEM to 400kV Station Testing teams of Karad zone vide mail from CE O&M Corp Off dtd 24.12.2024	PO	220 KV
TATA BORIVLI MSETCL BORIVLI 2	21-01-25	10:38	21-01-25	22:51	For the replacement of existing 145 kV CT of 100 kV Tata -2 line as the R-ph CT did not show any Tan Delta during Testing.	EO	110 KV
ALEPHATA-PARGAON(KATHAPUR)	22-01-25	9:19	22-01-25	19:48	Load Management	HT	220 KV
BHANDARA-ULTRATECH CEMENT	22-01-25	10:02	22-01-25	19:41	CONVERSION OF STN TO DTN STRING ON LOC. NO. 282 AND SSN TO DSN ON LOC. NO. 281.	PO	220 KV
HINJAWADI I- CHINCHWAD	22-01-25	7:24	22-01-25	23:36	Load Management.	HT	220 KV
KARAD - TALANDGE CKT - 1	22-01-25	13:45	22-01-25	15:58	Tripped on distance protection	T	400 KV
MALEGAON-SATANA	22-01-25	5:39	22-01-25	17:26	Load Management.	HT	220 KV
MANSAR-PENCH	22-01-25	9:35	22-01-25	17:05	For routine maintenance work	PO	132 KV
PADGHE - NAGOTHANE CKT - 2	22-01-25	12:15			During this outage, Line will be taken on ERS for erection of 2 No of NDC + 18 mtr Towers work in Location No.165 to 168 . For the work of shifting /height rising of MRVCL work	PO	400 KV
PARLI NEW TPS - BEED CKT 1	22-01-25	10:15	22-01-25	14:08	REPLACE CT JUMP AND CT AND CB TESTING WORK.	PO	220 KV
TALANDGE - SAWANTWADI	22-01-25	17:19	22-01-25	21:59	Replacement of flashover string at loc no. 352 R-ph	EO	220 KV
132KV VIRAJ SOLAR CKT	22-01-25	4:28	22-01-25	18:15	B PH 15 KA 0.78 KM	T	220 KV
220 KV CHANDRAPUR GCR (400 KV) - WANI CKT	22-01-25	13:57	22-01-25	16:30	R-E 14.72KA,Z1,61KM	T	400 KV
220/132 KV 100 MVA ICT-2	22-01-25	9:57	22-01-25	13:23	FOR DIAGNOSTIC TESTING PTF & ROUTINE BAY MAINTENANCE WORK	PO	220 KV
220/132 KV 200 MVA PTR NO 5 @ PARVATI	22-01-25	10:20	22-01-25	19:25	Half yearly maintenance	PO	220 KV
220/132KV 150MVA ICT - 1 @ MALINAGAR	22-01-25	10:03	22-01-25	18:45	Outage is required for Checking healthiness of the air seal and its breather.	PO	220 KV
220KV AMRAPUR CKT II	22-01-25	15:02	22-01-25	17:58	TT = D/P B-E Z1, 16.26KM, 5.76KA	T	400 KV
220kV Koradi-2 - Uppalwadi ckt 1	22-01-25	9:30	22-01-25	17:48	DUE TO CIVIL WORK FOR CONSTRUCTION AND HEIGHT RAISING OF DAMAGE POWER CABLE JOINT BOX JB 1 & JB2A AT 3X660 MW KTPS PREMISES	PO	220 KV
220kV Koradi-2 - Uppalwadi ckt 2	22-01-25	9:30	22-01-25	17:47	DUE TO CIVIL WORK FOR CONSTRUCTION AND HEIGHT RAISING OF DAMAGE POWER CABLE JOINT BOX JB 1 & JB2A AT 3X660 MW KTPS PREMISES	PO	220 KV
400 KV AKOLA - AURANGABAD(PG) CKT -1	22-01-25	12:05	22-01-25	18:48	For Replacement of Old BHEL Insulators on gantries of element and AMP Work.	PO	400 KV
400/220 KV 500 MVA ICT - 5 @ PADGHE	22-01-25	22:30	23-01-25	5:32	for excavation of tower line loc 5 and loc 7 for 500MVA ICT-6	PO	400 KV
400/220/20 KV 300 MVA ICT - 1 @ KORADI	22-01-25	8:39	22-01-25	17:58	Overhauling & alignment of 29C & 29D 220KV isolator & mechanism box for BLACK START activity & filtered oil top up in conservator tank.	PO	400 KV
400/220/33 KV 500 MVA ICT - 1 @ LAMBOTI	22-01-25	12:15	22-01-25	17:31	Outage is required for carrying out the diagnostic testing	PO	400 KV
AURANGABAD(MS) - AURANGABAD(PG) CKT -1	22-01-25	16:34	22-01-25	20:05	emergency work at PG end	HT	400 KV
BUS COUPLER @ KADEGAON	22-01-25	16:14	22-01-25	19:15	Tan delta testing of CTs, bay maintenance work & CB CRM testing work	PO	220 KV
JEJURI (400kV) - LONAND CKT - 2	22-01-25	13:14	22-01-25	19:12	Cold Line Cleaning and washing of insulator string.	PO	220 KV
KHADKA-AURANGABAD (WALUJ)	22-01-25	22:24	23-01-25	8:35	Overvoltage	HT	400 KV
KHOPLI - DAVDI	22-01-25	10:44	22-01-25	19:04	Line side GOD routine maintenance	PO	110 KV
LAMBOTI - KARKAMB	22-01-25	12:44	22-01-25	19:45	Outage is required for 1) Conversion of SSN to DSN at Loc No. 430-431 & 67 & 68. 2) Cold Line Cleaning of Disc insulator and Replacement of faulty String.	PO	220 KV
MAIN BAY (413) OF KORADI 2 LINE @ WARDHA (PG)	22-01-25	11:00	22-01-25	18:02	Routine Maintenance & Dignostic testing work .	PO	400 KV
NERLE - DASGAON	22-01-25	9:08	22-01-25	15:53	Diagnostic Testing & Quarterly Maintenance Work	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	23-01-25	10:22	23-01-25	20:43	Load management	HT	220 KV

CENTURI ENKA- BHOSARI	23-01-25	11:08	23-01-25	16:15	1. Connecting Jumps of new PT bay Isolator to Bus section-I 2.New PT to be taken on service on existing CRP panel 3.Removal of Jumpers of existing PT bay isolator from 220kV Bus 4. Shifting of existing PT to new location(Foundation & structure ready)	PO	220 KV
CHANDRAPUR - PADGHE HVDC POLE 1	23-01-25	16:29	23-01-25	18:55	For attending water leakage in Pole 1 R Phase Quadruple valve	EO	500 KV
CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	23-01-25	12:16	23-01-25	16:16	Diagnostic testing & maintenance work	PO	400 KV
EKLHARE (OCR) - PADGHE	23-01-25	8:40			H/T for load management.	HT	220 KV
HINJAWADI I- CHINCHWAD	23-01-25	7:17	23-01-25	23:05	Load management	HT	220 KV
MALEGAON-SATANA	23-01-25	5:06	23-01-25	17:31	Load management	HT	220 KV
PADEGAON-SAWANGI	23-01-25	11:29	23-01-25	17:27	DUE TO HOT-SPOT, BPH JUMPER REPLACEMENT BETWEEN CT & ISOLATOR, RPH CT JUMPER PAD CLAMP REPLACEMENT.	PO	220 KV
PETH- MUDSHINGI 1 LINE	23-01-25	8:31	23-01-25	10:38	Quarterly maintenance work	PO	220 KV
132KV HALF BUS SECTION II	23-01-25	9:15	23-01-25	15:00	OUTAGE PROPOSED ON 132KV HALF BUS SECTION-2 ALONGWITH BAYS AND TFS 132KV KARDHA-2 132KV GMT 132KV KANHAN, 132KV MADGI 2 220/132KV 200 MVA ICT2 132/11KV 25 MVA PTR-1 132/33KV 25 MVA PTR-2 132KV PT SECTION -2 FOR REPLACEMENT OF DAMAGED JUMPERS OF 132KV FEEDERS.	PO	220 KV
220/33KV 50MVA PTR 1 @ KATHAPUR	23-01-25	11:18	23-01-25	16:54	HV CT Tandelta and 33kV CB overhauling Work for all related feeders and general maintenance	PO	220 KV
220KV PT BAY @ CENTURY ENKA	23-01-25	16:15	23-01-25	17:32	1. Connecting Jumps of new PT bay Isolator to Bus section-I 2.New PT to be taken on service on existing CRP panel 3.Removal of Jumpers of existing PT bay isolator from 220kV Bus 4. Shifting of existing PT to new location(Foundation & structure ready)	PO	220 KV
400/220 KV 3X105 MVA ICT - 1 @ NAGOTHANE	23-01-25	9:51	25-01-25	18:11	Test charge of Rapid Restoration System (RRS) scheme.	PO	400 KV
400/220 KV 500 MVA ICT - 5 @ PADGHE	23-01-25	23:23	24-01-25	6:01	For Excavation of proposed line tower Loc 5 and 7.	PO	400 KV
400/220/33 KV 315MVA ICT - 1 @ CHAKAN	23-01-25	12:06	23-01-25	21:04	Routine maintenance and DT.	PO	400 KV
BADNERA-AKOLA II	23-01-25	11:01	23-01-25	13:37	FOR BYPASS WORK OF YPH AND BPH CC S AT 220 KV AKOLA S/S.	PO	220 KV
BUS COUPLER @ PHURSUNGI	23-01-25	10:28	23-01-25	12:36	Load management	HT	220 KV
BUS SECTION 1 @ CENTURY ENKA	23-01-25	11:10	23-01-25	16:15	1. Connecting Jumps of new PT bay Isolator to Bus section-I 2.New PT to be taken on service on existing CRP panel 3.Removal of Jumpers of existing PT bay isolator from 220kV Bus 4. Shifting of existing PT to new location(Foundation & structure ready)	PO	220 KV
EKLHARE (OCR) - NAVASARI CKT - 2	23-01-25	20:49			For load management	HT	220 KV
GHODBUNDER - MSETCL BORIVALI	23-01-25	12:21	23-01-25	14:01	For attending Hot Spot on Y phase Circuit Breaker Pad towards Main Bus isolator side.	EO	220 KV
KALYAN KALWA SALSETTE 1	23-01-25	8:34	23-01-25	19:57	PROJECT WORK-For normalize of 110kV Kalyan Kalwa Salsette 1 Line.	PO	110 KV
KARAD - SOLAPUR (PG)	23-01-25	15:17	23-01-25	20:40	Hardware tightening and cold line washing	PO	400 KV
KARAD -MUDSHINGI CKT- 4	23-01-25	11:05	23-01-25	18:21	For line insulator strings cleaning work.	PO	220 KV
TBC @ LONIKAND	23-01-25	11:40	23-01-25	17:33	DT Work & Bay Maintenance	PO	400 KV
TIE BAY 414 of BUS REACTOR 1 & BUS REACTOR 2 @ TIRORA	23-01-25	9:32	23-01-25	16:56	Bay Equipment Maintenance	PO	400 KV
CHALISGAON -BABHALESHWAR	24-01-25	12:22	24-01-25	16:53	CB DCRM /Timing, CC Tandelta testing work	PO	220 KV
CHALISGAON -BABHALESHWAR	24-01-25	12:22	24-01-25	16:53	WORK AT BABLESHWER END.	PO	220 KV
KALMESHWAR-PANDHURNA	24-01-25	9:51	24-01-25	18:35	Line maintenance work	PO	220 KV
KANDALGAON - BHIRA	24-01-25	11:55	24-01-25	14:11	Diagnostic testing & bay maintenance	PO	220 KV
KHAPARKHEDA - BUTIBORI 3	24-01-25	14:44	24-01-25	15:58	ISOLATOR MAINTENANCE WORK.	PO	220 KV
MALINAGAR - TEMBHURNI	24-01-25	12:32	24-01-25	18:17	Outage is required for Conversion of SSN to DSN at Loc No. 24-25	PO	220 KV
PADGHE - KALWA CKT - 2	24-01-25	16:42	25-01-25	2:54	1.Replacement of 400kV Kalwa-II R & Y Phase Wave trap.	PO	400 KV
132 KV AMBAZARI (220 KV) - KHAPERKHEDA CKT	24-01-25	11:53	24-01-25	12:51	ISOLATOR MAINTENANCE WORK.	PO	220 KV
220 KV UMRED - TOPWORTH CKT	24-01-25	10:56	24-01-25	16:44	Tan-Delta measurement of CT at both end.	PO	220 KV
220/132kv 100MVA ICT - 2 @ KALWAN	24-01-25	15:09	24-01-25	17:31	Routine maintenance & testing work	PO	220 KV
220/33 KV 50MVA PTR - 2 @ KALWAN	24-01-25	11:09	24-01-25	14:18	Routine maintenance work	PO	220 KV
220/33KV 25MVA PTR 1 @ HALKARNI	24-01-25	8:04	25-01-25	18:38	Oil filtration and OLTC overhauling due to high acetylene.	EO	220 KV
AKOLA II - EKTUNI CKT - 1	24-01-25	12:40	24-01-25	20:10	Line Outage	PO	765 KV
BHIGWAN-BARAMATI AGRO	24-01-25	13:42	24-01-25	18:00	for R PH CT Replacement due to oil leakage & diagnostic testing of equipment at Bhigwan end	PO	220 KV
BUS PT BAY @ PAL-DOMBIVALI	24-01-25	11:08	24-01-25	18:37	1) For replacing of 220 kV Bus Isolator structure. 2) Remove & reconnect 220kv bus jumper by hotline method.	PO	220 KV
JAIGAD - KARAD CKT - 1	24-01-25	21:55	25-01-25	8:46	overvoltage	HT	400 KV
JAIGAD - KARAD CKT - 2	24-01-25	0:02	24-01-25	10:01	overvoltage	HT	400 KV

KALYAN KALWA SALSETTE 2	24-01-25	9:02	24-01-25	19:15	Project Work-Loop changing & reconnection of at loc. 41A (Kalwa Colony Gantry) For normalize of 110kV Kalyan Kalwa Salsette 2 Line.	PO	110 KV
KARAD - NERLE	24-01-25	11:11	24-01-25	15:47	Diagnostic Testing & Quarterly Maintenance Work	PO	220 KV
KARAD -MUDSHINGI CKT- 4	24-01-25	10:06	24-01-25	17:49	For line insulator strings cleaning work.	PO	220 KV
KHADKA-AURANGABAD (WALUJ)	24-01-25	0:01	24-01-25	8:43	overvoltage	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	24-01-25	21:35	25-01-25	8:45	for voltage management	HT	400 KV
KUDUS - KALA CKT - 1	24-01-25	21:07	25-01-25	22:51	For SF ⁶ gas filling work	HT	400 KV
MAIN BAY (410) OF KARIAT CKT - 2 @ LONIKAND 2	24-01-25	6:25	24-01-25	9:01	Tripped on distance protection. Line AR successful from both ends	T	400 KV
PAL DOMBIVALI - PALAVA	24-01-25	11:01	24-01-25	18:37	1) For replacing of 220 kV Bus Isolator structure. 2) Remove & reconnect 220kv bus jumper by hotline method.	PO	220 KV
PARAS-BALAPUR I	24-01-25	10:55	24-01-25	14:39	Relay testing and maintenance work	PO	220 KV
PARLI - KARIAT CKT - 2	24-01-25	22:41	25-01-25	3:11	Hardware tightening and cold line washing	PO	400 KV
ALEPHATA-PARGAON(KATHAPUR)	25-01-25	7:58	25-01-25	20:06	Load management.	HT	220 KV
BOMBAY DYEING - SAHARA	25-01-25	14:18	25-01-25	18:20	For chemical washing of insulator strings.	PO	220 KV
GHATGHAR - JINDAL	25-01-25	12:04	25-01-25	18:32	Attending Hot-spot & Replacement of flashover insulator at loc no.59,68	PO	220 KV
HINJAWADI I- CHINCHWAD	25-01-25	7:07	25-01-25	23:02	Load management.	HT	220 KV
MALEGAON-SATANA	25-01-25	11:18	25-01-25	17:49	Load management.	HT	220 KV
PADEGAON-SAWANGI	25-01-25	10:34	25-01-25	12:30	Oil leakage is observed from ct stud.	HT	220 KV
TEMGHAR - KALWA	25-01-25	11:52	26-01-25	11:09	Distance Protection	T	220 KV
WASHALA - GHATGHAR	25-01-25	11:18	25-01-25	18:29	Attending Hot-spot & Replacement of flashover insulator at loc no.59,68.	PO	220 KV
105MVA SPARE ICT 2	25-01-25	10:09	25-01-25	21:40	For commissioning of RRS scheme physical trial on 400/220/33kV, 1X105 spare ICT-2 unit will be charged as R phase of ICT-6	PO	400 KV
132 KV AMBAZARI-KARANJA CKT - I	25-01-25	2:16	25-01-25	2:46	AR successful at ambazari and tripped ay karanja ss ON D/P R-E Z1 16.16KM 3.36KA.	T	220 KV
132 KV PUSAD (220 KV) - JAMBAZAR CKT	25-01-25	21:31	25-01-25	23:47	Hotspot on line.	HT	220 KV
220 KV KAULEWADA-KORADI 2 CKT - I	25-01-25	7:06	25-01-25	16:36	Replacement of flashover insulator strings at various locations.	HT	220 KV
220KV MAIN BUS 1 @ GHATODI	25-01-25	11:45	25-01-25	16:22	89a isolator alignment of bus 1 for 220kv solar bay by cyclic energy power pvt.ltd at 220kv ghatodi s/stn.	HT	220 KV
315MVA 400/220KV ICT 6	25-01-25	10:10	25-01-25	21:40	For commissioning of RRS scheme physical trial on 400/220/33kV, 1X105 spare ICT-2 unit will be charged as R phase of ICT-6	PO	400 KV
400/220/33 KV 500MVA ICT - 2 @ DEEPNAGAR	25-01-25	18:53	26-01-25	16:08	400/220 kV 501 MVA ICT 2 MV Side (220 kv) on 220 kv TBC for attending Hotspot on Y-Ph Isolator jaw at 400 kV Deepnagar SS	EO	400 KV
AKOLA II - EKTUNI CKT - 2	25-01-25	13:14	25-01-25	21:01	Line Outage	PO	765 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 2	25-01-25	9:38			Control loading of Talegaon-chakan ckt.	HT	400 KV
BHIRA - KARANJADE 8	25-01-25	10:46	25-01-25	18:00	Protection testing	PO	220 KV
LONIDEOKAR TAP ON WALCHANDNAGAR- BHIGWAN CKT	25-01-25	12:32	25-01-25	19:12	Cold line washing of insulator string work	PO	220 KV
NERLE - POPHALI	25-01-25	9:00	25-01-25	19:12	Diagnostic Testing & Quarterly Maintenance Work	PO	220 KV
NERUL - SEAWOOD CABLE CKT - 1	25-01-25	8:45	25-01-25	18:27	Diagnostics and Post Monsoon Maintenance work.	PO	220 KV
PADGHE (GIS) PG - KUDUS CKT - 2	25-01-25	11:10	25-01-25	18:37	AMP of Line Equipment	PO	400 KV
PANCHALI TSS - BOISAR (PG)	25-01-25	17:19	26-01-25	4:00	For 220kV Busbar PU/LBB relay retrofitting	PO	220 KV
Pole-1 Non base AC filter Z3 (120 MVAR) @PADGHE HVDC	25-01-25	13:55	25-01-25	22:15	Pole-1 B-ph, Non-Base filter Circuit breaker gas leakage attending work and Interrupter overhauling due to high CRM value.	EO	500 KV
ADLABS - PEDAMBE	26-01-25	15:58	26-01-25	17:10	Tripped on distance protection from Pedambe end only.	T	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 1	26-01-25	10:39	26-01-25	20:34	Load Management	HT	220 KV
PARBHANI-GANGAKHED	26-01-25	6:07	26-01-25	8:28	Due to over loading of IBT at Parly old.	HT	132 KV
TALEGAON (AMBI)-GENERAL MOTORS	26-01-25	12:20	26-01-25	13:05	Bus Fault	T	220 KV
TALEGAON (AMBI)-TALEGAON (PG) CKT 2	26-01-25	12:20	26-01-25	12:55	Bus Fault	T	220 KV
URSE - TALEGAON (AMBI) CKT 2	26-01-25	12:20	26-01-25	14:02	Bus Fault	T	220 KV
220/22KV 50MVA PTR 2 @ TALEGAON (AMBI)	26-01-25	12:20	26-01-25	12:45	Bus Fault	T	220 KV
220/33KV 80MVA T/F 1	26-01-25	10:24	26-01-25	20:06	Routine maintenance and diagnostic testing work.	HT	400 KV
400/220 KV 500 MVA ICT - 5 @ PADGHE	26-01-25	4:35	26-01-25	19:01	1. For Excavation of gantry foundation and equipment foundation of New ICT-6 below ICT-5 interconnecting line.	PO	400 KV
BUS SECTION-6 @ TROMBAY	26-01-25	5:55	26-01-25	14:12	for Installation of Bus bars between main bus and Isolator of Reactor Bay No 2	PO	220 KV
BUS SECTIONALIZER @ NERLE	26-01-25	14:23	26-01-25	17:39	Diagnostic Testing & Quarterly Maintenance Work	PO	220 KV
EKLAHARA(GCR)(NASIK)- BABLESHWAR 1	26-01-25	10:50	26-01-25	19:57	Replacement of faulty disc insulator observed in the PID of the disc insulator of the line . Disc insulator to porcelain Long rod replacement under scheme.	PO	220 KV
JAIGAD - KARAD CKT - 2	26-01-25	23:21	27-01-25	8:59	voltage management	HT	400 KV
JEJURI- KOYNA STAGE-IV	26-01-25	17:01	26-01-25	21:01	Insulator replacement scheme against scheme	PO	400 KV
KHADKA-AURANGABAD (WALUJ)	26-01-25	3:18	26-01-25	9:05	For voltage management	HT	400 KV
KHADKA-AURANGABAD (WALUJ)	26-01-25	20:55	27-01-25	9:08	H/T For voltage management.	HT	400 KV
NERLE - PEDAMBE	26-01-25	8:35	26-01-25	14:05	Diagnostic Testing & Quarterly Maintenance Work	PO	220 KV
TELCO - TATA MOTORS BAY 3 (EHV Consumer Bay)	26-01-25	8:08	26-01-25	14:20	Maintenance work at 220KV Tata Motors yard.	PO	220 KV
URAN - ULWE GIS CKT - 2	26-01-25	10:00	26-01-25	18:37	For Twin Jumpering Work Uran end:- Bay maintenance work	PO	220 KV