

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 23/Feb/2015 to 01/Mar/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/02/2015	12 Hrs	5493	691	424	6608	6229	152	4270	201	-1293	16167	293	16460	1046	503	19009	19302	49.96
24/02/2015	12 Hrs	5413	1113	430	6956	6200	75	4270	191	-1236	16456	75	16531	1171	509	19372	19447	49.92
25/02/2015	11 Hrs	5583	1082	445	7110	6310	53	4173	140	-1269	16517	71	16588	1059	507	19352	19423	50.02
26/02/2015	11 Hrs	5999	905	309	7213	6289	84	3753	146	-1160	16325	99	16424	1043	511	19039	19138	49.98
27/02/2015	12 Hrs	5514	465	307	6286	6540	94	3653	213	-1100	15686	65	15751	1074	516	18376	18441	50.00
28/02/2015	12 Hrs	5426	1065	308	6799	6336	234	3676	145	-1043	16147	62	16209	949	513	18652	18714	50.00
01/03/2015	10 Hrs	4372	227	321	4920	3683	366	2238	20	-755	10472	61	10533	656	384	12267	12328	50.06
Maximum		5999	1113	445	7213	6540	366	4270	213	-755	16517	293	16588	1171	516	19372	19447	50
Minimum		4372	227	307	4920	3683	53	2238	20	-1293	10472	61	10533	656	384	12267	12328	50
Average		5400	793	363	6556	5941	151	3719	151	-1122	15396	61	15499	1000	492	18010	18113	50

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/02/2015	13 Hrs	5695	654	428	6777	5517	166	4207	189	-1330	15526	390	15916	986	513	18355	18745	49.93
24/02/2015	13 Hrs	5528	954	432	6914	6327	77	4216	176	-1359	16351	142	16493	1042	514	19266	19408	49.98
25/02/2015	13 Hrs	5739	877	430	7046	5945	81	4097	190	-1237	16122	134	16256	1119	517	18995	19129	50.01
26/02/2015	13 Hrs	6160	427	305	6892	6059	111	3639	184	-1223	15662	275	15937	987	514	18386	18661	50.01
27/02/2015	13 Hrs	5548	383	307	6238	6176	141	3682	186	-1087	15336	132	15468	1048	518	17989	18121	49.99
28/02/2015	13 Hrs	5496	910	308	6714	6002	259	3665	130	-984	15786	121	15907	958	516	18244	18365	50.05
01/03/2015	17 Hrs	4489	425	312	5226	2576	791	2406	59	-527	10531	64	10595	757	385	12200	12264	49.89
Maximum		6160	954	432	7046	6327	791	4216	190	-527	16351	390	16493	1119	518	19266	19408	50
Minimum		4489	383	305	5226	2576	77	2406	59	-1359	10531	64	10595	757	385	12200	12264	50
Average		5522	661	360	6544	5515	232	3702	159	-1107	15045	64	15225	985	497	17634	17813	50

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/02/2015	20 Hrs	4947	538	442	5927	4827	238	4156	0	-1156	13992	88	14080	1052	514	16714	16802	49.92
24/02/2015	20 Hrs	5354	365	430	6149	5262	109	4280	0	-1385	14415	67	14482	882	517	17199	17266	49.96
25/02/2015	20 Hrs	5766	276	303	6345	4707	371	4215	0	-1143	14495	68	14563	1007	516	17161	17229	50.03
26/02/2015	20 Hrs	5510	250	313	6073	5046	475	3373	0	-924	14043	62	14105	1102	515	16584	16646	50.00
27/02/2015	20 Hrs	4892	799	312	6003	4960	225	3399	0	-1015	13572	64	13636	1020	480	16087	16151	50.00
28/02/2015	20 Hrs	4949	283	316	5548	3852	619	2853	0	-1122	11750	61	11811	737	385	13994	14055	50.02
01/03/2015	20 Hrs	4537	365	310	5212	3315	1002	2450	0	-818	11161	58	11219	740	384	13126	13184	49.96
Maximum		5766	799	442	6345	5262	1002	4280	0	-818	14495	88	14563	1102	517	17199	17266	50
Minimum		4537	250	303	5212	3315	109	2450	0	-1385	11161	58	11219	737	384	13126	13184	50
Average		5136	411	347	5894	4567	434	3532	0	-1080	13347	58	13414	934	473	15838	15905	50

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/02/2015	4 Hrs	4834	130	435	5399	4511	210	3668	0	-618	13170	85	13255	516	388	14692	14777	50.03
24/02/2015	4 Hrs	4930	131	460	5521	4402	102	3749	0	-540	13234	61	13295	613	457	14844	14905	49.95
25/02/2015	4 Hrs	4828	134	461	5423	4864	645	3495	0	-682	13745	62	13807	526	390	15343	15405	50.01
26/02/2015	23 Hrs	5093	218	311	5622	4513	671	3039	0	-1040	12805	64	12869	576	388	14809	14873	49.97
27/02/2015	23 Hrs	4852	213	313	5378	4768	350	2984	0	-1047	12433	65	12498	591	390	14461	14526	49.96
28/02/2015	24 Hrs	4983	128	320	5431	2297	369	2801	0	-738	10160	61	10221	595	388	11881	11942	50.09
01/03/2015	5 Hrs	4114	140	321	4575	1304	310	2164	0	-280	8073	56	8129	591	377	9321	9377	50.14
Maximum		5093	218	461	5622	4864	671	3749	0	-280	13745	85	13807	613	457	15343	15405	50
Minimum		4114	128	311	4575	1304	102	2164	0	-1047	8073	56	8129	516	377	9321	9377	50
Average		4805	156	374	5336	3808	380	3129	0	-706	11946	56	12011	573	397	13622	13686	50

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
23/02/2015	124.767	7.680	10.602	143.049	0.132	122.802	124.613	4.777	97.138	1.360	18.938	11.220	-25.372	343.886	55.535	399.421
24/02/2015	125.293	10.282	10.710	146.285	0.015	129.357	123.986	3.523	97.473	1.315	20.383	11.768	-24.553	353.415	56.703	410.118
25/02/2015	129.249	10.170	9.317	148.736	0.075	127.001	124.654	7.265	94.872	1.245	19.809	11.506	-24.297	354.897	55.612	410.509
26/02/2015	135.253	7.025	7.447	149.725	0.233	124.682	122.901	7.939	85.818	1.337	19.258	11.358	-22.215	347.519	52.828	400.347
27/02/2015	126.309	9.319	7.520	143.148	0.036	126.963	123.251	5.915	80.998	1.411	18.912	11.127	-21.126	337.343	51.311	388.654
28/02/2015	122.496	10.785	7.639	140.920	0.000	115.319	113.871	8.164	77.035	0.804	18.088	10.834	-19.193	323.049	47.651	370.700
01/03/2015	106.710	6.957	7.598	121.265	0.066	58.740	51.768	13.108	56.106	0.574	15.414	9.214	-14.882	234.912	39.509	274.421
Maximum	135.253	10.785	10.710	149.725	0.233	129.357	124.654	135.253	97.473	1.411	20.383	11.768	-14.882	354.897	56.703	410.509
Minimum	106.710	6.957	7.447	121.265	0.000	58.740	51.768	106.710	56.106	0.574	15.414	9.214	-25.372	234.912	39.509	274.421
Average	124.297	8.888	8.690	141.875	0.080	114.981	112.149	124.297	84.206	1.149	15.414	11.004	-21.663	327.860	51.307	379.167

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
23/02/2015	0.084	2.723	30.736
24/02/2015	0.132	2.855	30.604
25/02/2015	0.134	2.989	30.470
26/02/2015	0.060	3.049	30.410
27/02/2015	0.107	3.156	30.303
28/02/2015	0.139	3.295	30.164
01/03/2015	0.045	0.045	30.119

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 23/Feb/2015 to 01/Mar/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
23/02/2015	MONDAY	102.592	5170	22.021	918	124.613	5192	122.802	5117	-1.811	-75
24/02/2015	TUESDAY	101.327	5143	22.659	944	123.986	5166	129.357	5390	5.371	224
25/02/2015	WEDNESDA	101.367	5171	23.287	970	124.654	5194	127.001	5292	2.347	98
26/02/2015	THURSDAY	98.790	5097	24.111	1005	122.901	5121	124.682	5195	1.781	74
27/02/2015	FRIDAY	100.748	5113	22.503	938	123.251	5135	126.963	5290	3.712	155
28/02/2015	SATURDAY	96.770	4728	17.101	713	113.871	4745	115.319	4805	1.448	60
01/03/2015	SUNDAY	32.128	2137	19.640	818	51.768	2157	58.740	2448	6.972	290
Total		633.722		151.322		785.044		804.864		19.820	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 23/02/2015 TO 01/03/2015

Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
MSPGCL	Bhusawal Unit 3	210MW	20/Jan/2015	08.02	26/Feb/2015	01.28	Annual Overhaul
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	1:02		Continued.	Renovation and Modification work
FORCED OUTAGES							
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	PA Fan Vibration Problem
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Bhusawal Unit 2	210MW	13/Sep/2014	12.43		Continued.	Economic shutdown
IPP	Tata Trombay 7A	120MW	11/Dec/2014	21.51	27/Feb/2015	17.58	Rotor Fault
IPP	Tata Trombay 7B	60MW	11/Dec/2014	20.39	01/Mar/2015	07.17	Rotor Fault
MSPGCL	Koradi Unit 6	210MW	21/Feb/2015	15.07	23/Feb/2015	10.27	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 5	500MW	22/Feb/2015	11.36	25/Feb/2015	18.44	Condenser Parameter Abnormal
MSPGCL	Nasik Unit 5	210MW	23/Feb/2015	18.15	23/Feb/2015	22.10	Auxiliary supply failure
MSPGCL	Nasik Unit 3	210MW	23/Feb/2015	18.15	23/Feb/2015	21.55	Auxiliary supply failure
MSPGCL	Khaparkheda Unit 3	210MW	23/Feb/2015	23.13	25/Feb/2015	02.25	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 4	210MW	25/Feb/2015	23.12	01/Mar/2015	08.52	Water Wall Tube Leakage.
IPP	Adani U-5	660MW	26/Feb/2015	10.08	03/Mar/2015	14.27	Feed Water Comman PRV Leakage.
MSPGCL	Chandrapur Unit 5	500MW	26/Feb/2015	21.39	03/Mar/2015	14.27	BTL.
MSPGCL	Parli Unit 5	210MW	27/Feb/2015	10.58	05/Mar/2015	13.58	Generator Protection operated
IPP	Tata Trombay 7A	120MW	27/Feb/2015	19.50	28/Feb/2015	16.05	Vibration Problem.
IPP	JSW (J) U4	300MW	01/Mar/2015	03.36	01/Mar/2015	14.40	Over Voltage.
IPP	JSW (J) U2	300MW	01/Mar/2015	03.36	02/Mar/2015	05.44	Over Voltage.
MSPGCL	Bhusawal Unit 4	500MW	01/Mar/2015	04.14	04/Mar/2015	08.56	Withdrawn
IPP	RPL(AMT)U1	270MW	21/Mar/2015	23.28		Continued.	Turbine vibration high.
MSPGCL	Tata Trombay 6	500MW	06/Apr/2015	16.27		Continued.	Economic shut down.
MSPGCL	Parli Unit 4	210MW	13/Apr/2015	11.27		Continued.	Turbine vibration high.
MSPGCL	Bhusawal Unit 3	210MW	20/Apr/2015	00.00		Continued.	no buyer as per msdcl reqirment
MSPGCL	Chandrapur Unit 2	210MW	27/Apr/2015	01.17		Continued.	ID Fan Problem
IPP	Adani U-2	660MW	28/Apr/2015	06.02		Continued.	Leakage in turbine steam chest.
IPP	VIPL U-2	300MW	28/Apr/2015	17.47		Continued.	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 5	500MW	01/May/2015	04.30		Continued.	Air heater problem

LINE OUTAGES FOR THE WEEK FROM 23/02/2015 TO 01/03/2015

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
765 KV	Koradi III - Akola II- ckt-II	24/Feb/2015	22:28	24/Feb/2015	22:29	First Time charged
765 KV	Wardha PG -Aurangabad PG III	21/Apr/2015	00.07		Continued.	To Control Line Loading of Waluj-A'Bad PG
765 KV	Wardha PG - Aurangabad PG IV	21/Apr/2015	10.33		Continued.	Line Rectification work
765 KV	Pune(PG)-Solapur(PG)	26/Apr/2015	09.35		Continued.	Line Maintenance work
400 KV	Parli (PG) - Talegaon(PG)- I	19/Feb/2015	20.14	24/Feb/2015	19.52	For LILO of Both line at Pune GIS
400 KV	Parli (PG) - Talegaon(PG)- II	19/Feb/2015	20.27	24/Feb/2015	20.25	For Lilo of both Line at pune GIS.
400 KV	Babhaleshwar-Taptitanda ckt-I	22/Feb/2015	05.43	26/Feb/2015	14.18	To control ICT loading
400 KV	Kolhapur Mapusa I	22/Feb/2015	09.07	25/Feb/2015	08.12	Insulator Replacement Work
400 KV	karad -kolhapur-II	22/Feb/2015	16.35	23/Feb/2015	06.49	Over Voltage
400 KV	Karad Solapur (PG)	22/Feb/2015	17.02	23/Feb/2015	06.55	Over Voltage
400 KV	Bhusawal-Aurangabad	22/Feb/2015	17.04	23/Feb/2015	06.47	Over Voltage
400 KV	Karad-Jaigad - I	22/Feb/2015	18.05	23/Feb/2015	06.57	Over Voltage
400 KV	Khadka- Deepnagar Ckt 2	23/Feb/2015	09.00	23/Feb/2015	13.44	on line work of fixing nut bolt
400 KV	Padghe - Nagothane - I	23/Feb/2015	09.18	23/Feb/2015	10.17	Distance Protection
400 KV	Padghe - Kalwa-II	23/Feb/2015	10.00	23/Feb/2015	18.08	Annual Maintenance Work
400 KV	karad -kolhapur-II	23/Feb/2015	16.40	24/Feb/2015	09.49	Over Voltage
400 KV	Karad - Jaigad - II	23/Feb/2015	16.43	24/Feb/2015	06.58	Over Voltage
400 KV	Bhusawal-Aurangabad	23/Feb/2015	18.04	24/Feb/2015	06.31	Over Voltage
400 KV	Dhule Sar'Sarovar I	23/Feb/2015	18.09	23/Feb/2015	19.52	Over Voltage
400 KV	Dhule Sar'Sarovar II	24/Feb/2015	08.30	24/Feb/2015	12.42	Annual Maintenance Work
400 KV	Wardha (PG)-Warora II	24/Feb/2015	14.50	24/Feb/2015	15.59	Annual Maintenance Work
400 KV	Akola Wardha li	24/Feb/2015	16.54	25/Feb/2015	12.34	Distance Protection
400 KV	Karad-Jaigad - I	24/Feb/2015	17.09	25/Feb/2015	07.28	Over Voltage
400 KV	Bhusawal-Aurangabad	24/Feb/2015	18.03	25/Feb/2015	05.56	Over Voltage
400 KV	Dhule Sar'Sarovar I	24/Feb/2015	18.18	25/Feb/2015	06.06	Over Voltage
400 KV	Padgha - Boisar (PG)	25/Feb/2015	06.05	25/Feb/2015	06.47	Lv side y ph ct burst
400 KV	Kolhapur Mapusa II	25/Feb/2015	09.00	25/Feb/2015	19.29	Insulator Replacement Work
400 KV	Lonikand I - Koyna stage-IV	25/Feb/2015	15.35	25/Feb/2015	22.22	String Replacement Work.
400 KV	karad -kolhapur-I	25/Feb/2015	17.03	26/Feb/2015	07.12	Over Voltage
400 KV	Karad-Jaigad - I	25/Feb/2015	17.06	26/Feb/2015	07.17	Over Voltage
400 KV	Bhusawal-Aurangabad	25/Feb/2015	17.42	26/Feb/2015	05.52	Over Voltage
400 KV	Dhule Sar'Sarovar II	25/Feb/2015	21.09	26/Feb/2015	07.34	Over Voltage
400 KV	Kolhapur Mapusa II	26/Feb/2015	08.43	01/Mar/2015	11.58	Insulator Replacement Work
400 KV	Chandrapur-Parali 1	26/Feb/2015	13.56	26/Feb/2015	18.58	Attending Hot Spot
400 KV	Khadka - Bableshwar	26/Feb/2015	14.29	26/Feb/2015	20.13	Distance Relay Testing Work
400 KV	karad -kolhapur-II	26/Feb/2015	16.32	27/Feb/2015	07.10	Over Voltage
400 KV	Jaigad-Karad Ckt-II	26/Feb/2015	16.36	27/Feb/2015	07.13	Over Voltage
400 KV	Bhusawal-Aurangabad	26/Feb/2015	17.03	27/Feb/2015	06.45	Over Voltage
400 KV	Dhule Sar'Sarovar I	26/Feb/2015	18.19	27/Feb/2015	09.50	Over Voltage
400 KV	Babhaleshwar-Taptitanda ckt-I	26/Feb/2015	20.19	27/Feb/2015	14.22	Over Voltage
400 KV	Dhule Sar'Sarovar II	26/Feb/2015	21.09	26/Feb/2015	07.34	Over Voltage
400 KV	Akola - Bhusawal	27/Feb/2015	14.28	27/Feb/2015	19.30	Line Maintenance work
400 KV	karad -kolhapur-I	27/Feb/2015	16.06	28/Feb/2015	06.49	Over Voltage
400 KV	Karad-Jaigad - I	27/Feb/2015	16.40	28/Feb/2015	08.50	Over Voltage
400 KV	Dhule Sar'Sarovar II	27/Feb/2015	17.49	28/Feb/2015	07.17	Over Voltage
400 KV	Babhaleshwar-Taptitanda ckt-I	27/Feb/2015	19.15	12/Mar/2015	15.26	For Overlodng Padgha-Bablsr.
400 KV	Bhusawal-Aurangabad	27/Feb/2015	20.00	28/Feb/2015	07.07	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	27/Feb/2015	21.53	28/Feb/2015	06.37	Over Voltage
400 KV	Koradi-Bhusawal	28/Feb/2015	08.15	02/Mar/2015	08.29	CT tan delta and relay testing work.
400 KV	karad -kolhapur-II	28/Feb/2015	16.07	03/Mar/2015	09.23	Over Voltage
400 KV	Karad-Jaigad - I	28/Feb/2015	16.35	03/Mar/2015	10.39	Over Voltage
400 KV	Dhule Sar'Sarovar I	28/Feb/2015	17.14	01/Mar/2015	08.40	Over Voltage
400 KV	Akola II - Taptitanda	28/Feb/2015	19.01	01/Mar/2015	08.32	Sparking on R-Ph CVT jumper at Taptitanda end.
400 KV	Lonikand I - Koyna stage-IV	28/Feb/2015	20.05	01/Mar/2015	09.25	To control O/L.
400 KV	Kolhapur Solapur (PG) II	28/Feb/2015	21.04	01/Mar/2015	05.20	Over Voltage

400 KV	Lamboti - Solapur (PG)	01/Mar/2015	01.33	02/Mar/2015	07.48	Distance Protection
400 KV	karad -kolhapur-I	01/Mar/2015	01.54	01/Mar/2015	09.00	Over Voltage
400 KV	Chandrapur-Parali III	01/Mar/2015	01.55	01/Mar/2015	18.51	Over Voltage
400 KV	Deepnagar Taptitanda	01/Mar/2015	03.23	03/Mar/2015	19.40	Over Voltage
400 KV	Karad - Jaigad - II	01/Mar/2015	03.24	02/Mar/2015	09.07	Over Voltage
400 KV	Jaigad-New Koyna Ckt-I	01/Mar/2015	03.24	01/Mar/2015	07.43	Over Voltage
400 KV	Karad - Lonikand 1	01/Mar/2015	03.24	01/Mar/2015	07.00	Over Voltage
400 KV	Jaigad-New Koyna Ckt-II	01/Mar/2015	03.24	01/Mar/2015	09.33	Over Voltage
400 KV	New Koyna - Dabhol - li	01/Mar/2015	03.24	01/Mar/2015	07.53	Over Voltage
400 KV	N.Koyna-Karad -Ckt I	01/Mar/2015	03.24	03/Mar/2015	11.47	Over Voltage
400 KV	Kolhapur Mapusa I	01/Mar/2015	03.25	01/Mar/2015	06.02	Over Voltage
400 KV	New Koyna - Koyna Stage IV-I	01/Mar/2015	03.27	01/Mar/2015	09.18	Over Voltage
400 KV	Dhule Sar'Sarovar II	01/Mar/2015	03.31	03/Mar/2015	09.28	Over Voltage
400 KV	Babhaleshwar - Padghe-II	01/Mar/2015	03.34	01/Mar/2015	07.52	Over Voltage
400 KV	Karad Solapur (PG)	01/Mar/2015	03.35	01/Mar/2015	09.47	Over Voltage
400 KV	Jaigad-New Koyna Ckt-I	01/Mar/2015	03.35	01/Mar/2015	07.43	Over Voltage
400 KV	New Koyna - Koyna Stage IV-II	01/Mar/2015	03.35	01/Mar/2015	07.30	Over Voltage
400 KV	N.Koyna-Karad -Ckt II	01/Mar/2015	03.36	01/Mar/2015	08.22	Over Voltage
400 KV	Akola II - Taptitanda	01/Mar/2015	13.23	01/Mar/2015	15.50	Over Voltage
400 KV	Kolhapur Mapusa II	01/Mar/2015	14.34	02/Mar/2015	09.33	Over Voltage
400 KV	Karad Solapur (PG)	01/Mar/2015	17.14	02/Mar/2015	08.54	Over Voltage
400 KV	Jejuri- Koynastage-IV	01/Mar/2015	17.15	01/Mar/2015	19.06	Distance Protection
400 KV	Lonikand I - Koyna stage-IV	01/Mar/2015	21.29	02/Mar/2015	10.28	Over Voltage
400 KV	Chandrapur-Parali III	01/Mar/2015	21.40	02/Mar/2015	06.49	Over Voltage
400 KV	Akola II - RPL(Rattania) Ckt I	07/Apr/2015	00.27		Continued.	Over Current Protection
400 KV	Babhaleshwar-Taptitanda ckt-I	26/Apr/2015	18.01		Continued.	Over Voltage
400 KV	N.Koyna-Karad -Ckt I	30/Apr/2015	14.17		Continued.	A/R Configuration Work.
220 KV	Talandge(400kv)- Sawantwadi(Insul	23/Feb/2015	10.10	23/Feb/2015	17.31	Attending ct Leakage
220 KV	Talandage - Chikodi	23/Feb/2015	11.35	23/Feb/2015	21.50	Quarterly Maintanance Work
220 KV	Ongc Panvel - Tss Panvel	23/Feb/2015	15.15	23/Feb/2015	16.00	Replacement work
220 KV	Nashik-Airoli Knowledge Park	23/Feb/2015	18.15	23/Feb/2015	19.32	B phase isolator post insulator broken
220 KV	Eklahara(Gcr)(Nasik)- Bableshwar-I	23/Feb/2015	18.15	23/Feb/2015	19.33	B phase isolator post insulator broken
220 KV	Eklahara(Gcr)(Nasik)- Bableshwar 2	23/Feb/2015	18.15	23/Feb/2015	19.34	B phase isolator post insulator broken
220 KV	Kalwa Salsette III	24/Feb/2015	09.03	05/Apr/2015	16.48	11.39 hrs.to attend hot spot on kalwa-s'sette IV.again H/T on 03.03.15 at 10.23 Hrs.(45Days)
220 KV	Mumewadi -Halkarni I	24/Feb/2015	09.13	24/Feb/2015	18.17	washing of insulator strings
220 KV	Padghe - Jindal	25/Feb/2015	06.05	25/Feb/2015	07.00	Lv side y ph ct burst
220 KV	Mumewadi -Halkarni I	25/Feb/2015	09.02	25/Feb/2015	18.52	For Cleaning of Polluted Insulator Strings.
220 KV	Bableshevar- Ranjangaon	25/Feb/2015	10.10	25/Feb/2015	17.09	To Control Babhaleshwar ICT.
220 KV	Bableshevar- Bableshevar-I	25/Feb/2015	17.23	25/Feb/2015	20.42	CT Tan Delta.
220 KV	Temghar - Kalwa	26/Feb/2015	05.50	26/Feb/2015	09.35	Attending Hot Spot
220 KV	Mumewadi -Halkarni I	26/Feb/2015	09.23	26/Feb/2015	14.21	Insulator Cleaning.
220 KV	Dasturi-Kandalgaon Line	26/Feb/2015	09.55	26/Feb/2015	16.40	Attending Hot Spot
220 KV	Pargaon(Kathapur)-Lonikand	26/Feb/2015	17.46	27/Feb/2015	04.28	Insulator Replacement Work
220 KV	Nasik Navsari I	26/Feb/2015	21.48	27/Feb/2015	07.22	Over Voltage
220 KV	Sonkhar - Trombay	26/Feb/2015	23.08	26/Feb/2015	23.32	D.P.O. Y-ph zone 1
220 KV	Bableshevar -Ahamadnagar-I	26/Feb/2015	23.53	26/Feb/2015	00.12	Differential protection
220 KV	Bapgaon - Kalwa	27/Feb/2015	09.51	27/Feb/2015	16.40	Insulator Replacement Work
220 KV	Uran - Apta 3	27/Feb/2015	10.20	27/Feb/2015	17.13	Insulator Replacement Work
220 KV	Uran - Kharghar I	27/Feb/2015	11.36	07/Mar/2015	15.45	Tower height rising work.
220 KV	Trombay-Chembur Line 1	27/Feb/2015	11.38	27/Feb/2015	15.25	Distance Relay Testing Work
220 KV	Deepnagar Amalner	27/Feb/2015	13.56	27/Feb/2015	14.30	Bus Bar Protection Operated
220 KV	Dhule-Amalner(220kv)	27/Feb/2015	13.56	27/Feb/2015	14.50	Bus Bar Protection Operated
220 KV	Dondaicha(220)-Amalner(220)	27/Feb/2015	13.56	27/Feb/2015	14.37	Bus Bar Protection Operated
220 KV	Bhambori Amalner	27/Feb/2015	13.56	27/Feb/2015	14.21	Bus Bar Protection Operated
220 KV	Trombay-Chembur Line 2	27/Feb/2015	15.56	27/Feb/2015	16.56	Testing of Distance Protection Relay and IR Value Measurment and R M Work
220 KV	Chandrapur Gcr - Sicom I	28/Feb/2015	10.22	28/Feb/2015	17.48	Tan Delta Measurment of CTs
220 KV	Chalisgaon -Babhaleshwar	28/Feb/2015	10.28	28/Feb/2015	16.57	Quarterly Maintanance Work

220 KV	Miraj - Ichalkaranji II	28/Feb/2015	10.56	09/Mar/2015	08.00	To control loading of ICT at Kolhapur.
220 KV	Karad - Vita Ckt- II	01/Mar/2015	03.24	01/Mar/2015	07.43	Over Voltage
220 KV	Talandage - Chikodi	01/Mar/2015	03.25	01/Mar/2015	10.25	Over Voltage
220 KV	Karad-Nerle	01/Mar/2015	03.34	01/Mar/2015	04.40	Over Voltage
220 KV	Sadawaghapur Karad Ckt 2	01/Mar/2015	04.15	01/Mar/2015	13.58	For Curtailing Wind Gen.
220 KV	Mudshingi - Chikodi	01/Mar/2015	04.40	01/Mar/2015	22.25	Over Voltage
220 KV	Nasik Navsari I	01/Mar/2015	20.19	03/Mar/2015	08.30	To Control Bus Section Load @ Nasik GCR.
220 KV	Sahara-Urse	03/Mar/2015	11.06		Continued.	Tower erection work (90Days)
220 KV	Chandrapur Gcr - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Chandrapur Gcr - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220 KV	Karad(400kv) -Mudshingi Ckt 2-Tak	27/Apr/2015	18.21		Continued.	Distance Protection
220 KV	Kalwa - Borivali	01/May/2015	05.22		Continued.	Attending Hot Spot
132 KV	Mansar Pench	24/Feb/2015	12.55	24/Feb/2015	16.55	Line Maintenance work
132 KV	Akola-Paras Ckt-II	28/Feb/2015	17.15	28/Feb/2015	17.25	Distance Protection
132 KV	Amravati-Morshi	28/Feb/2015	19.29	28/Feb/2015	19.40	Distance Protection
132 KV	Telgaon - Majalgaon	01/Mar/2015	01.30	01/Mar/2015	03.00	Backup Protection Operated O/C & E/F B Ph - E.
132 KV	Telgaon - Majalgaon	01/Mar/2015	04.40	01/Mar/2015	05.35	Backup Protection Operated O/C & E/F.
132 KV	Parbhani li - Partur	01/Mar/2015	05.15	01/Mar/2015	05.33	Distance Protection Operated Z-I R Ph.
132 KV	Parbhani-Gangakhed	01/Mar/2015	21.30	02/Mar/2015	14.06	Distance Protection
132 KV	Waghala -Nanded-I(Jangamwadi)	01/Mar/2015	22.13	02/Mar/2015	11.32	Y Ph LA Burst.