

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 22/Feb/2016 to 28/Feb/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
22/02/2016	11 Hrs	4992	1098	445	6535	4779	21	5812	140	-1096	16191	4	16195	1034	515	18836	18840	49.97
23/02/2016	11 Hrs	4973	735	444	6152	5064	92	5914	158	-1084	16296	4	16300	1045	513	18938	18942	49.96
24/02/2016	11 Hrs	4967	1307	223	6497	4946	125	5985	150	-1073	16630	5	16635	1118	514	19335	19340	49.99
25/02/2016	11 Hrs	5016	990	282	6288	5048	103	5974	151	-1150	16414	5	16419	1080	515	19159	19164	49.93
26/02/2016	11 Hrs	5292	225	455	5972	4903	46	5998	165	-1101	15983	5	15988	1084	519	18687	18692	49.94
27/02/2016	12 Hrs	4892	613	444	5949	4960	101	6014	180	-1257	15947	4	15951	831	515	18550	18554	50.01
28/02/2016	11 Hrs	4896	289	455	5640	4986	135	5878	130	-886	15883	5	15888	703	518	17990	17995	49.94
Maximum		5292	1307	455	6535	5064	135	6014	180	-886	16630	5	16635	1118	519	19335	19340	50.01
Minimum		4892	225	223	5640	4779	21	5812	130	-1257	15883	4	15888	703	513	17990	17995	49.93
Average		5004	751	393	6148	4955	89	5939	153	-1092	16192	5	16197	985	516	18785	18790	49.96

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
22/02/2016	13 Hrs	4933	243	417	5593	5090	67	5923	198	-1142	15729	4	15733	1029	517	18417	18421	49.93
23/02/2016		4916	600	418	5934	4859	66	5897	190	-1130	15816	4	15820	985	518	18449	18453	49.93
24/02/2016		4949	902	141	5992	4660	251	6022	175	-1236	15864	5	15869	1008	517	18625	18630	49.97
25/02/2016		4977	548	281	5806	4502	244	6004	184	-1193	15547	5	15552	1007	519	18266	18271	49.95
26/02/2016		4682	202	431	5315	5452	48	5633	188	-1307	15329	5	15334	1019	402	18057	18062	49.96
27/02/2016		4871	460	430	5761	4917	75	5986	188	-1202	15725	4	15729	875	518	18320	18324	49.94
28/02/2016		4582	117	443	5142	5277	53	5846	165	-948	15535	5	15540	700	518	17701	17706	49.98
Maximum		4977	902	443	5992	5452	251	6022	198	-948	15864	5	15869	1029	519	18625	18630	49.98
Minimum		4582	117	141	5142	4502	48	5633	165	-1307	15329	4	15334	700	402	17701	17706	49.93
Average		4844	439	366	5649	4965	115	5902	184	-1165	15649	5	15654	946	501	18262	18267	49.95

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
22/02/2016	20 Hrs	4943	172	438	5553	4645	203	6001	0	-1222	15180	5	15185	724	517	17643	17648	49.97
23/02/2016	20 Hrs	4905	112	445	5462	4275	538	5907	0	-1137	15045	5	15050	889	520	17591	17596	49.96
24/02/2016	20 Hrs	4916	174	289	5379	4465	346	5939	0	-1022	15107	5	15112	1076	516	17721	17726	49.95
25/02/2016	20 Hrs	4693	208	453	5354	4603	276	5785	0	-1025	14993	5	14998	994	519	17531	17536	49.93
26/02/2016	20 Hrs	4506	474	453	5433	4507	257	5403	0	-1316	14284	5	14289	873	401	16874	16879	49.95
27/02/2016	20 Hrs	4606	106	445	5157	4730	211	5706	0	-1250	14554	25	14579	755	514	17073	17098	49.94
28/02/2016	20 Hrs	4227	201	446	4874	4868	512	5189	0	-1233	14210	4	14214	543	404	16390	16394	49.97
Maximum		4943	474	453	5553	4868	538	6001	0	-1022	15180	25	15185	1076	520	17721	17726	49.97
Minimum		4227	106	289	4874	4275	203	5189	0	-1316	14210	4	14214	543	401	16390	16394	49.93
Average		4685	207	424	5316	4585	335	5704	0	-1172	14768	8	14775	836	484	17261	17268	49.95

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
22/02/2016	4 Hrs	4126	107	454	4687	3540	285	4851	0	-570	12793	4	12797	463	404	14230	14234	49.98
23/02/2016	4 Hrs	4134	105	462	4701	3803	425	4958	0	-550	13337	4	13341	463	405	14755	14759	49.96
24/02/2016	3 Hrs	4135	108	459	4702	4091	386	4896	0	-672	13403	5	13408	466	402	14943	14948	50.00
25/02/2016	4 Hrs	4125	93	297	4515	4077	472	4955	0	-630	13389	5	13394	463	402	14884	14889	49.97
26/02/2016	5 Hrs	4221	118	463	4802	4143	188	4931	0	-597	13467	5	13472	469	403	14936	14941	49.94
27/02/2016	4 Hrs	4083	93	460	4636	3768	312	4940	0	-579	13077	4	13081	515	402	14573	14577	49.99
28/02/2016	4 Hrs	4160	116	454	4730	4144	152	4882	0	-634	13274	5	13279	507	402	14817	14822	49.91
Maximum		4221	118	463	4802	4144	472	4958	0	-550	13467	5	13472	515	405	14943	14948	50.00
Minimum		4083	93	297	4515	3540	152	4851	0	-672	12793	4	12797	463	402	14230	14234	49.91
Average		4141	106	436	4682	3938	317	4916	0	-605	13249	5	13253	478	403	14734	14739	49.96

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
22/02/2016	111.104	7.293	10.606	129.003	0.897	107.214	113.710	4.268	133.269	1.220	17.060	11.423	-22.757	352.217	51.240	403.457
23/02/2016	110.706	5.893	10.727	127.326	0.521	108.136	111.474	7.163	134.588	1.286	17.980	11.371	-22.419	356.074	51.770	407.844
24/02/2016	112.421	9.937	7.688	130.046	0.465	104.708	108.371	8.457	136.443	1.295	18.510	11.572	-23.335	357.614	53.417	411.031
25/02/2016	111.488	7.287	7.900	126.675	0.479	104.994	109.769	7.204	136.685	1.281	18.106	11.443	-23.245	353.593	52.794	406.387
26/02/2016	111.123	4.386	10.809	126.318	0.098	111.945	112.202	4.018	129.943	1.231	17.479	10.341	-24.974	348.481	52.792	401.273
27/02/2016	108.511	4.448	10.750	123.709	0.140	109.672	110.343	5.241	133.200	1.209	16.183	11.236	-23.731	349.298	51.150	400.448
28/02/2016	105.846	3.400	10.730	119.976	0.056	111.451	111.138	5.429	127.076	1.129	14.247	10.799	-21.089	343.972	46.135	390.107
Maximum	112.421	9.937	10.809	130.046	0.897	111.945	113.710	112.421	136.685	1.295	18.510	11.572	-21.089	357.614	53.417	411.031
Minimum	105.846	3.400	7.688	119.976	0.056	104.708	108.371	105.846	127.076	1.129	14.247	10.341	-24.974	343.972	46.135	390.107
Average	110.171	6.092	9.887	126.150	0.379	108.303	111.001	110.171	133.029	1.236	17.081	11.169	-23.079	351.607	51.328	402.935

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
22/02/2016	0.126	1.644	32.060
23/02/2016	0.118	1.762	31.942
24/02/2016	0.188	1.950	31.754
25/02/2016	0.124	2.074	31.630
26/02/2016	0.054	2.128	31.576
27/02/2016	0.067	2.195	31.509
28/02/2016	0.045	2.240	31.464

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 22/Feb/2016 to 28/Feb/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
22/02/2016	MONDAY	95.806	4720	17.904	746	113.710	4738	107.214	4467	-6.496	-271
23/02/2016	TUESDAY	94.242	4628	17.232	718	111.474	4645	108.136	4506	-3.338	-139
24/02/2016	WEDNESDA	96.828	4504	11.543	481	108.371	4515	104.708	4363	-3.663	-153
25/02/2016	THURSDAY	94.948	4559	14.821	618	109.769	4574	104.994	4375	-4.775	-199
26/02/2016	FRIDAY	96.152	4659	16.050	669	112.202	4675	111.945	4664	-0.257	-11
27/02/2016	SATURDAY	93.837	4581	16.506	688	110.343	4598	109.672	4570	-0.671	-28
28/02/2016	SUNDAY	94.632	4614	16.506	688	111.138	4631	111.451	4644	0.313	13
Total		666.446		110.561		777.007		758.120		-18.887	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 22/02/2016 TO 28/02/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 3A	230MW	06/Jun/2013	08.28		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
IPP	WPCL U-2	135MW	16/Jun/2015	00.00	23/Feb/2016	20.30	No Schdule
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
RGPPL	Dabhol 3B	230MW	07/Jan/2016	17:51		Continued.	Change Over.
MSPGCL	Chandrapur Unit 2	210MW	12/Jan/2016	04.47		Continued.	Boiler Tube Leakage
MSPGCL	Uran Unit 5	108MW	19/Jan/2016	14.34		Continued.	Overhauling
MSPGCL	Koradi Unit 7	210MW	30/Jan/2016	00.12	18/Feb/2016	9:00	MSEDCL Zero Shedule.
RGPPL	Dabhol 3X	230MW	03/Feb/2016	15:36		Continued.	Change Over
IPP	Trombay 8	250MW	07/Feb/2016	17.40		Continued.	Boiler Maintenance Work,Bearing Inspection.
MSPGCL	Ghatghar Unit-2	125MW	09/Feb/2016	18.00		Continued.	Oil filtration work.
MSPGCL	Bhusawal Unit 4	500MW	14/Feb/2016	12.10		Continued.	Zero Schedule Given by MSEDCL.
MSPGCL	Ghatghar Unit-1	125MW	15/Feb/2016	00.00		Continued.	Attending Water valve Leakage.
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
MSPGCL	Bhusawal Unit 2	210MW	16/Feb/2016	04.53	16/Feb/2016	13.33	Switch Board Supply Tripped.
IPP	RPL(AMT) U-3	270MW	16/Feb/2016	01.17		Continued.	Due to Zero Schedule Given by MSEDCL.
IPP	RPL(AMT) U-2	270MW	16/Feb/2016	01.14		Continued.	Due to Zero Schedule Given by MSEDCL.
MSPGCL	Koradi Unit 5	200MW	18/Feb/2016	11.21		Continued.	MSEDCL Zero Shedule.
MSPGCL	Chandrapur Unit 6	500MW	21/Feb/2016	15.19	26/Feb/2016	03.12	Boiler Tube Leakage
Cent_Sect	TARAPUR 4	540MW	21/Feb/2016	10:33		Continued.	Transient Electric fault in Nuclear reactor.
IPP	WPCL U-3	135MW	22/Feb/2016	04.14	22/Feb/2016	14.40	R Ph CT Burst @ 220KV Warora of Wardha Ckt.
IPP	WPCL U-4	135MW	22/Feb/2016	04.14	22/Feb/2016	11.15	R Ph CT Burst @ 220KV Warora of Wardha Ckt.
IPP	WPCL U-3	135MW	23/Feb/2016	07.28		Continued.	Botom Ash Conveyer belt problem.
MSPGCL	Uran Unit 7	108MW	24/Feb/2016	08.10	25/Feb/2016	16.38	Gas shortage
MSPGCL	Uran Unit A0	120MW	24/Feb/2016	10.28	24/Feb/2016	14.56	Generator Protection operated
MSPGCL	Uran Unit 6	108MW	24/Feb/2016	10.28	24/Feb/2016	12.32	Generator Protection operated
IPP	RPL(AMT) U-4	270MW	24/Feb/2016	20.56	25/Feb/2016	22.57	Supply Board Problem.
MSPGCL	Koyna Unit 8	80MW	25/Feb/2016	06.30	25/Feb/2016	09.00	To Attend TLC Problem.
MSPGCL	Chandrapur Unit 5	500MW	27/Feb/2016	00.46	28/Feb/2016	18.16	Casing Diff.Temp. very high
MSPGCL	Paras Unit 4	250MW	28/Feb/2016	11.53		Continued.	Furnace Pressure High

LINE OUTAGES FOR THE WEEK FROM 15/02/2016 TO 21/02/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
500 KV	HVDC Pole-I	23/Feb/2016	22.42	24/Feb/2016	01.55	For Testing Work.
500 KV	Chandrapur - Padghe HvdC Pole 2	25/Feb/2016	22.23	26/Feb/2016	05.35	Breaker Testing at Padghe end
500 KV	HVDC Pole-I	28/Feb/2016	15.46	28/Feb/2016	20.39	Tripped @ C'pur End TC-1 High Oil Flow.
400 KV	Akola II - Tapititanda ckt-II	31/Dec/2015	18.16		Continued.	Change over
400 KV	Bhusawal-Aurangabad	11/Feb/2016	14.05	26/Feb/2016	12.38	Over Voltage
400 KV	Babhaleshwar-Tapititanda ckt-II	11/Feb/2016	18.40		Continued.	CHANGE OVER
400 KV	karad -kolhapur-I	21/Feb/2016	16.03	22/Feb/2016	08.42	Over Voltage
400 KV	Karad - Jaigad - II	21/Feb/2016	16.39	22/Feb/2016	08.45	Over Voltage
400 KV	Dhule Sar'Sarovar I	21/Feb/2016	17.20	22/Feb/2016	06.41	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	21/Feb/2016	17.25	22/Feb/2016	08.56	Over Voltage
400 KV	Kolhapur Solapur(PG) I	21/Feb/2016	17.33	22/Feb/2016	06.36	Over Voltage
400 KV	Chandrapur-Parali III	22/Feb/2016	08.30	22/Feb/2016	21.04	Line Spacer & Vibration Damper Work.
400 KV	Padghe - Kalwa- I	22/Feb/2016	09.02	22/Feb/2016	18.37	OPGW Work.
400 KV	Dhule Sar'Sarovar I	22/Feb/2016	09.06	23/Feb/2016	06.48	Maintenance Work.
400 KV	Dhule Sar'Sarovar II	22/Feb/2016	10.10	22/Feb/2016	16.33	PID Testing.
400 KV	Khadka - Bableshwar	22/Feb/2016	11.50	22/Feb/2016	18.48	Bus Bar Zone-II CT Blocked Indication Arrived.
400 KV	Akola Aurangabad(PG) I	22/Feb/2016	13.46	22/Feb/2016	16.48	Remove L/R @ Aurangabad PG End
400 KV	N.Koyna-Karad -Ckt II	22/Feb/2016	16.11	23/Feb/2016	09.15	Over Voltage
400 KV	Karad-Jaigad - I	22/Feb/2016	17.23	23/Feb/2016	09.17	Over Voltage
400 KV	Kolhapur Solapur (PG) II	22/Feb/2016	21.36	23/Feb/2016	06.52	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	23/Feb/2016	08.56	23/Feb/2016	17.14	Disc Insulator string Replacement work.
400 KV	Dhule Sar'Sarovar I	23/Feb/2016	09.16	24/Feb/2016	07.15	Maintenance Work (RFC a t17.39)
400 KV	Padghe - Boisar (PG)	23/Feb/2016	09.41	23/Feb/2016	18.31	Annual Maintenance Work
400 KV	Chandrapur Bhadravati I	23/Feb/2016	13.50	23/Feb/2016	19.05	Meter Calibration Work.
400 KV	Lonikand I - Talegaon(Pgcil)	23/Feb/2016	15.53	23/Feb/2016	16.09	Due to DT Received at Lonikand End.
400 KV	karad -kolhapur-II	23/Feb/2016	16.40	24/Feb/2016	09.23	Over Voltage
400 KV	Karad - Jaigad - II	23/Feb/2016	16.44	24/Feb/2016	09.27	Over Voltage
400 KV	Kolhapur Solapur(PG) I	23/Feb/2016	18.03	24/Feb/2016	06.30	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	24/Feb/2016	07.28	24/Feb/2016	19.58	For Replacement of Normal Disc to Antifog Disc Insulator.
400 KV	Chandrapur Bhadravati II	24/Feb/2016	09.02	24/Feb/2016	13.55	Sem Meter Calibration work at Chandrapur End.
400 KV	Main Bus-I @ Koradi III	24/Feb/2016	09.13	25/Feb/2016	00.34	Annual Maintenance Work
400 KV	Dhule Sar'Sarovar II	24/Feb/2016	09.37	26/Feb/2016	06.42	String Replacement Work (RFC at 18:30)
400 KV	Chandrapur-II - Nanded	24/Feb/2016	10.40	24/Feb/2016	19.00	Replacement of Vibration Dampers and Spacers.
400 KV	Koradi-Bhusawal	24/Feb/2016	10.42	24/Feb/2016	11.21	Distance Protection
400 KV	koradi II - Wardha(PG)	24/Feb/2016	12.14	25/Feb/2016	08.10	Fixing of Corona Ring.
400 KV	Akola Aurangabad(PG) I	24/Feb/2016	13.35	24/Feb/2016	13.35	A/R Successfull.
400 KV	Chandrapur Bhadravati III	24/Feb/2016	14.39	24/Feb/2016	20.04	Sem Meter Calibration work at Chandrapur end.
400 KV	karad -kolhapur-I	24/Feb/2016	16.34	25/Feb/2016	09.30	Over Voltage
400 KV	Karad - Jaigad - II	24/Feb/2016	16.37	25/Feb/2016	09.33	Over Voltage
400 KV	Kolhapur Solapur(PG) I	24/Feb/2016	17.47	25/Feb/2016	06.39	Over Voltage
400 KV	Padghe - Kalwa- I	25/Feb/2016	04.38	25/Feb/2016	04.38	A/R Successful.
400 KV	Lonikand I - Talegaon(Pgcil)	25/Feb/2016	06.21	25/Feb/2016	17.28	Springing of conductor of brigestone chakan line.
400 KV	Padghe - Nagothane - I	25/Feb/2016	08.29	26/Feb/2016	08.36	Insulator Replacement Work (RFC At 19:22)
400 KV	Bus Coupler @ New Koyna	25/Feb/2016	08.30	25/Feb/2016	17.05	Routine Maintenance Work
400 KV	Warora-Tirora-II	25/Feb/2016	09.14	25/Feb/2016	13.46	Maintenance Work (Main Bay - 409)
400 KV	Dhule Sar'Sarovar II	25/Feb/2016	10.19	26/Feb/2016	06.42	String replacement work
400 KV	karad -kolhapur-II	25/Feb/2016	16.38	26/Feb/2016	09.23	Over Voltage
400 KV	Karad-Jaigad - I	25/Feb/2016	17.19	26/Feb/2016	09.25	Over Voltage
400 KV	Kolhapur Solapur (PG) II	25/Feb/2016	18.08	26/Feb/2016	06.46	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	25/Feb/2016	21.57		Continued.	Over Voltage
400 KV	Chandrapur-Parali III	26/Feb/2016	08.10	26/Feb/2016	18.38	Fixing and replacement of Broken Pacer cum Damper and stringing of EW
400 KV	Padghe - Nagothane - II	26/Feb/2016	08.44	27/Feb/2016	08.06	Repl.of Faulty Disc Insulator(RFC 17.27Hrs)
400 KV	Deepnagar Tapititanda	26/Feb/2016	09.00	26/Feb/2016	14.19	Distance Relay Testing Work
400 KV	Koradi-Bhusawal	26/Feb/2016	09.58	26/Feb/2016	18.30	Main CB Timing work(Taken on TBC)
400 KV	Akola Aurangabad(PG) I	26/Feb/2016	13.59	26/Feb/2016	14.28	Distance Protection
400 KV	karad -kolhapur-I	26/Feb/2016	16.37	27/Feb/2016	09.18	Over Voltage
400 KV	Karad - Jaigad - II	26/Feb/2016	16.40	27/Feb/2016	09.22	Over Voltage
400 KV	Bhusawal-Aurangabad	26/Feb/2016	17.08		Continued.	Over Voltage
400 KV	Dhule Sar'Sarovar I	26/Feb/2016	17.15	27/Feb/2016	06.46	Over Voltage
400 KV	Babhaleshwar - Padghe-II	26/Feb/2016	18.04	26/Feb/2016	18.25	Over Voltage
400 KV	Kolhapur Solapur(PG) I	26/Feb/2016	20.48	27/Feb/2016	06.54	Over Voltage
400 KV	Chandrapur - Khaperkheda	26/Feb/2016	22.42	27/Feb/2016	14.08	Distance Protection
400 KV	Akola - Bhusawal	27/Feb/2016	09.42	27/Feb/2016	22.37	Testing Work

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	karad -kolhapur-II	27/Feb/2016	16.13	28/Feb/2016	08.56	Over Voltage
400 KV	Karad-Jaigad - I	27/Feb/2016	16.17	28/Feb/2016	08.59	Over Voltage
400 KV	Dhule Sar'Sarovar I	27/Feb/2016	17.12	29/Feb/2016	06.16	Over Voltage
400 KV	Kolhapur Solapur (PG) II	27/Feb/2016	17.31	28/Feb/2016	06.43	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	28/Feb/2016	08.14		Continued.	Insulator Replacement work(RFC @ 16.48 Hrs).
400 KV	Dhule- Bableshtar - I	28/Feb/2016	08.16	28/Feb/2016	12.13	Bus Bar Operated @ Dhule.
400 KV	Dhule(MS)- Dhule(BDTCL) -1	28/Feb/2016	08.16	28/Feb/2016	09.34	Bus Bar Operated @ Dhule.
400 KV	Dhule Khandwa II	28/Feb/2016	08.16	28/Feb/2016	09.24	Bus Bar Operated @ Dhule.
400 KV	Chandrapur-II - Nanded	28/Feb/2016	09.19	28/Feb/2016	19.25	Fixing & Replacement of Broken Spacer Cum Vibration Damper.
400 KV	Dhule Khandwa II	28/Feb/2016	09.39	28/Feb/2016	12.31	Bus Bar Operated @ Dhule.
400 KV	Dhule(MS)- Dhule(BDTCL) -1	28/Feb/2016	09.39	28/Feb/2016	12.21	Bus Bar Operated @ Dhule.
400 KV	Koradi-Bhusawal	28/Feb/2016	15.34	28/Feb/2016	18.47	Distance Protection
400 KV	karad -kolhapur-I	28/Feb/2016	16.08		Continued.	Over Voltage
400 KV	Karad - Jaigad - II	28/Feb/2016	16.31		Continued.	Over Voltage
400 KV	Kolhapur Solapur(PG) I	28/Feb/2016	16.43		Continued.	Over Voltage
400 KV	Koradi-Bhusawal	29/Feb/2016	03.42		Continued.	Distance Protection B Ph to Earth.
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Kalwa - Borivali	10/Jan/2016	09.15		Continued.	Tower Erection Work.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	For Formation of Temp. Padgha-Borivali (Charge upto 51/1).
220 KV	Bableshtar- Alephata	03/Feb/2016	06.28		Continued.	controlling bblsr ICT Overloading
220 KV	Bableshtar- Ranjangaon	03/Feb/2016	07.12		Continued.	controlling bblsr ICT Overloading
220 KV	Hingoli- Girawali	14/Feb/2016	12.37		Continued.	To Improve Voltage @ Hingoli.
220 KV	Padghe - Jambhul 1	19/Feb/2016	15.10	26/Feb/2016	16.32	Strengthening of A and B Bus structure(For 8 Days),Taken on TBC.
220 KV	Salsette Borivli 2	21/Feb/2016	07.58	22/Feb/2016	08.55	Routine Maintenance Work
220 KV	Chakan-Chinchwad	21/Feb/2016	20.18	22/Feb/2016	05.05	Erection of Narrow Base M/C Tower.
220 KV	Hinjawadi I- Chinchwad	21/Feb/2016	20.31	22/Feb/2016	05.20	Chinchwad Outage.