

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 26/Feb/2024 to 03/Mar/2024

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
26-02-2024	11 Hrs	7968	175	279	8422	7849	655	7992	1795	-1604	24655	0	24655	849	498	28060	28060	49.94
27-02-2024	11 Hrs	7557	220	288	8065	9169	379	7155	1779	-1860	24197	0	24197	781	421	27749	27749	50.01
28-02-2024	11 Hrs	7651	215	282	8148	8964	242	7296	2005	-1812	24380	0	24380	830	420	27905	27905	50.00
29-02-2024	11 Hrs	7384	270	278	7932	9039	413	7309	2005	-1934	24273	0	24273	831	444	27973	27973	50.00
01-03-2024	12 Hrs	6727	378	280	7385	9035	399	7196	2344	-2118	23752	0	23752	861	299	27519	27519	50.00
02-03-2024	11 Hrs	7132	210	143	7485	9113	357	6973	1815	-1734	23539	0	23539	842	380	26965	26965	50.03
03-03-2024	11 Hrs	6062	211	293	6566	8939	683	6522	2037	-1308	22995	0	22995	729	402	25878	25878	50.02
Maximum		7968	378	293	8422	9169	683	7992	2344	-1308	24655	0	24655	861	498	28060	28060	50.03
Minimum		6062	175	143	6566	7849	242	6522	1779	-2118	22995	0	22995	729	299	25878	25878	49.94
Average		7212	240	263	7715	8873	447	7206	1969	-1767	23970	0	23970	818	409	27436	27436	50.00

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
26-02-2024	16 Hrs	7620	245	266	8131	8257	296	7651	1294	-1765	23387	0	23387	743	450	26822	26822	49.94
27-02-2024	13 Hrs	6610	215	278	7103	9075	203	7004	2157	-1885	23187	0	23187	783	380	26705	26705	50.01
28-02-2024	16 Hrs	7553	289	270	8112	8699	95	7415	1339	-1751	23424	0	23424	871	464	26995	26995	49.99
29-02-2024	16 Hrs	7390	229	267	7886	8829	111	7230	1382	-1857	23104	0	23104	926	471	26835	26835	49.97
01-03-2024	13 Hrs	6481	305	275	7061	9077	293	6876	2340	-2112	23064	0	23064	845	299	26791	26791	49.91
02-03-2024	13 Hrs	6020	228	142	6390	9115	742	6327	2213	-1835	22473	0	22473	782	302	25871	25871	50.01
03-03-2024	13 Hrs	5569	222	289	6080	8159	977	6364	2395	-1200	22358	0	22358	764	475	25214	25214	50.08
Maximum		7620	305	289	8131	9115	977	7651	2395	-1200	23424	0	23424	926	475	26995	26995	50.08
Minimum		5569	215	142	6080	8159	95	6327	1294	-2112	22358	0	22358	743	299	25214	25214	49.91
Average		6749	248	255	7252	8744	388	6981	1874	-1772	23000	0	23000	816	406	26462	26462	49.99

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
26-02-2024	20 Hrs	7910	865	286	9061	6549	321	8020	0	-1402	22041	0	22041	957	487	25395	25395	50.11
27-02-2024	20 Hrs	7865	310	287	8462	7587	420	8142	0	-1454	22666	0	22666	961	450	26022	26022	49.99
28-02-2024	20 Hrs	8084	552	285	8921	6941	438	8171	0	-1419	22556	0	22556	1031	491	25993	25993	49.98
29-02-2024	20 Hrs	8102	578	282	8962	7174	343	8002	0	-1463	22545	0	22545	1128	480	26089	26089	50.00
01-03-2024	20 Hrs	7972	518	289	8779	7380	404	7765	0	-1607	22224	0	22224	923	463	25714	25714	50.01
02-03-2024	20 Hrs	7976	655	157	8788	6943	1219	7284	0	-1502	22231	0	22231	957	401	25592	25592	50.02
03-03-2024	20 Hrs	7303	502	298	8103	6973	624	7268	0	-1141	21368	0	21368	713	478	24159	24159	50.04
Maximum		8102	865	298	9061	7587	1219	8171	0	-1141	22666	0	22666	1128	491	26089	26089	50.11
Minimum		7303	310	157	8103	6549	321	7268	0	-1607	21368	0	21368	713	401	24159	24159	49.98
Average		7887	569	269	8725	7078	538	7807	0	-1427	22233	0	22233	953	464	25566	25566	50.02

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Sheddin g(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
26-02-2024	3 Hrs	6852	161	299	7312	5813	410	7061	0	-986	19258	0	19258	441	303	21340	21340	50.00
27-02-2024	3 Hrs	7116	156	297	7569	6196	343	6930	0	-985	19699	0	19699	587	312	21937	21937	49.98
28-02-2024	3 Hrs	6779	160	297	7236	6286	498	7328	0	-1082	19898	0	19898	521	301	22170	22170	49.99
29-02-2024	4 Hrs	7060	170	294	7524	6145	630	7358	0	-1033	20262	0	20262	515	299	22471	22471	49.97
01-03-2024	4 Hrs	6904	174	293	7371	6964	642	7299	0	-1213	20705	0	20705	502	331	23109	23109	49.99
02-03-2024	3 Hrs	6719	173	149	7041	6872	415	7190	0	-1313	19870	0	19870	532	324	22374	22374	50.02
03-03-2024	23 Hrs	6411	171	304	6886	6893	587	6701	0	-1207	19400	0	19400	642	304	22013	22013	49.98
Maximum		7116	174	304	7569	6964	642	7358	0	-985	20705	0	20705	642	331	23109	23109	50.02
Minimum		6411	156	149	6886	5813	343	6701	0	-1313	19258	0	19258	441	299	21340	21340	49.97
Average		6834	166	276	7277	6453	504	7124	0	-1117	19870	0	19870	534	311	22202	22202	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
26-02-2024	177.865	6.333	6.879	191.077	0.109	169.127	173.572	9.550	179.480	13.891	16.952	9.543	-32.763	519.684	59.258	589.620
27-02-2024	176.406	5.461	6.947	188.814	0.000	182.226	185.852	8.006	176.145	14.527	17.952	9.096	-34.172	524.718	61.218	596.764
28-02-2024	177.276	6.770	6.885	190.931	0.042	178.798	182.653	7.096	180.008	15.778	18.498	10.003	-33.836	527.963	62.337	601.112
29-02-2024	181.409	6.055	6.817	194.281	0.000	176.895	183.636	9.974	179.180	15.906	18.731	10.518	-36.095	529.353	65.344	605.485
01-03-2024	172.481	8.861	6.863	188.205	0.000	187.866	194.157	11.504	174.873	15.605	18.301	8.416	-38.943	528.319	65.660	604.770
02-03-2024	164.776	6.694	4.021	175.491	0.040	188.375	194.347	17.926	167.537	14.893	17.572	8.384	-36.179	517.364	62.135	590.178
03-03-2024	152.295	5.724	7.112	165.131	0.122	178.274	181.864	23.847	161.375	17.289	15.092	8.118	-30.644	505.068	53.850	569.122
Maximum	181.409	8.861	7.112	194.281	0.122	188.375	194.347	181.409	180.008	17.289	18.731	10.518	-30.644	529.353	65.660	605.485
Minimum	152.295	5.461	4.021	165.131	0.000	169.127	173.572	152.295	161.375	13.891	15.092	8.118	-38.943	505.068	53.850	569.122
Average	171.787	6.557	6.503	184.847	0.045	180.223	185.154	171.787	174.085	15.413	17.585	9.154	-34.662	521.781	61.400	593.864

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
26-02-2024	0.044	1.714	31.885
27-02-2024	0.041	1.755	31.843
28-02-2024	0.049	1.805	31.794
29-02-2024	0.043	1.848	31.751
01-03-2024	0.097	0.097	31.654
02-03-2024	0.057	0.154	31.596
03-03-2024	0.036	0.191	31.560

State Load Despatch Center,Airoli (MSETCL) Central Sector Share/Drawal from 26/Feb/2024 to 03/Mar/2024

Date	DAY	Central Sector Share		Total Interstate		Total Share		Total Drawal		Overdrawal(+) /	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
26-02-2024	MONDAY	90.301	7149	83.271	3470	173.572	7232	169.127	7047	-4.445	-185
27-02-2024	TUESDAY	92.922	7651	92.930	3872	185.852	7744	182.226	7593	-3.626	-151
28-02-2024	WEDNESDAY	92.463	7520	90.190	3758	182.653	7611	178.798	7450	-3.855	-161
29-02-2024	THURSDAY	94.240	7562	89.396	3725	183.636	7652	176.895	7371	-6.741	-281
01-03-2024	FRIDAY	89.079	7985	105.078	4378	194.157	8090	187.866	7828	-6.291	-262
02-03-2024	SATURDAY	79.936	7983	114.411	4767	194.347	8098	188.375	7849	-5.972	-249
03-03-2024	SUNDAY	66.231	7462	115.633	4818	181.864	7578	178.274	7428	-3.590	-150
Total		605.171		690.910		1296.081		1261.560		-34.521	

Generator Unit Outages/Trippings from 26.02.2024 to 03.03.2024						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U1	07-02-2017	17.3		Continued.	No Schedule (NO PPA)	NOPPA
PGPL U2	07-02-2017	17.3		Continued.	No Schedule.(NO PPA)	NOPPA
VIPL U-1	29-12-2018	0.3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-2019	0.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Uran Unit A0	07-09-2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	FORCED
Uran Unit 5	12-11-2022	13:23		Continued.	Major overhaul.	PLANNED
Koyna Unit 11	10-07-2023	09:40		Continued.	Capital Overhaul	PLANNED
Tarapur 3	11-01-2024	21:45	26-02-2024	22:00	Annual Overhaul	PLANNED
JPL Unit 1	13-01-2024	01:00	26-02-2024	15:41	Due to low net sale realisation. (while rolling at 21.00hrs. dtd. 31/01/2024 tripped on high vibration during rolling)	FORCED
Uran Unit 6	16-01-2024	20:29		Continued.	For open cycle No schedule from MS&EDCL.	FORCED
Nasik Unit 3	18-01-2024	16:56		Continued.	Tolling (Converted to Planned outage on dt 02.02.2024 for boiler & allied work.)	PLANNED
IEPL Unit 1	25-02-2024	02:02	27-02-2024	04:12	suspected leakage in the boiler	FORCED
Khaparkheda Unit 3	26-02-2024	00:48	28-02-2024	08:27	Suspected Boiler Tube Leakage	FORCED
Ghatghar Unit-1	28-02-2024	22:00	02-03-2024	00:25	GM Link Fault	FORCED
Tarapur 4	01-03-2024	12:02	03-03-2024	03:48	Tripped on Generator side protections	FORCED
Ghatghar Unit-2	01-03-2024	19:07	01-03-2024	19:45	GM link fault	FORCED
Uran Unit 8	02-03-2024	00:01	02-03-2024	19:28	FILTER REPLACEMENT	FORCED

Transmission Line Outages/Trippings from 26.02.2024 to 03.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
AKOLA II - EKTUNI CKT - 1	26-02-2024	13:56	26-02-2024	16:26	Emergency H/T for heavy sparking observed at Ektuni end	HT	765 KV
DHULE - SSNNL CKT - 1	15-02-2024	09:24	26-02-2024	17:56	Major Maintenance of GIS	PO	400 KV
NEW KOYNA-KARAD CKT - 1	25-02-2024	23:05	26-02-2024	10:21	For voltage management	HT	400 KV
KORADI 2-WARDHA (PG)	26-02-2024	13:17	26-02-2024	13:48	REPALCEMENT OF FAULTY STRINGS AND	PO	400 KV
105 MVA SPARE ICT @ CHAKAN	26-02-2024	11:30	26-02-2024	15:54	Routine maintenance and DT.	PO	400 KV
400/220/33 KV 500 MVA ICT - 3 @ PARLI	26-02-2024	09:46	26-02-2024	17:50	1) NDR & IV backup relays testing work.2) Bay Maintenance work.	PO	400 KV
DABHOL - NAGOTHANE CKT - 1	26-02-2024	11:53	26-02-2024	18:19	Cold Washing Work	PO	400 KV
KHADKA- DEEPNAGAR CKT 1	26-02-2024	12:31	26-02-2024	18:46	For tan delta measurement of CVT.	PO	400 KV
KORADI II - IEPL	27-02-2024	11:31	27-02-2024	20:49	LINE MAINT. WORKS	PO	400 KV
400/220 KV 500 MVA ICT @ ALKUD	27-02-2024	18:48	27-02-2024	22:51	Routine maintenance work	PO	400 KV
400/220/33 KV 500 MVA ICT - 1 @ LAMBOTI	27-02-2024	10:36	27-02-2024	15:20	For testing of healthiness NIFPS of 400 KV ICT-1	PO	400 KV
BUS REACTOR (125MVar) @ WARORA	27-02-2024	10:28	27-02-2024	16:27	Tan Delta of HV Bushing.	PO	400 KV
DHULE - SSNNL CKT - 1	27-02-2024	17:06	27-02-2024	21:59	Tripped on overvoltage , Y-Bph. optd	T	400 KV
LONIKAND 2 - KARJAT CKT - 2	27-02-2024	17:16	27-02-2024	17:47	Tripped on distance protection	T	400 KV
MAIN BAY (403) of 500 MVA ICT @ ALKUD	27-02-2024	14:00	27-02-2024	16:56	Routine maintenance work	PO	400 KV
STATION TF No 4 @ CHANDRAPUR GCR	27-02-2024	11:26	27-02-2024	18:20	1.Measurement of CB timing, CRM, DCRM. 2. STN-4 will be in service via TBC-2	PO	400 KV
TBC @ BABHALESHWAR	27-02-2024	16:24	27-02-2024	18:56	CB DCRM/Timing testing work	PO	400 KV
TIE BAY - 402 OF BUS REACTOR @ ALKUD	27-02-2024	10:43	27-02-2024	12:43	Routine maintenance work	PO	400 KV
AKOLA - WARDHA(PG) CKT - 1	28-02-2024	07:45	28-02-2024	21:57	For emergency line maintenance work.	HT	400 KV
BABHALESHWAR - PADGHE CKT - 2	28-02-2024	23:40	29-02-2024	02:25	Emergency outage for Hardware tightening work.	HT	400 KV
400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	28-02-2024	12:12	28-02-2024	16:16	For Diagnostic testing work.	PO	400 KV
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	28-02-2024	08:37	28-02-2024	18:41	HV Insulation Coating of IPS Tube & BPI erected for RRS Scheme	PO	400 KV
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	28-02-2024	08:45	28-02-2024	18:30	HV Insulation Coating of IPS Tube & BPI erected for RRS Scheme	PO	400 KV
DABHOL - NEW KOYNA CKT - 2	28-02-2024	08:49	28-02-2024	23:22	Earthwire replacement Work	PO	400 KV
400KV-PARLI NEW-PARLI-M-1	29-02-2024	11:10	29-02-2024	14:46	Annual Maintenance work.	HT	400 KV
DHULE - SSNNL CKT - 1	29-02-2024	17:09	29-02-2024	21:13	Tripped on overvoltage	T	400 KV
JEJURI - KARAD	29-02-2024	12:48	29-02-2024	20:09	For Maintenance & Testing work	PO	400 KV

Transmission Line Outages/Trippings from 26.02.2024 to 03.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KUDUS - KALA CKT - 2	29-02-2024	11:51	29-02-2024	16:01	For AMP works // OCC // 16.02.2024// Sr. No. 1584	PO	400 KV
BABHALESHWAR - PADGHE CKT - 2	01-03-2024	12:38	01-03-2024	14:06	Distance Protection	T	400 KV
400/220/33 KV 500MVA ICT - 2 @ KHAPARKHEDA	01-03-2024	08:56	01-03-2024	17:12	HV Insulation Coating of IPS Tube & BPI erected for RRS Scheme	PO	400 KV
DHULE - SSNNL CKT - 1	01-03-2024	12:23	01-03-2024	19:25	Y-ph CVT Jumper opened at Dhule	HT	400 KV
TIRORA - WARORA CKT - 2	01-03-2024	20:56	01-03-2024	23:13	Removal of cloth on Ckt		400 KV
400/132 KV 200 MVA ICT - 2 @ KHADKA	02-03-2024	12:26	02-03-2024	18:30	For 400kV Main bus- 2 , CVT replacement work required HT on ICT-2, Since ICT - 2 is on Main Bus-2 & can not be shifted on Main Bus - 1, due to Main Bus - 1 R phase PG Isolator alignment problem. Also during outage NIFPS System servicing work will be carried out.	PO	400 KV
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	02-03-2024	07:56	02-03-2024	12:13	NDR Protection	T	400 KV
400KV MAIN BUS - 2 @ KHADKA	02-03-2024	12:34	02-03-2024	18:30	for bus -II CVT replacement work due to high tandelta value	PO	400 KV
KALWA - KHARGHAR	03-03-2024	00:13	03-03-2024	14:31	For erection of 2 nos. QD towers in between Loc no. 1113 - 1115 in r/o line shifting/ height raising work for NHSRCL. To hold the conductor on suspension tower special arrangement is required for which 12 hours outage is required (minimum 6 hours outage in day time)	PO	400 KV
PADGHE - KALWA CKT - 1	03-03-2024	00:13	03-03-2024	14:30	For erection of 2 nos. QD towers in between Loc no. 1113 - 1115 in r/o line shifting/ height raising work for NHSRCL. To hold the conductor on suspension tower special arrangement is required for which 12 hours outage is required (minimum 6 hours outage in day time)	PO	400 KV
BIDRI - SAWANTWADI	26-02-2024	14:29	26-02-2024	16:12	Maintenance of 220kV Bidri Bay equipment.	PO	220 KV
CENTURI ENKA- BHOSARI	26-02-2024	14:45	26-02-2024	16:10	CB CRM & CB Timing testing work	PO	220 KV

Transmission Line Outages/Trippings from 26.02.2024 to 03.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
HALKARNI-MAHALAXMI LINE	26-02-2024	11:45	26-02-2024	15:52	For hardware replacement at 295	PO	220 KV
PADGHE - JINDAL	26-02-2024	11:00	26-02-2024	21:31	Retrofitting of distance & backup protection relay	PO	220 KV
PETH- MUDSHINGI 1 LINE	26-02-2024	14:17	26-02-2024	17:17	Quarterly Maintenance Work	PO	220 KV
220/100 KV 125 MVA ICT 2 @ JAMBHUL	26-02-2024	10:02	26-02-2024	17:43	145kV Areva Make LV CB Operating Mechanism Overhauling & Cabinet replacement alongwith rewiring and testing work by agency.	PO	220 KV
AMRAPUR - TAPTITANDA CKT - 2	26-02-2024	13:14	26-02-2024	19:35	Tripped on Distance protection.	T	220 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	26-02-2024	11:51	26-02-2024	16:27	Replacement of damaged conductor & Conductor restringing Work	PO	220 KV
MAIN BUS - 1 @ GORAI	26-02-2024	13:49	26-02-2024	19:28	Annual maintenance of bus-1 and bus-1 side isolator	PO	220 KV
TBC @ BHOSARI-1	26-02-2024	11:50	26-02-2024	13:20	CB CRM & CB Timing testing work	PO	220 KV
VIKHROLI (GIS) - SAKI 7	26-02-2024	11:50	26-02-2024	16:34	CLOSER INSPECTION	PO	220 KV
VITA WAIPHALE	26-02-2024	10:56	26-02-2024	17:11	Quarterly Maintenance Work & Diagnostic testing work at 220kV Wayphle end	PO	220 KV
WAGHIVALI - DHARAVI 7	26-02-2024	14:01	26-02-2024	15:01	Tripped on Distance protection.	T	220 KV
220/100 KV 125 MVA ICT 2 @ JAMBHUL	27-02-2024	10:47	27-02-2024	18:47	145kV Areva Make LV CB Operating Mechanism Overhauling & Cabinet replacement alongwith rewiring and testing work by agency.	PO	220 KV
220/132 KV 100 MVA ICT 1	27-02-2024	16:26	27-02-2024	21:22	Replacement of LV side Y phase CT	PO	220 KV
220/132 KV 100 MVA ICT 1 @ SAWANGI	27-02-2024	14:06	27-02-2024	21:38	To attend Oil Leakage	PO	220 KV
220/132 KV 200MVA ICT 2 @ DHULE	27-02-2024	14:47	27-02-2024	18:04	Testing work	PO	220 KV
220/132-110KV 200MVA ICT 2 @ MIRAJ	27-02-2024	10:15	27-02-2024	17:13	Diagnostic Testing Work	PO	220 KV
220/33 KV 50MVA T/F - 2 @ MIRAJ	27-02-2024	14:20	27-02-2024	16:25	Chemical Washing of Insulator String	PO	220 KV
220/33KV 50MVA PTR 1 @ MIRAJ	27-02-2024	10:30	27-02-2024	14:17	Chemical Washing of Insulator String	PO	220 KV
220KV AMALNER - JPL CKT 1	27-02-2024	14:00	27-02-2024	23:16	Installation of dedicated metering CTS and PT		220 KV
220 KV DEEPNAGAR - VIRODA	27-02-2024	16:41	27-02-2024	18:40	To attend Hot Spot		220 KV
PARLI (OLD GCR) - PARLI (PG) CKT 2	27-02-2024	10:17	27-02-2024	19:43	Work at PGCIL end		220 KV
POPHALI - KDPH	27-02-2024	11:15	27-02-2024	19:10	Back up relay commissioning work	PO	220 KV

Transmission Line Outages/Trippings from 26.02.2024 to 03.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
HALKARNI - TILARI LINE	28-02-2024	10:00	28-02-2024	10:35	Line tripped on distance protection.	T	220 KV
OSMANABAD - SOLAPUR (BALE)	28-02-2024	15:05	28-02-2024	19:15	Work at Bale end.	PO	220 KV
OSMANABAD - SOLAPUR (BALE)	28-02-2024	15:05	28-02-2024	19:15	1. Cold washing of Insulator string from Loc no. 1 to 47. 2. To replace flashover string at Loc no. 20 B ph.	PO	220 KV
PADGHE - WADA	28-02-2024	11:11	28-02-2024	20:18	Retrofitting of Distance & Backup protection relay	PO	220 KV
SAHARA-URSE	28-02-2024	23:31	29-02-2024	05:14	H/T for outage of 220kV Urse-Talegaon Ambi ckt-2	HT	220 KV
URSE - TALEGAON (AMBI) CKT 2	28-02-2024	23:50	29-02-2024	05:04	Replacement of PID faulty string at Loc no. 20 & 30.	PO	220 KV
220 / 110 / 33kV 250MVA ICT 2 @ BORIVALI (TATA)	28-02-2024	09:52	29-02-2024	22:11	Project work 33kV Cable Replacement	PO	220 KV
220 KV CHALISGAON - DHULE CKT	28-02-2024	11:28	28-02-2024	18:42	CT oil Leakage.	HT	220 KV
220/132 KV 100 MVA ICT 1 @ BELWANDI	28-02-2024	11:01	28-02-2024	15:01	Measurment of IR Values of LA	PO	220 KV
220/132 KV 100 MVA ICT 2 @ BELWANDI	28-02-2024	15:08	28-02-2024	16:14	Measurement of IR Values of LA	PO	220 KV
220/132 KV 200MVA ICT 3@ BALE(SOLAPUR)	28-02-2024	10:22	28-02-2024	16:23	Quarterly Maintenance	PO	220 KV
220/132-110/11KV 200MVA VID ICT 1 @ MIRAJ	28-02-2024	10:28	28-02-2024	12:24	Chemical Washing of Insulator Strings.	PO	220 KV
220/33 KV 100 MVA PTR 2	28-02-2024	10:05	28-02-2024	12:00	For measurement of tn delta of HV R-phase CT.	PO	220 KV
220/33 KV 100 MVA PTR 3	28-02-2024	12:24	28-02-2024	15:00	For measurement of tan delta of HV B-phase ct.	PO	220 KV
220KV AMALNER - JPL CKT 1	28-02-2024	11:58	29-02-2024	23:57	To carry out the remaining excavation work for civil foundation for installation of dedicated metering CTS & PT of JPL Ckt 1		220 KV
220KV AMALNER - JPL CKT 1	28-02-2024	11:58	28-02-2024	23:57	To carry out the remaining Excavation work for civil foundation.	PO	220 KV
AMBAZARI - KARANJA CKT	28-02-2024	08:40	28-02-2024	16:42	4 Nature of work to be carried out stringing work.	PO	220 KV
BHIRA - KARANJADE 8	28-02-2024	10:05	28-02-2024	14:56	Closer inspection	PO	220 KV
KARAD - DASGAON	28-02-2024	18:03			For Erection & Stringing of In-line narrow base multi circuit tower (Loc No.150,151 & 152) of New 220kV Karad-Koyana line	PO	220 KV

Transmission Line Outages/Trippings from 26.02.2024 to 03.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
LONAND - KANDALGAON (SONA ALLOY TAP)	28-02-2024	11:50	28-02-2024	19:25	Replacement of damaged conductor & Conductor restringing Work	PO	220 KV
NERLE- POPHALI	28-02-2024	09:16	28-02-2024	17:30	Back up relay commissioning work	PO	220 KV
TATA BORIVLI MSETCL BORIVLI - 4	28-02-2024	11:26	01-03-2024	17:14	220 kV Tata (Borivali) - 4 Circuit Breaker Mechanism overhauling work to be carried by M/s. TATA.	PO	220 KV
TBC @ SOUTH SOLAPUR	28-02-2024	10:00	28-02-2024	11:35	Quarterly Maintenance	PO	220 KV
VITA - MIRAJ	28-02-2024	16:10	28-02-2024	20:14	Fixing of Turbine Ventilator type Bird Guard	PO	220 KV
MIRAJ - MHAISHAL	29-02-2024	15:59	29-02-2024	20:10	Fixing of turbine ventilator type Bird Guard	PO	220 KV
100 MVA 220/132 KV ICT - II	29-02-2024	14:39	29-02-2024	18:55	Attend oil leakage problem from neutral bushing.	PO	220 KV
220 KV CHANDRAPUR - 2 - CHANDRAPUR MIDC CKT	29-02-2024	11:17	29-02-2024	14:11	Relay testing work.	PO	220 KV
220/132 KV 100 MVA ICT 1 @ BALAPUR	29-02-2024	08:55	29-02-2024	20:05	OLTC Overhauling and NIFPS Maintenance work at 220kV Balapur ss.	PO	220 KV
220/132-110/11KV 200MVA ICT 3 @ MIRAJ	29-02-2024	10:20	29-02-2024	12:10	Chemical Washing of Insulator Strings	PO	220 KV
220/132KV 100 MVA ICT 2 @ HINGOLI	29-02-2024	14:05	29-02-2024	16:25	Replacement of Top Stack of H.V. Side L.A.	PO	220 KV
220/132kv 100MVA ICT - 2 @ KALWAN	29-02-2024	11:46	29-02-2024	15:52	For quarterly maintenance work	PO	220 KV
CHANDRAPUR MIDC - BALLARSHAH CKT II	29-02-2024	14:18	29-02-2024	17:39	Relay testing work	PO	220 KV
LONIDEOKAR TAP ON WALCHANDNAGAR- BHIGWAN CKT	29-02-2024	11:55	29-02-2024	19:17	R Ph flashover insulator string replacement at CP Loc. 62	PO	220 KV
NANDED CITY-FLAGSHIP	29-02-2024	13:30	29-02-2024	18:57	Cold washing of Insulators from loc 40 to 62	PO	220 KV
MALHARPETH - KARAD	01-03-2024	02:11	01-03-2024	07:09	Tripped due to Bph. CC burst at Malharpeth S/S.	T	220 KV
MIRAJ - ICHALKARANJI	01-03-2024	16:45	01-03-2024	20:00	Chemical Washing of Insulator String	PO	220 KV
MIRAJ - ICHALKARANJI	01-03-2024	16:45	01-03-2024	20:03	Attending minor hotspots at TL No 2 R, Yph & TL No 15 R, Bph	PO	220 KV
220 / 110 / 33kv 250MVA ICT 3 @ BORIVALI (TATA)	01-03-2024	07:45	02-03-2024	20:31	110KV Load will be fed by ICT 1, 2,Borivali Malad 1,2 BO BO 2, KOL BMC BO1	PO	220 KV
220 KV TBC	01-03-2024	10:02	01-03-2024	12:01	Diagnostic testing work.	PO	220 KV

Transmission Line Outages/Trippings from 26.02.2024 to 03.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220KV AMALNER - JPL CKT 2	01-03-2024	10:52	01-03-2024	14:43	Civil foundation excavation work for Installation of dedicated metering CT & PT	PO	220 KV
BALAPUR-AKOLA II	01-03-2024	14:07	01-03-2024	18:55	Overhauling of CB by agency	PO	220 KV
KADEGAON-MIRAJ	01-03-2024	10:40	01-03-2024	13:10	1.For fixing Turbine ventilator rotating type Bird Guard 2.Chemical Washing of Insulator Strings at 220kV Miraj S/Stn.	PO	220 KV
LONAND - KANDALGAON (SONA ALLOY TAP)	01-03-2024	08:18	01-03-2024	16:52	Replacement of damaged conductor & Conductor restringing Work	PO	220 KV
MALHARPETH SATARA MIDC	01-03-2024	02:11	01-03-2024	03:20	Tripped due to Bph. CC burst of 220kV Karad-Malharpeth line at Malharpeth S/S	T	220 KV
NEW KOYNA - LOTEPARSHURAM	01-03-2024	17:14	02-03-2024	01:09	Back up relay commissioning work	PO	220 KV
NEW KOYNA - PEDAMBE	01-03-2024	11:11	01-03-2024	16:38	220 KV PEDHAMBE-NEW KOYNA LINE 'Y' PHASE CT HAVING CONSIDERABLE OIL LEAKAGE ALSO 'B ' PHASE CT HAVING LOW OIL LEVEL...BOTH NEEDS TOP UP	PO	220 KV
KANDALGAON - KOYNA (POPHALI)	02-03-2024	19:54	03-03-2024	00:27	Back up relay commissioning work		220 KV
SAHARA-URSE	02-03-2024	13:40	02-03-2024	14:55	For completion of OPGW installation work. Earth wire is missing in between TN 12 to TN 14.	PO	220 KV
200 MVA 220/132 KV ICT 1 @ GIRWALI	02-03-2024	21:28	02-03-2024	22:31	132KV Bus Bar operated	T	220 KV
200 MVA 220/132 KV ICT 2 @ GIRWALI	02-03-2024	21:28			132KV Bus Bar operated	T	220 KV
200 MVA 220/132 KV ICT 3 @ GIRWALI	02-03-2024	21:28	02-03-2024	22:14	132KV Bus Bar operated	T	220 KV
250 MVA ICT-4 @ TROMBAY	02-03-2024	10:27	02-03-2024	17:31	CVT and LA testing and R/m	PO	220 KV
BUS COUPLER @ SONKAR	02-03-2024	12:22	02-03-2024	17:48	Diagnostic testing and RM work	PO	220 KV
KARAD - OGALEWADI CKT 1	02-03-2024	13:57	03-03-2024	16:40	Distance Relay Replacement Work	PO	220 KV
LAMBOTI - KARKAMB	02-03-2024	13:27	02-03-2024	14:41	Line tripped on distance protection.	T	220 KV
MAIN BUS SECTION - 1 @ EKLAHARE (GCR)	02-03-2024	10:08	02-03-2024	17:16	For attending hotspot on 220kV Isolator (OCR Side)	PO	220 KV
NAGOTHANE - WADKHAL (GIS) CKT-2	02-03-2024	10:05	02-03-2024	18:06	For making Radial arrangement at Loc no.24 to charge 220 kV Nagothane TSS by radially.	PO	220 KV
SALSETTE - SAHAR CKT	02-03-2024	08:34	02-03-2024	17:34	Attending hot spot	PO	220 KV

Transmission Line Outages/Trippings from 26.02.2024 to 03.03.2024							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
TATA BORIVLI MSETCL BORIVLI - 5	02-03-2024	10:30			CB Pole & Mechanism overhauling.	PO	220 KV
TIFIL - KALWA	02-03-2024	15:06	02-03-2024	17:12	Line tripped on distance protection.	T	220 KV
PARAS-CHIKHALI CKT NO-I	03-03-2024	11:21	03-03-2024	14:59	Diagnostic testing work.	PO	220 KV
PARAS-CHIKHALI CKT NO-II	03-03-2024	15:13	03-03-2024	17:55	Diagnostic testing work.	PO	220 KV
220 / 110 / 22kV 250MVA ICT 1 @ SAKI	03-03-2024	11:42	03-03-2024	16:02	Attending to OLTC electrcial operation. 110KV & 33KV breaker will be ketp open	PO	220 KV
220/100 KV 100 MVA ICT 1 @ TAMBATI	03-03-2024	10:12	03-03-2024	23:11	Urgent R, Y, B phase HV Bushing Replacement work due to high tandelta values	PO	220 KV
220/132 KV 200 MVA ICT 2	03-03-2024	10:38	03-03-2024	17:32	SFRA test of ict diagnostic testing work.	PO	220 KV
TATA BORIVLI MSETCL BORIVLI - 5	03-03-2024	15:17	03-03-2024	17:54	Protection Trails	PO	220 KV
TPC BORIVALI - AAREY	03-03-2024	14:41	03-03-2024	16:59	For connection of Intelligent Voltage Identification System & DC-DC Converter for Sf6 Wika Gauges.	PO	220 KV
KANHAN-PENCH	01-03-2024	10:06	01-03-2024	19:56	For earthwire replacement & other Routine Maint. Work	PO	132 KV
KANHAN-PENCH	03-03-2024	09:38	03-03-2024	14:58	Earth wire replacement and RM work.	PO	132 KV
KHOPOLI - BHIVPURI CKT - 2	29-02-2024	07:39	29-02-2024	19:15	1.Tower cable section 110 KV porcelain type LA replacement by Polymeric type LA	PO	110 KV
BHIRA (T) - KHOPOLI 2	01-03-2024	10:18	01-03-2024	18:40	Conductor replacement	PO	110 KV
ZONE - 2 @ KALYAN	02-03-2024	12:57	02-03-2024	15:22	Attending KKS#1 MB GOD problem.	PO	110 KV
AMBERNATH - KALYAN CKT - 2	03-03-2024	14:46	03-03-2024	20:39	Work in vicinity of 110KV KKS 1 work.	PO	110 KV