

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 23/Mar/2015 to 29/Mar/2015

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/03/2015	11 Hrs	5292	1857	440	7589	5211	163	4529	118	-1094	16516	43	16559	1496	499	19605	19648	49.99
24/03/2015	11 Hrs	5189	1470	413	7072	5655	415	4467	133	-1151	16591	48	16639	1433	501	19676	19724	49.89
25/03/2015	12 Hrs	5063	1649	390	7102	5615	379	4471	137	-1198	16506	54	16560	1462	504	19670	19724	49.94
26/03/2015	12 Hrs	4997	2128	418	7543	6015	152	4520	176	-1331	17075	53	17128	1515	503	20424	20477	49.89
27/03/2015	12 Hrs	4953	1494	428	6875	5184	67	4535	210	-1253	15618	61	15679	1536	516	18923	18984	49.96
28/03/2015	12 Hrs	5301	2266	416	7983	5531	46	3662	190	-1101	16311	79	16390	1379	514	19305	19384	49.98
29/03/2015	12 Hrs	5354	899	420	6673	5671	58	3925	117	-753	15691	74	15765	1138	512	18094	18168	49.95
Maximum		5354	2266	440	7983	6015	415	4535	210	-753	17075	79	17128	1536	516	20424	20477	50
Minimum		4953	899	390	6673	5184	46	3662	117	-1331	15618	43	15679	1138	499	18094	18168	50
Average		5164	1680	418	7262	5555	183	4301	154	-1126	16330	43	16389	1423	507	19385	19444	50

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/03/2015	16 Hrs	5142	1915	386	7443	5408	112	4422	97	-1185	16297	26	16323	1427	509	19418	19444	49.96
24/03/2015	15 Hrs	5190	1763	415	7368	5353	113	4509	136	-1222	16257	40	16297	1345	515	19339	19379	49.86
25/03/2015	15 Hrs	5189	1899	387	7475	5199	114	4476	125	-1231	16158	46	16204	1464	514	19367	19413	49.87
26/03/2015	13 Hrs	5112	2141	414	7667	5559	160	4572	208	-1276	16890	55	16945	1557	511	20234	20289	49.92
27/03/2015	13 Hrs	5045	1355	424	6824	5038	131	4437	173	-1226	15377	69	15446	1579	520	18702	18771	49.99
28/03/2015	13 Hrs	5307	2277	410	7994	5322	41	3714	198	-1041	16228	86	16314	1437	520	19226	19312	49.94
29/03/2015	13 Hrs	5390	958	416	6764	5450	30	3801	121	-759	15407	81	15488	1155	519	17840	17921	49.86
Maximum		5390	2277	424	7994	5559	160	4572	208	-759	16890	86	16945	1579	520	20234	20289	50
Minimum		5045	958	386	6764	5038	30	3714	97	-1276	15377	26	15446	1155	509	17840	17921	50
Average		5196	1758	407	7362	5333	100	4276	151	-1134	16088	26	16145	1423	515	19161	19218	50

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/03/2015	20 Hrs	4921	881	422	6224	4872	257	4472	0	-1085	14740	26	14766	1271	516	17635	17661	49.92
24/03/2015	20 Hrs	5071	1025	325	6421	4780	48	4569	0	-1107	14711	37	14748	1255	516	17614	17651	49.89
25/03/2015	20 Hrs	5117	862	422	6401	4615	203	4403	0	-1186	14436	43	14479	1327	515	17484	17527	49.94
26/03/2015	21 Hrs	4487	1628	311	6426	4509	205	4621	0	-1242	14519	38	14557	1174	519	17454	17492	49.99
27/03/2015	20 Hrs	5099	781	430	6310	4557	436	4293	0	-1210	14386	49	14435	1310	517	17423	17472	49.96
28/03/2015	20 Hrs	4936	468	430	5834	4978	401	3641	0	-1013	13841	45	13886	1319	518	16691	16736	49.90
29/03/2015	20 Hrs	5105	769	429	6303	4324	358	3330	0	-825	13490	52	13542	1133	481	15929	15981	49.89
Maximum		5117	1628	430	6426	4978	436	4621	0	-825	14740	52	14766	1327	519	17635	17661	50
Minimum		4487	468	311	5834	4324	48	3330	0	-1242	13490	26	13542	1133	481	15929	15981	50
Average		4962	916	396	6274	4662	273	4190	0	-1095	14303	26	14345	1256	512	17176	17217	50

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/03/2015	4 Hrs	5108	141	437	5686	3933	337	4288	0	-640	13604	36	13640	699	516	15459	15495	50.01
24/03/2015	4 Hrs	5133	135	438	5706	3374	601	4433	0	-406	13708	41	13749	1008	445	15567	15608	49.94
25/03/2015	4 Hrs	5034	143	432	5609	3861	390	4494	0	-303	14051	46	14097	1059	518	15931	15977	50.03
26/03/2015	4 Hrs	4978	254	425	5657	4443	179	4466	0	-526	14219	47	14266	1042	519	16306	16353	49.97
27/03/2015	3 Hrs	4666	149	433	5248	4775	149	4465	0	-561	14076	48	14124	1066	519	16222	16270	49.92
28/03/2015	4 Hrs	5341	167	441	5949	4645	156	3574	0	-535	13789	49	13838	1016	518	15858	15907	49.97
29/03/2015	23 Hrs	4980	255	428	5663	4579	540	3334	0	-1097	13019	38	13057	1043	380	15539	15577	49.85
Maximum		5341	255	441	5949	4775	601	4494	0	-303	14219	49	14266	1066	519	16306	16353	50
Minimum		4666	135	425	5248	3374	149	3334	0	-1097	13019	36	13057	699	380	15459	15495	50
Average		5034	178	433	5645	4230	336	4151	0	-581	13781	36	13824	990	488	15840	15884	50

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
23/03/2015	123.795	21.006	10.100	154.901	0.175	111.415	108.796	6.266	105.593	1.027	27.193	12.310	-22.564	356.638	62.068	418.706
24/03/2015	123.060	23.292	10.124	156.476	0.164	108.160	103.300	7.908	107.495	1.129	28.649	12.229	-21.137	360.030	62.010	422.040
25/03/2015	121.598	25.969	9.970	157.537	0.059	108.844	107.145	5.452	106.945	1.040	29.187	12.370	-22.363	357.455	63.920	421.375
26/03/2015	116.429	29.141	9.855	155.425	0.000	121.625	117.875	3.964	108.497	1.319	29.937	12.391	-24.650	366.180	66.978	433.158
27/03/2015	117.535	17.348	10.329	145.212	0.000	118.868	117.597	4.523	105.109	1.189	30.629	12.429	-23.227	351.674	66.286	417.960
28/03/2015	124.949	21.603	10.261	156.813	0.000	122.861	119.838	4.936	90.494	1.248	28.104	12.142	-21.664	354.688	61.908	416.596
29/03/2015	125.039	11.184	10.269	146.492	0.000	118.639	116.042	6.572	86.143	0.632	25.304	11.750	-17.791	340.686	54.843	395.529
Maximum	125.039	29.141	10.329	157.537	0.175	122.861	119.838	125.039	108.497	1.319	30.629	12.429	-17.791	366.180	66.978	433.158
Minimum	116.429	11.184	9.855	145.212	0.000	108.160	103.300	116.429	86.143	0.632	25.304	11.750	-24.650	340.686	54.843	395.529
Average	121.772	21.363	10.130	153.265	0.057	115.773	112.942	121.772	101.468	1.083	25.304	12.232	-21.914	355.336	62.573	417.909

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
23/03/2015	0.347	3.879	26.285
24/03/2015	0.402	4.281	25.883
25/03/2015	0.488	4.769	25.395
26/03/2015	0.538	5.307	24.857
27/03/2015	0.300	5.607	24.557
28/03/2015	0.363	5.970	24.194
29/03/2015	0.122	6.092	24.072

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 23/Mar/2015 to 29/Mar/2015

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
23/03/2015	MONDAY	89.699	4514	19.097	796	108.796	4533	111.415	4642	2.619	109
24/03/2015	TUESDAY	84.413	4285	18.887	787	103.300	4304	108.160	4507	4.860	202
25/03/2015	WEDNESDA	88.688	4446	18.457	769	107.145	4464	108.844	4535	1.699	71
26/03/2015	THURSDAY	97.999	4892	19.876	828	117.875	4911	121.625	5068	3.750	156
27/03/2015	FRIDAY	103.136	4885	14.461	603	117.597	4900	118.868	4953	1.271	53
28/03/2015	SATURDAY	108.287	4982	11.551	481	119.838	4993	122.861	5119	3.023	126
29/03/2015	SUNDAY	100.538	4820	15.504	646	116.042	4835	118.639	4943	2.597	108
Total		672.761		117.832		790.593		810.412		19.819	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 23/03/2015 TO 29/03/2015

Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	1:02		Continued.	Renovation and Modification work
FORCED OUTAGES							
IPP	Dhariwal	300MW	28/May/2014	2:27		Continued.	PA Fan Vibration Problem
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Bhusawal Unit 2	210MW	13/Sep/2014	12:43		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 5	500MW	20/Mar/2015	11:49	26/Mar/2015	23:52	BTL.
IPP	Tata Trombay 6	500MW	20/Mar/2015	23:16	23/Mar/2015	9:12	Economic shutdown
IPP	RPL(AMT)U1	270MW	21/Mar/2015	23:28		Continued.	Turbine vibration high.
MSPGCL	Bhusawal Unit 3	210MW	23/Mar/2015	15:30	27/Mar/2015	3:22	BTL.
MSPGCL	Parli Unit 5	210MW	25/Mar/2015	22:22	28/Mar/2015	16:53	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 5	500MW	26/Mar/2015	16:44	27/Mar/2015	14:05	Turbine Control Problem.
MSPGCL	Paras Unit 3	250MW	27/Mar/2015	5:45	30/Mar/2015	1:45	Boiler Tube Leakage
MSPGCL	Nasik Unit 5	210MW	28/Mar/2015	22:55	02/Apr/2015	1:15	BTL.
IPP	RPL(AMT)U2	270MW	29/Mar/2015	14:04	30/Mar/2015	2:11	Due to Occurance at Akola s/stn
MSPGCL	Khaparkheda Unit 3	210MW	04/Apr/2015	22:52		Continued.	Gland Steam Temp. High.
IPP	Tata Trombay 6	500MW	06/Apr/2015	16:27		Continued.	Economic shut down.
MSPGCL	Parli Unit 4	210MW	13/Apr/2015	11:27		Continued.	Turbine vibration high.
MSPGCL	Bhusawal Unit 3	210MW	20/Apr/2015	0:00		Continued.	no buyer as per msdcl reqirment
MSPGCL	Parli Unit 3	210MW	27/Apr/2015	11:04		Continued.	Sparking at generation slip ring.
MSPGCL	Chandrapur Unit 2	210MW	27/Apr/2015	1:17		Continued.	ID Fan Problem
IPP	VIPL U-2	300MW	28/Apr/2015	17:47		Continued.	Boiler Tube Leakage
IPP	Adani U-2	660MW	28/Apr/2015	6:02		Continued.	Leakage in turbine steam chest.
MSPGCL	Chandrapur Unit 5	500MW	29/Apr/2015	8:07		Continued.	Air heater problem

LINE OUTAGES FOR THE WEEK FROM 23/03/2015 TO 29/03/2015

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
765KV	Koradi-III - Tirora ckt-II	23/Mar/2015	14.25	23/Mar/2015	16.27	Distance Protection
765KV	Wardha(PG)-Aurangabad(PG) I	28/Mar/2015	12.00	03/Apr/2015	08.00	For Construction Crossing & swapping work or Comissioning of New 765kv Wardha-A'bad 3&4 for 3 Days.
765KV	Wardha PG -Aurangabad PG III	21/Apr/2015	00.07		Continued.	To Control Line Loading of Waluj-A'Bad PG
765KV	Wardha PG - Aurangabad PG IV	21/Apr/2015	10.33		Continued.	Line Rectification work
765KV	Pune(PG)-Solapur(PG)	26/Apr/2015	09.35		Continued.	Line Maintenance work
400KV	Taptitanda Waluj	27/Jan/2015	18.20	27/Mar/2015	10.00	B Ph Jumper Open.
400KV	Nagothane - Dabhol-II	06/Mar/2015	03.17	23/Mar/2015	11.36	Over Voltage
400KV	Babhaleshwar-Taptitanda ckt-II	14/Mar/2015	15.47	28/Mar/2015	11.49	Over Voltage
400KV	karad -kolhapur-I	22/Mar/2015	16.36	23/Mar/2015	08.50	Over Voltage
400KV	Kolhapur Mapusa II	22/Mar/2015	16.45	23/Mar/2015	06.54	Over Voltage
400KV	Dhule Sar'Sarovar II	22/Mar/2015	17.49	23/Mar/2015	06.42	Over Voltage
400KV	Bhusawal-Aurangabad	22/Mar/2015	22.55	23/Mar/2015	06.26	Over Voltage
400KV	Padghe - Nagothane - II	23/Mar/2015	08.20	23/Mar/2015	20.53	String Replacement Work.
400KV	Kolhapur Solapur (PG) II	23/Mar/2015	12.54	23/Mar/2015	16.48	Distance Protection
400KV	Kolhapur Mapusa I	23/Mar/2015	16.35	26/Mar/2015	07.29	Over Voltage
400KV	karad -kolhapur-II	23/Mar/2015	16.37	24/Mar/2015	08.58	Over Voltage
400KV	New Koyna - Koyna Stage IV-I	23/Mar/2015	21.44	23/Mar/2015	22.10	Functionality Checking From New Cr.
400KV	New Koyna - Koyna Stage IV-II	23/Mar/2015	22.27	23/Mar/2015	22.38	Functionality checking from new CR
400KV	Lonikand I - Koyna stage-IV	23/Mar/2015	22.50	23/Mar/2015	22.58	Functionnality Checking form NEW Cr.
400KV	Dabhol Nagothane II	24/Mar/2015	13.18	24/Mar/2015	17.50	Distance Protection
400KV	Chandrapur II- Warora ckt II	24/Mar/2015	15.28	24/Mar/2015	18.30	Testing of Tie-Bay CB
400KV	karad -kolhapur-II	24/Mar/2015	17.01	25/Mar/2015	07.11	Over Voltage
400KV	Dhule Sar'Sarovar I	24/Mar/2015	18.15	25/Mar/2015	06.25	Over Voltage
400KV	Bhusawal-Aurangabad	24/Mar/2015	22.00	25/Mar/2015	09.17	Over Voltage
400KV	Kalwa - Kharghar	25/Mar/2015	10.00	25/Mar/2015	16.32	Testing Work
400KV	Chandrapur-II - Warora - I	25/Mar/2015	10.56	25/Mar/2015	15.56	Testing Work
400KV	Dhule Sar'Sarovar II	25/Mar/2015	21.38	26/Mar/2015	06.58	Over Voltage
400KV	Dhule Sar'Sarovar II	26/Mar/2015	09.42	26/Mar/2015	17.00	Distance Protection
400KV	karad -kolhapur-II	26/Mar/2015	16.35	27/Mar/2015	08.07	Over Voltage
400KV	Bhusawal-Aurangabad	26/Mar/2015	17.06	27/Mar/2015	06.26	Over Voltage
400KV	Kolhapur Mapusa II	26/Mar/2015	17.10	27/Mar/2015	09.08	Over Voltage
400KV	Jejuri- Koynastage-IV	26/Mar/2015	17.21	26/Mar/2015	18.25	Distance Protection Y Ph Z-I.
400KV	Chandrapur-Parali III	26/Mar/2015	17.34	26/Mar/2015	20.33	Distance Protection R Ph Z-I.
400KV	Girwali - Lonikand 1	26/Mar/2015	18.08	26/Mar/2015	19.12	Distance Protection R Ph Z-I.
400KV	Babhaleshwar - Padghe-I	26/Mar/2015	18.11	26/Mar/2015	19.40	Distance Protection R Ph Z-I.
400KV	Karad-Jaigad - I	26/Mar/2015	20.02	27/Mar/2015	08.22	Over Voltage
400KV	Padghe - Talegaon (PG)	27/Mar/2015	06.33	27/Mar/2015	15.16	Distance Protection
400KV	Lonikand I - Koyna stage-IV	27/Mar/2015	12.43	27/Mar/2015	13.30	Distance Protection
400KV	Kolhapur Mapusa I	27/Mar/2015	16.35	31/Mar/2015	07.26	To Attend Hot Spot on PG @ Kolhapur End.
400KV	Bhusawal-Aurangabad	27/Mar/2015	17.18	28/Mar/2015	05.25	Over Voltage
400KV	karad -kolhapur-I	27/Mar/2015	17.20	28/Mar/2015	07.10	Over Voltage
400KV	Dhule Sar'Sarovar I	27/Mar/2015	17.34	28/Mar/2015	06.56	Over Voltage
400KV	Jaigad-Karad Ckt-I	27/Mar/2015	18.12	28/Mar/2015	07.13	Over Voltage
400KV	Akola II - Taptitanda	28/Mar/2015	05.35	28/Mar/2015	11.31	Jumpering Work.
400KV	Karad - Jaigad - II	28/Mar/2015	15.25	29/Mar/2015	06.50	Distance Protection
400KV	Main Bus-I @ Koradi III	28/Mar/2015	15.41	28/Mar/2015	15.42	First time test charge
400KV	karad -kolhapur-I	28/Mar/2015	16.20	29/Mar/2015	06.46	Over Voltage
400KV	Jejuri- Koynastage-IV	28/Mar/2015	16.47	28/Mar/2015	19.31	Line Maintenance work
400KV	Main Bus-II @ Koradi III	28/Mar/2015	17.24	28/Mar/2015	17.25	First time test charge

400KV	Bhusawal-Aurangabad	28/Mar/2015	18.05	29/Mar/2015	06.43	Over Voltage
400KV	Dhule Sar'Sarovar II	28/Mar/2015	18.34	29/Mar/2015	08:20	Over Voltage
400KV	Akola - Bhusawal	29/Mar/2015	14:04	29/Mar/2015	15:36	Tripped
400KV	Akola II - Taptitanda	29/Mar/2015	14:04	29/Mar/2015	16:04	Tripped
400KV	Akola II - Akola I Ckt-I	29/Mar/2015	14:04	29/Mar/2015	15:11	Tripped
400KV	Akola II - Akola I Ckt-II	29/Mar/2015	14:04	29/Mar/2015	15:19	Tripped
400KV	Akola-Nandgaonpeth (RPL)	29/Mar/2015	14:04	29/Mar/2015	14:42	Tripped
400KV	Koradi-India Bulls	29/Mar/2015	14:04	29/Mar/2015	14:42	Tripped
400KV	Akola Wardha li	29/Mar/2015	14:05	29/Mar/2015	15:47	Tripped
400KV	Akola Wardha I	29/Mar/2015	14:05	29/Mar/2015	15:03	Tripped
400KV	Akola Aurangabad(PG) II	29/Mar/2015	14:05	29/Mar/2015	16:04	Tripped
400KV	Akola Aurangabad(PG) I	29/Mar/2015	14:05	29/Mar/2015	15:30	Tripped
400KV	Jaigad-Karad Ckt-II	29/Mar/2015	15:25	29/Mar/2015	06:50	Distance Protection
400KV	karad -kolhapur-II	29/Mar/2015	16:36	30/Mar/2015	08.50	Over Voltage
400KV	Jaigad-Karad Ckt-II	29/Mar/2015	16:40	30/Mar/2015	08.54	Over Voltage
400KV	Dhule Sar'Sarovar II	29/Mar/2015	17:18	30/Mar/2015	08.22	Over Voltage
400KV	Babhaleshwar - Padghe-I	29/Mar/2015	17:35	29/Mar/2015	21:16	Distance Protection
400KV	Bhusawal-Aurangabad	29/Mar/2015	18:09	30/Mar/2015	08.14	Over Voltage
400KV	Lonikand I - Koyna stage-IV	29/Mar/2015	18:11	30/Mar/2015	06:26	Over Voltage
400KV	Akola II - RPL(Rattanindia) Ckt I	07/Apr/2015	00.27		Continued.	Over Current Protection
400KV	Babhaleshwar-Taptitanda ckt-I	26/Apr/2015	18.01		Continued.	Over Voltage
400KV	Karad - Jaigad - II	29/Apr/2015	15.05		Continued.	Sparking on Isolator
400KV	Kolhapur Mapusa I	29/Apr/2015	16.45		Continued.	Over Voltage
400KV	Bhusawal-Aurangabad	29/Apr/2015	17.41		Continued.	Over Voltage
400KV	Dhule Sar'Sarovar I	29/Apr/2015	18.03		Continued.	Over Voltage
400KV	N.Koyna-Karad -Ckt I	29/Apr/2015	22.35		Continued.	Sparking on Bus Isolator
220KV	TBC @ Parli-II	07/Jan/2015	15.48	24/Mar/2015	22.00	Shifting of control panel
220KV	Sahara-Urse	03/Mar/2015	11.06		Continued.	Tower erection work (90Days)
220KV	Bableshtar -Waluj	05/Mar/2015	06.35	27/Mar/2015	12.43	To control A'Bad ICT Load
220KV	Virur - Gadchiroli	22/Mar/2015	12.26	23/Mar/2015	00.52	Distance Protection
220KV	Trombay - Mulund	23/Mar/2015	06.37	23/Mar/2015	10.20	Cross ARM Painting Work.
220KV	Pedambe-Pophali	23/Mar/2015	08.00	23/Mar/2015	16.55	For bay R/M work.
220KV	New Koyna - Niwali	23/Mar/2015	09.20	23/Mar/2015	18.54	Replacement Of Damaged Conductor.
220KV	Dondaicha(220)-Amalner(220)	23/Mar/2015	11.20	23/Mar/2015	17.40	Tan Delta Measurment of CTs
220KV	Waluj - Chitegaon li	23/Mar/2015	11.55	23/Mar/2015	14.12	Y Phase Jaw replacement
220KV	Boisar Tarapur	23/Mar/2015	14.10	23/Mar/2015	19.53	Annual Maintenance Work
220KV	Phursungi-Serum	23/Mar/2015	16.44	23/Mar/2015	18.24	Line Maintenance work
220KV	Theur-Jejuri	23/Mar/2015	16.53	23/Mar/2015	18.15	Line Maintenance work
220KV	Khadka-Chalisgaon-1	23/Mar/2015	18.29	23/Mar/2015	20.32	Tan Delta Measurment of CTs
220KV	Khadka-Chalisgaon-2	23/Mar/2015	20.36	23/Mar/2015	22.42	Tan Delta Measurment of CTs
220KV	New Koyna - Pophali-II	24/Mar/2015	09.10	24/Mar/2015	19.14	Annual Maintenance Work
220KV	Karad(400kv) -Nigade	24/Mar/2015	10.15	24/Mar/2015	12.10	line signeture analysis test
220KV	Uran - Apta IV	24/Mar/2015	12.13	24/Mar/2015	21.07	Relay Testing Work
220KV	Nagothane - ACCIL	24/Mar/2015	13.05	24/Mar/2015	15.21	Distance Protection
220KV	Karad -Mudshingi Ckt- IV	24/Mar/2015	15.15	24/Mar/2015	17.22	signature analysis test
220KV	Hinjawadi I- Chinchwad	25/Mar/2015	09.17	25/Mar/2015	15.51	urse-chinchwad line loading
220KV	Peth- Mudshingi -I	25/Mar/2015	12.31	25/Mar/2015	13.44	signature analysis work
220KV	Lonikand-VSNL	25/Mar/2015	13.26	25/Mar/2015	13.54	Attending Hot Spot
220KV	Kandalgaon - Pirangut	25/Mar/2015	15.45	26/Mar/2015	02.00	smoke in b-ph ct at khandelgaon
220KV	Halkarni - Tillari II	25/Mar/2015	17.33	25/Mar/2015	18.10	Distance Protection
220KV	Halkarni-Mahalaxmiline	25/Mar/2015	17.33	25/Mar/2015	20.45	Distance Protection
220KV	Tillari Amona	25/Mar/2015	17.33	25/Mar/2015	19.08	Distance Protection
220KV						

220KV	Pargaon(Kathapur)-Lonikand	26/Mar/2015	00.09	26/Mar/2015	03.49	Distance Protection
220KV	Bableshwar- Alephata	26/Mar/2015	05.21	26/Mar/2015	17.47	to control ict loading at bblr
220KV	Bableshwar- Ranjangaon	26/Mar/2015	06.18	26/Mar/2015	17.20	to control ict loading at bblr
220KV	Hinjawadi I- Chinchwad	26/Mar/2015	09.45	26/Mar/2015	17.02	To Control Loading of Chinchwad-Urse line.
220KV	Kalmeshwar-Pandhurna	26/Mar/2015	11.29	26/Mar/2015	15.15	Maintenance Work.
220KV	Washala - Ghatghar	26/Mar/2015	12.08	26/Mar/2015	15.00	Y Ph. Bus Side Damaged Conductor Replacement Work.
220KV	Pedambe-Nerle	26/Mar/2015	16.36	26/Mar/2015	18.38	Distance Protection R Y Ph.
220KV	Pophli Pedhmbe Line- 2	26/Mar/2015	16.57	28/Mar/2015	10.25	Distance Protection (B Ph LA Burst).
220KV	Adlabs - Pedambe	26/Mar/2015	17.00	26/Mar/2015	18.39	Distance Protection
220KV	Chalisgaon-Babhaleshwar	26/Mar/2015	17.24	26/Mar/2015	19.58	C T Tan Delta Test.
220KV	Pargaon(Kathapur)-Lonikand	26/Mar/2015	18.15	26/Mar/2015	23.24	For LA Replacement.
220KV	Dhule - Malegaon	26/Mar/2015	18.38	27/Mar/2015	03.17	Distance Protection R Ph Z-I.
220KV	Bableshwar- Alephata	26/Mar/2015	23.53	27/Mar/2015	20.05	To Control Loading on ICT @ BBLSR.
220KV	Chalisgaon-Babhaleshwar	26/Mar/2015	23.56	27/Mar/2015	05.04	To Control Overload @ Khadka-Chalisgaon line.
220KV	New Koyana - Pedambe	27/Mar/2015	02.04	27/Mar/2015	16.18	Distance Protection
220KV	Padghe - Nalasopara	27/Mar/2015	09.56	27/Mar/2015	15.21	Attending Hot Spot
220KV	Padegaon-Sawangi	27/Mar/2015	09.58	27/Mar/2015	19.02	Re-Opiantation Work & O/H Conductor Stringing Work.
220KV	Talange(400kv)- Sawantwadi(Insul	27/Mar/2015	10.34	27/Mar/2015	14.43	Annual Maintenance Work
220KV	Mahad - Pedambe	27/Mar/2015	13.00	27/Mar/2015	16.33	To Check Air Leakage in Breaker.
220KV	Anandnagar - Pal	27/Mar/2015	14.05	27/Mar/2015	16.30	Replacement of Faulty Air Pressure Switch of Breaker.
220KV	Kalmeshwar-Kalmeshwar Rly Tss 1	27/Mar/2015	15.02	27/Mar/2015	17.46	Measurment of Breaker Timings & Measurment of Contact Resistances.
220KV	Kalmeshwar-Kalmeshwar Rly Tss 2	27/Mar/2015	15.02	27/Mar/2015	17.46	Measurment of Breaker Timings & Measurment of Contact Resistances.
220KV	Chitegaon-Shendra Ckt-Ii	27/Mar/2015	15.25	27/Mar/2015	17.25	Measurment of Breaker Timings & Measurment of Contact Resistances.
220KV	Chalisgaon-Babhaleshwar	27/Mar/2015	18.02	27/Mar/2015	19.50	Overloading of Chalisgaon-Khadka-II.
220KV	Khadka-Chalisgaon-2	27/Mar/2015	18.10	27/Mar/2015	19.45	Measurment of Tan Delta of CT.
220KV	Talange-Mudshingi Ckt-I	27/Mar/2015	19.26	28/Mar/2015	03.06	Due to Clearance Problem for Chikodi-Mudshingi Outage.
220KV	Mudshingi Chikodi	27/Mar/2015	19.26	28/Mar/2015	05.06	Attending Hot Spot
220KV	Butibori-Sunvijay	27/Mar/2015	19.53	28/Mar/2015	00.36	B Ph Suspension Insulator String Broken @ Butibori.
220KV	Goregaon Versova Line 2	28/Mar/2015	09.40	28/Mar/2015	16.20	Annual Maintenance Work
220KV	Main Bus -II @ Boisar	28/Mar/2015	10.50	29/Mar/2015	13.27	Isolator Maintenance work
220KV	Uran - Apta 3	28/Mar/2015	11.04	28/Mar/2015	16.53	Line Maintenance work
220KV	Ghatghar - Jindal	28/Mar/2015	16.01	28/Mar/2015	16.25	Distance Protection
220KV	Raymond - Washala	28/Mar/2015	18.05	28/Mar/2015	18.20	Distance Protection
220KV	Bhosari 2 - Telco	29/Mar/2015	00:05	29/Mar/2015	04:54	CC Replacement Work.
220KV	Vita - Mhaishal	29/Mar/2015	02:16	29/Mar/2015	11:20	R Ph CC Burst at Vita.
220KV	Chandrapur Gcr - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and deenergising the line
220KV	Chandrapur Gcr - Wani	05/Apr/2015	09.15		Continued.	jumer at Loc no 86 & 107 and deenergising the line bet.86 to 107.
220KV	Karad(400kv) -Mudshingi Ckt 2-Tak	27/Apr/2015	18.21		Continued.	Distance Protection
132KV	Yawal - Chopda	23/Mar/2015	14.20	23/Mar/2015	15.00	Distance Protection
132KV	Kalmeshwar-Saoner 2	27/Mar/2015	17.15	27/Mar/2015	17.35	Distance Protection Operated Z-I B Ph.
100KV	Padghe - Bhiwandi 1	25/Mar/2015	07.05	26/Mar/2015	03.40	Damage conductor work
100KV	Kalyan Kalwa Salsette 2	23/Mar/2015	08.30	23/Mar/2015	11.36	Jumper replacement Work.