

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 21/Mar/2016 to 27/Mar/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
21/03/2016	11 Hrs	4274	467	426	5167	6460	253	6107	175	-1492	16670	0	16670	1270	246	19678	19678	49.87
22/03/2016	11 Hrs	4468	757	436	5661	6447	154	6056	170	-1559	16929	0	16929	1131	247	19866	19866	49.95
23/03/2016	11 Hrs	4078	623	425	5126	6647	740	5580	172	-1417	16848	0	16848	1311	251	19827	19827	49.93
24/03/2016	9 Hrs	3566	268	458	4292	5410	171	5646	74	-792	14801	0	14801	763	259	16615	16615	50.03
25/03/2016	11 Hrs	3965	389	460	4814	6028	351	5799	146	-1316	15822	0	15822	1129	201	18468	18468	49.99
26/03/2016	12 Hrs	4096	1133	436	5665	6027	92	6185	166	-1329	16806	0	16806	1203	253	19591	19591	49.98
27/03/2016	11 Hrs	4087	1154	435	5676	5165	190	6123	140	-1017	16277	0	16277	924	254	18472	18472	49.99
Maximum		4468	1154	460	5676	6647	740	6185	175	-792	16929	0	16929	1311	259	19866	19866	50.03
Minimum		3566	268	425	4292	5165	92	5580	74	-1559	14801	0	14801	763	201	16615	16615	49.87
Average		4076	684	439	5200	6026	279	5928	149	-1275	16308	0	16308	1104	244	18931	18931	49.96

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
21/03/2016	13 Hrs	4021	184	437	4642	6016	559	5894	232	-1478	15865	0	15865	1363	253	18959	18959	49.99
22/03/2016	13 Hrs	4464	583	416	5463	6376	41	6044	201	-1491	16634	0	16634	1269	255	19649	19649	50.01
23/03/2016	16 Hrs	4425	933	421	5779	6099	49	6087	132	-1579	16567	0	16567	1194	256	19596	19596	49.97
24/03/2016	13 Hrs	3311	180	441	3932	5333	187	5350	181	-891	14092	0	14092	838	259	16080	16080	49.97
25/03/2016	16 Hrs	3623	225	455	4303	6086	251	5787	101	-1321	15207	0	15207	1172	201	17901	17901	49.93
26/03/2016	15 Hrs	4007	734	431	5172	6220	193	5944	142	-1280	16391	0	16391	1159	257	19087	19087	49.89
27/03/2016	13 Hrs	4072	1000	421	5493	5123	80	6080	201	-1077	15900	0	15900	942	257	18176	18176	49.93
Maximum		4464	1000	455	5779	6376	559	6087	232	-891	16634	0	16634	1363	259	19649	19649	50.01
Minimum		3311	180	416	3932	5123	41	5350	101	-1579	14092	0	14092	838	201	16080	16080	49.89
Average		3989	548	432	4969	5893	194	5884	170	-1302	15808	0	15808	1134	248	18493	18493	49.96

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
21/03/2016	20 Hrs	3875	846	450	5171	5669	801	5732	0	-1263	16110	0	16110	1212	259	18844	18844	49.90
22/03/2016	20 Hrs	4063	1207	444	5714	5470	165	5707	0	-1301	15755	0	15755	1238	259	18553	18553	49.93
23/03/2016	20 Hrs	4448	199	427	5074	5456	148	6074	0	-1457	15295	0	15295	1017	260	18029	18029	50.01
24/03/2016	20 Hrs	3331	276	464	4071	5064	271	5008	0	-1210	13204	0	13204	832	201	15447	15447	49.96
25/03/2016	20 Hrs	3288	599	460	4347	5703	587	5300	0	-1292	14645	0	14645	1147	202	17286	17286	49.96
26/03/2016	20 Hrs	4006	315	438	4759	5596	727	5847	0	-1343	15586	0	15586	1104	200	18233	18233	49.92
27/03/2016	20 Hrs	3381	210	434	4025	5515	796	5465	0	-1413	14388	0	14388	737	201	16739	16739	49.93
Maximum		4448	1207	464	5714	5703	801	6074	0	-1210	16110	0	16110	1238	260	18844	18844	50.01
Minimum		3288	199	427	4025	5064	148	5008	0	-1457	13204	0	13204	737	200	15447	15447	49.90
Average		3770	522	445	4737	5496	499	5591	0	-1326	14998	0	14998	1041	226	17590	17590	49.94

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
21/03/2016	4 Hrs	3511	140	459	4110	4584	823	5397	0	-869	14045	0	14045	701	259	15874	15874	49.96
22/03/2016	4 Hrs	3556	140	462	4158	4818	815	5443	0	-936	14298	0	14298	699	200	16133	16133	49.93
23/03/2016	4 Hrs	3936	115	458	4509	4827	485	5778	0	-766	14833	0	14833	893	201	16693	16693	49.97
24/03/2016	23 Hrs	2936	130	461	3527	4938	341	4980	0	-1396	12390	0	12390	698	201	14685	14685	49.96
25/03/2016	4 Hrs	3305	82	468	3855	5136	176	4989	0	-945	13211	0	13211	695	202	15053	15053	50.00
26/03/2016	4 Hrs	3407	213	460	4080	4680	566	5591	0	-954	13963	0	13963	698	202	15817	15817	49.96
27/03/2016	5 Hrs	3313	114	466	3893	5140	625	5574	0	-911	14321	0	14321	698	201	16131	16131	49.89
Maximum		3936	213	468	4509	5140	823	5778	0	-766	14833	0	14833	893	259	16693	16693	50.00
Minimum		2936	82	458	3527	4584	176	4980	0	-1396	12390	0	12390	695	200	14685	14685	49.89
Average		3423	133	462	4019	4875	547	5393	0	-968	13866	0	13866	726	209	15769	15769	49.95

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
21/03/2016	91.058	6.083	10.734	107.875	0.279	130.554	129.871	16.260	136.778	1.498	24.806	6.166	-29.468	363.497	60.440	423.937
22/03/2016	97.595	9.484	10.794	117.873	0.314	134.941	133.188	9.303	139.386	1.429	23.982	5.820	-30.285	372.647	60.087	432.734
23/03/2016	100.464	6.823	10.643	117.930	0.003	136.755	134.567	8.447	140.121	1.405	23.739	5.734	-30.751	373.909	60.224	434.133
24/03/2016	73.798	5.711	10.901	90.410	0.000	126.113	122.972	6.687	128.865	1.300	17.303	5.261	-26.174	327.200	48.738	375.938
25/03/2016	82.424	5.299	10.903	98.626	0.048	138.784	131.530	8.468	129.251	1.120	22.758	4.837	-29.071	347.178	56.666	403.844
26/03/2016	88.667	10.426	10.833	109.926	0.091	136.782	137.300	10.764	139.690	1.213	22.605	5.400	-29.135	369.240	57.140	426.380
27/03/2016	89.065	8.028	10.652	107.745	0.000	128.362	130.446	11.152	137.280	1.197	19.396	5.406	-26.865	358.871	51.668	410.539
Maximum	100.464	10.426	10.903	117.930	0.314	138.784	137.300	100.464	140.121	1.498	24.806	6.166	-26.174	373.909	60.440	434.133
Minimum	73.798	5.299	10.643	90.410	0.000	126.113	122.972	73.798	128.865	1.120	17.303	4.837	-30.751	327.200	48.738	375.938
Average	89.010	7.408	10.780	107.198	0.105	133.184	131.411	89.010	135.910	1.309	22.084	5.518	-28.821	358.935	56.423	415.358

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
21/03/2016	0.080	2.346	29.046
22/03/2016	0.134	2.480	28.912
23/03/2016	0.094	2.574	28.818
24/03/2016	0.071	2.645	28.747
25/03/2016	0.082	2.727	28.665
26/03/2016	0.143	2.870	28.522
27/03/2016	0.148	3.018	28.374

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 21/Mar/2016 to 27/Mar/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
21/03/2016	MONDAY	106.809	5388	23.062	961	129.871	5411	130.554	5440	0.683	28
22/03/2016	TUESDAY	109.702	5526	23.486	979	133.188	5550	134.941	5623	1.753	73
23/03/2016	WEDNESDA	112.665	5585	21.902	913	134.567	5607	136.755	5698	2.188	91
24/03/2016	THURSDAY	105.941	5107	17.031	710	122.972	5124	126.113	5255	3.141	131
25/03/2016	FRIDAY	104.303	5453	27.227	1134	131.530	5480	138.784	5783	7.254	302
26/03/2016	SATURDAY	110.073	5694	27.227	1134	137.300	5721	136.782	5699	-0.518	-22
27/03/2016	SUNDAY	108.846	5414	21.600	900	130.446	5435	128.362	5348	-2.084	-87
Total		758.339		161.535		919.874		932.291		12.417	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 21/03/2016 TO 27/03/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
MSPGCL	Khaparkheda Unit 5	500MW	15/Mar/2016	01.12		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 3A	230MW	06/Jun/2013	08.28		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
RGPPL	Dabhol 3B	230MW	07/Jan/2016	17:51		Continued.	Change Over.
MSPGCL	Chandrapur Unit 2	210MW	12/Jan/2016	04.47		Continued.	Boiler Tube Leakage
RGPPL	Dabhol 3X	230MW	03/Feb/2016	15:36		Continued.	Change Over
MSPGCL	Ghatghar Unit-1	125MW	15/Feb/2016	00.00	22/Mar/2016	19.10	Attending Water valve Leakage.
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
MSPGCL	Koradi Unit 5	200MW	18/Feb/2016	11.21		Continued.	MSEDCL Zero Shedule.
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Koradi Unit 7	210MW	01/Mar/2016	23.55		Continued.	Zero Schedule Given by MSEDCL.
MSPGCL	Uran Unit 8	108MW	04/Mar/2016	22.55		Continued.	Gas shortage
MSPGCL	Chandrapur Unit 6	500MW	05/Mar/2016	10.15		Continued.	Turbine bearing Vabration high
MSPGCL	Koradi Unit-8	660MW	10/Mar/2016	12.30		Continued.	Ash Evecuation Problem.
MSPGCL	Koyna Unit 11	80MW	11/Mar/2016	13.53		Continued.	stator earth fault
IPP	REL Unit 2	250MW	18/Mar/2016	08.39		Continued.	Stator Earth Fault
IPP	WPCL U-3	135MW	19/Mar/2016	00.00	25/Mar/2016	22.37	ESP Back Filter DC High
IPP	RPL(AMT) U-1	270MW	20/Mar/2016	00.00		Continued.	Zero schedule by MSEDCL
MSPGCL	Khaparkheda Unit 4	210MW	20/Mar/2016	23.38	21/Mar/2016	03.08	Low furnace pressure

LINE OUTAGES FOR THE WEEK FROM 21/03/2016 TO 27/03/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
500 KV	HVDC Pole-I	22/Mar/2016	22.40	23/Mar/2016	00.40	Maintenance Work.
500 KV	Chandrapur - Padghe Hvdc Pole 2	24/Mar/2016	04.34	24/Mar/2016	05.35	Tripped on Reduce voltage
400 KV	Akola II - Taptitanda ckt-II	31/Dec/2015	18.16		Continued.	Change over(outage taken on 2/3/2016 at 10.34hrs for commissioning of 765KV Ektuni S/Stn)
400 KV	Bhusawal-Aurangabad	14/Mar/2016	17.29	26/Mar/2016	11.12	Over Voltage
400 KV	Babhaleshwar-Taptitanda ckt-I	17/Mar/2016	14.36		Continued.	Attending Hot Spot RFC AT 17.24
400 KV	Dhule Sar'Sarovar I	19/Mar/2016	17.36	22/Mar/2016	11.02	Over Voltage
400 KV	Bableshtar- Aurangabad (Waluj)	20/Mar/2016	11.42	21/Mar/2016	16.44	Relay Replacement work
400 KV	Karad - Jaigad - II	20/Mar/2016	16.23	21/Mar/2016	08.43	Over Voltage
400 KV	karad -kolhapur-I	20/Mar/2016	17.05	21/Mar/2016	08.48	Over Voltage
400 KV	Kolhapur Solapur(PG) I	21/Mar/2016	00.45	21/Mar/2016	06.40	Over Voltage
400 KV	Jaigad-New Koyna Ckt-I	21/Mar/2016	09.28	22/Mar/2016	09.15	Testing Work (RFC @ 19.04)
400 KV	Bableshtar- Aurangabad (Waluj)	21/Mar/2016	11.42	21/Mar/2016	16.44	Testing Work
400 KV	Padghe - Kharghar	21/Mar/2016	13.17	21/Mar/2016	15.59	Distance Protection due to Fire.
400 KV	Padghe - Talegaon (PG)	21/Mar/2016	13.17	21/Mar/2016	16.04	Distance Protection due to Fire.
400 KV	karad -kolhapur-II	21/Mar/2016	16.07	22/Mar/2016	09.15	Over Voltage
400 KV	Kolhapur Solapur (PG) II	21/Mar/2016	18.11	22/Mar/2016	06.44	Over Voltage
400 KV	Deepnagar Waluj 1	22/Mar/2016	11.30	22/Mar/2016	15.48	Taken on TBC for Breaker CRM & Testing Work.
400 KV	Dhule Sar'Sarovar I	22/Mar/2016	18.08	23/Mar/2016	09.23	Over Voltage
400 KV	karad -kolhapur-II	23/Mar/2016	16.26	25/Mar/2016	09.26	Over Voltage
400 KV	Karad - Jaigad - II	23/Mar/2016	17.09	23/Mar/2016	09.14	Over Voltage
400 KV	Dhule Sar'Sarovar I	23/Mar/2016	17.18	25/Mar/2016	06.41	Over Voltage
400 KV	Karad-Jaigad - I	23/Mar/2016	17.29	25/Mar/2016	08.09	Over Voltage
400 KV	Kolhapur Solapur (PG) II	23/Mar/2016	18.06	24/Mar/2016	09.25	Over Voltage
400 KV	Kolhapur Solapur (PG) II	24/Mar/2016	16.15	25/Mar/2016	06.51	Over Voltage
400 KV	Lonikand I - Koyna stage-IV	24/Mar/2016	17.06	25/Mar/2016	08.41	Over Voltage
400 KV	Koradi 2-IEPL	24/Mar/2016	17.57	24/Mar/2016	18.55	Over Voltage
400 KV	Warora -IEPL	24/Mar/2016	17.57	24/Mar/2016	18.42	Over Voltage
400 KV	koaradi II - Wardha(PG)	24/Mar/2016	17.57	24/Mar/2016	18.44	Over Voltage
400 KV	N.Koyna-Karad -Ckt II	25/Mar/2016	08.38	26/Mar/2016	08.58	CVT Tan Deltaand R.M.Work (RFC 17.35Hrs)
400 KV	karad -kolhapur-I	25/Mar/2016	16.13	26/Mar/2016	07.26	Over Voltage
400 KV	Kolhapur Solapur(PG) I	25/Mar/2016	17.31	26/Mar/2016	06.32	Over Voltage
400 KV	Dhule Sar'Sarovar I	25/Mar/2016	17.38		Continued.	Over Voltage
400 KV	Karad-Jaigad - I	25/Mar/2016	18.01	26/Mar/2016	09.15	Over Voltage
400 KV	Jaigad-New Koyna Ckt-II	26/Mar/2016	10.14	27/Mar/2016	09.19	Annual Maintenance Work(RFC 17.05Hrs)
400 KV	Khadka - Bableshtar	26/Mar/2016	11.24	26/Mar/2016	20.47	Testing Work
400 KV	Parli(MS)-Parli (PG) II	26/Mar/2016	12.17	26/Mar/2016	14.10	Sparking on Isolator
400 KV	karad -kolhapur-II	26/Mar/2016	16.36		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	26/Mar/2016	20.56		Continued.	Over Voltage
400 KV	Kolhapur Solapur (PG) II	26/Mar/2016	21.33	27/Mar/2016	07.37	Over Voltage
400 KV	Kolhapur Solapur (PG) II	27/Mar/2016	16.39		Continued.	Over Voltage
400 KV	Karad-Jaigad - I	27/Mar/2016	16.41	28/Mar/2016	05.15	Over Voltage
400 KV	Jaigad-New Koyna Ckt-II	28/Mar/2016	04.59		Continued.	Distance Protection
400 KV	Karad-Jaigad - I	28/Mar/2016	05.26		Continued.	Distance Protection
400 KV	New Koyna - Dabhol-I	28/Mar/2016	05.32		Continued.	Distance Protection
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Kalwa - Borivali	10/Jan/2016	09:15		Continued.	Tower Erection Work.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	for Formation of Temp. Padghe-Borivali (Charge upto 51/1
220 KV	Bableshtar- Ranjangaon	03/Feb/2016	07.12		Continued.	To Control BBLSR ICT O/L
220 KV	Chitegaon-Shendra Ckt-I	18/Mar/2016	06.57		Continued.	For Making LILO Arrangement on Loc.NO 112 at Aurangabad PG S/S.
220 KV	Chitegaon-Shendra Ckt-II	18/Mar/2016	06.58		Continued.	For Making LILO Arrangement on Loc.NO 112 at Aurangabad PG S/S.
220 KV	Boisar Versova Line	19/Mar/2016	09.59	23/Mar/2016	11.53	To control O/L of Boisar-Boisar PG line.(Dahanu U-2OUT)
220 KV	Bableshtar- Alephata	19/Mar/2016	19.44		Continued.	To control BBLSR ICT Loading
220 KV	Uran - Apta III	21/Mar/2016	08.08	23/Mar/2016	17.52	Tower Replacement Work.
220 KV	Uran - Apta IV	21/Mar/2016	08.28	23/Mar/2016	18.14	Tower Replacement Work.
220 KV	Karad(400kv) - Wathar	21/Mar/2016	09.32	21/Mar/2016	13.50	Line Signature Work.
220 KV	Chinchwad-Hinjewadi I	21/Mar/2016	10.00	22/Mar/2016	18.45	CB Over Hauling Work.
220 KV	Tillari Amona	21/Mar/2016	10.09	21/Mar/2016	14.05	Line Signature Work.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Dasturi-Kandalgaon Line	21/Mar/2016	10.15	21/Mar/2016	19.20	Testing Work
220 KV	Talandge-Mudshingi Ckt-I	21/Mar/2016	10.26	21/Mar/2016	13.55	Line Signature Work.
220 KV	Pedambe-Nerle	21/Mar/2016	15.05	21/Mar/2016	17.30	Line Signature Work.
220 KV	220kv Halkarni- Tillary	21/Mar/2016	15.23	21/Mar/2016	17.12	Line Signature Work.
220 KV	Osmanabad - Solapur (Bale)	22/Mar/2016	08.02	22/Mar/2016	18.22	Maintaining Ground Clearance.
220 KV	Nashik-Padghe	22/Mar/2016	08.55	22/Mar/2016	18.36	Faulty Insulator String Replacement.
220 KV	Anandnagar - Pal	22/Mar/2016	09.30	22/Mar/2016	18.20	Attending Hot Spot
220 KV	Kadegaon-Miraj	22/Mar/2016	10.17	22/Mar/2016	14.48	Quarterly Maintenance Work
220 KV	Babhaleshwar-Nagar-I	22/Mar/2016	16.42	22/Mar/2016	20.53	Attending Hot Spot
220 KV	Koradi-Khaperkheda	22/Mar/2016	17.32	22/Mar/2016	21.21	Distance Protection
220 KV	Lamboti-Vita	23/Mar/2016	05.11	23/Mar/2016	05.23	Distance Protection
220 KV	Magar Patta City- Serum	23/Mar/2016	10.59	23/Mar/2016	12.02	ON TBC Breaker CRM Work.
220 KV	Ghodbunder - Versova	23/Mar/2016	11.42	23/Mar/2016	13.34	Distance Protection
220 KV	Versova Gorai Line	23/Mar/2016	11.45	23/Mar/2016	13.32	Distance Protection
220 KV	Aurangabad (Waluj)-Bhenda	23/Mar/2016	11.45	23/Mar/2016	13.30	For Tightening of Nut Bolt.
220 KV	Nasik Navsari I	23/Mar/2016	13.42	23/Mar/2016	15.40	Distance Protection
220 KV	Boisar Versova Line	23/Mar/2016	13.49	24/Mar/2016	10.37	To control O/L of 220kv Bo-Bo PG D/C.
220 KV	Trombay - Mulund	23/Mar/2016	15.40	23/Mar/2016	17.24	Distance Protection
220 KV	Sonkhar - Trombay	23/Mar/2016	17.03	23/Mar/2016	18.39	Distance Protection
220 KV	Boisar(M) - Ghodbunder	24/Mar/2016	06.33	24/Mar/2016	19.34	To Control O/L of 220kv Bo-bo PG D/C.
220 KV	Boisar(MS) - Boisar (PG) II	24/Mar/2016	06.47	24/Mar/2016	10.20	For Sefty purpose formation pf PG-3 Line.
220 KV	Centuri Enka- Bhosari	24/Mar/2016	09.40	24/Mar/2016	14.52	Tan Delta of 220kv ct
220 KV	Kandalgaon - Sona Alloys	24/Mar/2016	10.48	24/Mar/2016	11.25	Distance Protection
220 KV	Boisar Tarapur	24/Mar/2016	11.02	24/Mar/2016	18.25	Safty purpose for formation of pgcl line
220 KV	Flagship-Nandedcity	24/Mar/2016	13.34	24/Mar/2016	14.50	LINE TAKEN ON TBC MANI BAY CRM
220 KV	220KV Theur- NandedCity	24/Mar/2016	15.12	24/Mar/2016	16.05	LINE TAKEN ON TBC MANI BAY CRM
220 KV	Lonikand - Bhosari	24/Mar/2016	15.31	24/Mar/2016	18.11	BREAKER CRM & TESTING WORK
220 KV	Kamba - Kolshet	25/Mar/2016	07.02	25/Mar/2016	20.55	Dismantaling of Old Tower and Stringing work on New M/C Tower
220 KV	Padghe-Borivali	25/Mar/2016	07.09	25/Mar/2016	21.09	Dismantaling of Old Tower and Stringing work on New M/C Tower
220 KV	Pedambe-Pophali	25/Mar/2016	08.20	25/Mar/2016	15.00	Line Maintenance work
220 KV	Gcr Chandrapur - Grace Ltd	25/Mar/2016	08.41	26/Mar/2016	01.22	Numerical Dist.relay testing work
220 KV	Padghe - Jambhul 1	25/Mar/2016	11.17	25/Mar/2016	16.19	Distance Protection
220 KV	Padghe - Kamba	25/Mar/2016	12.03	25/Mar/2016	17.33	Dismantaling of Old Tower and Stringing work on New M/C Tower
220 KV	Apta - Kalwa	25/Mar/2016	12.11	25/Mar/2016	14.31	Tan Delta Testing and Breaker CRM
220 KV	Khadaka-Chaligaon III	25/Mar/2016	13.58	26/Mar/2016	18.29	Distance Protection
220 KV	Nadgaonpeth-Amravati	25/Mar/2016	14.03	25/Mar/2016	15.14	Distance Protection
220 KV	Butibori-Abhijeet	25/Mar/2016	14.20	25/Mar/2016	14.53	Distance Protection
220 KV	Nadgaonpeth-Amravati	25/Mar/2016	16.09	25/Mar/2016	16.28	Distance Protection
220 KV	Pophali - Pedambe II	26/Mar/2016	08.00	26/Mar/2016	12.25	R Phase Jumper Replacement
220 KV	Talandage(kolh'r)- Sawantwadi II	26/Mar/2016	08.20	27/Mar/2016	18.51	Making Cut Point at Loc.No.44
220 KV	Kandalgaon - Pirangut	26/Mar/2016	12.30	26/Mar/2016	12.40	Distance Protection
220 KV	Padghe - Kamba	26/Mar/2016	12.40	26/Mar/2016	14.28	Stringing work of 220KV Padghe-Borivali Line
220 KV	Padghe-Borivali	26/Mar/2016	12.40	26/Mar/2016	14.28	Dismantaling of Old Tower and Stringing work on New M/C Tower