

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 20/Mar/2017 to 26/Mar/2017

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
20/03/2017	12 Hrs	5791	586	417	6794	7067	229	4856	201	-1335	17812	0	17812	1233	488	20868	20868	49.91
21/03/2017	12 Hrs	5467	1853	430	7750	6912	105	4965	193	-1251	18674	0	18674	1377	495	21797	21797	49.96
22/03/2017	12 Hrs	5737	1494	421	7652	7038	66	4874	188	-1266	18552	0	18552	1377	490	21685	21685	49.93
23/03/2017	12 Hrs	5683	1650	419	7752	7195	79	4849	181	-1261	18795	0	18795	1344	485	21885	21885	49.93
24/03/2017	12 Hrs	5755	1592	424	7771	6995	41	4768	180	-1369	18386	0	18386	1234	503	21492	21492	49.92
25/03/2017	12 Hrs	6189	1701	425	8315	6893	127	4237	180	-1040	18712	273	18985	1340	505	21597	21870	49.92
26/03/2017	12 Hrs	6243	1163	276	7682	7108	257	4273	184	-876	18628	0	18628	939	502	20945	20945	49.95
Maximum		6243	1853	430	8315	7195	257	4965	201	-876	18795	273	18985	1377	505	21885	21885	49.96
Minimum		5467	586	276	6794	6893	41	4237	180	-1369	17812	0	17812	939	485	20868	20868	49.91
Average		5838	1434	402	7674	7030	129	4689	187	-1200	18508	39	18547	1263	495	21467	21506	49.93

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
20/03/2017	15 Hrs	5769	374	412	6555	7409	126	4975	173	-1149	18089	0	18089	1290	509	21037	21037	49.92
21/03/2017	13 Hrs	5678	1583	418	7679	6724	52	5013	297	-1262	18503	0	18503	1331	500	21596	21596	49.95
22/03/2017	13 Hrs	5791	1514	416	7721	7344	30	4885	193	-1343	18830	0	18830	1247	496	21916	21916	49.95
23/03/2017	13 Hrs	5850	1866	419	8135	6819	63	4818	193	-1218	18810	16	18826	1359	500	21887	21903	49.97
24/03/2017	13 Hrs	5731	1768	429	7928	6723	64	4776	185	-1297	18379	0	18379	1320	505	21501	21501	49.92
25/03/2017	13 Hrs	6181	1806	413	8400	6650	57	4229	188	-1087	18437	517	18954	1311	506	21341	21858	49.97
26/03/2017	13 Hrs	6374	1245	272	7891	7028	139	4273	190	-891	18630	0	18630	934	506	20961	20961	49.94
Maximum		6374	1866	429	8400	7409	139	5013	297	-891	18830	517	18954	1359	509	21916	21916	49.97
Minimum		5678	374	272	6555	6650	30	4229	173	-1343	18089	0	18089	934	496	20961	20961	49.92
Average		5911	1451	397	7758	6957	76	4710	203	-1178	18525	76	18602	1256	503	21463	21539	49.95

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
20/03/2017	20 Hrs	5677	459	440	6576	5935	181	5003	0	-1281	16414	0	16414	1090	388	19173	19173	49.97
21/03/2017	20 Hrs	5334	875	441	6650	5771	304	4870	0	-1056	16539	0	16539	1280	507	19382	19382	49.98
22/03/2017	20 Hrs	5756	569	425	6750	6163	252	4866	0	-1254	16777	0	16777	1048	493	19572	19572	49.92
23/03/2017	20 Hrs	5954	351	453	6758	6152	368	4864	0	-1275	16867	0	16867	1110	387	19639	19639	49.97
24/03/2017	20 Hrs	5498	758	424	6680	6374	247	4780	0	-1426	16655	0	16655	1017	388	19486	19486	49.94
25/03/2017	20 Hrs	6279	858	421	7558	6169	349	4215	0	-1439	16852	0	16852	835	388	19514	19514	49.95
26/03/2017	20 Hrs	6177	431	281	6889	6280	223	4253	0	-920	16725	0	16725	897	504	19046	19046	49.92
Maximum		6279	875	453	7558	6374	368	5003	0	-920	16867	0	16867	1280	507	19639	19639	49.98
Minimum		5334	351	281	6576	5771	181	4215	0	-1439	16414	0	16414	835	387	19046	19046	49.92
Average		5811	614	412	6837	6121	275	4693	0	-1236	16690	0	16690	1040	436	19402	19402	49.95

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
20/03/2017	4 Hrs	4889	100	457	5446	5318	497	4190	0	-599	14852	0	14852	691	387	16529	16529	49.96
21/03/2017	4 Hrs	4856	168	450	5474	5476	187	4839	0	-675	15301	0	15301	700	387	17063	17063	49.96
22/03/2017	3 Hrs	5135	137	453	5725	5288	336	4899	0	-631	15617	0	15617	708	509	17465	17465	49.98
23/03/2017	4 Hrs	5423	117	449	5989	5487	184	4776	0	-691	15745	0	15745	697	387	17520	17520	49.95
24/03/2017	4 Hrs	5359	123	438	5920	5711	548	4740	0	-713	16206	0	16206	695	386	18000	18000	49.97
25/03/2017	4 Hrs	5912	116	433	6461	5483	618	4224	0	-619	16167	0	16167	716	506	18008	18008	49.99
26/03/2017	4 Hrs	5629	936	286	6851	5725	321	4222	0	-507	16612	0	16612	844	509	18472	18472	49.94
Maximum		5912	936	457	6851	5725	618	4899	0	-507	16612	0	16612	844	509	18472	18472	49.99
Minimum		4856	100	286	5446	5288	184	4190	0	-713	14852	0	14852	691	386	16529	16529	49.94
Average		5315	242	424	5981	5498	384	4556	0	-634	15786	0	15786	722	439	17580	17580	49.96

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
20/03/2017	130.893	8.022	10.512	149.427	0.146	149.620	152.766	8.040	113.777	1.454	23.348	10.061	-25.461	396.857	58.869	455.726
21/03/2017	128.224	21.965	10.539	160.728	0.256	145.710	145.659	4.164	118.777	1.540	25.038	11.227	-24.172	406.747	60.437	467.184
22/03/2017	133.712	17.307	10.507	161.526	0.145	152.093	153.378	4.128	116.947	1.363	24.191	11.389	-24.857	411.200	60.437	471.637
23/03/2017	136.218	19.023	10.450	165.691	0.146	149.588	149.550	5.299	116.380	1.360	24.049	10.908	-25.405	400.743	60.362	461.105
24/03/2017	136.738	18.302	10.433	165.473	0.055	152.725	151.828	5.815	113.399	1.294	24.219	10.893	-25.812	412.895	60.924	473.819
25/03/2017	150.111	21.432	10.355	181.898	0.082	147.144	143.781	8.050	101.357	1.336	24.181	11.726	-22.303	417.482	58.210	475.692
26/03/2017	144.253	22.008	7.073	173.334	0.080	154.169	150.950	6.534	101.919	1.355	21.535	12.153	-18.238	419.073	51.923	470.996
Maximum	150.111	22.008	10.539	181.898	0.256	154.169	153.378	150.111	118.777	1.540	25.038	12.153	-18.238	419.073	60.924	475.692
Minimum	128.224	8.022	7.073	149.427	0.055	145.710	143.781	128.224	101.357	1.294	21.535	10.061	-25.812	396.857	51.923	455.726
Average	137.164	18.294	9.981	165.440	0.130	150.150	149.702	137.164	111.794	1.386	23.794	11.194	-23.750	409.285	58.737	468.023

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
20/03/2017	0.116	2.787	14.991
21/03/2017	0.406	3.193	14.585
22/03/2017	0.325	3.518	14.260
23/03/2017	0.356	3.874	13.904
24/03/2017	0.332	4.206	13.572
25/03/2017	0.394	4.600	13.178
26/03/2017	0.427	5.027	12.751

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 20/Mar/2017 to 26/Mar/2017

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
20/03/2017	MONDAY	122.260	6335	30.506	1271	152.766	6365	149.620	6234	-3.146	-131
21/03/2017	TUESDAY	120.433	6044	25.226	1051	145.659	6069	145.710	6071	0.051	2
22/03/2017	WEDNESDA	124.027	6361	29.351	1223	153.378	6391	152.093	6337	-1.285	-54
23/03/2017	THURSDAY	124.223	6206	25.327	1055	149.550	6231	149.588	6233	0.038	2
24/03/2017	FRIDAY	126.426	6301	25.402	1058	151.828	6326	152.725	6364	0.897	37
25/03/2017	SATURDAY	122.011	5969	21.770	907	143.781	5991	147.144	6131	3.363	140
26/03/2017	SUNDAY	123.361	6262	27.589	1150	150.950	6290	154.169	6424	3.219	134
Total		862.741		185.171		1047.912		1051.049		3.137	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 20/03/2017 TO 26/03/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
MSPGCL	Chandrapur Unit 7	500MW	25/Jan/2017	19.32		Continued.	Capital Overhaul
MSPGCL	Koyna Unit 7	80MW	10/Feb/2017	11.20		Continued.	Maintenance Work.
FORCED OUTAGES							
RGPL	Dabhol Dabhol 1B	230MW	28/May/2013	22.02		Continued.	Gas Shortage.
RGPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	EE R&M LE Work
IPP	SWPGL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	SWPGL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Parli Unit 4	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Parli Unit 5	210MW	01/Apr/2016	00.00		Continued.	Economic shutdown
MSPGCL	Bhusawal Unit 2	210MW	14/Jun/2016	19.35		Continued.	Boiler Tube Leakage(Converted to Zero Shedule By MSEDCL. from 00.00Hrs dt.19-6-16)
IPP	RPL(AMT) U-3	270MW	29/Jun/2016	03.01		Continued.	Zero Shedule By MSEDCL.
MSPGCL	Uran Unit 8	108MW	14/Aug/2016	07.56		Continued.	Maintenance work
RGPL	Dabhol 2A	230MW	24/Aug/2016	13.31		Continued.	Change Over.
MSPGCL	Koradi Unit 5	200MW	05/Sep/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00.00Hrs for Turbine inspection and maintenance work
IPP	RPL(AMT) U-5	270MW	15/Nov/2016	20.00		Continued.	Zero schedule
IPP	RPL(AMT) U-4	270MW	16/Nov/2016	21.03		Continued.	Zero Schedule By MSEDCL.
IPP	RPL(AMT) U-2	270MW	16/Nov/2016	22.36		Continued.	Zero Schedule By MSEDCL.
IPP	RPL(AMT) U-1	270MW	17/Nov/2016	17.23		Continued.	Zero Schedule.
IPP	JSW (J) U2	300MW	01/Dec/2016	00.00		Continued.	No Schedule.
MSPGCL	Koradi Unit 10	660MW	07/Feb/2017	00.10		Continued.	Work Of PG Test.
IPP	PGPL U1	262MW	07/Feb/2017	17.30		Continued.	No Schedule
IPP	PGPL U2	126MW	07/Feb/2017	17.30		Continued.	No Schedule
MSPGCL	Koradi Unit 7	210MW	15/Feb/2017	14.18	24/Mar/2017	18.13	Zero Schedule by MSEDCL
MSPGCL	Nasik Unit 5	210MW	24/Feb/2017	14.30	25/Mar/2017	04.25	Zero Schedule.
MSPGCL	Khaparkheda Unit 1	210MW	02/Mar/2017	13.08	22/Mar/2017	08.12	zero schedule.
MSPGCL	Bhusawal Unit 3	210MW	03/Mar/2017	06.42	25/Mar/2017	01.00	zero schedule
MSPGCL	Khaparkheda Unit 4	210MW	07/Mar/2017	07.19	26/Mar/2017	05.45	Boiler Tube Leakage
IPP	SWPGL U-3	135MW	08/Mar/2017	15.00	20/Mar/2017	08.45	Coal Shortage
MSPGCL	Khaparkheda Unit 3	210MW	10/Mar/2017	23.50	22/Mar/2017	04.27	Zero Schedule.
MSPGCL	Khaparkheda Unit 2	210MW	16/Mar/2017	12.02	23/Mar/2017	09.51	Boiler Tube Leakage
MSPGCL	Koyna STG- IV Unit - 1	250MW	17/Mar/2017	10.45		Continued.	Turbine bearing Vabration high
MSPGCL	Parli Unit 8	250MW	18/Mar/2017	18.45	20/Mar/2017	20.45	Generator Protection operated
MSPGCL	Chandrapur Unit 9	500MW	20/Mar/2017	22.38	21/Mar/2017	11.17	Station Incomer Supply Fail.
MSPGCL	Khaparkheda Unit 5	500MW	21/Mar/2017	16.57	25/Mar/2017	01.06	Boiler Tube Leakage
MSPGCL	Chandrapur Unit 9	500MW	21/Mar/2017	22.45	22/Mar/2017	02.41	Drum level High
MSPGCL	Parli Unit 8	250MW	22/Mar/2017	22.55	23/Mar/2017	01.40	Drum level low
IPP	SWPGL U-4	135MW	22/Mar/2017	00.01		Continued.	SSC Chain Broken.
MSPGCL	Parli Unit 8	250MW	22/Mar/2017	08.55	22/Mar/2017	14.02	Boiler Tube Leakage
MSPGCL	Khaparkheda Unit 3	210MW	23/Mar/2017	19.38	26/Mar/2017	21.38	Boiler Tube Leakage
MSPGCL	Khaparkheda Unit 1	210MW	23/Mar/2017	08.44	23/Mar/2017	11.59	Flame Failure
MSPGCL	Parli Unit 8	250MW	23/Mar/2017	07.35	23/Mar/2017	09.53	Drum level low
IPP	Adani U-4	660MW	24/Mar/2017	22.00		Continued.	Main Steam Stop Valve Block.
MSPGCL	Parli Unit 8	250MW	24/Mar/2017	12.24	24/Mar/2017	20.28	Flame Failure
MSPGCL	Chandrapur Unit 9	500MW	25/Mar/2017	10.28	26/Mar/2017	03.02	While Shifting BFP.

GENERATING UNITS OUTAGES FOR THE WEEK FROM 20/03/2017 TO 26/03/2017							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
MSPGCL	Nasik Unit 4	210MW	25/Mar/2017	05.45		Continued.	Boiler Tube Leakage
MSPGCL	Bhusawal Unit 4	500MW	25/Mar/2017	00.22	25/Mar/2017	03.48	Flame Failure
MSPGCL	Chandrapur Unit-8	500MW	25/Mar/2017	11.17	25/Mar/2017	15.23	Flame Failure
MSPGCL	Koradi Unit-8	660MW	26/Mar/2017	13.50	26/Mar/2017	20.11	FD fan tripped
MSPGCL	Uran Unit B0	120MW	26/Mar/2017	00.30	26/Mar/2017	11.12	Filter Cleaning.
MSPGCL	Uran Unit 7	108MW	26/Mar/2017	00.33	26/Mar/2017	19.41	Filter Cleaning.
MSPGCL	Chandrapur Unit 9	500MW	26/Mar/2017	04.19	26/Mar/2017	06.38	Premier Air Fan Trip.
MSPGCL	Koradi Unit 9	660MW	26/Mar/2017	00.45	26/Mar/2017	05.40	Main Steam Temperature Low.

LINE OUTAGES AND RIPPING FOR THE WEEK FROM 13/03/2017 TO 19/03/2017

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Karad -kolhapur-II	19/Mar/2017	18.08	20/Mar/2017	08.05	Over Voltage
400 KV	Dhule Sar'Sarovar I	19/Mar/2017	18.24	20/Mar/2017	09.41	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	19/Mar/2017	20.49	20/Mar/2017	06.23	Over Voltage
400 KV	Akola - Bhusawal	20/Mar/2017	07.12	20/Mar/2017	08.31	Distance Protection
400 KV	Pune(GIS)-Parli(PG) Ckt 2	20/Mar/2017	08.48	20/Mar/2017	09.41	Distance Protection
400 KV	Karad-Jaigad - I	20/Mar/2017	09.02	21/Mar/2017	21.43	Replacement Of Insulator Work RFC 20:41.
400 KV	Dabhol Nagothane II	20/Mar/2017	10.10	20/Mar/2017	19.19	Tree Cuting & Line Maintenance Work.
400 KV	Khadka-Aurangabad (Waluj)	20/Mar/2017	20.52	21/Mar/2017	05.57	Over Voltage
400 KV	Dhule Sar'Sarovar I	20/Mar/2017	22.17	21/Mar/2017	08.40	Over Voltage
400 KV	Chandrapur-II - Nanded ckt I	21/Mar/2017	00.33	21/Mar/2017	10.33	Attending Hot Spot
400 KV	Karad-Jaigad - I	21/Mar/2017	05.23	21/Mar/2017	21.43	Distance Protection
400 KV	Jaigad-New Koyna Ckt-I	21/Mar/2017	05.46	24/Mar/2017	11.16	Distance Protection
400 KV	Dhule Sar'Sarovar II	21/Mar/2017	21.21	22/Mar/2017	06.44	Over Voltage
400 KV	Bhusawal-Aurangabad	21/Mar/2017	21.48	22/Mar/2017	07.03	Over Voltage
400 KV	Akola-Nandgaonpeth (RPL)	22/Mar/2017	08.58	22/Mar/2017	23.52	Routine Maintenance Work
400 KV	Koradi Bhilai	22/Mar/2017	09.18	22/Mar/2017	18.42	for line crossing
400 KV	Dabhol New koyna I	22/Mar/2017	09.43	22/Mar/2017	14.29	Routine Maintenance Work
400 KV	Chandrapur-II - Warora - I	22/Mar/2017	10.08	22/Mar/2017	17.32	Routine Maintenance Work
400 KV	Koradi-Bhusawal	22/Mar/2017	12.51	22/Mar/2017	17.45	for attending fault.
400 KV	Jaigad-New Koyna Ckt-II	22/Mar/2017	15.24	22/Mar/2017	20.01	safety purpose for replacement of cvt of jaigad 1.
400 KV	New Koyna - Dabhol-I	22/Mar/2017	15.55	22/Mar/2017	17.02	supervision problem.
400 KV	Koradi-Bhusawal	23/Mar/2017	08.16	23/Mar/2017	09.15	Distance Protection
400 KV	Jaigad-New Koyna Ckt-II	23/Mar/2017	10.30	23/Mar/2017	20.19	CT Replacement work
400 KV	Dhule Sar'Sarovar II	23/Mar/2017	13.13	23/Mar/2017	18.19	Distance Protection
400 KV	Bhusawal-Aurangabad	23/Mar/2017	20.01	24/Mar/2017	06.44	Over Voltage
400 KV	Chandrapur2-Parali 2 ckt1	24/Mar/2017	07.25	24/Mar/2017	20.53	Removing of Old Jumpers @ Existing Loc. No.596 of Cpur II to Parly I for LIL
400 KV	Karad - Jaigad - II	24/Mar/2017	12.43	25/Mar/2017	06.51	Insulator String Replacement Work.
400 KV	Karad - Jaigad - II	25/Mar/2017	08.43	25/Mar/2017	16.06	Insulator Replacement Work
400 KV	Dabhol New koyna I	25/Mar/2017	10.50	25/Mar/2017	17.53	Testing Work
400 KV	Dabhol Nagothane I	25/Mar/2017	11.30	25/Mar/2017	16.26	Attending Hot Spot
400 KV	Chandrapur-II - Nanded ckt II	25/Mar/2017	12.59	25/Mar/2017	18.40	Quarterly Maintainance Work
400 KV	Bableshtar - Aurangabad (Waluj)	25/Mar/2017	15.42	26/Mar/2017	16.10	Shifted on TBC
400 KV	Bhusawal-Aurangabad	25/Mar/2017	20.56	26/Mar/2017	06.38	Over Voltage
400 KV	Koradi-Bhusawal	26/Mar/2017	08.47	26/Mar/2017	09.42	Distance Protection
400 KV	Jaigad-Karad Ckt-I	26/Mar/2017	09.51		Continued.	Insulator repl. work for attending decapping at loc no.24.
400 KV	Koradi Bhilai	26/Mar/2017	10.52	26/Mar/2017	11.41	Distance Protection
400 KV	Babhaleshtar - Bhusawal II	26/Mar/2017	12.05	26/Mar/2017	18.38	repl. of y-phase disc insulator at loc no.428.
400 KV	Pune(GIS)-Parli(PG) Ckt 1	26/Mar/2017	13.00	26/Mar/2017	17.25	Emergency work at loc no.371.
400 KV	Dhule Sar'Sarovar II	26/Mar/2017	14.40	27/Mar/2017	06.04	Distance Protection
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107
220 KV	Miraj - Mhaishal	14/Mar/2017	14.50		Continued.	Construction Work.
220 KV	Main Bus-I@Versova	20/Mar/2017	06.38	20/Mar/2017	10.18	Jumper Reconnecting Work.
220 KV	Trombay Dharavi 9	20/Mar/2017	08.40	21/Mar/2017	20.33	Routine Maintenance Work
220 KV	Karad(400kv) -Mudshingi Ckt 2-Tak	20/Mar/2017	10.24	20/Mar/2017	15.46	Routine Maintenance Work
220 KV	Borivali - Ghodbunder	20/Mar/2017	11.48	21/Mar/2017	04.31	Replacement Work Stub Bus Conductor.
220 KV	Uran - Apta II	20/Mar/2017	12.01	20/Mar/2017	16.44	Distance Relay Testing Work
220 KV	Nasik - Raymond	20/Mar/2017	12.16	20/Mar/2017	14.04	CT Jumper Replacement.
220 KV	Taladge(400kv)- Sawantwadi(Insul	20/Mar/2017	12.16	20/Mar/2017	13.51	LINE SIGNATURE ANALYSIS.
220 KV	Main Bus I @ Kalwa	21/Mar/2017	06.17	21/Mar/2017	09.11	Dammaged Bus Conductor Replacement Work.
220 KV	Versova Gorai Line	21/Mar/2017	09.30	21/Mar/2017	19.52	Insulator Replacement Work
220 KV	Niwali - Pawas Line	21/Mar/2017	13.02	21/Mar/2017	18.33	Line Signature Work.
220 KV	Pophli Pedhmbe Line- 1	22/Mar/2017	08.20	22/Mar/2017	17.20	Routine Maintenance Work
220 KV	Parli 3 (Old Gcr)-Girwali Ckt-3	22/Mar/2017	09.14	22/Mar/2017	13.24	LINE SIGNATURE TEST.
220 KV	Badnera-Akola I	22/Mar/2017	09.48	22/Mar/2017	23.33	AT OVERHEAD CROSSING TO AKOLA BADNERA CKT 1 AND 2.
220 KV	Badnera-Akola II	22/Mar/2017	09.48	22/Mar/2017	23.42	AT OVERHEAD CROSSING TO AKOLA BADNERA CKT 1 AND 2.
220 KV	Paranda-Barshi	22/Mar/2017	10.20	22/Mar/2017	21.05	Routine Maintenance Work
220 KV	Vita - Ghatnandre	22/Mar/2017	10.23	22/Mar/2017	11.42	diagnostic testing work.
220 KV	Chikhli-Jaina-I	22/Mar/2017	11.24	22/Mar/2017	11.47	Distance Protection
220 KV	Umred-Virangana 1	22/Mar/2017	13.42	22/Mar/2017	14.30	CARRYING OUT SIGNATURE TEST.
220 KV	Baramati - Kurkumbh	22/Mar/2017	16.43	22/Mar/2017	18.00	Attending Hot Spot
220 KV	Vsnl-512 Khadki	22/Mar/2017	17.52	22/Mar/2017	18.19	tree cutting work.
220 KV	Vita - Miraj	23/Mar/2017	03.28	23/Mar/2017	03.55	Bus Bar Protection Operated
220 KV	Kadegaon-Miraj	23/Mar/2017	03.28	23/Mar/2017	04.15	Bus Bar Protection Operated
220 KV	Miraj - Ichalkaranji II	23/Mar/2017	03.28	23/Mar/2017	15.12	Bus Bar Protection Operated.
220 KV	Baramati- Kalyani	23/Mar/2017	10.05	23/Mar/2017	13.30	To attend Hot Spot
220 KV	Uran - Kharghar 2	23/Mar/2017	10.23	23/Mar/2017	17.56	Disc Insulator replacement work
220 KV	Alephata-Pargaon(Kathapur)	23/Mar/2017	12.03		Continued.	Buching work
220 KV	Kadegaon-Miraj	23/Mar/2017	13.25	23/Mar/2017	14.27	Distance Protection
220 KV	Nanded-Parbhani	23/Mar/2017	13.37	23/Mar/2017	15.52	Carrying out Signature Test
220 KV	Kandalgaon - Pirangut	23/Mar/2017	14.18	23/Mar/2017	18.10	Tree Cutting work
220 KV	Kalwa - Talaja	23/Mar/2017	14.21	23/Mar/2017	18.28	Testing Work
220 KV	Centuri Enka- Bhosari	23/Mar/2017	14.25	23/Mar/2017	16.55	Routine Maintenance Work
220 KV	Kadegaon-Miraj	23/Mar/2017	22.12	23/Mar/2017	22.30	Y Phase PT Burst at Miraj, Line tripped Kadegaon end only
220 KV	Miraj - Ichalkaranji II	23/Mar/2017	22.12	24/Mar/2017	02.51	Y Phase PT Burst at Miraj, Line tripped Ichalkaranji end only
220 KV	Vita - Miraj	23/Mar/2017	22.12	23/Mar/2017	22.52	Y Phase PT Burst at Miraj, Line tripped Vita end only
220 KV	Mahalakshmi Amona	24/Mar/2017	00.27	24/Mar/2017	00.46	Tripped at Amona end only
220 KV	Uran - Kharghar I	24/Mar/2017	09.30	24/Mar/2017	18.43	Insulators Replacement.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Babhaleshwar - Degaon Rangari	24/Mar/2017	12.26	24/Mar/2017	21.48	A'bad ICT-II Under Outage.
220 KV	Kalmeshwar-Pandhurna	24/Mar/2017	13.13	24/Mar/2017	15.51	Attending Hot Spot
220 KV	Badnera Tss-II	24/Mar/2017	14.37	24/Mar/2017	16.12	Measurement of Tan Delta of CT of R Ph Metering CT.
220 KV	Koradi-Ambazari-II	24/Mar/2017	14.37	24/Mar/2017	16.30	Line Signature Analysis & Cross Arms Angle Fixing.
220 KV	Boiser(M)-Boiser(PG) -III	24/Mar/2017	15.00	24/Mar/2017	18.27	Testing Work
220 KV	Nagothane - Ipcl	24/Mar/2017	15.07	24/Mar/2017	16.23	Nut Bolt Tightening Work.
220 KV	Vsnl-512 Khadki	24/Mar/2017	15.12	24/Mar/2017	18.36	Testing Work
220 KV	Babhaleshwar-Nagar-I	24/Mar/2017	15.48	24/Mar/2017	16.03	Distance Protection
220 KV	Parli 2-(Ginwall) -Murud	24/Mar/2017	16.53	24/Mar/2017	21.31	To Replace R Ph Broken Cross Arm Angle & Line Signature Test.
220 KV	Chalisgaon-Malegaon	25/Mar/2017	03.01		Continued.	Distance Protection
220 KV	Boisar-Viraj	25/Mar/2017	08.52	25/Mar/2017	15.21	Bay Maintenance Work.
220 KV	Uran - Kharghar 2	25/Mar/2017	09.13	25/Mar/2017	17.06	Replacement of Disc Insulator.
220 KV	Talandge(400kv)- Sawantwadi(Insul	25/Mar/2017	09.42	25/Mar/2017	17.47	Cold Line Isolator Washing.
220 KV	Dhule-Chalisagaon	25/Mar/2017	10.17	25/Mar/2017	14.43	Attending 220KV CT Y Ph Leakage.
220 KV	Gorai MSETCL Borivali Line-1	25/Mar/2017	10.52	25/Mar/2017	18.20	Cable Sheath Testing Work.
220 KV	220KV Main Bus @Miraj	25/Mar/2017	13.30	25/Mar/2017	15.50	PT Isolator Blade Replacement.
220 KV	Chalisgaon-Malegaon	26/Mar/2017	03.01		Continued.	Distance Protection
220 KV	Borivali - Tarapur	26/Mar/2017	07.28	26/Mar/2017	11.53	Diagnostic testing.
220 KV	Dahanu Versova	26/Mar/2017	13.16	26/Mar/2017	15.46	OPGW work.
220 KV	Niwali - Pawas Line	26/Mar/2017	13.58	26/Mar/2017	15.46	To tight los nut bold of string at loc .10.
132 KV	Mansar Pench	21/Mar/2017	11.25	21/Mar/2017	14.19	Line Signature Work
132 KV	Sawangi - Cosmofilms	21/Mar/2017	18.22	22/Mar/2017	00.04	Distance Protection
132 KV	Gondia-Amgaon 1	22/Mar/2017	07.05	22/Mar/2017	09.25	DIAGNOSTIC TESTING WORK.
132 KV	Georai - Mahakala	22/Mar/2017	09.06	22/Mar/2017	11.02	CARRYING OUT SIGNATURE TEST.
132 KV	Gondia-Amgaon II	22/Mar/2017	09.35	22/Mar/2017	11.40	DIAGNOSTIC TESTING WORK.
132 KV	Paithan-Rajpimpri	22/Mar/2017	10.14	22/Mar/2017	13.55	CARRYING OUT SIGNATURE TEST.
132 KV	Digras-Darwha	22/Mar/2017	11.50	22/Mar/2017	16.25	Line Maintenance work
132 KV	Partur-Bageshwari	23/Mar/2017	12.54	23/Mar/2017	13.00	33KV Feeder Fault
132 KV	Anjangaon - Akot	24/Mar/2017	10.34	24/Mar/2017	15.02	Due to O/L of Balapur-Patur Line Loading.
132 KV	Anjangaon - Akot	25/Mar/2017	10.34	25/Mar/2017	14.33	line Loading of Balapur-Akot.