

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 24/Mar/2025 to 30/Mar/2025

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
24/03/2025	12 Hrs	6049	1634	264	7947	11489	344	5234	3394	-2654	25144	0	25144	699	323	29430	29430	49.95
25/03/2025	12 Hrs	6447	1607	266	8320	11062	226	5433	3468	-2670	25249	0	25249	682	324	29515	29515	50.03
26/03/2025	12 Hrs	6517	1757	267	8541	11030	243	5367	3411	-2657	25332	0	25332	698	320	29610	29610	49.99
27/03/2025	11 Hrs	6695	1249	270	8214	11445	345	5362	3062	-2469	25339	0	25339	668	338	29434	29434	49.97
28/03/2025	12 Hrs	6263	1581	267	8111	10927	461	5033	3359	-2604	24695	0	24695	626	313	28830	28830	49.97
29/03/2025	11 Hrs	6149	1752	266	8167	10634	835	5058	3033	-2267	24863	0	24863	616	325	28668	28668	49.88
30/03/2025	11 Hrs	6442	1124	267	7833	11190	248	5252	2784	-1945	24798	0	24798	526	295	28128	28128	49.98
Maximum		6695	1757	270	8541	11489	835	5433	3468	-1945	25339	0	25339	699	338	29610	29610	50.03
Minimum		6049	1124	264	7833	10634	226	5033	2784	-2670	24695	0	24695	526	295	28128	28128	49.88
Average		6366	1529	267	8162	11111	386	5248	3216	-2467	25060	0	25060	645	320	29088	29088	49.97

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
24/03/2025	16 Hrs	6836	1706	261	8803	11163	178	5815	2369	-2264	25451	0	25451	990	497	29815	29815	50.03
25/03/2025	17 Hrs	7755	1737	258	9750	11108	271	6216	1586	-2533	25774	0	25774	721	388	30040	30040	50.00
26/03/2025	16 Hrs	6943	1758	265	8966	11321	449	5607	2277	-2590	25437	0	25437	696	311	29627	29627	49.98
27/03/2025	16 Hrs	7017	1208	269	8494	11368	594	5771	2155	-2506	25262	0	25262	656	328	29366	29366	49.92
28/03/2025	16 Hrs	6709	1975	265	8949	11593	282	5299	2128	-2452	25182	0	25182	786	329	29366	29366	49.93
29/03/2025	16 Hrs	7454	1856	254	9564	10804	120	5776	2070	-2300	25423	0	25423	644	433	29411	29411	49.92
30/03/2025	16 Hrs	7032	1011	259	8302	11138	257	5644	1825	-1803	24753	0	24753	591	496	28253	28253	49.98
Maximum		7755	1975	269	9750	11593	594	6216	2369	-1803	25774	0	25774	990	497	30040	30040	50.03
Minimum		6709	1011	254	8302	10804	120	5299	1586	-2590	24753	0	24753	591	311	28253	28253	49.92
Average		7107	1607	262	8975	11214	307	5733	2059	-2350	25326	0	25326	726	397	29411	29411	49.97

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
24/03/2025	20 Hrs	7233	2011	268	9512	10539	246	6846	0	-1661	24876	0	24876	1187	486	28816	28816	49.95
25/03/2025	20 Hrs	7780	1968	266	10014	10307	201	6868	0	-1693	25085	0	25085	1177	498	29065	29065	50.04
26/03/2025	20 Hrs	7947	1266	276	9489	9416	1217	6813	0	-1632	24704	0	24704	1164	487	28586	28586	50.00
27/03/2025	20 Hrs	8050	1568	277	9895	9723	686	6850	0	-1547	25011	0	25011	1169	498	28821	28821	50.02
28/03/2025	20 Hrs	7981	2215	269	10465	9734	382	6837	0	-1632	25161	0	25161	1206	459	29083	29083	49.97
29/03/2025	20 Hrs	7838	2094	267	10199	9734	328	6906	0	-1511	25035	0	25035	1168	498	28833	28833	50.04
30/03/2025	20 Hrs	7232	510	267	8009	10361	419	6099	0	-1572	22747	0	22747	748	473	26109	26109	49.95
Maximum		8050	2215	277	10465	10539	1217	6906	0	-1511	25161	0	25161	1206	498	29083	29083	50.04
Minimum		7232	510	266	8009	9416	201	6099	0	-1693	22747	0	22747	748	459	26109	26109	49.95
Average		7723	1662	270	9655	9973	497	6746	0	-1607	24660	0	24660	1117	486	28473	28473	50.00

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
24/03/2025	4 Hrs	7612	227	278	8117	10031	673	5988	0	-1479	22911	0	22911	705	154	25668	25668	50.00
25/03/2025	4 Hrs	7187	422	278	7887	10868	172	6486	0	-1327	23627	0	23627	649	422	26484	26484	49.95
26/03/2025	4 Hrs	7850	234	283	8367	10610	641	6021	0	-1344	23841	0	23841	625	474	26738	26738	49.96
27/03/2025	4 Hrs	7957	233	283	8473	9773	772	6770	0	-1406	23937	0	23937	618	331	26737	26737	50.01
28/03/2025	4 Hrs	7831	240	284	8355	9619	996	6661	0	-1217	23965	0	23965	691	380	26702	26702	49.98
29/03/2025	8 Hrs	7058	1924	280	9262	9063	915	6052	589	-1396	23931	0	23931	602	434	26917	26917	50.01
30/03/2025	23 Hrs	7146	387	274	7807	10286	740	6459	0	-1728	22996	0	22996	660	493	26445	26445	50.01
Maximum		7957	1924	284	9262	10868	996	6770	589	-1217	23965	0	23965	705	493	26917	26917	50.01
Minimum		7058	227	274	7807	9063	172	5988	0	-1728	22911	0	22911	602	154	25668	25668	49.95
Average		7520	524	280	8324	10036	701	6348	84	-1414	23601	0	23601	650	384	26527	26527	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
24/03/2025	169.826	27.537	6.504	203.867	0.219	255.418	256.150	9.295	146.678	25.305	20.058	8.994	-45.978	581.159	75.030	669.615
25/03/2025	174.440	29.162	6.517	210.119	0.229	254.991	254.270	7.063	151.768	26.111	19.240	10.089	-46.226	590.466	75.555	679.381
26/03/2025	177.537	27.315	6.609	211.461	0.354	249.474	249.513	13.355	147.329	25.062	19.255	10.134	-45.494	587.673	74.883	676.070
27/03/2025	180.612	21.910	6.647	209.169	0.435	243.742	243.614	16.783	151.252	24.331	19.217	9.585	-43.817	587.936	72.619	674.079
28/03/2025	176.483	32.477	6.596	215.556	0.125	238.483	237.860	14.325	148.342	24.764	20.260	9.609	-42.508	585.500	72.377	671.339
29/03/2025	174.625	40.467	6.486	221.578	0.121	236.388	234.108	13.275	148.549	23.945	18.172	10.421	-41.019	589.257	69.612	672.328
30/03/2025	168.755	21.232	6.511	196.498	0.064	254.206	249.380	10.269	140.600	21.730	14.850	10.394	-39.506	570.817	64.750	648.547
Maximum	180.612	40.467	6.647	221.578	0.435	255.418	256.150	180.612	151.768	26.111	20.260	10.421	-39.506	590.466	75.555	679.381
Minimum	168.755	21.232	6.486	196.498	0.064	236.388	234.108	168.755	140.600	21.730	14.850	8.994	-46.226	570.817	64.750	648.547
Average	174.611	28.586	6.553	209.750	0.221	247.529	246.414	174.611	147.788	24.464	18.722	9.889	-43.507	584.687	72.118	670.194

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
24/03/2025	0.457	8.541	23.758
25/03/2025	0.483	9.024	23.275
26/03/2025	0.470	9.494	22.805
27/03/2025	0.334	9.828	22.471
28/03/2025	0.574	10.402	21.897
29/03/2025	0.728	11.130	21.169
30/03/2025	0.331	11.461	20.838

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 24/Mar/2025 to 30/Mar/2025

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
24/03/2025	MONDAY	104.859	10522	151.291	6304	256.150	10673	255.418	10642	-0.732	-30
25/03/2025	TUESDAY	130.104	10470	124.166	5174	254.270	10595	254.991	10625	0.721	30
26/03/2025	WEDNESDA	96.698	10244	152.815	6367	249.513	10396	249.474	10395	-0.039	-2
27/03/2025	THURSDAY	97.302	10004	146.312	6096	243.614	10151	243.742	10156	0.128	5
28/03/2025	FRIDAY	97.631	9771	140.229	5843	237.860	9911	238.483	9937	0.623	26
29/03/2025	SATURDAY	95.889	9616	138.219	5759	234.108	9754	236.388	9850	2.280	95
30/03/2025	SUNDAY	104.919	10246	144.461	6019	249.380	10391	254.206	10592	4.826	201
Total		727.402		997.493		1724.895		1732.702		7.807	

Transmission Line Outages/Trippings from 24.03.2025 to 30.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
220/22KV 50MVA PTR 3 @ BHOSARI 2	24-07-24	23:02	25-03-25	20:28	Tripped due to caught fire.	T	220 KV
220KV TULJAPUR-BALE CKT	03-03-25	0:45	25-03-25	15:55	TULJAPUR: D/P,Z1,B PH,33KM, CB CLOSED AT BALE END.	T	220 KV
400/11.5 KV 110MVA STN T/F 6A @ DEEPNAGAR	08-03-25	10:44	26-03-25	16:47	WINDING TEMP TRIPPED, MTR OPTD.	T	400 KV
CHANDRAPUR - KHAPERKHEDA	20-03-25	13:42	26-03-25	19:50	Height raising work with monopole tower on 400kV Chandrapur-Khaperkheda single ckt line between tower no.34 and 35.	PO	400 KV
KHARGHAR - SONKHAR	21-03-25	12:55	27-03-25	15:10	For 220kV stub bus stringing work for new ICT IV bay.	PO	220 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	21-03-25	0:45	26-03-25	20:52	IN VIEW OF 400KV TALEGAON - CHAKAN LINE LOADING	HT	400 KV
WAGHIVALI - MANKHURD	21-03-25	4:30	28-03-25	13:00	Project Work - 110 kv Waghivali Mankhurd line from loc. 68A to Waghivali end to facilitate tower erection work at loc 120N, 122N & 123N	PO	110 KV
PAREL MAHALAXMI 1	22-03-25	8:29	26-03-25	12:58	PROJECT WORK-REPLACEMENT OF CABLE	PO	110 KV
220/33KV 100MVA PTR 2 @ 5 STAR MIDC, KAGAL	23-03-25	17:40	25-03-25	14:11	Outage proposal on 220/33KV 100MVA Voltamp T/F for new HV and LV bay commissioning work, dismantling of existing IPS tube bus and its support structure, dismantling of cable structure work, all jumpering work on dt. 23.03.2025 to 25.03.2025 at 220 kV Five Star MIDC S/stn, kagal,	PO	220 KV
BUS COUPLER @ SONKAR	23-03-25	22:40	24-03-25	3:06	Post Monsoon Maintenance & Diagnostic Testing of 220kV Bus Sectionalizer Bay at 220kV Sonkhar S/S	PO	220 KV
DAHANU - VERSOVA	23-03-25	9:44	24-03-25	11:24	Relocation / Modification of lines infringing NHAI route-Temporary Shifting of lines on ERS at SS 158 & SS 163	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	24-03-25	7:08	24-03-25	22:05	Load management.	HT	220 KV
HINJAWADI I- CHINCHWAD	24-03-25	6:12	26-03-25	0:02	Load management.	HT	220 KV
MALEGAON-SATANA	24-03-25	1:30	24-03-25	18:22	Load management.	HT	220 KV
MALEGAON-SATANA	24-03-25	23:20	25-03-25	18:12	Load management.	HT	220 KV
MIRAJ - ICHALKARANJII	24-03-25	18:10	24-03-25	22:57	1)For load management , 220KV Miraj Circuit Kept off for 220 KV Main Bus section II outage at 220 KV Tilawani substation for NEW 100 MVA PTF no. 3 main bus jumpering work	PO	220 KV
ONGC PANVEL - TSS PANVEL	24-03-25	15:17	24-03-25	22:46	220 kV Circuit Breaker Mechanism problem need to attend on urgent basis.	EO	220 KV
TALANDGE - ICHALKARANJII 1	24-03-25	18:16	24-03-25	22:42	Quarterly maintenance work	PO	220 KV
URSE-CHINCHWAD	24-03-25	13:48	24-03-25	14:03	Tripped on distance protection and AR successful from Urse end.	T	220 KV
220 KV CHANDRAPUR 2 - CHANDRAPUR MIDC CKT	24-03-25	9:41	24-03-25	17:05	Replacement of damage rph 29d iso female jaw due to heavy sparking of 220kv chd-2 at 220kv/400kv s/st. gcr 1, msetcl, chandrapur.	HT	400 KV
220 KV KALMESHWAR WARUD CKT I	24-03-25	11:53	24-03-25	18:39	Diagnostic testing of bay equipment's.	HT	220 KV
220/110 KV 100 MVA PTR 1 @ BIDRI	24-03-25	11:40	24-03-25	14:40	Quarterly maintenance work and checking oil levels in conservator	PO	220 KV
220/33 KV 50 MVA PTR - 7 @ WATHAR	24-03-25	11:40	24-03-25	17:35	Quarterly maint work	PO	220 KV
220/33 KV 50 MVA PTR 2 @ BABHLESHWAR	24-03-25	18:31	24-03-25	22:00	Bay equipment maintenance, and diagnostic testing of bay equipments	PO	220 KV
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	24-03-25	19:04	24-03-25	23:25	Tripped on NDR protection.	T	400 KV
400/220KV 105 MVA SPARE ICT @ DHULE	24-03-25	8:55	24-03-25	14:35	For diagnostic testing work	PO	400 KV
400/220KV 167 MVA SPARE ICT @ DHULE	24-03-25	14:53	24-03-25	18:57	For diagnostic testing work	PO	400 KV
AKOLA II - EKTUNI CKT - 1	24-03-25	14:13	24-03-25	17:16	Tripped on distance protection.	T	765 KV
Main Bay 412 of Chadrapur II ckt 2 @ C'pur Sw.	24-03-25	6:57	24-03-25	16:07	Main CB Mechanism overhauling work	PO	400 KV
PHALTAN MIDC - WALCHANDNAGAR	24-03-25	11:40	24-03-25	20:07	D/C stringing for LILO on 132 KV Lonand - Phaltan line for 220 KV Phaltan MIDC S/s.	PO	220 KV
TATA BORIVLI MSETCL BORIVLI 2	24-03-25	9:18			Line to be shift on TBC for Overhauling of Pole and Mechanism of 145 kV Circuit Breaker.	PO	110 KV
TBC @ CHAKAN	24-03-25	13:12	24-03-25	19:15	For attending hotspot at 89A Bph PG isolator IPS tube clamp and 89D CB isolator maintenance and routine maintenance & DT.	PO	400 KV
ALEPHATA-PARGAON(KATHAPUR)	25-03-25	7:11	25-03-25	22:11	Load management.	HT	220 KV
BHUGAON - WARDHA (PG)	25-03-25	10:44	25-03-25	19:13	AMP of Line Bay & O/H of CB, Line to be shifted on TBC for 7 days	PO	220 KV
BORIVALI - TARAPUR	25-03-25	21:32	26-03-25	8:54	For replacement of damage conductor and strengthening thereof in view of 400 kV Kudus LILO.	EO	220 KV
TEMGHAR - KALWA	25-03-25	19:00	26-03-25	23:51	1) For line diversion through 6 nos. ERS towers & erection of new monopole in b/w existing TL No. 27-28 below 220kV Kalwa-Temghar line under ORC scheme of line shifting & modification in b/w existing TL No. 25-28 within premises of Lodha at village Mankoli. 2) At 220kV Temghar: i.220kv Kalwa Temghar line ABB make breaker mechanism Overhauling, ii.hot spot attending work iii.Diagnostic testing work at 220kv Temghar ss.	PO	220 KV
220/132 KV 150 MVA ICT 2 @ EKLAHRE (GCR)	25-03-25	12:36	25-03-25	21:04	5)Nature of work to be carried out Whether included in quarterly/six monthly outage proposal or For Replacement of existing backup relay by Siemens Make relay as per instruction of HO	PO	220 KV
220/33 KV 50 MVA PTR 1 @ BABHLESHWAR	25-03-25	18:22	25-03-25	20:58	Quarterly bay equipment maintenance work and diagnostic testing work	PO	220 KV
220/33KV 25MVA T/F 2 @ MHAISAL	25-03-25	9:57	25-03-25	19:05	1. Oil Filtration Work 2. OLTC Top plate Oil leakage attending work 3. 33kv Bedag feeder re-orientation work	PO	220 KV
220KV CHANDRAPUR MIDC(AT 400KV CHANDRAPUR 2 S/S)	25-03-25	8:01	25-03-25	9:31	Removing of plastic sack/bag stuck on y phase conductor of line between span at loc. no. m/c 25-m/c 26.	HT	220 KV
35 MVA 220/ 6.6 KV STN TF - II @ PARLI U-8	25-03-25	11:15	25-03-25	15:08	1.diagnostic testing 2. ct oil leakage work 3. bay maint. work.	HT	220 KV
AKOLA - KHADKA (BHUSAWAL)	25-03-25	16:11	26-03-25	0:01	distance protection	T	400 KV
BUS COUPLER @ SONKAR	25-03-25	7:43	25-03-25	8:38	Outage was availed on 220kV Bus sectionalizer at 220kV Sonkhar S/stn on 23.03.2025 for various testing activities.During the testing high tan-delta value of B ph CT is found.Therefore now outage is required for Reconfirming high tan-delta value of B ph CT in daytime so as to initiate replacement of the CT to avoid any untoward incidence.	EO	220 KV
EKLAHARE (OCR) - NAVASARI CKT - 2	25-03-25	18:45	05-04-25	9:55	H/T for load management.	HT	220 KV
KORADI - SATPUR	25-03-25	11:24	29-03-25	18:18	For replacement of CVT & Isolator at Sarni end (MPPGCL) under ADD CAP works.Dia to be kept open at both sides.	PO	400 KV
MAIN BUS SECTION - 1 @ EKLAHARE (GCR)	25-03-25	11:40	25-03-25	12:30	Hotspot attending of GCR side isolator GCR side jaw finger.	EO	220 KV
MHAISAL - ALKUD	25-03-25	17:18	25-03-25	20:25	Hotspot attending work at Y ph gantry jump & R Ph WT Bottom	PO	220 KV
PHALTAN MIDC - CSSK BHAVANI NAGAR	25-03-25	8:48	25-03-25	19:25	D/C stringing for LILO on 132 KV Lonand - Phaltan line for 220 KV Phaltan MIDC S/s	PO	220 KV

Transmission Line Outages/Trippings from 24.03.2025 to 30.03.2025						
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type Voltage
AKOLA - WARDHA(PG) CKT - 1	26-03-25	7:48	26-03-25	23:17	Work by PGCIL	PO 400 KV
AKOLA - WARDHA(PG) CKT - 2	26-03-25	7:46	26-03-25	23:43	Work by PGCIL	PO 400 KV
ALEPHATA-PARGAON(KATHAPUR)	26-03-25	11:15	26-03-25	15:28	CB CRM, CB Timing & CT Tan delta & General Bay Maintenance	PO 220 KV
ALEPHATA-PARGAON(KATHAPUR)	26-03-25	6:16	26-03-25	22:04	Load management	HT 220 KV
CHANDRAPUR - PADGHE HVDC POLE 2	26-03-25	21:30	27-03-25	0:43	HVDC Pole 2 line connecting IPS Tube(non connecting end) to line at HVDC Terminal Station, Chandrapur	EO 500 KV
GHATGHAR - BAGGAON	26-03-25	22:52	26-03-25	23:27	Distance Protection	T 220 KV
LONIKAND I - TALEGAON (PGCIL)	26-03-25	12:38	26-03-25	12:53	Tripped from Lonikand end only	T 400 KV
MALEGAON-SATANA	26-03-25	4:26	26-03-25	18:11	Load management	HT 220 KV
PARLI NEW TPS - BEED CKT 1	26-03-25	9:03	26-03-25	16:20	Replace bus to isolator Y&B phase jump	PO 220 KV
220 KV CHALISGAON - KHADKA CKT -3	26-03-25	19:27	26-03-25	20:45	Distance protection	T 220 KV
220 KV PATODA - MANJARSUMBHA	26-03-25	10:20	26-03-25	13:17	Diagnostic testing work	PO 220 KV
220 KV VIRODA - AMALNER	26-03-25	13:39	26-03-25	17:46	Replacement of 89L faulty isolator mechanism box and diagnostic testing of bay equipments	PO 220 KV
220/132 KV 200 MVA ICT 3 @ BABHLESHWAR	26-03-25	16:16	26-03-25	20:40	Quarterly maintenance & diagnostic testing of bay equipments.	PO 220 KV
400/220/33KV 500 MVA ICT - 2 @ KUDUS	26-03-25	14:09	26-03-25	19:26	Outage required for ICT-2 Relays testing and respective settings changing work with respect to New Future 220 KV LILO lines charging at 400 KV Kudus S/s	EO 400 KV
AURANGABAD(MS) - PUNE (GIS) CKT - 1	26-03-25	21:30	07-04-25	11:49	IN VIEW OF 400KV TALEGAON - CHAKAN LINE LOADING	HT 400 KV
BUS COUPLER @ URAN	26-03-25	13:17	26-03-25	17:21	Heavy Oil leakage observed from bottem tank on B PH CT of 220kV BUS COUPLER hence Replacement of this B PH CT.	EO 220 KV
EKLAHARA(OCR)-RAYMOND	26-03-25	9:35	02-04-25	21:23	H/T for load management.	HT 220 KV
KARAD -MUDSHINGI CKT- 4	26-03-25	16:47	26-03-25	20:53	For flashover R ph suspension polymer insulator string replacement at loc no. 161 & R ph tension polymer insulator string at loc no. 162.	EO 220 KV
NERLE - DASGAON	26-03-25	10:00	26-03-25	18:00	Quarterly Maintenance Work at 220kV Dasgaon S/Stn	PO 220 KV
PHALTAN MIDC - WALCHANDNAGAR	26-03-25	8:58	26-03-25	19:25	D/C stringing for LILO on 132kV Lonanad-Phaltan line for 220kV Phaltan MIDC S/stn.	PO 220 KV
TBC @ ALEPHATA	26-03-25	15:35	26-03-25	16:03	CB CRM, CB Timing & CT Tan delta & General Bay Maintenance.	PO 220 KV
TBC @ JEUR	26-03-25	14:15	26-03-25	15:15	Outage is required for Quarterly Maintenance	PO 220 KV
TIE BAY (414) OF GT-8 @ CHANDRAPUR SWITCHING SS	26-03-25	6:20	26-03-25	16:18	Tie CB Mechanism overhauling work	PO 400 KV
TROMBAY - DHARAVI 9	26-03-25	10:47	30-03-25	11:29	PROJECT WORK: For shifting of existing cable from Sion Hospital Bridge and reroute through micro tunnelling from Hindu Smashan Bhumi to Dharavi RSS	PO 220 KV
220 KV KHADKA (400 KV) -CHALISGAON CKT -3	27-03-25	10:27	27-03-25	12:35	Faulty disc replacement work	400 KV
ALEPHATA-PARGAON(KATHAPUR)	27-03-25	6:15	27-03-25	21:50	Load management	HT 220 KV
AMBAZARI-KALMESHWAR	27-03-25	13:00	27-03-25	14:49	Distance protection	T 220 KV
CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	27-03-25	10:53	27-03-25	14:55	Tripped on distance protection	T 400 KV
CHANDRAPUR-PARLI CKT-3	27-03-25	19:10	27-03-25	23:43	"To attend hotspot on Bph CBI Isolator in male-female jaw assembly of 400KV CHD-PARLI CKT-3.	EO 400 KV
HINJAWADI I- CHINCHWAD	27-03-25	4:54	28-03-25	0:00	Load management	HT 220 KV
KUMBHARGAON-BHOKAR CKT 1	27-03-25	14:25	27-03-25	16:06	Attending Hotspot on CT work	220 KV
MALEGAON-SATANA	27-03-25	4:21	27-03-25	18:14	Load management	HT 220 KV
MUMEWADI -HALKARNI 2 LINE	27-03-25	9:21	27-03-25	16:40	For Quarterly Maintenance work	PO 220 KV
ONI KHAREPATAN LINE	27-03-25	11:07	27-03-25	13:10	For circuit breaker timing test purpose.	PO 220 KV
PADGHE - NAGOTHANE CKT - 1	27-03-25	8:49	27-03-25	23:19	1) Replacement of old CT & CVT MK Box. 2) Bay Maintenance Work. 3) MTAMC Work. 4) Distance Relay replacement work.	PO 400 KV
PADGHE - NAGOTHANE CKT - 1	27-03-25	8:49	27-03-25	23:19	For Earth wire restringing work & jumper tightening work	PO 400 KV
PEDHAMBE ONI LINE	27-03-25	13:21	27-03-25	14:46	For circuit breaker timing test purpose.	PO 220 KV
POPHLI PEDHMBE LINE- 1	27-03-25	12:10	27-03-25	16:35	For bay P/M work	PO 220 KV
SADAWAGHAPUR KARAD CKT 1	27-03-25	4:26	27-03-25	5:08	Distance Protection	T 220 KV
SADAWAGHAPUR KARAD CKT 2	27-03-25	11:52	27-03-25	15:34	Relay Testing & Quarterly Maintenance Work	PO 220 KV
TEMGHAR - KALWA	27-03-25	23:44	28-03-25	2:43	To attend hot spot at newly erected ERS No. 1 & Monopole No. 5.	EO 220 KV
132KV ATLANTIC URJA CKT	27-03-25	19:00	27-03-25	19:28	Distance protection operated	T 132 KV
220 KV BUS COUPLER @ CHANDRAPUR	27-03-25	9:24	27-03-25	17:23	Commissioning work of siemens make line back-up protection relay	PO 400 KV
220/132KV 100MVA ICT 1 @ KATHAPUR	27-03-25	13:05	27-03-25	17:50	Bushing, winding tan delta , relay testing and Diagnostic testing work.	PO 220 KV
220/132KV 100MVA ICT-1 @ WALCHANDNAGAR	27-03-25	17:05	27-03-25	18:30	Outage for Testing of ICT HV CT tandelta	PO 220 KV
220/33 KV 100 MVA PTR 1 @ SADAWAGHAPUR	27-03-25	14:45	27-03-25	16:30	Relay Testing & Quarterly Maintenance Work	PO 220 KV
220/33KV 50MVA PTR 1 @ KATHAPUR	27-03-25	18:30	27-03-25	21:30	Bushing, Winding tan Delta and relay testing work.	PO 220 KV
220KV HINGOLI-KURUNDA CKT	27-03-25	8:07	27-03-25	11:43	Attending Hot spot work	220 KV
400/132 KV 200 MVA ICT - 1 @ KHADKA	27-03-25	16:07	01-04-25	15:02	ICT Charged from LV side only	HT 400 KV
400/132 KV 200 MVA ICT - 1 @ KHADKA	27-03-25	9:40	27-03-25	15:20	400/132 kV 200 MVA ICT 1 for attending Red Hotspot on 132 kV side CT Clamp of Y-Ph	EO 400 KV
400/220/33 KV 500 MVA ICT - 3 @ KOLHAPUR	27-03-25	18:33	28-03-25	0:22	Hot-spot observed at R-ph , A bus gyanitary.	EO 400 KV
400/220kV 105 MVA SPARE ICT @ NEW KOYNA	27-03-25	9:40	29-03-25	14:12	Oil leakage attending work	PO 400 KV
BKC - CHEMBUR CKT - 1	27-03-25	11:33	27-03-25	15:01	CT modification as suggested by OEM	EO 220 KV
BKC - CHEMBUR CKT - 2	27-03-25	18:38	27-03-25	18:38	CT modification as suggested by OEM	EO 220 KV
CHAKAN (400KV) - VOLKSWAGEN	27-03-25	11:27	27-03-25	18:02	For 400kV Chakan end CT/CC Diagnostic testing and routine maintenance.	PO 220 KV
KARAD - DASGAON	27-03-25	10:18	27-03-25	15:41	Quarterly Maintenance Work	PO 220 KV
MALEGAON - KALWAN CKT-1	27-03-25	7:05	27-03-25	12:39	For replacement of Y & B ph CT to stub bus jump	PO 220 KV
MURUD - TULIAPUR	27-03-25	11:07	27-03-25	18:07	1.Circuit breaker SF6 gas pipeline replacement work, 2.Diagnostic testing & bay maintenance work, 3.Relay testing work, 4.CT secondary minor oil leakage attending work.	PO 220 KV
PALGHAR - NALASOPARA	27-03-25	5:08	27-03-25	9:14	For shifting the Bunching from TL No.82 Nalasopara side to TL No.82 Palghar Side (Due to Cross arm found Bend at TL No 80 B ph (TOP Phase)	EO 220 KV
PHALTAN MIDC - CSSK BHAVANI NAGAR	27-03-25	10:10	27-03-25	16:40	D/C stringing for LILO on 132 KV Lonand - Phaltan line for 220 KV Phaltan MIDC S/s.	PO 220 KV
TBC @ RANJANGAON	27-03-25	15:24	27-03-25	15:30	Diagnostic testing work	PO 220 KV
TBC @ VSNL	27-03-25	11:59	27-03-25	14:25	Annual maintenance work & DT	PO 220 KV
BHANDARA-ULTRATECH CEMENT	28-03-25	19:27	28-03-25	20:26	ATTENDING HOTSPOT ON R PH WT	220 KV

Transmission Line Outages/Trippings from 24.03.2025 to 30.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
CHANDRAPUR - PADGHE HVDC POLE 2	28-03-25	0:19	28-03-25	3:14	HVDC Pole 2 line connecting IPS Tube(non connecting end) to line at HVDC Terminal Station, Chandrapur Continous Chattering and sparking observed	EO	500 KV
CHANDRAPUR-PARLI CKT-3	28-03-25	18:24	28-03-25	23:02	Tripped on distance protection	T	400 KV
HALKARNI-OLAM AGRO (HEMRUS) LINE	28-03-25	14:22	28-03-25	15:29	For attending Hot-spot of R-Ph CC of Olam Bay at Halkarni end	EO	220 KV
HINJAWADI-I- CHINCHWAD	28-03-25	5:08	01-04-25	22:13	Load management	HT	220 KV
KANHAN-ULTRATECH CEMENT	28-03-25	17:50	28-03-25	19:13	TO ATTENDING HOTSPOT ON CB POLE AND LINE ISOLATOR AT ULTRATECH END		220 KV
MALEGAON-SATANA	28-03-25	4:11	28-03-25	19:17	Load management	HT	220 KV
PETH- MUDSHINGI 1 LINE	28-03-25	7:55			For D/C suspension tower replacement at loc no. 167 & 168 by D/C tension towers (6 meter & 9 meter extension) for height raising at new NH-166 Ratnagiri- Nagpur highway crossing at Nagaon Village, Kolhapur.	PO	220 KV
PIRANGUT - HINJAWADI 2	28-03-25	17:28	28-03-25	18:12	Distance protection	T	220 KV
PIRANGUT - HINJAWADI 2	28-03-25	18:58	30-03-25	17:25	Tripped on distance protection	T	220 KV
WADA - BHAVEGHAR	28-03-25	13:19	28-03-25	14:50	Tree cutting between Loc no 2-3 as during tree cutting the tree may come in induction zone.	EO	220 KV
220/100 KV 200 MVA ICT 2 @ KOLSHET	28-03-25	17:16	29-03-25	22:18	CB overhauling and Diagnostic Testing & Bay Maint.work	PO	220 KV
220/132 KV 200 MVA ICT 1 @ RAYMOND	28-03-25	13:30	28-03-25	18:27	Replacement of Backup Relay of ICT-1	PO	220 KV
220/132 KV 200 MVA ICT 2 @ BABHLESHWAR	28-03-25	17:32	28-03-25	21:08	Quarterly maintenance & diagnostic testing of bay equipments.	PO	220 KV
220KV GHATODI CYCLIC SOLAR CKT	28-03-25	16:39	29-03-25	1:08	FOR SAND FILLING IN UG CABLE LOOPING AREA AT 220KV GHATODI S/STN END (GSS) FOR CYCLICSOLAR BAY	PO	220 KV
400/220 KV 500 MVA ICT - 5 @ PADGHE	28-03-25	7:13	29-03-25	20:33	For connection of Gantry Jumper between new ICT - 6 & existing ICT - 5 by hot line method. (For Safety Purpose) ICT-5 in service through TBC.	PO	400 KV
400/220/33 KV 315 MVA ICT - 3 @ KHARGHAR	28-03-25	20:27	29-03-25	2:04	For reconnecting of 400kV C bus Through Jumpers of 400kV ICT4 bay. For safety purpose ICT3 need to be in out condition.	EO	400 KV
400/220/33 KV 500 MVA ICT - 3 @ WALUJ	28-03-25	12:41	28-03-25	18:38	Routine Maintenance and Diagnostic Testing Work.	PO	400 KV
400/220KV 105 MVA SPARE ICT - 1 @ BABHALESHWAR	28-03-25	11:36	28-03-25	13:11	Bushing Tan Delta	PO	400 KV
AKOLA - KHADKA (BHUSAWAL)	28-03-25	9:25	28-03-25	13:19	emergency outage required for repairing/maintenance work of 400kV Khadka-Akola B-phase line Isolator jaw at 400kV Khadka SS from 10=00 to 15=00hrs.	EO	400 KV
BUS PT BAY @ FLAGSHIP	28-03-25	15:38	28-03-25	19:50	220 kv bus isolators alignment work & HYM. Work will be carried out by agency.	PO	220 KV
BUS PT-2 @KAMBA-220 KV	28-03-25	16:10	28-03-25	18:21	For attending leakage from 220kV R-ph PT and to carry out diagnostic Testing & maintenance work.	PO	220 KV
BUS SECTION 1 @ FLAGSHIP	28-03-25	15:27	28-03-25	19:50	1) Cold washing of suspension and tension strings 2) Bus isolators alignment work. Said work to be carried out by agency	PO	220 KV
BUS SECTION 3 @ FLAGSHIP	28-03-25	15:38	28-03-25	19:50	1) Cold washing of suspension and tension strings 2) Bus isolators alignment work. Said work to be carried out by agency	PO	220 KV
CHINCHWAD 2 - FLAGSHIP	28-03-25	15:05	28-03-25	23:37	Line isolators alignment work.	PO	220 KV
KARAD -MUDSHINGI CKT 2-TAK	28-03-25	8:03	28-03-25	13:54	For D/C suspension tower replacement at loc no. 167 & 168 by D/C tension towers (6 meter & 9 meter extension) for height raising at new NH-166 Ratnagiri- Nagpur highway crossing at Nagaon Village, Kolhapur.	PO	220 KV
KORADI-AMBABAZARI-II	28-03-25	0:12	28-03-25	18:39	K- R-Y PH, Z1, 15.3 KM, 9 KA, 4.4 KA. A - R-Y PH, Z1, 4.28 KM, 17.48KA, 14.07 KA.	T	220 KV
MAHAPE - RELIANCE GIS	28-03-25	9:31	29-03-25	19:41	CGL make Circuit Breaker Pole overhauling work by Agency.	PO	220 KV
MAIN BAY (422) OF FUTURE CKT - 2 @ WARORA	28-03-25	9:15	28-03-25	16:24	CB DCRM/CRM/Timing, CT C & Tan Delta work to be carried out.	PO	400 KV
NANDGAON PETH-AMRAVATI	28-03-25	10:28	28-03-25	17:01	REPLACEMENT OF DISCS AT TENSION LOCATION NO. T2 R PH STN-AMT, T2 Y PH STN-NANDGAON IN & LILO 39 R PH STN AMT, LILO 86 R PH STN-AMT, & LILO 87 B PH DTN-AMT OUT, 87 B PH STN-NADGAON FOUND FAULTY IN PID	PO	220 KV
PEDAMBE-KALAMBANI(TSS)	28-03-25	9:16	28-03-25	15:38	Bay P/M work.	PO	220 KV
PHALTAN MIDC - CASK BHAVANI NAGAR	28-03-25	9:40	28-03-25	20:50	D/C stringing for LILO on 132kV Lonand-Phaltan line for 220kV Phaltan MIDC S/stn	PO	220 KV
POLE-1 BASE AC FILTER Z1- Z2(200MVAR) @ PADGHE HVDC	28-03-25	13:05	28-03-25	16:44	For attending the non closing issue of 400 kV Circuit breaker (Q1) of base filter.	EO	500 KV
WAGHIVALI - CHEMBUR	28-03-25	4:06	28-03-25	6:39	PROJECT WORK-Normalising 110 kV Waghivali Chembur mankhurd three terminal line after tower erection work at loc 120N, 122N & 123N.	PO	110 KV
WAGHIVALI - MANKHURD	28-03-25	4:06	28-03-25	13:00	PROJECT WORK-Normalising 110 kV Waghivali Chembur mankhurd three terminal line after tower erection work at loc 120N, 122N & 123N.	PO	110 KV
BORIVALI - TARAPUR	29-03-25	9:02	29-03-25	19:56	formation of new 220kV Kudus-Ghodbander line & 220kV Kudus-Boisar line after completion of project work of construction of M/C LILO on 220kV Tarapur-Borivali & Boisar-Ghodbandar line for 400kV Kudus S/Stn.	PO	220 KV
CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	29-03-25	18:27	29-03-25	21:10	Tripped on distance protection	T	400 KV
CHANDRAPUR GCR - CPUR RLY TSS 2	29-03-25	9:28	29-03-25	17:24	COMMISSIONINGWORK OF SIEMENS MAKE LINE BACK-UP PROTECTION RELAY	PO	220 KV
MIRAJ - ICHALKARANJII	29-03-25	22:45	30-03-25	2:27	For propoer load management on at 220kV Tilawani S/S during outage period of 220kV Talandage- Tilawani Ckt 2 , 220kV Miraj- Tilawani line needs to be kept off at 220kV Tilawani S/S end.	EO	220 KV
TALANDGE - ICHALKARANJII 2	29-03-25	22:54	30-03-25	2:22	For attending hotspot at TL No 45, Bph (96C)	EO	220 KV
TALEGAON (AMBI)-GENERAL MOTORS	29-03-25	17:45	30-03-25	16:45	Maintenance at GM end by consumer.	PO	220 KV
THEUR-PHURSUNGI CKT II	29-03-25	13:23	30-03-25	17:32	Replacement of faulty backup relay	EO	220 KV
220 KV BUS COUPLER	29-03-25	16:31	29-03-25	17:30	FOR DIAGNOSTIC TESTING OF BAY EQUIPMENTS	PO	220 KV
220/132 KV 100 MVA ICT 1 @ BHOKAR	29-03-25	12:00	29-03-25	14:59	TO ATTEND HOTSPOT OBSERVED BY THERMO VISION	PO	220 KV
220/132 KV 200 MVA ICT 1 @ AHMEDNAGAR	29-03-25	11:18	29-03-25	16:02	1)For Daignostice testing work. 2) For replacement of the faulty Balloon of main conservators tank and attending oil leakage from the prismatic oil level indicator	PO	220 KV
220/33KV 50MVA PTR 1 @ DASTURI	29-03-25	13:05	01-04-25	13:00	Drive mechanism overhauling of 220KV ABB make CB of 50MVA TF bay at Dasturi S/s by agency.	PO	220 KV
400 KV WALUJ (400 KV) - BABHALESHWAR CKT	29-03-25	8:13	29-03-25	8:58	Tripped on distance protection	T	400 KV
400 KV WALUJ (400 KV) - BABHALESHWAR CKT	29-03-25	14:48	29-03-25	19:53	In context of tripping at 08:13 Hrs on Dt:-29.03.2025. A/R successful at Babhaleshwar end but A/R at Waluj end was not successfully operated. Hence Distance relay testing for both Main-1 & Main-2 is essential at Waluj end.	EO	400 KV
BORIVALI - BOISAR (PG)	29-03-25	9:16	29-03-25	18:18	For Safety purpose.	PO	220 KV
KALYAN KALWA SALSETTE 1	29-03-25	11:13	29-03-25	13:43	For Installation of TBR with concave mirror at loc 59 to 65	PO	110 KV

Transmission Line Outages/Trippings from 24.03.2025 to 30.03.2025							
Name of Line	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type	Voltage
KALYAN KALWA SALSETTE 2	29-03-25	7:52	29-03-25	11:04	For Installation of TBR with concave mirror at loc 59 to 65	PO	110 KV
MAIN BAY (413) OF GT - 8 @ CHANDRAPUR SWITCHING SS	29-03-25	7:52	29-03-25	15:27	Troubleshooting of 413 Main Bay CB	PO	400 KV
NEW KOYNA - PEDAMBE	29-03-25	9:31	29-03-25	16:12	For Bay P/M work	PO	220 KV
PALGHAR - NALASOPARA	29-03-25	6:54	29-03-25	8:33	To attend the Hot Spot at TL no.82 at bunching Rph & Bph. Temperature- 134℃ & 140℃ respectively	EO	220 KV
PHALTAN MIDC - WALCHANDNAGAR	29-03-25	8:21	29-03-25	21:30	D/C Stringing for LILO on 132kv Lonand-Phaltan line for 220KV Phaltan MIDC S/stn.	PO	220 KV
ALEPHATA-PARGAON(KATHAPUR)	30-03-25	6:13	30-03-25	21:16	H/T for load management.	HT	220 KV
INFOSYS - HINJAWADI 1	30-03-25	15:09	30-03-25	17:25	Bunching of 220kv pirangut -Hinj-2 line with 220kv Hinj-1 -infosys line on CTT Tower	EO	220 KV
MALEGAON-SATANA	30-03-25	3:22	30-03-25	17:43	H/T for load management.	HT	220 KV
220 KV KALMESHWAR WARUD CKT I	30-03-25	7:58	30-03-25	19:09	FOR CONNECTING JUMPERS OF 220KV KALMESHWAR-WARUD LINE PH-3 FROM LOCO NO.169 TO 313 OF 220KV KALMESHWAR WARUD LINE PH-5.	PO	220 KV
220 KV KALMESHWAR WARUD CKT II	30-03-25	19:35	31-03-25	19:58	220kv Kalmeshwar warud ckt 2 tripped at 19:35 hrs from kalmeshwar end while first time charging of the line tripped on Y,B-Phase.	T	220 KV
220 KV KALMESHWAR WARUD CKT II	30-03-25	7:59	31-03-25	19:48	Connecting jumper of 220KV Kalmeshwar- Warud line PH-III from LOC no.169 to 313 of 220kv Kalmeshwar warud line PH-IV.	HT	220 KV
400/220/33 KV 315 MVA ICT - 3 @ KHARGHAR	30-03-25	9:49	30-03-25	20:12	For attending Hot Spots on 400kv B Bus by Hotline Method in ICT - 3 span 1. Hotspot on R phase B Bus PG isolator Hanger rod 2. Hotspot on B phase B Bus PG isolator Hanger rod 'L' patti clamp	EO	400 KV
400KV TIE BAY 402 STN TF 1 AND AKOLA2 CKT 1 @ NANDGAONPETH	30-03-25	11:35	31-03-25	17:41	402 tie bay SF6 gas replenishment alarm announced at 8.44hrs in SCADA. Physically checked and observed that in Y phase sf6 gas pressure is showing 6.22bar. outage is required for leakage arresting and SF6 gas filing .	EO	400 KV
B - BUS @ KHARGHAR	30-03-25	10:20	30-03-25	19:33	For attending Hot Spots on 400kv B Bus by Hotline Method in ICT - 3 span 1. Hotspot on R phase B Bus PG isolator Hanger rod 2. Hotspot on B phase B Bus PG isolator Hanger rod 'L' patti clamp	EO	400 KV
JEJURI(OLD)-PHURSUNGI 1	30-03-25	11:45	30-03-25	15:31	Tripped on distance protection.	T	220 KV
PHALTAN MIDC - CASK BHAVANI NAGAR	30-03-25	8:45	30-03-25	17:00	D/C Stringing for LILO on 132kv Lonand-Phaltan line for 220kv Phaltan MIDC S/Stn.	PO	220 KV
PHALTAN MIDC - WALCHANDNAGAR	30-03-25	17:25	30-03-25	22:00	4N ature ature of work to be carried outD/C stringing for LILO on 132 KV Lonand - Phaltan line for 220 KV Phaltan MIDC S/s	EO	220 KV

Generator Unit Outages/Trippings from 24.03.2025 to 30.03.2025						
Name of Unit	Date Trip	Time Trip	Date Sync	Time Sync	Reason	Outage Type
PGPL U2	07-02-17	17:3		Continued.	No Schedule.(NO PPA)	NOPPA
PGPL U1	07-02-17	17:3		Continued.	No Schedule (NO PPA)	NOPPA
VIPL U-1	29-12-18	0:3		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	NOPPA
VIPL U-2	17-01-19	0:15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	NOPPA
Tarapur 1	08-01-20	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	FORCED
Tarapur 2	13-07-20	4:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	FORCED
Koradi Unit 7	27-04-21	20:03		Continued.	Retired (04/08/2021 At 00.00)	FORCED
Ghatghar Unit-2	26-05-24	13:17		Continued.	Stator Earth Fault	FORCED
Chandrapur Unit 9	11-01-25	18:55		Continued.	Generator Protection operated	FORCED
Uran Unit 7	04-03-25	14:15		Continued.	Turbine bearing vibration high	FORCED
JSW (J) U1	12-03-25	14:30	01-04-25	17:09	Turbine Vibration	FORCED
AEML Unit 1	21-03-25	10:50	24-03-25	4:06	Due to BTL at Z panel near Bottom Ash Hopper	FORCED
Uran Unit 5	21-03-25	17:30	04-04-25	22:00	DUE TO A1 BOILER RLA TESTING WORK	FORCED
Paras Unit 4	22-03-25	0:13	25-03-25	7:17	HEAVY CLINKER ATTENDING THE BOTTOM ASH HOPPER WORK	FORCED
JPL Unit 2	24-03-25	6:54	24-03-25	8:24	Emergency board tripping	FORCED
Bhusawal Unit 6	24-03-25	10:39	25-03-25	12:58	Master fuel tripped.	FORCED
Bhusawal Unit 3	24-03-25	18:35	24-03-25	22:15	Tripped due to Grid fluctuation.	FORCED
Bhusawal Unit 6	25-03-25	17:21	25-03-25	20:52	Boiler MFT	FORCED
Paras Unit 4	26-03-25	3:58	26-03-25	12:00	Generator Protection operated	FORCED
Bhusawal Unit 3	26-03-25	4:26	28-03-25	9:34	Boiler Tube Leakage	FORCED
Koyna STG-IV Unit-1	27-03-25	6:45	27-03-25	9:45	Unit tripped while converting from condensor to generation mode	FORCED
Koyna STG-IV Unit-4	29-03-25	13:52	29-03-25	15:50	Tripped Due to Governor Idler Valve Problem.	FORCED
Koyna STG-IV Unit-4	29-03-25	18:36	30-03-25	9:50	Tripped Due to Governor Idler Valve Problem.	FORCED
JSW (J) U4	30-03-25	2:16	30-03-25	8:45	Heavy leakage in MS drain	FORCED
JSW (J) U3	30-03-25	3:13	30-03-25	23:22	Heavy leakage in MS drain	FORCED
Khaparkheda Unit 4	30-03-25	6:54	01-04-25	9:50	Boiler Tube Leakage	FORCED
Bhusawal Unit 6	30-03-25	11:35	04-04-25	5:22	Clinker formation	FORCED