

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 25/Apr/2016 to 01/May/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/04/2016	11 Hrs	5221	1393	437	7051	6150	389	4812	173	-1477	17098	0	17098	1229	249	20053	20053	49.95
26/04/2016	12 Hrs	4174	2003	416	6593	6090	110	4833	210	-1499	16337	0	16337	1335	253	19424	19424	49.83
27/04/2016	11 Hrs	4637	1686	422	6745	5755	276	4892	159	-1302	16525	0	16525	1313	482	19622	19622	49.94
28/04/2016	12 Hrs	4632	1615	408	6655	5937	42	4824	164	-1347	16275	0	16275	1328	502	19452	19452	49.96
29/04/2016	12 Hrs	4349	1135	415	5899	6161	199	4863	180	-1425	15877	0	15877	1320	516	19138	19138	49.97
30/04/2016	12 Hrs	4938	1407	409	6754	5504	308	4870	185	-1386	16235	1	16236	1068	506	19195	19196	49.96
01/05/2016	11 Hrs	4282	441	422	5145	5058	313	4497	165	-991	14187	38	14225	696	402	16276	16314	49.99
Maximum		5221	2003	437	7051	6161	389	4892	210	-991	17098	38	17098	1335	516	20053	20053	49.99
Minimum		4174	441	408	5145	5058	42	4497	159	-1499	14187	0	14225	696	249	16276	16314	49.83
Average		4605	1383	418	6406	5808	234	4799	177	-1347	16076	6	16082	1184	416	19023	19028	49.94

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/04/2016	13 Hrs	5097	654	427	6178	5697	634	4839	203	-1477	16074	0	16074	1295	257	19103	19103	49.88
26/04/2016	16 Hrs	4272	1846	419	6537	6172	301	4820	107	-1487	16450	269	16719	1315	288	19540	19809	49.82
27/04/2016	15 Hrs	4590	1769	405	6764	5807	263	4845	145	-1422	16402	0	16402	1283	486	19593	19593	49.86
28/04/2016	16 Hrs	4538	1528	400	6466	5862	320	4827	114	-1458	16131	0	16131	1306	500	19395	19395	49.87
29/04/2016	13 Hrs	4233	1215	413	5861	5911	186	4872	183	-1462	15551	0	15551	1288	516	18817	18817	49.94
30/04/2016	16 Hrs	4935	1383	429	6747	5411	414	4902	117	-1384	16207	0	16207	1075	510	19176	19176	49.85
01/05/2016	15 Hrs	4264	381	422	5067	4855	455	4233	168	-1109	13669	38	13707	698	404	15880	15918	49.93
Maximum		5097	1846	429	6764	6172	634	4902	203	-1109	16450	269	16719	1315	516	19593	19809	49.94
Minimum		4233	381	400	5067	4855	186	4233	107	-1487	13669	0	13707	698	257	15880	15918	49.82
Average		4561	1254	416	6231	5674	368	4763	148	-1400	15784	44	15827	1180	423	18786	18830	49.88

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/04/2016	20 Hrs	4655	651	333	5639	6031	1072	4460	0	-1361	15841	0	15841	1099	259	18560	18560	49.85
26/04/2016	21 Hrs	4584	879	426	5889	5734	617	4791	0	-1124	15907	0	15907	1104	488	18623	18623	49.92
27/04/2016	20 Hrs	4553	1113	415	6081	5365	780	4848	0	-1254	15820	0	15820	1111	509	18694	18694	49.91
28/04/2016	20 Hrs	4481	472	420	5373	5466	966	4783	0	-1335	15253	0	15253	1097	514	18199	18199	49.99
29/04/2016	21 Hrs	4278	260	436	4974	5581	1050	4833	0	-1342	15096	0	15096	972	515	17925	17925	49.98
30/04/2016	21 Hrs	4417	649	427	5493	5285	913	4860	0	-1290	15262	0	15262	1031	402	17984	17984	49.97
01/05/2016	21 Hrs	3935	296	430	4661	4808	1079	4442	0	-1266	13724	0	13724	712	404	16106	16106	50.01
Maximum		4655	1113	436	6081	6031	1079	4860	0	-1124	15907	0	15907	1111	515	18694	18694	50.01
Minimum		3935	260	333	4661	4808	617	4442	0	-1361	13724	0	13724	712	259	16106	16106	49.85
Average		4415	617	412	5444	5467	925	4717	0	-1282	15272	0	15272	1018	442	18013	18013	49.95

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
25/04/2016	5 Hrs	4628	170	435	5233	4984	593	4353	0	-930	14233	0	14233	700	202	16065	16065	49.97
26/04/2016	6 Hrs	4647	156	448	5251	5001	522	4768	1	-759	14784	0	14784	876	260	16679	16679	49.94
27/04/2016	6 Hrs	4554	146	440	5140	4835	735	4585	0	-630	14665	0	14665	874	491	16660	16660	49.93
28/04/2016	4 Hrs	4619	181	435	5235	4503	648	4713	0	-704	14395	0	14395	861	511	16471	16471	49.98
29/04/2016	4 Hrs	4163	233	441	4837	5451	646	4745	0	-760	14919	0	14919	845	515	17039	17039	49.98
30/04/2016	2 Hrs	4713	397	441	5551	4976	406	4729	0	-1049	14613	0	14613	837	514	17013	17013	50.01
01/05/2016	23 Hrs	4085	530	436	5051	4128	1134	4592	0	-1289	13616	0	13616	782	403	16090	16090	49.97
Maximum		4713	530	448	5551	5451	1134	4768	1	-630	14919	0	14919	876	515	17039	17039	50.01
Minimum		4085	146	435	4837	4128	406	4353	0	-1289	13616	0	13616	700	202	16065	16065	49.93
Average		4487	259	439	5185	4840	669	4641	0	-874	14461	0	14461	825	414	16574	16574	49.97

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
25/04/2016	118.190	9.866	9.852	137.908	0.073	133.097	132.395	16.122	110.828	1.448	23.955	5.798	-30.406	368.996	60.159	429.155
26/04/2016	109.341	20.107	10.368	139.816	0.156	133.410	132.251	11.223	114.547	1.379	24.958	7.930	-28.612	371.763	61.502	433.265
27/04/2016	109.931	18.479	10.110	138.520	0.111	130.756	128.600	11.980	114.731	1.283	25.392	11.881	-26.546	370.724	63.819	434.543
28/04/2016	108.347	21.478	10.170	139.995	0.117	130.468	128.405	10.870	114.219	1.292	25.284	12.242	-27.931	368.913	65.457	434.370
29/04/2016	101.787	18.286	10.310	130.383	0.052	134.642	131.854	12.192	115.161	1.253	24.737	12.212	-28.887	364.744	65.836	430.580
30/04/2016	113.935	10.017	10.292	134.244	0.182	127.584	128.930	13.605	114.792	1.327	22.586	11.478	-27.943	363.609	62.003	425.612
01/05/2016	104.776	7.371	10.238	122.385	0.067	111.656	114.962	18.189	109.509	1.370	17.815	10.128	-24.706	338.403	52.649	391.052
Maximum	118.190	21.478	10.368	139.995	0.182	134.642	132.395	118.190	115.161	1.448	25.392	12.242	-24.706	371.763	65.836	434.543
Minimum	101.787	7.371	9.852	122.385	0.052	111.656	114.962	101.787	109.509	1.253	17.815	5.798	-30.406	338.403	52.649	391.052
Average	109.472	15.086	10.191	134.750	0.108	128.802	128.200	109.472	113.398	1.336	23.532	10.238	-27.862	363.879	61.632	425.511

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
25/04/2016	0.158	4.572	23.523
26/04/2016	0.395	4.967	23.128
27/04/2016	0.377	5.344	22.751
28/04/2016	0.433	5.777	22.318
29/04/2016	0.356	6.133	21.962
30/04/2016	0.290	6.423	21.672
01/05/2016	0.137	0.137	21.535

State Load Despatch Center,Airoli (MSETCL)
Central Sector Share/Drawal from 25/Apr/2016 to 01/May/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
25/04/2016	MONDAY	110.968	5495	21.427	893	132.395	5516	133.097	5546	0.702	29
26/04/2016	TUESDAY	107.560	5486	24.691	1029	132.251	5510	133.410	5559	1.159	48
27/04/2016	WEDNESDA	106.354	5336	22.246	927	128.600	5358	130.756	5448	2.156	90
28/04/2016	THURSDAY	106.072	5328	22.333	931	128.405	5350	130.468	5436	2.063	86
29/04/2016	FRIDAY	109.863	5472	21.991	916	131.854	5494	134.642	5610	2.788	116
30/04/2016	SATURDAY	106.128	5349	22.802	950	128.930	5372	127.584	5316	-1.346	-56
01/05/2016	SUNDAY	108.017	4783	6.945	289	114.962	4790	111.656	4652	-3.306	-138
Total		754.961		142.436		897.397		901.613		4.216	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 25/04/2016 TO 01/05/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
FORCED OUTAGES							
RGPPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Chandrapur Unit 1	210MW	28/Aug/2014	07:15		Continued.	Economic Shutdown.
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 3	210MW	14/Jun/2015	12.58		Continued.	Water Shortage
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
MSPGCL	Chandrapur Unit-8	500MW	10/Nov/2015	12.10		Continued.	Drum level low
RGPPL	Dabhol 3B	230MW	07/Jan/2016	17:51		Continued.	Change Over.
MSPGCL	Chandrapur Unit 2	210MW	12/Jan/2016	04.47		Continued.	Boiler Tube Leakage
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
MSPGCL	Koradi Unit 5	200MW	18/Feb/2016	11.21		Continued.	MSEDCL Zero Shedule.
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Koradi Unit 7	210MW	01/Mar/2016	23.55		Continued.	Zero Schedule Given by MSEDCL.
MSPGCL	Koyna Unit 11	80MW	11/Mar/2016	13.53		Continued.	stator earth fault
IPP	REL Unit 2	250MW	18/Mar/2016	08.39	26/Apr/2016	15.26	Stator Earth Fault
MSPGCL	Koradi Unit 9	660MW	21/Mar/2016	00.47		Continued.	Ash Evacuation problem
RGPPL	Dabhol 2A	230MW	18/Apr/2016	19.58	26/Apr/2016	09.48	super heater spry valve problem
IPP	Adani U-3	660MW	20/Apr/2016	03.33		Continued.	Furnace Pressure High
IPP	RPL(AMT) U-1	270MW	20/Apr/2016	17.14		Continued.	Zero Schedule Given by MSEDCL.
IPP	RPL(AMT) U-3	270MW	20/Apr/2016	20.50		Continued.	Zero Schedule Given by MSEDCL.
IPP	JSW (J) U1	300MW	22/Apr/2016	09.43	30/Apr/2016	16.18	Air Pre Heater Problem.
MSPGCL	Koradi Unit-8	660MW	23/Apr/2016	02.38	29/Apr/2016	20.16	ESP And CW Pump Work.
MSPGCL	Uran Unit 7	108MW	23/Apr/2016	15.11	02/May/2016	11.44	Gas shortage
MSPGCL	Bhusawal Unit 3	210MW	24/Apr/2016	11.13	29/Apr/2016	06.20	Boiler Tube Leakage
MSPGCL	Uran Unit 6	108MW	25/Apr/2016	15.38	25/Apr/2016	18.20	Card Failure
RGPPL	Dabhol 2B	230MW	26/Apr/2016	13.12		Continued.	P.M.WORK
MSPGCL	Khaparkheda Unit 5	500MW	26/Apr/2016	04.06	29/Apr/2016	22.32	Furnace Pressure High
MSPGCL	Bhusawal Unit 5	500MW	26/Apr/2016	10.49	26/Apr/2016	15.15	Flame Failure
MSPGCL	Chandrapur Unit 7	500MW	28/Apr/2016	20.36	02/May/2016	20.50	Boiler Tube Leakage
MSPGCL	Bhusawal Unit 3	210MW	29/Apr/2016	11.43	01/May/2016	02.39	Boiler Tube Leakage
MSPGCL	Khaparkheda Unit 5	500MW	01/May/2016	18.16		Continued.	Boiler Tube Leakage
MSPGCL	Bhusawal Unit 3	210MW	29/May/2016	11.43	01/May/2016	02.39	Boiler Tube Leakage

LINE OUTAGES FOR THE WEEK FROM 25/04/2016 TO 01/05/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Dhule Sar'Sarovar II	21/Apr/2016	18.28	25/Apr/2016	06.39	P.M Work At SSP End.
400 KV	Bhusawal-Aurangabad	23/Apr/2016	18.06	25/Apr/2016	08.45	Over Voltage
400 KV	karad -kolhapur-I	24/Apr/2016	15.54	25/Apr/2016	07.39	Over Voltage
400 KV	Karad - Jaigad - II	24/Apr/2016	16.03	25/Apr/2016	08.27	Over Voltage
400 KV	Kolhapur Solapur(PG) I	24/Apr/2016	16.53	25/Apr/2016	07.01	Over Voltage
400 KV	Babhaleshwar-Taptitanda ckt-I	24/Apr/2016	18.11		Continued.	Hand Tripped
400 KV	Babhleshwar - RIPL(Nashik)	25/Apr/2016	09.00	25/Apr/2016	13.00	P.M.Work
400 KV	Jaigad-New Koyna Ckt-I	25/Apr/2016	09.20	25/Apr/2016	19.24	Line Maintenance work
400 KV	karad -kolhapur-II	25/Apr/2016	17.03	26/Apr/2016	08.42	Over Voltage
400 KV	Bhusawal-Aurangabad	25/Apr/2016	17.15	26/Apr/2016	09.24	Over Voltage
400 KV	Dhule Sar'Sarovar I	25/Apr/2016	18.17	26/Apr/2016	08.25	Over Voltage
400 KV	Jaigad-New Koyna Ckt-II	26/Apr/2016	09.38	26/Apr/2016	20.07	Cold Washing and Maint. work.
400 KV	karad -kolhapur-I	26/Apr/2016	16.07	27/Apr/2016	08.43	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	26/Apr/2016	17.16	26/Apr/2016	17.34	Due to DT send form A'bad.
400 KV	Bhusawal-Aurangabad	26/Apr/2016	18.03	27/Apr/2016	07.24	Over Voltage
400 KV	Dhule Sar'Sarovar I	26/Apr/2016	18.05	27/Apr/2016	10.00	Over Voltage
400 KV	Chandrapur - Parli	26/Apr/2016	18.32	26/Apr/2016	19.40	Distance Protection
400 KV	Karad-Jaigad - I	26/Apr/2016	20.15	27/Apr/2016	02.49	Over Voltage
400 KV	Dabhol New koyna I	27/Apr/2016	01.39	27/Apr/2016	12.20	Distance Protection
400 KV	Dabhol Newkoyna II	27/Apr/2016	02.28	27/Apr/2016	19.25	Distance Protection
400 KV	Karad - Jaigad - II	27/Apr/2016	02.34	27/Apr/2016	07.12	Distance Protection
400 KV	Karad-Jaigad - I	27/Apr/2016	09.00	28/Apr/2016	08.16	Cold Washing & Line Maint.Work
400 KV	Kolhapur Solapur(PG) I	27/Apr/2016	09.58	27/Apr/2016	17.54	To Take on TBC @ Kolhapur End.
400 KV	TBC @ Dhule	27/Apr/2016	11.15	27/Apr/2016	12.15	Testing Work
400 KV	Akola II - Taptitanda ckt-I	27/Apr/2016	11.41		Continued.	Dismantling of Conductor Reorientation.
400 KV	Bhusawal-Aurangabad	27/Apr/2016	17.07	30/Apr/2016	10.40	Over Voltage
400 KV	Dhule Sar'Sarovar I	27/Apr/2016	18.02		Continued.	Over Voltage (RFC At 18:50 30.04.2016)
400 KV	Karad - Jaigad - II	28/Apr/2016	08.29	29/Apr/2016	06.34	Line Maintenance Work,RFC @ 1839 Hrs.
400 KV	karad -kolhapur-I	28/Apr/2016	18.11	29/Apr/2016	08.54	Over Voltage
400 KV	Dabhol Nagothane I	29/Apr/2016	04.08	30/Apr/2016	14.11	Distance Protection
400 KV	Dabhol New koyna I	29/Apr/2016	06.15	29/Apr/2016	14.24	Distance Protection
400 KV	Dabhol Newkoyna II	29/Apr/2016	06.27	29/Apr/2016	10.55	Distance Protection
400 KV	karad -kolhapur-I	29/Apr/2016	16.08	30/Apr/2016	08.54	Over Voltage
400 KV	Karad - Jaigad - II	29/Apr/2016	16.35	30/Apr/2016	06.34	Over Voltage
400 KV	Koradi Satpur	30/Apr/2016	12.24	30/Apr/2016	15.27	Attending Oil Leakage
400 KV	Dabhol Newkoyna II	30/Apr/2016	14.42	30/Apr/2016	22.00	Replacement Of Insulator String At LOC.No. 1&8.
400 KV	karad -kolhapur-I	30/Apr/2016	16.50	02/May/2016	08.29	Over Voltage
400 KV	Karad - Jaigad - II	30/Apr/2016	17.14	02/May/2016	08.59	Over Voltage
400 KV	Bhusawal-Aurangabad	30/Apr/2016	17.16	02/May/2016	09.35	Over Voltage
400 KV	Nagothane - Dabhol I	01/May/2016	03.25	01/May/2016	15.32	Tripped On Distance Protection (LOC.No 2,3 Y-Phase String Decaping).
400 KV	Chandrapur Bhadravati III	01/May/2016	07.34	01/May/2016	10.25	Tripped over voltage At Bhadravati End, DT Recived At Chandrapur End.
400 KV	Babhleshwar - RIPL(Nashik)	01/May/2016	12.32	01/May/2016	21.56	Maintenance Work.
400 KV	Chandrapur Bhadravati III	01/May/2016	16.33	02/May/2016	19.38	Tripped over voltage At Bhadravati End, DT Recived At Chandrapur End.
400 KV	Kolhapur Solapur(PG) I	01/May/2016	17.12	02/May/2016	06.57	Over Voltage
400 KV	karad -kolhapur-II	02/May/2016	16.48		Continued.	Over Voltage
400 KV	Bhusawal-Aurangabad	02/May/2016	17.21		Continued.	Over Voltage
400 KV	Karad-Jaigad - I	02/May/2016	17.31		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	For Formation of Temp. Padgha-Borivali (Charge upto 51/1).
220 KV	Babhleshwar- Ranjangaon	03/Feb/2016	07.12		Continued.	To Control BBLSR ICT O/L
220 KV	Babhleshwar- Alephata	19/Mar/2016	19.44		Continued.	To control BBLSR ICT Loading
220 KV	Nasik Navsari I	10/Apr/2016	11.25		Continued.	To control Load of Bus Coupler
220 KV	Pedambe-Nerle	11/Apr/2016	13.10		Continued.	CT Oil Leakage
220 KV	Chakan (400kv)-Bridgestone	22/Apr/2016	10.21	26/Apr/2016	20.00	Stringing Work Of 132KV On M/C Tower.
220 KV	Kharepatan -Pawas Line	25/Apr/2016	09.05	25/Apr/2016	18.01	Insulator String replacement
220 KV	Kalwa - Borivali	25/Apr/2016	09.57	26/Apr/2016	17.48	To control O/L of Borivali-Salsette D/C Line
220 KV	Kalwa-Salsette-VI	25/Apr/2016	09.57	26/Apr/2016	17.52	To control O/L of Borivali-Salsette D/C Line
220 KV	Osmanabad - Solapur (Bale)	25/Apr/2016	10.07	25/Apr/2016	15.16	Midspan conductor joint work
220 KV	Dasturi-Kandgaon Line	25/Apr/2016	10.08	25/Apr/2016	17.26	Line Maintenance work
220 KV	Waluj - Jalna 2	25/Apr/2016	10.47	25/Apr/2016	14.26	Quarterly Maintainance Work
220 KV	Nerul - Sonkhar	26/Apr/2016	06.05	26/Apr/2016	09.00	To attend Hot Spot
220 KV	Pophali - New Koyna	26/Apr/2016	08.57	26/Apr/2016	16.00	Routine Maintenance Work
220 KV	Nagothane - ACCIL	26/Apr/2016	10.21	26/Apr/2016	20.28	Routine Maintenance Work
220 KV	Kharepatan -Pawas Line	26/Apr/2016	10.22	26/Apr/2016	18.43	String Replacement.
220 KV	Kadegaon-Miraj	26/Apr/2016	12.30	26/Apr/2016	15.00	LA Replacement Work.
220 KV	Niwali - Pawas Line	27/Apr/2016	05.27	27/Apr/2016	05.54	Distance Protection
220 KV	Paranda-Barshi	27/Apr/2016	08.47	27/Apr/2016	13.40	Bus Outage @ Barshi Also Line Clearance Work.
220 KV	Osmanabad - Barshi	27/Apr/2016	08.47	27/Apr/2016	13.40	Bus Outage @ Barshi Also Line Clearance Work.
220 KV	Kharepatan -Pawas Line	27/Apr/2016	09.00	27/Apr/2016	18.10	Insulator Washing Work.
220 KV	Butibori-Inox	27/Apr/2016	09.16	27/Apr/2016	11.45	Attend Hot Spot on B PH CT P1 Stud.
220 KV	Karad -Mudshingi Ckt- IV	27/Apr/2016	09.58	27/Apr/2016	17.54	Routine Maintenance Work
220 KV	Virur - Gadchiroli	27/Apr/2016	10.07	27/Apr/2016	12.58	Disc Insulator Replacement Work.
220 KV	Babhleshwar- Bableshwar-II	27/Apr/2016	12.40	27/Apr/2016	13.33	Distance Protection
220 KV	Parli 3(Old Gcr)- Girwali Ckt 4	27/Apr/2016	16.46	27/Apr/2016	20.16	Distance Protection
220 KV	Harangul-Parly	27/Apr/2016	17.38	27/Apr/2016	22.22	Unbalanced Current I R Ph,R Ph Wave Trap Jumper Opened @ Parly End.
220 KV	220KV Chalisagaon-Kopergaon	28/Apr/2016	06.56	28/Apr/2016	14.57	Tripped.
220 KV	Nadgaonpeth-Amravati	28/Apr/2016	09.01	28/Apr/2016	18.32	For Tree Cutting Work.

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Purti-Bhugaon	28/Apr/2016	09.11	28/Apr/2016	12.00	Attending Hot Spot by Replacement of Y Ph CT Clamp Towards Line Side.
220 KV	Badnera - Nandgaonpeth	28/Apr/2016	09.43	28/Apr/2016	18.27	For Tree Cutting Work.
220 KV	Flagship-Nandedcity	28/Apr/2016	09.51	28/Apr/2016	17.49	Half yearly maintenance work
220 KV	Pedhambe - Oni	28/Apr/2016	10.35	28/Apr/2016	18.25	Half yearly maintenance work
220 KV	Shivajinagar - Satana	28/Apr/2016	12.00	28/Apr/2016	21.25	Distance Protection
220 KV	Dhamangaon New- Tss-II	28/Apr/2016	12.06	28/Apr/2016	15.22	Replacement of ABT Meter @ TSS End.
220 KV	Padghe - Wada	28/Apr/2016	15.57	28/Apr/2016	16.40	50 MVA 220/22KV T/F Y Phase Stub Bus Insulator String Decapped.
220 KV	Padghe - Nalasopara	28/Apr/2016	15.57	28/Apr/2016	16.36	50 MVA 220/22KV T/F Y Phase Stub Bus Insulator String Decapped.
220 KV	Padghe - Jambhul 2	28/Apr/2016	15.57	28/Apr/2016	16.42	50 MVA 220/22KV T/F Y Phase Stub Bus Insulator String Decapped.
220 KV	Padgha-Temghar-II	28/Apr/2016	15.57	28/Apr/2016	16.41	50 MVA 220/22KV T/F Y Phase Stub Bus Insulator String Decapped.
220 KV	Eklahare (Ocr)Nasik - Padghe 2	28/Apr/2016	15.57	28/Apr/2016	16.43	50 MVA 220/22KV T/F Y Phase Stub Bus Insulator String Decapped.
220 KV	Anandnagar - Pal	29/Apr/2016	08.45	29/Apr/2016	13.15	To attend Hot Spot
220 KV	chandrapur-Tadali	29/Apr/2016	09.22	29/Apr/2016	19.23	Repl.of 29D R Phase Jaw
220 KV	Wpcl-Warora 1	29/Apr/2016	09.52	29/Apr/2016	14.52	To attend Hot Spot
220 KV	Oni Kharepatan Line	29/Apr/2016	09.54	29/Apr/2016	18.30	Insulator Replacement Work
220 KV	Akola-Paras Ckt No-I	29/Apr/2016	09.59	29/Apr/2016	16.58	Tan Delta Measurement of CTs
220 KV	Padghe - Jambhul 1	29/Apr/2016	09.59	29/Apr/2016	17.01	Testing Work
220 KV	Khadka-Bhadli-1	29/Apr/2016	10.05	29/Apr/2016	11.11	R phase B/UP O/C Operated
220 KV	Khadka-Bhadli-2	29/Apr/2016	10.05	29/Apr/2016	11.11	R phase B/UP O/C Operated
220 KV	Virur - Gadchiroli	29/Apr/2016	10.20	29/Apr/2016	14.10	Insulator Replacement Work
220 KV	Babhaleshwar - Degaon Rangari	29/Apr/2016	11.35	29/Apr/2016	14.14	Repl.of faulty string
220 KV	Nagar-Bose I	30/Apr/2016	07.48	30/Apr/2016	12.17	Quarterly Maintenance Work
220 KV	Mumewadi-Belewadi	01/May/2016	06.34	01/May/2016	18.55	Tower Erection Work
220 KV	Kalwa - Borivali	01/May/2016	06.40	01/May/2016	13.39	String Replacement Work.
220 KV	Hamidwada-Mumewadi	01/May/2016	06.50	01/May/2016	18.42	Tower Erection Work.
220 KV	Borivali - Tarapur	01/May/2016	07.26	01/May/2016	12.42	Safety Purpose Code 5/17.
220 KV	Ongc Uran - Jnpt	01/May/2016	08.32	01/May/2016	14.15	Maintenance Work.
220 KV	Uran - Jnpt	01/May/2016	08.34	01/May/2016	14.17	Maintenance Work.
220 KV	Raymond - TKES	01/May/2016	09.28	01/May/2016	17.56	Maintenance Work.
220 KV	Chalisgaon-Malegaon	01/May/2016	13.25	01/May/2016	16.45	Y & B Phase Fault Fire Between LOC No. 84 To 85
132 KV	Ambazari-Pardi	25/Apr/2016	14.05	25/Apr/2016	14.38	Distance Protection
132 KV	Amravati-Akola	25/Apr/2016	14.57	25/Apr/2016	16.01	Distance Protection
132 KV	Parli 2(Girwali) -Gangakhed	27/Apr/2016	17.10	27/Apr/2016	17.49	Distance Protection
132 KV	Gangakhed - Kandhar	27/Apr/2016	17.16	27/Apr/2016	17.54	Distance Protection
132 KV	Narsi - Degloor	27/Apr/2016	18.50	27/Apr/2016	20.46	Distance Protection
132 KV	Badnapur - Gaps	28/Apr/2016	04.15	28/Apr/2016	06.16	R Ph CT Burst @ GAPS End.
132 KV	Khadka-Deepnagar Ckt-1	29/Apr/2016	10.06	29/Apr/2016	10.26	Back up O/C operated