

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 23/May/2016 to 29/May/2016

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/05/2016	12 Hrs	5644	803	422	6869	5557	1584	3052	183	-1540	15705	0	15705	1319	498	19062	19062	49.97
24/05/2016	12 Hrs	6025	840	418	7283	6151	1082	2825	176	-1649	15868	0	15868	1350	403	19270	19270	49.97
25/05/2016	12 Hrs	5462	330	260	6052	6305	1887	3246	187	-1597	16080	0	16080	1371	491	19539	19539	49.96
26/05/2016	12 Hrs	6307	520	262	7089	6350	1116	2966	173	-1616	16078	0	16078	1316	496	19506	19506	49.91
27/05/2016	11 Hrs	5454	763	271	6488	6193	946	2932	159	-1634	15084	0	15084	1189	507	18414	18414	49.91
28/05/2016	12 Hrs	4918	955	400	6273	6713	923	2896	161	-1432	15534	0	15534	1161	500	18627	18627	49.91
29/05/2016	12 Hrs	6142	327	324	6793	6087	996	2792	155	-1209	15614	0	15614	846	401	18070	18070	49.96
Maximum		6307	955	422	7283	6713	1887	3246	187	-1209	16080	0	16080	1371	507	19539	19539	49.97
Minimum		4918	327	260	6052	5557	923	2792	155	-1649	15084	0	15084	846	401	18070	18070	49.91
Average		5707	648	337	6692	6194	1219	2958	171	-1525	15709	0	15709	1222	471	18927	18927	49.94

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/05/2016	16 Hrs	6100	323	422	6845	5884	1539	3046	129	-1722	15721	0	15721	1226	498	19167	19167	50.05
24/05/2016	16 Hrs	5908	1539	416	7863	5970	1308	2884	132	-1628	16529	0	16529	1368	491	20016	20016	49.88
25/05/2016	16 Hrs	5314	569	242	6125	6459	1901	3212	108	-1627	16178	0	16178	1385	491	19681	19681	49.98
26/05/2016	16 Hrs	5737	1093	263	7093	6199	1497	2914	106	-1663	16146	0	16146	1327	500	19636	19636	49.92
27/05/2016	16 Hrs	5221	1079	266	6566	6182	1212	2909	96	-1745	15220	0	15220	1284	508	18757	18757	49.92
28/05/2016	16 Hrs	4980	849	258	6087	6904	1142	2863	113	-1513	15596	0	15596	1129	498	18736	18736	49.95
29/05/2016	16 Hrs	6109	211	313	6633	5943	1366	2887	115	-1248	15696	0	15696	847	510	18301	18301	49.98
Maximum		6109	1539	422	7863	6904	1901	3212	132	-1248	16529	0	16529	1385	510	20016	20016	50.05
Minimum		4980	211	242	6087	5884	1142	2863	96	-1745	15220	0	15220	847	491	18301	18301	49.88
Average		5624	809	311	6745	6220	1424	2959	114	-1592	15869	0	15869	1224	499	19185	19185	49.95

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/05/2016	20 Hrs	5622	221	425	6268	5342	2190	2893	0	-1513	15180	0	15180	1022	511	18226	18226	49.96
24/05/2016	21 Hrs	5696	1038	266	7000	5173	1964	2888	0	-1453	15572	0	15572	1047	512	18584	18584	49.83
25/05/2016	21 Hrs	5683	413	275	6371	5505	1964	3087	0	-1407	15520	0	15520	1098	513	18538	18538	49.93
26/05/2016	21 Hrs	5000	844	281	6125	5642	1961	2716	0	-1309	15135	0	15135	1120	513	18077	18077	49.81
27/05/2016	21 Hrs	5246	360	279	5885	6358	1647	2658	0	-1601	14947	0	14947	917	512	17977	17977	49.90
28/05/2016	21 Hrs	5586	203	293	6082	5788	1692	2834	0	-1346	15050	0	15050	1027	512	17935	17935	50.02
29/05/2016	21 Hrs	6144	136	313	6593	5168	1752	2901	0	-1323	15091	0	15091	817	510	17741	17741	50.01
Maximum		6144	1038	425	7000	6358	2190	3087	0	-1309	15572	0	15572	1120	513	18584	18584	50.02
Minimum		5000	136	266	5885	5168	1647	2658	0	-1601	14947	0	14947	817	510	17741	17741	49.81
Average		5568	459	305	6332	5568	1881	2854	0	-1422	15214	0	15214	1007	512	18154	18154	49.92

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
23/05/2016	5 Hrs	5198	72	439	5709	4697	1807	2957	0	-1143	14027	0	14027	703	403	16276	16276	49.98
24/05/2016	5 Hrs	5962	78	429	6469	4910	1630	2641	0	-1172	14478	0	14478	698	401	16749	16749	50.12
25/05/2016	5 Hrs	5731	93	280	6104	4969	1640	2919	0	-897	14735	0	14735	919	512	17063	17063	49.96
26/05/2016	5 Hrs	6098	79	282	6459	5180	1149	2692	0	-926	14554	0	14554	920	514	16914	16914	49.96
27/05/2016	5 Hrs	5594	157	272	6023	5081	1188	2930	0	-913	14309	0	14309	891	514	16627	16627	49.94
28/05/2016	5 Hrs	4945	86	270	5301	5829	1228	2898	0	-951	14306	0	14306	857	514	16628	16628	49.88
29/05/2016	8 Hrs	5932	75	321	6328	6198	980	2626	42	-1099	15075	0	15075	645	402	17221	17221	50.06
Maximum		6098	157	439	6469	6198	1807	2957	42	-897	15075	0	15075	920	514	17221	17221	50.12
Minimum		4945	72	270	5301	4697	980	2626	0	-1172	14027	0	14027	645	401	16276	16276	49.88
Average		5637	91	328	6056	5266	1375	2809	6	-1014	14498	0	14498	805	466	16783	16783	49.99

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
23/05/2016	133.753	6.258	10.112	150.123	0.015	124.290	120.839	44.397	71.880	1.399	22.755	11.183	-35.421	356.668	69.359	426.027
24/05/2016	141.880	12.776	9.134	163.790	0.065	133.424	127.241	37.754	67.418	1.369	24.256	10.918	-35.163	368.579	70.337	438.916
25/05/2016	133.718	6.644	6.525	146.887	0.052	134.210	128.621	43.406	73.745	1.351	25.880	12.177	-32.893	366.707	70.950	437.657
26/05/2016	138.912	10.964	6.550	156.426	0.032	136.838	136.002	34.233	67.608	1.309	25.620	12.242	-32.895	363.518	70.757	434.275
27/05/2016	127.945	12.105	6.777	146.827	0.069	140.883	137.377	31.761	68.306	1.372	24.445	12.296	-34.319	354.830	71.060	425.890
28/05/2016	122.865	11.128	7.938	141.931	0.136	150.182	141.052	30.706	68.397	1.332	22.736	12.245	-31.620	360.928	66.601	427.529
29/05/2016	139.283	3.483	8.182	150.948	0.112	138.623	140.002	34.817	65.218	1.285	17.560	10.522	-31.400	359.496	59.482	418.978
Maximum	141.880	12.776	10.112	163.790	0.136	150.182	141.052	141.880	73.745	1.399	25.880	12.296	-31.400	368.579	71.060	438.916
Minimum	122.865	3.483	6.525	141.931	0.015	124.290	120.839	122.865	65.218	1.285	17.560	10.522	-35.421	354.830	59.482	418.978
Average	134.051	9.051	7.888	150.990	0.069	136.921	133.019	134.051	68.939	1.345	23.322	11.655	-33.387	361.532	68.364	429.896

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
23/05/2016	0.081	3.982	17.690
24/05/2016	0.188	4.170	17.502
25/05/2016	0.111	4.281	17.391
26/05/2016	0.217	4.498	17.174
27/05/2016	0.210	4.708	16.964
28/05/2016	0.205	4.913	16.759
29/05/2016	0.051	4.964	16.708

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 23/May/2016 to 29/May/2016

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
23/05/2016	MONDAY	85.816	5000	35.023	1459	120.839	5035	124.290	5179	3.451	144
24/05/2016	TUESDAY	94.032	5268	33.209	1384	127.241	5302	133.424	5559	6.183	258
25/05/2016	WEDNESDA	96.857	5327	31.764	1323	128.621	5359	134.210	5592	5.589	233
26/05/2016	THURSDAY	95.150	5626	40.852	1702	136.002	5667	136.838	5702	0.836	35
27/05/2016	FRIDAY	95.207	5682	42.170	1757	137.377	5724	140.883	5870	3.506	146
28/05/2016	SATURDAY	106.815	5843	34.237	1427	141.052	5877	150.182	6258	9.130	380
29/05/2016	SUNDAY	102.144	5796	37.858	1577	140.002	5833	138.623	5776	-1.379	-57
Total		676.021		255.113		931.134		958.450		27.316	

GENERATING UNITS OUTAGES FOR THE WEEK FROM 23/05/2016 TO 29/05/2016							
Generator	Generating Unit	Capacity	Tripped Date	Tripped Time	Synch. Date	Synch Time	Reason
PLANNED OUTAGES							
IPP	Tata Trombay 6	500MW	15/Jul/2015	17.08		Continued.	Economic shutdown(Converted to AOH for 30 Days from 00.00Hrs 06-03-2016)
Cent_Sect	Tarapur 2	160MW	10/Sep/2015	12.55		Continued.	Refuelling work
MSPGCL	Koyna Unit 10	80MW	29/Dec/2015	08:00		Continued.	Annual Overhaul
Cent_Sect	Tarapur 3		23/May/2016	20.30		Continued.	Annual Maintenance Work.
FORCED OUTAGES							
RGPL	Dabhol Dabhol 1B	230MW	28/May/2013	22:02		Continued.	Gas Shortage.
RGPL	Dabhol Dabhol 1X	230MW	27/Jun/2013	21.46		Continued.	Gas Shortage
RGPL	Dabhol Dabhol 1A	230MW	27/Jun/2013	21.47		Continued.	Gas Shortage
IPP	Dhariwal	300MW	28/May/2014	02.27		Continued.	No schedule
MSPGCL	Koradi Unit 6	210MW	20/Mar/2015	01.02		Continued.	Economic shutdown
MSPGCL	Parli Unit 6	250MW	25/Jun/2015	15.03		Continued.	Water Shortage
MSPGCL	Parli Unit 4	210MW	05/Jul/2015	18.45		Continued.	Water Shortage
MSPGCL	Parli Unit 5	210MW	06/Jul/2015	14.55		Continued.	Water Shortage.
MSPGCL	Parli Unit 7	250MW	08/Jul/2015	12.08		Continued.	Water Shortage
RGPL	Dabhol 3B	230MW	07/Jan/2016	17:51		Continued.	Change Over.
IPP	WPCL U-1	135MW	16/Feb/2016	17.09		Continued.	Change Over , No Schedule
IPP	WPCL U-2	135MW	29/Feb/2016	21.46		Continued.	Change over against Unit III
MSPGCL	Koyna Unit 11	80MW	11/Mar/2016	13.53		Continued.	stator earth fault
IPP	Adani U-3	660MW	20/Apr/2016	03.33		Continued.	Furnace Pressure High
MSPGCL	Uran Unit 8	108MW	02/May/2016	14.47	21-May-16	7.12	Gas shortage
IPP	WPCL U-4	135MW	03/May/2016	00.00		Continued.	ESP Back Filter DP High
IPP	Adani U-5	660MW	05/May/2016	23.09		Continued.	Due to Unavailability of Water.
RGPL	Dabhol 3X	290MW	07/May/2016	18.40		Continued.	Low Vacuum
RGPL	Dabhol 3A	230MW	07/May/2016	18.44		Continued.	Low Vacuum
IPP	Adani U-1	660MW	13/May/2016	22.53		Continued.	Water Shortage
IPP	Adani U-2	660MW	15/May/2016	00.58	25/May/2016	05.35	Water Shortage
MSPGCL	Paras Unit 3	250MW	19/May/2016	16.24	23/May/2016	06.58	BTL.
MSPGCL	Bhusawal Unit 2	210MW	20/May/2016	00.05	24/May/2016	02.18	Boiler Tube Leakage & zero schedule 22.05.2016 continue
IPP	RPL(AMT) U-4	270MW	21/May/2016	16.15		Continued.	Zero Schedule
IPP	RPL(AMT) U-3	270MW	21/May/2016	18.10		Continued.	Zero Schedule
MSPGCL	Khaparkheda Unit 2	210MW	22/May/2016	21.32	23/May/2016	10.22	ID Fan Problem
MSPGCL	Uran Unit 5	108MW	22/May/2016	18.05	27/May/2016	21.00	Gas shortage
MSPGCL	Chandrapur Unit-8	500MW	23/May/2016	11.31	24/May/2016	08.21	Reheater Prot.operated
MSPGCL	Chandrapur Unit-8	500MW	23/May/2016	05.10	23/May/2016	11.13	Flame Failure
IPP	RPL(AMT) U-1	270MW	24/May/2016	00.00		Continued.	Zero Schedule From MSEDCL
MSPGCL	Koradi Unit 5	210MW	24/May/2016	00.05		Continued.	Zero Schedule From MSEDCL
MSPGCL	Koradi Unit-8	660MW	24/May/2016	11.54	24/May/2016	14.50	Boiler Feed Pump Tripped Negative Sequence Protection Operated.
IPP	RPL(AMT) U-5	270MW	24/May/2016	00.05		Continued.	Zero Schedule From MSEDCL
MSPGCL	Koradi Unit-8	660MW	24/May/2016	16.53	25/May/2016	08.51	Negative Sequence.
MSPGCL	Chandrapur Unit-8	500MW	24/May/2016	16.48	24/May/2016	21.15	Low Vacuum
MSPGCL	Uran Unit 7	108MW	24/May/2016	17.42		Continued.	Generation Bearing Vibration High.
IPP	Adani U-2	660MW	25/May/2016	21.22		Continued.	Water Shortage.
MSPGCL	Chandrapur Unit 6	500MW	26/May/2016	22.00		Continued.	Clinker Formation.
MSPGCL	Koradi Unit 9	660MW	26/May/2016	13.17	26/May/2016	16.55	CEP Tripped.
MSPGCL	Paras Unit 3	250MW	26/May/2016	17.12	28/May/2016	19.34	Boiler Tube Leakage
MSPGCL	Nasik Unit 5	210MW	27/May/2016	11.30	28/May/2016	20.45	Hydrogen Gas Leakage
MSPGCL	Koyna Unit 4	75MW	27/May/2016	06.50	27/May/2016	18.35	Main Bus Section-I outage at Pophali
MSPGCL	Koyna Unit 1	75MW	27/May/2016	06.20	27/May/2016	20.50	Main Bus Section-I outage at Pophali
MSPGCL	Koyna Unit 2	75MW	27/May/2016	06.30	27/May/2016	18.50	Main Bus Section-I outage at Pophali
MSPGCL	Koyna Unit 3	75MW	27/May/2016	06.40	27/May/2016	18.45	Main Bus Section-I outage at Pophali
MSPGCL	Khaparkheda Unit 5	500MW	28/May/2016	12.56	28/May/2016	15.53	Turbine Problem.
MSPGCL	Khaparkheda Unit 5	500MW	28/May/2016	00.36	28/May/2016	12.38	Excitator Field failure
MSPGCL	Uran Unit 5	108MW	28/May/2016	03.05	28/May/2016	08.16	Damper Discrepancy
MSPGCL	Uran Unit 6	108MW	28/May/2016	14.28	28/May/2016	19.53	Low Lube Oil Pressure.
MSPGCL	Bhusawal Unit 3	210MW	29/May/2016	11.43	01/May/2016	02.39	Boiler Tube Leakage
MSPGCL	Chandrapur Unit-8	500MW	29/May/2016	11.28	29/May/2016	14.10	Drum level high
MSPGCL	Chandrapur Unit-8	500MW	29/May/2016	22.13	30/May/2016	02.20	Drum level low
MSPGCL	Uran Unit 8	108MW	29/May/2016	23.19		Continued.	Gas shortage
MSPGCL	Uran Unit B0	108MW	29/May/2016	23.17		Continued.	Gas shortage

LINE OUTAGES FOR THE WEEK FROM 23/05/2016 TO 29/05/2016

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
400 KV	Akola II - Taptitanda ckt-I	27/Apr/2016	11.41	27/May/2016	20.04	Dismantalling of Conductor Reorintation.
400 KV	Ektuni-Bableshtar ckt II	19/May/2016	09.44		Continued.	To Control BBLR Padghe Loading.
400 KV	Karad - Jaigad - II	21/May/2016	13.00	23/May/2016	09.15	Insulator Replacement Work
400 KV	karad -kolhapur-I	21/May/2016	17.10	23/May/2016	08.58	Over Voltage
400 KV	Bhusawal-Aurangabad	21/May/2016	20.07	23/May/2016	07.42	Over Voltage
400 KV	Dhule Sar'Sarovar I	22/May/2016	16.32	24/May/2016	06.43	Over Voltage
400 KV	Dabhol New koyna I	22/May/2016	23.40	23/May/2016	21.40	Distance Protection
400 KV	Bus Coupler @ Chandrapur	23/May/2016	08.24	23/May/2016	20.52	Hot spot and R.M.Work
400 KV	karad -kolhapur-I	23/May/2016	16.07	24/May/2016	08.42	Over Voltage
400 KV	Karad - Jaigad - II	23/May/2016	16.43	24/May/2016	08.45	Over Voltage
400 KV	Bhusawal-Aurangabad	23/May/2016	17.07	24/May/2016	06.32	Over Voltage
400 KV	Kolhapur Solapur(PG) I	23/May/2016	18.01	24/May/2016	07.01	Over Voltage
400 KV	Akola II - RPL(Rattania) Ckt-II	24/May/2016	09.35	24/May/2016	19.33	Premansoon Maintenance Work.
400 KV	karad -kolhapur-II	24/May/2016	16.40	25/May/2016	09.18	Over Voltage
400 KV	Karad-Jaigad - I	24/May/2016	17.05	25/May/2016	09.31	Over Voltage
400 KV	Kolhapur Solapur (PG) II	24/May/2016	17.42	25/May/2016	06.43	Over Voltage
400 KV	Koradi-Bhusawal	24/May/2016	17.43	24/May/2016	18.59	Distance Protection
400 KV	Dhule Sar'Sarovar I	24/May/2016	17.54	25/May/2016	10.23	Over Voltage
400 KV	Bhusawal-Aurangabad	24/May/2016	19.12	25/May/2016	10.27	Over Voltage
400 KV	Dabhol Nagothane I	25/May/2016	05.22	25/May/2016	05.40	Distance Protection from Dabhol End Only.
400 KV	Kalwa - Talegaon(PG)	25/May/2016	07.45	26/May/2016	08.13	Main Bus-II outage at Kalwa
400 KV	Akola II - RPL(Rattania) Ckt I	25/May/2016	08.37	25/May/2016	18.53	Premansoon Maint.Work.
400 KV	Padghe - Kalwa- I	25/May/2016	09.09	26/May/2016	09.20	Shifted from B Bus to A Bus to Attend Damage Conductor Problem on B Bus.
400 KV	Bus Coupler @ Kalwa	25/May/2016	09.17	26/May/2016	07.21	Main Bus B Outage.
400 KV	Chandrapur II - Chandrapur SW Ckt I	25/May/2016	09.44	25/May/2016	19.45	Tan Delta Measurment.
400 KV	Kalwa - Kharghar	25/May/2016	09.45	26/May/2016	08.24	Shifted from B Bus to A Bus to Attend Damage Conductor Problem on B Bus.
400 KV	Dabhol Nagothane I	25/May/2016	13.16	27/May/2016	09.42	Insulator String Replacement Work (RFG @ 19.59 Hrs).
400 KV	karad -kolhapur-I	25/May/2016	16.49	26/May/2016	08.46	Over Voltage
400 KV	Karad - Jaigad - II	25/May/2016	16.52	26/May/2016	10.27	Over Voltage
400 KV	Dhule Sar'Sarovar I	25/May/2016	17.33	27/May/2016	09.37	Over Voltage
400 KV	Bhusawal-Aurangabad	25/May/2016	17.36	26/May/2016	10.14	Over Voltage
400 KV	Jejuri- Koyanastage-IV	26/May/2016	08.31	26/May/2016	18.13	Line Maintenance work
400 KV	Padghe - Nagothane - II	26/May/2016	11.27	26/May/2016	12.07	Bus Bar Protection Operated.
400 KV	Main Bus-2 @Nagothane S/st.	26/May/2016	11.27	26/May/2016	12.03	Heavy Sparking Observed on R Ph Isolator of Dabhol-I During Opening Operation.
400 KV	karad -kolhapur-II	26/May/2016	16.25	27/May/2016	08.58	Over Voltage
400 KV	Karad-Jaigad - I	26/May/2016	16.46	27/May/2016	09.17	Over Voltage
400 KV	Bhusawal-Aurangabad	26/May/2016	17.09	27/May/2016	08.45	Over Voltage
400 KV	Akola II - RPL(Rattania) Ckt I	27/May/2016	08.34	27/May/2016	19.52	Damaged spacer replacement
400 KV	Girwali- Lonikand 2	27/May/2016	08.44	27/May/2016	15.49	Line Maintenance work
400 KV	Akola - Bhusawal	27/May/2016	09.26	27/May/2016	19.19	Fixing of Spacers cum vibration damper
400 KV	Karad Solapur (PG)	27/May/2016	10.18	28/May/2016	08.15	Annual Maintenance Work
400 KV	Padghe - Nagothane - II	27/May/2016	10.29	27/May/2016	21.20	To attend Hot Spot
400 KV	Warora-Adani(Tiroda)1	27/May/2016	11.46	27/May/2016	22.31	Testing Work
400 KV	Nagothane - Dabhol-II	27/May/2016	13.35	27/May/2016	13.54	Tripped from Dabhol end
400 KV	karad -kolhapur-I	27/May/2016	16.09	28/May/2016	08.39	Over Voltage
400 KV	Karad - Jaigad - II	27/May/2016	17.02	28/May/2016	08.50	Over Voltage
400 KV	Dhule Sar'Sarovar I	27/May/2016	18.05	29/May/2016	10.49	Over Voltage
400 KV	Bhusawal-Aurangabad	27/May/2016	20.23	28/May/2016	09.13	Over Voltage
400 KV	Akola-Nandgaonpeth (RPL)	28/May/2016	08.15	28/May/2016	19.49	Fixing Of Spacers Cum Vibration Dampers.
400 KV	Dhule- Bableshtar - I	28/May/2016	08.47	28/May/2016	11.26	Bus Bar Operated At Dhule Due To Malfunction.
400 KV	Dhule Khandwa II	28/May/2016	08.47	28/May/2016	11.46	Bus Bar Operated At Dhule Due To Malfunction.
400 KV	Taptitanda-Ektuni ckt 2	28/May/2016	10.30		Continued.	Dismantalling of Tower.
400 KV	Warora-Tiroda-II	28/May/2016	10.31	28/May/2016	21.09	Maintenance Work.
400 KV	karad -kolhapur-II	28/May/2016	16.33	29/May/2016	09.55	Over Voltage
400 KV	Karad-Jaigad - I	28/May/2016	16.37		Continued.	Over Voltage
400 KV	Khadka-Aurangabad (Waluj)	28/May/2016	22.17		Continued.	Over Voltage
400 KV	karad -kolhapur-II	29/May/2016	16.08		Continued.	Over Voltage
220 KV	Chandrapur GCR - Warora - I	05/Apr/2015	09.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	Chandrapur GCR - Wani	05/Apr/2015	09.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumer at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	GIS Bhandup - Borivali	11/Jan/2016	07.42		Continued.	Tower Erection Work.
220 KV	Padghe - Vasai	24/Jan/2016	08.32		Continued.	For Formation of Temp. Padghe-Borivali (Charge upto 51/1).
220 KV	Bableshtar- Ranjangaon	03/Feb/2016	07.12		Continued.	To Control BBLSR ICT O/L
220 KV	Bableshtar- Alephata	19/Mar/2016	19.44		Continued.	To control BBLSR ICT Loading
220 KV	Nasik Navsari I	16/May/2016	18.32		Continued.	O/L of Interconnector betn. Nsk OCR & GCR

Voltage	Name of Line	Tripping Date	Tripping Time	Synch Date	Synch Time	Reason
220 KV	Butibori - VIPL Ckt I	23/May/2016	08.46	23/May/2016	13.52	To attend Hot Spot
220 KV	Kolhapur-Birdi	23/May/2016	09.40	23/May/2016	19.18	Quarterly Maintainance Work
220 KV	Tilawani-Talandge-I	23/May/2016	10.24	23/May/2016	13.33	Quarterly Maintainance Work
220 KV	Hamidwada-Mumewadi	23/May/2016	14.29	23/May/2016	16.44	Quarterly Maintainance Work
220 KV	Taloja II - OCIL-I	24/May/2016	07.22	24/May/2016	18.35	Annual Maintenance Work
220 KV	Khaparkheda-Butibori 3	24/May/2016	08.19	24/May/2016	12.31	Attending B Ph CVT Oil Leakage.
220 KV	220kv Halkarni- Tillary	24/May/2016	11.03	24/May/2016	12.05	Attending Hot Spot
220 KV	Nasik - Raymond	24/May/2016	12.54	24/May/2016	17.49	Faulty Insulator Replacement Work.
220 KV	Taloja II - OCIL-II	25/May/2016	08.28	25/May/2016	17.32	Premansoon Maint.Work.
220 KV	Peth- Mudshingi -I	25/May/2016	09.58	25/May/2016	12.27	Diagnostic Testing Work.
220 KV	Karad - Sadawagpur I	25/May/2016	10.57	25/May/2016	15.06	C B Maint.Work.
220 KV	ACCIL - Apta	25/May/2016	11.13	25/May/2016	12.10	Attending Hot Spot
220 KV	Peth- Mudshingi -I	25/May/2016	14.40	25/May/2016	16.28	Diagnostic Testing Work.
220 KV	220KV Chalisagaon-Kopergaon	25/May/2016	16.55	25/May/2016	16.58	Tripped Only from Kopergaon End.
220 KV	Badnera-Akola I	26/May/2016	06.34	26/May/2016	17.20	Replacement of Line Insulator.
220 KV	Karad -Mudshingi Ckt- IV	26/May/2016	08.26	26/May/2016	10.55	Insulator String Replacement Work.
220 KV	Chinchwad-Hirjewadi I	26/May/2016	13.45	26/May/2016	18.51	To Avail C'wad-Urse Outage.
220 KV	Urse-Chinchwad	26/May/2016	14.09	26/May/2016	18.39	For Tapping to Tukaram Sugar Factory.
220 KV	Alephata-Pargaon(Kathapur)	26/May/2016	17.21	26/May/2016	17.57	To Remove Nest from Gantry.
220 KV	Pophali - Kdph	27/May/2016	06.25	27/May/2016	20.15	Line Maintenance work
220 KV	Pophli Pedhmbe Line- 1	27/May/2016	06.35	27/May/2016	18.10	Line Maintenance work
220 KV	Kandalgaon - Koyra	27/May/2016	06.40	27/May/2016	18.35	Line Maintenance work
220 KV	Badnera-Akola II	27/May/2016	07.09	27/May/2016	18.54	Repl.of Disc Insuator String
220 KV	Main Bus Section-I @ Pophali	27/May/2016	07.20	27/May/2016	18.30	Annual Maintenance Work
220 KV	220KV Sawangi- Bhokardan	27/May/2016	09.14	27/May/2016	18.38	Rectification of damaged conductor
220 KV	sawangi-Phulambri	27/May/2016	09.15	27/May/2016	18.40	Rectification of damaged conductor
220 KV	Padghe - Jambhul 1	27/May/2016	09.15	27/May/2016	12.53	To attend Hot Spot
220 KV	Osmanabad - Solapur (Bale)	27/May/2016	09.51	27/May/2016	18.47	Midspan Conductor Joint work
220 KV	Jambhul - Pal	27/May/2016	13.35	27/May/2016	16.05	Annual Maintenance Work
220 KV	Chalisgaon -Babhaleshwar	28/May/2016	06.54	28/May/2016	13.22	Rusted U Clamp Replacement.
220 KV	Boisar Versova Line	28/May/2016	07.44	28/May/2016	09.02	Replacement Of Vibration Dampers.
220 KV	Pedhambe - Oni	28/May/2016	08.31	28/May/2016	08.53	Distance Protection
220 KV	Karad(400kv) - Ogalewadi Ckt 2	28/May/2016	10.00	28/May/2016	14.00	Line Maintenance work
220 KV	Kalwa - Colourchem	29/May/2016	06.59	29/May/2016	11.15	Attending Hot Spot
220 KV	Dahanu Versova	29/May/2016	07.18	29/May/2016	12.33	Installation of clamp
220 KV	Kalwa - Airoli Knowledge Park	29/May/2016	07.36	29/May/2016	11.32	for Safty purpose
220 KV	Kalwa - Mulund 2	29/May/2016	08.32	29/May/2016	17.08	Annual Maintenance Work
132 KV	Sppl - Sanaswadi	28/May/2016	08.18	28/May/2016	19.42	Half yearly maintenance work
132 KV	Theur-Sanaswadi	28/May/2016	16.49	28/May/2016	16.55	Distance Protection
132 KV	Phursungi(220 Kv)-Kamthadi(Nigade)	28/May/2016	17.08	28/May/2016	17.24	Backup Protection