

State Load Despatch Center,Airoli (MSETCL)
Power System Position from 21/May/2018 to 27/May/2018

Supply Position During Morning Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
21/05/2018	12 Hrs	6127	1214	283	7624	6737	490	5303	745	-1662	19237	0	19237	1272	492	22663	22663	49.94
22/05/2018	12 Hrs	6432	198	285	6915	7243	339	5675	673	-1789	19056	0	19056	1115	496	22456	22456	49.94
23/05/2018	12 Hrs	6283	290	297	6870	6752	805	5605	708	-1828	18912	0	18912	1066	494	22300	22300	49.97
24/05/2018	12 Hrs	6213	210	285	6708	6424	1029	5519	720	-1718	18682	0	18682	1241	498	22139	22139	49.93
25/05/2018	12 Hrs	6028	252	293	6573	6588	1184	5455	804	-1991	18613	0	18613	1006	419	22029	22029	49.97
26/05/2018	12 Hrs	6198	769	282	7249	6505	909	5574	821	-1617	19441	0	19441	1052	497	22607	22607	49.91
27/05/2018	12 Hrs	5680	1424	293	7397	6589	263	5578	737	-1439	19125	0	19125	653	500	21717	21717	49.97
Maximum		6432	1424	297	7624	7243	1184	5675	821	-1439	19441	0	19441	1272	500	22663	22663	49.97
Minimum		5680	198	282	6573	6424	263	5303	673	-1991	18613	0	18613	653	419	21717	21717	49.91
Average		6137	622	288	7048	6691	717	5530	744	-1721	19010	0	19010	1058	485	22273	22273	49.95

Supply Position During Day Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Catered Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
21/05/2018	16 Hrs	6122	1949	283	8354	6812	871	5492	452	-1771	20210	0	20210	1241	492	23714	23714	49.80
22/05/2018	17 Hrs	6384	1461	297	8142	7136	754	5595	278	-1683	20222	0	20222	1205	499	23609	23609	49.89
23/05/2018	17 Hrs	6239	1432	285	7956	6506	1129	5679	258	-1605	19923	0	19923	1298	498	23324	23324	49.94
24/05/2018	17 Hrs	6183	830	295	7308	6925	1025	5585	311	-1615	19539	0	19539	1323	496	22973	22973	49.91
25/05/2018	17 Hrs	5768	1113	294	7175	7109	1042	5752	323	-1627	19774	0	19774	1293	498	23192	23192	49.94
26/05/2018	16 Hrs	6238	1612	290	8140	7219	395	5581	505	-1543	20297	0	20297	1252	495	23587	23587	49.79
27/05/2018	16 Hrs	5878	1191	283	7352	7190	551	5618	507	-1512	19706	0	19706	750	498	22466	22466	49.98
Maximum		6384	1949	297	8354	7219	1129	5752	507	-1512	20297	0	20297	1323	499	23714	23714	49.98
Minimum		5768	830	283	7175	6506	395	5492	258	-1771	19539	0	19539	750	492	22466	22466	49.79
Average		6116	1370	290	7775	6985	824	5615	376	-1622	19953	0	19953	1195	497	23267	23267	49.89

Supply Position During Evening Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
21/05/2018	19 Hrs	5925	246	299	6470	5199	2134	5688	14	-1557	17948	0	17948	1000	498	21003	21003	50.01
22/05/2018	19 Hrs	6422	355	298	7075	5619	1006	5667	25	-1310	18082	0	18082	1261	500	21153	21153	49.94
23/05/2018	21 Hrs	6213	612	300	7125	5237	1056	5677	0	-1250	17845	0	17845	1247	500	20842	20842	49.91
24/05/2018	21 Hrs	6283	132	288	6703	5653	1100	5699	0	-1267	17888	0	17888	1238	497	20890	20890	49.96
25/05/2018	21 Hrs	5891	374	290	6555	5456	1220	5788	0	-1307	17712	0	17712	1213	501	20733	20733	49.96
26/05/2018	19 Hrs	6106	1398	295	7799	5657	401	5495	19	-1366	18005	0	18005	1063	496	20930	20930	49.93
27/05/2018	20 Hrs	5656	615	286	6557	5349	943	5531	0	-1331	17049	0	17049	884	439	19703	19703	49.91
Maximum		6422	1398	300	7799	5657	2134	5788	25	-1250	18082	0	18082	1261	501	21153	21153	50.01
Minimum		5656	132	286	6470	5199	401	5495	0	-1557	17049	0	17049	884	439	19703	19703	49.91
Average		6071	533	294	6898	5453	1123	5649	8	-1341	17790	0	17790	1129	490	20751	20751	49.95

Supply Position During Night Off Peak (MW)

Date	Time	MSGENCO				Central Sector Receipt	Wind	CPP	SOLAR	TPCL Exch.	MSEDCL Cateder Demand	Load Shedding(LS)	MSEDCL Demand (Incl. LS)	TPCL Gen.	R-INFRA Gen.	State Demand Met	State Demand (Incl. LS)	Freq.
		THM	HYDRO	GAS	Total													
		MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	MW	Hzs
21/05/2018	5 Hrs	5615	440	304	6359	5745	1046	5445	0	-984	17611	0	17611	820	500	19915	19915	49.98
22/05/2018	5 Hrs	6290	89	306	6685	5683	1033	5622	1	-1267	17757	0	17757	662	386	20072	20072	49.98
23/05/2018	5 Hrs	6302	567	302	7171	5603	840	5672	0	-1025	18261	0	18261	812	499	20597	20597	49.96
24/05/2018	5 Hrs	6095	110	304	6509	5149	1628	5466	0	-1023	17729	0	17729	863	498	20113	20113	49.96
25/05/2018	5 Hrs	5763	172	301	6236	5654	1535	5675	0	-1112	17988	0	17988	802	499	20401	20401	50.01
26/05/2018	24 Hrs	5614	353	286	6253	5670	1038	5647	0	-1456	17152	0	17152	1027	500	20135	20135	49.81
27/05/2018	5 Hrs	5686	530	299	6515	5797	674	5628	0	-1350	17264	0	17264	594	498	19706	19706	49.94
Maximum		6302	567	306	7171	5797	1628	5675	1	-984	18261	0	18261	1027	500	20597	20597	50.01
Minimum		5614	89	286	6236	5149	674	5445	0	-1456	17152	0	17152	594	386	19706	19706	49.81
Average		5909	323	300	6533	5614	1113	5594	0	-1174	17680	0	17680	797	483	20134	20134	49.95

Details of Supply Position (MUs)

Date	MSGENCO				Pench (MS)	Central Sector Receipt	Central Sector Share	WIND	CPP	SOLAR	TPCL Gen.	R-INFRA Gen.	TPCL Exch.	Energy Requirement		
	THM	HYDRO	GAS	Total										MSEDCL	MUMBAI	STATE
	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus	Mus
21/05/2018	142.632	18.512	7.097	168.241	0.192	147.603	147.856	26.054	130.124	5.529	24.843	11.639	-34.059	443.492	70.540	514.032
22/05/2018	153.230	12.006	7.113	172.349	0.196	149.237	153.505	17.940	135.395	4.969	25.117	11.573	-33.785	446.105	70.475	516.580
23/05/2018	150.764	16.965	7.121	174.850	0.401	140.984	142.037	21.095	135.637	5.090	25.124	11.848	-33.522	444.135	70.494	514.629
24/05/2018	148.583	8.542	7.107	164.232	0.063	141.100	141.922	30.200	133.769	5.137	26.208	11.750	-33.706	440.732	71.664	512.396
25/05/2018	141.586	9.008	7.061	157.655	0.155	146.119	144.335	29.568	135.479	6.000	25.172	11.669	-34.593	440.229	71.435	511.664
26/05/2018	143.712	18.719	6.998	169.429	0.134	145.943	143.085	20.388	134.218	6.108	24.079	11.926	-32.687	443.399	68.693	512.092
27/05/2018	137.335	17.031	7.025	161.391	0.182	148.936	146.218	14.720	134.457	5.908	17.370	11.872	-33.532	431.880	62.774	494.654
Maximum	153.230	18.719	7.121	174.850	0.401	149.237	153.505	153.230	135.637	6.108	26.208	11.926	-32.687	446.105	71.664	516.580
Minimum	137.335	8.542	6.998	157.655	0.063	140.984	141.922	137.335	130.124	4.969	17.370	11.573	-34.593	431.880	62.774	494.654
Average	145.406	14.398	7.075	166.878	0.189	145.703	145.565	145.406	134.154	5.534	23.988	11.754	-33.698	441.425	69.439	510.864

Details of Koyna Water Consumption (in TMC)

Date	For the Day	For the Month	Balance
21/05/2018	0.388	12.303	2.156
22/05/2018	0.242	12.545	1.914
23/05/2018	0.361	12.906	1.553
24/05/2018	0.156	13.062	1.397
25/05/2018	0.155	13.217	1.242
26/05/2018	0.392	13.609	0.850
27/05/2018	0.359	13.968	0.491

State Load Despatch Center, Airoli (MSETCL)
Central Sector Share/Drawal from 21/May/2018 to 27/May/2018

Date	DAY	Central Sector Share		Total Interstate Bilateral Purchase		Total Share		Total Drawal		Overdrawal(+) / UnderDrawal(-)	
		MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW	MUs	Avg. MW
		1		2		1+2=3		4		3-4=5	
21/05/2018	MONDAY	105.800	6119	42.056	1752	147.856	6161	147.603	6150	-0.253	-11
22/05/2018	TUESDAY	106.449	6349	47.056	1961	153.505	6396	149.237	6218	-4.268	-178
23/05/2018	WEDNESDA	98.357	5875	43.680	1820	142.037	5918	140.984	5874	-1.053	-44
24/05/2018	THURSDAY	98.874	5870	43.048	1794	141.922	5913	141.100	5879	-0.822	-34
25/05/2018	FRIDAY	103.146	5973	41.189	1716	144.335	6014	146.119	6088	1.784	74
26/05/2018	SATURDAY	106.409	5925	36.676	1528	143.085	5962	145.943	6081	2.858	119
27/05/2018	SUNDAY	102.669	6049	43.549	1815	146.218	6092	148.936	6206	2.718	113
Total		721.704		297.254		1018.958		1019.922		0.964	

Generating Unit Outages for the week 21 May 2018 to 27 May 2018							
Sr No	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
1	PLANNED	Koradi Unit 6	09-Jul-15	0		Continued.	EE R&M LE Work
2	PLANNED	Chandrapur Unit 6	04-Jan-18	13.3		Continued.	Water Shortage, converted to AOH w.e.f 01.02.2018
3	FORCED	Trombay 6	15-Jul-15	17.08		Continued.	Economic shutdown. (NO PPA FROM 01.04.2018)
4	FORCED	SWPGL U-1	16-Feb-16	17.09		Continued.	No PPA.
5	FORCED	SWPGL U-2	29-Feb-16	21.46		Continued.	No PPA
6	FORCED	Parli Unit 4	01-Apr-16	0		Continued.	Economic shutdown
7	FORCED	Parli Unit 5	01-Apr-16	0		Continued.	Economic shutdown
8	FORCED	PGPL U1	07-Feb-17	17.3		Continued.	No Schedule
9	FORCED	PGPL U2	07-Feb-17	17.3		Continued.	No Schedule
10	FORCED	Chandrapur Unit 3	03-Dec-17	1.35		Continued.	Water Shortage
11	FORCED	Chandrapur Unit 4	03-Dec-17	14.17		Continued.	Water Shortage
12	FORCED	IEPL Unit 1	30-Dec-17	23.58	21-May-18	0.47	No Schedule
13	FORCED	Koradi Unit 7	07-Jan-18	17		Continued.	Poor Coal Receipt.
14	FORCED	Uran Unit 8	25-Mar-18	6.25		Continued.	Tripped on Thrust Bearing
15	FORCED	VIPL U-1	01-Apr-18	0.26		Continued.	Coal Shortage
16	FORCED	Nasik Unit 3	10-Apr-18	9.58	25-May-18	14.23	Boiler Tube Leakage
17	FORCED	Ghatghar Unit-1	14-Apr-18	23.45		Continued.	Stator Earth Fault
18	FORCED	Adani U-5	24-Apr-18	8.53		Continued.	Bottom Ash problem
19	FORCED	RPL(AMT) U-1	01-May-18	0		Continued.	Coal Shortage
20	FORCED	TARAPUR-3	02-May-18	20.01	27-May-18	3.31	Problem In Reactor
21	FORCED	RPL(AMT) U-2	06-May-18	18		Continued.	Coal Shortage
22	FORCED	Uran Unit 7	12-May-18	19.3		Continued.	Gas shortage
23	FORCED	Uran Unit B0	12-May-18	19.16		Continued.	Due To Unit 7 Outage.
24	FORCED	Bhusawal Unit 4	17-May-18	23.11	21-May-18	4:08	Boiler Tube Leakage
25	FORCED	Paras Unit 4	19-May-18	16.22	21-May-18	6.43	Boiler Tube Leakage
26	FORCED	Parli Unit 6	20-May-18	22.53	21-May-18	3.45	generator transformer oil leakage.
27	FORCED	Parli Unit 6	20-May-18	23.56	21-May-18	3.45	Generator Transformer Oil Leakage.
28	FORCED	Bhusawal Unit 3	21-May-18	18.46		Continued.	IEPL INTER CHANGE.
29	FORCED	RPL(AMT) U-4	21-May-18	8.31	21-May-18	10.17	TURBINE SPEED PROBLEM.
30	FORCED	Koradi Unit 10	21-May-18	15.4	21-May-18	17.52	Flame Failure
31	FORCED	IEPL Unit 1	21-May-18	2.09	21-May-18	3.21	Flame Failure
32	FORCED	IEPL Unit 1	21-May-18	5.15	21-May-18	11.06	PA Fan problem
33	FORCED	Parli Unit 8	21-May-18	17.16	21-May-18	20.16	Drum level low
34	FORCED	SWPGL U-3	24-May-18	15.05	24-May-18	17.41	Electric Fault.
35	FORCED	SWPGL U-3	24-May-18	21.01	24-May-18	23.32	Electrical fault
36	FORCED	Khaparkheda Unit 4	25-May-18	22.04	26-May-18	2.03	Furnace Pressure High
37	FORCED	Khaparkheda Unit 3	25-May-18	3.03	25-May-18	7.04	Low furnace pressure
38	FORCED	Nasik Unit 5	25-May-18	16		Continued.	Boiler Inspection work
39	FORCED	Khaparkheda Unit 5	26-May-18	19.42		Continued.	Boiler Tube Leakage
40	FORCED	Parli Unit 8	26-May-18	18.56	26-May-18	22.15	Drum level low
41	FORCED	Paras Unit 3	27-May-18	9.38	27-May-18	12.52	Furnace Pressure High

List of Transmission line Trippings/Outages for the week 21 May -27 May 2018							
Voltage Level	Outage Type	Name	Trip Date	Trip Time	Sync Date	Sync Time	Reason
100 KV	Tripped	Padghe - Bhiwandi 2	23-May-18	15.02	23-May-18	15.31	Distance Protection
132 KV	Tripped	Ranjangaon-Whirlpool	21-May-18	10.22	21-May-18	10.46	Bus Bar Operated of bus 1 (80 mw load affected)
132 KV	Tripped	Chinchwad - Chakan	21-May-18	10.53	21-May-18	11.03	Distance Protection
132 KV	Tripped	Ranjangaon-Whirlpool	21-May-18	12.01	21-May-18	12.15	Bus Bar Operated of bus 1 (80 mw load affected)
132 KV	Tripped	Bhandara-Madgi-I	22-May-18	16.33	24-May-18	18.45	Replacement of Control and Relay Panel
132 KV	Tripped	Harangul-Jagruti sugar	24-May-18	17.04	24-May-18	17.2	Distance Protection
132 KV	HT	Mansar Pench	26-May-18	16.21		Continued.	HT for O/D.
132 KV	PO	Paranda-Kharda	27-May-18	18.52	27-May-18	19.3	I/C SUPPLY FAIL.
132 KV	PO	Paranda - Bhoom	27-May-18	18.52	27-May-18	19.3	I/C SUPPLY FAIL.
220 KV	PO	Chandrapur GCR - Warora - I	05-Apr-15	9.13		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	PO	Chandrapur GCR - Wani	05-Apr-15	9.15		Continued.	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
220 KV	PO	Talandage - Chikodi	01-Jun-17	0.01		Continued.	NO SCHEDULE.
220 KV	PO	Mudshingi - Chikodi	01-Jun-17	0.06		Continued.	No Schedule.
220 KV	PO	Sonkhar - Trombay	15-May-18	23.5		Continued.	REPLACEMENT OF HTLS CONDUCTOR.
220 KV	PO	Nigade- Peth Line	21-May-18	10	21-May-18	12.22	Testing Work
220 KV	PO	Bableshtar -Ahmadnagar-I	21-May-18	10.15	21-May-18	19.07	SHIFTED ON TBC AT BABLESHWAR END.
220 KV	PO	Peth- Mudshingi -I	21-May-18	12.25	21-May-18	14.13	Testing Work
220 KV	Tripped	Kathapur-Ranjangaon	21-May-18	13.48	21-May-18	14.15	Distance Protection
220 KV	Tripped	Ranjangaon-Lonikand	21-May-18	13.5	21-May-18	14.42	Backup Protection
220 KV	PO	Nagothane-Wadkhal-I	21-May-18	13.59	22-May-18	15.13	ERECTION AND STRINGING WORK.
220 KV	PO	Mahad - Pedambe	22-May-18	8.27	22-May-18	20.2	Line Maintenance work
220 KV	PO	Bombay Dyeing - Sahara	22-May-18	10.13	22-May-18	10.46	Breaker replacement work outage is cancelled due increase load in 220kv chinchwad-urse line
220 KV	PO	Uran - Kharghar 2	22-May-18	11.3	22-May-18	18.23	Testing Work
220 KV	PO	Osmanabad - Solapur (Bale)	22-May-18	11.42	22-May-18	15.28	Tightening of suspension clamp nut bolt
220 KV	PO	Satana-Gangapur	22-May-18	13.44	22-May-18	18.56	Line Maintenance work
220 KV	HT	Badnera - Deoli (PG)	22-May-18	22.17	22-May-18	22.3	HT DUE TO OVERDRAWAL
220 KV	Tripped	Jejuri-Ismt- Lonand	23-May-18	6.18	23-May-18	7.14	B phase Metering PT Burst
220 KV	Tripped	Jejuri (400 Kv)- Baramati li	23-May-18	6.44	23-May-18	7.06	Backup Protection
220 KV	Tripped	Kandalgaon - Sona Alloys	23-May-18	6.45	23-May-18	7.03	Backup Protection
220 KV	PO	New Koyna - Niwali	23-May-18	8.14	23-May-18	20.37	Insulator Replacement Work
220 KV	PO	Dhule-Amalner(220kv)	23-May-18	10.3	23-May-18	11.43	Annual Maintenance Work
220 KV	EO	Nagothane - ACCIL	23-May-18	10.37	23-May-18	20	Earth Wire replacement work
220 KV	PO	Trombay-Salsette II	23-May-18	11	23-May-18	16.21	Tree Trimming work
220 KV	EO	Solapur(PG)- Jeur	23-May-18	11.07	23-May-18	18.3	String Replacement work
220 KV	PO	Satana-Gangapur	23-May-18	13.19	23-May-18	18.41	Jumper Tightening work
220 KV	HT	Badnera - Deoli (PG)	23-May-18	21.42	23-May-18	22.39	H/T By WRDC
220 KV	EO	Chakan-Bhosari	23-May-18	22.46	24-May-18	0.34	To attend Hot Spot
220 KV	PO	Dondaicha(220)-Amalner(220)	24-May-18	9.07	24-May-18	11.44	Attending Red Hot On R-PH CT To Lone Isolator.
220 KV	PO	Niwali - Pawas Line	24-May-18	10.52	24-May-18	17.4	Insulator String Replacement Work.
220 KV	PO	Nagothane - Spcl	24-May-18	10.55	24-May-18	21.37	Isolator Maintenance Work.
220 KV	PO	Nagothane - Posco	24-May-18	11.23	24-May-18	20.47	Insulator Replacement Work.
220 KV	PO	Uran - Hoc 1	24-May-18	11.26	24-May-18	17.15	CT Replacement Work.
220 KV	PO	Pigatus-Hinjewadi-II	24-May-18	12.26	24-May-18	13.54	Wire Remove Work On Line
220 KV	PO	Colourchem - Temghar	25-May-18	5.18	25-May-18	7.56	Attending Hot Spot
220 KV	PO	Dhule-Chalisagaon	25-May-18	9.01	25-May-18	15.51	Checking And Reconnection Of LA Counters To Get Proper LCM Results.
220 KV	PO	Khadka-Bhadli-1	25-May-18	9.08	25-May-18	12.11	Diagnostic Testing Work.
220 KV	PO	Gorai MSETCL Borivali Line-1	25-May-18	9.08	25-May-18	21.07	Routine Maintenance Work
220 KV	PO	Jambhul - Pal	25-May-18	9.25	25-May-18	19.2	Bus Section Outage.
220 KV	PO	Adlabs - Pedambe	25-May-18	10.45	25-May-18	19.1	Line Maintenance work
220 KV	Tripped	New Koyna - Niwali	25-May-18	11.45	25-May-18	12.33	Distance Protection
220 KV	PO	Khadka-Bhadli-2	25-May-18	14.05	25-May-18	17.13	Diagnostic Testing Work.
220 KV	PO	Shivajinagar-Gangapur	25-May-18	15.4	25-May-18	20.26	Line Maintenance work
220 KV	PO	Bableshtar -Bhenda	26-May-18	7.3	26-May-18	13.32	Routine Maintenance Work
220 KV	EO	Dahanu Ghodbunder Line 1	26-May-18	7.42	26-May-18	12.07	Attending Hot Spot
220 KV	PO	Pirangut - Hinjawadi 2	26-May-18	9.05	26-May-18	12.26	Half yearly maintenance work
220 KV	PO	Kalwa - Siemens	26-May-18	9.07	26-May-18	14.15	Line Maintenance work
220 KV	PO	Chalisgaon-Sayne	26-May-18	9.19	26-May-18	13.11	Checking Of L A s
220 KV	Tripped	Pedambe-Pophali	26-May-18	10.05	26-May-18	10.3	LBB OPTD Due To Unit 10 BR Stuck Up While Withdrawing Unit.
220 KV	Tripped	New Koyna - Pedambe	26-May-18	10.05	26-May-18	14.45	LBB OPTD Due To Unit 10 BR Stuck Up While Withdrawing Unit.
220 KV	Tripped	Mahad - Pedambe	26-May-18	10.05	26-May-18	10.28	LBB OPTD Due To Unit 10 BR Stuck Up While Withdrawing Unit.
220 KV	Tripped	Main Bus Section-I@ Pedambe	26-May-18	10.05	26-May-18	10.25	LBB OPTD Due To Unit 10 BR Stuck Up While Withdrawing Unit.
220 KV	PO	Nagothane - Posco	26-May-18	10.44	26-May-18	17.55	Insulator String Replacement.
220 KV	EO	Dahanu-Viraj	26-May-18	12.4	26-May-18	14.17	Attending Hot Spot
220 KV	Tripped	Ranjangaon-Lonikand	26-May-18	14.15	26-May-18	16.2	Distance Protection
220 KV	HT	Wardha Deoli (Pg)	26-May-18	15.3	26-May-18	18.5	HT for O/D.
220 KV	HT	Badnera - Deoli (PG)	26-May-18	15.4	26-May-18	18.51	HT for O/D
220 KV	Tripped	Warora - Wardha	26-May-18	19.59	27-May-18	22.25	Distance Protection

220 KV	Tripped	Wani-Warora	26-May-18	21.23	26-May-18	22.2	Distance Protection
220 KV	Tripped	Nanded - Parli Ext. Ckt I	26-May-18	22.37	26-May-18	23.44	Distance Protection
220 KV	PO	Warora - Hinganghat	26-May-18	23.1	27-May-18	1.23	B phase jumper open.
220 KV	PO	Borivali - Tarapur	27-May-18	6.41	27-May-18	9.02	SHIFTING OF PHWR CALANDRIA TUBE SHEET ON TRAILER.
220 KV	PO	Boisar Tarapur	27-May-18	7.32	27-May-18	8.32	SHIFTING OF PHWR CALANDRIA TUBE SHEET ON TRAILER.
220 KV	PO	Pedambe-Nerle	27-May-18	8.15	27-May-18	17.32	REPLACEMENT OF FAULTY INSULATOR STRING.
220 KV	PO	Gorai MSETCL Borivali Line-2	27-May-18	9.03	27-May-18	10.5	WHILE CHANGEOVER 125 MVA TF 2 FROM M B 2 TO M B 1 BUS FAULT OF BUS 1 & 2 OCCURRED. LOAD AFFECTED 46 MW. ALL LOAD SHIFTED ON BUS 2.
220 KV	Tripped	Versova Gorai Line	27-May-18	9.03	27-May-18	9.57	WHILE CHANGEOVER 125 MVA TF 2 FROM M B 2 TO M B 1 BUS FAULT OF BUS 1 & 2 OCCURRED. LOAD AFFECTED 46 MW. ALL LOAD SHIFTED ON BUS 2.
220 KV	Tripped	Ghodbunder - Gorai	27-May-18	9.03	27-May-18	9.55	WHILE CHANGEOVER 125 MVA TF 2 FROM M B 2 TO M B 1 BUS FAULT OF BUS 1 & 2 OCCURRED. LOAD AFFECTED 46 MW. ALL LOAD SHIFTED ON BUS 2.
220 KV	Tripped	220/33kv 125 Mva Transformer 2 @Gorai R/S	27-May-18	9.03		Continued.	WHILE CHANGEOVER 125 MVA TF 2 FROM M B 2 TO M B 1 BUS FAULT OF BUS 1 & 2 OCCURRED. LOAD AFFECTED 46 MW. ALL LOAD SHIFTED ON BUS 2.
220 KV	Tripped	Gorai MSETCL Borivali Line-1	27-May-18	9.03	27-May-18	10.49	WHILE CHANGEOVER 125 MVA TF 2 FROM M B 2 TO M B 1 BUS FAULT OF BUS 1 & 2 OCCURRED. LOAD AFFECTED 46 MW. ALL LOAD SHIFTED ON BUS 2.
220 KV	Tripped	Nerul-Trombay	27-May-18	11.49	27-May-18	15.13	Distance Protection
220 KV	Tripped	Akola-Paras Ckt No-II	27-May-18	11.54	27-May-18	12.13	Distance Protection
220 KV	Tripped	Karadi(400kv) - Ogalewadi Ckt 1	27-May-18	12.03	27-May-18	12.23	Distance Protection
220 KV	PO	Shivajinagar-Gangapur	27-May-18	15.26	27-May-18	19.18	Line Maintenance work
220 KV	Tripped	Paranda Tap Osmanabad - Barshi	27-May-18	18.52	27-May-18	19.3	Distance Protection
220 KV	Tripped	Paranda-Barshi	27-May-18	19.1	27-May-18	19.48	Distance Protection
400 KV	PO	Karadi Solapur (PG)	03-May-17	11.49		Continued.	ne converted as 220 kv Solapur (PG)- Jeur from LOC 40
400 KV	PO	Dhule Sar'Sarovar I	17-May-18	8.23	21-May-18	8.49	Line Maintenance work
400 KV	HT	Khadka-Aurangabad (Waluj)	19-May-18	19.07	21-May-18	6.41	Over Voltage
400 KV	PO	Akola Wardha li	21-May-18	10.12	21-May-18	14.28	Testing Work
400 KV	Tripped	Koradi-India Bulls	21-May-18	12.28	21-May-18	15.59	Distance Protection
400 KV	HT	Dhule Sar'Sarovar I	21-May-18	19.32	22-May-18	5.52	Over Voltage
400 KV	Tripped	Kharghar-Talegaon(PG)	22-May-18	3.46	22-May-18	6	Distance Protection
400 KV	EO	Koradi-India Bulls	22-May-18	8.37	22-May-18	13.03	LA Replacement Work
400 KV	HT	Dhule Sar'Sarovar II	22-May-18	18.15	25-May-18	8.33	Over Voltage
400 KV	PO	Main Bus-II @ Koradi	23-May-18	11.4	23-May-18	16.1	Routine Maintenance Work
400 KV	HT	Koradi-Khaperkheda I	23-May-18	17.2	23-May-18	18.49	29C Isolator Rotary switch damage
400 KV	PO	Koradi-Bhusawal	24-May-18	6.16	24-May-18	21.59	Insulator Replacement Work
400 KV	PO	New Koyna - Dabhol - li	24-May-18	10	24-May-18	18.16	Testing Work
400 KV	PO	Dabhol Newkoyna li	25-May-18	9.04	25-May-18	18.16	Line Maintenance work
400 KV	PO	Chandrapur - Parli	25-May-18	10.43	25-May-18	17.42	Routine Maintenance Work
400 KV	Tripped	Dhule Sar'Sarovar I	25-May-18	18.03	26-May-18	10.22	DT send from Dhule end
400 KV	Tripped	Kharghar-Talegaon(PG)	26-May-18	1.1	26-May-18	1.41	Distance Protection
400 KV	PO	Kalwa - Talegaon(PG)	26-May-18	5.21	26-May-18	11.32	Insulator String Replacement Work.
400 KV	PO	Chandrapur-Parali III	26-May-18	8.44	26-May-18	18.05	Line Maintenance work
400 KV	PO	New Koyna - Dabhol - II	26-May-18	8.47	26-May-18	19.22	Routine Maintenance Work
400 KV	Tripped	Koradi-Bhusawal	26-May-18	17.12	26-May-18	18.18	Distance Protection
400 KV	HT	Dhule Sar'Sarovar II	26-May-18	18.29		Continued.	Over Voltage
400 KV	Tripped	Koradi Bhilai	26-May-18	21.33	26-May-18	22.17	Distance Protection
400 KV	Tripped	Chandrapur Bhadravati III	26-May-18	22.02	27-May-18	0.04	Distance Protection
400 KV	Tripped	Parly(MS)- Nanded ckt I	26-May-18	22.37	26-May-18	23.43	Distance Protection
400 KV	Tripped	Karadi-Jaigad - I	27-May-18	18:15		Continued.	Distance Protection. RFC 19:43 DT:27/05/2018
400 KV	Tripped	Lonikand I - Koyna stage-IV	27-May-18	22.15	27-May-18	22.39	Distance Protection
400 KV	Tripped	Babhaleshwar - Padghe-II	28-May-18	5.2		Continued.	Distance Protection
500 KV	Tripped	Chandrapur - Padghe HvdC Pole 1	22-May-18	11.25	22-May-18	15.06	Tripped on line fault
500 KV	Tripped	Chandrapur - Padghe HvdC Pole 2	28-May-18	3.28		Continued.	LINE FAULT.