

**State Load Despatch Center,Airoli (MSETCL)**  
**Power System Position from 21/Jun/2021 to 27/Jun/2021**

**Supply Position During Morning Peak (MW)**

| Date           | Time   | MSGENCO     |            |            |             | Central Sector Receipt | Wind        | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|------------|------------|-------------|------------------------|-------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO      | GAS        | Total       |                        |             |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW         | MW         | MW          | MW                     | MW          | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 21-06-2021     | 10 Hrs | 4049        | 457        | 241        | 4747        | 6071                   | 1545        | 5627        | 695        | -1356        | 17329                 | 0                  | 17329                    | 951         | 208          | 19844            | 19844                   | 50.04        |
| 22-06-2021     | 12 Hrs | 3719        | 826        | 246        | 4791        | 6570                   | 1518        | 5790        | 909        | -1488        | 18090                 | 0                  | 18090                    | 1067        | 250          | 20895            | 20895                   | 49.96        |
| 23-06-2021     | 10 Hrs | 4677        | 672        | 243        | 5592        | 6323                   | 1716        | 5562        | 631        | -1329        | 18495                 | 0                  | 18495                    | 1029        | 250          | 21103            | 21103                   | 50.01        |
| 24-06-2021     | 11 Hrs | 4902        | 381        | 166        | 5449        | 6204                   | 2120        | 5543        | 496        | -1555        | 18257                 | 0                  | 18257                    | 1004        | 249          | 21065            | 21065                   | 50.08        |
| 25-06-2021     | 10 Hrs | 4775        | 378        | 275        | 5428        | 6041                   | 1612        | 5768        | 494        | -1316        | 18027                 | 0                  | 18027                    | 979         | 249          | 20571            | 20571                   | 50.05        |
| 26-06-2021     | 11 Hrs | 4492        | 623        | 264        | 5379        | 6448                   | 1435        | 5360        | 567        | -1225        | 17964                 | 0                  | 17964                    | 979         | 248          | 20416            | 20416                   | 50.02        |
| 27-06-2021     | 9 Hrs  | 4554        | 404        | 271        | 5229        | 6678                   | 1133        | 4684        | 261        | -788         | 17197                 | 0                  | 17197                    | 905         | 250          | 19140            | 19140                   | 49.97        |
| <b>Maximum</b> |        | <b>4902</b> | <b>826</b> | <b>275</b> | <b>5592</b> | <b>6678</b>            | <b>2120</b> | <b>5790</b> | <b>909</b> | <b>-788</b>  | <b>18495</b>          | <b>0</b>           | <b>18495</b>             | <b>1067</b> | <b>250</b>   | <b>21103</b>     | <b>21103</b>            | <b>50.08</b> |
| <b>Minimum</b> |        | <b>3719</b> | <b>378</b> | <b>166</b> | <b>4747</b> | <b>6041</b>            | <b>1133</b> | <b>4684</b> | <b>261</b> | <b>-1555</b> | <b>17197</b>          | <b>0</b>           | <b>17197</b>             | <b>905</b>  | <b>208</b>   | <b>19140</b>     | <b>19140</b>            | <b>49.96</b> |
| <b>Average</b> |        | <b>4453</b> | <b>534</b> | <b>244</b> | <b>5231</b> | <b>6334</b>            | <b>1583</b> | <b>5476</b> | <b>579</b> | <b>-1294</b> | <b>17908</b>          | <b>0</b>           | <b>17908</b>             | <b>988</b>  | <b>243</b>   | <b>20433</b>     | <b>20433</b>            | <b>50.02</b> |

**Supply Position During Day Peak (MW)**

| Date           | Time   | MSGENCO     |            |            |             | Central Sector Receipt | Wind        | CPP         | SOLAR      | TPCL Exch.   | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|------------|------------|-------------|------------------------|-------------|-------------|------------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO      | GAS        | Total       |                        |             |             |            |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW         | MW         | MW          | MW                     | MW          | MW          | MW         | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 21-06-2021     | 15 Hrs | 3837        | 813        | 234        | 4884        | 6463                   | 1832        | 4360        | 663        | -1315        | 16887                 | 0                  | 16887                    | 1141        | 251          | 19594            | 19594                   | 49.92        |
| 22-06-2021     | 15 Hrs | 4002        | 607        | 237        | 4846        | 6345                   | 1787        | 5634        | 798        | -1416        | 17994                 | 0                  | 17994                    | 1075        | 250          | 20735            | 20735                   | 49.98        |
| 23-06-2021     | 13 Hrs | 4701        | 768        | 234        | 5703        | 6509                   | 1173        | 5591        | 770        | -1496        | 18250                 | 0                  | 18250                    | 1051        | 250          | 21047            | 21047                   | 49.99        |
| 24-06-2021     | 13 Hrs | 4560        | 366        | 220        | 5146        | 6237                   | 2207        | 4769        | 435        | -1460        | 17334                 | 0                  | 17334                    | 1048        | 250          | 20092            | 20092                   | 50.02        |
| 25-06-2021     | 13 Hrs | 4191        | 454        | 282        | 4927        | 6043                   | 1797        | 4954        | 807        | -1379        | 17149                 | 0                  | 17149                    | 1015        | 250          | 19793            | 19793                   | 49.97        |
| 26-06-2021     | 16 Hrs | 4275        | 485        | 260        | 5020        | 5687                   | 1886        | 5610        | 564        | -1202        | 17565                 | 0                  | 17565                    | 964         | 249          | 19980            | 19980                   | 49.98        |
| 27-06-2021     | 13 Hrs | 4419        | 443        | 270        | 5132        | 6730                   | 675         | 4340        | 544        | -845         | 16576                 | 0                  | 16576                    | 957         | 249          | 18627            | 18627                   | 49.98        |
| <b>Maximum</b> |        | <b>4701</b> | <b>813</b> | <b>282</b> | <b>5703</b> | <b>6730</b>            | <b>2207</b> | <b>5634</b> | <b>807</b> | <b>-845</b>  | <b>18250</b>          | <b>0</b>           | <b>18250</b>             | <b>1141</b> | <b>251</b>   | <b>21047</b>     | <b>21047</b>            | <b>50.02</b> |
| <b>Minimum</b> |        | <b>3837</b> | <b>366</b> | <b>220</b> | <b>4846</b> | <b>5687</b>            | <b>675</b>  | <b>4340</b> | <b>435</b> | <b>-1496</b> | <b>16576</b>          | <b>0</b>           | <b>16576</b>             | <b>957</b>  | <b>249</b>   | <b>18627</b>     | <b>18627</b>            | <b>49.92</b> |
| <b>Average</b> |        | <b>4284</b> | <b>562</b> | <b>248</b> | <b>5094</b> | <b>6288</b>            | <b>1622</b> | <b>5037</b> | <b>654</b> | <b>-1302</b> | <b>17394</b>          | <b>0</b>           | <b>17394</b>             | <b>1036</b> | <b>250</b>   | <b>19981</b>     | <b>19981</b>            | <b>49.98</b> |

**Supply Position During Evening Peak (MW)**

| Date           | Time   | MSGENCO     |             |            |             | Central Sector Receipt | Wind        | CPP         | SOLAR     | TPCL Exch.   | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.   | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|-------------|------------|-------------|------------------------|-------------|-------------|-----------|--------------|-----------------------|--------------------|--------------------------|-------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO       | GAS        | Total       |                        |             |             |           |              |                       |                    |                          |             |              |                  |                         |              |
|                |        | MW          | MW          | MW         | MW          | MW                     | MW          | MW          | MW        | MW           | MW                    | MW                 | MW                       | MW          | MW           | MW               | MW                      | Hzs          |
| 21-06-2021     | 21 Hrs | 4042        | 1340        | 236        | 5618        | 4710                   | 1656        | 5542        | 0         | -956         | 16570                 | 0                  | 16570                    | 1156        | 251          | 18933            | 18933                   | 49.77        |
| 22-06-2021     | 21 Hrs | 3886        | 1537        | 239        | 5662        | 5101                   | 1707        | 5417        | 0         | -1063        | 16824                 | 0                  | 16824                    | 1056        | 251          | 19194            | 19194                   | 49.94        |
| 23-06-2021     | 20 Hrs | 4416        | 753         | 140        | 5309        | 5520                   | 1482        | 5602        | 0         | -1224        | 16689                 | 0                  | 16689                    | 933         | 251          | 19097            | 19097                   | 50.02        |
| 24-06-2021     | 19 Hrs | 4552        | 458         | 265        | 5275        | 5163                   | 1957        | 4768        | 23        | -1095        | 16091                 | 0                  | 16091                    | 999         | 248          | 18433            | 18433                   | 50.02        |
| 25-06-2021     | 20 Hrs | 4248        | 401         | 274        | 4923        | 4902                   | 2053        | 5517        | 0         | -1027        | 16368                 | 0                  | 16368                    | 983         | 250          | 18628            | 18628                   | 49.96        |
| 26-06-2021     | 20 Hrs | 4406        | 834         | 264        | 5504        | 4843                   | 1568        | 5527        | 10        | -1010        | 16442                 | 0                  | 16442                    | 983         | 249          | 18684            | 18684                   | 49.89        |
| 27-06-2021     | 20 Hrs | 4581        | 464         | 271        | 5316        | 5380                   | 1055        | 4591        | 0         | -1106        | 15236                 | 0                  | 15236                    | 729         | 144          | 17215            | 17215                   | 49.91        |
| <b>Maximum</b> |        | <b>4581</b> | <b>1537</b> | <b>274</b> | <b>5662</b> | <b>5520</b>            | <b>2053</b> | <b>5602</b> | <b>23</b> | <b>-956</b>  | <b>16824</b>          | <b>0</b>           | <b>16824</b>             | <b>1156</b> | <b>251</b>   | <b>19194</b>     | <b>19194</b>            | <b>50.02</b> |
| <b>Minimum</b> |        | <b>3886</b> | <b>401</b>  | <b>140</b> | <b>4923</b> | <b>4710</b>            | <b>1055</b> | <b>4591</b> | <b>0</b>  | <b>-1224</b> | <b>15236</b>          | <b>0</b>           | <b>15236</b>             | <b>729</b>  | <b>144</b>   | <b>17215</b>     | <b>17215</b>            | <b>49.77</b> |
| <b>Average</b> |        | <b>4304</b> | <b>827</b>  | <b>241</b> | <b>5372</b> | <b>5088</b>            | <b>1640</b> | <b>5281</b> | <b>5</b>  | <b>-1069</b> | <b>16317</b>          | <b>0</b>           | <b>16317</b>             | <b>977</b>  | <b>235</b>   | <b>18598</b>     | <b>18598</b>            | <b>49.93</b> |

### Supply Position During Night Off Peak (MW)

| Date           | Time   | MSGENCO     |            |            |             | Central Sector Receipt | Wind        | CPP         | SOLAR    | TPCL Exch.   | MSEDCL Catered Demand | Load Sheddin g(LS) | MSEDCL Demand (Incl. LS) | TPCL Gen.  | R-INFRA Gen. | State Demand Met | State Demand (Incl. LS) | Freq.        |
|----------------|--------|-------------|------------|------------|-------------|------------------------|-------------|-------------|----------|--------------|-----------------------|--------------------|--------------------------|------------|--------------|------------------|-------------------------|--------------|
|                |        | THM         | HYDRO      | GAS        | Total       |                        |             |             |          |              |                       |                    |                          |            |              |                  |                         |              |
|                |        | MW          | MW         | MW         | MW          | MW                     | MW          | MW          | MW       | MW           | MW                    | MW                 | MW                       | MW         | MW           | MW               | MW                      | Hzs          |
| 21-06-2021     | 3 Hrs  | 3576        | 255        | 244        | 4075        | 4564                   | 1011        | 5678        | 0        | -986         | 14342                 | 0                  | 14342                    | 656        | 148          | 16132            | 16132                   | 49.98        |
| 22-06-2021     | 4 Hrs  | 4117        | 403        | 241        | 4761        | 4861                   | 1866        | 4785        | 0        | -1112        | 15161                 | 0                  | 15161                    | 580        | 147          | 17000            | 17000                   | 49.98        |
| 23-06-2021     | 24 Hrs | 4400        | 340        | 140        | 4880        | 4713                   | 1242        | 5646        | 0        | -1379        | 15102                 | 0                  | 15102                    | 833        | 250          | 17564            | 17564                   | 50.02        |
| 24-06-2021     | 5 Hrs  | 4510        | 339        | 142        | 4991        | 4928                   | 1370        | 5145        | 0        | -1065        | 15369                 | 0                  | 15369                    | 676        | 152          | 17262            | 17262                   | 50.00        |
| 25-06-2021     | 2 Hrs  | 4492        | 253        | 270        | 5015        | 3912                   | 1419        | 5631        | 0        | -1253        | 14724                 | 0                  | 14724                    | 655        | 145          | 16777            | 16777                   | 50.01        |
| 26-06-2021     | 5 Hrs  | 4200        | 273        | 273        | 4746        | 5118                   | 1298        | 4914        | 0        | -976         | 15100                 | 0                  | 15100                    | 554        | 145          | 16775            | 16775                   | 50.01        |
| 27-06-2021     | 24 Hrs | 4401        | 288        | 272        | 4961        | 4541                   | 678         | 4672        | 0        | -1172        | 13680                 | 0                  | 13680                    | 718        | 144          | 15714            | 15714                   | 50.02        |
| <b>Maximum</b> |        | <b>4510</b> | <b>403</b> | <b>273</b> | <b>5015</b> | <b>5118</b>            | <b>1866</b> | <b>5678</b> | <b>0</b> | <b>-976</b>  | <b>15369</b>          | <b>0</b>           | <b>15369</b>             | <b>833</b> | <b>250</b>   | <b>17564</b>     | <b>17564</b>            | <b>50.02</b> |
| <b>Minimum</b> |        | <b>3576</b> | <b>253</b> | <b>140</b> | <b>4075</b> | <b>3912</b>            | <b>678</b>  | <b>4672</b> | <b>0</b> | <b>-1379</b> | <b>13680</b>          | <b>0</b>           | <b>13680</b>             | <b>554</b> | <b>144</b>   | <b>15714</b>     | <b>15714</b>            | <b>49.98</b> |
| <b>Average</b> |        | <b>4242</b> | <b>307</b> | <b>226</b> | <b>4776</b> | <b>4662</b>            | <b>1269</b> | <b>5210</b> | <b>0</b> | <b>-1135</b> | <b>14783</b>          | <b>0</b>           | <b>14783</b>             | <b>667</b> | <b>162</b>   | <b>16746</b>     | <b>16746</b>            | <b>50.00</b> |

### Details of Supply Position (MUs)

| Date           | MSGENCO        |               |              |                | Pench (MS)   | Central Sector Receipt | Central Sector Share | WIND           | CPP            | SOLAR        | TPCL Gen.     | R-INFRA Gen. | TPCL Exch.     | Energy Requirement |               |                |
|----------------|----------------|---------------|--------------|----------------|--------------|------------------------|----------------------|----------------|----------------|--------------|---------------|--------------|----------------|--------------------|---------------|----------------|
|                | THM            | HYDRO         | GAS          | Total          |              |                        |                      |                |                |              |               |              |                | MSEDCL             | MUMBAI        | STATE          |
|                | Mus            | Mus           | Mus          | Mus            | Mus          | Mus                    | Mus                  | Mus            | Mus            | Mus          | Mus           | Mus          | Mus            | Mus                | Mus           | Mus            |
| 21-06-2021     | 94.417         | 14.260        | 5.871        | 114.548        | 0.528        | 130.172                | 134.218              | 35.188         | 127.310        | 6.526        | 23.677        | 5.557        | -25.702        | 388.042            | 54.936        | 442.978        |
| 22-06-2021     | 94.324         | 22.899        | 5.853        | 123.076        | 0.502        | 133.006                | 136.479              | 40.631         | 131.947        | 7.315        | 22.558        | 5.543        | -28.560        | 407.415            | 56.661        | 464.076        |
| 23-06-2021     | 107.185        | 18.000        | 4.883        | 130.068        | 0.531        | 139.255                | 141.263              | 34.415         | 128.853        | 5.655        | 22.677        | 6.014        | -28.846        | 409.400            | 57.534        | 466.934        |
| 24-06-2021     | 109.743        | 9.076         | 4.938        | 123.757        | 0.183        | 134.122                | 136.741              | 40.529         | 123.591        | 3.925        | 21.136        | 5.485        | -29.993        | 395.931            | 56.614        | 452.545        |
| 25-06-2021     | 104.458        | 8.337         | 6.634        | 119.429        | 0.038        | 124.078                | 126.921              | 39.938         | 129.423        | 5.686        | 20.315        | 5.311        | -28.199        | 390.355            | 53.825        | 444.180        |
| 26-06-2021     | 102.849        | 10.867        | 6.421        | 120.137        | 0.163        | 133.108                | 133.547              | 35.864         | 126.956        | 5.447        | 20.635        | 5.513        | -25.384        | 396.128            | 51.532        | 447.660        |
| 27-06-2021     | 104.651        | 8.276         | 6.543        | 119.470        | 0.518        | 135.709                | 134.117              | 24.462         | 113.349        | 4.193        | 19.378        | 5.113        | -22.421        | 374.762            | 46.910        | 421.672        |
| <b>Maximum</b> | <b>109.743</b> | <b>22.899</b> | <b>6.634</b> | <b>130.068</b> | <b>0.531</b> | <b>139.255</b>         | <b>141.263</b>       | <b>109.743</b> | <b>131.947</b> | <b>7.315</b> | <b>23.677</b> | <b>6.014</b> | <b>-22.421</b> | <b>409.400</b>     | <b>57.534</b> | <b>466.934</b> |
| <b>Minimum</b> | <b>94.324</b>  | <b>8.276</b>  | <b>4.883</b> | <b>114.548</b> | <b>0.038</b> | <b>124.078</b>         | <b>126.921</b>       | <b>94.324</b>  | <b>113.349</b> | <b>3.925</b> | <b>19.378</b> | <b>5.113</b> | <b>-29.993</b> | <b>374.762</b>     | <b>46.910</b> | <b>421.672</b> |
| <b>Average</b> | <b>102.518</b> | <b>13.102</b> | <b>5.878</b> | <b>121.498</b> | <b>0.352</b> | <b>132.779</b>         | <b>134.755</b>       | <b>102.518</b> | <b>125.918</b> | <b>5.535</b> | <b>21.482</b> | <b>5.505</b> | <b>-27.015</b> | <b>394.576</b>     | <b>54.002</b> | <b>448.578</b> |

| Details of Koyna Water Consumption (in TMC) |             |               |         |
|---------------------------------------------|-------------|---------------|---------|
| Date                                        | For the Day | For the Month | Balance |
| 21-06-2021                                  | 0.185       | 3.106         | 64.394  |
| 22-06-2021                                  | 0.345       | 3.451         | 64.049  |
| 23-06-2021                                  | 0.247       | 3.697         | 63.803  |
| 24-06-2021                                  | 0.059       | 3.756         | 63.744  |
| 25-06-2021                                  | 0.046       | 3.802         | 63.698  |
| 26-06-2021                                  | 0.075       | 3.877         | 63.623  |
| 27-06-2021                                  | 0.051       | 3.927         | 63.573  |

**State Load Despatch Center, Airoli (MSETCL)**  
**Central Sector Share/Drawal from 21/Jun/2021 to 27/Jun/2021**

| Date         | DAY       | Central Sector Share |         | Total Interstate |         | Total Share    |         | Total Drawal   |         | Overdrawal(+) / |         |
|--------------|-----------|----------------------|---------|------------------|---------|----------------|---------|----------------|---------|-----------------|---------|
|              |           | MUs                  | Avg. MW | MUs              | Avg. MW | MUs            | Avg. MW | MUs            | Avg. MW | MUs             | Avg. MW |
|              |           | <b>1</b>             |         | <b>2</b>         |         | <b>1+2=3</b>   |         | <b>4</b>       |         | <b>3-4=5</b>    |         |
| 21-06-2021   | MONDAY    | 94.687               | 5553    | 39.531           | 1647    | 134.218        | 5592    | 130.172        | 5424    | -4.046          | -169    |
| 22-06-2021   | TUESDAY   | 96.857               | 5647    | 39.622           | 1651    | 136.479        | 5687    | 133.006        | 5542    | -3.473          | -145    |
| 23-06-2021   | WEDNESDAY | 97.522               | 5842    | 43.741           | 1823    | 141.263        | 5886    | 139.255        | 5802    | -2.008          | -84     |
| 24-06-2021   | THURSDAY  | 94.781               | 5656    | 41.960           | 1748    | 136.741        | 5698    | 134.122        | 5588    | -2.619          | -109    |
| 25-06-2021   | FRIDAY    | 82.853               | 5244    | 44.068           | 1836    | 126.921        | 5288    | 124.078        | 5170    | -2.843          | -118    |
| 26-06-2021   | SATURDAY  | 92.362               | 5523    | 41.185           | 1716    | 133.547        | 5564    | 133.108        | 5546    | -0.439          | -18     |
| 27-06-2021   | SUNDAY    | 95.931               | 5550    | 38.186           | 1591    | 134.117        | 5588    | 135.709        | 5655    | 1.592           | 66      |
| <b>Total</b> |           | <b>654.992</b>       |         | <b>288.294</b>   |         | <b>943.286</b> |         | <b>929.450</b> |         | <b>-13.836</b>  |         |

| Generator Unit Outages/Trippings from 21.06.2021 to 27.06.2021 |            |           |            |            |                                                                                   |             |
|----------------------------------------------------------------|------------|-----------|------------|------------|-----------------------------------------------------------------------------------|-------------|
| Name of Unit                                                   | Date Trip  | Time Trip | Date Sync  | Time Sync  | Reason                                                                            | Outage Type |
| Koradi Unit-8                                                  | 08-06-2021 | 13.15     | 21-06-2021 | 0.16       | Boiler Tube Leakage                                                               | FORCED      |
| Parli Unit 8                                                   | 08-06-2021 | 0.3       |            | Continued. | Zero Schedule.                                                                    | FORCED      |
| IEPL Unit 1                                                    | 28-08-2018 | 21.26     |            | Continued. | No PPA                                                                            | FORCED      |
| PGPL U1                                                        | 07-02-2017 | 17.3      |            | Continued. | No Schedule (NO PPA)                                                              | FORCED      |
| PGPL U2                                                        | 07-02-2017 | 17.3      |            | Continued. | No Schedule.(NO PPA)                                                              | FORCED      |
| Koyna Unit 6                                                   | 22-04-2021 | 12        | 25-06-2021 | 18.1       | UGC Oil Cooler Leakage.(Converted to Capital Overhaul from 08.00Hrs DT.23-4-2021) | PLANNED     |
| Khaparkheda Unit 1                                             | 11-06-2021 | 23.58     |            | Continued. | Annual Overhaul                                                                   | PLANNED     |
| Khaparkheda Unit 2                                             | 17-06-2021 | 0.27      | 22-06-2021 | 23.15      | Zero Schedule.                                                                    | FORCED      |
| Khaparkheda Unit 3                                             | 17-06-2021 | 2.54      | 23-06-2021 | 0.34       | Zero Schedule.                                                                    | FORCED      |
| Khaparkheda Unit 4                                             | 17-06-2021 | 15.54     | 23-06-2021 | 1.4        | Zero Schedule.                                                                    | FORCED      |
| Chandrapur Unit 5                                              | 22-06-2021 | 4.38      | 22-06-2021 | 11.58      | Unit Board supply failure.                                                        | FORCED      |
| Chandrapur Unit 7                                              | 20-02-2021 | 23.43     |            | Continued. | Generator Earth Fault.                                                            | FORCED      |
| Koradi Unit 6                                                  | 27-04-2021 | 19.59     |            | Continued. | Zero Schedule.                                                                    | FORCED      |
| Koradi Unit 7                                                  | 27-04-2021 | 20.03     |            | Continued. | Zero Schedule.                                                                    | FORCED      |
| Bhusawal Unit 3                                                | 08-06-2021 | 0.34      |            | Continued. | Zero Schedule.                                                                    | FORCED      |
| Bhusawal Unit 4                                                | 11-06-2021 | 16.11     |            | Continued. | Zero Schedule By MSEDCL                                                           | FORCED      |
| Bhusawal Unit 5                                                | 11-06-2021 | 16.35     |            | Continued. | Zero Schedule By MSEDCL                                                           | FORCED      |
| Nasik Unit 3                                                   | 03-12-2020 | 6.45      |            | Continued. | PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 21-01-2021).               | FORCED      |
| Nasik Unit 5                                                   | 17-05-2021 | 12.5      |            | Continued. | Zero schedule.                                                                    | FORCED      |
| Parli Unit 6                                                   | 04-05-2021 | 20        |            | Continued. | Zero Schedule By MSEDCL                                                           | FORCED      |
| Parli Unit 7                                                   | 05-05-2021 | 19        |            | Continued. | Zero Schedule.                                                                    | FORCED      |
| Paras Unit 3                                                   | 10-06-2021 | 16        | 23-06-2021 | 12.52      | Zero scheduled given by MSEDCL                                                    | FORCED      |
| Paras Unit 3                                                   | 23-06-2021 | 13.07     | 23-06-2021 | 14.52      | Loss of AC Supply.                                                                | FORCED      |
| Paras Unit 4                                                   | 10-06-2021 | 17        |            | Continued. | zero scheduled given by MSEDCL                                                    | FORCED      |
| Trombay 8                                                      | 23-06-2021 | 20.2      | 23-06-2021 | 23.58      | PA Fan problem                                                                    | FORCED      |
| JSW (J) U2                                                     | 20-06-2021 | 4.3       |            | Continued. | Generator maintenance work.                                                       | FORCED      |
| SWPGPL U-1                                                     | 16-02-2016 | 17.09     |            | Continued. | No PPA.                                                                           | FORCED      |
| SWPGPL U-2                                                     | 25-06-2021 | 1.22      |            | Continued. | ID Fan High Vibration.                                                            | FORCED      |
| SWPGPL U-3                                                     | 08-06-2021 | 0.24      |            | Continued. | Zero Schedule.                                                                    | FORCED      |
| SWPGPL U-4                                                     | 08-06-2021 | 0.04      | 24-06-2021 | 19.49      | Zero Schedule.                                                                    | FORCED      |
| RPL(AMT) U-2                                                   | 24-06-2021 | 10        | 24-06-2021 | 17.36      | Hotspot On Isolator.                                                              | FORCED      |
| VIPL U-1                                                       | 29-12-2018 | 0.3       |            | Continued. | Coal Shortage. (NO PPA From 20.05.2019)                                           | FORCED      |
| VIPL U-2                                                       | 17-01-2019 | 0.15      |            | Continued. | Coal shortage.(NO PPA From 20.05.2019)                                            | FORCED      |
| Uran Unit 5                                                    | 17-06-2021 | 2.42      | 24-06-2021 | 8.52       | Stator earth fault.                                                               | FORCED      |
| Uran Unit 6                                                    | 23-06-2021 | 16.1      |            | Continued. | Gas shortage                                                                      | FORCED      |
| Uran Unit 7                                                    | 25-05-2020 | 12.51     |            | Continued. | Turbine Blade Failure                                                             | FORCED      |
| Uran Unit A0                                                   | 23-06-2021 | 16.1      | 24-06-2021 | 13.38      | Gas shortage                                                                      | FORCED      |
| AEML Unit 1                                                    | 19-05-2021 | 9.52      |            | Continued. | flame Failure.                                                                    | FORCED      |

**Transmission Line Outages/Trippings from 21.06.2021 to 27.06.2021**

| Name of Line                                   | Date Trip  | Time Trip | Date Sync  | Time Sync  | Reason                                                                                                                                                             | Outage Type | Voltage |
|------------------------------------------------|------------|-----------|------------|------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------|
| Mudshingi Chikodi                              | 24-09-2019 | 17.12     |            | Continued. | No Schedule(Charge from Mudshingi end only)                                                                                                                        | PO          | 220 KV  |
| Talandage - Chikodi                            | 01-10-2019 | 17.1      |            | Continued. | No Schedule(Close at Chikodi end only)                                                                                                                             | PO          | 220 KV  |
| MSETCL Borivli Aarey 2                         | 07-06-2021 | 9.05      |            | Continued. | In Pointing Y-Ph Cable Sheath Fault Between Section JC-14 To JC-16.                                                                                                | PO          | 220 KV  |
| MSETCL Borivli Aarey 1                         | 17-06-2021 | 13.25     |            | Continued. | Distance Protection                                                                                                                                                | T           | 220 KV  |
| Tillari Amona                                  | 20-06-2021 | 22.5      | 21-06-2021 | 15.03      | To attend Hot Spot                                                                                                                                                 | EO          | 220 KV  |
| 220/100 Kv 200 MVA ICT IV @Padghe              | 21-06-2021 | 10.08     | 21-06-2021 | 18.43      | 1) MTAMC wiring work.<br>2) replacement of Bushing to Gantry jumper.<br>3) Pre-monsoon maintenance work.                                                           | PO          | 220 KV  |
| 220/100 Kv 200 Mva Bhel Ict 1 @Kalwa           | 21-06-2021 | 15.15     | 21-06-2021 | 15.34      | Creek Side 100KV KALWA BUS Trip.                                                                                                                                   | T           | 220 KV  |
| 220/100 kv 200 MVA ICT-II @Kalwa               | 21-06-2021 | 15.15     | 21-06-2021 | 15.34      | Creek Side 100KV KALWA BUS Trip.                                                                                                                                   | T           | 220 KV  |
| 220/132-110kv 100mva Imp Ptr 1 @Wathar         | 21-06-2021 | 11.27     | 21-06-2021 | 17.4       | Quarterly Maintenance Work & Diagnostic Testing work.                                                                                                              | PO          | 220 KV  |
| 220/132-110kv 100mva Ptr 2 @Oglewadi           | 21-06-2021 | 10.23     | 21-06-2021 | 16.58      | 1.Pre monsoon maintenance work.<br>2.Quarterly maintenance work.<br>3.Relay testing work.                                                                          | PO          | 220 KV  |
| 220kv Halkarni- Tillary                        | 21-06-2021 | 11.12     | 21-06-2021 | 21.56      | For Attending Red Hot Spot On 220kv Main bus For 220KV AMONA Bay Y PH Jump.                                                                                        | EO          | 220 KV  |
| BHIRA (T) - KARANJADE CKT - 8                  | 21-06-2021 | 7.16      |            | Continued. | Conductor replacement in span 136 - 137 DFCC work.                                                                                                                 | PO          | 220 KV  |
| Chalisingaon -Babhaleshwar                     | 21-06-2021 | 9.36      | 21-06-2021 | 16.24      | Servicing and alignment work of 29A,29B , 29D and 29E isolator. 29A and 29B isolator jump connected to main 220 KV BUS I and II will opened by hotline unit Nasik. | PO          | 220 KV  |
| Kolhapur-Bidri                                 | 21-06-2021 | 10.42     | 21-06-2021 | 16.5       | Quarterly Maintainance Work                                                                                                                                        | PO          | 220 KV  |
| Main Bus Section-I@ Pedambe                    | 21-06-2021 | 9.05      | 21-06-2021 | 19.5       | 220KV Pophali 1 Bay Y phase main bus to isolator conductor strands are cut and unwound near main bus isolator clamp.                                               | PO          | 220 KV  |
| Pusad-Ghatodi                                  | 21-06-2021 | 10.17     | 21-06-2021 | 13.26      | Outage On Bus Section Of YAVATMAL S/S.                                                                                                                             | HT          | 220 KV  |
| Wardha-Yeotmal                                 | 21-06-2021 | 11.09     | 21-06-2021 | 13.19      | Attending Hot Spot                                                                                                                                                 | PO          | 220 KV  |
| 220/132KV 100MVA - 1@Alephata                  | 22-06-2021 | 14.2      | 22-06-2021 | 17.55      | Diagnostic testing work.                                                                                                                                           | PO          | 220 KV  |
| 220/132kv 100MVA ICT-II @ Alephata             | 22-06-2021 | 10.02     | 22-06-2021 | 14.16      | Diagnostic testing & isolator alignment Maintenance work.                                                                                                          | PO          | 220 KV  |
| Badnera - Amravati                             | 22-06-2021 | 5.34      | 25-06-2021 | 9.04       | To control AKOLA ICTS.                                                                                                                                             | HT          | 220 KV  |
| Badnera - Nandgaonpeth                         | 22-06-2021 | 5.34      | 25-06-2021 | 0.1        | To control AKOLA ICTS.                                                                                                                                             | HT          | 220 KV  |
| OSMANABAD PARANDA                              | 22-06-2021 | 12.13     | 22-06-2021 | 15.35      | Relay testing work by testing team.                                                                                                                                | PO          | 220 KV  |
| PARANDA BARSHI                                 | 22-06-2021 | 15.56     | 22-06-2021 | 18.15      | Relay testing work by testing team LATUR.                                                                                                                          | PO          | 220 KV  |
| chandrapur-Tadali                              | 22-06-2021 | 10.17     | 22-06-2021 | 17.25      | Diagnostic testing & allied bay maintenance work.                                                                                                                  | PO          | 220 KV  |
| 220/132 Kv 200 Mva Cgl Ict 1 @Bale (Solapur 2) | 23-06-2021 | 10.36     | 23-06-2021 | 13.42      | Outage is required for Tan delta of CT, Bushing & Winding to be taken.                                                                                             | PO          | 220 KV  |

**Transmission Line Outages/Trippings from 21.06.2021 to 27.06.2021**

| Name of Line                            | Date Trip  | Time Trip | Date Sync  | Time Sync | Reason                                                                                                                    | Outage Type | Voltage |
|-----------------------------------------|------------|-----------|------------|-----------|---------------------------------------------------------------------------------------------------------------------------|-------------|---------|
| Aurangabad (waluj)-Taptitanda ckt-1     | 23-06-2021 | 4.55      | 23-06-2021 | 6.32      | Load management.                                                                                                          | PO          | 220 KV  |
| Dahanu-Viraj                            | 23-06-2021 | 8.32      | 23-06-2021 | 18.31     | ADTPS - Annual maintenance breaker pole overhauling & testing. Bay 03 overhauling of isolator-A.                          | PO          | 220 KV  |
| Kamba - Kolshet                         | 23-06-2021 | 12.11     | 23-06-2021 | 19.06     | Online stringing of OPGW cable on 220Kv Kamba-Kolshet line.                                                               | PO          | 220 KV  |
| Padghe - Temghar                        | 23-06-2021 | 23.06     | 24-06-2021 | 3.04      | Attending Hot Spot                                                                                                        | EO          | 220 KV  |
| Uran - Kharghar 2                       | 23-06-2021 | 13.27     | 27-06-2021 | 0.32      | To carry out the new inline tower erection at loc no.47 for height raising work.                                          | PO          | 220 KV  |
| Waluj-Padegaon I                        | 23-06-2021 | 11.33     | 24-06-2021 | 17.3      | Reorientation of line at 220kv padegaon s/s for 2nd ckt stringing of padegaon-sawangi line.                               | PO          | 220 KV  |
| 220/100 Kv 100 Mva Emco Ict 1 @Tambati  | 24-06-2021 | 14.33     | 24-06-2021 | 17.29     | Attending Hot Spot                                                                                                        | EO          | 220 KV  |
| 220/100 Kv 200 MVA ICT I @Kolshet       | 24-06-2021 | 7.4       | 24-06-2021 | 11.07     | For Safety Purpose For Shifting Winching, Of 550MVA, 100/220KV PTR Under 100KV Bus Section-2.                             | PO          | 220 KV  |
| 220/100 Kv 200 MVA ICT II @Kolshet      | 24-06-2021 | 7.4       | 24-06-2021 | 11.07     | For Safety Purpose For Shifting Winching, Of 550MVA, 100/220KV PTR Under 100KV Bus Section-2.                             | PO          | 220 KV  |
| BHUGAON WARORA CKT-I                    | 24-06-2021 | 10.38     | 24-06-2021 | 14.37     | For Tan Delta Measurement Of CT, CC.                                                                                      | PO          | 220 KV  |
| Bus section-I @ Tambati                 | 24-06-2021 | 14.36     | 24-06-2021 | 17.27     | Outage Required On 220KV Tambati-Adlabs And 220/100KV 100MVA ICT-1 Floor Attending Hotspots On 220KV Tambati-Adlabs Line. | EO          | 220 KV  |
| Chandrapur GCR -MIDC (Chandrapur)       | 24-06-2021 | 8.58      | 24-06-2021 | 17.29     | Diagnostic Testing Work.                                                                                                  | PO          | 220 KV  |
| Koradi-Ambazari-I                       | 24-06-2021 | 9.26      | 24-06-2021 | 16.46     | For Replacement Of Flashover Strings At Various Location.                                                                 | PO          | 220 KV  |
| Lamboti - Solapur li(Bale) Ckt-I        | 24-06-2021 | 10.54     | 24-06-2021 | 15.46     | 220KV Lamboti-Solapur Ckt 1 29D Isolator Motorized Box Replacement Work.                                                  | PO          | 220 KV  |
| Tambati - Adlabs                        | 24-06-2021 | 14.35     | 24-06-2021 | 17.48     | Attending Hot Spot                                                                                                        | EO          | 220 KV  |
| Wani-Warora                             | 24-06-2021 | 11.3      | 24-06-2021 | 15.01     | Attending Hot Spot                                                                                                        | EO          | 220 KV  |
| Boisar II - Boisar PG I                 | 25-06-2021 | 23.39     | 25-06-2021 | 2.03      | To attend Hot Spot                                                                                                        | EO          | 220 KV  |
| Chalisingaon-Sayne                      | 25-06-2021 | 15.47     | 25-06-2021 | 18.12     | Replacement of Broken Disc                                                                                                | PO          | 220 KV  |
| Koyna (Pophali) - Kdph                  | 25-06-2021 | 9.35      | 25-06-2021 | 12.55     | To attend Hot Spot                                                                                                        | EO          | 220 KV  |
| Nalasopara-Boisar                       | 25-06-2021 | 9.16      | 25-06-2021 | 16.1      | Distance Protection                                                                                                       | T           | 220 KV  |
| Tuljapur-Lamboti(Tap to Vairag s/st.)   | 25-06-2021 | 11.09     | 25-06-2021 | 17.48     | Isolator Alignment work                                                                                                   | PO          | 220 KV  |
| Vsnl-512 Khadki                         | 25-06-2021 | 10.29     | 25-06-2021 | 14.42     | Half yearly maintenance work                                                                                              | PO          | 220 KV  |
| WALCHANDNAGAR - PHALTAN MIDC            | 25-06-2021 | 11.45     | 25-06-2021 | 14.45     | Replacement of Flashover String                                                                                           | PO          | 220 KV  |
| 220/132 Kv 100 Mva Cgl Ict 1 @Dondaicha | 26-06-2021 | 22.25     | 26-06-2021 | 23.19     | Distance Protection                                                                                                       | T           | 220 KV  |
| 220/33 Kv 100 Mva Alstom Ptr 1 @Valve   | 26-06-2021 | 22.25     | 26-06-2021 | 23        | Y Ph CT burst of jamade ckt at valve end.                                                                                 | T           | 220 KV  |
| 220/33 Kv 100 Mva Cgl Ptr 3 @Jamde      | 26-06-2021 | 22.25     | 26-06-2021 | 22.58     | Y Ph CT burst of jamade ckt at valve end.                                                                                 | T           | 220 KV  |
| Dhule - Dondaicha Ckt                   | 26-06-2021 | 22.25     | 26-06-2021 | 23.16     | Distance Protection                                                                                                       | T           | 220 KV  |
| Jamde-Dondaicha 1                       | 26-06-2021 | 22.25     | 26-06-2021 | 23.15     | Distance Protection                                                                                                       | T           | 220 KV  |
| Kharepatan -Pawas Line                  | 26-06-2021 | 10.5      | 26-06-2021 | 19.58     | Testing Work                                                                                                              | PO          | 220 KV  |

**Transmission Line Outages/Trippings from 21.06.2021 to 27.06.2021**

| Name of Line                                      | Date Trip  | Time Trip | Date Sync  | Time Sync  | Reason                                                                | Outage Type | Voltage |
|---------------------------------------------------|------------|-----------|------------|------------|-----------------------------------------------------------------------|-------------|---------|
| Nerle - Dasgaon                                   | 26-06-2021 | 15.56     | 26-06-2021 | 20.19      | Jumper replacement work at Loc no.18.                                 | PO          | 220 KV  |
| Tuljapur-Lamboti(Tap to Vairag s/st.)             | 26-06-2021 | 11        | 26-06-2021 | 16.09      | 200kv 89A & 89B Isolator alignment work.                              | PO          | 220 KV  |
| Valve-Jamde                                       | 26-06-2021 | 22.25     | 27-06-2021 | 16.32      | Y Ph CT burst of jamade ckt at valve end.                             | T           | 220 KV  |
| karad - Dasgaon                                   | 26-06-2021 | 10.39     | 26-06-2021 | 15.41      | Jumper replacement work at Loc no.17 & 18.                            | PO          | 220 KV  |
| BHUGAON WARORA CKT-I                              | 27-06-2021 | 9.51      | 27-06-2021 | 14.48      | To attend Hot Spot                                                    | EO          | 220 KV  |
| BHUGAON WARORA CKT-II                             | 27-06-2021 | 8.58      | 27-06-2021 | 16.16      | To attend Hot Spot                                                    | EO          | 220 KV  |
| Gadchandur-Ultratech I                            | 27-06-2021 | 16.12     | 27-06-2021 | 16.36      | Distance Protection                                                   | T           | 220 KV  |
| Kandalgaon - Sona Alloys                          | 27-06-2021 | 10.52     | 27-06-2021 | 12         | Replacement of damaged conductor                                      | PO          | 220 KV  |
| Trombay Salsette 1 Backbay                        | 27-06-2021 | 10.23     | 27-06-2021 | 15.52      | Girder launching in Tagore Nagar                                      | PO          | 220 KV  |
| Karad Solapur (PG)                                | 03-05-2017 | 11:49     |            | Continued. | Line Converted As 220 Kv Solapur (PG)-Jeur From LOC 403               | PO          | 400 KV  |
| 400/220kv 315 MVA ICT I @ KOLHAPUR-III (TALANDGE) | 10-08-2020 | 9.58      |            | Continued. | Replacement of existing 315 MVA ICT by 3*167 MVA ICT.                 | PO          | 400 KV  |
| koaradi II - Wardha(PG)                           | 18-06-2021 | 8.26      | 26-06-2021 | 1.16       | Shifting of Line on Newly erected Tower                               | PO          | 400 KV  |
| Jaigad-Karad Ckt-II                               | 19-06-2021 | 20.11     | 21-06-2021 | 9.5        | Over Voltage                                                          | HT          | 400 KV  |
| Khadka-Aurangabad (Waluj)                         | 20-06-2021 | 21.56     | 21-06-2021 | 6.33       | Over Voltage                                                          | HT          | 400 KV  |
| karad -kolhapur-I                                 | 20-06-2021 | 22.37     | 21-06-2021 | 9.24       | Over Voltage                                                          | HT          | 400 KV  |
| 400/220kv 500MVA ICT-1 @ TAPTITANDA               | 21-06-2021 | 16.37     | 21-06-2021 | 17.2       | Filling of SF6 Gas in R Phase 416 CB ( ICT I HV CB) by online method. | EO          | 400 KV  |
| Karad-Jaigad - I                                  | 21-06-2021 | 9.58      | 22-06-2021 | 9.08       | For Replacement of Energy Meters.                                     | PO          | 400 KV  |
| Wardha (Pg) Warora I                              | 21-06-2021 | 22.51     | 21-06-2021 | 23.38      | For revise overvoltage stage 1 relay setting from 70 V to 72 Volt.    | EO          | 400 KV  |
| karad -kolhapur-I                                 | 21-06-2021 | 23.4      | 22-06-2021 | 9.24       | Over Voltage                                                          | HT          | 400 KV  |
| Alkud-Solapur(PG)                                 | 22-06-2021 | 10.17     | 22-06-2021 | 12.48      | Quarterly maintenance Work & Diagnostic Testing Work.                 | PO          | 400 KV  |
| Karad - Jaigad - II                               | 22-06-2021 | 13.26     | 23-06-2021 | 8.17       | For Replacement Of Energy Meter.                                      | PO          | 400 KV  |
| Khadka-Aurangabad (Waluj)                         | 22-06-2021 | 0.47      | 22-06-2021 | 7.43       | Over Voltage                                                          | HT          | 400 KV  |
| N.Koyna-Karad -Ckt I                              | 22-06-2021 | 9.34      | 22-06-2021 | 12.16      | Tree Trimming work of Coconut Tree between Loc.No. 195-196            | PO          | 400 KV  |
| N.Koyna-Karad -Ckt II                             | 22-06-2021 | 12.45     | 22-06-2021 | 13.09      | To attend Hot Spot                                                    | EO          | 400 KV  |
| Pune(GIS)-A'bad(Waluj) Ckt 1                      | 22-06-2021 | 9.26      | 22-06-2021 | 18.12      | For Line CT AMP Works at Waluj end.                                   | PO          | 400 KV  |
| Taptitanda Waluj                                  | 22-06-2021 | 20.49     | 23-06-2021 | 7.05       | Control Loading of 1500MVA ict 2 at ektuni ss.                        | HT          | 400 KV  |
| karad -kolhapur-II                                | 22-06-2021 | 23.12     | 23-06-2021 | 11.33      | Over Voltage                                                          | HT          | 400 KV  |
| 400/220 KV 315 MVA ICT-I @ Nagothane              | 23-06-2021 | 9.15      | 23-06-2021 | 18.3       | CTR AMC work                                                          | PO          | 400 KV  |
| 400/220 Kv 500 MVA ICT II @Lamboti                | 23-06-2021 | 10        | 23-06-2021 | 18.33      | Diagnostic testing work.                                              | PO          | 400 KV  |
| Bableshwar- Aurangabad (Waluj)                    | 23-06-2021 | 9.26      |            | Continued. | Samruddhi expressway crossing 400kv line diversion work.              | PO          | 400 KV  |
| Deepnagar Taptitanda                              | 23-06-2021 | 6.11      | 23-06-2021 | 6.47       | hand trip for load management.                                        | HT          | 400 KV  |
| 400/220/33 Kv 315 MVA ICT-2 @Nagothane            | 24-06-2021 | 9.15      | 24-06-2021 | 17.28      | CTR AMC Work.                                                         | PO          | 400 KV  |

**Transmission Line Outages/Trippings from 21.06.2021 to 27.06.2021**

| Name of Line                                   | Date Trip  | Time Trip | Date Sync  | Time Sync  | Reason                                                                                        | Outage Type | Voltage |
|------------------------------------------------|------------|-----------|------------|------------|-----------------------------------------------------------------------------------------------|-------------|---------|
| 400/220/33 Kv 315 Mva Ict 2 @Parali (Girwali)  | 24-06-2021 | 21.17     | 25-06-2021 | 8.02       | Distance Protection                                                                           | T           | 400 KV  |
| Akola Wardha li                                | 24-06-2021 | 12.05     | 24-06-2021 | 19.09      | Tie Bay Of 400KV Akla-2 Line For Attending Maintenance Bay Isolator(41689B) Issue.            | EO          | 400 KV  |
| Bus Coupler @ Padgha                           | 24-06-2021 | 16.11     | 24-06-2021 | 20.21      | Replacement Of B Bus B-Phase PG Isolator As Cooper Profile Found Burn.                        | PO          | 400 KV  |
| Dhule Khandwa I                                | 24-06-2021 | 9.33      | 24-06-2021 | 21.2       | PG Work At Dhule End.                                                                         | PO          | 400 KV  |
| Karad-Jaigad - I                               | 24-06-2021 | 2.25      | 24-06-2021 | 8.52       | Over Voltage                                                                                  | HT          | 400 KV  |
| Khadka-Aurangabad (Waluj)                      | 24-06-2021 | 20.27     | 25-06-2021 | 8.35       | Over Voltage                                                                                  | HT          | 400 KV  |
| karad -kolhapur-I                              | 24-06-2021 | 21.52     | 25-06-2021 | 9.29       | Over Voltage                                                                                  | HT          | 400 KV  |
| 400/220/33 Kv 315 Mva Ict 2 @Parali (Girwali)  | 25-06-2021 | 15.52     | 25-06-2021 | 20.14      | To take protection trial of LV and HV CB                                                      | PO          | 400 KV  |
| 400/220/33 Kv 315 Mva Ict- 2 @Kharghar         | 25-06-2021 | 14.16     | 25-06-2021 | 18.06      | Attending Oil Leakage                                                                         | EO          | 400 KV  |
| 400/220/33 Kv 500 Mva Ict-3 @Nagothane         | 25-06-2021 | 11.2      | 25-06-2021 | 19.46      | CTR AMC work                                                                                  | PO          | 400 KV  |
| Lonikand 1 - Talegaon(Pgcil)                   | 25-06-2021 | 19.05     | 26-06-2021 | 5.06       | CVT Jumper Replacement(while charging of line at 21.51hrs but tripped on Distance Protection) | EO          | 400 KV  |
| 400/220 KV 315MVA ICT II @ Parali (Girwali)    | 26-06-2021 | 17.03     | 26-06-2021 | 22.18      | Due to heavy sparking.                                                                        | HT          | 400 KV  |
| Dhule Khandwa II                               | 26-06-2021 | 8.56      | 26-06-2021 | 18.54      | Testing Work                                                                                  | PO          | 400 KV  |
| Kalwa - Talegaon(PG)                           | 26-06-2021 | 7.07      | 26-06-2021 | 21.07      | Conductor replacement work.                                                                   | PO          | 400 KV  |
| Khadka-Aurangabad (Waluj)                      | 26-06-2021 | 22.24     | 28-06-2021 | 9.58       | Over Voltage                                                                                  | HT          | 400 KV  |
| Girwali- Lonikand 2                            | 27-06-2021 | 9.57      | 27-06-2021 | 16.52      | Hardware tightening and fitting work                                                          | PO          | 400 KV  |
| Kalwa - Talegaon(PG)                           | 27-06-2021 | 6.43      | 27-06-2021 | 17.53      | Y Phase conductor replacement                                                                 | PO          | 400 KV  |
| Karad-Jaigad - I                               | 27-06-2021 | 20.01     | 28-06-2021 | 9.36       | Over Voltage                                                                                  | HT          | 400 KV  |
| New Koyna - Koyna Stage IV-II                  | 27-06-2021 | 9.17      | 27-06-2021 | 12.4       | Y phase Wave Trap Jump replacement                                                            | EO          | 400 KV  |
| Warora-Tirora-I                                | 27-06-2021 | 13.06     | 27-06-2021 | 16.02      | To attend Hot Spot                                                                            | EO          | 400 KV  |
| Warora-Tirora-Ii                               | 27-06-2021 | 16.29     | 27-06-2021 | 19.3       | To attend Hot Spot                                                                            | EO          | 400 KV  |
| Khadka-Aurangabad (Waluj)                      | 31-12-2020 | 17.33     |            | Continued. | Over Voltage                                                                                  | HT          | 400 KV  |
| 765/400KV 1500MVA ICT II @ Aurangabad (Ektuni) | 22-06-2021 | 20.34     | 23-06-2021 | 6.11       | Heavy spark on R PH LV (400 KV) equipment isolator.                                           | HT          | 765 KV  |